

GANAUR DEVELOPMENT WORK STATUS

Department	Village/MC	Scheme Name	Work_name	Start Date	Status on	Estimated cost	Sanction Amt	Release Amt	Utilize Amt	Status	Year	Consituency
Xen., PWD(B&R), Prov.-I, Sonipat	Panchi Gujjan	LADT	Pdg. HPW & 20 mm thick P.C. on various roads in Rohat Constituency in Sonepat District.	30-Apr-06	30-Apr-06	8427000	8427000	7620000	7620000	Completed	2006	Kailana
Xen., PWD(B&R), Prov-II, Sonipat	GANAUR	3054 (R&B)	Improvement by pdg. CC block and side drain on various road in Ganaur Sub Division In Sonipat Distt	21-Feb-07	20-May-07	10085000	10085000	4960000	4960000	In Progress	2007-08	Kailana
Xen., PWD(B&R), Prov-II, Sonipat	KAILANA	3054 (R&B)	Special repair of various road in Kailana constituency in Sonipat Distt. PRIORITY-I ROB at Ganaur in place of existing level X-ing	23-Oct-07	23-Jul-08	28067000	28067000	19477000	19477000	In Progress	2007-08	Kailana
Xen., PWD(B&R), Prov-II, Sonipat	GANAUR	5054	No.37C on Delhi Ambala Rly. Sec. X-ing Ganaur Shahpur	17-Dec-04	30-Jun-08	68085000	68085000	69148000	69148000	In Progress	2008-09	Kailana
Xen., PWD(B&R), Prov-II, Sonipat	BEGA	TFC	NH-I to Begah, Ghasoli to Datauli in Sonipat Distt.	06-Dec-07	05-Sep-08	62692000	62692000	14621000	14621000	In Progress	2008-09	Kailana
Xen., PWD(B&R), Prov-II, Sonipat	KAILANA	LADT	Providing Heavy Patch work and 20mm thick premix carpet on various roads in Kailana Constituency in Upgradation of Ganaur kheri Gujjar,Ahulana, Baliqutabpur to Ganaur Sahapur Road in Sonepat District	07-Sep-06	30-Apr-08	23732000	23732000	14095000	14095000	Completed	2008-09	Kailana
Xen., PWD(B&R), Prov-II, Sonipat	KHERI GUJJAR	PMGSY		02-Dec-06	02-Dec-07	43590000	43590000	43971000	43971000	Completed	2006-07	Kailana
Xen., PWD(B&R), Prov-II, Sonipat	GANAUR	LADT	Pvdg. H.P.W. 20mm th. pc. i/c tack coat & seal coat type B in varioius roads in Ganaur Block (LADT)	11-Aug-06	30-May-07	5496000	5496000	3967000	3967000	Completed	2006-07	Kailana
Xen., PWD(B&R), Prov-II, Sonipat	LARSAULI	2059	Pdg. & laying 20mm thick premix carpet with seal coat Internal road in PWD rest house at Larsouli in	01-Apr-06	25-Jan-07	143000	143000	58000	58000	Completed	2006-07	Kailana
Xen., PWD(B&R), Prov-II, Sonipat	GANAUR	3054 (R&B)	G.T.Road to Ganaur Railway station	04-Apr-05	15-Jan-07	15546000	15546000	13707000	13707000	Completed	2006-07	Kailana
Xen., PWD(B&R), Prov-II, Sonipat	MOI	3054 (R&B)	Moi to Bhadi road	29-Nov-04	30-Jul-05	1099000	1099000	1072000	1072000	Completed	2004-05	Kailana
Xen., PWD(B&R), Prov-II, Sonipat	GARHI JHANJARA	3054 (R&B)	Garhi Jhanjara Wali to Tajpur via Bhigan	26-Oct-04	31-Dec-06	3470000	3470000	1669000	1669000	Completed	2004-05	Kailana
Xen., PWD(B&R), Prov-II, Sonipat	MOI	3054 (R&B)	Moi to Bajana road	14-Dec-04	31-Dec-05	2555000	2555000	2136000	2136000	Completed	2004-05	Kailana
Xen., PWD(B&R), Prov-II, Sonipat	PURKHAS RATHI	3054 (R&B)	Purkhas to agwanpur road	29-Nov-04	30-Jul-05	1896000	1896000	1722000	1722000	Completed	2004-05	Kailana

Xen., PWD(B&R), Prov-II, Sonipat	GANAUR	3054 (R&B)	Scraping the extra earth from the berms and Jungle clearance/vegetation on Ganaur Shahpur road and G	30-Nov-05	31-Dec-05	496000	496000	406000	406000	Completed	2005-06	Kailana
Xen., PWD(B&R), Prov-II, Sonipat	SAYAN KHERA	3054 (R&B)	Pdg. HPW and re-constg of road from Ganaur Shahpur road to Kailana in village in Saya Khera km 0.35	16-Mar-07	31-Jul-07	440000	440000	351000	351000	Completed	2007-08	Kailana
Xen., PWD(B&R), Prov-II, Sonipat	AGWANPUR	3054 (R&B)	Improvement by pdg. stg. on Agwanpur app. road. Improvment By Pdg.of Widening &StrengthningTo Sonepat To Ganaur via Kami Lalheri Road RD 0-17.30KM.	01-Aug-07	30-Sep-07	1066000	1066000	1237000	1237000	Completed	2007-08	Kailana
Xen., PWD(B&R), Prov-II, Sonipat	KAMI	5054-(R&B)	Imp. of Mimarpur Murthal Sonepat Kharkhoda Jhajjar Road (Sec. G.T.Road to Yamuna Ghat)	05-Jan-06	30-Sep-07	49800000	49800000	62968000	62968000	Completed	2006-07	Kailana
Xen., PWD(B&R), Prov-II, Sonipat	MAMIARPUR	3054 (R&B)	Construction of building of SC/ST wing in ITI Ganaur in Distt. Sonipat	17-Jan-05	31-Dec-06	11058000	11058000	10165000	10165000	Completed	2005-06	Kailana
Xen., PWD(B&R), Prov-II, Sonipat	GANAUR	4250-(ITI)	S/R of tehsil building office at Ganaur in Sonipat Distt.	30-Jul-07	31-Jul-08	12610000	12610000	9828000	9828000	In Progress	2008-09	Kailana
Xen., PWD(B&R), Prov-II, Sonipat	GANAUR	2059	Additional alteration and Construction of Girls Sr. Secondary School Purkhas	01-Sep-07	30-Sep-07	301000	301000	50000	50000	Completed	2007-08	Kailana
Xen., PWD(B&R), Prov-II, Sonipat	PURKHAS RATHI	4202	S/R of PHC at Purkhas & repair of boundary wall in sonepat distt.	18-Jul-05	31-Jan-07	1059000	1059000	1000000	1000000	Completed	2007-08	Kailana
Xen., PWD(B&R), Prov-II, Sonipat	PURKHAS RATHI	4210(Med.)	Constg. Operation theatre labour room PHC Purkhas in Sonipat Distt	12-Jul-05	31-Jan-07	1836000	1836000	1368000	1368000	Completed	2006-07	Kailana
Xen., PWD(B&R), Prov-II, Sonipat	PURKHAS RATHI	4210(Med.)		01-Apr-05	31-Jan-07	680000	680000	223000	223000	Completed	2006-07	Kailana
Xen(Panchayati Raj), Sonipat	AGWANPUR	VETY	Repair of GVD									
Xen(Panchayati Raj), Sonipat	AGWANPUR	LADT	Pav. Of Street	03-Mar-08	30-Sep-08	46000	46000	46000	0	In Progress	2007-08	Kailana
Xen(Panchayati Raj), Sonipat	AGWANPUR	LADT	Pav. Of Street	24-Dec-07	23-Oct-08	1000000	1000000	1000000	0	In Progress	2007-08	Kailana
Xen(Panchayati Raj), Sonipat	AHULANA	Anganwadi	Anganwadi	15-Dec-05	30-Apr-06	233000	233000	233000	233000	Completed	2005-06	Kailana
Xen(Panchayati Raj), Sonipat	ATAIL	Anganwadi	Anganwadi	12-Sep-07	15-Mar-08	233000	233000	233000	233000	Completed	2007-08	Kailana
Xen(Panchayati Raj), Sonipat	BAIN	HRDF	Pav. Of Street									
Xen(Panchayati Raj), Sonipat	BAIN	HRDF	Pav. Of Street	24-Dec-07	15-Jul-08	1000000	1000000	1000000	1000000	Completed	2007-08	Kailana
Xen(Panchayati Raj), Sonipat	BAJANA KALAN	LADT	Pav. Of Street									
Xen(Panchayati Raj), Sonipat	BAJANA KALAN	LADT	Pav. Of Street	24-Dec-07	23-Oct-08	1000000	1000000	1000000	100000	In Progress	2007-08	Kailana

Xen(Panchayati Raj), Sonipat	BAJANA KHURD	LADT	Pav. Of Street	24-Dec-07	23-Oct-08	1000000	1000000	1000000	100000	In Progress	2007-08	Kailana
Xen(Panchayati Raj), Sonipat	BARI	LADT	Pav. Of Street	24-Dec-07	15-Jul-08	1000000	1000000	1000000	950000	Completed	2007-08	Kailana
Xen(Panchayati Raj), Sonipat	BEGA	LADT	Pav. Of Street	24-Dec-07	15-Jul-08	1000000	1000000	1000000	800000	Completed	2007-08	Kailana
Xen(Panchayati Raj), Sonipat	BHADI	LADT	Pav. Of Street	24-Dec-07	15-Jul-08	1000000	1000000	1000000	800000	In Progress	2007-08	Gohana
Xen(Panchayati Raj), Sonipat	BHAKHERPUR	LADT	Pav. Of Street	24-Dec-07	23-Oct-08	1000000	1000000	1000000	900000	In Progress	2007-08	Kailana
Xen(Panchayati Raj), Sonipat	BHIGAN	WS Report	Pav. Of Street	11-Dec-07	31-Mar-08	100000	100000	100000	100000	Completed	2007-08	Kailana
Xen(Panchayati Raj), Sonipat	BHIGAN	LADT	Pav. Of Street	24-Dec-07	23-Oct-08	1000000	1000000	1000000	600000	In Progress	2007-08	Kailana
Xen(Panchayati Raj), Sonipat	BHORA RASULPUR	LADT	Pav. Of Street	24-Dec-07	23-Oct-08	1000000	1000000	1000000	100000	In Progress	2007-08	Kailana
Xen(Panchayati Raj), Sonipat	BULANDPUR	WS Report	B/W of Kabristan	15-Feb-07	28-Feb-07	125000	125000	125000	125000	Completed	2006-07	Kailana
Xen(Panchayati Raj), Sonipat	CHATIA DEVA	LADT	Pav. Of Street	24-Dec-07	23-Oct-08	1000000	1000000	1000000	0	In Progress	2007-08	Kailana
Xen(Panchayati Raj), Sonipat	CHIRSMI	LADT	Pav. Of Street	24-Dec-07	15-Jul-08	1000000	1000000	1000000	950000	Completed	2007-08	Kailana
Xen(Panchayati Raj), Sonipat	DABARPUR	LADT	Pav. Of Street	24-Dec-07	23-Oct-08	1000000	1000000	1000000	150000	In Progress	2007-08	Kailana
Xen(Panchayati Raj), Sonipat	DATAUILI	Misc	Patwar Khana	29-Mar-07	30-Sep-08	192400	192400	192400	130000	In Progress	2006-07	Kailana
Xen(Panchayati Raj), Sonipat	DATAUILI	VETY	Repair of GVD	03-Mar-08	30-Sep-08	108000	108000	108000	0	In Progress	2007-08	Kailana
Xen(Panchayati Raj), Sonipat	DATAUILI	LADT	Pav. Of Street	24-Dec-07	15-Jul-08	1000000	1000000	1000000	800000	Completed	2007-08	Kailana
Xen(Panchayati Raj), Sonipat	DHATURI	WS Report	CC Street	15-Feb-07	31-Mar-07	100000	100000	100000	100000	Completed	2006-07	Rai

Xen(Panchayati Raj), Sonipat	DHATURI	LADT	Pav. Of Street	24-Dec-07	15-Jul-08	1000000	1000000	1000000	950000	Completed	2007-08	Rai
Xen(Panchayati Raj), Sonipat	DUBETA	Misc	Govt. of Middle school	04-Mar-05	19-Sep-06	29000	29000	29000	29000	Completed	2005-06	Kailana
Xen(Panchayati Raj), Sonipat	GANAUR	VETY	Repair of GVD	03-Mar-08	31-Jul-08	368000	368000	368000	300000	Completed	2007-08	Kailana
Xen(Panchayati Raj), Sonipat	GARHI GULAMA	HRDF	Pav. Of Street	24-Dec-07	23-Oct-08	1000000	1000000	1000000	900000	Completed	2007-08	Kailana
Xen(Panchayati Raj), Sonipat	GARHI KALAN	HRDF	Pav. Of Street	24-Dec-07	23-Oct-08	1000000	1000000	1000000	900000	Completed	2007-08	Kailana
Xen(Panchayati Raj), Sonipat	GHASAULI	VETY	Repair of GVD	03-Mar-08	30-Sep-08	311000	311000	311000	150000	In Progress	2007-08	Kailana
Xen(Panchayati Raj), Sonipat	HASSANPUR	LADT	Pav. Of Street	24-Dec-07	23-Oct-08	1000000	1000000	1000000	700000	In Progress	2007-08	Kailana
Xen(Panchayati Raj), Sonipat	KAILANA	VETY	Repair of GVD	03-Mar-08	30-Sep-08	308000	308000	308000	250000	In Progress	2007-09	Kailana
Xen(Panchayati Raj), Sonipat	KAMI	WS Report	Digging of Pond	15-Feb-07	30-Sep-07	50000	50000	50000	49896	Completed	2006-07	Kailana
Xen(Panchayati Raj), Sonipat	KHERI GUJJAR	LADT	Pav. Of Street	24-Dec-07	23-Oct-08	1000000	1000000	1000000	800000	In Progress	2007-08	Kailana
Xen(Panchayati Raj), Sonipat	KHIZERPUR AHIR	LADT	Pav. Of Street	24-Dec-07	23-Oct-08	1000000	1000000	1000000	0	In Progress	2007-08	Kailana
Xen(Panchayati Raj), Sonipat	LALHERI	Anganwadi	Anganwadi	09-Apr-07	20-Aug-08	233000	233000	233000	210000	In Progress	2007-08	Kailana
Xen(Panchayati Raj), Sonipat	LALHERI	LADT	Pav. Of Street	24-Dec-07	23-Oct-08	1000000	1000000	1000000	0	In Progress	2007-08	Kailana
Xen(Panchayati Raj), Sonipat	MAHMUDPUR MAJRA	LADT	Pav. Of Street	24-Dec-07	23-Oct-08	1000000	1000000	1000000	150000	In Progress	2007-08	Kailana
Xen(Panchayati Raj), Sonipat	MAMIARPUR	Anganwadi	Anganwadi	23-Feb-07	15-Apr-08	233000	233000	233000	193000	Completed	2006-07	Kailana
Xen(Panchayati Raj), Sonipat	MAMIARPUR	LADT	Pav. Of Street	24-Dec-07	23-Oct-08	1000000	1000000	1000000	800000	In Progress	2007-08	Kailana

Xen(Panchayati Raj), Sonipat	MOI	VETY	Repair of GVD	03-Mar-08	30-Sep-08	230000	230000	230000	175000	In Progress	2007-08	Kailana
Xen(Panchayati Raj), Sonipat	NAYA BANS	Anganwadi	Anganwadi	15-Dec-05	31-May-06	233000	233000	233000	233000	Completed	2005-06	Kailana
Xen(Panchayati Raj), Sonipat	PABNERA	Misc	Patwar Khana	01-Feb-06	28-Jan-07	192400	192400	192400	192400	Completed	2006-07	Kailana
Xen(Panchayati Raj), Sonipat	PABNERA	LADT	Pav. Of Street	24-Dec-07	23-Oct-08	1000000	1000000	1000000	0	In Progress	2007-08	Kailana
Xen(Panchayati Raj), Sonipat	Panchi Gujran	Misc	Patwar Khana	29-Mar-07	07-Nov-07	192400	192400	192400	192400	Completed	2006-07	Kailana
Xen(Panchayati Raj), Sonipat	Panchi Gujran	LADT	Pav. Of Street	24-Dec-07	23-Oct-08	1000000	1000000	1000000	0	In Progress	2007-08	Kailana
Xen(Panchayati Raj), Sonipat	BHANWER	TFC	Hand pump	08-Jan-07	30-Jun-07	25000	25000	25000	25000	Completed	2006-07	Kailana
Xen(Panchayati Raj), Sonipat	BHANWER	TFC	Hand Pump 2 No's	31-Mar-07	03-Jun-07	54000	54000	54000	52902	Completed	2006-07	Kailana
Xen(Panchayati Raj), Sonipat	AGWANPUR	ZP-SGRY	Two Hand pump	10-Dec-05	13-Feb-05	59094	59094	59094	59094	Completed	2005-06	Kailana
Xen(Panchayati Raj), Sonipat	AGWANPUR	HRDF	Repair of GHS	21-Jun-06	31-Jan-07	808000	808000	808000	808000	Completed	2005-06	Kailana
Xen(Panchayati Raj), Sonipat	AGWANPUR	TFC	Hand Pump	08-Jan-07	30-Jun-07	25000	25000	25000	25047	Completed	2006-07	Kailana
Xen(Panchayati Raj), Sonipat	AGWANPUR	HRDF	cost of Nali /Nala	01-Feb-06	31-May-07	169000	169000	169000	165833	Completed	2006-07	Kailana
Xen(Panchayati Raj), Sonipat	AHULANA	HRDF	CC street	31-Jan-06	28-Feb-06	352000	352000	352000	334125	Completed	2005-06	Kailana
Xen(Panchayati Raj), Sonipat	AHULANA	HRDF	Repair of GSSS	21-Jun-06	30-Mar-07	779000	779000	779000	779000	Completed	2005-06	Kailana
Xen(Panchayati Raj), Sonipat	AHULANA	LADT	Pav. Of Street	25-Jun-07	31-Dec-07	1000000	1000000	1000000	1000000	Completed	2006-07	Kailana
Xen(Panchayati Raj), Sonipat	AHULANA	TFC	2 Hand Pump	20-Dec-07	28-Feb-08	50000	50000	50000	50030	Completed	2007-08	Kailana

Xen(Panchayati Raj), Sonipat	ATAIL	LADT	Pav. Of Street	13-Jul-07	30-Nov-07	1000000	1000000	1000000	1000000	Completed	2006-07	Kailana
Xen(Panchayati Raj), Sonipat	ATAIL	ZP-SGRY	School Repair	01-Mar-07	31-Mar-07	130000	130000	129627	129627	Completed	2006-07	Kailana
Xen(Panchayati Raj), Sonipat	PATTI BRAHMANAN	LADT	Pav. Of Street	24-Dec-07	23-Oct-08	1000000	1000000	1000000	700000	In Progress	2007-08	Kailana
Xen(Panchayati Raj), Sonipat	BAJANA KALAN	TFC	Hand pamp	08-Jan-07	30-Jun-07	25000	25000	25000	24952	Completed	2006-07	Kailana
Xen(Panchayati Raj), Sonipat	BAJANA KHURD	LADT	Hand Pump in Harijan Basti	30-Mar-06	31-Mar-06	30000	30000	30000	22902	Completed	2005-06	Kailana
Xen(Panchayati Raj), Sonipat	BAJANA KHURD	ZP-SGRY	Two Hand pump	21-Oct-05	22-Oct-05	43887	43887	43887	43887	Completed	2005-06	Kailana
Xen(Panchayati Raj), Sonipat	BAJANA KHURD	HRDF	Repair of GSSS	21-Jun-06	31-Jul-07	896000	896000	896000	896000	Completed	2005-06	Kailana
Xen(Panchayati Raj), Sonipat	BAJANA KHURD	TFC	Hand pamp	31-Mar-07	30-Jun-07	27000	27000	27000	26502	Completed	2006-07	Kailana
Xen(Panchayati Raj), Sonipat	BAJANA KHURD	HRDF	Community Center	25-May-07	31-Dec-07	497000	497000	497000	370000	Completed	2006-07	Kailana
Xen(Panchayati Raj), Sonipat	BALI QUTABPUR	HRDF	Repair of GHS	21-Jun-06	31-Aug-06	132200	132200	132200	147008	Completed	2005-06	Kailana
Xen(Panchayati Raj), Sonipat	BALI QUTABPUR	LADT	Pav. Of Street	13-Jul-07	15-May-08	1000000	1000000	1000000	900000	Completed	2006-07	Kailana
Xen(Panchayati Raj), Sonipat	BALI QUTABPUR	TFC	2 Hand Pump	20-Dec-07	28-Feb-08	50000	50000	50000	50040	Completed	2007-08	Kailana
Xen(Panchayati Raj), Sonipat	BALI QUTABPUR	HRDF	R/Wall	15-May-08	14-Sep-08	1247000	1247000	623500	900000	In Progress	2007-08	Kailana
Xen(Panchayati Raj), Sonipat	BEGA	ZP-SGRY	Hand pump	20-Mar-07	22-Mar-07	100060	100060	100060	100060	Completed	2006-07	Kailana
Xen(Panchayati Raj), Sonipat	BEGA	TFC	Hand pump 4 No's	31-Mar-07	30-Jun-07	104000	104000	104000	104598	Completed	2006-07	Kailana
Xen(Panchayati Raj), Sonipat	BEGA	TFC	Hand Pump (SC)	27-Feb-08	31-Mar-08	50000	50000	50000	50030	Completed	2007-08	Kailana

Xen(Panchayati Raj), Sonipat	BHADI	HRDF	CC Street	06-Jan-08	30-Sep-08	1000000	1000000	500000	900000	In Progress	2008-09	Gohana
Xen(Panchayati Raj), Sonipat	BHIGAN	HRDF	CC Street	01-Feb-06	31-Jul-07	240700	240700	240700	241042	Completed	2005-06	Kailana
Xen(Panchayati Raj), Sonipat	BHIGAN	HRDF	Repair of GHS	07-Sep-06	31-Jul-07	287000	287000	287000	287000	Completed	2005-06	Kailana
Xen(Panchayati Raj), Sonipat	BHIGAN	ZP-SGRY	Street Harijan basti	01-Mar-06	31-Mar-06	56990	56990	56990	56990	Completed	2005-06	Kailana
Xen(Panchayati Raj), Sonipat	BHIGAN	ZP-SGRY	Filling of pond	01-Mar-06	31-Mar-06	70272	70272	70272	70272	Completed	2005-06	Kailana
Xen(Panchayati Raj), Sonipat	BHIGAN	HRDF	CC Gali	01-Jul-08	31-Oct-08	948000	948000	500000	300000	In Progress	2007-08	Kailana
Xen(Panchayati Raj), Sonipat	PUGTHALA	VETY	Repair of GVD	03-Mar-08	30-Sep-08	487000	487000	487000	300000	In Progress	2007-08	Kailana
Xen(Panchayati Raj), Sonipat	BHOGI PUR	LADT	Pav. Of Street	25-Jun-07	30-Nov-07	1000000	1000000	1000000	900000	Completed	2006-07	Kailana
Xen(Panchayati Raj), Sonipat	BHORA RASULPUR	TFC	Hand Pump 2 No's	08-Jan-07	19-Mar-07	50000	50000	50000	51869	Completed	2006-07	Kailana
Xen(Panchayati Raj), Sonipat	BHORA RASULPUR	ZP-SGRY	Street	01-Mar-07	31-Mar-07	50000	50000	50000	51222	Completed	2006-07	Kailana
Xen(Panchayati Raj), Sonipat	BAJANA KHURD	TFC	Handpump	08-Jan-07	30-Jun-07	25000	25000	25000	25125	Completed	2006-07	Kailana
Xen(Panchayati Raj), Sonipat	BHURI	LADT	Pav. Of Street	25-Jun-07	30-Nov-07	1000000	1000000	1000000	968000	Completed	2006-07	Kailana
Xen(Panchayati Raj), Sonipat	BULANDPUR	ZP-SGRY	B/W Shamshan	01-Mar-06	17-Mar-06	92424	92424	92424	92424	Completed	2005-06	Kailana
Xen(Panchayati Raj), Sonipat	BULANDPUR	TFC	Hand Pump	08-Jan-07	30-Jun-07	25000	25000	25000	25982	Completed	2006-07	Kailana
Xen(Panchayati Raj), Sonipat	BULANDPUR	TFC	Hand Pump	31-Mar-07	30-Jun-07	27000	27000	27000	27000	Completed	2006-07	Kailana
Xen(Panchayati Raj), Sonipat	BULANDPUR	TFC	Hand pump Main rasta	31-Mar-07	30-Jun-07	27000	27000	27000	27084	Completed	2006-07	Kailana

Xen(Panchayati Raj), Sonipat	BULANDPUR	LADT	Pav. Of Street	13-Jul-07	30-Sep-07	1000000	1000000	1000000	1000000	Completed	2006-07	Kailana
Xen(Panchayati Raj), Sonipat	BULANDPUR	HRDF	CC Gali	20-Jun-08	19-Sep-08	355000	355000	355000	80000	In Progress	2007-08	Kailana
Xen(Panchayati Raj), Sonipat	CHATIA DEVA	ZP-SGRY	Street	01-Mar-07	31-Mar-07	42413	42413	42413	42413	Completed	2006-07	Kailana
Xen(Panchayati Raj), Sonipat	CHATIA DEVA	TFC	2 Hand Pump	20-Dec-07	28-Feb-08	50000	50000	50000	50034	Completed	2007-08	Kailana
Xen(Panchayati Raj), Sonipat	CHIRSMI	ZP-SGRY	Hand pump in Balmaki Basti	11-Nov-05	12-Nov-05	25971	25971	25971	25971	Completed	2005-06	Kailana
Xen(Panchayati Raj), Sonipat	CHIRSMI	HRDF	Harijan Street	01-Feb-06	30-Apr-07	172100	172100	172100	172237	Completed	2005-06	Kailana
Xen(Panchayati Raj), Sonipat	CHIRSMI	HRDF	Repair of GMS	05-Aug-06	30-Nov-06	415000	415000	415000	415000	Completed	2005-06	Kailana
Xen(Panchayati Raj), Sonipat	DATAUILI	ZP-SGRY	Community Center	05-Nov-05	24-Nov-05	116122	116122	116122	116122	Completed	2005-06	Kailana
Xen(Panchayati Raj), Sonipat	DATAUILI	HRDF	Repair of GHS	05-Aug-06	31-Jan-08	1153000	1153000	1153000	1153000	Completed	2005-06	Kailana
Xen(Panchayati Raj), Sonipat	DHATURI	ZP-SGRY	Submercyble pumps	25-Mar-06	27-Mar-06	110209	110209	110209	110209	Completed	2005-06	Rai
Xen(Panchayati Raj), Sonipat	DHATURI	HRDF	CC Gali	20-Jun-08	30-Sep-08	555500	555500	500000	80000	In Progress	2007-08	Rai
Xen(Panchayati Raj), Sonipat	DUBETA	ZP-SGRY	Cow Ghat (2 No's)	01-Sep-05	30-Sep-05	70000	70000	70000	70000	Completed	2005-06	Kailana
Xen(Panchayati Raj), Sonipat	DUBETA	LADT	Pav. Of Street	13-Jul-07	31-Dec-07	1000000	1000000	1000000	900000	Completed	2006-07	Kailana
Xen(Panchayati Raj), Sonipat	DUBETA	ZP-SGRY	Street	01-Dec-06	31-Dec-06	25000	25000	25000	24824	Completed	2006-07	Kailana
Xen(Panchayati Raj), Sonipat	DUBETA	HRDF	Community Center	13-Mar-08	30-Sep-08	750000	750000	500000	500000	In Progress	2007-08	Kailana
Xen(Panchayati Raj), Sonipat	RAM NAGAR	VETY	Repair of GVD	03-Mar-08	15-Sep-08	163500	163500	163500	75000	In Progress	2007-08	Kailana

Xen(Panchayati Raj), Sonipat	GARHI JHANJARA	HRDF	Repair of GHS	23-Jun-06	31-Dec-06	255000	255000	255000	255000	Completed	2005-06	Kailana
Xen(Panchayati Raj), Sonipat	GARHI JHANJARA	HRDF	CC Street	30-Sep-08	15-Aug-08	1119000	1119000	1119000	250000	In Progress	2007-08	Kailana
Xen(Panchayati Raj), Sonipat	GHASAULI	HRDF	Repair of GSSS	21-Jun-06	31-Aug-07	1384500	1384500	1384500	699002	Completed	2005-06	Kailana
Xen(Panchayati Raj), Sonipat	GHASAULI	HRDF	Const. of CC Street	23-Apr-07	22-Jul-07	326000	326000	326000	225216	Completed	2006-07	Kailana
Xen(Panchayati Raj), Sonipat	GHASAULI	Model Vil	Modill Village	22-Dec-07	31-Oct-08	17000000	17000000	17000000	10100000	In Progress	2006-07	Kailana
Xen(Panchayati Raj), Sonipat	GHASAULI	TFC	Hand Pump	27-Feb-08	31-Mar-08	50000	50000	50000	49530	Completed	2007-08	Kailana
Xen(Panchayati Raj), Sonipat	RAM NAGAR	LADT	Pav. Of Street	24-Dec-07	23-Oct-08	1000000	1000000	1000000	200000	In Progress	2007-08	Kailana
Xen(Panchayati Raj), Sonipat	GUMAR	ZP-SGRY	Digging of Pond	01-Jan-07	28-Feb-07	100204	100204	100204	100204	Completed	2006-07	Kailana
Xen(Panchayati Raj), Sonipat	GUMAR	LADT	Pav. Of Street	13-Jul-07	31-Dec-07	1000000	1000000	1000000	1001000	Completed	2006-07	Kailana
Xen(Panchayati Raj), Sonipat	GUMAR	HRDF	CC Gali	01-Jul-08	31-Oct-08	989000	989000	989000	150000	In Progress	2007-08	Kailana
Xen(Panchayati Raj), Sonipat	HASSANPUR	HRDF	Repair of GHS	20-Oct-06	20-Dec-06	287500	287500	143000	152035	Completed	2005-06	Kailana
Xen(Panchayati Raj), Sonipat	KAILANA	LADT	Hand Pump in Dera Kailana	30-Mar-06	13-Apr-06	60000	60000	60000	41828	Completed	2005-06	Kailana
Xen(Panchayati Raj), Sonipat	KAILANA	HRDF	Community Center	01-Jun-07	13-Dec-07	497000	497000	497000	497000	Completed	2006-07	Kailana
Xen(Panchayati Raj), Sonipat	KAILANA	LADT	Pav. Of Street	13-Jul-07	31-Dec-07	1000000	1000000	1000000	844000	Completed	2006-07	Kailana
Xen(Panchayati Raj), Sonipat	KAMI	HRDF	CC Gali	27-Jan-06	31-Jul-07	291000	291000	291000	291000	Completed	2005-06	Kailana
Xen(Panchayati Raj), Sonipat	KAMI	HRDF	Repair of GHs	17-Jul-06	31-Aug-07	1389000	1389000	1389000	1389000	Completed	2005-06	Kailana

Xen(Panchayati Raj), Sonipat	KAMI	ZP-SGRY	Const. of CC Street	01-Mar-06	31-Mar-06	50000	50000	50000	41800	Completed	2005-06	Kailana
Xen(Panchayati Raj), Sonipat	REHMANA	Misc	Govt. of Middle school	29-Apr-05	30-Apr-06	119000	119000	119000	117510	Completed	2005-06	Kailana
Xen(Panchayati Raj), Sonipat	KAMI	LADT	Pav. Of Street	13-Jul-07	13-Dec-07	1000000	1000000	1000000	800000	Completed	2006-07	Kailana
Xen(Panchayati Raj), Sonipat	KAMI	ZP-SGRY	Digging of Pond	01-Mar-07	31-Mar-07	60000	60000	60000	60642	Completed	2006-07	Kailana
Xen(Panchayati Raj), Sonipat	KAMI	TFC	Const. of Nali	20-Dec-07	15-Jul-08	150000	150000	150000	143616	Completed	2007-08	Kailana
Xen(Panchayati Raj), Sonipat	KAMI	HRDF	R/Wall of Pond	20-Mar-08	30-Sep-08	411000	411000	411000	314656	In Progress	2007-08	Kailana
Xen(Panchayati Raj), Sonipat	KHERI GUJJAR	HRDF	GSSS Repair	02-Jun-06	30-Mar-07	790000	790000	790000	790000	Completed	2005-06	Kailana
Xen(Panchayati Raj), Sonipat	KHERI GUJJAR	ZP-SGRY	Street	01-Mar-06	31-Mar-06	66056	66056	66056	66056	Completed	2005-06	Kailana
Xen(Panchayati Raj), Sonipat	KHERI GUJJAR	TFC	Handpump	31-Mar-07	30-Mar-07	27000	27000	27000	25160	Completed	2006-07	Kailana
Xen(Panchayati Raj), Sonipat	KHERI GUJJAR	TFC	Handpump	08-Jan-07	30-Jun-07	50000	50000	50000	49210	Completed	2006-07	Kailana
Xen(Panchayati Raj), Sonipat	KHERI GUJJAR	ZP-SGRY	Street	01-Mar-07	31-Mar-07	50000	50000	50000	50018	Completed	2006-07	Kailana
Xen(Panchayati Raj), Sonipat	KHERI TAGA	HRDF	GHS Repair	21-Jun-06	31-Jan-07	220000	220000	220000	215759	Completed	2005-06	Kailana
Xen(Panchayati Raj), Sonipat	KHERI TAGA	LADT	Pav. Of Street	25-Jun-07	31-Dec-07	1000000	1000000	1000000	1000000	Completed	2006-07	Kailana
Xen(Panchayati Raj), Sonipat	KHERI TAGA	HRDF	CC Street	20-Mar-08	19-Jun-08	335000	335000	335000	314656	Completed	2007-08	Kailana
Xen(Panchayati Raj), Sonipat	KHERI TAGA	HRDF	CC Gali	20-Jun-08	19-Sep-08	355000	355000	355000	0	In Progress	2007-08	Kailana
Xen(Panchayati Raj), Sonipat	KHIZERPUR AHIR	HRDF	Repair of GHS	05-Aug-06	30-Nov-06	480000	480000	480000	462400	Completed	2005-06	Kailana

Xen(Panchayati Raj), Sonipat	KHIZERPUR AHIR	HRDF	Const.of cc street	14-Mar-07	13-Jun-07	377000	377000	377000	370000	Completed	2006-07	Kailana
Xen(Panchayati Raj), Sonipat	KHIZERPUR AHIR	TFC	Hand Pump	31-Mar-07	30-Jun-07	27000	27000	27000	27738	Completed	2006-07	Kailana
Xen(Panchayati Raj), Sonipat	KHIZERPUR AHIR	ZP-SGRY	Street	01-Mar-07	31-Mar-07	40709	40709	40709	40709	Completed	2006-07	Kailana
Xen(Panchayati Raj), Sonipat	KHUBRU	HRDF	CC street	30-Jan-06	31-Dec-06	392400	392400	392400	313292	Completed	2005-06	Kailana
Xen(Panchayati Raj), Sonipat	KHUBRU	LADT	Pav. Of Street	25-Jun-07	15-Apr-08	1000000	1000000	1000000	982000	Completed	2006-07	Kailana
Xen(Panchayati Raj), Sonipat	KHUBRU	ZP-SGRY	Street & B/Wall of School	01-Jan-07	31-Mar-07	180000	180000	180000	189764	Completed	2006-07	Kailana
Xen(Panchayati Raj), Sonipat	KURAR IBRAHIMPUR	HRDF	CC Street	21-Mar-06	30-Sep-06	264300	264300	264300	268378	Completed	2005-06	Kailana
Xen(Panchayati Raj), Sonipat	KURAR IBRAHIMPUR	HRDF	Repair of GHS	21-Jun-06	04-Sep-07	655000	655000	655000	655000	Completed	2005-06	Kailana
Xen(Panchayati Raj), Sonipat	KURAR IBRAHIMPUR	LADT	Pav. Of Street	25-Jun-07	31-Dec-07	1000000	1000000	1000000	979000	Completed	2006-07	Kailana
Xen(Panchayati Raj), Sonipat	KURAR IBRAHIMPUR	ZP-SGRY	Digging of Pond	01-Jan-07	31-Jan-07	50000	50000	50000	48879	Completed	2006-07	Kailana
Xen(Panchayati Raj), Sonipat	KURAR IBRAHIMPUR	ZP-SGRY	Street	01-Jan-07	31-Jan-07	66370	66370	66370	66370	Completed	2006-07	Kailana
Xen(Panchayati Raj), Sonipat	KURAR IBRAHIMPUR	ZP-SGRY	Street	01-Dec-06	31-Dec-06	66370	66370	66370	66370	Completed	2006-07	Kailana
Xen(Panchayati Raj), Sonipat	KURAR IBRAHIMPUR	HRDF	CC Gali	01-Jul-08	30-Sep-08	1600000	1600000	800000	300000	In Progress	2007-08	Kailana
Xen(Panchayati Raj), Sonipat	REHMANA	LADT	Pav. Of Street	24-Dec-07	23-Oct-08	1000000	1000000	1000000	0	In Progress	2007-08	Kailana
Xen(Panchayati Raj), Sonipat	LARSAULI	HRDF	Repair of GSSS	17-Jul-06	30-Nov-06	200000	200000	200000	200000	Completed	2005-06	Kailana
Xen(Panchayati Raj), Sonipat	LARSAULI	LADT	Pav. Of Street	25-Jun-07	31-Jan-08	1000000	1000000	1000000	850000	Completed	2006-07	Kailana

Xen(Panchayati Raj), Sonipat	LARSAULI	TFC	Const of Nali	27-Feb-08	15-Jul-08	95000	95000	95000	80000	Completed	2007-08	Kailana
Xen(Panchayati Raj), Sonipat	LARSAULI	HRDF	B/W Shamshan	20-Mar-08	30-Sep-08	407000	407000	407000	60000	In Progress	2007-08	Kailana
Xen(Panchayati Raj), Sonipat	LARSAULI	HRDF	R/Wall of Pond	20-Mar-08	30-Sep-08	444000	444000	444000	350000	In Progress	2007-08	Kailana
Xen(Panchayati Raj), Sonipat	SAMASPUR	LADT	Pav. Of Street	24-Dec-07	23-Oct-08	1000000	1000000	1000000	600000	In Progress	2007-08	Kailana
Xen(Panchayati Raj), Sonipat	MAJRI	LADT	Pav. Of Street	25-Jun-07	30-Nov-07	1000000	1000000	1000000	900000	Completed	2006-07	Kailana
Xen(Panchayati Raj), Sonipat	GANAUR	DP	CC street	30-Mar-06	31-Jul-07	200000	200000	200000	205014	Completed	2005-06	Kailana
Xen(Panchayati Raj), Sonipat	GANAUR	DP	CC Street Gandhi nager	30-Mar-06	31-Jul-07	300000	300000	300000	300000	Completed	2005-06	Kailana
Xen(Panchayati Raj), Sonipat	MAMIARPUR	TFC	Hand Pump 2 No's	08-Jan-07	30-Jun-07	50000	50000	50000	48412	Completed	2006-07	Kailana
Xen(Panchayati Raj), Sonipat	SANPERA	LADT	Pav. Of Street	24-Dec-07	23-Oct-08	1000000	1000000	1000000	0	In Progress	2007-08	Kailana
Xen(Panchayati Raj), Sonipat	MOI	HRDF	Const. of CC Street	30-Mar-07	29-Jun-07	442000	442000	442000	443143	Completed	2006-07	Kailana
Xen(Panchayati Raj), Sonipat	MOI	LADT	Pav. Of Street	13-Jul-07	31-Jul-08	1000000	1000000	1000000	850000	Completed	2006-07	Kailana
Xen(Panchayati Raj), Sonipat	NAYA BANS	TFC	Samrisibal pump	08-Jan-07	30-Jun-07	100000	100000	100000	99904	Completed	2006-07	Kailana
Xen(Panchayati Raj), Sonipat	NAYA BANS	LADT	Pav. Of Street	25-Jun-07	30-Nov-07	1000000	1000000	1000000	1000000	Completed	2006-07	Kailana
Xen(Panchayati Raj), Sonipat	NAYA BANS	HRDF	CC Gali	25-Jun-08	24-Sep-08	548000	548000	500000	0	In Progress	2007-08	Kailana
Xen(Panchayati Raj), Sonipat	PABNERA	HRDF	Repair of GHS	21-Jun-06	30-Sep-06	184500	184500	184500	191874	Completed	2005-06	Kailana
Xen(Panchayati Raj), Sonipat	PABNERA	TFC	4 Hand Pump	20-Dec-07	15-Apr-08	100000	100000	100000	100010	Completed	2007-08	Kailana

Xen(Panchayati Raj), Sonipat	SAYAN KHERA	WS Report	CC Street	15-Feb-07	30-Sep-07	100000	100000	100000	100000	Completed	2006-07	Kailana
Xen(Panchayati Raj), Sonipat	PABNERA	HRDF	CC Gali	06-Jan-06	31-May-06	458300	458300	458300	466766	Completed	2005-06	Kailana
Xen(Panchayati Raj), Sonipat	PANCHI JATAN	ZP-SGRY	Rasta	01-Mar-07	31-Mar-07	20872	20872	20872	20872	Completed	2005-06	Kailana
Xen(Panchayati Raj), Sonipat	PANCHI JATAN	ZP-SGRY	Tubewell near harijan chopal	27-Mar-06	30-Mar-06	110647	110647	110647	110647	Completed	2005-06	Kailana
Xen(Panchayati Raj), Sonipat	PANCHI JATAN	HRDF	Repair of GHS	21-Jun-06	31-Jan-07	866000	866000	866000	866000	Completed	2005-06	Kailana
Xen(Panchayati Raj), Sonipat	PANCHI JATAN	HRDF	Const. of CC Street	30-Mar-07	31-Dec-07	341000	341000	341000	294804	Completed	2006-06	Kailana
Xen(Panchayati Raj), Sonipat	PANCHI JATAN	LADT	Pav. Of Street	13-Jul-07	15-Sep-08	1000000	1000000	1000000	200000	In Progress	2006-07	Kailana
Xen(Panchayati Raj), Sonipat	PANCHI JATAN	HRDF	Const. of CC Street	25-May-07	15-Aug-08	2177000	2177000	1088500	1088500	In Progress	2006-07	Kailana
Xen(Panchayati Raj), Sonipat	SAYAN KHERA	LADT	Pav. Of Street	24-Dec-07	23-Oct-08	1000000	1000000	1000000	0	In Progress	2007-08	Kailana
Xen(Panchayati Raj), Sonipat	PIPLI KHERA	LADT	Pav. Of Street	25-Jun-07	15-Sep-08	1000000	1000000	1000000	500000	In Progress	2006-07	Kailana
Xen(Panchayati Raj), Sonipat	PUGTHALA	ZP-SGRY	Digging of Pond	01-Feb-06	20-Mar-06	100790	100790	100790	100790	Completed	2005-06	Kailana
Xen(Panchayati Raj), Sonipat	PUGTHALA	HRDF	Repair of GHS	02-Jun-06	25-Jul-07	637000	637000	637000	637000	Completed	2005-06	Kailana
Xen(Panchayati Raj), Sonipat	PUGTHALA	HRDF	Const. of CC Street	30-Mar-07	29-Jun-07	352000	352000	352000	316994	Completed	2006-07	Kailana
Xen(Panchayati Raj), Sonipat	PUGTHALA	LADT	Pav. Of Street	13-Jul-07	31-Dec-07	1000000	1000000	1000000	968000	Completed	2006-07	Kailana
Xen(Panchayati Raj), Sonipat	PUGTHALA	HRDF	Const. of CC Street	20-Mar-08	30-Aug-08	311000	311000	311000	60000	In Progress	2007-08	Kailana
Xen(Panchayati Raj), Sonipat	PURKHAS DHIRAN	HRDF	CC Gali	01-Feb-06	25-Sep-07	479400	479400	479400	479400	Completed	2005-06	Kailana

Xen(Panchayati Raj), Sonipat	PURKHAS DHIRAN	HRDF	CC Street	21-Mar-06	30-Sep-06	884000	884000	500000	500000	Completed	2005-06	Kailana
Xen(Panchayati Raj), Sonipat	PURKHAS DHIRAN	LADT	Pav. Of Street	25-Jun-07	15-Nov-07	1000000	1000000	1000000	981000	Completed	2006-07	Kailana
Xen(Panchayati Raj), Sonipat	PURKHAS DHIRAN	HRDF	Harijan Street	20-Mar-08	30-Sep-08	694000	694000	500000	120000	In Progress	2007-08	Kailana
Xen(Panchayati Raj), Sonipat	PURKHAS RATHI	ZP-SGRY	Hand Pump	20-Mar-07	22-Mar-07	29684	29684	29684	29684	Completed	2006-07	Kailana
Xen(Panchayati Raj), Sonipat	PURKHAS RATHI	ZP-SGRY	Street	01-Mar-07	31-Mar-07	43800	43800	43800	43800	Completed	2006-07	Kailana
Xen(Panchayati Raj), Sonipat	PURKHAS RATHI	LADT	Pav. Of Street	25-Jun-07	30-Nov-07	1000000	1000000	1000000	995000	Completed	2006-07	Kailana
Xen(Panchayati Raj), Sonipat	PURKHAS RATHI	TFC	2 Hand Pump	20-Dec-07	28-Feb-08	50000	50000	50000	40000	Completed	2007-08	Kailana
Xen(Panchayati Raj), Sonipat	PURKHAS RATHI	HRDF	CC Gali	01-Jul-08	30-Nov-08	1271000	1271000	635500	700000	In Progress	2007-08	Kailana
Xen(Panchayati Raj), Sonipat	RAJLU GARHI	HRDF	Repair of GHS	28-Jun-06	25-Sep-07	746000	746000	746000	805650	Completed	2005-06	Kailana
Xen(Panchayati Raj), Sonipat	RAJLU GARHI	LADT	Pav. Of Street	25-Jun-07	30-Nov-07	1000000	1000000	1000000	910000	Completed	2006-07	Kailana
Xen(Panchayati Raj), Sonipat	RAJLU GARHI	HRDF	R/Wall of Pond	13-Feb-08	30-Sep-08	512000	512000	500000	0	In Progress	2007-08	Kailana
Xen(Panchayati Raj), Sonipat	RAJLU GARHI	HRDF	R/Wall of Big pond	20-Mar-08	19-Jul-08	1084000	1084000	542000	1084000	Completed	2007-08	Kailana
Xen(Panchayati Raj), Sonipat	RAJPUR	ZP-SGRY	Filling in rasta shed wala	01-Feb-06	16-Feb-06	50100	50100	50100	50100	Completed	2005-06	Kailana
Xen(Panchayati Raj), Sonipat	RAJPUR	HRDF	Repair of GHS	25-Jun-06	31-May-07	537000	537000	537000	510260	Completed	2005-06	Kailana
Xen(Panchayati Raj), Sonipat	RAJPUR	TFC	Samrisibal pump	31-Mar-07	30-Jun-07	100000	100000	100000	100000	Completed	2006-07	Kailana
Xen(Panchayati Raj), Sonipat	RAJPUR	LADT	Pav. Of Street	25-Jun-07	30-Sep-07	1000000	1000000	1000000	974000	Completed	2006-07	Kailana

Xen(Panchayati Raj), Sonipat	RAJPUR	ZP-SGRY	Digging of Pond	01-Nov-06	30-Nov-06	100000	100000	100000	99935	Completed	2006-07	Kailana
Xen(Panchayati Raj), Sonipat	RAM NAGAR	ZP-SGRY	Two Hand pump	20-Mar-06	22-Mar-06	29034	29034	29034	29034	Completed	2005-06	Kailana
Xen(Panchayati Raj), Sonipat	RAM NAGAR	ZP-SGRY	Handpump	20-Mar-06	22-Mar-06	30341	30341	30341	30341	Completed	2005-06	Kailana
Xen(Panchayati Raj), Sonipat	RAM NAGAR	HRDF	CC Street	21-Mar-06	31-Oct-07	599000	599000	500000	500000	Completed	2005-06	Kailana
Xen(Panchayati Raj), Sonipat	RAM NAGAR	TFC	Han Pump	08-Jan-07	30-Jun-07	25000	25000	25000	24326	Completed	2006-07	Kailana
Xen(Panchayati Raj), Sonipat	RAM NAGAR	ZP-SGRY	Filling on Rasta	01-Jan-07	31-Jan-07	100000	100000	100000	99639	Completed	2006-07	Kailana
Xen(Panchayati Raj), Sonipat	RAM NAGAR	HRDF	CC Street	20-Mar-08	30-Sep-08	557000	557000	500000	100000	In Progress	2007-08	Kailana
Xen(Panchayati Raj), Sonipat	RASULPUR	HRDF	Rewpair of GMS	02-Jun-06	31-Mar-07	476700	476700	476700	476700	Completed	2005-06	Kailana
Xen(Panchayati Raj), Sonipat	SITAWALI	Anganwadi	Anganwadi	09-Apr-07	15-Apr-08	233000	233000	233000	233000	Completed	2007-08	Kailana
Xen(Panchayati Raj), Sonipat	REHMANA	HRDF	CC Gali	01-Feb-06	30-Jan-06	268200	268200	268200	258533	Completed	2005-06	Kailana
Xen(Panchayati Raj), Sonipat	REHMANA	TFC	2 Hand Pump	20-Dec-07	28-Feb-08	50000	50000	50000	50039	Completed	2007-08	Kailana
Xen(Panchayati Raj), Sonipat	TEHA	LADT	Pav. Of Street	24-Dec-07	15-Jul-08	1000000	1000000	1000000	800000	Completed	2007-08	Kailana
Xen(Panchayati Raj), Sonipat	SAMASPUR	ZP-SGRY	School Room	01-Mar-06	22-Mar-06	124481	124481	124481	124481	Completed	2005-06	Kailana
Xen(Panchayati Raj), Sonipat	SAMASPUR	ZP-SGRY	Const. Of Room In Stadium	01-Dec-06	28-Feb-07	213693	213693	213693	213693	Completed	2006-07	Kailana
Xen(Panchayati Raj), Sonipat	SAMASPUR	HRDF	CC Gali	01-Jul-08	30-Sep-08	386000	386000	386000	150000	In Progress	2007-08	Kailana
Xen(Panchayati Raj), Sonipat	TEWARI	LADT	Pav. Of Street	24-Dec-07	23-Oct-08	1000000	1000000	1000000	150000	In Progress	2007-08	Kailana

Xen(Panchayati Raj), Sonipat	SANPERA	HRDF	CC Street	21-Mar-06	30-Sep-07	574000	574000	500000	501692	Completed	2005-06	Kailana
Xen(Panchayati Raj), Sonipat	SANPERA	HRDF	Repair of GHS	31-May-06	31-Oct-06	727000	727000	727000	727000	Completed	2005-06	Kailana
Xen(Panchayati Raj), Sonipat	SANPERA	ZP-SGRY	Street	01-Feb-07	28-Feb-07	64512	64512	64512	64512	Completed	2006-07	Kailana
Xen(Panchayati Raj), Sonipat	SANPERA	HRDF	CC Gali	29-Jul-08	28-Oct-08	421000	421000	421000	0	In Progress	2007-08	Kailana
Xen(Panchayati Raj), Sonipat	UDESHIPUR	LADT	Pav. Of Street	24-Dec-07	15-Jul-08	1000000	1000000	1000000	800000	Completed	2007-08	Kailana
Xen(Panchayati Raj), Sonipat	SARDANA	LADT	Pav. Of Street	13-Jul-07	31-Jan-08	1000000	1000000	1000000	1000000	Completed	2006-07	Kailana
Xen(Panchayati Raj), Sonipat	SARDANA	ZP-SGRY	Digging of Pond	01-Feb-07	28-Feb-07	150000	150000	150000	162618	Completed	2006-07	Kailana
Xen(Panchayati Raj), Sonipat	SAYAN KHERA	LADT	Hand pump (2 no's)	18-Jan-06	13-Apr-06	60000	60000	60000	52322	Completed	2005-06	Kailana
Xen(Panchayati Raj), Sonipat	SAYAN KHERA	ZP-SGRY	Digging of Pond & Filling	01-Mar-06	31-Mar-06	125000	125000	125000	125533	Completed	2005-06	Kailana
Xen(Panchayati Raj), Sonipat	SAYAN KHERA	HRDF	CC Street	30-Mar-07	29-Jun-07	303000	303000	303000	261824	Completed	2006-07	Kailana
Xen(Panchayati Raj), Sonipat	SAYAN KHERA	ZP-SGRY	Street	01-Mar-07	31-Mar-07	125000	125000	125000	125840	Completed	2006-07	Kailana
Xen(Panchayati Raj), Sonipat	SAYAN KHERA	TFC	2 Hand Pump	20-Dec-07	28-Feb-08	50000	50000	50000	40000	Completed	2007-08	Kailana
Xen(Panchayati Raj), Sonipat	SAYAN KHERA	TFC	Tubewell & Const. of Nali	27-Feb-08	15-Jul-08	100000	100000	100000	100000	Completed	2007-08	Kailana
Xen(Panchayati Raj), Sonipat	SHAHPUR TAGA	HRDF	Repair of GHS	13-Mar-06	19-Mar-07	133000	133000	133000	136523	Completed	2005-06	Kailana
Xen(Panchayati Raj), Sonipat	SHAHPUR TAGA	LADT	Pav. Of Street	13-Jul-07	31-Dec-07	1000000	1000000	1000000	1000000	Completed	2006-07	Kailana
Xen(Panchayati Raj), Sonipat	SHAHPUR TAGA	ZP-SGRY	Street	01-Dec-06	31-Dec-06	70000	70000	70000	58283	Completed	2006-07	Kailana

Xen(Panchayati Raj), Sonipat	SHAHPUR TAGA	HRDF	CC Gali	01-Jul-08	31-Oct-08	780000	780000	500000	80000	In Progress	2007-08	Kailana
Xen(Panchayati Raj), Sonipat	SHAHKHPURA	ZP-SGRY	Street Khem Chand to Rajkumar	11-Jan-06	19-Jan-06	52420	52420	52420	52420	Completed	2005-06	Kailana
Xen(Panchayati Raj), Sonipat	SHAHKHPURA	HRDF	Repair of GHS	05-Jun-06	30-Oct-07	240000	240000	240000	240000	Completed	2005-06	Kailana
Xen(Panchayati Raj), Sonipat	SHAHKHPURA	TFC	Hand Pump	08-Jan-07	30-Jun-07	25000	25000	25000	25152	Completed	2006-07	Kailana
Xen(Panchayati Raj), Sonipat	SHAHKHPURA	LADT	Pav. Of Street	13-Jul-07	10-Dec-07	1000000	1000000	1000000	1000000	Completed	2006-07	Kailana
Xen(Panchayati Raj), Sonipat	SHAHKHPURA	ZP-SGRY	Street	01-Mar-07	31-Mar-07	50000	50000	50000	54838	Completed	2006-07	Kailana
Xen(Panchayati Raj), Sonipat	SHAHKHPURA	HRDF	CC Gali	25-Jun-08	24-Sep-08	864000	864000	500000	100000	In Progress	2007-08	Kailana
Xen(Panchayati Raj), Sonipat	SITAWALI	LADT	well for drinking water	16-Jan-06	31-Oct-06	100000	100000	100000	100000	Completed	2005-06	Kailana
Xen(Panchayati Raj), Sonipat	SITAWALI	HRDF	Harijan Street	01-Feb-06	31-Dec-06	229800	229800	229800	195000	Completed	2005-06	Kailana
Xen(Panchayati Raj), Sonipat	SITAWALI	HRDF	CC Gali	01-Feb-06	31-Oct-06	241300	241300	241300	252867	Completed	2005-06	Kailana
Xen(Panchayati Raj), Sonipat	SITAWALI	HRDF	Repair of GHS	04-Sep-06	28-Feb-07	682000	682000	682000	682000	Completed	2005-06	Kailana
Xen(Panchayati Raj), Sonipat	SITAWALI	LADT	Pav. Of Street	13-Jul-07	31-Jan-08	1000000	1000000	1000000	992000	Completed	2006-07	Kailana
Xen(Panchayati Raj), Sonipat	UMEDGARH	LADT	Pav. Of Street	24-Dec-07	23-Oct-08	1000000	1000000	1000000	0	In Progress	2007-08	Kailana
Xen(Panchayati Raj), Sonipat	SITAWALI	HRDF	CC Gali	12-May-08	11-Oct-08	1206000	1206000	603000	250000	In Progress	2007-08	Kailana
Xen(Panchayati Raj), Sonipat	SITAWALI	HRDF	Community Center	13-Feb-08	30-Sep-08	745000	745000	500000	250000	In Progress	2007-08	Kailana
Xen(Panchayati Raj), Sonipat	TEHA	ZP-SGRY	Digging of Pond	01-Jan-07	31-Jan-07	100000	100000	100000	100480	Completed	2006-07	Kailana

Xen(Panchayati Raj), Sonipat	UMEDGARH	HRDF	CC Gali	01-Feb-06	31-Aug-06	268200	268200	268200	278201	Completed	2005-6	Kailana
Xen(Panchayati Raj), Sonipat	UMEDGARH	TFC	Hand pump		30-Jun-07	27000	27000	27000	26892	Completed	2006-07	Kailana
Xen(Panchayati Raj), Sonipat	UMEDGARH	TFC	Hand Pump 2 No's	08-Jan-07	30-Jun-07	50000	50000	50000	48722	Completed	2006-07	Kailana
Secretary, MC, Ganaur	GANAUR	11th FC	Road&Drain	31-Mar-06		568000	568000	568000	568000	Completed	2005-06	Kailana
Secretary, MC, Ganaur	GANAUR	UI	Road &Drain	31-Mar-06		303000	303000	303000	303000	Completed	2005-06	Kailana
Secretary, MC, Ganaur	GANAUR	LADT	Road & Drain in w.no.10	31-Mar-06		300000	300000	300000	266000	Completed	2006-07	Kailana
Secretary, MC, Ganaur	GANAUR	LADT	CC PAVING in w.no.1	31-Mar-06		180000	180000	180000	186000	Completed	2006-07	Kailana
Secretary, MC, Ganaur	GANAUR	LADT	construction of Road	31-Mar-06		150000	150000	150000	156000	Completed	2006-07	Kailana
Secretary, MC, Ganaur	GANAUR	LADT	construction of nala w.no.7 and cc paving w.no.8	31-Mar-06		75000	75000	75000	73000	Completed	2006-07	Kailana
Secretary, MC, Ganaur	GANAUR	LADT	construction of drain in w.no.15	31-Mar-06		150000	150000	150000	141000	Completed	2006-07	Kailana
Secretary, MC, Ganaur	GANAUR	LADT	construction of drain in w.no.5	31-Mar-06		150000	150000	150000	145000	Completed	2007-08	Kailana
Secretary, MC, Ganaur	GANAUR	LADT	construction of cc paving and drain w.no.2	31-Mar-06	07-Apr-06	150000	150000	150000	150000	Completed	2007-08	Kailana
Secretary, MC, Ganaur	GANAUR	LADT	construction of street in w.no.7	31-Mar-06	07-Apr-06	60000	60000	60000	55000	Completed	2007-08	Kailana
Secretary, MC, Ganaur	GANAUR	LADT	cc paving and drain w. no.14	31-Mar-06	07-Apr-06	80000	80000	80000	80000	Completed	2007-08	Kailana
Secretary, MC, Ganaur	GANAUR	LADT	cc paving in w.no.7	31-Mar-06	07-Apr-06	150000	150000	150000	150000	Completed	2007-08	Kailana
BDPO, Ganaur	AGWANPUR	SGRY	E /Filling In Main gali & Chc Vety. Hospital	01-Jan-06	28-Mar-06	137427	137427	137427	137427	Completed	2005-06	Kailana

BDPO, Ganaur	DUBETA	SGRY	const. of street & E/filling	19-Dec-05	27-Mar-06	50000	50000	50000	50000	Completed	2005-06	Kailana
BDPO, Ganaur	AGWANPUR	HRDF	Const. of c.c street	10-Oct-07	31-Dec-08	63300	63300	63300	63300	Completed	2005-6	Kailana
BDPO, Ganaur	AGWANPUR	LADT	Const. of street	02-Nov-05	31-Mar-06	24834	24834	24834	24834	Completed	2005-6	Kailana
BDPO, Ganaur	AGWANPUR	TFC	const. of cc street	27-Dec-05	27-Mar-06	137577	137577	137577	137577	Completed	2005-6	Kailana
BDPO, Ganaur	DUBETA	TFC	Const. of street	12-Oct-05	31-Mar-06	11801	11801	11801	11801	Completed	2005-06	Kailana
BDPO, Ganaur	DUBETA	TFC	const. of nala	15-Dec-05	31-Mar-06	65429	65429	65429	65429	Completed	2005-06	Kailana
BDPO, Ganaur	DUBETA	SFC	const. of nala	31-Dec-05	25-Mar-06	33589	33589	33589	33589	Completed	2005-06	Kailana
BDPO, Ganaur	AGWANPUR	SFC	const. of nala	15-Nov-05	31-Mar-06	70626	70626	70626	70626	Completed	2005-6	Kailana
BDPO, Ganaur	DUBETA	SGRY	const. of street & E/ filling	18-Nov-06	28-Feb-07	41447	41447	41447	41447	Completed	2006-07	Kailana
BDPO, Ganaur	AGWANPUR	SGRY	const.of street	30-Dec-05	02-Jan-06	51738	51738	51738	571738	Completed	2005-6	Kailana
BDPO, Ganaur	DUBETA	DP	const. Of street	07-Aug-06	30-May-07	85000	85000	85000	85000	Completed	2006-07	Kailana
BDPO, Ganaur	AGWANPUR	IAY	1house	25-Dec-05	31-Mar-06	25000	25000	25000	25000	Completed	2005-6	Kailana
BDPO, Ganaur	DUBETA	HRDF	balmiki choupal repair, Sc Ch.	20-Sep-06	31-Mar-07	95000	95000	95000	95000	Completed	2006-07	Kailana
BDPO, Ganaur	DUBETA	TFC	const. of nala	15-Nov-06	31-Mar-06	69960	69960	69960	69960	Completed	2006-07	Kailana
BDPO, Ganaur	AGWANPUR	SGRY	e/filing & const. of street & nali	28-Dec-06	31-Mar-07	96547	96547	96547	96547	Completed	2006-07	Kailana
BDPO, Ganaur	DUBETA	IAY	4 houses	15-Dec-06	31-Mar-07	100000	100000	100000	100000	Completed	2006-07	Kailana

BDPO, Ganaur	DUBETA	SGRY	const. of street & nails & E/filling	10-Jan-07	29-Mar-08	29300	29300	29300	29300	Completed	2007-08	Kailana
BDPO, Ganaur	AGWANPUR	HRDF	Bc,balmiki ,dhanak& harijan	01-Sep-06	31-Mar-07	90000	90000	90000	90000	Completed	2006-07	Kailana
BDPO, Ganaur	DUBETA	HRDF	const. of street & nails	27-Feb-08	30-Jun-08	240000	240000	240000	200000	In Progress	2007-08	Kailana
BDPO, Ganaur	DUBETA	TFC	const. of nala	04-Nov-07	31-Mar-08	69928	69928	69928	69928	Completed	2007-08	Kailana
BDPO, Ganaur	AGWANPUR	TFC	const. of nala	05-Dec-06	22-Mar-07	147145	147145	147145	147145	Completed	2006-07	Kailana
BDPO, Ganaur	AGWANPUR	TFC	2 handpump	25-Jan-07	30-Jan-07	60179	60179	60179	60179	Completed	2006-07	Kailana
BDPO, Ganaur	DUBETA	SGRY	E/filling	15-Jan-06	30-Jan-06	27719	27719	27719	27719	Completed	2005-06	Kailana
BDPO, Ganaur	AGWANPUR	SGRY	1 handpump	10-Dec-06	20-Dec-06	29483	29483	29483	29483	Completed	2006-07	Kailana
BDPO, Ganaur	DHATURI	LADT	const. of street	05-Nov-07	28-Feb-08	10146	10146	10146	10146	Completed	2005-06	Rai
BDPO, Ganaur	AGWANPUR	SGRY	const. of nali & street & e/filling	15-Jan-08	31-Mar-08	73501	73501	73501	73501	Completed	2007-08	Kailana
BDPO, Ganaur	DHATURI	TFC	const. of nala	30-Dec-05	31-Mar-06	56267	56267	56267	56267	Completed	2005-06	Rai
BDPO, Ganaur	DHATURI	SFC	const. of nali	20-Dec-05	28-Mar-06	28885	28885	28885	28885	Completed	2005-06	Rai
BDPO, Ganaur	AGWANPUR	MPLAD	const. of c.c.street	05-Sep-07	15-May-07	40000	40000	40000	40000	Completed	2007-08	Kailana
BDPO, Ganaur	DHATURI	SGRY	E/filling in /BC choupal	28-Dec-06	28-Mar-07	36158	36158	36158	36158	Completed	2006-07	Rai
BDPO, Ganaur	DHATURI	HRDF	balmiki & BC Choupal Repair	20-Sep-06	31-Mar-07	70000	70000	70000	70000	Completed	2006-07	Rai
BDPO, Ganaur	AGWANPUR	HRDF	const. of 2 c.c street	26-Apr-07	09-Jun-07	442000	442000	442000	442000	Completed	2007-08	Kailana

BDPO, Ganaur	DHATURI	WSC	women toilet	26-Oct-05	21-Dec-06	150000	150000	150000	150000	Completed	2006-07	Rai
BDPO, Ganaur	DHATURI	TFC	const. of nala	15-Nov-06	31-Mar-07	60158	60158	60158	60158	Completed	2006-07	Rai
BDPO, Ganaur	AGWANPUR	TFC	const. of nali & nala	27-Dec-07	30-Mar-08	147120	147120	147120	147120	Completed	2007-08	Kailana
BDPO, Ganaur	DHATURI	SGRY	const. of streets & nails	12-Oct-07	25-Feb-08	44199	44199	44199	44199	Completed	2007-08	Rai
BDPO, Ganaur	AGWANPUR	SGRY	2 handpump	01-Dec-08	22-Jan-08	55531	55531	55531	55531	Completed	2007-08	Kailana
BDPO, Ganaur	DHATURI	TFC	const. of nala	03-Nov-07	28-Mar-08	60136	60136	60136	60136	Completed	2007-08	Rai
BDPO, Ganaur	AHULANA	SGRY	const. of street & E/filling	12-Nov-05	28-Mar-06	107945	107945	107945	107945	Completed	2005-06	Kailana
BDPO, Ganaur	DHATURI	IAY	5 houses	20-Dec-07	31-Mar-08	125000	125000	125000	125000	Completed	2007-08	Rai
BDPO, Ganaur	DHATURI	Govt.	pry. School repair			90000	90000	90000		Not Started	2007-08	Rai
BDPO, Ganaur	GARHI KALAN	SGRY	E/filling in ways	29-Dec-05	27-Feb-06	26511	26511	26511	26511	Completed	2005-06	Kailana
BDPO, Ganaur	AHULANA	LADT	const. of street	02-Nov-07	28-Mar-08	20551	20551	20551	20551	Completed	2005-06	Kailana
BDPO, Ganaur	AHULANA	TFC	const. of nala	27-Dec-05	21-Mar-06	113755	113755	113755	113755	Completed	2005-06	Kailana
BDPO, Ganaur	GARHI KALAN	LADT	const. of street	03-Nov-07	29-Feb-08	4512	4512	4512	4516	Completed	2005-06	Kailana
BDPO, Ganaur	GARHI KALAN	TFC	hand pump	10-Feb-06	28-Feb-06	24972	24972	24972	24972	Completed	2005-06	Kailana
BDPO, Ganaur	AHULANA	TFC	const. of nala	15-Dec-05	29-Mar-06	87545	87545	87545	87545	Completed	2005-06	Kailana
BDPO, Ganaur	GARHI KALAN	SFC	const. of nala	25-Jan-06	29-Mar-06	12819	12819	12819	12819	Completed	2005-06	Kailana

BDPO, Ganaur	AHULANA	SFC	const. of nala	20-Dec-05	31-Mar-06	58397	58397	58397	58397	Completed	2005-06	Kailana
BDPO, Ganaur	GARHI KALAN	SFC	school repair	28-Dec-05	28-Mar-06	125000	125000	125000	125000	Completed	2005-06	Kailana
BDPO, Ganaur	AHULANA	SFC	const. of nala	18-Dec-05	31-Mar-06	37536	37536	37536	37536	Completed	2005-06	Kailana
BDPO, Ganaur	GARHI KALAN	SGRY	E/filling in chaupal & J.T. road	09-Jan-07	31-Mar-07	31661	31661	31661	31661	Completed	2006-07	Kailana
BDPO, Ganaur	NAYA BANS	SGRY	E/Filling	15-Nov-05	30-Mar-06	37728	37728	37728	37728	Completed	2005-06	Kailana
BDPO, Ganaur	AHULANA	SGRY	E/Filling in Streets & Pond Digging	01-Jul-07	31-Jan-07	116658	116658	116658	116658	Completed	2006-07	Kailana
BDPO, Ganaur	GARHI KALAN	HRDF	harizon chaupal repair	18-Dec-06	28-Mar-07	36000	36000	36000	36000	Completed	2006-07	Kailana
BDPO, Ganaur	GARHI KALAN	TSC	toilet in anganwari center	20-Apr-07	02-May-07	5000	5000	5000	5000	Completed	2006-07	Kailana
BDPO, Ganaur	AHULANA	HRDF	Sc& BC Chopal Repair	10-Sep-06	31-Mar-07	60000	60000	60000	60000	Completed	2006-07	Kailana
BDPO, Ganaur	GARHI KALAN	TFC	handpomp	15-Feb-07	25-Feb-07	26678	26678	26678	26678	Completed	2006-07	Kailana
BDPO, Ganaur	GARHI KALAN	IAY	1 house	28-Dec-06	31-Mar-07	25000	25000	25000	25000	Completed	2006-07	Kailana
BDPO, Ganaur	GARHI KALAN	SGRY	E/filling in street & ways	12-Oct-07	30-Mar-08	24837	24837	24837	24837	Completed	2007-08	Kailana
BDPO, Ganaur	NAYA BANS	LADT	CONST. OF NALI & STREET	06-Nov-07	22-Mar-08	12363	12363	12363	12363	Completed	2005-06	Kailana
BDPO, Ganaur	GARHI KALAN	TFC	const. of nala	01-Mar-07	15-Mar-07	26644	26644	26644	26644	Completed	2007-08	Kailana
BDPO, Ganaur	NAYA BANS	TFC	CONST. OF NALA	10-Nov-05	28-Mar-06	68518	68518	68518	68518	Completed	2005-06	Kailana
BDPO, Ganaur	GARHI KALAN	TFC	const. of nala	29-Dec-07	30-Mar-08	100000	100000	100000	100000	Completed	2007-08	Kailana

BDPO, Ganaur	GARHI KALAN	IAY	3 houses	28-Dec-07	31-Mar-08	75000	75000	75000	75000	Completed	2007-08	Kailana
BDPO, Ganaur	GARHI KALAN	Govt.	pry. School repair			75000	75000	75000	0	Not Started	2007-08	Kailana
BDPO, Ganaur	GHASAULI	SGRY	E/filling	19-Dec-05	31-Mar-06	75735	75735	75735	75735	Completed	2005-06	Kailana
BDPO, Ganaur	NAYA BANS	SFC	CONST. OF NALA	28-Nov-05	29-Mar-06	35175	35175	35175	35175	Completed	2005-06	Kailana
BDPO, Ganaur	NAYA BANS	SFC	SCHOOL REPAIR	20-Sep-05	31-Mar-06	124853	124853	124853	124853	Completed	2005-06	Kailana
BDPO, Ganaur	AHULANA	WTSC	Toilet in school	26-Oct-05	28-Oct-06	150000	150000	150000	150000	Completed	2006-07	Kailana
BDPO, Ganaur	AHULANA	TFC	Nala	20-Nov-06	31-Mar-07	121659	121659	121659	121659	Completed	2006-07	Kailana
BDPO, Ganaur	NAYA BANS	SGRY	2 HANDPUMP	23-Mar-06	31-Mar-06	45679	45679	45679	45679	Completed	2005-06	Kailana
BDPO, Ganaur	AHULANA	SGRY	E/Filling in streets	03-Jan-08	18-Mar-08	80158	80158	80158	80158	Completed	2007-08	Kailana
BDPO, Ganaur	AHULANA	ZP-SGRY	Const of 2 cow Ghat & 1 Shad	15-Jan-08	31-Mar-08	137560	137560	137560	137560	Completed	2007-08	Kailana
BDPO, Ganaur	NAYA BANS	SG	2 CHOUPAL REPAIR	10-Jul-07	15-Dec-07	30000	30000	30000	30000	Completed	2005-06	Kailana
BDPO, Ganaur	AHULANA	TSC	Toilet in Angenwari Center2	14-Mar-08	27-Mar-08	10000	10000	10000	10000	Completed	2007-08	Kailana
BDPO, Ganaur	NAYA BANS	SGRY	E/FILLING IN STREET & WAYS	12-Dec-06	31-Mar-07	40721	40721	40721	40721	Completed	2006-07	Kailana
BDPO, Ganaur	AHULANA	TFC	Const. Of Nala	15-Dec-07	29-Mar-08	121630	121630	121630	121630	Completed	2007-08	Kailana
BDPO, Ganaur	AHULANA	SGRY	E/Filling In Street & pond Digging	02-Jan-08	28-Feb-08	195000	195000	195000	195000	Completed	2007-08	Kailana
BDPO, Ganaur	NAYA BANS	HRDF	BALMIKI CHOUPAL	15-Sep-06	29-Mar-07	29400	29400	29400	29400	Completed	2006-07	Kailana

BDPO, Ganaur	AHULANA	IAY	3 Houses	18-Dec-07	31-Mar-08	75000	75000	75000	75000	Completed	2007-08	Kailana
BDPO, Ganaur	AHULANA	Govt.	Pry. School Repair	20-Jan-07	30-Jun-08	110000	110000	110000	110000	Completed	2007-08	Kailana
BDPO, Ganaur	NAYA BANS	TSC	TOILET IN ANGANWARI CENTER	17-Apr-07	05-Oct-07	5000	5000	5000	5000	Completed	2006-07	Kailana
BDPO, Ganaur	ATAIL	SGRY	E/Filling Of phirni & streets	01-Oct-06	31-Jan-06	27805	27805	27805	27805	Completed	2005-06	Kailana
BDPO, Ganaur	ATAIL	MPLAD	Const. of 2 School Rooms	10-Dec-05	27-Mar-06	280000	280000	280000	280000	Completed	2005-06	Kailana
BDPO, Ganaur	NAYA BANS	TFC	1 HANDPUMP	28-Feb-07	15-Mar-07	29455	29455	29455	29455	Completed	2006-07	Kailana
BDPO, Ganaur	NAYA BANS	IAY	1 HOUSE	18-Dec-06	30-Mar-07	25000	25000	25000	25000	Completed	2006-07	Kailana
BDPO, Ganaur	NAYA BANS	TSC	CONST. TOILET IN SCHOOL	04-Mar-07	20-Jun-07	20000	20000	20000	20000	Completed	2007-08	Kailana
BDPO, Ganaur	ATAIL	LADT	Const. Of Street	10-Feb-06	31-Mar-08	8638	8638	8638	8638	Completed	2005-06	Kailana
BDPO, Ganaur	NAYA BANS	TFC	CONST, OF NALA	15-Nov-07	29-Mar-08	73234	73234	73234	73234	Completed	2007-08	Kailana
BDPO, Ganaur	ATAIL	TFC	Const.Of nali	21-Dec-05	27-Mar-06	46781	46781	46781	46781	Completed	2005-06	Kailana
BDPO, Ganaur	ATAIL	SFC	Const.Of Nala	15-Dec-05	31-Mar-06	24016	24016	24016	24016	Completed	2005-06	Kailana
BDPO, Ganaur	PABNERA	SGRY	CONST OF STREET & E/FILLING	10-Dec-06	31-Mar-07	60431	60431	60431	60431	Completed	2006-07	Kailana
BDPO, Ganaur	ATAIL	SGRY	1 Handpump	12-Oct-05	22-Dec-05	23444	23444	23444	23444	Completed	2005-06	Kailana
BDPO, Ganaur	ATAIL	IAY	2 Houses	11-Nov-05	31-Mar-06	50000	50000	50000	50000	Completed	2005-06	Kailana
BDPO, Ganaur	ATAIL	SGRY	Diging of Pond	03-Feb-07	18-Mar-07	34694	34694	34694	34694	Completed	2006-07	Kailana

BDPO, Ganaur	ATAIL	DP	Const.Of Street	15-Aug-07	21-Dec-07	100000	100000	100000	100000	Completed	2006-07	Kailana
BDPO, Ganaur	ATAIL	HRDF	Const.Of Harijan StreetB.C.Choupal	23-Apr-06	10-Jun-07	807300	807300	807300	807300	Completed	2006-07	Kailana
BDPO, Ganaur	ATAIL	TFC	Const.Of Nala	21-Dec-06	27-Mar-07	49922	49922	49922	49922	Completed	2006-07	Kailana
BDPO, Ganaur	PABNERA	LADT	CONST. OF STREET & NALI	10-Nov-07	31-Mar-08	20369	20369	20369	20369	Completed	2005-06	Kailana
BDPO, Ganaur	ATAIL	SGRY	Pond Diging & E /Filling In School Way & 2 Handpump	12-May-06	15-Feb-07	190755	190755	190755	190755	Completed	2006-07	Kailana
BDPO, Ganaur	ATAIL	IAY	3 Houses	18-Dec-07	31-Mar-08	75000	75000	75000	75000	Completed	2006-07	Kailana
BDPO, Ganaur	GHASAULI	MPLAD	C.C. Street	13-Aug-06	30-Sep-06	85000	85000	85000	85000	Completed	2005-06	Kailana
BDPO, Ganaur	GHASAULI	TSC	toilet in anganwari center	18-Apr-07	01-May-07	5000	5000	5000	5000	Completed	2005-06	Kailana
BDPO, Ganaur	GHASAULI	TFC	const. of nala	15-Dec-05	31-Mar-06	149911	149911	149911	14911	Completed	2005-06	Kailana
BDPO, Ganaur	ATAIL	SG	Chopal Repair	15-Dec-06	31-Mar-08	40000	40000	40000	40000	Completed	2006-07	Kailana
BDPO, Ganaur	ATAIL	SGRY	Const.Of Street & Nali	03-Jan-08	15-Mar-08	22906	22906	22906	22906	Completed	2007-08	Kailana
BDPO, Ganaur	ATAIL	TFC	Const.Of Nala	15-Jan-08	29-Mar-08	49800	49800	49800	49800	Completed	2007-08	Kailana
BDPO, Ganaur	ATAIL	SGRY	E/Filling & Street & Pond Diging	02-Jan-08	28-Feb-08	185000	185000	185000	185000	Completed	2007-08	Kailana
BDPO, Ganaur	ATAIL	IAY	2 Houses	18-Dec-07	31-Mar-08	50000	50000	50000	50000	Completed	2007-08	Kailana
BDPO, Ganaur	ATAIL	Govt.	Pry. School Repair	20-Apr-08	30-Jun-08	90000	90000	90000	55000	In Progress	2007-08	Kailana
BDPO, Ganaur	BAIN	SGRY	E/Filling Of Phirmi & Streets	30-Dec-05	28-Mar-06	62521	62521	62521	62521	Completed	2005-06	Kailana

BDPO, Ganaur	BAIN	LADT	Const.Of Street	04-Dec-07	03-Mar-08	16069	16069	16069	16069	Completed	2005-06	Kailana
BDPO, Ganaur	BAIN	TFC	Pipe Line	18-Dec-05	31-Mar-06	88998	88998	88998	88998	Completed	2005-06	Kailana
BDPO, Ganaur	BAIN	TFC	Const.Of Nala In Barot &	10-Dec-05	31-Mar-06	592949	592949	592949	592949	Completed	2005-06	Kailana
BDPO, Ganaur	BAIN	SFC	Const.Of Nala	10-Dec-05	31-Mar-06	45689	45689	45689	45689	Completed	2005-06	Kailana
BDPO, Ganaur	BAIN	SFC	Roshan Pura School Repair	01-Jan-06	31-Mar-06	27511	27511	27511	27511	Completed	2005-06	Kailana
BDPO, Ganaur	BAIN	IAY	3 Houses	11-Nov-05	31-Mar-06	75000	75000	75000	75000	Completed	2005-06	Kailana
BDPO, Ganaur	BAIN	SGRY	Const.Of Street &E/Filling	25-Dec-06	30-Mar-07	62815	62815	62815	62815	Completed	2006-07	Kailana
BDPO, Ganaur	BAIN	HRDF	Harijan Choupal Repair	15-Sep-06	28-Mar-07	50000	50000	50000	50000	Completed	2006-07	Kailana
BDPO, Ganaur	BAIN	TSC	Toliet In Anfanwari Center 2	22-Apr-07	21-May-07	10000	10000	10000	10000	Completed	2006-07	Kailana
BDPO, Ganaur	BAIN	TFC	Const.Of Nala &2 Handpump	11-Dec-06	31-Mar-07	95177	95177	95177	95177	Completed	2006-07	Kailana
BDPO, Ganaur	BAIN	IAY	1 House	20-Dec-06	31-Mar-07	25000	25000	25000	25000	Completed	2006-07	Kailana
BDPO, Ganaur	BAIN	SGRY	E/Filling Street & Const.Of Nali	27-Dec-07	29-Mar-08	48232	48232	48232	48232	Completed	2007-08	Kailana
BDPO, Ganaur	BAIN	MPLAD	1 Handpump	15-Mar-08	30-Mar-08	30000	30000	30000	30000	Completed	2007-08	Kailana
BDPO, Ganaur	PABNERA	TFC	CONST. OF NALA	15-Nov-05	25-Mar-06	112856	112856	112856	112856	Completed	2005-06	Kailana
BDPO, Ganaur	BAIN	TFC	Const.Of Nala & 2 Handpump	03-Feb-08	20-Mar-08	95150	95150	95150	95150	Completed	2007-08	Kailana
BDPO, Ganaur	GHASAULI	SGRY	2 handpump	12-Nov-05	28-Dec-05	62745	62745	62745	62745	Completed	2005-06	Kailana

BDPO, Ganaur	BAIN	IAY	1 House	11-Dec-07	28-Mar-08	25000	25000	25000	25000	Completed	2007-08	Kailana
BDPO, Ganaur	BAIN	Govt.	Pry.School Repair	21-Apr-08	30-Jun-08	90000	90000	90000	72000	In Progress	2007-08	Kailana
BDPO, Ganaur	GHASAULI	IAY	1 house	27-Dec-05	30-Mar-06	25000	25000	25000	25000	Completed	2005-06	Kailana
BDPO, Ganaur	PABNERA	SFC	SCHOOL REPAIR	11-Nov-05	28-Mar-06	53857	53857	53857	53857	Completed	2005-06	Kailana
BDPO, Ganaur	GHASAULI	SGRY	const. of street & nail & E/filling	23-Dec-06	29-Mar-07	54641	54641	54641	54641	Completed	2006-07	Kailana
BDPO, Ganaur	SHAHPUR TAGA	SGRY	Const. of Street & E/filling	11-Dec-05	31-Mar-06	37837	37837	37837	37837	Completed	2005-06	Kailana
BDPO, Ganaur	BAJANA KALAN	SGRY	Const.Of Street & Nalis &E/Filling	20-Nov-05	31-Mar-06	70412	70412	70412	70412	Completed	2005-06	Kailana
BDPO, Ganaur	BAJANA KALAN	LADT	Const.Of Street	04-Dec-07	07-Mar-08	16266	16266	16266	16266	Completed	2005-06	Kailana
BDPO, Ganaur	PABNERA	SGRY	E/FILLING&2HANDPUMP	01-Jan-06	31-Mar-06	89232	89232	89232	89232	Completed	2005-06	Kailana
BDPO, Ganaur	BAJANA KALAN	TFC	Const.Of Nala	10-Dec-05	31-Mar-06	90148	90148	90148	90148	Completed	2005-06	Kailana
BDPO, Ganaur	BAJANA KALAN	PRI	Comminty Center	10-Oct-07	31-Mar-08	480000	480000	480000	480000	Completed	2007-08	Kailana
BDPO, Ganaur	SHAHPUR TAGA	LADT	Const. of Nali	10-Nov-07	28-Mar-08	12020	12020	12020	12020	Completed	2005-06	Kailana
BDPO, Ganaur	GHASAULI	ZP-SGRY	4 handpump	20-Nov-06	31-Dec-06	100000	100000	100000	100000	Completed	2006-07	Kailana
BDPO, Ganaur	BAJANA KALAN	SFC	Const.Of Nala	20-Nov-05	31-Mar-06	46279	46279	46279	46279	Completed	2005-06	Kailana
BDPO, Ganaur	SHAHPUR TAGA	TFC	Const. of Nali	15-Dec-05	25-Mar-06	66722	66722	66722	66722	Completed	2005-06	Kailana
BDPO, Ganaur	GHASAULI	TFC	const. of nala	10-Nov-06	31-Mar-07	149884	149884	149884	149884	Completed	2006-07	Kailana

BDPO, Ganaur	PABNERA	IAY	5 HOUSES	15-Dec-05	30-Mar-06	125000	125000	125000	125000	Completed	2005-06	Kailana
BDPO, Ganaur	SHAHPUR TAGA	SFC	Const. of Nala	20-Dec-05	31-Mar-06	34253	34253	34253	34253	Completed	2005-06	Kailana
BDPO, Ganaur	PABNERA	SG	CHOUPAL REPAIR	07-Dec-06	17-Dec-06	10000	10000	10000	10000	Completed	2005-06	Kailana
BDPO, Ganaur	SHAHPUR TAGA	SGRY	Const. of Street	10-Nov-06	31-Mar-07	40757	40757	40757	40757	Completed	2006-07	Kailana
BDPO, Ganaur	PABNERA	SGRY	E/FILLING	12-Dec-05	31-Mar-06	65996	65996	65996	65996	Completed	2005-06	Kailana
BDPO, Ganaur	SHAHPUR TAGA	DP	Const. of C.C. Street	05-Oct-06	08-Apr-06	180000	180000	180000	180000	Completed	2006-07	Kailana
BDPO, Ganaur	PABNERA	DP	CONST. OF CC STREET	31-Jan-07	28-Feb-07	125000	125000	125000	125000	Completed	2006-07	Kailana
BDPO, Ganaur	SHAHPUR TAGA	HRDF	Const. of C.C. Street	25-Apr-07	06-Oct-07	156200	156200	156200	156200	Completed	2006-07	Kailana
BDPO, Ganaur	BAJANA KALAN	SGRY	Pyt.Of Chouk Of Co-Opretive Bank & E/Filling	30-Nov-06	30-Mar-07	57145	57145	57145	57145	Completed	2006-07	Kailana
BDPO, Ganaur	PABNERA	HRDF	CONST. OF CHOUPAL B.C & HARIJAN CHOUPAL REPAIR	18-Sep-06	30-Mar-07	240000	240000	240000	240000	Completed	2006-07	Kailana
BDPO, Ganaur	SHAHPUR TAGA	TSC	Toilet in Aganwari Center	19-Apr-07	02-Jun-07	5000	5000	5000	5000	Completed	2006-07	Kailana
BDPO, Ganaur	SHAHPUR TAGA	TFC	Const. of Nala	11-Nov-06	31-Mar-07	71343	71343	71343	71343	Completed	2006-07	Kailana
BDPO, Ganaur	GHASAULI	TFC	const. of nala	15-Dec-06	31-Mar-07	100000	100000	100000	100000	Completed	2006-07	Kailana
BDPO, Ganaur	BAJANA KALAN	HRDF	Choupal Repair & Harijan Choupal	20-Sep-06	31-Mar-07	215000	215000	215000	215000	Completed	2006-07	Kailana
BDPO, Ganaur	SHAHPUR TAGA	SGRY	E/filling on phrani & 2 Handpump	10-Nov-06	31-Mar-07	108315	108315	108315	108315	Completed	2006-07	Kailana
BDPO, Ganaur	GHASAULI	SGRY	const. of CC street	09-Jan-07	31-Mar-07	6232	6232	6232	6232	Completed	2006-07	Kailana

BDPO, Ganaur	PABNERA	TSC	TIOLET IN ANGANWARI CENTER	20-Apr-07	19-May-07	5000	5000	5000	5000	Completed	2006-07	Kailana
BDPO, Ganaur	GHASAULI	IAY	2 houses	28-Dec-06	31-Mar-07	50000	50000	50000	50000	Completed	2006-07	Kailana
BDPO, Ganaur	SHAHPUR TAGA	IAY	1 House	18-Dec-06	31-Mar-07	25000	25000	25000	25000	Completed	2006-07	Kailana
BDPO, Ganaur	BAJANA KALAN	TFC	Const.Of Nala	30-Dec-06	31-Mar-07	96405	96405	96405	96405	Completed	2006-07	Kailana
BDPO, Ganaur	SHAHPUR TAGA	SGRY	Const. of Street & Nali	10-Dec-07	31-Mar-08	28542	28542	28542	28542	Completed	2007-08	Kailana
BDPO, Ganaur	PABNERA	TFC	CONST. OF NALA	11-Nov-06	25-Mar-07	122620	122620	122620	122620	Completed	2006-07	Kailana
BDPO, Ganaur	GHASAULI	SGRY	const. of street & E/filling	29-Dec-07	31-Mar-08	50000	50000	50000	50000	Completed	2007-08	Kailana
BDPO, Ganaur	SHAHPUR TAGA	WSC	Community Toilet	02-Feb-07	15-Apr-07	150000	150000	150000	150000	Completed	2007-08	Kailana
BDPO, Ganaur	BAJANA KALAN	SGRY	Consts.Of Streets & Nalis	19-Dec-07	31-Mar-08	42862	42862	42862	42862	Completed	2007-08	Kailana
BDPO, Ganaur	PABNERA	TFC	4 HANDPUMP	01-Feb-07	31-Mar-07	108795	108795	108795	108795	Completed	2006-07	Kailana
BDPO, Ganaur	GHASAULI	TFC	const. of nala	04-Nov-07	26-Mar-08	53258	53258	53258	53258	Completed	2007-08	Kailana
BDPO, Ganaur	SHAHPUR TAGA	TFC	Const. of Nala	19-Dec-07	31-Mar-08	71312	71312	71312	71312	Completed	2007-08	Kailana
BDPO, Ganaur	PABNERA	SGRY	3 HANDPUMP	15-Mar-07	31-Mar-07	74618	74618	74618	74618	Completed	2006-07	Kailana
BDPO, Ganaur	PABNERA	SGRY	CONST. OF STREET & NALI & E FILLING	01-Nov-07	31-Mar-08	103914	103914	103914	103914	Completed	2007-08	Kailana
BDPO, Ganaur	SHAHPUR TAGA	SGRY	E/filling in Schools	10-Nov-07	31-Mar-08	105000	105000	105000	105000	Completed	2007-08	Kailana
BDPO, Ganaur	SHAHPUR TAGA	IAY	2 Houses	12-Nov-07	31-Mar-08	50000	50000	50000	50000	Completed	2007-08	Kailana

BDPO, Ganaur	SANPERA	SGRY	E/fillingf in vety. Hospital	10-Dec-05	31-Mar-06	68991	68991	68991	68991	Completed	2005-06	Kailana
BDPO, Ganaur	PABNERA	ZP-SGRY	3 SHAD	20-Dec-07	31-Mar-08	75000	75000	75000	75000	Completed	2007-08	Kailana
BDPO, Ganaur	SANPERA	LADT	Const. of Street	10-Nov-07	28-Mar-08	19493	19493	19493	19493	Completed	2005-06	Kailana
BDPO, Ganaur	BAJANA KALAN	SGRY	Const.Of Harijan Street	10-Oct-05	21-Oct-05	15165	15165	15165	15165	Completed	2005-06	Kailana
BDPO, Ganaur	PABNERA	TFC	COMMUNITY TOILET	16-Dec-07	31-Mar-08	150000	150000	150000	150000	Completed	2007-08	Kailana
BDPO, Ganaur	SANPERA	TFC	Const. of Nala	15-Nov-05	31-Mar-06	107898	107898	107898	107898	Completed	2005-06	Kailana
BDPO, Ganaur	PABNERA	TFC	CONST. OF NALA	06-Nov-07	29-Mar-08	124514	124514	124514	124514	Completed	2007-08	Kailana
BDPO, Ganaur	SANPERA	SFC	Const. of Nala & Nali	21-Dec-05	31-Mar-06	55391	55391	55391	55391	Completed	2005-06	Kailana
BDPO, Ganaur	SANPERA	SGRY	E/filling in Balmiki Choupal	10-Nov-06	31-Mar-07	74997	74997	74997	74997	Completed	2006-07	Kailana
BDPO, Ganaur	PABNERA	SGRY	I SHAD	30-Dec-07	31-Mar-08	25000	25000	25000	25000	Completed	2007-08	Kailana
BDPO, Ganaur	SANPERA	HRDF	C.C. Street Const., Balmiki & Harijan Choupal	26-Apr-07	06-Dec-07	299000	299000	299000	229000	Completed	2006-07	Kailana
BDPO, Ganaur	PABNERA	IAY	6 HOUSES	18-Dec-07	30-Mar-08	150000	150000	150000	150000	Completed	2007-08	Kailana
BDPO, Ganaur	SANPERA	TSC	Toliet in Aganwari Center	18-Apr-07	02-May-07	5000	5000	5000	5000	Completed	2006-07	Kailana
BDPO, Ganaur	PABNERA	Govt.	2 PRY, SCHOOL REPAIR	27-Apr-08	30-Jun-08	100000	100000	100000	95000	In Progress	2007-08	Kailana
BDPO, Ganaur	SANPERA	TFC	Const. of Nala	15-Dec-06	10-Mar-07	115393	115393	115393	115393	Completed	2006-07	Kailana
BDPO, Ganaur	SANPERA	SG	Balmiki Choupal	25-May-06	21-Aug-06	10000	10000	10000	10000	Completed	2006-07	Kailana

BDPO, Ganaur	SANPERA	SGRY	Const. of Street & E/filling	15-Nov-07	31-Mar-08	64147	64147	64147	64147	Completed	2007-08	Kailana
BDPO, Ganaur	SANPERA	TFC	Const. of Nala	09-Nov-07	28-Mar-08	115364	115364	115364	115364	Completed	2007-08	Kailana
BDPO, Ganaur	SANPERA	TFC	1 Handpump	30-Nov-07	06-Dec-07	31305	31305	31305	31305	Completed	2007-08	Kailana
BDPO, Ganaur	BAJANA KHURD	SGRY	Const.Of School Street& E/Filling	28-Nov-05	31-Mar-06	62521	62521	62521	62521	Completed	2005-06	Kailana
BDPO, Ganaur	SANPERA	SGRY	2 Shad	15-Feb-07	31-Mar-08	50000	50000	50000	50000	Completed	2007-08	Kailana
BDPO, Ganaur	SANPERA	IAY	4 Houses	30-Nov-07	31-Mar-08	100000	100000	100000	100000	Completed	2007-08	Kailana
BDPO, Ganaur	BAJANA KHURD	MPLAD	Const.Of R/wall	15-Dec-05	31-Jan-06	170000	170000	170000	170000	Completed	2005-06	Kailana
BDPO, Ganaur	SAMASPUR	SGRY	E/filling	15-Dec-05	31-Mar-06	26829	26829	26829	26829	Completed	2005-06	Kailana
BDPO, Ganaur	PANCHI JATAN	SGRY	E/ FILLING	30-Nov-05	31-Mar-06	145997	145997	145997	145997	Completed	2005-06	Kailana
BDPO, Ganaur	SAMASPUR	HRDF	Pyt. Of Street	01-Feb-06	20-Feb-06	92400	92400	92400	92400	Completed	2005-06	Kailana
BDPO, Ganaur	BAJANA KHURD	LADT	Const.Of Street	06-Dec-07	22-Mar-08	17280	17280	17280	17280	Completed	2005-06	Kailana
BDPO, Ganaur	PANCHI JATAN	LADT	CONST. OF NALA	09-Nov-07	28-Mar-08	37776	37776	37776	37776	Completed	2005-06	Kailana
BDPO, Ganaur	SAMASPUR	LADT	Const. of Nali & street	12-Nov-07	28-Feb-08	6461	6461	6461	6461	Completed	2005-06	Kailana
BDPO, Ganaur	BAJANA KHURD	TFC	Const.Of Nala	30-Dec-06	31-Mar-07	95718	95718	95718	95718	Completed	2005-06	Kailana
BDPO, Ganaur	PANCHI JATAN	TFC	CONST. OF NALA	15-Dec-05	25-Mar-06	209795	209795	209795	209795	Completed	2005-06	Kailana
BDPO, Ganaur	SAMASPUR	TFC	Const. of Nala	15-Dec-05	25-Mar-06	35995	35995	35995	35995	Completed	2005-06	Kailana

BDPO, Ganaur	BAJANA KHURD	SFC	Const.Of Nala	08-Nov-05	28-Mar-06	49138	49138	49138	49138	Completed	2005-06	Kailana
BDPO, Ganaur	SAMASPUR	SFC	Const. of Nala	30-Dec-05	28-Mar-06	18427	18427	18427	18427	Completed	2005-06	Kailana
BDPO, Ganaur	SAMASPUR	SGRY	E/filling in Street	10-Dec-06	31-Mar-07	32301	32301	32301	32301	Completed	2006-07	Kailana
BDPO, Ganaur	BAJANA KHURD	SFC	School Repair	30-Dec-05	31-Mar-06	98502	98502	98502	98502	Completed	2005-06	Kailana
BDPO, Ganaur	SAMASPUR	DP	C.C. street Const.	04-Feb-07	15-Aug-07	110000	110000	110000	110000	Completed	2006-07	Kailana
BDPO, Ganaur	SAMASPUR	HRDF	Harijan Choupal Repair	20-Sep-06	31-Mar-07	20000	20000	20000	20000	Completed	2006-07	Kailana
BDPO, Ganaur	PANCHI JATAN	SFC	CONST. OF NALA	10-Oct-05	28-Mar-06	107701	107701	107701	107701	Completed	2005-06	Kailana
BDPO, Ganaur	SAMASPUR	TFC	Const. of Nala	10-Nov-06	15-Mar-07	38364	38364	38364	38364	Completed	2006-07	Kailana
BDPO, Ganaur	PANCHI JATAN	SGRY	5 HANDPUMP , R/WALL	10-Oct-05	31-Mar-06	276325	276325	276325	276325	Completed	2005-06	Kailana
BDPO, Ganaur	BAJANA KHURD	SGRY	Const.Of School Room & R/wall	12-Oct-05	30-Mar-06	230258	230528	230528	230528	Completed	2005-06	Kailana
BDPO, Ganaur	SAMASPUR	IAY	2 Houses	15-Dec-06	27-Mar-07	50000	50000	50000	50000	Completed	2006-07	Kailana
BDPO, Ganaur	SAMASPUR	SGRY	Const. of Street	10-Dec-07	31-Mar-08	13685	13685	13685	13685	Completed	2007-08	Kailana
BDPO, Ganaur	PANCHI JATAN	IAY	4 HOUSES	11-Dec-05	30-Mar-06	100000	100000	100000	100000	Completed	2005-06	Kailana
BDPO, Ganaur	BAJANA KHURD	SGRY	E/Filling With cow Ghat & Road	11-Nov-06	30-Nov-06	62962	62962	62962	62962	Completed	2006-07	Kailana
BDPO, Ganaur	SAMASPUR	MPLAD	R/Wall in front of School	01-Oct-07	25-Oct-07	81000	81000	81000	81000	Completed	2007-08	Kailana
BDPO, Ganaur	PANCHI JATAN	SGRY	E/ FILLING	12-Dec-05	31-Mar-06	159807	159807	159807	159807	Completed	2005-06	Kailana

BDPO, Ganaur	SAMASPUR	TFC	Const. of Nala	16-Nov-07	29-Mar-08	38330	38330	38330	38330	Completed	2007-08	Kailana
BDPO, Ganaur	BAJANA KHURD	HRDF	Const.Of Pandit Choupal &1 Balmiki	25-Sep-06	31-Mar-07	140000	140000	140000	140000	Completed	2006/07	Kailana
BDPO, Ganaur	SAMASPUR	SGRY	E/filling	10-Nov-07	31-Mar-08	40000	40000	40000	40000	Completed	2007-08	Kailana
BDPO, Ganaur	BAJANA KHURD	TFC	Const.Of Nala & 1 Handpump	10-Nov-06	31-Mar-07	102363	102363	102363	102363	Completed	2006-07	Kailana
BDPO, Ganaur	BAJANA KHURD	TFC	1 Handpump	12-Dec-07	31-Mar-07	29290	29290	29290	29290	Completed	2006-07	Kailana
BDPO, Ganaur	BAJANA KHURD	SGRY	Const.Of School Room	10-Oct-06	12-Nov-06	9840	9840	9840	9840	Completed	2006-07	Kailana
BDPO, Ganaur	BAJANA KHURD	IAY	1 House	12-Nov-06	28-Mar-07	25000	25000	25000	25000	Completed	2006-07	Kailana
BDPO, Ganaur	PANCHI JATAN	MPLAD	CONST. OF COW GHAT	13-Sep-06	30-Sep-06	85000	85000	85000	85000	Completed	2006-07	Kailana
BDPO, Ganaur	BAJANA KHURD	SGRY	E/Filling In Streets & Nali	15-Dec-07	31-Dec-08	51985	51985	51985	51985	Completed	2007-08	Kailana
BDPO, Ganaur	SAYAN KHERA	SGRY	E/filling in Way	10-Dec-05	31-Mar-06	30435	30435	30435	30435	Completed	2005-06	Kailana
BDPO, Ganaur	SAYAN KHERA	LADT	Const. of Nali & Street	07-Nov-07	30-Mar-08	10268	10268	10268	10268	Completed	2005-06	Kailana
BDPO, Ganaur	PANCHI JATAN	HRDF	B C CHOUPAL REPAIR	25-Sep-06	31-Mar-07	50000	50000	50000	50000	Completed	2006-07	Kailana
BDPO, Ganaur	BAJANA KHURD	TFC	Const.Of Nala	10-Nov-07	29-Mar-08	102334	102334	102334	102334	Completed	2007-08	Kailana
BDPO, Ganaur	PANCHI JATAN	TFC	10 HANDPUMP	01-Jan-07	31-Mar-07	224403	224403	224403	224403	Completed	2006-07	Kailana
BDPO, Ganaur	SAYAN KHERA	TFC	Const. of Nala & Tanki	28-Nov-05	31-Mar-06	56913	56913	56913	56913	Completed	2005-06	Kailana
BDPO, Ganaur	BAJANA KHURD	SGRY	R/Wall & Vety. Shad	30-Oct-07	21-Nov-07	54400	54400	54400	54400	Completed	2007-08	Kailana

BDPO, Ganaur	SAYAN KHERA	SFC	Const. of Nala	25-Dec-05	28-Mar-06	29217	29217	29217	29217	Completed	2005-06	Kailana
BDPO, Ganaur	PANCHI JATAN	TFC	1 SUBMERSIBLE	01-Jan-07	28-Feb-07	31654	31654	31654	31654	Completed	2006-07	Kailana
BDPO, Ganaur	BAJANA KHURD	IAY	3 Houses	11-Dec-07	31-Mar-08	75000	75000	75000	75000	Completed	2007-08	Kailana
BDPO, Ganaur	SAYAN KHERA	SGRY	Const. of Cow Ghat	10-Dec-06	31-Mar-07	36868	36868	36868	36868	Completed	2006-07	Kailana
BDPO, Ganaur	PANCHI JATAN	SGRY	JAL ON NAIL & HANDPUMP IN SCHOOL	31-Dec-06	31-Mar-07	41199	41199	41199	41199	Completed	2006-07	Kailana
BDPO, Ganaur	SAYAN KHERA	HRDF	CC Street Const, Dhanak & Harijan Choupal	16-Nov-06	31-Mar-07	372000	372000	372000	372000	Completed	2006-07	Kailana
BDPO, Ganaur	SAYAN KHERA	TFC	Const. of Nala	15-Nov-06	02-Mar-07	60850	60850	60850	60850	Completed	2006-07	Kailana
BDPO, Ganaur	SAYAN KHERA	SG	Choupal Repair	15-May-06	27-Aug-06	10000	10000	10000	10000	Completed	2006-07	Kailana
BDPO, Ganaur	SAYAN KHERA	SGRY	Const. of Nala & E/filling	10-Dec-07	31-Mar-08	26245	26245	26245	26245	Completed	2007-08	Kailana
BDPO, Ganaur	SAYAN KHERA	ZP-SGRY	Const. of Street & Shad	22-Dec-07	31-Mar-08	83840	83840	83840	83840	Completed	2007-08	Kailana
BDPO, Ganaur	SAYAN KHERA	TSC	Community Toilet	07-Jan-07	24-Jun-07	150000	150000	150000	150000	Completed	2007-08	Kailana
BDPO, Ganaur	PANCHI JATAN	IAY	1 HOUSES	25-Dec-07	31-Mar-08	25000	25000	25000	25000	Completed	2007-08	Kailana
BDPO, Ganaur	SAYAN KHERA	TFC	Const. of Nala	07-Nov-07	30-Mar-08	60818	60818	60818	60818	Completed	2007-08	Kailana
BDPO, Ganaur	PANCHI JATAN	SGRY	E/ FILLING	12-Oct-07	31-Mar-08	123473	123473	123473	123473	Completed	2007-08	Kailana
BDPO, Ganaur	SITAWALI	SGRY	E/filling & Nala	16-Nov-05	31-Mar-06	62352	62352	62352	62352	Completed	2005-06	Kailana
BDPO, Ganaur	PANCHI JATAN	MPLAD	ROOM IN SCHOOL	12-Jul-07	31-Dec-07	170000	170000	170000	170000	Completed	2007-08	Kailana

BDPO, Ganaur	PANCHI JATAN	SGRY	I SHAD	01-Mar-08	31-Mar-08	25000	25000	25000	25000	Completed	2007-08	Kailana
BDPO, Ganaur	SITAWALI	LADT	Const. of Nali & Street	12-Nov-07	28-Mar-08	12180	12180	12180	12180	Completed	2005-06	Kailana
BDPO, Ganaur	BALI QUTABPUR	SGRY	E/Filling Of Phirni & Street & Ways	12-Dec-05	31-Mar-06	61884	61884	61884	61884	Completed	2005-06	Kailana
BDPO, Ganaur	PANCHI JATAN	WSC	COMMUNITY TOILET	04-Jan-07	28-Apr-07	150000	150000	150000	150000	Completed	2007-08	Kailana
BDPO, Ganaur	SITAWALI	TFC	Const. of Nala	28-Dec-05	18-Mar-06	62159	62159	62159	62159	Completed	2005-06	Kailana
BDPO, Ganaur	SITAWALI	TFC	Const. of Nala	15-Dec-05	28-Mar-06	55550	55550	55550	55550	Completed	2005-06	Kailana
BDPO, Ganaur	PANCHI JATAN	TFC	CONST. NALA	20-Nov-07	28-Mar-08	224380	224380	224380	224380	Completed	2007-08	Kailana
BDPO, Ganaur	BALI QUTABPUR	HRDF	Const.Of Shamshan way	20-Dec-05	28-Mar-06	107800	107800	107800	107800	Completed	2005-06	Kailana
BDPO, Ganaur	SITAWALI	SFC	Const. of Nala	25-Dec-05	25-Mar-06	31910	31910	31910	31910	Completed	2005-06	Kailana
BDPO, Ganaur	PANCHI JATAN	SGRY	6 SHAD	01-Mar-08	31-Mar-08	150000	150000	150000	150000	Completed	2007-08	Kailana
BDPO, Ganaur	GUMAR	SGRY	const. of street & nala & E/filling	11-Nov-05	27-Mar-06	115303	115303	115303	115303	Completed	2005-06	Kailana
BDPO, Ganaur	SITAWALI	IAY	2 Houses	10-Dec-06	31-Mar-07	50000	50000	50000	50000	Completed	2005-06	Kailana
BDPO, Ganaur	PANCHI JATAN	IAY	2 HOUSES	20-Dec-07	31-Mar-08	50000	50000	50000	50000	Completed	2007-08	Kailana
BDPO, Ganaur	SITAWALI	SG	Harijan Choupal Repair	24-Apr-06	24-Sep-06	20000	20000	20000	20000	Completed	2005-06	Kailana
BDPO, Ganaur	BALI QUTABPUR	LADT	Const.Of Street	06-Dec-07	21-Mar-08	18225	18225	18225	18225	Completed	2005-06	Kailana
BDPO, Ganaur	GUMAR	MPLAD	const. of nala	04-Jan-06	28-Mar-06	10400	10400	10400	10400	Completed	2005-06	Kailana

BDPO, Ganaur	SITAWALI	SGRY	Diging of Pond	18-Nov-06	31-Mar-07	59409	59409	59409	59409	Completed	2006-07	Kailana
BDPO, Ganaur	GUMAR	LADT	const. of street	07-Nov-07	28-Mar-08	25984	25984	25984	25984	Completed	2005-06	Kailana
BDPO, Ganaur	PATTI BRAHMANAN	SGRY	CONST. OF STREET & E/FILLING	25-Dec-05	31-Mar-06	45617	45617	45617	45617	Completed	2005-06	Kailana
BDPO, Ganaur	SITAWALI	HRDF	Balmiki & Harijan Choupal Repair	18-Dec-06	31-Mar-07	91000	91000	91000	91000	Completed	2006-07	Kailana
BDPO, Ganaur	GUMAR	TFC	const. of handpump, tanki & nala	12-Dec-05	31-Mar-06	143972	143972	143972	143972	Completed	2005-06	Kailana
BDPO, Ganaur	BALI QUTABPUR	TFC	Const.Of Nali/Nala	11-Nov-05	31-Mar-06	100820	100820	100820	100820	Completed	2005-06	Kailana
BDPO, Ganaur	SITAWALI	TFC	Const. of Nala	11-Nov-06	15-Mar-07	66462	66462	66462	66462	Completed	2006-07	Kailana
BDPO, Ganaur	GUMAR	SFC	const. of nala	30-Dec-05	28-Mar-06	73910	73910	73910	73910	Completed	2005-06	Kailana
BDPO, Ganaur	PATTI BRAHMANAN	LADT	CONST. OF STREET	09-Nov-07	04-Mar-08	3202	3202	3202	3202	Completed	2005-06	Kailana
BDPO, Ganaur	SITAWALI	IAY	1 House	12-Oct-07	31-Mar-08	25000	25000	25000	25000	Completed	2006-07	Kailana
BDPO, Ganaur	BALI QUTABPUR	SFC	Const. Of Nala	10-Nov-05	31-Mar-06	51757	51757	51757	51757	Completed	2005-06	Kailana
BDPO, Ganaur	SITAWALI	SGRY	Const. of Street	14-Dec-07	31-Mar-08	44931	44931	44931	44931	Completed	2007-08	Kailana
BDPO, Ganaur	PATTI BRAHMANAN	TFC	1 HANDPUMP	12-Jan-06	20-Jan-06	17821	17821	17821	17821	Completed	2005-06	Kailana
BDPO, Ganaur	GUMAR	IAY	1 house	25-Nov-05	25-Mar-06	25000	25000	25000	25000	Completed	2005-06	Kailana
BDPO, Ganaur	BALI QUTABPUR	IAY	1 House	20-Dec-05	31-Mar-06	25000	25000	25000	25000	Completed	2005-06	Kailana
BDPO, Ganaur	SITAWALI	SGRY	Const. of Street	16-Dec-07	31-Mar-08	9580	9580	9580	9580	Completed	2007-08	Kailana

BDPO, Ganaur	PATTI BRAHMANAN	SFC	CONST. OFNALA	05-Jan-06	25-Mar-06	9149	9149	9149	9149	Completed	2005-06	Kailana
BDPO, Ganaur	SITAWALI	IAY	2 Houses	12-Dec-07	03-Mar-08	50000	50000	50000	50000	Completed	2007-08	Kailana
BDPO, Ganaur	GUMAR	SGRY	pond of diging & diging of nala & const. of street	27-Dec-06	29-Mar-07	125365	125365	125365	125365	Completed	2006-07	Kailana
BDPO, Ganaur	BALI QUTABPUR	SGRY	E/Filling In Ways	16-Dec-06	31-Mar-07	67254	67254	67254	67254	Completed	2006-07	Kailana
BDPO, Ganaur	GUMAR	HRDF	bari ch. & harijan choupal repair	28-Dec-06	31-Mar-07	98000	98000	98000	98000	Completed	2006-07	Kailana
BDPO, Ganaur	PATTI BRAHMANAN	SGRY	CONST. OF STREET & EFILLING	12-Jan-07	31-Mar-07	30301	30301	30301	30301	Completed	2006-07	Kailana
BDPO, Ganaur	BALI QUTABPUR	HRDF	Balmiki & Harijan Choupal Repair	15-Sep-06	31-Mar-07	81500	81500	81500	81500	Completed	2006-07	Kailana
BDPO, Ganaur	GUMAR	TFC	const. of nala	12-Nov-06	31-Mar-07	153985	153985	153985	153985	Completed	2006-07	Kailana
BDPO, Ganaur	PATTI BRAHMANAN	MPLAD	CONST. OF COW GHAT	10-Nov-06	12-Jan-07	87000	87000	87000	87000	Completed	2006-07	Kailana
BDPO, Ganaur	SHAHKHPURA	SGRY	Const. of Street & E/filling	10-Nov-05	31-Mar-06	81519	81519	81519	81519	Completed	2005-06	Kailana
BDPO, Ganaur	SHAHKHPURA	DP	CC Street Const.	04-Feb-07	15-Aug-07	100000	100000	100000	100000	Completed	2005-06	Kailana
BDPO, Ganaur	GUMAR	SGRY	const. of street	28-Nov-06	30-Mar-07	60000	60000	60000	60000	Completed	2006-07	Kailana
BDPO, Ganaur	PATTI BRAHMANAN	TSC	TOILET IN ANGARWARI CENTRE	17-Apr-07	02-May-07	5000	5000	5000	5000	Completed	2006-07	Kailana
BDPO, Ganaur	BALI QUTABPUR	TFC	Const.Of Nala	16-Dec-06	31-Mar-07	107821	107821	107821	107821	Completed	2006-07	Kailana
BDPO, Ganaur	SHAHKHPURA	LADT	Const. of Nali & Street	08-Nov-07	30-Mar-08	29050	29050	29050	29050	Completed	2005-06	Kailana
BDPO, Ganaur	PATTI BRAHMANAN	TFC	1 HANDPUMP	10-Feb-07	26-Feb-07	19030	19030	19030	19030	Completed	2006-07	Kailana

BDPO, Ganaur	BALI QUTABPUR	IAY	2 Houses	15-Dec-06	28-Mar-07	50000	50000	50000	50000	Completed	2006-07	Kailana
BDPO, Ganaur	GUMAR	IAY	1 house	25-Nov-06	25-Mar-07	25000	25000	25000	25000	Completed	2006-07	Kailana
BDPO, Ganaur	SHAHKHPURA	TFC	Const. of Nala & 1 Handpump	10-Nov-05	18-Mar-06	160608	160608	160608	160608	Completed	2005-06	Kailana
BDPO, Ganaur	PATTI BRAHMANAN	TFC	1 HANDPUMP	01-Feb-07	25-Feb-07	30378	30378	30378	30378	Completed	2006-07	Kailana
BDPO, Ganaur	BALI QUTABPUR	SG	Balmiki Choupal	15-Dec-06	31-Mar-07	10000	10000	10000	10000	Completed	2006-07	Kailana
BDPO, Ganaur	GUMAR	SGRY	const. of nalis	21-Dec-07	29-Mar-08	96937	96937	96937	96937	Completed	2007-08	Kailana
BDPO, Ganaur	SHAHKHPURA	TFC	Const. of Nala	17-Dec-07	15-Mar-06	556300	556300	556300	556300	Completed	2005-06	Kailana
BDPO, Ganaur	PATTI BRAHMANAN	SGRY	CONST. OF STREET & NAIL	10-Mar-08	31-Mar-08	9348	9348	9348	9348	Completed	2007-08	Kailana
BDPO, Ganaur	SHAHKHPURA	SFC	Const. of Nala	11-Nov-05	29-Mar-06	82450	82450	82450	82450	Completed	2005-06	Kailana
BDPO, Ganaur	BALI QUTABPUR	SGRY	E/Filling Of Street & Nalis	28-Dec-07	28-Mar-08	44332	44332	44332	44332	Completed	2007-08	Kailana
BDPO, Ganaur	GUMAR	MPLAD	const. of phirani	23-May-07	06-Nov-07	300000	300000	300000	300000	Completed	2007-2008	Kailana
BDPO, Ganaur	PATTI BRAHMANAN	TFC	I HANDPUMP	11-Dec-07	26-Dec-07	18989	18989	18989	18989	Completed	2007-08	Kailana
BDPO, Ganaur	SHAHKHPURA	IAY	1 House	30-Dec-05	31-Mar-06	25000	25000	25000	25000	Completed	2005-06	Kailana
BDPO, Ganaur	GUMAR	ZP-SGRY	1 shad	28-Dec-07	31-Mar-08	25000	25000	25000	25000	Completed	2007-2008	Kailana
BDPO, Ganaur	SHAHKHPURA	SGRY	Const. of Nala	10-Dec-06	31-Mar-07	88390	88390	88390	88390	Completed	2006-07	Kailana
BDPO, Ganaur	BALI QUTABPUR	ZP-SGRY	Const. Of Way	15-Jan-08	31-Mar-08	222560	222560	222560	222560	Completed	2007-08	Kailana

BDPO, Ganaur	GUMAR	TFC	const. of nala	06-Nov-07	26-Mar-08	153958	153958	153958	153958	Completed	2007-2008	Kailana
BDPO, Ganaur	SHAHKHPURA	DP	CC Street Const.	10-Oct-07	21-Nov-07	180000	180000	180000	180000	Completed	2006-07	Kailana
BDPO, Ganaur	PURKHAS DHIRAN	SGRY	CONST. OF CC STREET	10-Dec-05	03-Mar-06	45009	45009	45009	45009	Completed	2005-06	Kailana
BDPO, Ganaur	BALI QUTABPUR	TFC	Const.Of Nala	04-Nov-07	28-Mar-08	107792	107792	107792	107792	Completed	2007-08	Kailana
BDPO, Ganaur	SHAHKHPURA	HRDF	Dhanak Choupal	10-Sep-06	28-Mar-07	46000	46000	46000	46000	Completed	2006-07	Kailana
BDPO, Ganaur	PURKHAS DHIRAN	MPLAD	REPAIR OF COMUNITU CENTRE	20-Jun-06	20-Dec-06	89500	89500	89500	89500	Completed	2005-06	Kailana
BDPO, Ganaur	GUMAR	SGRY	diging of pond	20-Feb-07	31-Mar-08	150000	150000	150000	150000	Completed	2007-2008	Kailana
BDPO, Ganaur	BALI QUTABPUR	SGRY	E/Filling & 2 Shad	03-May-08	31-Mar-08	150000	150000	150000	150000	Completed	2007-08	Kailana
BDPO, Ganaur	SHAHKHPURA	TFC	Const. of Nala	12-Nov-06	28-Mar-07	171782	171782	171782	171782	Completed	2006-07	Kailana
BDPO, Ganaur	PURKHAS DHIRAN	DP	CONST. OF DHOLI CHOUPAL	05-Aug-05	27-Dec-05	100000	100000	100000	100000	Completed	2005-06	Kailana
BDPO, Ganaur	SHAHKHPURA	TFC	2 Handpump	18-Feb-07	28-Feb-07	55963	55963	55963	55963	Completed	2006-07	Kailana
BDPO, Ganaur	BALI QUTABPUR	IAY	3 Houses	10-Dec-07	31-Mar-07	75000	75000	75000	75000	Completed	2007-08	Kailana
BDPO, Ganaur	SHAHKHPURA	SGRY	1 Handpump	15-Dec-06	31-Mar-08	26548	26548	26548	26548	Completed	2006-07	Kailana
BDPO, Ganaur	PURKHAS DHIRAN	LADT	CONST. OF STREET	10-Nov-07	28-Feb-08	25251	25251	25251	25251	Completed	2005-06	Kailana
BDPO, Ganaur	SHAHKHPURA	IAY	5 Houses	08-Dec-06	31-Mar-07	125000	125000	125000	125000	Completed	2006-07	Kailana
BDPO, Ganaur	SHAHKHPURA	SG	Harijan Choupal Repair	01-Jul-07	29-Oct-07	10000	10000	10000	10000	Completed	2006-07	Kailana

BDPO, Ganaur	PURKHAS DHIRAN	TFC	CONST OF NALA	15-Dec-05	25-Mar-06	139840	139840	139840	139840	Completed	2005-06	Kailana
BDPO, Ganaur	BARI	SGRY	E/Filling& Street & Nalis	12-Dec-05	31-Mar-06	86435	86435	86435	86435	Completed	2005-06	Kailana
BDPO, Ganaur	SHAHKHPURA	SGRY	Const. of Street & nali	15-Nov-07	31-Mar-08	110997	110997	110997	110997	Completed	2007-08	Kailana
BDPO, Ganaur	SHAHKHPURA	TFC	Const. of Nala	09-Dec-07	30-Mar-08	171756	171756	171756	171756	Completed	2007-08	Kailana
BDPO, Ganaur	PURKHAS DHIRAN	SFC	Const. of nala	15-Nov-05	31-Mar-06	71788	71788	71788	71788	Completed	2005-06	Kailana
BDPO, Ganaur	SHAHKHPURA	TFC	1 Handpump	05-Nov-07	15-Nov-07	28802	28802	28802	28802	Completed	2007-08	Kailana
BDPO, Ganaur	SHAHKHPURA	SGRY	E/filling & 1 handpump	15-Nov-07	31-Mar-08	90140	90140	90140	90140	Completed	2007-08	Kailana
BDPO, Ganaur	PURKHAS DHIRAN	SGRY	CONST OF CC MAIN STREET	01-Jan-06	31-Mar-06	48779	48779	48779	48779	Completed	2005-06	Kailana
BDPO, Ganaur	BARI	LADT	Const.Of Street	05-Nov-07	20-Mar-08	10047	10047	10047	10047	Completed	2005-06	Kailana
BDPO, Ganaur	SHAHKHPURA	SG	Choupal Repair	01-Jul-07	29-Oct-07	20000	20000	20000	20000	Completed	2007-08	Kailana
BDPO, Ganaur	PURKHAS DHIRAN	DP	CONST OF CC MAIN STREET & NALA	08-Apr-05	27-Sep-05	155000	155000	155000	155000	Completed	2005-06	Kailana
BDPO, Ganaur	BARI	TFC	Const.Of Nala	19-Dec-05	31-Mar-06	111096	111096	111096	111096	Completed	2005-06	Kailana
BDPO, Ganaur	TEHA	SGRY	Const. of Street	14-Nov-05	31-Mar-06	51638	51638	51638	51638	Completed	2005-06	Kailana
BDPO, Ganaur	TEHA	LADT	Const. of Street	14-Nov-07	30-Mar-08	17498	17498	17498	17498	Completed	2005-06	Kailana
BDPO, Ganaur	BARI	SFC	Const.Of Nala	15-Nov-05	31-Mar-06	57032	57032	57032	57032	Completed	2005-06	Kailana
BDPO, Ganaur	PURKHAS DHIRAN	HRDF	DHANAK & RANGA Choupal & balimki	22-Dec-06	31-Mar-07	136000	136000	136000	136000	Completed	2006-07	Kailana

BDPO, Ganaur	TEHA	TFC	Const. of Nala	10-Nov-05	12-Mar-06	96976	96976	96976	96976	Completed	2005-06	Kailana
BDPO, Ganaur	TEHA	SFC	Const. of Nala	28-Dec-05	31-Mar-06	49783	49783	49783	49783	Completed	2005-06	Kailana
BDPO, Ganaur	BARI	SFC	Const.Of Nala	22-Nov-05	31-Mar-06	278171	278171	278171	278171	Completed	2005-06	Kailana
BDPO, Ganaur	TEHA	IAY	2 Houses	27-Dec-05	29-Mar-06	50000	50000	50000	50000	Completed	2005-06	Kailana
BDPO, Ganaur	PURKHAS DHIRAN	TFC	const of nala	12-Nov-06	15-Mar-07	149565	149565	149565	149565	Completed	2006-07	Kailana
BDPO, Ganaur	TEHA	SGRY	Const. of Street	16-Nov-06	31-Mar-07	56144	56144	56144	56144	Completed	2006-07	Kailana
BDPO, Ganaur	PURKHAS DHIRAN	TFC	2 HANDPUMP	15-Feb-07	03-Jan-07	59908	59908	59908	59908	Completed	2006-07	Kailana
BDPO, Ganaur	BARI	SGRY	E/Filling In School	03-Mar-07	31-Mar-07	83758	83758	83758	83758	Completed	2006-07	Kailana
BDPO, Ganaur	TEHA	TSC	School Toilet	09-Mar-07	25-Jun-07	20000	20000	20000	20000	Completed	2006-07	Kailana
BDPO, Ganaur	TEHA	TFC	Const. of Nala & Handpump	05-Dec-06	02-Mar-07	103708	103708	103708	103708	Completed	2006-07	Kailana
BDPO, Ganaur	PURKHAS DHIRAN	IAY	1 HOUSES	24-Nov-06	31-Mar-07	25000	25000	25000	25000	Completed	2006-07	Kailana
BDPO, Ganaur	BARI	TFC	Const.Of Nala	11-Feb-06	31-Mar-07	118816	118816	118816	118816	Completed	2006-07	Kailana
BDPO, Ganaur	TEHA	SGRY	Const. of Street & Nali	16-Nov-07	31-Mar-08	65781	65781	65781	65781	Completed	2007-08	Kailana
BDPO, Ganaur	PURKHAS DHIRAN	SG	HAREIJAN CHOUPAL REPAIR	04-Dec-05	25-Jul-06	20000	20000	20000	20000	Completed	2006-07	Kailana
BDPO, Ganaur	BARI	IAY	4 Houses	18-Nov-06	31-Mar-07	100000	100000	100000	100000	Completed	2006-07	Kailana
BDPO, Ganaur	BARI	SGRY	Const.Of Streets & Nalis & E/Filling	27-Dec-07	30-Mar-08	69944	69944	69944	69944	Completed	2007-08	Kailana

BDPO, Ganaur	GARHI GULAMA	SGRY	Pavt. Of street and E/filling	01-Oct-06	29-Mar-06	26942	26942	26942	26942	Completed	2005-06	Kailana
BDPO, Ganaur	TEHA	TFC	Const. of Nala	05-Nov-07	30-Mar-08	103678	103678	103678	103678	Completed	2007-08	Kailana
BDPO, Ganaur	PURKHAS DHIRAN	SGRY	CONST. OF STREET & E FILLING	10-Dec-07	03-Mar-08	20000	20000	20000	20000	Completed	2007-08	Kailana
BDPO, Ganaur	TEWARI	SGRY	E/filling in vety. Hospital	12-Nov-05	31-Mar-06	57456	57456	57456	57456	Completed	2005-06	Kailana
BDPO, Ganaur	BARI	TFC	Const.Of Nala	08-Nov-07	29-Mar-08	118790	118790	118790	118790	Completed	2007-08	Kailana
BDPO, Ganaur	PURKHAS DHIRAN	TFC	CONST OF NALA	15-Nov-07	31-Mar-08	149538	149538	149538	149538	Completed	2007-08	Kailana
BDPO, Ganaur	TEWARI	LADT	Const. of Street	07-Nov-07	24-Mar-08	17591	17591	17591	17591	Completed	2005-06	Kailana
BDPO, Ganaur	BARI	SGRY	E/Filling In Ways	15-Feb-08	28-Mar-08	105000	105000	105000	105000	Completed	2007-08	Kailana
BDPO, Ganaur	TEWARI	TFC	Const. of Nali & Street	20-Nov-05	12-Mar-06	97443	97443	97443	97443	Completed	2005-06	Kailana
BDPO, Ganaur	TEWARI	IAY	1 House	30-Jan-05	30-Mar-06	25000	25000	25000	25000	Completed	2005-06	Kailana
BDPO, Ganaur	PURKHAS DHIRAN	SGRY	2 SHAD	20-Dec-07	03-Mar-08	50000	50000	50000	50000	Completed	2007-08	Kailana
BDPO, Ganaur	TEWARI	SGRY	Const. of Street & Nala	14-Nov-06	31-Mar-07	62449	62449	62449	62449	Completed	2006-07	Kailana
BDPO, Ganaur	PURKHAS DHIRAN	IAY	7 HOUSES	30-Dec-07	31-Mar-08	175000	175000	175000	175000	Completed	2007-08	Kailana
BDPO, Ganaur	TEWARI	HRDF	Dhanak Choupal	18-Sep-06	28-Mar-07	50000	50000	50000	50000	Completed	2006-07	Kailana
BDPO, Ganaur	TEWARI	TFC	Const. of Nali & 3 Handpump	11-Oct-06	10-Mar-07	104208	104208	104208	104208	Completed	2006-07	Kailana
BDPO, Ganaur	TEWARI	IAY	4 Houses	30-Jan-07	03-Mar-06	100000	100000	100000	100000	Completed	2006-07	Kailana

BDPO, Ganaur	BEGA	SGRY	E/Filling In Streets&Pond Digging	30-Dec-05	27-Mar-06	77775	77775	77775	77775	Completed	2005-06	Kailana
BDPO, Ganaur	TEWARI	SGRY	Const. of Street	15-Nov-07	31-Mar-08	47237	47237	47237	47237	Completed	2007-08	Kailana
BDPO, Ganaur	TEWARI	TFC	Const. of Nala	02-Nov-07	27-Mar-08	104178	104178	104178	104178	Completed	2007-08	Kailana
BDPO, Ganaur	BEGA	LADT	Const.Of Street	06-Nov-07	20-Mar-08	35831	35831	35831	35831	Completed	2005-06	Kailana
BDPO, Ganaur	GARHI GULAMA	LADT	Cosnt. Of street	06-Nov-07	29-Feb-08	5336	5336	5336	5336	Completed	2005-06	Kailana
BDPO, Ganaur	GARHI GULAMA	TFC	Cosnt. Of nala	11-Nov-05	31-Mar-06	29643	29643	29643	29643	Completed	2005-06	Kailana
BDPO, Ganaur	PURKHAS RATHI	SGRY	CONST. OF STREET & E/FILLING	30-Dec-05	31-Mar-06	106368	106368	106368	106368	Completed	2005-06	Kailana
BDPO, Ganaur	BEGA	TFC	Const.Of Nala	15-Nov-05	31-Mar-06	198263	198263	198263	198263	Completed	2005-06	Kailana
BDPO, Ganaur	UDESHPUR	SGRY	E/filling	12-Nov-05	31-Mar-06	83119	83119	83119	83119	Completed	2005-06	Kailana
BDPO, Ganaur	BEGA	SFC	Const.Of Nala	28-Dec-05	28-Mar-06	107180	107180	107180	10780	Completed	2005-06	Kailana
BDPO, Ganaur	UDESHPUR	LADT	Const. of Street & Nali	12-Nov-07	26-Mar-08	15751	15751	15751	15751	Completed	2005-06	Kailana
BDPO, Ganaur	PURKHAS RATHI	MPLAD	REPAIR OF COMMUNITY CENTRE	25-Aug-05	31-Dec-05	200000	200000	200000	200000	Completed	2005-06	Kailana
BDPO, Ganaur	GARHI GULAMA	SFC	Const. of nali	15-Jan-06	15-Mar-06	15217	15217	15217	15217	Completed	2005-06	Kailana
BDPO, Ganaur	UDESHPUR	TFC	Const. of Nala	28-Dec-05	25-Mar-06	87239	87239	87239	87239	Completed	2005-06	Kailana
BDPO, Ganaur	UDESHPUR	ZP-SGRY	Const. of Street	25-Oct-05	31-Mar-06	217781	217781	217781	217781	Completed	2005-06	Kailana
BDPO, Ganaur	GARHI GULAMA	SGRY	B/wall of tube well and Pry. School	19-Dec-06	31-Mar-07	31302	31302	31302	31302	Completed	2006-07	Kailana

BDPO, Ganaur	PURKHAS RATHI	LADT	CONST. OF STREET/NALI	11-Nov-07	24-Mar-08	172287	172287	172287	172287	Completed	2005-06	Kailana
BDPO, Ganaur	GARHI GULAMA	TSC	Toilet in Aanganari centre	21-Apr-07	15-May-07	5000	5000	5000	5000	Completed	2006-07	Kailana
BDPO, Ganaur	GARHI GULAMA	TFC	1 hand pump	15-Feb-07	28-Feb-07	31676	31676	31676	31676	Completed	2006-07	Kailana
BDPO, Ganaur	GARHI GULAMA	SGRY	Const. of street and nali	01-Oct-08	28-Mar-08	8659	8659	8659	8659	Completed	2007-08	Kailana
BDPO, Ganaur	UDESHPUR	SFC	Const. of Nala	18-Dec-05	29-Mar-06	44785	44785	44785	44785	Completed	2005-06	Kailana
BDPO, Ganaur	BEGA	SGRY	Const.Of Street & E/Filling	17-Nov-06	31-Mar-07	193341	193341	193341	193341	Completed	2006-07	Kailana
BDPO, Ganaur	GARHI GULAMA	TFC	Const. of nala	05-Nov-07	30-Mar-08	31642	31642	31642	31642	Completed	2007-08	Kailana
BDPO, Ganaur	UDESHPUR	IAY	1 House	06-Nov-05	28-Mar-06	25000	25000	25000	25000	Completed	2005-06	Kailana
BDPO, Ganaur	BEGA	HRDF	Bc Choupaol ,Harijan Choupal	06-Aug-06	10-Jun-06	252500	252500	252500	252500	Completed	2006-07	Kailana
BDPO, Ganaur	UDESHPUR	SGRY	e/filling	11-Nov-06	31-Mar-07	89952	89952	89952	89952	Completed	2006-07	Kailana
BDPO, Ganaur	HASSANPUR	SGRY	E/filling with R/wall & Pwd road	19-Dec-05	29-Mar-06	49869	49869	49869	49869	Completed	2005-06	Kailana
BDPO, Ganaur	UDESHPUR	MPLAD	CC Street Const.	02-Nov-06	31-Dec-06	125000	125000	125000	125000	Completed	2006-07	Kailana
BDPO, Ganaur	UDESHPUR	DP	CC Street Const.	03-Mar-07	31-Mar-07	85000	85000	85000	85000	Completed	2006-07	Kailana
BDPO, Ganaur	HASSANPUR	LADT	Const. of street	07-Nov-07	28-Mar-08	13798	13798	13798	13798	Completed	2005-06	Kailana
BDPO, Ganaur	UDESHPUR	HRDF	Balmiki Choupal & Dhanak, S.C., B.C. Choupal Repair	25-Sep-06	31-Mar-07	180000	180000	180000	180000	Completed	2006-07	Kailana
BDPO, Ganaur	HASSANPUR	TFC	Const. of nala	12-Dec-05	28-Mar-06	76496	76496	76496	76496	Completed	2005-06	Kailana

BDPO, Ganaur	BEGA	HRDF	CC Street & B	08-Apr-06	29-Oct-06	294000	294000	294000	294000	Completed	2006-07	Kailana
BDPO, Ganaur	HASSANPUR	SFC	Const. of nala	20-Dec-05	29-Mar-06	39270	39270	39270	39270	Completed	2005-06	Kailana
BDPO, Ganaur	BEGA	TFC	Const.Of Nala	10-Nov-06	31-Mar-07	212011	212011	212011	212011	Completed	2006-07	Kailana
BDPO, Ganaur	UDESHIPUR	TSC	Toilet in Anganwari Center	20-Apr-07	04-May-07	10000	10000	10000	10000	Completed	2006-07	Kailana
BDPO, Ganaur	HASSANPUR	SGRY	E/filling on phirni and school	09-Jan-07	29-Mar-07	40872	40872	40872	40872	Completed	2006-07	Kailana
BDPO, Ganaur	HASSANPUR	HRDF	Balmiri and chamaran chaupal repari	28-Sep-06	28-Mar-07	85000	85000	85000	85000	Completed	2006-07	Kailana
BDPO, Ganaur	UDESHIPUR	TFC	Handpump & Submersible	15-Jan-07	20-Mar-07	93292	93292	93292	93292	Completed	2006-07	Kailana
BDPO, Ganaur	BEGA	IAY	8 Houses	28-Dec-06	31-Mar-07	157321	157321	157321	157321	Completed	2006-07	Kailana
BDPO, Ganaur	HASSANPUR	TFC	Const. of nali	15-Nov-06	29-Mar-07	81799	81799	81799	81799	Completed	2006-07	Kailana
BDPO, Ganaur	UDESHIPUR	SGRY	2 Handpump	19-Dec-06	31-Mar-07	52830	52830	52830	52830	Completed	2006-07	Kailana
BDPO, Ganaur	HASSANPUR	IAY	2 houses	30-Nov-06	28-Mar-07	50000	50000	50000	50000	Completed	2006-07	Kailana
BDPO, Ganaur	BEGA	ZP-SGRY	1 Handpump ,1 Shad	10-Jan-08	31-Mar-08	50000	50000	50000	50000	Completed	2007-8	Kailana
BDPO, Ganaur	HASSANPUR	SGRY	Const. of streets nali and E/filling	12-Dec-07	31-Mar-08	34547	34547	34547	34547	Completed	2007-08	Kailana
BDPO, Ganaur	UDESHIPUR	IAY	4 Houses	28-Jan-06	28-Mar-07	100000	100000	100000	100000	Completed	2006-07	Kailana
BDPO, Ganaur	UDESHIPUR	SGRY	E/filling in Street	16-Nov-07	31-Mar-08	63162	63162	63162	63162	Completed	2007-08	Kailana
BDPO, Ganaur	BEGA	HRDF	B/wall Of kabristan	15-May-08	30-Jun-08	272000	272000	272000	272000	Completed	2007-08	Kailana

BDPO, Ganaur	HASSANPUR	MPLAD	Const. of RCC slab and pillar	27-Dec-07	31-Jul-08	200000	200000	200000	200000	Completed	2007-08	Kailana
BDPO, Ganaur	UDESHIPUR	TFC	Const. of Nala	12-Nov-07	27-Mar-08	93262	93262	93262	93262	Completed	2007-08	Kailana
BDPO, Ganaur	HASSANPUR	ZP-SGRY	Const. of community centre and one shed	15-Nov-07	25-Mar-08	89905	89905	89905	89905	Completed	2007-08	Kailana
BDPO, Ganaur	BEGA	TFC	Const. Of Nala & 5 Handpump	04-Nov-07	26-Mar-08	107905	107905	107905	107905	Completed	2007-08	Kailana
BDPO, Ganaur	UDESHIPUR	SGRY	1 Shad	18-Dec-07	31-Mar-08	25000	25000	25000	25000	Completed	2007-08	Kailana
BDPO, Ganaur	UDESHIPUR	SG	Choupal Repair	18-Jun-07	30-Aug-07	20000	20000	20000	20000	Completed	2007-08	Kailana
BDPO, Ganaur	HASSANPUR	TFC	Const. of nali	05-Nov-07	27-Mar-08	81768	81768	81768	81768	Completed	2007-08	Kailana
BDPO, Ganaur	HASSANPUR	IAY	2 houses	12-Dec-07	31-Mar-08	50000	50000	50000	50000	Completed	2007-08	Kailana
BDPO, Ganaur	BEGA	SGRY	1 Shad	22-Feb-08	27-Mar-08	25000	25000	25000	25000	Completed	2007-08	Kailana
BDPO, Ganaur	UMEDGARH	SGRY	E/filling in street	18-Dec-05	31-Mar-06	28734	28734	28734	28734	Completed	2005-06	Kailana
BDPO, Ganaur	BEGA	IAY	13 Houses	28-Dec-07	31-Mar-08	325000	325000	325000	325000	Completed	2007-08	Kailana
BDPO, Ganaur	UMEDGARH	DP	B/Wall	07-Aug-06	30-Sep-06	16600	16600	16600	16600	Completed	2005-06	Kailana
BDPO, Ganaur	UMEDGARH	ZP-SGRY	B/wall	20-Nov-05	31-Mar-06	80000	80000	80000	80000	Completed	2005-06	Kailana
BDPO, Ganaur	UMEDGARH	LADT	Const. of nali & Street	04-Dec-07	30-Mar-08	9083	9083	9083	9083	Completed	2005-06	Kailana
BDPO, Ganaur	UMEDGARH	TFC	Tubewell	01-Feb-06	25-Mar-06	50374	50374	50374	50374	Completed	2005-06	Kailana
BDPO, Ganaur	UMEDGARH	SFC	Const. of Nala	25-Dec-05	31-Mar-06	25860	25860	25860	25860	Completed	2005-06	Kailana

BDPO, Ganaur	UMEDGARH	IAY	2 Houses	04-Oct-05	31-Mar-06	50000	50000	50000	50000	Completed	2005-06	Kailana
BDPO, Ganaur	BEGA	SGRY	E/Filling Of Street	11-Oct-05	15-Dec-05	27121	27121	27121	27121	Completed	2005-06	Kailana
BDPO, Ganaur	UMEDGARH	SGRY	E/filling	11-Dec-06	31-Mar-07	35923	35923	35923	35923	Completed	2006-07	Kailana
BDPO, Ganaur	UMEDGARH	HRDF	B.C. & Harijan Choupal Repair	18-Sep-06	31-Mar-07	55000	55000	55000	55000	Completed	2006-07	Kailana
BDPO, Ganaur	UMEDGARH	TSC	Toilet in Anganwari Center	19-Apr-07	18-May-07	5000	5000	5000	5000	Completed	2006-07	Kailana
BDPO, Ganaur	PURKHAS RATHI	TFC	CONST. OF NALA	22-Nov-05	28-Mar-06	95753	95753	95753	95753	Completed	2005-06	Kailana
BDPO, Ganaur	UMEDGARH	TFC	Const. of Nala & handpump	28-Nov-06	28-Mar-07	53854	53854	53854	53854	Completed	2006-07	Kailana
BDPO, Ganaur	UMEDGARH	SGRY	3 handpump	16-Nov-06	31-Mar-07	76957	76957	76957	76957	Completed	2006-07	Kailana
BDPO, Ganaur	UMEDGARH	IAY	2 Houses	05-Nov-06	28-Mar-07	50000	50000	50000	50000	Completed	2006-07	Kailana
BDPO, Ganaur	UMEDGARH	SGRY	Const. of Nali & Street & E/filling	12-Dec-07	31-Mar-08	23294	23294	23294	23294	Completed	2007-08	Kailana
BDPO, Ganaur	HASSANPUR	SG	3 chaupal repari	06-Mar-07	11-Aug-07	30000	30000	30000	30000	Completed	2007-08	Kailana
BDPO, Ganaur	UMEDGARH	MPLAD	B/Wall of School	01-Jan-08	25-Feb-08	143000	143000	143000	143000	Completed	2007-08	Kailana
BDPO, Ganaur	UMEDGARH	TSC	School Toilet	20-Jul-07	22-Sep-07	20000	20000	20000	20000	Completed	2007-08	Kailana
BDPO, Ganaur	UMEDGARH	TFC	Const. of Nala	04-Dec-07	27-Mar-08	53822	53822	53822	53822	Completed	2007-08	Kailana
BDPO, Ganaur	UMEDGARH	SGRY	8 Shad	14-Nov-07	31-Mar-08	200000	200000	200000	200000	Completed	2007-08	Kailana
BDPO, Ganaur	BHADI	SGRY	E/Filling Of Street	11-Oct-05	12-Aug-05	27121	27121	27121	27121	Completed	2005-06	Gohana

BDPO, Ganaur	KAILANA	SGRY	Const. digging of nala	19-Dec-05	27-Mar-06	68817	68817	68817	68817	Completed	2005-06	Kailana
BDPO, Ganaur	BHADI	MPLAD	Const of Street	10-Dec-05	28-Jan-06	106000	106000	106000	106000	Completed	2005-06	Gohana
BDPO, Ganaur	KAILANA	LADT	Const. of street	09-Nov-07	22-Feb-08	17095	17095	17095	17095	Completed	2005-06	Kailana
BDPO, Ganaur	BHADI	HRDF	Pyt.Of Street	08-Sep-06	30-Oct-06	81500	81500	81500	81500	Completed	2005-06	Gohana
BDPO, Ganaur	KAILANA	TFC	Const. of nala	12-Nov-05	31-Mar-06	94676	94676	94676	94676	Completed	2005-06	Kailana
BDPO, Ganaur	BHADI	LADT	Const.Of street	04-Nov-07	15-Feb-08	2397	2397	2397	2397	Completed	2005-06	Gohana
BDPO, Ganaur	PURKHAS RATHI	SFC	CONST. OF NALA	28-Dec-05	25-Mar-06	49156	49156	49156	49156	Completed	2005-06	Kailana
BDPO, Ganaur	KAILANA	SFC	Cosnt of nala	30-Dec-05	28-Mar-06	48630	48630	48630	48630	Completed	2005-06	Kailana
BDPO, Ganaur	BHADI	TFC	Const.Of Nala	11-Dec-05	31-Mar-06	13366	13366	13366	13366	Completed	2005-06	Gohana
BDPO, Ganaur	KAILANA	IAY	2 houses	15-Dec-05	31-Mar-06	50000	50000	50000	50000	Completed	2005-06	Kailana
BDPO, Ganaur	KAILANA	SGRY	Const. of nala and E/filling	12-Dec-06	25-Mar-07	69202	69202	69202	69202	Completed	2006-07	Kailana
BDPO, Ganaur	KAILANA	HRDF	Harijan chaupal repair	20-Sep-06	31-Mar-07	50000	50000	50000	50000	Completed	2006-07	Kailana
BDPO, Ganaur	BHADI	SFC	Const.Of Nala	29-Dec-05	25-Mar-06	6862	6862	6862	6862	Completed	2005-06	Gohana
BDPO, Ganaur	KAILANA	TFC	Const. of nala	12-Dec-06	31-Mar-07	122000	122000	122000	122000	Completed	2006-07	Kailana
BDPO, Ganaur	BHADI	SGRY	E/Filling In street	25-Jan-07	15-Feb-07	32130	32130	32130	31230	Completed	2006-07	Gohana
BDPO, Ganaur	KAILANA	IAY	1 house	12-Nov-06	28-Mar-07	25000	25000	25000	25000	Completed	2006-07	Kailana

BDPO, Ganaur	KAILANA	SGRY	Const. of street nali and E/filling	01-Jan-07	31-Mar-08	49187	49187	49187	49187	Completed	2007-08	Kailana
BDPO, Ganaur	KAILANA	SG	2 chaupal repair	20-Jun-07	14-Aug-07	20000	20000	20000	20000	Completed	2007-08	Kailana
BDPO, Ganaur	BHADI	HRDF	B.C Choupal Repair	15-Jan-07	30-Mar-07	50000	50000	50000	50000	Completed	2006-07	Gohana
BDPO, Ganaur	KAILANA	TFC	Const. of nala	15-Nov-07	31-Mar-08	101218	101218	101218	101218	Completed	2007-08	Kailana
BDPO, Ganaur	KAILANA	TFC	Const. of nala	03-Nov-07	26-Mar-08	479000	479000	479000	479000	Completed	2007-08	Kailana
BDPO, Ganaur	BHADI	TFC	Pyt. Of Nali	30-Dec-06	31-Mar-07	14269	14269	14269	14269	Completed	2006-07	Gohana
BDPO, Ganaur	KAILANA	SGRY	3 shed	15-Jan-08	29-Mar-08	75000	75000	75000	75000	Completed	2007-08	Kailana
BDPO, Ganaur	BHADI	SGRY	Pond Diging & E/Filling In Way	01-Jan-07	30-Mar-07	40000	40000	40000	40000	Completed	2006-07	Gohana
BDPO, Ganaur	BHADI	SGRY	Const.Of Srreets & Nalis & E /Filling	12-Nov-07	28-Dec-07	10930	10930	10930	10930	Completed	2007-08	Gohana
BDPO, Ganaur	UMEDGARH	IAY	1 House	04-Dec-07	28-Mar-08	25000	25000	25000	25000	Completed	2007-08	Kailana
BDPO, Ganaur	KAMI	SGRY	Const. of streets and E/filling	01-Jan-06	31-Mar-06	59415	59415	59415	59415	Completed	2005-06	Kailana
BDPO, Ganaur	BHADI	ZP-SGRY	1 Shad	12-Dec-07	31-Mar-08	25000	25000	25000	25000	Completed	2007-08	Gohana
BDPO, Ganaur	KAMI	DP	C.C flooring	22-Feb-07	30-May-07	100000	100000	100000	100000	Completed	2006-07	Kailana
BDPO, Ganaur	BHADI	HRDF	Const.Of C.C Street	04-Jul-07	09-Jul-07	218000	218000	218000	218000	Completed	2007-08	Gohana
BDPO, Ganaur	KAMI	LADT	Const. of street	07-Dec-07	30-Mar-08	19357	19357	19357	19357	Completed	2005-06	Kailana
BDPO, Ganaur	BHADI	TFC	Const.Of Nala	30-Dec-07	31-Mar-08	14240	14240	14240	14240	Completed	2007-08	Gohana

BDPO, Ganaur	BHADI	SGRY	Pond Diging	12-Dec-07	28-Feb-08	40000	40000	40000	40000	Completed	2007-08	Gohana
BDPO, Ganaur	KAMI	TFC	const. of nala	10-Nov-05	28-Mar-06	106175	106175	106175	106175	Completed	2005-06	Kailana
BDPO, Ganaur	PURKHAS RATHI	SGRY	1 HANDPUMP	20-Dec-05	31-Dec-05	20734	20734	20734	20734	Completed	2005-06	Kailana
BDPO, Ganaur	KAMI	SFC	const. of nala	20-Nov-05	28-Mar-06	54505	54505	54505	54505	Completed	2005-06	Kailana
BDPO, Ganaur	PURKHAS RATHI	IAY	1 house	01-Dec-05	31-Mar-06	25000	25000	25000	25000	Completed	2005-06	Kailana
BDPO, Ganaur	KAMI	SFC	const. of repair	25-Nov-05	29-Mar-06	43768	43768	43768	43768	Completed	2005-06	Kailana
BDPO, Ganaur	BHAKHERPUR	SGRY	Const.Of Street To Phirni & E/ Filling	12-Jan-06	30-Mar-06	26026	26026	26026	26026	Completed	2005-06	Kailana
BDPO, Ganaur	KAMI	SGRY	const. of 2 street, handpump & E/filling	18-Dec-05	27-Mar-06	238139	238139	238139	238139	Completed	2005-06	Kailana
BDPO, Ganaur	BHAKHERPUR	LADT	Const.Of Street	04-Nov-07	16-Feb-08	5784	5784	5784	5784	Completed	2005-06	Kailana
BDPO, Ganaur	KAMI	IAY	2 houses	10-Nov-05	30-Mar-06	50000	50000	50000	50000	Completed	2005-06	Kailana
BDPO, Ganaur	KAMI	SGRY	E/filling with phirni & road	25-Jan-07	31-Mar-07	63893	63893	63893	63893	Completed	2006-07	Kailana
BDPO, Ganaur	BHAKHERPUR	TFC	Const.Of Street	15-Dec-05	31-Mar-06	32122	32122	32122	32122	Completed	2005-06	Kailana
BDPO, Ganaur	KAMI	HRDF	B.C. choupal repair & 1 handpump	15-Sep-06	29-Mar-07	125000	125000	125000	125000	Completed	2006-07	Kailana
BDPO, Ganaur	BHAKHERPUR	SFC	Const.Of Nala	28-Dec-05	28-Mar-06	16490	16490	16490	16490	Completed	2005-06	Kailana
BDPO, Ganaur	KAMI	TFC	pyt. Street & nali & 1 handpump	15-Dec-06	29-Mar-07	113549	113549	113549	113549	Completed	2006-07	Kailana
BDPO, Ganaur	BHAKHERPUR	IAY	3 Houses	12-Dec-05	31-Mar-06	75000	75000	75000	75000	Completed	2005-06	Kailana

BDPO, Ganaur	BHAKHERPUR	SGRY	Const.Of School way E/Filling & Street	27-Dec-06	25-Jan-07	29516	29516	29516	29516	Completed	2006-07	Kailana
BDPO, Ganaur	KAMI	TFC	const. of nala	12-Dec-06	28-Mar-07	75000	75000	75000	75000	Completed	2006-07	Kailana
BDPO, Ganaur	KAMI	SGRY	E/filling in street, pond diging & 1 handpomp	11-Nov-06	29-Mar-07	119912	119912	119912	119912	Completed	2006-07	Kailana
BDPO, Ganaur	BHAKHERPUR	TFC	Const.Of Nala	18-Dec-06	31-Mar-07	34328	34328	34328	34328	Completed	2006-07	Kailana
BDPO, Ganaur	KAMI	IAY	5 houses	15-Nov-06	29-Mar-07	125000	125000	125000	125000	Completed	2006-07	Kailana
BDPO, Ganaur	BHAKHERPUR	SGRY	1 Handpump	15-Jan-07	27-Jan-07	29842	29842	29842	29842	Completed	2006-07	Kailana
BDPO, Ganaur	KAMI	SG	chaupal repair	06-Mar-07	12-Aug-07	10000	10000	10000	10000	Completed	2006-07	Kailana
BDPO, Ganaur	BHAKHERPUR	IAY	2 Houses	15-Dec-06	28-Mar-07	50000	50000	50000	50000	Completed	2006-07	Kailana
BDPO, Ganaur	BHAKHERPUR	SGRY	Const.Of Street & E/Filling	21-Feb-08	30-Mar-08	8658	8658	8658	8658	Completed	2007-08	Kailana
BDPO, Ganaur	KAMI	SGRY	const. of street & E/filling	29-Dec-07	30-Mar-08	50924	50924	50924	50924	Completed	2007-08	Kailana
BDPO, Ganaur	BHAKHERPUR	TFC	Const.Of Nala	30-Nov-07	31-Mar-08	34294	34294	34294	32294	Completed	2007-08	Kailana
BDPO, Ganaur	KAMI	TFC	const. of nala	04-Nov-07	28-Mar-08	113520	113520	113520	113520	Completed	2007-08	Kailana
BDPO, Ganaur	BHAKHERPUR	SGRY	E/Filling In Street & Ways	22-Dec-07	30-Mar-08	24148	24148	24148	24148	Completed	2007-08	Kailana
BDPO, Ganaur	KAMI	SGRY	r/wall labour, const. of street & E/filling, 3 shad	11-Nov-07	30-Mar-08	182162	182162	182162	182162	Completed	2007-08	Kailana
BDPO, Ganaur	BHAKHERPUR	IAY	4 Houses	15-Dec-07	31-Mar-08	100000	100000	100000	100000	Completed	2007-08	Kailana
BDPO, Ganaur	BHANWER	SGRY	E/Filling	01-Nov-06	25-Mar-06	43053	43053	43053	43053	Completed	2005-06	Kailana

BDPO, Ganaur	KHERI GUJJAR	SGRY	E/filling & pyt. Of street	19-Dec-07	30-Mar-08	135081	135081	135081	135081	Completed	2007-08	Kailana
BDPO, Ganaur	KHERI GUJJAR	DP	const. of street	09-Dec-05	05-Jan-06	25000	25000	25000	25000	Completed	2005-06	Kailana
BDPO, Ganaur	BHANWER	LADT	Const.Of Street	03-Dec-07	30-Mar-08	7533	7533	7533	7533	Completed	2005-06	Kailana
BDPO, Ganaur	BHANWER	TFC	Const.Of Nala	30-Dec-05	31-Mar-06	41715	41715	41715	41715	Completed	2005-06	Kailana
BDPO, Ganaur	KHERI GUJJAR	LADT	const.of street	10-Nov-07	30-Mar-08	34670	34670	34670	34670	Completed	2005-06	Kailana
BDPO, Ganaur	KHERI GUJJAR	TFC	const. of nala	10-Dec-05	25-Mar-06	191939	191939	191939	191939	Completed	2005-06	Kailana
BDPO, Ganaur	KHERI GUJJAR	SFC	const. of nala	15-Nov-05	29-Mar-06	98534	98534	98534	98534	Completed	2005-06	Kailana
BDPO, Ganaur	BHANWER	SFC	Const.Of Nala	15-Dec-05	31-Mar-06	21415	21415	21415	21415	Completed	2005-06	Kailana
BDPO, Ganaur	BHANWER	SFC	School Repair	30-Dec-05	28-Mar-06	37827	37827	37827	37827	Completed	2005-06	Kailana
BDPO, Ganaur	BHANWER	SGRY	E/Filling In Street	15-Feb-06	20-Mar-06	6560	6560	6560	6560	Completed	2005-06	Kailana
BDPO, Ganaur	KHERI GUJJAR	SGRY	1 handpomp	15-Jan-06	27-Jan-06	23444	23444	23444	23444	Completed	2005-06	Kailana
BDPO, Ganaur	KHERI GUJJAR	IAY	3 houses	11-Dec-05	30-Mar-06	75000	75000	75000	75000	Completed	2005-06	Kailana
BDPO, Ganaur	BHANWER	SGRY	E/Filling	12-Nov-06	28-Feb-07	31266	31266	31266	31266	Completed	2006-07	Kailana
BDPO, Ganaur	KHERI GUJJAR	SGRY	E/filling on way of tample,2 hadp.	17-Dec-06	29-Mar-07	90000	90000	90000	90000	Completed	2006-07	Kailana
BDPO, Ganaur	BHANWER	HRDF	Const.Of C.C Phirni & Pyt.Of Way	23-Apr-07	09-Jun-07	501200	501200	501200	202000	Completed	2006-07	Kailana
BDPO, Ganaur	BHANWER	TFC	Consr.Of Nala	10-Dec-06	31-Mar-07	44591	44591	44591	44591	Completed	2006-07	Kailana

BDPO, Ganaur	KHERI GUJJAR	MPLAD	Const. of Rasta in westren side	15-Nov-06	02-Jan-07	179000	179000	179000	179000	Completed	2006-07	Kailana
BDPO, Ganaur	BHANWER	TFC	3 Handpump	15-Jan-07	31-Jan-07	81430	81430	81430	81430	Completed	2006-07	Kailana
BDPO, Ganaur	KHERI GUJJAR	DP	const. of cc street	31-Dec-06	31-Jan-07	80000	80000	80000	80000	Completed	2006-07	Kailana
BDPO, Ganaur	BHANWER	SGRY	3 Handpump	15-Jan-07	30-Jan-07	80168	80168	80168	80168	Completed	2006-07	Kailana
BDPO, Ganaur	KHERI GUJJAR	HRDF	balmiki & dhanak, hairjan choupal	20-Sep-06	31-Mar-07	140000	140000	140000	140000	Completed	2006-07	Kailana
BDPO, Ganaur	BHANWER	SGRY	E/Filling In Street & Nalis	18-Dec-07	30-Mar-08	19072	19072	19072	19072	Completed	2007-08	Kailana
BDPO, Ganaur	KHERI GUJJAR	TSC	toilet in anganwari center	17-Apr-07	04-May-07	5000	5000	5000	5000	Completed	2006-07	Kailana
BDPO, Ganaur	KHERI GUJJAR	TFC	const. of nala	16-Nov-06	31-Mar-07	205299	205299	205299	205299	Completed	2006-07	Kailana
BDPO, Ganaur	BHANWER	ZP-SGRY	1 Shad	15-Dec-07	31-Mar-08	25000	25000	25000	25000	Completed	2007-08	Kailana
BDPO, Ganaur	BHANWER	TFC	Const.Of Nala	02-Nov-07	28-Mar-08	44558	44558	44558	44558	Completed	2007-08	Kailana
BDPO, Ganaur	KHERI GUJJAR	TFC	3 handpump	15-Feb-07	15-Mar-07	89458	89458	89458	89458	Completed	2006-07	Kailana
BDPO, Ganaur	BHANWER	TFC	1 Handpump	30-Oct-07	09-Nov-07	38624	38624	38624	38624	Completed	2007-08	Kailana
BDPO, Ganaur	KHERI GUJJAR	SGRY	pond diging, pyt. Of street 4 handpump	21-Dec-06	29-Mar-07	178931	178931	178931	178931	Completed	2006-07	Kailana
BDPO, Ganaur	BHANWER	SGRY	1 Shad	21-Feb-08	30-Mar-08	25000	25000	25000	25000	Completed	2007-08	Kailana
BDPO, Ganaur	KHERI GUJJAR	SGRY	const. of nali & E/filling	15-Dec-07	28-Mar-08	129977	129977	129977	129977	Completed	2007-08	Kailana
BDPO, Ganaur	KHERI GUJJAR	TFC	const. of nala	02-Nov-07	26-Mar-08	150000	150000	150000	150000	Completed	2007-08	Kailana

BDPO, Ganaur	BHIGAN	SGRY	Const.Of Street & E/Filling In Griel School	20-Nov-05	30-Mar-06	72266	72266	72266	72266	Completed	2005-06	Kailana
BDPO, Ganaur	KHERI GUJJAR	TFC	3 handpump	30-Oct-07	08-Nov-08	85474	85474	85474	85474	Completed	2007-08	Kailana
BDPO, Ganaur	KHERI GUJJAR	SGRY	pyt. Of street, 3 handpump 4 shad 2 houses	20-Nov-07	31-Mar-08	235149	235149	235149	235149	Completed	2007-08	Kailana
BDPO, Ganaur	BHIGAN	DP	Const.Of CC Streer & Nala	29-Aug-06	15-Nov-06	170000	170000	170000	170000	Completed	2005-06	Kailana
BDPO, Ganaur	KHERI GUJJAR	IAY	2 houses	15-Nov-07	30-Mar-08	50000	50000	50000	50000	Completed	2007-08	Kailana
BDPO, Ganaur	PURKHAS RATHI	SGRY	E/FILLING	10-Nov-05	31-Mar-06	115642	115642	115642	115642	Completed	2005-06	Kailana
BDPO, Ganaur	KHERI TAGA	SGRY	const. of 2 toilet in school pyt. Street & nali	29-Dec-05	27-Mar-06	59464	59464	59464	59464	Completed	2005-06	Kailana
BDPO, Ganaur	PURKHAS RATHI	HRDF	BALMILI CHOUPAL & HARIJAN CHOUPAL	20-Dec-06	28-Mar-07	53000	53000	53000	53000	Completed	2006-07	Kailana
BDPO, Ganaur	BHIGAN	HRDF	Const.Or Cow Ghar & CC Street	25-Aug-06	31-Dec-06	72200	72200	72200	72200	Completed	2005-06	Kailana
BDPO, Ganaur	KHERI TAGA	DP	b/wall of school	11-Oct-06	31-Jan-08	80000	80000	80000	80000	Completed	2005-06	Kailana
BDPO, Ganaur	PURKHAS RATHI	TSC	TOILET IN ANGARWARI CENTRE	20-Apr-07	15-Jun-07	10000	10000	10000	10000	Completed	2006-07	Kailana
BDPO, Ganaur	KHERI TAGA	LADT	const. of street	11-Nov-07	31-Mar-08	14509	14509	14509	14509	Completed	2005-06	Kailana
BDPO, Ganaur	KHERI TAGA	TFC	const. of nala	02-Dec-05	31-Mar-06	80411	80411	80411	80411	Completed	2005-06	Kailana
BDPO, Ganaur	PURKHAS RATHI	TFC	CONST. OF NALI	28-Dec-06	25-Feb-07	102401	102401	102401	102401	Completed	2006-07	Kailana
BDPO, Ganaur	BHIGAN	LADT	Const.Of Street	04-Dec-07	30-Mar-08	22613	22613	22613	22613	Completed	2005-06	Kailana
BDPO, Ganaur	KHERI TAGA	SFC	const. of nala	28-Dec-05	31-Mar-06	41280	41280	41280	41280	Completed	2005-06	Kailana

BDPO, Ganaur	PURKHAS RATHI	TFC	CONST OF NALA 1 HANDPUMP	10-Nov-06	28-Mar-07	89658	89658	89658	89658	Completed	2006-07	Kailana
BDPO, Ganaur	BHIGAN	TFC	Const.Of Nala	15-Dec-05	31-Mar-06	125181	125181	125181	125181	Completed	2005-06	Kailana
BDPO, Ganaur	KHERI TAGA	IAY	3 houses	11-Dec-05	31-Mar-06	75000	75000	75000	75000	Completed	2005-06	Kailana
BDPO, Ganaur	PURKHAS RATHI	SGRY	DIGING OF POND & STREET	10-Dec-06	31-Mar-07	29333	29333	29333	29333	Completed	2006-07	Kailana
BDPO, Ganaur	KHERI TAGA	SGRY	const. of nala & filling	21-Jan-07	29-Mar-07	64650	64650	64650	64650	Completed	2006-07	Kailana
BDPO, Ganaur	PURKHAS RATHI	IAY	2 HOUSES	28-Dec-06	31-Mar-07	50000	50000	50000	50000	Completed	2006-07	Kailana
BDPO, Ganaur	KHERI TAGA	HRDF	b.c. choupal repair	25-Sep-06	31-Mar-07	50000	50000	50000	50000	Completed	2006-07	Kailana
BDPO, Ganaur	PURKHAS RATHI	SGRY	STREET& e/Filling	20-Feb-07	31-Mar-07	31269	31269	31269	31269	Completed	2006-07	Kailana
BDPO, Ganaur	KHERI TAGA	TSC	toilet in anganwari center	20-Apr-07	02-May-07	5000	5000	5000	5000	Completed	2006-07	Kailana
BDPO, Ganaur	BHIGAN	ZP-SGRY	4 handpump	18-Sep-05	28-Mar-06	120000	120000	120000	120000	Completed	2005-06	Kailana
BDPO, Ganaur	KHERI TAGA	TFC	const. of nala	12-Dec-06	28-Mar-07	86078	86078	86078	86078	Completed	2006-07	Kailana
BDPO, Ganaur	PURKHAS RATHI	TFC	CONST OF NALA	05-Nov-07	22-Mar-08	102372	102372	102372	102372	Completed	2007-08	Kailana
BDPO, Ganaur	PURKHAS RATHI	SGRY	1 SHAD	01-Jan-08	03-Mar-08	25000	25000	25000	25000	Completed	2007-08	Kailana
BDPO, Ganaur	KHERI TAGA	SGRY	1 handpump	01-Oct-07	22-Jan-07	23671	23671	23671	23671	Completed	2006-07	Kailana
BDPO, Ganaur	KHERI TAGA	IAY	1 HOUSE	14-Dec-06	28-Mar-07	23671	23671	23671	23671	Completed	2006-07	Kailana
BDPO, Ganaur	PURKHAS RATHI	SG	HARIJAN CHUPAL REPAIR	28-May-07	03-Sep-07	10000	10000	10000	10000	Completed	2007-08	Kailana

BDPO, Ganaur	KHERI TAGA	SGRY	const. nalis & pyt. Of street	29-Dec-07	30-Jan-08	47195	47195	47195	47195	Completed	2007-08	Kailana
BDPO, Ganaur	BHIGAN	SFC	Const.Of Nala	20-Dec-05	21-Mar-06	64263	64263	64263	64213	Completed	2005-06	Kailana
BDPO, Ganaur	PIPLI KHERA	SGRY	CONST. OF STREET & e-FILLING	11-Jan-06	31-Mar-06	72378	72378	72378	72378	Completed	2005-06	Kailana
BDPO, Ganaur	BHIGAN	SFC	Pandit Choupal Repair	25-Dec-05	31-Mar-06	41397	41397	41397	41397	Completed	2005-06	Kailana
BDPO, Ganaur	KHERI TAGA	ZP-SGRY	2 handpump	22-Dec-07	30-Dec-07	50000	50000	50000	50000	Completed	2007-08	Kailana
BDPO, Ganaur	PIPLI KHERA	LADT	CONST. OF NAIL & STREET	11-Nov-07	10-Mar-08	19894	19894	19894	19894	Completed	2005-06	Kailana
BDPO, Ganaur	KHERI TAGA	TFC	const. of nala	05-Dec-07	26-Mar-08	86138	86138	86138	86138	Completed	2007-08	Kailana
BDPO, Ganaur	KHERI TAGA	IAY	3 houses	17-Dec-07	30-Mar-08	75000	75000	75000	75000	Completed	2007-08	Kailana
BDPO, Ganaur	PIPLI KHERA	TFC	CONST. OF NALA	11-Nov-05	25-Mar-06	110233	110233	110233	110233	Completed	2005-06	Kailana
BDPO, Ganaur	BHIGAN	SGRY	Const.Of Street	12-Dec-05	27-Feb-06	22418	22418	22418	22418	Completed	2005-06	Kailana
BDPO, Ganaur	PIPLI KHERA	SFC	1 HANDPUMP	15-Feb-06	28-Feb-06	56590	56590	56590	56590	Completed	2005-06	Kailana
BDPO, Ganaur	BHIGAN	IAY	1 House	25-Dec-05	31-Mar-06	25000	25000	25000	25000	Completed	2005-06	Kailana
BDPO, Ganaur	KHIZERPUR AHIR	SGRY	pyt. Of street	19-Dec-05	30-Mar-06	99628	99628	99628	99628	Completed	2005-06	Kailana
BDPO, Ganaur	PIPLI KHERA	SGRY	1 handpump	12-Dec-05	31-Dec-05	24760	24760	24760	24760	Completed	2005-06	Kailana
BDPO, Ganaur	BHIGAN	SGRY	Const.Of Street & Nalis & E/filling	11-Oct-06	28-Mar-07	77950	77950	77950	77950	Completed	2006-07	Kailana
BDPO, Ganaur	PIPLI KHERA	SGRY	E/FILLING 7&PYT. OF STREET	09-Dec-06	31-Mar-07	78166	78166	78166	78166	Completed	2006-07	Kailana

BDPO, Ganaur	KHIZERPUR AHIR	LADT	const. of street	12-Nov-07	28-Feb-08	23462	23462	23462	23462	Completed	2005-06	Kailana
BDPO, Ganaur	KHIZERPUR AHIR	TFC	const. of nala	12-Dec-05	28-Mar-06	129975	129975	129975	129975	Completed	2005-06	Kailana
BDPO, Ganaur	PIPLI KHERA	DP	CONST. OF STREET & HARIJAN CHOUPAL	07-Aug-07	10-Oct-07	96025	96025	96025	96025	Completed	2006-07	Kailana
BDPO, Ganaur	BHIGAN	MPLAD	CC Streer Const.	12-Jan-06	31-Aug-07	335000	335000	335000	335000	Completed	2006-07	Kailana
BDPO, Ganaur	KHIZERPUR AHIR	SFC	const. of nala	16-Nov-05	28-Mar-06	66734	66734	66734	66734	Completed	2005-06	Kailana
BDPO, Ganaur	KHIZERPUR AHIR	SGRY	const. of street & nali	12-Dec-05	29-Mar-06	102915	102915	102915	102915	Completed	2005-06	Kailana
BDPO, Ganaur	BHIGAN	DP	Const.Of 2 CC Street	15-Dec-06	28-Mar-07	180000	180000	180000	180000	Completed	2006-07	Kailana
BDPO, Ganaur	KHIZERPUR AHIR	MPLAD	const. of 2 CC street	24-Oct-06	22-Mar-07	302000	302000	302000	302000	Completed	2006-07	Kailana
BDPO, Ganaur	KHIZERPUR AHIR	HRDF	balmiki choupal & harijan choupal	21-Dec-06	30-Mar-07	76000	76000	76000	76000	Completed	2006-07	Kailana
BDPO, Ganaur	BHIGAN	HRDF	Const.Of 2 CC Street Sc	24-Jul-06	31-Mar-07	482700	482700	482700	482700	Completed	2006-07	Kailana
BDPO, Ganaur	KHIZERPUR AHIR	TFC	const. of nala	06-Nov-06	25-Mar-07	139032	139032	139032	139032	Completed	2006-07	Kailana
BDPO, Ganaur	BHIGAN	TFC	Const.Of Nala	30-Dec-06	31-Mar-07	133885	133885	133885	133885	Completed	2006-07	Kailana
BDPO, Ganaur	KHIZERPUR AHIR	SGRY	const. of nali & E/fillilng	02-Jan-07	03-Mar-08	59555	59555	59555	59555	Completed	2007-08	Kailana
BDPO, Ganaur	BHIGAN	SGRY	Const.Of Street & Nalis	28-Dec-07	31-Mar-08	58946	58946	58946	58946	Completed	2007-08	Kailana
BDPO, Ganaur	KHIZERPUR AHIR	ZP-SGRY	const. of community center	15-Oct-07	30-Nov-07	56970	56970	56970	56970	Completed	2007-08	Kailana
BDPO, Ganaur	KHIZERPUR AHIR	TFC	const. of nala	04-Nov-07	25-Mar-08	139004	139004	139004	139004	Completed	2007-08	Kailana

BDPO, Ganaur	BHIGAN	ZP-SGRY	DigingOf pond & E/Filling 1 Hahndpump & 1 Shad	11-Nov-07	25-Mar-08	108840	108840	108840	108840	Completed	2007-08	Kailana
BDPO, Ganaur	BHIGAN	LADT	Const.Of Street	10-Mar-08	31-Mar-08	118651	118651	118651	118651	Completed	2007-08	Kailana
BDPO, Ganaur	BHIGAN	TFC	Const.Of Street	04-Nov-07	26-Mar-08	133860	133860	133860	133860	Completed	2007-08	Kailana
BDPO, Ganaur	BHIGAN	TFC	1 Handpump	10-Dec-07	23-Dec-07	28229	28229	28229	28229	Completed	2007-08	Kailana
BDPO, Ganaur	KHUBRU	SGRY	const. of street & E/filling	19-Nov-05	30-Mar-06	100141	100141	100141	100141	Completed	2005-06	Kailana
BDPO, Ganaur	BHIGAN	SGRY	E/Filling &c 2 Shad	27-Jan-08	31-Mar-08	80000	80000	80000	80000	Completed	2007-08	Kailana
BDPO, Ganaur	KHUBRU	LADT	const. of street	14-Dec-07	29-Feb-08	22185	22185	22185	22185	Completed	2005-06	Kailana
BDPO, Ganaur	BHIGAN	Govt.	Pry,School Repair &Govt. Sr. Sc. School	16-Apr-08	25-Jun-08	100000	100000	100000	80000	In Progress	2007-08	Kailana
BDPO, Ganaur	PIPLI KHERA	TFC	CONST. OF NALA	16-Dec-06	31-Mar-07	117891	117891	117891	117891	Completed	2006-07	Kailana
BDPO, Ganaur	KHUBRU	TFC	const. of street& nala	05-Dec-05	31-Mar-06	124319	124319	124319	124319	Completed	2005-06	Kailana
BDPO, Ganaur	PIPLI KHERA	TFC	1 HANDPUMP	01-Jan-07	10-Jan-07	27751	27751	27751	27751	Completed	2006-07	Kailana
BDPO, Ganaur	BHOGI PUR	SGRY	E/Filling In Street	19-Dec-05	31-Mar-06	103390	103390	103390	103390	Completed	2005-06	Kailana
BDPO, Ganaur	PIPLI KHERA	SGRY	1 HANDPUMP	10-Dec-06	31-Dec-06	29884	29884	29884	29884	Completed	2006-07	Kailana
BDPO, Ganaur	BHOGI PUR	LADT	Const.Of Street	12-Nov-07	20-Mar-08	31269	31269	31269	31269	Completed	2005-06	Kailana
BDPO, Ganaur	PIPLI KHERA	SGRY	CONST, OF STREET & NAILS	01-Jan-08	31-Mar-08	72972	72972	72972	72972	Completed	2007-08	Kailana
BDPO, Ganaur	BHOGI PUR	TFC	Const.Of Nala	15-Dec-05	31-Mar-06	172932	172932	172932	172932	Completed	2005-06	Kailana

BDPO, Ganaur	BHOGI PUR	SFC	Const.Of Nala	15-Nov-05	20-Mar-06	88776	88776	88776	88776	Completed	2005-06	Kailana
BDPO, Ganaur	KHUBRU	SFC	const. of nala	15-Nov-05	29-Mar-06	63820	63820	63820	53820	Completed	2005-06	Kailana
BDPO, Ganaur	PIPLI KHERA	TFC	CONST OF NALA	06-Nov-07	29-Mar-08	117162	117162	117162	117162	Completed	2007-08	Kailana
BDPO, Ganaur	KHUBRU	SGRY	E/filling in steet & ways	12-Nov-06	28-Mar-07	108883	108883	108883	108883	Completed	2006-07	Kailana
BDPO, Ganaur	BHOGI PUR	SGRY	Const.Of Street & Nalis & E/Filling in School	30-Nov-06	31-Mar-07	141016	141016	141016	141016	Completed	2006-07	Kailana
BDPO, Ganaur	KHUBRU	HRDF	dhanak balmiki & harijan choupal	25-Sep-06	30-Mar-07	110900	110900	110900	110900	Completed	2006-07	Kailana
BDPO, Ganaur	PIPLI KHERA	TFC	1 HANDPUMP	19-Dec-07	26-Dec-07	30652	30652	30652	30652	Completed	2007-08	Kailana
BDPO, Ganaur	BHOGI PUR	DP	Const.Of CC Street	08-Dec-07	22-Dec-07	90000	90000	90000	90000	Completed	2006-07	Kailana
BDPO, Ganaur	KHUBRU	TFC	const. of nala	15-Dec-06	25-Mar-07	132960	132960	132960	132960	Completed	2006-07	Kailana
BDPO, Ganaur	PIPLI KHERA	SGRY	2 SHAD	15-Dec-07	31-Mar-08	50000	50000	50000	50000	Completed	2007-08	Kailana
BDPO, Ganaur	BHOGI PUR	HRDF	Harijan Choupal Repair	12-Jan-06	21-Feb-07	50000	50000	50000	50000	Completed	2006-07	Kailana
BDPO, Ganaur	KHUBRU	TFC	1 submersible	10-Feb-07	28-Feb-07	31982	31982	31982	31982	Completed	2006-07	Kailana
BDPO, Ganaur	BHOGI PUR	TFC	Const.Of Nala	18-Dec-06	31-Mar-07	184965	184965	184965	184965	Completed	2006-07	Kailana
BDPO, Ganaur	KHUBRU	SGRY	1 handpump	13-Jan-07	27-Feb-07	23828	23828	23828	23828	Completed	2006-07	Kailana
BDPO, Ganaur	BHOGI PUR	SGRY	2 Handpump	12-Oct-06	18-Dec-06	54814	54814	54814	54814	Completed	2006-07	Kailana
BDPO, Ganaur	BHOGI PUR	TSC	Toilet In Anganwari Center	24-Apr-07	19-May-07	10000	10000	10000	10000	Completed	2006-07	Kailana

BDPO, Ganaur	KHUBRU	SGRY	pyt. Of street & E/filling	22-Dec-07	31-Mar-08	80083	80083	80083	80083	Completed	2007-08	Kailana
BDPO, Ganaur	BHOGI PUR	SGRY	Const.Of Street & Nali E/Filling	27-Dec-07	31-Mar-08	109542	109542	109542	109542	Completed	2007-08	Kailana
BDPO, Ganaur	PUGTHALA	SGRY	CONST. OF STREET & NALI	12-Dec-06	31-Mar-07	70839	70839	70839	70839	Completed	2006-07	Kailana
BDPO, Ganaur	KHUBRU	MPLAD	Const. of nala	01-Nov-08	31-Jan-08	300000	300000	300000	200000	In Progress	2007-08	Kailana
BDPO, Ganaur	KHUBRU	ZP-SGRY	const. ways	25-Dec-07	31-Mar-08	25304	25304	25304	25304	Completed	2007-08	Kailana
BDPO, Ganaur	PUGTHALA	DP	SCHOOL ROOMS REPAIR	05-Jul-05	28-Sep-05	150000	150000	150000	150000	Completed	2005-06	Kailana
BDPO, Ganaur	BHOGI PUR	TFC	Const.Of Nala	19-Nov-07	29-Mar-08	184940	184940	184940	184940	Completed	2007-08	Kailana
BDPO, Ganaur	KHUBRU	TFC	const. of nala	08-Nov-07	29-Mar-08	132932	132932	132932	132932	Completed	2007-08	Kailana
BDPO, Ganaur	KHUBRU	SGRY	1 shad	12-Jan-08	30-Mar-08	25000	25000	25000	25000	Completed	2007-08	Kailana
BDPO, Ganaur	BHOGI PUR	SGRY	2 Shad	01-Jan-08	31-Mar-08	50000	50000	50000	50000	Completed	2007-08	Kailana
BDPO, Ganaur	PUGTHALA	LADT	CONST. OD STREET &NALI NAIL	10-Dec-07	28-Mar-08	25045	25045	25045	25045	Completed	2005-06	Kailana
BDPO, Ganaur	BHOGI PUR	IAY	1 House	20-Dec-07	31-Mar-08	25000	25000	25000	25000	Completed	2007-08	Kailana
BDPO, Ganaur	PUGTHALA	TFC	CONST. OF NALA & NALI	10-Nov-05	26-Mar-06	138654	138654	138654	138654	Completed	2005-06	Kailana
BDPO, Ganaur	KHUBRU	IAY	2 houses	15-Dec-07	30-Mar-08	50000	50000	50000	50000	Completed	2007-08	Kailana
BDPO, Ganaur	PUGTHALA	SFC	CONST OF NALA & NAI	20-Dec-05	29-Mar-06	71180	71180	71180	71180	Completed	2005-06	Kailana
BDPO, Ganaur	KURAR IBRAHIMPUR	SGRY	pond diging & E/filling	29-Dec-05	29-Mar-07	99857	99857	99857	99857	Completed	2005-06	Kailana

BDPO, Ganaur	PUGTHALA	SGRY	CONST. OF STREET & 2 HANDPUMP	10-Dec-05	31-Mar-06	102464	102464	102464	102464	Completed	2005-06	Kailana
BDPO, Ganaur	KURAR IBRAHIMPUR	LADT	const. of street	14-Nov-07	24-Mar-08	23556	23556	23556	23556	Completed	2005-06	Kailana
BDPO, Ganaur	KURAR IBRAHIMPUR	TFC	const. of nala	05-Dec-05	31-Mar-06	130463	130463	130463	130463	Completed	2005-06	Kailana
BDPO, Ganaur	PUGTHALA	SG	CHOUPAL REPAIR	01-Dec-05	04-Jun-06	40000	40000	40000	40000	Completed	2005-06	Kailana
BDPO, Ganaur	PUGTHALA	SGRY	CONST. OF STREET & REPAIR	10-Jan-06	31-Mar-06	77010	77010	77010	77010	Completed	2005-06	Kailana
BDPO, Ganaur	KURAR IBRAHIMPUR	TFC	const. of nala	15-Nov-05	26-Mar-06	292089	292089	292089	292089	Completed	2005-06	Kailana
BDPO, Ganaur	PUGTHALA	HRDF	BALMIKI CHOUPAL	28-Sep-06	28-Mar-07	50000	50000	50000	50000	Completed	2006-07	Kailana
BDPO, Ganaur	KURAR IBRAHIMPUR	SFC	const. of nala	11-Oct-05	31-Mar-06	66974	66974	66974	66974	Completed	2005-06	Kailana
BDPO, Ganaur	BHORA RASULPUR	SGRY	Const of Street & E/Filling	19-Nov-05	30-Mar-06	51235	51235	51235	51235	Completed	2005-06	Kailana
BDPO, Ganaur	PUGTHALA	TSC	TOILET IN ANGARWRI CENTRE	17-Apr-07	15-May-07	5000	5000	5000	5000	Completed	2006-07	Kailana
BDPO, Ganaur	KURAR IBRAHIMPUR	SGRY	3 handpump	22-Feb-06	31-Mar-06	79299	79299	79299	79299	Completed	2005-06	Kailana
BDPO, Ganaur	BHORA RASULPUR	LADT	Const of street	11-Nov-07	12-Feb-08	12517	12517	12517	12517	Completed	2005-06	Kailana
BDPO, Ganaur	PUGTHALA	TFC	CONST OF NALA	15-Dec-06	28-Mar-07	145295	145295	145295	145295	Completed	2006-07	Kailana
BDPO, Ganaur	KURAR IBRAHIMPUR	SGRY	pond diging & E/filling	10-Nov-06	27-Mar-07	108273	108273	108273	108273	Completed	2006-07	Kailana
BDPO, Ganaur	PUGTHALA	TFC	1 HANDPUMP	15-Feb-07	28-Feb-07	30378	30378	30378	30378	Completed	2006-07	Kailana
BDPO, Ganaur	BHORA RASULPUR	TFC	Const of Nala	30-Nov-05	31-Mar-06	67621	67621	67621	67621	Completed	2005-06	Kailana

BDPO, Ganaur	PUGTHALA	SGRY	DIGING OF POND	01-Dec-06	01-Mar-07	98029	98029	98029	98029	Completed	2006-07	Kailana
BDPO, Ganaur	KURAR IBRAHIMPUR	HRDF	balmiki choupal	20-Sep-06	31-Mar-07	125000	125000	125000	125000	Completed	2006-07	Kailana
BDPO, Ganaur	KURAR IBRAHIMPUR	SG	repair of 2 choupal	02-Apr-07	11-Aug-07	20000	20000	20000	20000	Completed	2006-07	Kailana
BDPO, Ganaur	BHORA RASULPUR	SFC	Consr.Of Nali	25-Dec-05	28-Mar-06	34714	34714	34714	34714	Completed	2005-06	Kailana
BDPO, Ganaur	KURAR IBRAHIMPUR	TFC	toilet in anganwari center	01-Jan-07	31-Mar-07	5000	5000	5000	5000	Completed	2006-07	Kailana
BDPO, Ganaur	DABARPUR	SGRY	E/Filling in front of choupal	27-Jan-06	25-Feb-06	32946	32946	32946	32946	Completed	2005-06	Kailana
BDPO, Ganaur	PUGTHALA	SGRY	E/FILLING IN STREET & WAYS	24-Dec-07	31-Mar-08	77341	77341	77341	77341	Completed	2007-08	Kailana
BDPO, Ganaur	KURAR IBRAHIMPUR	HRDF	balmiki of choupal	14-Nov-06	25-Dec-06	50000	50000	50000	50000	Completed	2006-07	Kailana
BDPO, Ganaur	PUGTHALA	WSC	SCHOOL TOILET & WOMEN Toilet	02-Jan-07	16-Jun-07	150000	150000	150000	150000	Completed	2007-08	Kailana
BDPO, Ganaur	DABARPUR	HRDF	Const of Street and Nali	11-Jul-05	15-Aug-05	50300	50300	50300	50300	Completed	2005-06	Kailana
BDPO, Ganaur	BHORA RASULPUR	SGRY	Const.Of Street & Nali & 1 Handpump	01-Jan-05	28-Feb-06	27962	27962	27962	27962	Completed	2005-06	Kailana
BDPO, Ganaur	KURAR IBRAHIMPUR	SG	repair of 2 choupal	02-Apr-07	11-Aug-07	20000	20000	20000	20000	Completed	2006-07	Kailana
BDPO, Ganaur	PUGTHALA	TFC	const. Of nala	07-Nov-07	31-Mar-08	148268	148268	148268	148268	Completed	2007-08	Kailana
BDPO, Ganaur	KURAR IBRAHIMPUR	TSC	toilet in anganwari center	11-Mar-08	26-Mar-08	5000	5000	5000	5000	Completed	2006-07	Kailana
BDPO, Ganaur	DABARPUR	LADT	Const of STREET	04-Nov-07	20-Mar-08	4935	4935	4935	4935	Completed	2005-06	Kailana
BDPO, Ganaur	DABARPUR	TFC	Const of nali	01-Jan-06	31-Mar-06	27306	27306	27306	27306	Completed	2005-06	Kailana

BDPO, Ganaur	PUGTHALA	SGRY	2 SHAD	05-Jan-08	31-Mar-08	50000	50000	50000	50000	Completed	2007-08	Kailana
BDPO, Ganaur	BHORA RASULPUR	IAY	2 Houses	17-Dec-05	28-Mar-06	50000	50000	50000	50000	Completed	2005-06	Kailana
BDPO, Ganaur	KURAR IBRAHIMPUR	TFC	const. of nala	31-Dec-06	31-Mar-07	139532	139532	139532	139532	Completed	2006-07	Kailana
BDPO, Ganaur	DABARPUR	TFC	Const of Nala	28-Feb-06	30-Mar-06	14018	14108	14108	14108	Completed	2005-06	Kailana
BDPO, Ganaur	KURAR IBRAHIMPUR	TFC	2 handpump	15-Feb-07	28-Feb-07	57092	57092	57092	57092	Completed	2006-07	Kailana
BDPO, Ganaur	BHORA RASULPUR	SGRY	Pyt.Of Street & E/Filling	19-Dec-06	31-Mar-07	55163	55163	55163	55163	Completed	2006-07	Kailana
BDPO, Ganaur	REHMANA	SGRY	E FILLING	10-Dec-05	31-Mar-06	31905	31905	31905	31905	Completed	2005-06	Kailana
BDPO, Ganaur	DABARPUR	SGRY	E/Filling with R/wall	01-Nov-07	21-Mar-07	38266	38266	38266	38266	Completed	2006-07	Kailana
BDPO, Ganaur	KURAR IBRAHIMPUR	SGRY	jal on nali & E/filling	12-Dec-06	25-Jan-07	95187	95187	95187	95187	Completed	2006-07	Kailana
BDPO, Ganaur	REHMANA	LADT	CONST OF STREET & NALI	13-Nov-07	28-Feb-08	6754	6754	6754	6754	Completed	2005-06	Kailana
BDPO, Ganaur	DABARPUR	HRDF	Const of CC Street, Repair SC choupal	12-Aug-06	08-Oct-06	31000	31000	31000	31000	Completed	2006-07	Kailana
BDPO, Ganaur	KURAR IBRAHIMPUR	IAY	3 houses	15-Dec-06	30-Mar-07	75000	75000	75000	75000	Completed	2006-07	Kailana
BDPO, Ganaur	REHMANA	TFC	CONST OF NALA	10-Nov-05	20-Mar-06	37439	37439	37439	37439	Completed	2005-06	Kailana
BDPO, Ganaur	KURAR IBRAHIMPUR	SGRY	const. of street & nali & E/filling	27-Dec-07	31-Mar-08	90308	90308	90308	90308	Completed	2007-08	Kailana
BDPO, Ganaur	BHORA RASULPUR	MPLAD	Const.Of CC Street & 1 Handpump	12-Jan-06	31-Dec-06	106000	106000	106000	106000	Completed	2006-07	Kailana
BDPO, Ganaur	DABARPUR	TFC	Const of Nala	01-Feb-07	28-Feb-07	29178	29178	29178	29178	Completed	2006-07	Kailana

BDPO, Ganaur	REHMANA	SFC	Const. of nala	25-Dec-05	31-Mar-06	19220	19220	19220	19220	Completed	2005-06	Kailana
BDPO, Ganaur	REHMANA	SFC	Const. of nala	28-Dec-05	29-Mar-06	37887	37887	37887	37887	Completed	2005-06	Kailana
BDPO, Ganaur	KURAR IBRAHIMPUR	ZP-SGRY	1 handpump	22-Dec-07	31-Dec-08	25000	25000	25000	25000	Completed	2007-08	Kailana
BDPO, Ganaur	DABARPUR	TFC	Submurble pump	15-Feb-07	28-Mar-07	29781	29781	29781	29781	Completed	2006-07	Kailana
BDPO, Ganaur	BHORA RASULPUR	HRDF	Dhandk & BC Choupal Repair	10-Sep-06	31-Mar-07	50000	50000	50000	50000	Completed	2006-07	Kailana
BDPO, Ganaur	KURAR IBRAHIMPUR	SG	choupal repair	02-Apr-07	11-Aug-07	10000	10000	10000	10000	Completed	2007-08	Kailana
BDPO, Ganaur	REHMANA	HRDF	B.C & HARIJAN CHOUPAL REPAIR	15-Dec-06	28-Mar-07	43600	43600	43600	43600	Completed	2006-07	Kailana
BDPO, Ganaur	KURAR IBRAHIMPUR	TFC	const. of nala	03-Nov-07	27-Mar-08	139504	139504	139504	139504	Completed	2007-08	Kailana
BDPO, Ganaur	DABARPUR	IAY	2 houses	27-Dec-06	31-Mar-07	50000	50000	50000	50000	Completed	2006-07	Kailana
BDPO, Ganaur	DABARPUR	SGRY	Const of street and Nali and e/filling	18-Dec-07	29-Mar-08	21258	21258	21258	21258	Completed	2007-08	Kailana
BDPO, Ganaur	REHMANA	TSC	CONST. OF SCHOOL TOILET	01-Mar-07	15-Jun-07	20000	20000	20000	20000	Completed	2006-07	Kailana
BDPO, Ganaur	BHORA RASULPUR	SG	Choupal Repair	13-Dec-06	31-Mar-07	30000	30000	30000	30000	Completed	2006-07	Kailana
BDPO, Ganaur	KURAR IBRAHIMPUR	TFC	2 handpump	18-Nov-07	24-Nov-07	57700	57700	57700	57700	Completed	2007-08	Kailana
BDPO, Ganaur	REHMANA	TFC	CONST OF NALA	15-Dec-06	31-Mar-07	40017	40017	40017	40017	Completed	2006-07	Kailana
BDPO, Ganaur	DABARPUR	TFC	Const of Nala	01-Nov-07	31-Mar-08	29144	29144	29144	29144	Completed	2007-08	Kailana
BDPO, Ganaur	BHORA RASULPUR	TFC	Const.Of Nala	15-Dec-06	31-Mar-07	72305	72305	72305	72305	Completed	2006-07	Kailana

BDPO, Ganaur	KURAR IBRAHIMPUR	SGRY	pond digging	01-Dec-08	29-Mar-08	45000	45000	45000	45000		2007-08	Kailana
BDPO, Ganaur	REHMANA	IAY	1 HOUSE	20-Feb-06	31-Mar-07	25000	25000	25000	25000	Completed	2006-07	Kailana
BDPO, Ganaur	DABARPUR	SGRY	E/Filling and 2 Shad	15-Jan-08	31-Mar-08	75000	75000	75000	75000	Completed	2007-08	Kailana
BDPO, Ganaur	BHORA RASULPUR	TFC	1 Handpump	31-Jan-07	28-Feb-07	28507	28507	28507	28507	Completed	2006-07	Kailana
BDPO, Ganaur	REHMANA	SGRY	E FILLING IN STREET	15-Dec-07	31-Mar-08	24996	24996	24996	24996	Completed	2007-08	Kailana
BDPO, Ganaur	DABARPUR	IAY	1 house	17-Dec-07	31-Mar-08	25000	25000	25000	25000	Completed	2007-08	Kailana
BDPO, Ganaur	LALHERI	SGRY	const. of cc street	15-Dec-05	30-Mar-06	66332	66332	66332	66332	Completed	2005-06	Kailana
BDPO, Ganaur	BHORA RASULPUR	SGRY	jal of Nali	28-Sep-06	30-Sep-06	9896	9896	9896	9896	Completed	2006-07	Kailana
BDPO, Ganaur	DATAULI	SGRY	Const of street and e/filling	19-Nov-05	29-Mar-06	121901	121901	121901	121901	Completed	2005-06	Kailana
BDPO, Ganaur	LALHERI	DP	const. of harijan choupal	08-Sep-05	20-Oct-06	125000	125000	125000	125000	Completed	2005-06	Kailana
BDPO, Ganaur	BHORA RASULPUR	SGRY	E/Filling In Streets	15-Feb-07	29-Mar-07	41082	41082	41082	41082	Completed	2007-08	Kailana
BDPO, Ganaur	DATAULI	DP	Repair of school rooms	08-Sep-05	20-Jan-06	250000	250000	250000	250000	Completed	2005-06	Kailana
BDPO, Ganaur	REHMANA	TFC	CONST OF NALA	04-Nov-07	30-Mar-08	39984	39984	39984	39984	Completed	2007-08	Kailana
BDPO, Ganaur	LALHERI	LADT	const. of street	11-Nov-07	24-Mar-08	16905	16905	16905	16905	Completed	2005-06	Kailana
BDPO, Ganaur	REHMANA	SGRY	DIGING OF POND	10-Nov-07	31-Mar-08	75000	75000	75000	75000	Completed	2007-08	Kailana
BDPO, Ganaur	DATAULI	LADT	Const of street	05-Nov-07	19-Mar-08	40442	40442	40442	40442	Completed	2005-2006	Kailana

BDPO, Ganaur	LALHERI	TFC	handpomp	15-Mar-06	31-Mar-06	93634	93634	93634	93634	Completed	2005-06	Kailana
BDPO, Ganaur	BHORA RASULPUR	ZP-SGRY	2 Handpump	15-Dec-07	30-Dec-07	50000	50000	50000	50000	Completed	2007-08	Kailana
BDPO, Ganaur	REHMANA	IAY	3 HOUSES	15-Dec-07	31-Mar-08	75000	75000	75000	75000	Completed	2007-08	Kailana
BDPO, Ganaur	DATAULI	TFC	Women Toilet	15-Oct-05	31-Mar-06	150000	150000	150000	150000	Completed	2005-06	Kailana
BDPO, Ganaur	LALHERI	SFC	const. of nala	20-Dec-05	28-Mar-06	48068	48068	48068	48068	Completed	2005-06	Kailana
BDPO, Ganaur	BHORA RASULPUR	TFC	Const.Of Nala	06-Nov-07	25-Mar-08	72274	72274	72274	72274	Completed	2007-08	Kailana
BDPO, Ganaur	REHMANA	SG	2 CHOUPAL REPAIR	01-Aug-07	21-Nov-07	30000	30000	30000	30000	Completed	2007-08	Kailana
BDPO, Ganaur	DATAULI	TFC	Const of nala	31-Jan-06	15-Mar-06	224563	224563	224563	224563	Completed	2005-06	Kailana
BDPO, Ganaur	LALHERI	SFC	const. of nala	10-Sep-05	29-Mar-06	337400	337400	337400	337400	Completed	2005-06	Kailana
BDPO, Ganaur	DATAULI	SFC	Const of Nala	14-Oct-05	29-Mar-06	115282	115282	115282	115282	Completed	2005-06	Kailana
BDPO, Ganaur	BHORA RASULPUR	TFC	1 Handpump	29-Dec-07	28-Dec-07	30886	30886	30886	30886	Completed	2007-08	Kailana
BDPO, Ganaur	RAJPUR	SGRY	CONST OF STREET & E FILLING	10-Nov-05	31-Mar-06	75860	75860	75860	75860	Completed	2005-06	Kailana
BDPO, Ganaur	LALHERI	SGRY	E/filling	17-Dec-05	29-Mar-06	62404	62404	62404	62404	Completed	2005-06	Kailana
BDPO, Ganaur	LALHERI	HRDF	harijan choupal repair	24-Dec-06	28-Mar-07	93200	93200	93200	93200	Completed	2006-07	Kailana
BDPO, Ganaur	DATAULI	SGRY	E/Filling in Vety Hospital	11-Nov-05	20-Mar-06	33790	33790	33790	33790	Completed	2005-06	Kailana
BDPO, Ganaur	BHORA RASULPUR	SGRY	Const.Of Street & E/Filling In Griel School	20-Dec-07	30-Mar-08	121250	121250	121250	1212501	Completed	2007-08	Kailana

BDPO, Ganaur	RAJPUR	MPLAD	CONST. OF SCHOOL ROOM	25-Sep-07	15-Feb-06	150000	150000	150000	150000	Completed	2005-06	Kailana
BDPO, Ganaur	DATAUILI	IAY	1 house	19-Dec-05	28-Mar-06	25000	25000	25000	25000	Completed	2005-06	Kailana
BDPO, Ganaur	LALHERI	TFC	const. of nala	10-Dec-06	25-Mar-07	100134	100134	100134	100134	Completed	2006-07	Kailana
BDPO, Ganaur	RAJPUR	LADT	CONST. OF STREET	07-Nov-07	28-Mar-08	24879	24879	24879	24879	Completed	2005-06	Kailana
BDPO, Ganaur	DATAUILI	SGRY	E/Filling	18-Dec-05	31-Mar-06	98883	98883	98883	98883	Completed	2005-06	Kailana
BDPO, Ganaur	LALHERI	SGRY	const. of street & E/filling	11-Jan-07	31-Mar-08	46043	46043	46043	46043	Completed	2007-08	Kailana
BDPO, Ganaur	RAJPUR	TFC	8 HANDPUMP	01-Jan-06	31-Mar-06	137864	137864	137864	137864	Completed	2005-06	Kailana
BDPO, Ganaur	DATAUILI	TFC	Const of Nala	15-Jan-06	03-Mar-06	240201	240201	240201	240201	Completed	2005-06	Kailana
BDPO, Ganaur	BHORA RASULPUR	IAY	5 Houses	10-Nov-07	25-Mar-08	125000	125000	125000	125000	Completed	2007-08	Kailana
BDPO, Ganaur	LALHERI	MPLAD	b/wall of stadium	30-Jun-07	15-Aug-07	100000	100000	100000	100000	Completed	2007-08	Kailana
BDPO, Ganaur	RAJPUR	SFC	CONST OF NALA	14-Nov-05	27-Mar-06	70774	70774	70774	70774	Completed	2005-06	Kailana
BDPO, Ganaur	DATAUILI	SGRY	3 Handpump	20-Dec-05	27-Jan-06	31916	319165	31916	31916	Completed	2005-06	Kailana
BDPO, Ganaur	LALHERI	ZP-SGRY	1 handpump	15-Dec-07	20-Dec-07	25000	25000	25000	25000	Completed	2007-08	Kailana
BDPO, Ganaur	RAJPUR	SGRY	CONST OF STREET & E FILLING	01-Feb-07	31-Mar-07	34780	34780	34780	34780	Completed	2006-07	Kailana
BDPO, Ganaur	DATAUILI	IAY	4 houses	19-Dec-05	28-Mar-06	100000	100000	100000	100000	Completed	2005-06	Kailana
BDPO, Ganaur	BHURI	SGRY	Const.Of Street & E/Filling	20-Dec-05	02-Feb-06	32880	32880	32880	32880	Completed	2005-06	Kailana

BDPO, Ganaur	DATAULI	SGRY	Const of street and nalis	11-Nov-06	29-Mar-08	83656	82656	83656	83656	Completed	2006-07	Kailana
BDPO, Ganaur	LALHERI	TFC	const. of nala	03-Nov-07	30-Mar-08	100104	100104	100104	100104	Completed	2007-08	Kailana
BDPO, Ganaur	RAJPUR	SGRY	CONST OF STREET & E FILLING	30-Dec-06	31-Mar-07	82436	82436	82436	82436	Completed	2006-07	Kailana
BDPO, Ganaur	DATAULI	TFC	Const of Nala	01-Jan-07	31-Mar-07	240180	240180	240180	240180	Completed	2006-07	Kailana
BDPO, Ganaur	LARSAULI	SGRY	E/filling & const. of street & nali	22-Dec-05	29-Mar-06	58479	58479	58479	58479	Completed	2005-06	Kailana
BDPO, Ganaur	BHURI	LADT	Const.Of Street	12-Nov-07	20-Mar-08	11834	11834	11834	11834	Completed	2005-06	Kailana
BDPO, Ganaur	RAJPUR	HRDF	CONST. OF CC STREET	15-Aug-06	10-Oct-06	68000	68000	68000	68000	Completed	2006-07	Kailana
BDPO, Ganaur	RAJPUR	TSC	TOILET IN ANGARWARI	17-Apr-07	15-May-07	5000	5000	5000	5000	Completed	2006-07	Kailana
BDPO, Ganaur	LARSAULI	DP	cc street & nali const.	27-Sep-06	05-Dec-06	100000	100000	100000	100000	Completed	2005-06	Kailana
BDPO, Ganaur	BHURI	TFC	Const..Of Nala	14-Dec-05	31-Dec-06	65609	65609	65609	65609	Completed	2005-06	Kailana
BDPO, Ganaur	RAJPUR	TFC	CONST OF NALA	15-Nov-06	28-Mar-07	147451	147451	147451	147451	Completed	2006-07	Kailana
BDPO, Ganaur	LARSAULI	LADT	const. of street & nali	10-Nov-07	20-Mar-08	14109	14109	14109	14109	Completed	2005-06	Kailana
BDPO, Ganaur	RAJPUR	SGRY	1 HANDPUMP	15-Feb-07	31-Mar-07	33196	33196	33196	33196	Completed	2006-07	Kailana
BDPO, Ganaur	LARSAULI	TFC	const. of nala	13-Dec-05	31-Mar-06	78148	78148	78148	78148	Completed	2005-06	Kailana
BDPO, Ganaur	RAJPUR	SGRY	CONST OF STREET & NALI	20-Dec-07	25-Mar-08	52502	52502	52502	52502	Completed	2007-08	Kailana
BDPO, Ganaur	LARSAULI	SFC	const. of nala	12-Dec-05	31-Mar-06	40118	40118	40118	40118	Completed	2005-06	Kailana

BDPO, Ganaur	BHURI	SFC	School Repair	07-Aug-05	31-Mar-06	125555	125555	125555	125555	Completed	2005-06	Kailana
BDPO, Ganaur	RAJPUR	ZP-SGRY	1 HANDPUMP	14-Jan-08	20-Jan-08	25000	25000	25000	25000	Completed	2007-08	Kailana
BDPO, Ganaur	BHURI	SGRY	Const.Of Street & 1 Handpump	28-Dec-05	31-Mar-06	111772	111772	111772	111772	Completed	2005-06	Kailana
BDPO, Ganaur	LARSAULI	SGRY	pyt. Of street	15-Nov-06	31-Mar-07	62804	62804	62804	62804	Completed	2006-07	Kailana
BDPO, Ganaur	LARSAULI	MPLAD	const. of R/wall of pond of school	09-Dec-06	31-Aug-07	150000	150000	150000	150000	Completed	2006-07	Kailana
BDPO, Ganaur	LARSAULI	HRDF	harijan choupal repair	20-Sep-06	28-Mar-07	50000	50000	50000	50000	Completed	2006-07	Kailana
BDPO, Ganaur	LARSAULI	TFC	const. of nala & handpump	31-Dec-06	25-Mar-07	83567	83567	83567	83567	Completed	2006-07	Kailana
BDPO, Ganaur	BHURI	SGRY	Const.Of Street & Nala & E/Filling	15-Dec-06	27-Feb-07	38228	38228	38228	38228	Completed	2006-07	Kailana
BDPO, Ganaur	LARSAULI	TFC	2 handpump	28-Feb-07	03-Feb-07	55570	55570	55570	55570	Completed	2006-07	Kailana
BDPO, Ganaur	LARSAULI	SGRY	const. of nali & streets	10-Dec-07	31-Mar-08	51538	51538	51538	51538	Completed	2007-08	Kailana
BDPO, Ganaur	BHURI	DP	Const.Of CC Street	05-Dec-07	08-Oct-07	70000	70000	70000	70000	Completed	2006-07	Kailana
BDPO, Ganaur	RAJLU GARHI	SGRY	E/FILLING ON WAY OF STATIPN	15-Dec-05	31-Mar-06	32399	32399	32399	32399	Completed	2005-06	Kailana
BDPO, Ganaur	LARSAULI	ZP-SGRY	const. of street & 1 shad	08-Jan-08	31-Mar-08	108140	108140	108140	108140	Completed	2007-08	Kailana
BDPO, Ganaur	BHURI	HRDF	Const.Of CC Street Repair BC Choupal	15-Sep-06	29-Mar-07	125100	125100	125100	125100	Completed	2006-07	Kailana
BDPO, Ganaur	LARSAULI	TFC	const. of nala	02-Nov-07	30-Mar-08	83536	83536	83536	825636	Completed	2007-08	Kailana
BDPO, Ganaur	RAJLU GARHI	LADT	CONST OF NALI & STREET	12-Nov-07	25-Mar-08	12691	12691	12691	12691	Completed	2005-06	Kailana

BDPO, Ganaur	LARSAULI	SGRY	diging pond	01-Jan-08	31-Mar-08	40000	40000	40000	40000	Completed	2007-08	Kailana
BDPO, Ganaur	BHURI	SG	Choupal Repair	16-Dec-06	31-Mar-07	20000	20000	20000	20000	Completed	2006-07	Kailana
BDPO, Ganaur	RAJLU GARHI	TFC	CONST OF NALA	10-Dec-05	25-Mar-06	52638	52638	52638	52638	Completed	2005-06	Kailana
BDPO, Ganaur	RAJLU GARHI	TFC	CONST OF NALA	11-Nov-05	28-Mar-06	27022	27022	27022	27022	Completed	2005-06	Kailana
BDPO, Ganaur	BHURI	TFC	Const.Of Nala	30-Dec-06	31-Mar-07	70152	70152	70152	70152	Completed	2006-07	Kailana
BDPO, Ganaur	MAHMUDPUR MAJRA	SGRY	const. of street & 1 shad	20-Dec-05	31-Mar-06	46671	46671	46671	46671	Completed	2005-06	Kailana
BDPO, Ganaur	BHURI	SGRY	E/Filling In School & 1 Handpump	27-Dec-06	29-Mar-07	122621	122621	122621	122621	Completed	2006-07	Kailana
BDPO, Ganaur	RAJLU GARHI	IAY	2 HOUSES	12-Oct-05	30-Mar-06	50000	50000	50000	50000	Completed	2005-06	Kailana
BDPO, Ganaur	MAHMUDPUR MAJRA	LADT	const. of street & nali	10-Nov-07	24-Mar-08	8051	8051	8051	8051	Completed	2005-06	Kailana
BDPO, Ganaur	MAHMUDPUR MAJRA	TFC	handpump	15-Feb-06	25-Feb-06	44661	44661	44661	44661	Completed	2005-06	Kailana
BDPO, Ganaur	BHURI	IAY	2 Houses	15-Nov-06	25-Mar-07	50000	50000	50000	50000	Completed	2006-07	Kailana
BDPO, Ganaur	RAJLU GARHI	SGRY	E/FILLING WITH NALA	10-Feb-07	31-Mar-07	37651	37651	37651	37651	Completed	2006-07	Kailana
BDPO, Ganaur	RAJLU GARHI	MPLAD	1 HANDPUMP	20-Mar-07	25-Mar-07	28000	28000	28000	28000	Completed	2006-07	Kailana
BDPO, Ganaur	BHURI	SGRY	Const.Of Street & Nalis	01-Jan-08	30-Mar-08	28961	28961	28961	28961	Completed	2007-08	Kailana
BDPO, Ganaur	MAHMUDPUR MAJRA	SFC	const. of nala	12-Jan-06	29-Mar-06	22927	22927	22927	22927	Completed	2006-07	Kailana
BDPO, Ganaur	RAJLU GARHI	HRDF	CONST. OF CC STREET HARIJAN DHOPAL REPAIR	12-Jul-06	15-Dec-06	347000	347000	347000	347000	Completed	2006-07	Kailana

BDPO, Ganaur	BHURI	ZP-SGRY	1 Handpump	10-Dec-07	15-Dec-07	25000	25000	25000	25000	Completed	2007-08	Kailana
BDPO, Ganaur	RAJLU GARHI	TFC	CONST. OF NALA	28-Dec-06	25-Mar-07	56276	56276	56276	56276	Completed	2006-07	Kailana
BDPO, Ganaur	BHURI	TSC	Toilet In Anganwari Center	22-Apr-07	17-May-07	5000	5000	5000	5000	Completed	2007-08	Kailana
BDPO, Ganaur	MAHMUDPUR MAJRA	SGRY	const. of street	30-Nov-06	31-Mar-07	50757	50757	50757	50757	Completed	2006-07	Kailana
BDPO, Ganaur	BHURI	TFC	Const.Of Nala	15-Nov-07	28-Mar-08	70120	70120	70120	70120	Completed	2007-08	Kailana
BDPO, Ganaur	MAHMUDPUR MAJRA	HRDF	b.c.& balmiki choupal repair	25-Sep-06	31-Mar-07	70000	70000	70000	70000	Completed	2006-07	Kailana
BDPO, Ganaur	MAHMUDPUR MAJRA	TSC	toilet in anganwari center	19-Apr-07	14-May-07	10000	10000	10000	10000	Completed	2006-07	Kailana
BDPO, Ganaur	RAJLU GARHI	TFC	1 SUBMERSIBLE	01-Jan-07	01-Mar-07	30436	30436	30436	30436	Completed	2006-07	Kailana
BDPO, Ganaur	BULANDPUR	SGRY	Const.Of Street & E/Filling	27-Dec-05	31-Mar-06	48140	48140	48140	48140	Completed	2005-06	Kailana
BDPO, Ganaur	RAJLU GARHI	SGRY	3 HANDPUMP 2 NALKE & STREET	05-Jan-07	31-Mar-07	164148	164148	164148	164148	Completed	2006-07	Kailana
BDPO, Ganaur	MAHMUDPUR MAJRA	TFC	const. of nala	18-Nov-06	25-Mar-07	47743	47743	47743	47713	Completed	2006-07	Kailana
BDPO, Ganaur	BULANDPUR	HRDF	Const.Of Cow Ghat	25-Dec-05	31-Mar-06	72000	72000	72000	72000	Completed	2005-06	Kailana
BDPO, Ganaur	MAHMUDPUR MAJRA	SGRY	E/filling & pyt. Of street	30-Dec-07	31-Mar-08	29490	29490	29490	29490	Completed	2007-08	Kailana
BDPO, Ganaur	RAJLU GARHI	IAY	3 HOUSES	27-Dec-06	30-Mar-07	75000	75000	75000	75000	Completed	2006-07	Kailana
BDPO, Ganaur	BULANDPUR	TFC	Const.Of Nala	15-Dec-05	31-Mar-06	54973	54973	54973	54973	Completed	2005-06	Kailana
BDPO, Ganaur	RAJLU GARHI	SGRY	CONST. OF STREET & 1 HANDPUMP	10-Dec-07	31-Dec-07	26249	26249	26249	26249	Completed	2007-08	Kailana

BDPO, Ganaur	MAHMUDPUR MAJRA	TFC	const. of nala	08-Feb-07	30-Mar-08	47710	47710	47710	47710	Completed	2007-08	Kailana
BDPO, Ganaur	BULANDPUR	SFC	Const.Of Nala	30-Dec-05	20-Mar-06	28221	28221	28221	28221	Completed	2005-06	Kailana
BDPO, Ganaur	RAJLU GARHI	MPLAD	CONST. OF STREET & 1 HANDPUMP	05-Dec-07	15-Apr-08	130000	130000	130000	130000	Completed	2007-08	Kailana
BDPO, Ganaur	MAJRI	SGRY	E/filling	25-Dec-05	31-Mar-06	27536	27536	27536	27536	Completed	2005-06	Kailana
BDPO, Ganaur	BULANDPUR	SFC	School Repair	28-Jul-05	31-Mar-06	170000	170000	170000	170000	Completed	2005-06	Kailana
BDPO, Ganaur	MAJRI	DP	const.	28-Oct-06	31-Jan-07	50000	50000	50000	50000	Completed	2005-06	Kailana
BDPO, Ganaur	BULANDPUR	IAY	4 Houses	10-Dec-05	31-Mar-06	100000	100000	100000	100000	Completed	2005-06	Kailana
BDPO, Ganaur	RAJLU GARHI	HRDF	CONST. OF CC Street	04-Jun-08	15-Jul-08	288800	288800	288800	288800	Completed	2007-08	Kailana
BDPO, Ganaur	BULANDPUR	SGRY	E/Filling In School Way	20-Nov-06	27-Mar-07	50817	50817	50817	50817	Completed	2006-07	Kailana
BDPO, Ganaur	BULANDPUR	HRDF	Const.Of CC Street Repair SC Choupal	25-Sep-06	30-Mar-07	296400	296400	296400	296400	Completed	2006-07	Kailana
BDPO, Ganaur	RAJLU GARHI	TFC	CONST OF NALA	18-Nov-07	26-Mar-08	56244	56244	56244	56244	Completed	2007-08	Kailana
BDPO, Ganaur	RAJLU GARHI	IAY	1 HOUSES	29-Dec-07	31-Mar-08	25000	25000	25000	25000	Completed	2007-08	Kailana
BDPO, Ganaur	BULANDPUR	TFC	Const.Of Nala & Handpump	12-Nov-06	31-Mar-07	58774	58774	58774	58774	Completed	2006-07	Kailana
BDPO, Ganaur	RAJLU GARHI	SG	CHOUPAL REPAIR	26-May-07	31-Jul-07	20000	20000	20000	20000	Completed	2007-08	Kailana
BDPO, Ganaur	BULANDPUR	TFC	1 Handpump	15-Jan-07	31-Jan-07	28400	28400	28400	28400	Completed	2006-07	Kailana
BDPO, Ganaur	RAM NAGAR	SGRY	E/FILLING ON SHAMSHAN WAY	15-Nov-05	31-Mar-06	43223	43223	43223	43223	Completed	2005-06	Kailana

BDPO, Ganaur	BULANDPUR	SGRY	R/Wall & Way Of Shamshan Ghat	01-Dec-06	31-Mar-07	100243	100243	100243	100243	Completed	2006-07	Kailana
BDPO, Ganaur	MAJRI	LADT	const. of nali & street	06-Nov-07	30-Mar-08	5240	5240	5240	5240	Completed	2005-06	Kailana
BDPO, Ganaur	MAJRI	TFC	const. of nala	20-Nov-05	25-Mar-06	29103	29103	29103	29103	Completed	2005-06	Kailana
BDPO, Ganaur	BULANDPUR	IAY	3 Houses	18-Nov-06	30-Mar-07	75000	75000	75000	75000	Completed	2006-07	Kailana
BDPO, Ganaur	MAJRI	SFC	const.of nala	15-Jan-06	31-Mar-06	14940	14940	14940	14940	Completed	2005-06	Kailana
BDPO, Ganaur	RAM NAGAR	LADT	CONST. OF STREET & NAIL	07-Nov-07	29-Feb-08	15445	15445	15445	15445	Completed	2005-06	Kailana
BDPO, Ganaur	BULANDPUR	SGRY	Const.Of Street & E/Filling	18-Dec-07	25-Feb-08	30806	30806	30806	30806	Completed	2007-08	Kailana
BDPO, Ganaur	RAM NAGAR	TFC	CONST. OF NALI	28-Nov-05	28-Mar-06	85550	85550	85550	85550	Completed	2005-06	Kailana
BDPO, Ganaur	MAJRI	SGRY	const. of nala	10-Nov-05	31-Mar-06	34068	34068	34068	34068	Completed	2005-06	Kailana
BDPO, Ganaur	MAJRI	DP	const. of cc street	09-Mar-06	08-May-06	80000	80000	80000	80000	Completed	2006-07	Kailana
BDPO, Ganaur	BULANDPUR	TFC	Const.Of Nala	11-Aug-07	28-Mar-08	58742	58742	58742	58742	Completed	2007-08	Kailana
BDPO, Ganaur	MAJRI	HRDF	harijan choupal repair	28-Sep-06	28-Mar-07	50000	50000	50000	50000	Completed	2006-07	Kailana
BDPO, Ganaur	RAM NAGAR	SFC	CONST OF NALA	30-Dec-05	29-Mar-06	43918	43918	43918	43918	Completed	2005-06	Kailana
BDPO, Ganaur	MAJRI	TFC	const. of nala	19-Dec-06	28-Mar-07	31099	31099	31099	31099	Completed	2006-07	Kailana
BDPO, Ganaur	BULANDPUR	SGRY	E/Filling & 5 Shad	11-Jan-08	31-Mar-08	225000	225000	225000	225000	Completed	2007-08	Kailana
BDPO, Ganaur	RAM NAGAR	SGRY	3 HANDPUMP	10-Feb-06	18-Feb-06	82438	82438	82438	82438	Completed	2005-06	Kailana

BDPO, Ganaur	MAJRI	SGRY	const. of streets, nalis & E/filling	22-Dec-07	31-Mar-08	14993	14993	14993	14993	Completed	2007-08	Kailana
BDPO, Ganaur	BULANDPUR	Govt.	School Repair	30-Apr-08	06-Mar-08	70000	70000	70000	70000	Completed	2007-08	Kailana
BDPO, Ganaur	RAM NAGAR	IAY	I HOUSES	07-Dec-06	31-Mar-07	25000	25000	25000	25000	Completed	2006-07	Kailana
BDPO, Ganaur	MAJRI	TFC	const. of nala	09-Nov-07	24-Mar-08	31066	31066	31066	31066	Completed	2007-08	Kailana
BDPO, Ganaur	RAM NAGAR	SGRY	E/FILLING IN PRY SCHOOL & STREET	15-Nov-06	31-Mar-07	46976	46976	46976	46976	Completed	2006-07	Kailana
BDPO, Ganaur	CHIRSMI	SGRY	Const.Of Street & E/Filling	29-Nov-05	25-Mar-06	50940	50940	50940	50940	Completed	2005-06	Kailana
BDPO, Ganaur	MAMIARPUR	SGRY	const. of street & E/filling of choupal	11-Oct-05	31-Mar-06	27350	27350	27350	27350	Completed	2005-06	Kailana
BDPO, Ganaur	RAM NAGAR	HRDF	B.C.& HARIJAN CHOUPAL REPAIR	15-Sep-06	28-Mar-07	100000	100000	100000	100000	Completed	2006-07	Kailana
BDPO, Ganaur	RAM NAGAR	TFC	CONST OF NALA	15-Dec-06	25-Mar-07	91485	91485	91485	91485	Completed	2006-07	Kailana
BDPO, Ganaur	MAMIARPUR	LADT	const. of street & nali	04-Nov-07	22-Feb-08	17664	17664	17664	17664	Completed	2005-06	Kailana
BDPO, Ganaur	RAM NAGAR	TFC	1 HANDPUMP	01-Nov-07	15-Nov-07	29823	29823	29823	29823	Completed	2006-07	Kailana
BDPO, Ganaur	MAMIARPUR	TFC	const. of nala	30-Nov-05	28-Mar-06	97909	97909	97909	97909	Completed	2005-06	Kailana
BDPO, Ganaur	CHIRSMI	LADT	Const.Of Street	08-Nov-07	30-Mar-08	15818	15818	15818	15818	Completed	2005-06	Kailana
BDPO, Ganaur	MAMIARPUR	SFC	const. of nala	28-Dec-05	31-Mar-06	50263	50263	50263	50263	Completed	2005-06	Kailana
BDPO, Ganaur	RAM NAGAR	SGRY	CONST OF STREET & NALI E/FILLING	11-Dec-06	31-Mar-07	41685	41685	41685	41685	Completed	2006-07	Kailana
BDPO, Ganaur	MAMIARPUR	SGRY	E/filling on phirmi	24-Dec-06	31-Mar-07	35361	35361	35361	35361	Completed	2006-07	Kailana

BDPO, Ganaur	CHIRSMI	TFC	Const.Of Nala	12-Feb-06	28-Mar-06	87669	87669	87669	87669	Completed	2005-06	Kailana
BDPO, Ganaur	RAM NAGAR	ZP-SGRY	E/FILLING& 1 SHAD	19-Dec-07	31-Mar-08	50880	50880	50880	50880	Completed	2007-08	Kailana
BDPO, Ganaur	MAMIARPUR	TFC	const. of nala	15-Dec-06	31-Mar-07	104705	104705	104705	104708	Completed	2006-07	Kailana
BDPO, Ganaur	RAM NAGAR	HRDF	BALMIKI CHOUPAL	25-May-08	30-Jul-08	250000	250000	250000	250000	Completed	2007-08	Kailana
BDPO, Ganaur	CHIRSMI	SFC	Const.Of Nala	25-Dec-05	31-Mar-06	45006	45006	45006	45006	Completed	2005-06	Kailana
BDPO, Ganaur	RAM NAGAR	TFC	CONST OF NALA	07-Nov-07	29-Aug-08	91454	91454	91454	91454	Completed	2007-08	Kailana
BDPO, Ganaur	MAMIARPUR	SGRY	const. of street & E/filling	31-Jan-08	31-Mar-08	58500	58500	58500	58500	Completed	2007-08	Kailana
BDPO, Ganaur	CHIRSMI	SGRY	Const.Of Nali & Street 2 Handpump	11-Nov-05	29-Mar-06	101719	101719	101719	101719	Completed	2005-06	Kailana
BDPO, Ganaur	RAM NAGAR	TFC	1 HANDPUMP	02-Nov-07	18-Nov-07	31444	31444	31444	31444	Completed	2007-08	Kailana
BDPO, Ganaur	MAMIARPUR	TSC	community toilet	02-Jun-07		150000	150000	150000	150000	Completed	2007-08	Kailana
BDPO, Ganaur	RAM NAGAR	SGRY	E/FILLING	10-Dec-07	31-Mar-08	42000	42000	42000	42000	Completed	2007-08	Kailana
BDPO, Ganaur	CHIRSMI	IAY	2 Houses	24-Dec-05	31-Mar-06	50000	50000	50000	50000	Completed	2005-06	Kailana
BDPO, Ganaur	MAMIARPUR	IAY	1 house	10-Dec-07	30-Mar-08	25000	25000	25000	25000	Completed	2007-08	Kailana
BDPO, Ganaur	MAMIARPUR	Govt.	pry. School repair			130000	130000	130000	0	Not Started	2005-06	Kailana
BDPO, Ganaur	RAM NAGAR	IAY	1 HOUSES	10-Dec-07	31-Mar-08	25000	25000	25000	25000	Completed	2007-08	Kailana
BDPO, Ganaur	CHIRSMI	SGRY	Const.Of Street & E/Filling	27-Dec-06	31-Mar-07	53549	53549	53549	53549	Completed	2006-07	Kailana

BDPO, Ganaur	RAM NAGAR	SG	BALMILI CHOUPAL	27-Jun-07	04-Aug-07	10000	10000	10000	10000	Completed	2007-08	Kailana
BDPO, Ganaur	MOI	SGRY	const. of street & E/filling	30-Dec-05	31-Mar-06	44538	44538	44538	44538	Completed	2005-06	Kailana
BDPO, Ganaur	CHIRSMI	HRDF	Balmiki & Harijan Choupal Repair	08-Dec-06	23-Mar-07	57000	57000	57000	57000	Completed	2006-07	Kailana
BDPO, Ganaur	SARDANA	SGRY	E/FILLING & PYT.OF STREET	10-Dec-05	31-Mar-06	34250	34250	34250	34250	Completed	2005-06	Kailana
BDPO, Ganaur	MOI	LADT	const. of nala & nali	04-Nov-07	29-Mar-08	13129	13129	13129	13129	Completed	2005-06	Kailana
BDPO, Ganaur	SARDANA	HRDF	CONST OF COW GHAT	01-Jan-06	31-Mar-06	72000	72000	72000	72000	Completed	2005-06	Kailana
BDPO, Ganaur	CHIRSMI	SG	Choupal Repair	06-Oct-06	12-Dec-06	10000	10000	10000	10000	Completed	2006-07	Kailana
BDPO, Ganaur	MOI	TFC	tubwell	01-Jan-06	31-Mar-06	72723	72723	72723	72723	Completed	2005-06	Kailana
BDPO, Ganaur	SARDANA	LADT	CONST OF STREET	10-Nov-07	26-Mar-08	10212	10212	10212	10212	Completed	2005-06	Kailana
BDPO, Ganaur	MOI	TFC	const. of nala	11-Nov-05	28-Mar-06	100000	100000	100000	8500	Completed	2005-06	Kailana
BDPO, Ganaur	SARDANA	TFC	CONST. OF STREET	18-Dec-05	30-Mar-06	56087	56087	56087	56087	Completed	2005-06	Kailana
BDPO, Ganaur	CHIRSMI	TFC	Const.Of Nala	02-Feb-07	31-Mar-07	93752	93752	93752	93752	Completed	2006-07	Kailana
BDPO, Ganaur	MOI	SFC	const. of nala	17-Nov-05	28-Mar-06	37333	37333	37333	37333	Completed	2005-06	Kailana
BDPO, Ganaur	CHIRSMI	SGRY	Const.Of Street	12-Dec-06	27-Mar-06	50000	50000	50000	50000	Completed	2006-07	Kailana
BDPO, Ganaur	CHIRSMI	IAY	1 House	20-Dec-06	31-Mar-07	25000	25000	25000	25000	Completed	2006-07	Kailana
BDPO, Ganaur	MOI	IAY	4 houses	11-Dec-05	31-Mar-06	100000	100000	100000	100000	Completed	2005-06	Kailana

BDPO, Ganaur	MOI	SG	1 choupal	15-Apr-06	11-Jul-06	10000	10000	10000	10000	Completed	2005-06	Kailana
BDPO, Ganaur	CHIRSMI	SGRY	Const.Of Street & Nali & E/Filling	11-Oct-07	31-Mar-08	50940	50940	50940	50940	Completed	2007-08	Kailana
BDPO, Ganaur	MOI	SGRY	E/phirni	15-Nov-06	31-Mar-07	48350	48350	48350	48350	Completed	2006-07	Kailana
BDPO, Ganaur	MOI	HRDF	balmiki & chmaran choupal repair	25-Sep-06	31-Mar-07	70000	70000	70000	70000	Completed	2006-07	Kailana
BDPO, Ganaur	CHIRSMI	TFC	Const.Of Nala	02-Feb-08	27-Mar-08	93722	93722	93722	93722	Completed	2007-08	Kailana
BDPO, Ganaur	MOI	TFC	const. of nala	15-Nov-06	28-Mar-07	77763	77763	77763	77763	Completed	2006-07	Kailana
BDPO, Ganaur	CHIRSMI	IAY	1 House	24-Dec-07	31-Mar-08	25000	25000	25000	25000	Completed	2007-08	Kailana
BDPO, Ganaur	MOI	SGRY	1 handpump	15-Mar-07	20-Mar-07	23142	23142	23142	23142	Completed	2006-07	Kailana
BDPO, Ganaur	MOI	IAY	1 house	14-Dec-06	29-Mar-07	25000	25000	25000	25000	Completed	2006-07	Kailana
BDPO, Ganaur	CHIRSMI	Govt.	School Repair			75000	75000	75000	0	Not Started	2007-08	Kailana
BDPO, Ganaur	CHATIA DEVA	SGRY	Const.Of Street& E/Filling	15-Jan-06	25-Mar-06	27278	27278	27278	27278	Completed	2005-06	Kailana
BDPO, Ganaur	CHATIA DEVA	LADT	Const.Of Street	04-Nov-07	30-Mar-08	2860	2860	2860	2860	Completed	2005-06	Kailana
BDPO, Ganaur	CHATIA DEVA	TFC	Pipe Line For Supply	16-Dec-05	31-Mar-06	15953	15953	15953	15953	Completed	2005-06	Kailana
BDPO, Ganaur	CHATIA DEVA	SFC	Const.Of Nala	20-Jan-06	25-Mar-06	8190	8190	8190	8190	Completed	2005-06	Kailana
BDPO, Ganaur	CHATIA DEVA	SGRY	E/Filling In With R/wall & Pry School	27-Dec-06	31-Mar-07	35051	35051	35051	35051	Completed	2006-07	Kailana
BDPO, Ganaur	SARDANA	SFC	CONST. OF NALA	30-Dec-05	25-Mar-06	28793	28793	28793	28793	Completed	2005-06	Kailana

BDPO, Ganaur	SARDANA	IAY	1 HOUSES	25-Oct-05	31-Mar-06	25000	25000	25000	25000	Completed	2005-06	Kailana
BDPO, Ganaur	SARDANA	SGRY	DIGING OF NALA & E/FILLING	15-Dec-06	31-Mar-07	38786	38786	38786	38786	Completed	2006-07	Kailana
BDPO, Ganaur	CHATIA DEVA	HRDF	Harijan Choupal Repair	01-Dec-06	07-Feb-07	45000	45000	45000	45000	Completed	2006-07	Kailana
BDPO, Ganaur	SARDANA	TSC	TOILET IN ANGANWARI	19-Apr-07	15-May-07	5000	5000	5000	5000	Completed	2006-07	Kailana
BDPO, Ganaur	CHATIA DEVA	TFC	Const.Of Nala	12-Dec-06	31-Mar-07	17086	17086	17086	17086	Completed	2006-07	Kailana
BDPO, Ganaur	SARDANA	TFC	CONST OF NALA	12-Nov-06	25-Mar-07	59966	59966	59966	59966	Completed	2006-07	Kailana
BDPO, Ganaur	CHATIA DEVA	SGRY	Const.Of Street & Nali	31-Dec-07	27-Mar-08	12308	12308	12308	12308	Completed	2007-08	Kailana
BDPO, Ganaur	SARDANA	SGRY	CONST OF STREET & E/FILLING	15-Dec-06	31-Mar-07	28870	28870	28870	28870	Completed	2006-07	Kailana
BDPO, Ganaur	SARDANA	TFC	CONST OF NALA	02-Nov-07	29-Mar-08	59934	59934	59934	59934	Completed	2007-08	Kailana
BDPO, Ganaur	CHATIA DEVA	TSC	Atoilet In Anganwari Center	20-Apr-07	15-May-07	5000	5000	5000	5000	Completed	2007-08	Kailana
BDPO, Ganaur	CHATIA DEVA	TFC	Const.Of Nala	03-Nov-07	29-Mar-08	16996	16996	16996	16996	Completed	2007-08	Kailana
BDPO, Ganaur	MOI	SGRY	Const Of street	31-Dec-06	31-Mar-07	41249	41249	41249	41249	Completed	2006-07	Kailana
BDPO, Ganaur	MOI	TFC	Const of Nala	12-Dec-06	31-Mar-07	77732	77732	77732	77732	Completed	2006-07	Kailana
BDPO, Ganaur	MOI	SGRY	1 shad	01-Jan-07	31-Mar-08	25000	25000	25000	25000	Completed	2007-08	Kailana
BDPO, Ganaur	Panchi Gujran	SGRY	CONST. OF STREET & E FILLING	11-Oct-05	31-Mar-06	150977	150977	150977	150977	Completed	2005-06	Kailana
BDPO, Ganaur	DATAUILI	IAY	2 houses	28-Dec-07	31-Mar-08	50000	50000	50000	50000	Completed	2007-08	Kailana

BDPO, Ganaur	Panchi Gujran	LADT	CONST OF STREET & NALI	11-Nov-07	14-Mar-08	21013	21013	21013	21013	Completed	2005-06	Kailana
BDPO, Ganaur	Panchi Gujran	TFC	CONST OF NALA	15-Nov-05	15-Mar-06	116414	116414	116414	116414	Completed	2005-06	Kailana
BDPO, Ganaur	Panchi Gujran	SFC	CONST OF NALA	18-Nov-05	29-Mar-06	59762	59762	59762	59762	Completed	2005-06	Kailana
BDPO, Ganaur	Panchi Gujran	SGRY	CONST OF STREET & NALI	15-Nov-05	31-Mar-06	154504	154504	154504	154504	Completed	2005-06	Kailana
BDPO, Ganaur	Panchi Gujran	MPLAD	B/WALL OF COMMUNITY CENTER In Ambedkar Bhawan & 1 Handpump	01-Apr-07	22-Apr-07	56000	56000	56000	56000	Completed	2006-07	Kailana
BDPO, Ganaur	Panchi Gujran	LADT	CONST. OF CC STREET	10-Nov-07	14-Mar-08	204000	204000	204000	204000	Completed	2005-06	Kailana
BDPO, Ganaur	Panchi Gujran	TSC	3 TOILET IN ANGARWARI	19-Apr-07	17-Jun-07	15000	15000	15000	15000	Completed	2005-06	Kailana
BDPO, Ganaur	Panchi Gujran	TFC	CONST OF NALA	11-Dec-05	18-Mar-06	150000	150000	150000	150000	Completed	2005-06	Kailana
BDPO, Ganaur	Panchi Gujran	TFC	1 SUBMRSIBLE	01-Jan-06	28-Feb-06	32051	32051	32051	32051	Completed	2005-06	Kailana
BDPO, Ganaur	Panchi Gujran	SGRY	CONST OF STREET & E/FILLING	20-Dec-06	31-Mar-07	94568	94568	94568	94568	Completed	2006-07	Kailana
BDPO, Ganaur	Panchi Gujran	MPLAD	CONST OF ROOM IN COMMUNITY CTR.	28-May-07	30-Sep-07	60000	60000	60000	60000	Completed	2005-06	Kailana
BDPO, Ganaur	Panchi Gujran	ZP-SGRY	1 HANDPUMP	16-Dec-05	26-Dec-05	25000	25000	25000	25000	Completed	2005-06	Kailana
BDPO, Ganaur	GARHI JHANJARA	HRDF	CONST OF BALMIKI CHOUPAL	24-May-08	15-Aug-08	250000	250000	250000	250000	Completed	2007-08	Kailana
BDPO, Ganaur	Panchi Gujran	TFC	CONST OF NALA	03-Nov-07	20-Mar-08	124474	124474	124474	124474	Completed	2007-08	Kailana
BDPO, Ganaur	Panchi Gujran	TFC	5 HANDPUMP	05-Nov-07	13-Mar-08	163524	163524	163524	163524	Completed	2007-08	Kailana
BDPO, Ganaur	Panchi Gujran	SGRY	CONST. OF STREET & 1 SHAD	12-Jan-07	31-Mar-08	150378	150378	150378	150378	Completed	2007-08	Kailana

BDPO, Ganaur	Panchi Gujran	IAY	3 HOUSES	10-Dec-05	30-Mar-06	75000	75000	75000	75000	Completed	2005-08	Kailana
DPC, SSA, Sonipat	AGWANPUR	SSA	Toilet			20000	20000	20000	20000	Completed	2007-08	Kailana
DPC, SSA, Sonipat	BHIGAN	SSA	Toilet			20000	20000	20000	20000	Completed	2007-08	Kailana
DPC, SSA, Sonipat	BHOGI PUR	SSA	Toilet			20000	20000	20000	20000	Completed	2007-08	Kailana
DPC, SSA, Sonipat	BHORA RASULPUR	SSA	Toilet			20000	20000	20000	20000	Completed	2007-08	Kailana
DPC, SSA, Sonipat	BULANDPUR	SSA	Toilet			20000	20000	20000	20000	Completed	2007-08	Kailana
DPC, SSA, Sonipat	CHATIA DEVA	SSA	Toilet			20000	20000	20000	20000	Completed	2007-08	Kailana
DPC, SSA, Sonipat	CHIRSMI	SSA	cluster resource centre			200000	200000		200000	Completed	2006-07	Kailana
DPC, SSA, Sonipat	GARHI KALAN	SSA	Toilet			20000	20000	20000	20000	Completed	2007-08	Kailana
DPC, SSA, Sonipat	GARHI KALAN	SSA	Toilet			20000	20000	20000	20000	Completed	2007-08	Kailana
DPC, SSA, Sonipat	GUMAR	SSA	cluster resource centre			200000	200000		200000	Completed	2006-07	Kailana
DPC, SSA, Sonipat	KAMI	SSA	Toilet			20000	20000	20000	20000	Completed	2007-08	Kailana
DPC, SSA, Sonipat	KHERI GUJJAR	SSA	Toilet			20000	20000	20000	20000	Completed	2007-08	Kailana
DPC, SSA, Sonipat	KHERI GUJJAR	SSA	cluster resource centre			200000	200000		200000	Completed	2006-07	Kailana
DPC, SSA, Sonipat	KHERI GUJJAR	SSA	Toilet			20000	20000	20000	20000	Completed	2007-08	Kailana
DPC, SSA, Sonipat	KHERI TAGA	SSA	Toilet			20000	20000	20000	20000	Completed	2007-08	Kailana

DPC, SSA, Sonipat	PIPLI KHERA	SSA	cluster resource centre		20000	20000		20000	Completed	2006-07	Kailana
DPC, SSA, Sonipat	LARSAULI	SSA	Toilet		20000	20000	20000	20000	Completed	2007-08	Kailana
DPC, SSA, Sonipat	LARSAULI	SSA	Toilet		20000	20000	20000	20000	Completed	2007-08	Kailana
DPC, SSA, Sonipat	MAMIARPUR	SSA	Toilet		20000	20000	20000	20000	Completed	2007-08	Kailana
DPC, SSA, Sonipat	NAYA BANS	SSA	Toilet		20000	20000	20000	20000	Completed	2007-08	Kailana
DPC, SSA, Sonipat	PIPLI KHERA	SSA	Toilet		20000	20000	20000	20000	Completed	2007-08	Kailana
DPC, SSA, Sonipat	RAM NAGAR	SSA	Toilet		20000	20000	20000	20000	Completed	2007-08	Kailana
DPC, SSA, Sonipat	RAM NAGAR	SSA	Toilet		20000	20000	20000	20000	Completed	2007-08	Kailana
DPC, SSA, Sonipat	RASULPUR	SSA	Toilet		20000	20000	20000	20000	Completed	2007-08	Kailana
DPC, SSA, Sonipat	REHMANA	SSA	Toilet		20000	20000	20000	20000	Completed	2007-08	Kailana
DPC, SSA, Sonipat	SARDANA	SSA	Toilet		20000	20000	20000	20000	Completed	2007-08	Kailana
DPC, SSA, Sonipat	SHAHKHPURA	SSA	Toilet		20000	20000	20000	20000	Completed	2007-08	Kailana
DPC, SSA, Sonipat	SHAHPUR TAGA	SSA	Toilet		20000	20000	20000	20000	Completed	2007-08	Kailana
DPC, SSA, Sonipat	UDESHIPUR	SSA	Toilet		20000	20000	20000	20000	Completed	2007-08	Kailana
DPC, SSA, Sonipat	UDESHIPUR	SSA	Toilet		20000	20000	20000	20000	Completed	2007-08	Kailana
DPC, SSA, Sonipat	ZAFARPURA	SSA	Toilet		20000	20000	20000	20000	Completed	2007-08	Kailana

DPC, SSA, Sonipat	ZAFARPURA	SSA	Toilet		20000	20000	20000	20000	Completed	2007-08	Kailana
DPC, SSA, Sonipat	KAILANA	SSA	CRC		200000	200000	200000	200000	Completed	2005-06	Kailana
DPC, SSA, Sonipat	RAM NAGAR	SSA	Addl. Class Room	31-Aug-08	372000	372000	372000	372000	In Progress	2007-08	Kailana
DPC, SSA, Sonipat	PURKHAS RATHI	SSA	Toilet		20000	20000	20000	20000	Completed	2007-08	Kailana
DPC, SSA, Sonipat	PURKHAS RATHI	SSA	Toilet		20000	20000	20000	20000	Completed	2007-08	Kailana
DPC, SSA, Sonipat	PURKHAS DHIRAN	SSA	Toilet		20000	20000	20000	20000	Completed	2007-08	Kailana
DPC, SSA, Sonipat	PURKHAS DHIRAN	SSA	Toilet		20000	20000	20000	20000	Completed	2007-08	Kailana
DPC, SSA, Sonipat	BHOGI PUR	SSA	Toilet		20000	20000	20000	20000	Completed	2007-08	Kailana
DPC, SSA, Sonipat	RAJLU GARHI	SSA	Toilet		20000	20000	20000	20000	Completed	2007-08	Kailana
DPC, SSA, Sonipat	MOI	SSA	toilet		20000	20000	20000	20000	Completed	2007-08	Kailana
DPC, SSA, Sonipat	MAJRI	SSA	Toilet		20000	20000	20000	20000	Completed	2007-08	Kailana
DPC, SSA, Sonipat	GARHI KALAN	SSA	Addl. Class Room	31-Jul-08	372000	372000	372000	372000	In Progress	2007-08	Kailana
DPC, SSA, Sonipat	LALHERI	SSA	Toilet		20000	20000	20000	20000	Completed	2007-08	Kailana
DPC, SSA, Sonipat	CHANDAULI	SSA	Toilet		20000	20000	20000	20000	Completed	2007-08	Kailana
DPC, SSA, Sonipat	KHERI GUJJAR	SSA	Addl. Class room	31-Aug-08	203000	203000	203000	203000	In Progress	2007-08	Kailana
DPC, SSA, Sonipat	SITAWALI	SSA	additional class room		186000	186000		186000	Completed	2006-07	Kailana

DPC, SSA, Sonipat	PANCHI JATAN	SSA	Addl. Class Room	31-Aug-08	203000	203000	203000	203000	Not Started	2007-08	Kailana
DPC, SSA, Sonipat	GANAUR	SSA	Toilet		20000	20000	20000	20000	Completed	2007-08	Kailana
DPC, SSA, Sonipat	BEGA	SSA	Addl. Class Room	31-Aug-08	372000	372000	372000	372000	In Progress	2007-08	Kailana
DPC, SSA, Sonipat	GANAUR	SSA	Toilet		20000	20000	20000	20000	Completed	2007-08	Kailana
DPC, SSA, Sonipat	GANAUR	SSA	Toilet		20000	20000	20000	20000	Completed	2007-08	Kailana
DPC, SSA, Sonipat	GANAUR	SSA	Toilet		20000	20000	20000	20000	Completed	2007-08	Kailana
DPC, SSA, Sonipat	GANAUR	SSA	Toilet		20000	20000	20000	20000	Completed	2007-08	Kailana
DPC, SSA, Sonipat	GARHI JHANJARA	SSA	Toilet		20000	20000	20000	20000	Completed	2007-08	Kailana
DPC, SSA, Sonipat	GYASPUR	SSA	Toilet		20000	20000	20000	20000	Completed	2007-08	Kailana
DPC, SSA, Sonipat	BHIGAN	SSA	Addl. Class Room	31-Aug-08	203000	203000	203000	203000	Completed	2007-08	Kailana
DPC, SSA, Sonipat	LARSAULI	SSA	Addl. Class Room	31-Aug-08	203000	203000	203000	203000	Completed	2007-08	Kailana
DPC, SSA, Sonipat	KHERI GUJJAR	SSA	Addl. Class room	31-Aug-08	203000	203000	203000	203000	In Progress	2007-08	Kailana
DPC, SSA, Sonipat	LALHERI	SSA	Addl. Class Room	31-Aug-08	203000	203000	203000	203000	In Progress	2007-08	Kailana
DPC, SSA, Sonipat	BHIGAN	SSA	b/wall		40000	40000	40000	40000	Completed	2006-07	Kailana
DPC, SSA, Sonipat	DHATURI	SSA	b/wall		40000	40000	40000	40000	Completed	2006-07	Rai
DPC, SSA, Sonipat	GANAUR	SSA	b/wall		40000	40000	40000	40000	Completed	2006-07	Kailana

DPC, SSA, Sonipat	GANAUR	SSA	b/wall		40000	40000	40000	40000	Completed	2006-07	Kailana
DPC, SSA, Sonipat	GANAUR	SSA	Toilet		20000	20000	20000	20000	Completed	2007-08	Kailana
DPC, SSA, Sonipat	GANAUR	SSA	Toilet		20000	20000	20000	20000	Completed	2007-08	Kailana
DPC, SSA, Sonipat	GANAUR	SSA	Toilet		20000	20000	20000	20000	Completed	2007-08	Kailana
DPC, SSA, Sonipat	GANAUR	SSA	A.C.R.		347000	347000	347000	347000	Completed	2005-06	Kailana
DPC, SSA, Sonipat	KHERI GUJJAR	SSA	b/wall		40000	40000	40000	40000	Completed	2006-07	Kailana
DPC, SSA, Sonipat	GANAUR	SSA	A.C.R.		186000	186000	186000	186000	Completed	2005-06	Kailana
DPC, SSA, Sonipat	KHERI GUJJAR	SSA	b/wall		40000	40000	40000	40000	Completed	2006-07	Kailana
DPC, SSA, Sonipat	GHASAULI	SSA	A.C.R.		186000	186000	186000	186000	Completed	2005-06	Kailana
DPC, SSA, Sonipat	KAILANA	SSA	A.C.R.		347000	347000	347000	347000	Completed	2005-06	Kailana
DPC, SSA, Sonipat	LALHERI	SSA	b/wall		40000	40000	40000	40000	Completed	2006-07	Kailana
DPC, SSA, Sonipat	SHAHPUR TAGA	SSA	A.C.R.		186000	186000	186000	186000	Completed	2005-06	Kailana
DPC, SSA, Sonipat	LALHERI	SSA	b/wall		40000	40000	40000	40000	Completed	2006-07	Kailana
DPC, SSA, Sonipat	TEWARI	SSA	A.C.R.		347000	347000	347000	347000	Completed	2005-06	Kailana
DPC, SSA, Sonipat	LARSAULI	SSA	b/wall		40000	40000	40000	40000	Completed	2006-07	Kailana
DPC, SSA, Sonipat	UMEDGARH	SSA	A.C.R.		347000	347000	347000	347000	Completed	2005-06	Kailana

DPC, SSA, Sonipat	BEGA	SSA	A.C.R.		186000	186000	186000	186000	Completed	2005-06	Kailana
DPC, SSA, Sonipat	BARI	SSA	b/wall		40000	40000	40000	40000	Completed	2006-07	Kailana
DPC, SSA, Sonipat	GANAUR	SSA	A.C.R.		186000	186000	186000	186000	Completed	2005-06	Kailana
DPC, SSA, Sonipat	BARI	SSA	Toilet		20000	20000	20000	20000	Completed	2007-08	Kailana
DPC, SSA, Sonipat	KAMI	SSA	A.C.R.		347000	347000	347000	347000	Completed	2005-06	Kailana
DPC, SSA, Sonipat	BHIGAN	SSA	A.C.R.		347000	347000	347000	347000	Completed	2005-06	Kailana
DPC, SSA, Sonipat	GARHI JHANJARA	SSA	A.C.R.		186000	186000	186000	186000	Completed	2005-06	Kailana
DPC, SSA, Sonipat	MAJRI	SSA	b/wall		40000	40000		20000	Completed	2006-07	Kailana
DPC, SSA, Sonipat	PUGTHALA	SSA	A.C.R.		186000	186000	186000	186000	Completed	2005-06	Kailana
DPC, SSA, Sonipat	PIPLI KHERA	SSA	b/wall		40000	40000		20000	Completed	2006-07	Kailana
DPC, SSA, Sonipat	REHMANA	SSA	A.C.R.		186000	186000	186000	186000	Completed	2005-06	Kailana
DPC, SSA, Sonipat	AGWANPUR	SSA	additional class room		347000	347000		347000	Completed	2006-07	Kailana
DPC, SSA, Sonipat	BHIGAN	SSA	additional class room		186000	186000	186000	186000	Completed	2006-07	Kailana
DPC, SSA, Sonipat	RAJPUR	SSA	A.C.R.		186000	186000	186000	186000	Completed	2005-06	Kailana
DPC, SSA, Sonipat	UMEDGARH	SSA	b/wall		40000	40000		20000	Completed	2006-07	Kailana
DPC, SSA, Sonipat	TEHA	SSA	A.C.R.		186000	186000	186000	186000	Completed	2005-06	Kailana

DPC, SSA, Sonipat	DATAUILI	SSA	additional class room		186000	186000		186000	Completed	2006-07	Kailana
DPC, SSA, Sonipat	DUBETA	SSA	additional class room		186000	186000		186000	Completed	2006-07	Kailana
DPC, SSA, Sonipat	GARHI JHANJARA	SSA	additional class room	31-Jul-08	186000	186000			Completed	2006-07	Kailana
DPC, SSA, Sonipat	GARHI KALAN	SSA	additional class room	31-Jul-08	186000	186000	186000	186000	In Progress	2006-07	Kailana
DPC, SSA, Sonipat	KAILANA	SSA	additional class room		186000	186000	186000	186000	Completed	2006-07	Kailana
DPC, SSA, Sonipat	BAJANA KALAN	SSA	New School Building		500000	500000			Not Started	2006-07	Kailana
DPC, SSA, Sonipat	KHERI GUJJAR	SSA	additional class room		347000	347000	347000	347000	Completed	2006-07	Kailana
DPC, SSA, Sonipat	KURAR IBRAHIMPUR	SSA	additional class room		186000	186000	186000	186000	Completed	2006-07	Kailana
DPC, SSA, Sonipat	MOI	SSA	additional class room		186000	186000	186000	186000	Completed	2006-07	Kailana
DPC, SSA, Sonipat	UDESHIPUR	SSA	New School building		500000	500000		500000	Completed		Kailana
DPC, SSA, Sonipat	PANCHI JATAN	SSA	additional class room		186000	186000	186000	186000	Completed	2006-07	Kailana
DPC, SSA, Sonipat	PABNERA	SSA	additional class room		186000	186000		186000	Completed	2006-07	Kailana
DPC, SSA, Sonipat	PIPLI KHERA	SSA	additional class room		186000	186000	186000	186000	Completed	2006-07	Kailana
DPC, SSA, Sonipat	PURKHAS RATHI	SSA	additional class room	31-Jul-08	347000	347000	347000	347000		2006-07	Kailana
DPC, SSA, Sonipat	RAJPUR	SSA	additional class room		186000	186000	186000	186000	Completed	2006-07	Kailana
DPC, SSA, Sonipat	SANPERA	SSA	additional class room		186000	186000	186000	186000	Completed	2005-06	Kailana

DPC, SSA, Sonipat	SARDANA	SSA	additional class room	31-Jul-08		186000	186000	186000	186000	Pending	2006-07	Kailana
DPC, SSA, Sonipat	SHAHKHPURA	SSA	additional class room			186000	186000	186000	186000		2006-07	Kailana
DPC, SSA, Sonipat	TEWARI	SSA	additional class room			347000	347000	347000	347000	Completed	2006-07	Kailana
DPC, SSA, Sonipat	LARSAULI	SSA	additional class room			186000	186000	186000	186000	Completed	2006-07	Kailana
DPC, SSA, Sonipat	SHAHPUR TAGA	SSA	additional class room			186000	186000	186000	186000	Completed	2006-07	Kailana
DPC, SSA, Sonipat	BHORA RASULPUR	SSA	additional class room	31-Jul-08		186000	186000	186000	186000		2006-07	Kailana
DPC, SSA, Sonipat	GANAUR	SSA	additional class room			347000	347000	347000	347000	Completed	2006-07	Kailana
Xen., Water Services, Rai	BEGA	Flood Work	bringing to design saction of bega bund in reach rd 4000-5500	16-Apr-08	12-May-08	839000	839000		761000	Completed		Kailana
Xen., Water Services, Rai	BEGA	Flood Work	bringing to design saction of bega bund in reach rd 8500-9500	21-May-08	15-Jun-08	849000	849000			In Progress		Kailana
Civil Surgeon, Sonipat	GANAUR	IPHS	Upgradation of CHC to IPHS Standards			2000000	2000000	2000000	1819659	In Progress	2005-06	Kailana
Xen., Marketing Board, Sonipat	PUGTHALA	NABARD	Const. of Phar for P.C. at Pugthala			1467000	1467000	1588000	1588000	Completed	2004-05	Kailana
Xen., Marketing Board, Sonipat	DATAUILI	Not Applic	Const. of Path & Phar in P.C. Dhatuli			1119000	1119000	1015000	1015000	Completed	2004-05	Kailana
Xen., Marketing Board, Sonipat	GANAUR	Not Applic	Const. of covered shed in N.G.M. Ganaur			4003000	4003000	5277000	5277000	Completed	2006-07	Kailana
Xen., Marketing Board, Sonipat	GANAUR	Not Applic	Reconst. Of B/wall N.G.M. Ganaur			2052000	2052000	1954000	1954000	Completed	2007-08	Kailana
Xen., Marketing Board, Sonipat	PIPLI KHERA	Not Applic	Pipali Khera to Sanpera			595000	595000	583000	583000	Completed	2005-06	Kailana
Xen., Marketing Board, Sonipat	NAYA BANS	Not Applic	Naya Bans to Bulandpur			502000	502000	455000	455000	Completed	2005-06	Kailana

Xen., Marketing Board, Sonipat	RAJLU GARHI	Not Applic	Rajlu Garhi to Bhogipur			436000	436000	489000	489000	Completed	2005-06	Kailana
Xen., Marketing Board, Sonipat	KHERI TAGA	Not Applic	Khera taga to Datouli			1985000	1985000	1926000	1926000	In Progress	2007-08	Kailana
Xen., Marketing Board, Sonipat	LARSAULI	Not Applic	Larsouli to Dhaturi		30-Sep-08	1247000	1247000	1278000	1278000	Completed	2007-08	Kailana
Xen., Marketing Board, Sonipat	GANAUR	Not Applic	Peer Garhi to Datouli via Bega			124000	124000			Not Started	2007-08	Kailana
Xen., Marketing Board, Sonipat	PUGTHALA	Misc	Const. of Phar for P.C at pugthala	27-May-04		1467000	1467000	1588000	1588000	Completed	2006-07	Kailana
Xen., Marketing Board, Sonipat	DATAULI	Misc	Const. of path and phar in P.C Datoli	31-Aug-06		1119000	1119000	1015000	1015000	Completed	2005-06	Kailana
Xen., Marketing Board, Sonipat	GANAUR	Misc	Const. of coverede shed in N.G.M Ganaur	18-Oct-06		4003000	4003000	5277000	5277000	Completed		Kailana
Xen., Marketing Board, Sonipat	GANAUR	Misc	Reconst. Of B/wall N.G.M, Ganaur	28-Dec-07		2052000	2052000	1954000	1954000	In Progress		Kailana
Xen., Marketing Board, Sonipat	PIPLI KHERA	Misc	Pipli khera to sanpera	17-Dec-04	08-Oct-05	595000	595000	583000	583000	Completed	2005-06	Kailana
Xen., Marketing Board, Sonipat	NAYA BANS	Misc	Naya Bans to bulandpur	15-Dec-04		502000	502000	455000	455000	Completed	2005-06	Kailana
Xen., Marketing Board, Sonipat	RAJLU GARHI	Misc	SR Rajlu Garhi to bhogipur	21-Dec-05	15-May-06	436000	436000	489000	489000	Completed	2006-07	Kailana
Xen., Marketing Board, Sonipat	KHERI TAGA	Misc	Kheri Tega to Datauli	28-Nov-07	30-Sep-08	1985000	1985000	1226000	1226000	In Progress	2006-07	Kailana
Xen., Marketing Board, Sonipat	LARSAULI	Misc	SR Larsauli to Dhaturi	28-Nov-07		1247000	1247000			Not Started		Kailana
Xen., Marketing Board, Sonipat	GARHI KALAN	Misc	SR Peer garhi to Datauli via bega	28-Nov-07		1240000	1240000			Not Started		Kailana
Xen., Marketing Board, Sonipat	BALI QUTABPUR	Misc	Bali Qutabpur to Pugthala	12-Mar-03	28-Feb-05	1669000	1669000	1718000	1718000	Completed	2004/05	Kailana
Xen., Marketing Board, Sonipat	KHERI TAGA	Misc	Kheri Tega to Sanpera	12-Jun-06	30-Sep-08	3250000	3250000	2679000	2679000	Completed	2006-07	Kailana

Xen., Marketing Board, Sonipat	KAMI	Misc	Kami to Kurar	12-Jun-06		2368000	2368000	2273000	2273000	Completed	2006/07	Kailana
Xen., Marketing Board, Sonipat	TEWARI	Misc	Teori to Moi	23-Aug-06		3647000	3647000	1010000	1010000	Pending		Kailana
Xen., Marketing Board, Sonipat	KAILANA	Misc	Kailana to Sitawali	30-Sep-07		4714000	4714000	3800000	380000	Completed	2007-08	Kailana
Xen., Marketing Board, Sonipat	BARI	Misc	Bari to shahpur Tega	05-Jul-07		4351000	4351000	618000	618000	In Progress		Kailana
Xen., Marketing Board, Sonipat	SHAHKHPURA	Misc	Shahpur Tega to PC Datauli	17-Oct-07		2542000	2542000	2028000	2028000	In Progress		Kailana
Xen., Marketing Board, Sonipat	GUMAR	Misc	Gumar to Garhi Jhanjara	22-May-04	30-Dec-05	3000000	3000000	3065000	3065000	Completed	2005-06	Kailana
Xen., Marketing Board, Sonipat	PURKHAS RATHI	Misc	const. of sports stadium purkhas			3979000	3979000		3979000	Completed	2006-07	Kailana
Xen., Marketing Board, Sonipat	SHAHKHPURA	Misc	Shahpur Tega to Sanpera	18-May-00		983000	983000	992000	992000	Completed	2005-2006	Kailana
Xen., Marketing Board, Sonipat	RAJLU GARHI	Misc	const. of sports stadium rajloogarhi			3978000	3978000	614000	614000	Completed	2006-07	Kailana
Xen., Marketing Board, Sonipat	KHUBRU	Misc	Khubru to Bhawar	30-Sep-04		1033000	1033000	963000	963000	Completed	2005-06	Kailana
Xen., Marketing Board, Sonipat	LARSAULI	Misc	SR Larsauli to Rajpur	27-May-06		3090000	3090000	3329000	3329000	Completed		Kailana
Xen., Water Services, Sonipat	MAHMUDPUR MAJRA	Not Applic	stg. Bank/ghat of Delhi Branch RD.145000to 200000 sitawali/rahmana			3057000	3899000	3899000	3899000	Completed	2005-06	Kailana
Xen., Water Services, Sonipat	BEGA	Not Applic	Bringing to design section of Bega Bund RD. 0 to 4000			2472000	2472000	1858000	1858000	Completed	2007-08	Kailana
Xen., Water Services, Sonipat	KAILANA	Not Applic	constg. VR. Bridge RD. 161200 of Delhi Br.			3368000	3368000	3085000	3085000	In Progress	2008-09	Kailana
Xen., Water Services, Sonipat	KAILANA	Not Applic	constg. VR. Bridge RD. 161200 C.L.C & Ditch Drain cosnt. Of 3 No Stone Studs No 20,21 &22 At			2754000	2754000	3369000	3369000	In Progress	2008-09	Kailana
Xen., Water Services, Sonipat	MAMIARPUR	Not Applic	Mimarpur complex on River Yamuna After Flood 2007	30-Jun-08		1875000	1875000	700000	700000	In Progress	2008-09	Kailana

District Education Officer, Sonipat	AHULANA	Misc	Repair Work			77000	77000		77000	Completed	2005-06	Kailana
District Education Officer, Sonipat	KAILANA	Misc	Repair Work			70000	70000		70000	Completed	2005-06	Kailana
District Education Officer, Sonipat	BHIGAN	Misc	Repair Work			371300	371300		371300	Completed	2005-06	Kailana
District Education Officer, Sonipat	BHIGAN	Misc	Repair Work			46000	46000		46000	Completed	2005-06	Kailana
District Education Officer, Sonipat	GHASAULI	Misc	Repair Work			993000	993000		993000	Completed	2005-06	Kailana
District Education Officer, Sonipat	KHUBRU	Misc	Repair Work			139700	139700		139700	Completed	2005-06	Kailana
District Education Officer, Sonipat	KHERI GUJJAR	Misc	Edusat			81965	81965			Completed	2005-06	Kailana
District Education Officer, Sonipat	GANAUR	Misc	Repair Work			614000	614000		614000	Completed	2006-07	Kailana
District Education Officer, Sonipat	KHUBRU	Misc	Repair Work			152000	152000		152000	Completed	2006-07	Kailana
District Education Officer, Sonipat	GANAUR	Misc	Repair Work			650000	650000		650000	Completed	2006-07	Kailana
District Education Officer, Sonipat	GUMAR	Misc	Repair Work			264000	264000		264000	Completed	2006-07	Kailana
District Education Officer, Sonipat	PIPLI KHERA	Misc	Repair Work			454700	454700		454700	Completed	2006-07	Kailana
District Education Officer, Sonipat	GANAUR	Misc	Repair Work			600000	600000		600000	Completed	2006-07	Kailana
District Education Officer, Sonipat	GANAUR	Misc	Repair Work			400000	400000		400000	Completed	2006-07	Kailana
District Education Officer, Sonipat	SITAWALI	Misc	Repair Work	28-Jun-08	31-Dec-08	707000	707000			In Progress	2007-08	Kailana
District Education Officer, Sonipat	KAILANA	Misc	Education	01-May-08	31-Oct-08	395000	395000		72000	In Progress	2007-08	Kailana

District Education Officer, Sonipat	KHERI GUJJAR	Misc	Computer Lab	01-May-08	31-Oct-08	395000	395000		72000	In Progress	2007-08	Kailana
District Education Officer, Sonipat	KHUBRU	Misc	Computer Lab	01-May-08	31-Oct-08	395000	395000		60000	In Progress	2007-08	Kailana
District Education Officer, Sonipat	GHASAULI	Misc	Education	01-May-08	31-Oct-08	395000	395000		115000	In Progress	2007-08	Kailana
District Education Officer, Sonipat	GANAUR	Misc	Education	01-May-08	31-Oct-08	395000	395000		60000	In Progress	2007-08	Kailana
District Education Officer, Sonipat	GANAUR	Misc	Education	01-May-08	31-Oct-08	395000	395000		110000	In Progress	2007-08	Kailana
Xen, Irrigation, Gohana	BHANWER	Misc	constructing of bhawar sub link drain RD 0 to 3800 including pucca structure.	31-Dec-07		745000	745000		745000	Completed	2007-08	Kailana
Xen, Irrigation, Gohana	MAHMUDPUR MAJRA	Misc	Constructing D.R. Bridge at RD 8900 Bhainswal Disty	31-Mar-08		600000	600000		600000	Completed	2007-08	Kailana
Xen., Marketing Board, Sonipat	DHATURI	Misc	Const of the Park & Phar in P.C. , Datauili	26-Jun-04	30-Aug-06	1119000	1119000	1015000	1015000	Completed	2006-07	Rai
ASCO, Sonipat	TEWARI	Hariyali	W.C.S.	28-Dec-05	02-Mar-06	100260	100260	100260		Completed	2005-06	Kailana
ASCO, Sonipat	TEWARI	Hariyali	U.G.P.L.	10-Aug-07	22-Aug-07	200000	200000	200000		Completed	2007-08	Kailana
ASCO, Sonipat	TEWARI	Hariyali	P.Tank	16-Mar-08	26-Mar-08	289730	240000	100000		In Progress	2007-08	Kailana
ASCO, Sonipat	MOI	Hariyali	W.C.S.	25-Dec-08	03-Mar-06	240050	240050	240050		Completed	2005-06	Kailana
ASCO, Sonipat	MOI	Hariyali	Stump uprooting	02-Sep-07	06-Nov-07	47119	46932	46855		Completed	2007-08	Kailana
ASCO, Sonipat	MOI	Hariyali	Part -II	02-Sep-07	06-Nov-07	67211	67186	67065		Completed	2007-08	Kailana
ASCO, Sonipat	MOI	Hariyali	P-Tank	17-Sep-07	06-Nov-07	359937	361328	228323		Completed	2007-08	Kailana
ASCO, Sonipat	MOI	Hariyali	Land Reclamation	25-Dec-07	08-Mar-08	33750	33750	33750		Completed	2007-08	Kailana

ASCO, Sonipat	MOI	Hariyali	U.G.P.L.	10-Aug-07	22-Aug-07	200000	200000	199920	Completed	2007-08	Kailana
ASCO, Sonipat	KAILANA	Hariyali	W.C.S.	25-Dec-05	02-Feb-06	100630	100630	100630	Completed	2005-06	Kailana
ASCO, Sonipat	KAILANA	Hariyali	Stump uprooting	15-Mar-07	12-Jun-07	87016	87016	86910	Completed	2007-08	Kailana
ASCO, Sonipat	KAILANA	Hariyali	Part -II	15-Mar-07	12-Jun-07	88279	87918	87918	Completed	2007-08	Kailana
ASCO, Sonipat	KAILANA	Hariyali	Earthen Bund	01-Jun-07	26-Jul-07	160507	160507	150390	Completed	2007-8	Kailana
ASCO, Sonipat	KAILANA	Hariyali	P.Tank	03-Jul-07	25-Sep-07	421888	424341	404367	Completed	2007-08	Kailana
ASCO, Sonipat	KAILANA	Hariyali	Land Lavelling	19-Jun-07	20-Jul-07	32738	32738	26191	Completed	2007-08	Kailana
ASCO, Sonipat	KAILANA	Hariyali	Land Reclamation	28-Dec-07	08-Mar-08	90630	89730	89730	Completed	2007-08	Kailana
ASCO, Sonipat	KAILANA	Hariyali	U.G.P.L.	10-Aug-07	22-Aug-07	150000	150000	150000	Completed	2007-08	Kailana
ASCO, Sonipat	KHUBRU	Hariyali	W.C.S.	25-Dec-05	18-Feb-06	99230	99230	99230	Completed	2005-06	Kailana
ASCO, Sonipat	KHUBRU	Hariyali	P.Tank	14-May-07	06-Jun-07	104923	104923	100036	Completed	2007-08	Kailana
ASCO, Sonipat	KHUBRU	Hariyali	Earthen Bund	01-Jul-07	28-Aug-07	371229	463396	400588	Completed	2007-08	Kailana
ASCO, Sonipat	KHUBRU	Hariyali	Land Reclamation	20-Sep-07	28-Oct-07	43650	43560	43560	Completed	2007-08	Kailana
ASCO, Sonipat	KHUBRU	Hariyali	Do	03-Jan-08	13-Jan-08	60480	61740	61740	Completed	2007-08	Kailana
ASCO, Sonipat	KHUBRU	Hariyali	U.G.P.L.	10-Aug-07	22-Aug-07	70000	70000	70000	Completed	2007-08	Kailana
ASCO, Sonipat	SARDANA	Hariyali	W.C.S.	28-Dec-05	02-Mar-06	119830	119830	119830	Completed	2005-06	Kailana

ASCO, Sonipat	SARDANA	Hariyali	Stump uprooting	01-Oct-07	24-Dec-07	73304	72575	72570		Completed	2007-08	Kailana
ASCO, Sonipat	SARDANA	Hariyali	Part -II	01-Oct-07	24-Dec-07	58274	58274	58155		Completed	2007-08	Kailana
ASCO, Sonipat	SARDANA	Hariyali	Part-III	01-Oct-07	24-Dec-07	46689	49790	49560		Completed	2007-08	Kailana
ASCO, Sonipat	SARDANA	Hariyali	P.Tank	01-Feb-08	25-Feb-08	402619	402619	380588		Completed	2007-08	Kailana
ASCO, Sonipat	SARDANA	Hariyali	Land Lavelling	11-Feb-08	20-Mar-08	67296	67296	57769		Completed	2007-08	Kailana
ASCO, Sonipat	SARDANA	Hariyali	U.G.P.L.	27-Aug-07	24-Nov-07	119280	119280	119280		Completed	2007-08	Kailana
BDPO, Ganaur	KHERI GUJJAR	Govt.	Repair of Govt. Pry. School	12-Apr-08	30-Jun-08	150000	150000	150000	130000	In Progress	2007-08	Kailana
BDPO, Ganaur	REHMANA	Govt.	Repair of Govt.Pry. School	20-May-08	30-Jun-08	120000	120000	120000	55000	In Progress	2007-08	Kailana
BDPO, Ganaur	Panchi Gujran	Govt.	Repair of Govt. Pry. School	30-May-08	15-Jul-08	100000	100000	100000	40000	In Progress	2007-08	Kailana
BDPO, Ganaur	CHIRSMI	TSC	Const. of Toilet in Anganwari Center	19-Apr-07	05-May-07	5000	5000	5000	5000	Completed	2006/07	Kailana
BDPO, Ganaur	BARI	TSC	Const. of Toilet in Angnwari Center	20-Apr-07	12-May-07	5000	5000	5000	5000	Completed	2007-08	Kailana
BDPO, Ganaur	BAJANA KALAN	TSC	Const. of Toilet in Anganwari Center	20-Apr-07	15-Jun-07	5000	5000	5000	5000	Completed	2006-07	Kailana
BDPO, Ganaur	BAJANA KHURD	TSC	Const. of Toilet in Anganwari Center	20-Apr-07	15-May-07	5000	5000	5000	5000	Completed	2006-07	Kailana
BDPO, Ganaur	BULANDPUR	TSC	Const. of Toilet in Anganwari Center	19-Apr-07	05-May-07	5000	5000	5000	5000	Completed	2006-07	Kailana
BDPO, Ganaur	MOI	TSC	Const. of Anganwari Center	10-Mar-08	21-Mar-08	5000	5000	5000	5000	Completed	2007-08	Kailana
BDPO, Ganaur	BHOGI PUR	TSC	Toilet in Anganwari Center	11-Mar-08	14-Mar-08	5000	5000	5000	5000	Completed	2007-08	Kailana

BDPO, Ganaur	PABNERA	WSC	Const. of WSC	03-Apr-07		150000	150000	150000	150000	Completed	2006-07	Kailana
BDPO, Ganaur	DATAULI	WSC	Const. of WSC	28-Apr-06	10-Apr-07	55000	55000	55000	55000	Completed	2006-07	Kailana
BDPO, Ganaur	PUGTHALA	TSC	Const. of WSC	20-Feb-07	16-Jun-07	20000	20000	20000	20000	Completed	2006-07	Kailana
BDPO, Ganaur	BALI QUTABPUR	TSC	Const. of WSC	22-Feb-07	14-Jun-07	20000	20000	20000	20000	Completed	2006-07	Kailana
BDPO, Ganaur	KAILANA	TSC	Const. of WSC	20-Feb-07	19-Jun-07	20000	20000	20000	20000	Completed	2006-07	Kailana
BDPO, Ganaur	AHULANA	TSC	Const. of WSC	21-Feb-07	22-Jun-07	20000	20000	20000	20000	Completed	2006-07	Kailana
BDPO, Ganaur	BHAKHERPUR	TSC	Toilet in Anganwari Center	22-Apr-07	06-May-07	5000	5000	5000	5000	Completed	2006-07	Kailana
BDPO, Ganaur	MAHMUDPUR MAJRA	TSC	toilet in anganwari	19-Apr-07	14-May-07	10000	10000	10000	10000	Completed	2006-07	Kailana
Secretary, MC, Ganaur	GANAUR	LADT	cc paving in w.no.1	31-Mar-06	07-Apr-06	150000	150000	150000	159500	Completed	2006-06	Kailana
Secretary, MC, Ganaur	GANAUR	LADT	cc paving and drain in w.no.13	31-Mar-06	07-Apr-06	150000	150000	150000	139800	Completed	2006-2007	Kailana
Secretary, MC, Ganaur	GANAUR	LADT	cc paving in w.no.15	31-Mar-06	27-Apr-06	225000	225000	225000	223800	Completed	2006-2007	Kailana
Secretary, MC, Ganaur	GANAUR	LADT	cc street in w.no.4	31-Mar-06	27-Apr-06	300000	300000	300000	281000	Completed	2006-2007	Kailana
Secretary, MC, Ganaur	GANAUR	LADT	construction of nala/drain in w.no.6	31-Mar-06	27-Apr-06	175000	175000	175000	170000	Completed	2006-2007	Kailana
Secretary, MC, Ganaur	GANAUR	LADT	construction of nala in w.no.3	31-Mar-06	27-Apr-06	300000	300000	300000	277700	Completed	2006-2007	Kailana
Secretary, MC, Ganaur	GANAUR	LADT	cc paving/drain in w.no.9	31-Mar-06	27-Apr-06	200000	200000	200000	194000	Completed	2006-2007	Kailana
Secretary, MC, Ganaur	GANAUR	LADT	construction of nala in w.no.1	31-Mar-06	03-May-06	210000	210000	210000	207500	Completed	2006-2007	Kailana

Secretary, MC, Ganaur	GANAUR	LADT	dev.of park	31-Mar-06	03-May-06	300000	300000	300000	300000	Completed	2006-2007	Kailana
Secretary, MC, Ganaur	GANAUR	LADT	cc paving and drain in w.no.10	31-Mar-06	03-May-06	150000	150000	150000	153000	Completed	2006-2007	Kailana
Secretary, MC, Ganaur	GANAUR	LADT	construction of street old hospital	31-Mar-06	26-Jun-06	250000	250000	250000	234200	Completed	2006-2007	Kailana
Secretary, MC, Ganaur	GANAUR	LADT	construction of nala in w.no.15	06-Jun-06	18-Oct-06	150000	150000	150000	156000	Completed	2006-2007	Kailana
Secretary, MC, Ganaur	GANAUR	LADT	purchase of street light	06-Jun-06	22-Oct-06	400000	400000	400000	400000	Completed	2006-2007	Kailana
Secretary, MC, Ganaur	GANAUR	LADT	construction of nala/drain in w.no. 9	06-Jun-06	10-Nov-06	150000	150000	150000	124300	Completed	2006-2007	Kailana
Secretary, MC, Ganaur	GANAUR	LADT	construction of nala near D.A.V school	06-Jun-06	10-Mar-08	175000	175000	175000	210000	Completed	2006-2007	Kailana
Secretary, MC, Ganaur	GANAUR	LADT	cc paving in w.no.10	06-Jun-06	01-Dec-06	150000	150000	150000	152000	Completed	2006-2007	Kailana
Secretary, MC, Ganaur	GANAUR	LADT	cc paving in w.no.8	06-Jun-06	01-Dec-06	150000	150000	150000	157573	Completed	2006-2007	Kailana
Secretary, MC, Ganaur	GANAUR	LADT	construction of garhi kesri	06-Jun-06	29-Dec-06	125000	125000	125000	119000	Completed	2006-2007	Kailana
Secretary, MC, Ganaur	GANAUR	LADT	CC paving/brick paving	06-Jun-06	29-Dec-06	150000	150000	150000	146000	Completed	2006-2007	Kailana
Secretary, MC, Ganaur	GANAUR	LADT	construction of road/drain in w.no.15	06-Jun-06	05-Sep-07	300000	300000	300000	287800	Completed	2006-2007	Kailana
Secretary, MC, Ganaur	GANAUR	LADT	CC paving plot of satender to raghbir	06-Jun-06	01-Mar-07	900000	900000	900000	900000	Completed	2006-2007	Kailana
S.E., HVPN, Sonipat	UMEDGARH	Misc	Creation of 33KV S/S at V Umedgarh			14000000				Not Started		Kailana
S.E., HVPN, Sonipat	BEGA	Misc	Upgradation of 33KV TO 132kv LEVEL OF Bega S/Stn			120000000				Not Started		Kailana
S.E., HVPN, Sonipat	BHOGI PUR	Misc	Creation of 33KV S/Stn Bhogipur			13000000	23240000		2248000	Not Started		Kailana

S.E., HVPN, Sonipat	KHERI GUJJAR	Misc	Creation of 33KV S/S at V Kheri Gujjar			13000000				Not Started		Kailana
BDPO, Ganaur	BEGA	HRDF	B/Wall of kabristan	27-Feb-08	30-Jun-08	272000	272000	272000	200000	In Progress	2007-08	Kailana
BDPO, Ganaur	KAILANA	HRDF	Rep. of Harijan Chopal	27-Feb-08	30-Aug-08	134000	134000	134000	134000	Completed	2007-08	Kailana
BDPO, Ganaur	KAMI	HRDF	Cont. of Nala	27-Feb-08	23-Jun-08	180000	180000	180000	150000	In Progress	2007-08	Kailana
BDPO, Ganaur	KHERI TAGA	HRDF	Path Up to Kabristan	27-Feb-08	30-Jun-08	236000	236000	236000	200000	Completed	2007-08	Kailana
BDPO, Ganaur	SITAWALI	HRDF	B/wall of Kabristan	27-Feb-08	30-Jun-08	212000	212000	212000	125000	Completed	2007-08	Kailana
BDPO, Ganaur	GHASAULI	HRDF	Const. of Women Chopal			300000	300000	150000	45000	In Progress	2008-09	Kailana
BDPO, Ganaur	DHATURI	HRDF	C.C. Street	04-Apr-08	28-Jun-08	296000	296000	296000	296000	Completed	2007-08	Rai
BDPO, Ganaur	DHATURI	HRDF	C.C. Street	04-Apr-08	30-Jun-08	295000	295000	295000	295000	Completed	2007-08	Rai
Xen(Panchayati Raj), Sonipat	KHERI GUJJAR	Misc	2 had pump near Rampal chhoker	26-Jun-08	31-Aug-08	50000	50000	50000	50000	Completed	2008-09	Kailana
BDPO, Ganaur	CHATIA DEVA											Kailana
BDPO, Ganaur	CHATIA DEVA											Kailana
BDPO, Ganaur	BAJANA KHURD	Nrega	Digging of nala			518000	259000	259000	0	In Progress	2007-08	Kailana
BDPO, Ganaur	BAJANA KALAN	Nrega	Const. of Nala			200000	100000	100000		In Progress	2008-09	Kailana
BDPO, Ganaur	CHATIA DEVA	Nrega	Digging of pond			180400	90200	90200	75000	In Progress	2008-09	Kailana
BDPO, Ganaur	BAJANA KALAN	Nrega	Const. of nala			200000	100000	100000	0	In Progress	2008-09	Kailana

Xen(Panchayati Raj), Sonipat	GUMAR	HRDF	CC Street	14-Jul-08	14-Oct-08	1034000	1034000	517000		In Progress	2008-09	Kailana
Secretary, MC, Ganaur	GANAUR	LADT	CC paving in front of sumshanghat	06-Jun-06	02-May-07	300000	300000	300000	290400	Completed	2006-2007	Kailana
Secretary, MC, Ganaur	GANAUR	LADT	construction of nala railway road to garhi kesri chowk	06-Jun-06	02-May-07	300000	300000	300000	281800	Completed	2006-2007	Kailana
Secretary, MC, Ganaur	GANAUR	11th FC	construction of street railway road to mohinder nath	09-Nov-06	11-Sep-07	150000	150000	150000	146000	Completed	2006-2007	Kailana
Secretary, MC, Ganaur	GANAUR	11th FC	construction of nala and drain anup tyagi to rameshwar w.no.3	09-Nov-06	27-Sep-07	150000	150000	150000	150600	Completed	2006-2007	Kailana
Secretary, MC, Ganaur	GANAUR	11th FC	construction of street in w.no.3	09-Nov-06	10-Oct-07	50000	50000	50000	43000	Completed	2006-2007	Kailana
Secretary, MC, Ganaur	GANAUR	CFF	solid waste management	09-Mar-07	29-Mar-07	4000000	4000000	4000000		Pending	2006-2007	Kailana
Secretary, MC, Ganaur	GANAUR	DP	CC street sudershan house to sita w.no.15	20-Mar-07	29-Mar-07	100000	100000	100000	100000	Completed	2006-2007	Kailana
Secretary, MC, Ganaur	GANAUR	DP	const. of mushlim chopal	20-Mar-07	29-Mar-07	125000	125000	125000	125000	Completed	2006-2007	Kailana
Secretary, MC, Ganaur	GANAUR	DP	const. of balmiki chopal	20-Mar-07	29-Mar-07	100000	100000	100000	100000	Completed	2006-2007	Kailana
Secretary, MC, Ganaur	GANAUR	DP	const. of community centre	01-Nov-06	31-Mar-08	200000	200000	200000		Pending	2006-2007	Kailana
Secretary, MC, Ganaur	GANAUR	MPLAD	CC paving	04-Oct-06	31-Mar-08	112000	112000	112000	196000	Completed	2006-2007	Kailana
Secretary, MC, Ganaur	GANAUR	MPLAD	Special Repair	20-Sep-06	31-Mar-08	94000	94000	94000	114000	Completed	2006-2007	Kailana
Secretary, MC, Ganaur	GANAUR	MPLAD	Installation of T/well	14-Jul-07	31-Mar-08	60000	60000	60000	60000	Completed	2006-2007	Kailana
Secretary, MC, Ganaur	GANAUR	MPLAD	installation of Hand pump w.no.15	20-Aug-07	31-Mar-08	21000	21000	21000	21000	Completed	2006-2007	Kailana
Secretary, MC, Ganaur	GANAUR	MPLAD	RCC Roop P. School	20-Aug-07	31-Mar-08	100000	100000	100000	100000	Completed	2006-2007	Kailana

Secretary, MC, Ganaur	GANAUR	MPLAD	CC street ramesh to sant ram	20-Aug-07	31-Mar-08	33000	33000	33000	33000	Completed	2006-2007	Kailana
Secretary, MC, Ganaur	GANAUR	MPLAD	Installation of Hand Pump w.no.7	20-Aug-07	31-Mar-08	60000	60000	60000	60000	Completed	2006-2007	Kailana
Secretary, MC, Ganaur	GANAUR	MPLAD	Const. of Shamshan Ghat	20-Aug-07	31-Mar-08	300000	300000	300000	300000	Completed	2006-2007	Kailana
Secretary, MC, Ganaur	GANAUR	MPLAD	inst. Of sumersibal tuewal in VST w.no.2	20-Aug-07	31-Mar-08	65000	65000	65000	65000	Completed	2006-2007	Kailana
Secretary, MC, Ganaur	GANAUR	MPLAD	const. of water tanki	20-Aug-07	31-Mar-08	35000	35000	35000	30000	Completed	2006-2007	Kailana
Secretary, MC, Ganaur	GANAUR	LADT	const. of drain in w.no.1	16-Mar-07	02-Aug-07	50000	50000	50000	48500	Completed	2006-2007	Kailana
Secretary, MC, Ganaur	GANAUR	LADT	const. of street w.no.1	16-Mar-07	02-Aug-07	150000	150000	150000	148500	Completed	2006-2007	Kailana
Secretary, MC, Ganaur	GANAUR	LADT	const. of street w.no.1	16-Mar-07	02-Aug-07	150000	150000	150000	146000	Completed	2006-2007	Kailana
Secretary, MC, Ganaur	GANAUR	LADT	const. of street w.no.1	16-Mar-07	02-Aug-07	100000	100000	100000	98600	Completed	2006-2007	Kailana
Secretary, MC, Ganaur	GANAUR	LADT	const. of nala u/r part 1	16-Mar-07	02-Aug-07	300000	300000	300000	328000	Completed	2006-2007	Kailana
Secretary, MC, Ganaur	GANAUR	LADT	const. of nala u/r part 2	16-Mar-07	02-Aug-07	300000	300000	300000	332000	Completed	2006-2007	Kailana
Secretary, MC, Ganaur	GANAUR	LADT	const. of street in w.no.6 part 1	16-Mar-07	10-Aug-07	150000	150000	150000	143000	Completed	2006-2007	Kailana
Secretary, MC, Ganaur	GANAUR	LADT	const. of street in w.no.6 part 2	16-Mar-07	10-Aug-07	50000	50000	50000	48300	Completed	2006-2007	Kailana
Secretary, MC, Ganaur	GANAUR	LADT	const. of street in w.no.13	16-Mar-07	10-Aug-07	70000	70000	70000	69200	Completed	2006-2007	Kailana
Secretary, MC, Ganaur	GANAUR	LADT	const. of street in w.no.15	16-Mar-07	20-Aug-07	150000	150000	150000	150000	Completed	2006-2007	Kailana
Secretary, MC, Ganaur	GANAUR	LADT	const. of street in w.no.15	16-Mar-07	20-Aug-07	110000	110000	110000	106800	Completed	2006-2007	Kailana

Secretary, MC, Ganaur	GANAUR	LADT	const. of nala in w.no.3	16-Mar-07	20-Aug-07	150000	150000	150000	136400	Completed	2006-2007	Kailana
Secretary, MC, Ganaur	GANAUR	Govt.	for pay lone'odit and dev.works	23-Mar-07	31-Jul-07	1263500	1263500	1263500	1263500	Completed	2006-2007	Kailana
Secretary, MC, Ganaur	GANAUR	LADT	const. of nala bst road, ice cold store to bad	15-Dec-06		550000	550000	550000		In Progress	2007-2008	Kailana
Secretary, MC, Ganaur	GANAUR											Kailana
Secretary, MC, Ganaur	GANAUR	LADT	const. of nala tyagi market to govt. girls sr. sec. school w.no.8	15-Dec-06		900000	900000	900000		In Progress	2007-2008	Kailana
Secretary, MC, Ganaur	GANAUR	LADT	const. of nala badshahi road to lions club to goraknath mandir w.no.3	15-Dec-06	15-Mar-08	450000	450000	450000	450000	Completed	2007-2008	Kailana
Secretary, MC, Ganaur	GANAUR	LADT	const. of nala railway road to in front of middle school garhi keshri road w.no.3	15-Dec-06		450000	450000	450000	350000	In Progress	2007-2008	Kailana
Secretary, MC, Ganaur	GANAUR	LADT	const. of nala subhash house to umesh house w.no.4	15-Dec-06		200000	200000	200000	200000	Completed	2007-2008	Kailana
Secretary, MC, Ganaur	GANAUR	LADT	const. of nala H/O biram to ishwar garhi keshri w.no.	15-Dec-06		400000	400000	400000	400000	Completed	2007-2008	Kailana
Secretary, MC, Ganaur	GANAUR	LADT	const. of firni old hospital (CHC) to gas godown (upto garhi kesri road)	15-Dec-06		470000	470000	470000	470000	Completed	2007-2008	Kailana
Secretary, MC, Ganaur	GANAUR	LADT	Const. of gali ram mandir backside from firni to badshahi road	15-Dec-06		170000	170000	170000	133000	Completed	2007-2008	Kailana
Secretary, MC, Ganaur	GANAUR	LADT	const. of firni ram nath tyagi & to bari road brick paving & drain type-II	15-Dec-06		300000	300000	300000	300000	Completed	2007-2008	Kailana
Secretary, MC, Ganaur	GANAUR	LADT	const.of gali prem house to jawahar lal w.no.3	15-Dec-06		300000	300000	300000	300000	Completed	2007-2008	Kailana
Secretary, MC, Ganaur	GANAUR	LADT	const.of gali jai bhagwan to suraj bhan saini house w.no.3	15-Dec-06		350000	350000	350000	350000	Completed	2007-2008	Kailana
Secretary, MC, Ganaur	GANAUR	LADT	const. of gali old police choki wali w.no.1	15-Dec-06		275000	275000	275000	275000	Completed	2007-2008	Kailana
Secretary, MC, Ganaur	GANAUR	LADT	const. of gali deshwal wali w.no.1	15-Dec-06		150000	150000	150000	150000	Completed	2007-2008	Kailana

Secretary, MC, Ganaur	GANAUR	LADT	const. of gali kadyan wali w.no.1	15-Dec-06		400000	400000	400000	400000	Completed	2007-2008	Kailana
Secretary, MC, Ganaur	GANAUR	LADT	const. of gali near jat dharamshala w.no.1	15-Dec-06		125000	125000	125000	125000	Completed	2007-2008	Kailana
Secretary, MC, Ganaur	GANAUR	LADT	const. of gali mahender house to dharamir house & small streets sunder wali gali w.no.2	15-Dec-06		300000	300000	300000	300000	Completed	2007-2008	Kailana
Secretary, MC, Ganaur	GANAUR	LADT	const. of gali ishwar saini house to bijender & randhir havaldar wali gali w.no.15	15-Dec-06		200000	200000	200000	176000	Completed	2007-2008	Kailana
Secretary, MC, Ganaur	GANAUR	LADT	const. of gali H/O dharampal to ram rattan w.no.1	15-Dec-06		90000	90000	90000	90000	Completed	2007-2008	Kailana
Secretary, MC, Ganaur	GANAUR	LADT	const. of gali master mahavir wali w.no.15	15-Dec-06		80000	80000	80000	80000	Completed	2007-2008	Kailana
Secretary, MC, Ganaur	GANAUR	LADT	providing 72 watt (CFL) road light with wnder ground fitting BST road& garhi keshri road			505770	505770	505770	505770	Completed	2007-2008	Kailana
Secretary, MC, Ganaur	GANAUR	LADT	providing 72 watt (CFL) road light with under ground fitting from railway station to aggarsain hospital badshahi road & \CHC ROAD			990950	990950	990950		In Progress	2007-2008	Kailana
Secretary, MC, Ganaur	GANAUR	LADT	providing 72 watt (CFL) road light with under ground fitting from railway station to Fire brigade office via M.C. road, ganaur & kanya school.			953000	953000	953000		In Progress	2007-2008	Kailana
Secretary, MC, Ganaur	GANAUR	LADT	Providing fixing of flood lights 4 nos. (i) Namasgte chowk (ii) kanya school (iii) near railway station ((iv) garhi keshri chowk			275680	275680	275680		In Progress	2007-2008	Kailana
Secretary, MC, Ganaur	GANAUR	LADT	providing & fixing of 72 watt (CFL) road light with under ground fiting on railway road from police station to SDM Office			953775	953775	953775		In Progress	2007-2008	Kailana
Secretary, MC, Ganaur	GANAUR	SFC	const. of road w.no.7	17-Oct-07	11-Jan-08	150000	150000	150000	149700	Completed	2007-2008	Kailana
Secretary, MC, Ganaur	GANAUR	SFC	const. of drain w .no.7	17-Oct-07	11-Jan-08	150000	150000	150000	144800	Completed	2007-2008	Kailana
Secretary, MC, Ganaur	GANAUR	SFC	const. of street w.no.6	17-Oct-07	11-Jan-08	150000	150000	150000	150000	Completed	2007-2008	Kailana
Secretary, MC, Ganaur	GANAUR	SFC	const. of street w.no.1	17-Oct-07	15-Jan-08	150000	150000	150000	150000	Completed	2007-2008	Kailana
Secretary, MC, Ganaur	GANAUR	SFC	const. of street w.no.1	17-Oct-07	15-Jan-08	150000	150000	150000	153000	Completed	2007-2008	Kailana

Secretary, MC, Ganaur	GANAUR	SFC	const. of drain & small works	17-Oct-07	07-Apr-08	100000	100000	100000	77750	Completed	2007-2008	Kailana
Secretary, MC, Ganaur	GANAUR	Govt.	const. of street w.no.6	27-Nov-07	17-Mar-08	125000	125000	125000	123700	Completed	2007-2008	Kailana
Secretary, MC, Ganaur	GANAUR	Govt.	const. of street w.no.13	27-Nov-07	17-Mar-08	80000	80000	80000	84605	Completed	2007-2008	Kailana
Secretary, MC, Ganaur	GANAUR	Govt.	const. of street w.no.13	27-Nov-07	17-Mar-08	140000	140000	140000	132500	Completed	2007-2008	Kailana
Secretary, MC, Ganaur	GANAUR	Govt.	const. of street w.no.10	27-Nov-07	17-Mar-08	150000	150000	150000	148700	Completed	2007-2008	Kailana
Secretary, MC, Ganaur	GANAUR	Govt.	brick paving w.no.8	27-Nov-07	17-Mar-08	150000	150000	150000	144360	Completed	2007-2008	Kailana
Secretary, MC, Ganaur	GANAUR	Govt.	const. of drain and pulliya w.no.2,3,9,10,13	27-Nov-07	17-Mar-08	100000	100000	100000	104700	Completed	2007-2008	Kailana
Secretary, MC, Ganaur	GANAUR	Govt.	const. of street w.no.11	27-Nov-07	17-Mar-08	150000	150000	150000	145400	Completed	2007-2008	Kailana
Secretary, MC, Ganaur	GANAUR	Govt.	const. of nala w.no.3	27-Nov-07	29-Feb-08	125000	125000	125000	126800	Completed	2007-2008	Kailana
Secretary, MC, Ganaur	GANAUR	Govt.	const. of nala w.no.3	27-Nov-07	29-Feb-08	140000	140000	140000	133300	Completed	2007-2008	Kailana
Secretary, MC, Ganaur	GANAUR	Govt.	const. of nala BSP road	27-Nov-07	29-Feb-08	130000	130000	130000	127400	Completed	2007-2008	Kailana
Secretary, MC, Ganaur	GANAUR	Govt.	const. of CC street w.no.2	27-Nov-07	29-Feb-08	80000	80000	80000	75600	Completed	2007-2008	Kailana
Secretary, MC, Ganaur	GANAUR	Govt.	const. of street w.no.1	27-Nov-07	17-Mar-08	150000	150000	150000	147300	Completed	2007-2008	Kailana
Secretary, MC, Ganaur	GANAUR	Govt.	dev of park in dev bhumi,mox dham(shamshan ghat)w.no.10,gnr	18-Feb-08	15-Jul-08	140000	140000	140000	140000	Completed	2007-2008	Kailana
Secretary, MC, Ganaur	GANAUR	Govt.	raising of boundry wall in dev. Bhumi, mox dham, GNR.	18-Feb-08		100000	100000	100000		In Progress	2007-2008	Kailana
Secretary, MC, Ganaur	GANAUR	Govt.	Const. of shed for wood store & Fire kund in dev, bhumi, GNR.	18-Feb-08	08-Sep-08	210000	210000	210000	210000	Completed	2007-2008	Kailana

District Education Officer, Sonipat	KAILANA	Misc	Repair Work		1027000	1027000	1027000	Completed	2006/2007	Kailana
Xen., PWD(B&R), Prov-II, Sonipat	GANAUR	5054	Constg. Side lanes of ROB at Ganaur	15-Apr-08	6100000			In Progress	2008-09	Kailana
Xen., Marketing Board, Sonipat	PUGTHALA	Misc	Pugthala to Sardhana	30-Nov-08	6207000			Not Started	2007-08	Kailana
Xen., Marketing Board, Sonipat	NAYA BANS	Misc	Naya Bans to Ahulana	30-Nov-08	6375000			Not Started	2007-08	Kailana
Xen., Marketing Board, Sonipat	RAJLU GARHI	Misc	ganaur to rajloo gharhi		10049000			Not Started	2008-09	Kailana
Xen., Marketing Board, Sonipat	PURKHAS RATHI	Misc	purkhas to sanya khera		3270000			Not Started	2008-09	Kailana
Xen., Marketing Board, Sonipat	GHASAULI	Misc	ramnagar to ghasoli		2968000			Not Started	2008-09	Kailana
Xen., Marketing Board, Sonipat	PATTI BRAHMANAN	Misc	patti brahamana to datauli		1857000			Not Started	2008-09	Kailana
Xen., Marketing Board, Sonipat	MOI	Misc	rehmana to moi		3697000			Not Started	2008-09	Kailana

