

**GOHANA DEVELOPMENT WORK STATUS**

Department	Village/MC	Scheme Name	Work_name	Start Date	Status on	Estimated cost	Sanction Amt	Release Amt	Utilize Amt	Status	Year	Constitue ncy
Xen., PWD(B&R), Prov.-I, Sonipat	RUKHI	3054	Rukhi to Chichrana road	17-Oct-07	17-Oct-07	2300000	2300000	2100000	2100000	Completed	2008	Gohana
Xen., PWD(B&R), Prov.-I, Sonipat	Gohana	3054TFC	Gohana Jind road	02-Jan-07	02-Jan-07	5773000	5773000	6529000	6529000	Completed	2007	Gohana
Xen., PWD(B&R), Prov.-I, Sonipat	Gohana	3054TFC	Gohana Lakhan Majra road	02-Jan-07	02-Jan-07	8887000	8887000	8670000	8670000	Completed	2007	Gohana
Xen., PWD(B&R), Prov.-I, Sonipat	BIDHAL	5054	Bhainswal to KiloI via Giwana & Anwali road.	28-Feb-05	28-Feb-05	2936000	2936000	2551000	2551000	Completed	2005	Gohana
Xen., PWD(B&R), Prov.-I, Sonipat	Gohana	3054	on various roads in Provl. Sub Division Gohana( Gohana Khanpur Moi road)	28-Dec-05	28-Dec-05	1600000	1600000	2972000	2972000	Completed	2006	Gohana
Xen., PWD(B&R), Prov.-I, Sonipat	Gohana	3054	various roads in Provincial Sub Division, Gohana, Gohana Lakhan Majra road & Gohana	08-Sep-05	08-Sep-05	7194000	7194000	5678000	5678000	Completed	2007	Gohana
Xen., PWD(B&R), Prov.-I, Sonipat	Gohana	3054	Pdg. subsequent coat on various roads in PSD, Gohana	26-Sep-05	26-Sep-05	4497000	4497000	2309000	2309000	Completed	2007	Gohana
Xen., PWD(B&R), Prov.-I, Sonipat	LATH	3054	Lath approach road			496000	496000	90000	90000	Completed	2007	Gohana
Xen., PWD(B&R), Prov.-I, Sonipat	Gohana	LADT	C.C. Pavement in M.C. Limit Gohana in Sonapat Distt.	25-Jan-07	25-Jan-07	4001000	4001000	2000000	2000000	Completed	2007	Gohana
Xen., PWD(B&R), Prov.-I, Sonipat	KHERI DAMKAN	LADT	Kheri Damkan to Sikanderpur Majra road	18-Jul-06	18-Jul-06	4001000	4001000	1980000	1980000	Completed	2006	Gohana

Xen., PWD(B&R), Prov.-I, Sonipat	KASANDA	LADT	Kasanda Saragthal road, Katwal approach road, Lath to Katwal road & Pinana to Dodwa road.	07-Aug-07	07-Aug-07	3559000	3559000	3284000	3284000	Completed	2007	Gohana
Xen., PWD(B&R), Prov.-I, Sonipat	Gohana	3054	Crack sealing on Gohana Lakhan Majra road	17-Nov-06	17-Nov-06	1298000	1298000	1254000	1254000	Completed	2007	Gohana
Xen., PWD(B&R), Prov.-I, Sonipat	Gohana	4202	Constg. Ist floor of Girls wing in Govt. Collage at Gohana	27-Apr-07	27-Apr-07	8335000	8335000	6244000	6244000	Completed	2007	Gohana
Xen., PWD(B&R), Prov.-II, Sonipat	KHANPUR KALAN	5054	widening & strengthening from BPS Mahila University at Khanpur Kalan to GT roa	25-Jan-08	24-Oct-08	121313000	121313000	5154000	5154000	In Progress	2008-09	Gohana
Xen., PWD(B&R), Prov.-II, Sonipat	NAGAR	3054 (R&B)	Pdg. of surface dressing on G.T. road to Nahra Bahadurgarh road.	13-Jan-06	30-Jul-07	2217000	2217000	1752000	1752000	Completed	2007-08	Gohana
Xen(Panchayati Raj), Sonipat	ANWALI	HRDF	Pav. Of CC Street/ Interlocking	25-Jun-07	15-May-08	1000000	1000000	1000000	9950000	Completed	2007-08	Gohana
Xen(Panchayati Raj), Sonipat	BALI BRAHMANAN	LADT	Pav. Of CC Street/ Interlocking	24-Dec-07	15-Sep-08	1000000	1000000	1000000	900000	In Progress	2007-08	Gohana
Xen(Panchayati Raj), Sonipat	BHANISWAL MITHAN	VETY	Vety of Hospital	17-Sep-07	31-Aug-08	635000	635000	635000	500000	In Progress	2007-08	Gohana
Xen(Panchayati Raj), Sonipat	BIDHAL	WS Report	WSC	25-Aug-05	12-May-06	150000	150000	150000	167714	Completed	2005-06	Gohana
Xen(Panchayati Raj), Sonipat	BIDHAL	HRDF	Pav. Of CC Street/ Interlocking	24-Dec-07	30-Sep-08	1000000	1000000	1000000	100000	In Progress	2007-08	Gohana
Xen(Panchayati Raj), Sonipat	BILBILAN	WS Report	Pave. Of Street	15-Feb-07	31-Mar-07	100000	100000	100000	100000	Completed	2006-07	Gohana
Xen(Panchayati Raj), Sonipat	BILBILAN	Anganwadi	Anganwari	09-Apr-07	31-Oct-08	233000	233000	233000	0	In Progress	2007-08	Gohana

Xen(Panchayati Raj), Sonipat	BILBILAN	HRDF	Pav. Of CC Street/ Interlocking	24-Dec-07	23-Jun-08	1000000	1000000	1000000	900000	Completed	2007-08	Gohana
Xen(Panchayati Raj), Sonipat	ANWALI	ZP-SGRY	Laying of pipeline	28-Jul-05	20-Dec-05	100000	100000	100000	100960	Completed	2005-06	Gohana
Xen(Panchayati Raj), Sonipat	ANWALI	HRDF	Pave. Of Street	28-Feb-06	30-Jun-06	244000	244000	244000	244000	Completed	2005-06	Gohana
Xen(Panchayati Raj), Sonipat	ANWALI	ZP-SGRY	Laying of pipeline for drinking water	21-Mar-07	26-Mar-07	100000	100000	100000	100000	Completed	2006-07	Gohana
Xen(Panchayati Raj), Sonipat	ANWALI	TFC	Const. Of drain/nalla	20-Dec-07	15-Sep-08	50000	50000	50000	30000	In Progress	2007-08	Gohana
Xen(Panchayati Raj), Sonipat	ANWALI	HRDF	CC Street	01-Jun-08	30-Sep-08	1000000	1000000	500000	250000	In Progress	2008-09	Gohana
Xen(Panchayati Raj), Sonipat	BALI BRAHMANAN	HRDF	Pav. Of street	19-May-06	31-Aug-06	129000	129000	129000	131385	Completed	2006-07	Gohana
Xen(Panchayati Raj), Sonipat	BALI BRAHMANAN	HRDF	CC Street	01-Jun-08	30-Aug-08	1000000	1000000	500000	150000	In Progress	2008-09	Gohana
Xen(Panchayati Raj), Sonipat	BAROTA	ZP-SGRY	Const. Of School room	18-Jan-06	31-Mar-06	150000	150000	150000	147624	Completed	2005-06	Gohana
Xen(Panchayati Raj), Sonipat	BAROTA	HRDF	Pave. Of Street	21-Mar-06	30-Sep-06	404000	404000	404000	403237	Completed	2005-06	Gohana
Xen(Panchayati Raj), Sonipat	BAROTA	LADT	Pav. Of CC Street/ Interlocking	25-Jun-07	15-Apr-08	1000000	1000000	1000000	990000	Completed	2006-07	Gohana
Xen(Panchayati Raj), Sonipat	BAROTA	HRDF	CC Street	01-Jun-08	31-Oct-08	4000000	4000000	2000000	1500000	In Progress	2008-09	Gohana

Xen(Panchayati Raj), Sonipat	BHANISWAL MITHAN	HRDF	Pave. Of Street	28-Feb-06	30-Jun-06	153000	153000	153000	153000	Completed	2005-06	Gohana
Xen(Panchayati Raj), Sonipat	BHANISWAL MITHAN	HRDF	Repair of GGSSS	13-Mar-06	25-Feb-07	173000	173000	173000	164535	Completed	2005-06	Gohana
Xen(Panchayati Raj), Sonipat	BHANISWAL MITHAN	HRDF	Pav. Of Street	28-Feb-06	30-Apr-06	207000	207000	207000	207000	Completed	2005-06	Gohana
Xen(Panchayati Raj), Sonipat	BHANISWAL MITHAN	HRDF	Repair of GGSSS (b)	13-Mar-06	30-Sep-06	686000	686000	686000	682947	Completed	2005-06	Gohana
Xen(Panchayati Raj), Sonipat	BHANISWAL MITHAN	Model Vil	Model vellage	18-Oct-07	18-Oct-08	58700000	58700000	25000000	35000000	In Progress	2006-07	Gohana
Xen(Panchayati Raj), Sonipat	GAMRI	LADT	Pav. Of CC Street/ Interlocking	24-Dec-07	15-Jul-08	1000000	1000000	1000000	950000	Completed	2007-08	Gohana
Xen(Panchayati Raj), Sonipat	BIDHAL	HRDF	Pav. Of Rasta	28-Feb-07	30-Mar-06	158000	158000	158000	157495	Completed	2006-07	Gohana
Xen(Panchayati Raj), Sonipat	BIDHAL	HRDF	CC Street	01-Jun-08	31-Oct-08	4000000	4000000	2000000	0	In Progress	2008-09	Gohana
Xen(Panchayati Raj), Sonipat	BILBILAN	HRDF	Repair of GMS	13-Mar-06	12-May-06	67000	67000	67000	67000	Completed	2005-06	Gohana
Xen(Panchayati Raj), Sonipat	BILBILAN	ZP-SGRY	Digging of pond	01-Jan-06	31-Jan-06	100000	100000	100000	100020	Completed	2005-06	Gohana
Xen(Panchayati Raj), Sonipat	BILBILAN	TFC	Const. Of drinking water tank	31-Mar-07	30-Jun-07	20000	20000	20000	19738	Completed	2006-07	Gohana
Xen(Panchayati Raj), Sonipat	BILBILAN	HRDF	CC Street	01-Jun-08	30-Sep-08	1000000	1000000	500000	150000	In Progress	2008-09	Gohana

Xen(Panchayati Raj), Sonipat	GAMRI	HRDF	CC Street	01-Jun-08	30-Sep-08	1000000	1000000	500000	0	In Progress	2008-09	Gohana
Xen(Panchayati Raj), Sonipat	GARHI SARAI NAMDAR KHAN	HRDF	Pav. Of Rasta	19-May-06	30-Jun-06	161500	161500	161500	160971	Completed	2006-07	Gohana
Xen(Panchayati Raj), Sonipat	GARHI SARAI NAMDAR KHAN	HRDF	Pav. Of CC Street/ Interlocking	24-Dec-07	15-Jul-08	1000000	1000000	1000000	900000	Completed	2007-08	Gohana
Xen(Panchayati Raj), Sonipat	GARHI SARAI NAMDAR KHAN	HRDF	CC Street	01-Jun-08	30-Sep-08	1000000	1000000	500000	300000	In Progress	2008-09	Gohana
Xen(Panchayati Raj), Sonipat	GUJALE KALAN	LADT	Pav. Of CC Street/ Interlocking	25-Jun-07	30-Nov-07	1000000	1000000	1000000	1000000	Completed	2006-07	Gohana
Xen(Panchayati Raj), Sonipat	GUJALE KALAN	HRDF	CC Street	01-Jun-08	31-Oct-08	4000000	4000000	2000000	1600000	In Progress	2008-09	Gohana
Xen(Panchayati Raj), Sonipat	GIWANA	HRDF	Nala and side drain	28-Feb-06	30-Jun-06	210400	210400	210400	219600	Completed	2005-06	Gohana
Xen(Panchayati Raj), Sonipat	GIWANA	TFC	Drinking of water Tanki	31-Mar-07	31-Mar-08	20000	20000	20000	19828	Completed	2006-07	Gohana
Xen(Panchayati Raj), Sonipat	GIWANA	TFC	Drains of waste water	20-Dec-07	28-Feb-07	100000	100000	100000	100000	Completed	2007-08	Gohana
Xen(Panchayati Raj), Sonipat	GIWANA	HRDF	CC Street	01-Jun-08	30-Aug-08	1000000	1000000	500000	200000	In Progress	2008-09	Gohana
Xen(Panchayati Raj), Sonipat	JASRANA	HRDF	Pave. Of Street	21-Mar-06	30-Sep-06	404000	404000	404000	493820	Completed	2005-06	Gohana
Xen(Panchayati Raj), Sonipat	JASRANA	HRDF	Repair of GSSS	13-Mar-06	30-Sep-06	628000	628000	628000	665000	Completed	2005-06	Gohana

Xen(Panchayati Raj), Sonipat	JASRANA	TFC	Const. Of drinking of water tanki	31-Mar-07	31-Mar-08	20000	20000	20000	20000	Completed	2006-07	Gohana
Xen(Panchayati Raj), Sonipat	JASRANA	LADT	Pav. Of CC Street/ Interlocking	25-Jun-07	15-Sep-08	1000000	1000000	1000000	750000	In Progress	2006-07	Gohana
Xen(Panchayati Raj), Sonipat	JASRANA	HRDF	CC Street	01-Jun-08	30-Sep-08	1000000	1000000	500000	250000	In Progress	2008-09	Gohana
Xen(Panchayati Raj), Sonipat	JOULI	HRDF	Repair of GGHS	13-Mar-06	31-Aug-06	295000	295000	295000	296873	Completed	2005-06	Gohana
Xen(Panchayati Raj), Sonipat	JOULI	HRDF	Repair of GSSS	13-Mar-06	30-Sep-06	371000	371000	371000	378347	Completed	2005-06	Gohana
Xen(Panchayati Raj), Sonipat	JOULI	HRDF	Pav. Of street/drain	21-Mar-06	30-Jun-06	492400	492400	492400	493820	Completed	2006-07	Gohana
Xen(Panchayati Raj), Sonipat	JOULI	LADT	Pav. Of CC Street/ Interlocking	25-Jun-07	31-Jul-08	1000000	1000000	1000000	950000	Completed	2006-07	Gohana
Xen(Panchayati Raj), Sonipat	JOULI	HRDF	R/Wall of pond	15-Nov-07	15-Mar-08	357000	357000	357000	346353	Completed	2007-08	Gohana
Xen(Panchayati Raj), Sonipat	JOULI	HRDF	B/Wall of stadium	10-Dec-07	09-Apr-08	470000	470000	470000	468322	Completed	2007-08	Gohana
Xen(Panchayati Raj), Sonipat	JOULI	HRDF	CC Street	01-Jun-08	31-Oct-08	4000000	4000000	200000	1600000	In Progress	2008-09	Gohana
Xen(Panchayati Raj), Sonipat	KAILANA KHAS	HRDF	CC Street	01-Jun-08	30-Sep-08	1000000	1000000	500000	400000	In Progress	2008-09	Gohana
Xen(Panchayati Raj), Sonipat	KAKANA BHADRI	HRDF	CC Street	01-Jun-08	30-Sep-09	1000000	1000000	500000	500000	In Progress	2008-09	Gohana

Xen(Panchayati Raj), Sonipat	KASANDA	HRDF	Pav. Of Street	21-Mar-06	31-Jan-07	251500	251500	251500	251500	Completed	2005-06	Gohana
Xen(Panchayati Raj), Sonipat	KASANDA	HRDF	CC Street	04-Jan-08	15-Jul-08	1068800	1068800	534400	1000000	Completed	2007-08	Gohana
Xen(Panchayati Raj), Sonipat	KASANDA	HRDF	CC Street	01-Jun-08	30-Sep-08	1000000	1000000	500000	400000	In Progress	2008-09	Gohana
Xen(Panchayati Raj), Sonipat	KASANDI	ZP-SGRY	Pave. Of Street	13-Feb-06	20-Feb-06	60000	60000	60000	44880	Completed	2005-06	Gohana
Xen(Panchayati Raj), Sonipat	KASANDI	ZP-SGRY	Earth /Filling in School	28-Jul-05	30-Sep-05	60000	60000	60000	60030	Completed	2005-06	Gohana
Xen(Panchayati Raj), Sonipat	KASANDI	ZP-SGRY	Pave. Of Street	28-Feb-06	17-Mar-06	140000	140000	140000	139828	Completed	2005-06	Gohana
Xen(Panchayati Raj), Sonipat	KASANDI	HRDF	CC Street	04-Jan-08	15-Jul-08	924000	924000	500000	900000	Completed	2007-08	Gohana
Xen(Panchayati Raj), Sonipat	KASANDI	TFC	Const. Of Nalla	27-Feb-08	15-May-08	72696	72696	72695	72596	Completed	2008-09	Gohana
Xen(Panchayati Raj), Sonipat	KASANDI	HRDF	CC Street	01-Jun-08	30-Sep-08	1000000	1000000	500000	1000000	Completed	2008-09	Gohana
Xen(Panchayati Raj), Sonipat	KATWAL	ZP-SGRY	Retaing wall	28-Jul-05	30-Mar-06	100000	100000	100000	99407	Completed	2005-06	Gohana
Xen(Panchayati Raj), Sonipat	KATWAL	HRDF	Repair of GHS	13-Mar-08	30-Jun-06	387000	387000	387000	398416	Completed	2006-07	Gohana
Xen(Panchayati Raj), Sonipat	KATWAL	HRDF	CC Street	07-Feb-07	06-May-07	530000	530000	530000	509024	Completed	2006-07	Gohana

Xen(Panchayati Raj), Sonipat	KATWAL	ZP-SGRY	Digging of pond	08-Jan-07	31-Jan-07	100000	100000	100000	99929	Completed	2006-07	Gohana
Xen(Panchayati Raj), Sonipat	KATWAL	HRDF	Const. Of R/wall	20-Mar-08	30-Sep-08	534000	534000	500000	350000	In Progress	2007-08	Gohana
Xen(Panchayati Raj), Sonipat	KATWAL	HRDF	CC Street	04-Jan-08	30-Sep-08	923000	923000	500000	150000	In Progress	2007-08	Gohana
Xen(Panchayati Raj), Sonipat	KATWAL	HRDF	CC Street	20-Nov-07	15-May-08	1143000	1143000	571500	571500	Completed	2007-08	Gohana
Xen(Panchayati Raj), Sonipat	KATWAL	HRDF	CC Street	01-Jun-08	15-Jul-08	1000000	1000000	500000	200100	In Progress	2008-09	Gohana
Xen(Panchayati Raj), Sonipat	KHANPUR KALAN	ZP-SGRY	R/Wall	24-Feb-06	31-Mar-06	180000	180000	180000	181860	Completed	2005-06	Gohana
Xen(Panchayati Raj), Sonipat	KHANPUR KALAN	HRDF	Repair of GHS	13-Mar-06	02-Jun-06	79200	79200	79200	79200	Completed	2006-07	Gohana
Xen(Panchayati Raj), Sonipat	KHANPUR KALAN	HRDF	Pave. Of Street	21-Mar-06	30-Sep-07	429000	429000	429000	429272	Completed	2006-07	Gohana
Xen(Panchayati Raj), Sonipat	KHANPUR KALAN	LADT	Pav. Of CC Street/ Interlocking	13-Jul-07	15-Sep-08	1000000	1000000	1000000	900000	In Progress	2006-07	Gohana
Xen(Panchayati Raj), Sonipat	KHANPUR KALAN	ZP-SGRY	Pave. Of Street	01-Sep-06	30-Sep-06	85000	85000	85000	85220	Completed	2006-07	Gohana
Xen(Panchayati Raj), Sonipat	KHANPUR KALAN	ZP-SGRY	R/Wall of dada samdh wala pond	12-Sep-06	05-Oct-06	100000	100000	100000	103067	Completed	2006-07	Gohana
Xen(Panchayati Raj), Sonipat	KHANPUR KALAN	HRDF	Const. Of CC Street	20-Nov-07	19-Mar-08	378000	378000	378000	328257	Completed	2007-08	Gohana



Xen(Panchayati Raj), Sonipat	KHANPUR KALAN	HRDF	CC Street	01-Jun-08	31-Oct-08	4000000	4000000	200000	2000000	In Progress	2008-09	Gohana
Xen(Panchayati Raj), Sonipat	KHERI DAMKAN	ZP-SGRY	Room in GPS	01-Feb-06	31-Mar-06	120000	120000	120000	120000	Completed	2005-06	Gohana
Xen(Panchayati Raj), Sonipat	KHERI DAMKAN	HRDF	Pave. Of Street	23-May-06	30-Nov-06	215000	215000	215000	215000	Completed	2006-07	Gohana
Xen(Panchayati Raj), Sonipat	KHERI DAMKAN	LADT	Pav. Of CC Street/ Interlocking	25-Jun-07	31-Mar-08	1000000	1000000	1000000	1000000	Completed	2006-07	Gohana
Xen(Panchayati Raj), Sonipat	KHERI DAMKAN	HRDF	CC Street	01-Jun-08	30-Sep-08	1000000	1000000	500000	900000	Completed	2008-09	Gohana
Xen(Panchayati Raj), Sonipat	LATH	ZP-SGRY	Pav. Of street Shamshan ghat	27-Mar-06	31-Mar-06	30300	30300	30300	30300	Completed	2005-06	Gohana
Xen(Panchayati Raj), Sonipat	LATH	ZP-SGRY	Const.of GPS Room	28-Jul-05	31-Mar-06	150000	150000	150000	150000	Completed	2005-06	Gohana
Xen(Panchayati Raj), Sonipat	LATH	ZP-SGRY	Pave. Of Street	28-Jul-05	31-Aug-05	50000	50000	50000	46852	Completed	2005-06	Gohana
Xen(Panchayati Raj), Sonipat	LATH	ZP-SGRY	Pave. Of Street	08-Jan-07	31-Mar-07	40000	40000	40000	40000	Completed	2006-07	Gohana
Xen(Panchayati Raj), Sonipat	LATH	ZP-SGRY	Pave. Of Street	12-Sep-06	30-Mar-07	50000	50000	50000	50000	Completed	2006-07	Gohana
Xen(Panchayati Raj), Sonipat	LATH	ZP-SGRY	Pave. Of Street	08-Jan-07	31-Mar-07	50000	50000	50000	50000	Completed	2006-07	Gohana
Xen(Panchayati Raj), Sonipat	LATH	ZP-SGRY	Pave. Of Street	12-Sep-06	30-Mar-06	50000	50000	50000	47080	Completed	2006-07	Gohana

Xen(Panchayati Raj), Sonipat	LATH	TFC	Const. Of Drain	08-Jan-07	30-Jun-07	100000	100000	100000	100000	Completed	2006-07	Gohana
Xen(Panchayati Raj), Sonipat	LATH	TFC	Const. Of Nalla	31-Mar-07	30-Jun-07	100000	100000	100000	100000	Completed	2006-07	Gohana
Xen(Panchayati Raj), Sonipat	LATH	ZP-SGRY	Pave. Of Street	12-Sep-06	30-Mar-06	35740	35740	35740	35740	Completed	2006-07	Gohana
Xen(Panchayati Raj), Sonipat	LATH	TFC	Const. Of Nalla	20-Dec-07	15-Sep-08	100000	100000	100000	80000	In Progress	2007-08	Gohana
Xen(Panchayati Raj), Sonipat	LATH	TFC	Const. Of Drain	27-Feb-08	15-Sep-08	100000	100000	100000	50000	In Progress	2007-08	Gohana
Xen(Panchayati Raj), Sonipat	LATH	HRDF	Pave. Of Street	20-Mar-08	30-Sep-08	445000	445000	445000	200000	In Progress	2007-08	Gohana
Xen(Panchayati Raj), Sonipat	LATH	HRDF	CC Street	01-Jun-08	31-Oct-08	4000000	4000000	2000000	1000000	In Progress	2008-09	Gohana
Xen(Panchayati Raj), Sonipat	MAHRA	ZP-SGRY	Earth/Filling near well	01-Mar-06	21-Mar-06	100000	100000	100000	104370	Completed	2005-06	Gohana
Xen(Panchayati Raj), Sonipat	MAHRA	ZP-SGRY	Digging of pond	12-Sep-06	31-Oct-06	150000	150000	150000	154848	Completed	2006-07	Gohana
Xen(Panchayati Raj), Sonipat	MAHRA	HRDF	Pave. Of Street	28-Feb-06	30-May-06	206000	206000	206000	191215	Completed	2006-07	Gohana
Xen(Panchayati Raj), Sonipat	MAHRA	HRDF	Repair of GSSS	13-Mar-06	30-Apr-06	288000	288000	288000	289232	Completed	2006-07	Gohana
Xen(Panchayati Raj), Sonipat	MAHRA	LADT	Pav. Of CC Street/ Interlocking	25-Jun-07	31-Dec-07	1000000	1000000	1000000	986000	Completed	2006-07	Gohana

Xen(Panchayati Raj), Sonipat	MAHRA	TFC	Const. Of Nalla	20-Dec-07	15-Jul-08	100000	100000	100000	76487	Completed	2007-08	Gohana
Xen(Panchayati Raj), Sonipat	MAHRA	TFC	Const. Of Nalla	27-Feb-08	15-Sep-08	140000	140000	140000	75000	In Progress	2007-08	Gohana
Xen(Panchayati Raj), Sonipat	MAHRA	HRDF	CC Street	01-Jun-08	30-Sep-08	1000000	1000000	500000	20000	In Progress	2008-09	Gohana
Xen(Panchayati Raj), Sonipat	MOI HOODA	TFC	Const of drinking water Tanki	31-Mar-07	30-Jun-07	20000	20000	20000	19722	Completed	2006-07	Gohana
Xen(Panchayati Raj), Sonipat	MOI HOODA	TFC	Const. Of waste water Nalla	08-Jan-07	30-Jun-07	100000	100000	100000	90640	Completed	2006-07	Gohana
Xen(Panchayati Raj), Sonipat	MOI HOODA	ZP-SGRY	Pave. Of Street	12-Sep-06	30-Oct-06	150000	150000	150000	149832	Completed	2006-07	Gohana
Xen(Panchayati Raj), Sonipat	MOI HOODA	LADT	Pav. Of CC Street/ Interlocking	13-Jul-07	15-Sep-08	1000000	1000000	1000000	200000	In Progress	2006-07	Gohana
Xen(Panchayati Raj), Sonipat	MOI HOODA	HRDF	CC Street	04-Jan-08	15-Jul-08	1057000	1057000	528500	1050000	Completed	2007-08	Gohana
Xen(Panchayati Raj), Sonipat	MOI HOODA	HRDF	CC Street	01-Jun-08	31-Oct-08	4000000	4000000	2000000	500000	In Progress	2008-09	Gohana
Xen(Panchayati Raj), Sonipat	NAGAR	HRDF	Pave. Of Street	21-Mar-06	31-Aug-06	183000	183000	183000	182031	Completed	2006-07	Gohana
Xen(Panchayati Raj), Sonipat	NAGAR	HRDF	CC Street	01-Jun-08	30-Sep-08	1000000	1000000	500000	200000	In Progress	2008-09	Gohana
Xen(Panchayati Raj), Sonipat	NIYAT	HRDF	Const. Of Nalla	31-Mar-07	30-Jun-07	100000	100000	100000	96897	Completed	2006-07	Gohana

Xen(Panchayati Raj), Sonipat	GIWANA	HRDF	Pav. Of CC Street/ Interlocking	24-Dec-07	15-Jul-08	1000000	1000000	1000000	950000	Completed	2007-08	Gohana
Xen(Panchayati Raj), Sonipat	NIYAT	HRDF	CC Street	01-Jun-08	30-Sep-08	1000000	1000000	500000	250000	In Progress	2008-09	Gohana
Xen(Panchayati Raj), Sonipat	PUTHI	HRDF	Pave. Of Street	28-Feb-06	31-Mar-06	207000	207000	207000	207000	Completed	2005-06	Gohana
Xen(Panchayati Raj), Sonipat	PUTHI	HRDF	Repair of GMS	13-Mar-06	30-Sep-06	500000	500000	500000	530217	Completed	2006-07	Gohana
Xen(Panchayati Raj), Sonipat	PUTHI	LADT	Pav. Of CC Street/ Interlocking	25-Jun-07	31-Dec-07	1000000	1000000	1000000	989000	Completed	2006-07	Gohana
Xen(Panchayati Raj), Sonipat	PUTHI	ZP-SGRY	Pave. Of Street	21-Mar-07	31-Mar-07	100000	100000	100000	90466	Completed	2006-07	Gohana
Xen(Panchayati Raj), Sonipat	PUTHI	HRDF	CC Street	01-Jun-08	30-Sep-08	1000000	1000000	500000	600000	In Progress	2008-09	Gohana
Xen(Panchayati Raj), Sonipat	RABHARA	HRDF	Repair of GSSS	13-Mar-06	30-Apr-06	300000	300000	300000	301484	Completed	2006-07	Gohana
Xen(Panchayati Raj), Sonipat	RABHARA	LADT	Pav. Of CC Street/ Interlocking	25-Jun-07	31-Dec-07	1000000	1000000	1000000	850000	Completed	2006-07	Gohana
Xen(Panchayati Raj), Sonipat	RABHARA	HRDF	CC Street	01-Jun-08	30-Sep-08	1000000	1000000	500000	1000000	Completed	2008-09	Gohana
Xen(Panchayati Raj), Sonipat	RIWARA	TFC	Drinking of water Tanki	31-Mar-07	30-Jun-07	20000	20000	20000	20000	Completed	2006-07	Gohana
Xen(Panchayati Raj), Sonipat	RIWARA	TFC	Const. Of Drain	27-Feb-08	15-Jul-08	100000	100000	100000	98985	Completed	2007-08	Gohana

Xen(Panchayati Raj), Sonipat	RUKHI	TFC	Const. Of Nalla	08-Jan-07	30-Jan-07	100000	100000	100000	100000	Completed	2006-07	Gohana
Xen(Panchayati Raj), Sonipat	RUKHI	LADT	Pav. Of CC Street/ Interlocking	25-Jun-07	31-Dec-07	1000000	1000000	1000000	985000	Completed	2006-07	Gohana
Xen(Panchayati Raj), Sonipat	RUKHI	HRDF	CC Street	01-Jun-08	31-Oct-08	4000000	4000000	2000000	1000000	In Progress	2008-09	Gohana
Xen(Panchayati Raj), Sonipat	RUKHI PANA	HRDF	Pave. Of Street	21-Mar-06	31-May-06	399000	399000	399000	399000	Completed	2005-06	Gohana
Xen(Panchayati Raj), Sonipat	RUKHI PANA	HRDF	CC Street	01-Jun-08	30-Sep-08	1000000	1000000	500000	150000	In Progress	2008-09	Gohana
Xen(Panchayati Raj), Sonipat	SARGTHAL	HRDF	Repair of GSSS	13-Mar-06	05-Aug-06	207900	207900	207900	206937	Completed	2006-07	Gohana
Xen(Panchayati Raj), Sonipat	SARGTHAL	ZP-SGRY	R/Wall of Cow Ghat	01-Mar-07	31-Mar-07	100000	100000	100000	999630	Completed	2006-07	Gohana
Xen(Panchayati Raj), Sonipat	SARGTHAL	HRDF	CC.Street & Cow Ghat	20-Mar-08	15-Jul-08	402700	402700	402700	400000	Completed	2007-08	Gohana
Xen(Panchayati Raj), Sonipat	Gohana	Misc	Patwarkhana	01-Feb-06	01-Oct-07	20000	20000	20000	20000	Completed	2006-07	Gohana
Xen(Panchayati Raj), Sonipat	SARGTHAL	HRDF	CC Street	29-Jan-08	28-Jun-08	1418000	1418000	709000	1371886	Completed	2007-08	Gohana
Xen(Panchayati Raj), Sonipat	SARGTHAL	HRDF	CC Street	29-Nov-07	15-Jul-08	1652000	1652000	826000	1618960	Completed	2007-08	Gohana
Xen(Panchayati Raj), Sonipat	SARGTHAL	HRDF	CC Street	01-Jun-08	30-Sep-08	1000000	1000000	500000	500000	In Progress	2008-09	Gohana

Xen(Panchayati Raj), Sonipat	SANIPUR DARYAPUR	HRDF	CC Street	01-Jun-08	30-Sep-08	1000000	1000000	500000	300000	In Progress	2008-09	Gohana
Xen(Panchayati Raj), Sonipat	SIKANDARPUR MAJRA	HRDF	CC Street	19-May-06	31-Aug-06	179000	179000	179000	174752	Completed	2006-07	Gohana
Xen(Panchayati Raj), Sonipat	SIKANDARPUR MAJRA	HRDF	Repair of GMS	13-Mar-06	31-Mar-07	228000	228000	228000	253057	Completed	2006-07	Gohana
Xen(Panchayati Raj), Sonipat	SIKANDARPUR MAJRA	HRDF	CC Street	19-May-06	31-Aug-06	360000	360000	360000	361401	Completed	2006-07	Gohana
Xen(Panchayati Raj), Sonipat	SIKANDARPUR MAJRA	HRDF	CC Street	19-May-06	30-Jun-06	442000	442000	442000	475000	Completed	2006-07	Gohana
Xen(Panchayati Raj), Sonipat	SIKANDARPUR MAJRA	HRDF	Retaing of wall	19-May-06	30-Sep-06	954000	954000	954000	959443	Completed	2006-07	Gohana
Xen(Panchayati Raj), Sonipat	SIKANDARPUR MAJRA	HRDF	CC Street	01-Jun-08	30-Sep-08	1000000	1000000	500000	150000	In Progress	2008-09	Gohana
Xen(Panchayati Raj), Sonipat	TIHAR MALIK	HRDF	CC Street	01-Jun-08	31-Jul-08	1000000	1000000	500000	850000	Completed	2008-09	Gohana
Xen(Panchayati Raj), Sonipat	WAZIRPURA	HRDF	Repair of GMS	13-Mar-06	30-Sep-06	552000	552000	552000	552000	Completed	2005-06	Gohana
Xen(Panchayati Raj), Sonipat	WAZIRPURA	HRDF	Const. Of CC Street	04-Jan-08	15-Aug-08	1516000	1516000	758000	1200000	Completed	2007-08	Gohana
Xen(Panchayati Raj), Sonipat	WAZIRPURA	HRDF	CC Street	01-Jun-08	30-Sep-08	1000000	1000000	500000	1000000	Completed	2008-09	Gohana
Xen(Panchayati Raj), Sonipat	KAILANA KHAS	LADT	Pav. Of CC Street/ Interlocking	24-Dec-07	15-Aug-08	1000000	1000000	1000000	950000	Completed	2007-08	Gohana

Xen(Panchayati Raj), Sonipat	KAKANA BHADRI	LADT	Pav. Of CC Street/ Interlocking	24-Dec-07	15-Sep-08	1000000	1000000	1000000	900000	In Progress	2007-08	Gohana
Xen(Panchayati Raj), Sonipat	KASANDA	LADT	Pav. Of CC Street/ Interlocking	24-Dec-07	15-Sep-08	1000000	1000000	1000000	700000	In Progress	2007-08	Gohana
Xen(Panchayati Raj), Sonipat	KASANDI	Anganwadi	Anganwari	15-Dec-05	15-Apr-08	233000	233000	233000	218644	Completed	2005-06	Gohana
Xen(Panchayati Raj), Sonipat	KASANDI	HRDF	Pav. Of CC Street/ Interlocking	24-Dec-07	23-Jun-08	1000000	1000000	1000000	997000	Completed	2007-08	Gohana
Xen(Panchayati Raj), Sonipat	KATWAL	LADT	Pav. Of CC Street/ Interlocking	24-Dec-07	15-Jul-08	1000000	1000000	1000000	950000	In Progress	2007-08	Gohana
Xen(Panchayati Raj), Sonipat	KHANPUR KALAN	VETY	Vety of Hospital	17-Sep-07	15-Jan-08	635000	635000	635000	630000	Completed	2007-08	Gohana
Xen(Panchayati Raj), Sonipat	LATH	WS Report	R/Wall of pond	15-Feb-07	15-May-07	100000	100000	100000	100000	Completed	2006-07	Gohana
Xen(Panchayati Raj), Sonipat	LATH	HRDF	Pav. Of CC Street/ Interlocking	25-Jun-07	15-Apr-08	1000000	1000000	1000000	872000	Completed	2007-08	Gohana
Xen(Panchayati Raj), Sonipat	MAHRA	WS Report	WSC	25-Aug-05	12-May-06	150000	150000	150000	158032	Completed	2005-06	Gohana
Xen(Panchayati Raj), Sonipat	NAGAR	Anganwadi	Anganwari	09-Apr-07	31-Jan-08	233000	233000	233000	233000	Completed	2007-08	Gohana
Xen(Panchayati Raj), Sonipat	NAGAR	HRDF	Pav. Of CC Street/ Interlocking	24-Dec-07	23-Jun-08	1000000	1000000	1000000	900000	Completed	2007-08	Gohana
Xen(Panchayati Raj), Sonipat	NIYAT	HRDF	Pav. Of CC Street/ Interlocking	24-Dec-07	15-Aug-08	1000000	1000000	1000000	650000	Completed	2007-08	Gohana

Xen(Panchayati Raj), Sonipat	RIWARA	Anganwadi	Anganwari	18-May-05	15-Feb-08	233000	233000	233000	233000	Completed	2005-06	Gohana
Xen(Panchayati Raj), Sonipat	RIWARA	LADT	Pav. Of CC Street/ Interlocking	24-Dec-07	15-Jul-08	1000000	1000000	1000000	850000	Completed	2007-08	Gohana
Xen(Panchayati Raj), Sonipat	RUKHI PANA	HRDF	Pav. Of CC Street/ Interlocking	24-Dec-07	23-Jun-08	1000000	1000000	1000000	900000	Completed	2007-08	Gohana
Xen(Panchayati Raj), Sonipat	SARGTHAL	VETY	Vety of Hospital	17-Sep-07	31-Dec-07	579000	579000	579000	579000	Completed	2007-08	Gohana
Xen(Panchayati Raj), Sonipat	SARGTHAL	LADT	Pav. Of CC Street/ Interlocking	24-Dec-07	15-Sep-08	1000000	1000000	1000000	400000	In Progress	2007-08	Gohana
Xen(Panchayati Raj), Sonipat	SANIPUR DARYAPUR	LADT	Pav. Of CC Street/ Interlocking	24-Dec-07	15-Sep-08	1000000	1000000	1000000	100000	In Progress	2007-08	Gohana
Xen(Panchayati Raj), Sonipat	SIKANDARPUR MAJRA	LADT	Pav. Of CC Street/ Interlocking	24-Dec-07	15-Jul-08	1000000	1000000	1000000	900000	In Progress	2007-08	Gohana
Xen(Panchayati Raj), Sonipat	TIHAR MALIK	HRDF	Pav. Of CC Street/ Interlocking	24-Dec-07	23-Jun-08	1000000	1000000	1000000	900000	Completed	2007-08	Gohana
Xen(Panchayati Raj), Sonipat	WAZIRPURA	LADT	Pav. Of CC Street/ Interlocking	24-Dec-07	15-Sep-08	1000000	1000000	1000000	700000	In Progress	2007-08	Gohana
Xen., PWD(B&R), Prov.-I, Sonipat	Gohana	3054 (R&B)	Lakhan Majra road Km. 0 to 2.00 (both side) in Sonapat District.	31-Jul-08		5720000	5720000	1729000	1729000	In Progress	2007	Gohana
Xen., PWD(B&R), Prov.-I, Sonipat	MOI HOODA	5054-(R&B)	Hooda to Kahni & Hassangarh Sisana road to Matindu Garhi Sisamna via Matindu	12-Nov-08		30700000	30700000	3831000	38310000	In Progress	2007	Gohana
Xen., PWD(B&R), Prov.-I, Sonipat	Gohana	3054 (R&B)	Baroda Julana road RD 490 to 2400 mtr. (Left side) & RD 900 to 2400	31-Jul-08		4877000	4877000	2628000	2628000	Completed	2007	Gohana



Xen., PWD(B&R), Prov.-I, Sonipat	Gohana	3054 (R&B)	Block, side drain, brick paving & 20 mm thick P.C on various roads	08-Jun-07	59800000	59800000	50420000	50420000	Completed	2007	Gohana
Xen., PWD(B&R), Prov.-I, Sonipat	KHANPUR KALAN	NABARD	BPS Mahilla University Khanpur Kalan to Gurukul Bhainswal via kakana	07-Oct-08	86100000	86100000	15890000	15890000	In Progress	2008	Gohana
Xen., PWD(B&R), Prov.-I, Sonipat	KHANPUR KALAN	NABARD	from Gohana to BPS Mahilla University, Khanpur Kalan Km.in sonipat	20-May-08	46350000	46350000	25870000	25870000	Completed	2008	Gohana
Xen., PWD(B&R), Prov.-I, Sonipat	GIWANA	4250-(ITI)	Constg. I.T.I. Building at Kharkhauda in Sonapat District.	16-Mar-09	34321000	34321000	12640000	12640000	In Progress	2007	Gohana
S.E. Public Health, Sonipat	KAILANA KHAS	NCRPB	W/S Sch.Kailana Khas	05-May-09	62020000	62020000	62020000	20810000	In Progress	2007	Gohana
S.E. Public Health, Sonipat	BAROTA	NABARD	W/S Sch.Barota	07-Dec-08	83760000	83760000	48900000	790000	Proposed	2007	Gohana
S.E. Public Health, Sonipat	KHERI DAMKAN	NABARD	W/S Sch.Kher Dhamkan	07-Sep-08	85020000	85020000	55300000	250000	Proposed	2007	Gohana
S.E. Public Health, Sonipat	BHANISWAL MITHAN	NABARD	W/S Sch.Bhainswal Kalan	16-Oct-08	157170000	157100000	91700000	56270000	In Progress	2007	Gohana
S.E. Public Health, Sonipat	KHANPUR KALAN	Govt.	W/S Woman University Khanpur Kalan	27-Nov-08	923000000	923000000	500000000	549970000	In Progress	2007	Gohana
S.E. Public Health, Sonipat	LATH	ARWSP	W/S Sch. Lath	30-Sep-08	66800000	66800000	23000000	18430000	In Progress	2007	Gohana
S.E. Public Health, Sonipat	JASRANA	ARWSP	W/S Sch.Jassrana	31-Oct-08	79750000	79750000	28000000	51540000	In Progress	2007	Gohana
S.E. Public Health, Sonipat	MOI HOODA	ARWSP	W/S Sch.Moi	31-Oct-08	99000000	99000000	28000000	40300000	In Progress	2006	Gohana

S.E. Public Health, Sonipat	KHANPUR KALAN	Govt.	Storm Water in Khanpur Kalan	19-Sep-08		51857000	51857000			In Progress	2007	Gohana	
S.E. Public Health, Sonipat	KHANPUR KALAN	Govt.	Sewerage in BPS Khanpur Kalan	07-Nov-08		36261000	36261000			In Progress	2007	Gohana	
S.E. Public Health, Sonipat	Gohana	NCRPB	Urban Sewrage Scheme Gohana Town	09-Jun-08		27200000	27200000	16320000	12246000	In Progress	2007	Gohana	
S.E. Public Health, Sonipat	Gohana	4711	Prov.Storm Water Drainage in Gohana Town	31-Oct-08		42130000	42130000	4930000	8100000	In Progress	2007	Gohana	
DPC, SSA, Sonipat	ANWALI	SSA	cluster resource centre			200000	200000			200000	Completed	2006-07	Gohana
DPC, SSA, Sonipat	GARHI SARAI NAMDAR KHAN	SSA	cluster resource centre			200000	200000			200000	Completed	2006-07	Gohana
DPC, SSA, Sonipat	KHANPUR KALAN	SSA	cluster resource centre			200000	200000			200000	Completed	2006-07	Gohana
DPC, SSA, Sonipat	BAROTA	SSA	Toilet			20000	20000	20000	20000	20000	Completed	2007-08	Gohana
DPC, SSA, Sonipat	BHANISWAL MITHAN	SSA	Toilet			20000	20000	20000	20000	20000	Completed	2007-08	Gohana
DPC, SSA, Sonipat	BHANISWAL MITHAN	SSA	Toilet			20000	20000	20000	20000	20000	Completed	2007-08	Gohana
DPC, SSA, Sonipat	GARHI SARAI NAMDAR KHAN	SSA	Toilet			20000	20000	20000	20000	20000	Completed	2007-08	Gohana
DPC, SSA, Sonipat	GARHI SARAI NAMDAR KHAN	SSA	Toilet			20000	20000	20000	20000	20000	Completed	2007-08	Gohana

DPC, SSA, Sonipat	GUJALE KALAN	SSA	Toilet		20000	20000	20000	20000	Completed	2007-08	Gohana
DPC, SSA, Sonipat	Gohana	SSA	Toilet		20000	20000	20000	20000	Completed	2007-08	Gohana
DPC, SSA, Sonipat	Gohana	SSA	Toilet		20000	20000	20000	20000	Completed	2007-08	Gohana
DPC, SSA, Sonipat	Gohana	SSA	Toilet		20000	20000	20000	20000	Completed	2007-08	Gohana
DPC, SSA, Sonipat	JOULI	SSA	Toilet		20000	20000	20000	20000	Completed	2007-08	Gohana
DPC, SSA, Sonipat	JOULI	SSA	Toilet		20000	20000	20000	20000	Completed	2007-08	Gohana
DPC, SSA, Sonipat	KASANDI	SSA	Toilet		20000	20000	20000	20000	Completed	2007-08	Gohana
DPC, SSA, Sonipat	KATWAL	SSA	Toilet		20000	20000	20000	20000	Completed	2007-08	Gohana
DPC, SSA, Sonipat	KHERI DAMKAN	SSA	Toilet		20000	20000	20000	20000	Completed	2007-08	Gohana
DPC, SSA, Sonipat	LATH	SSA	Toilet		20000	20000	20000	20000	Completed	2007-08	Gohana
DPC, SSA, Sonipat	MAHRA	SSA	Toilet		20000	20000	20000	20000	Completed	2007-08	Gohana
DPC, SSA, Sonipat	MOI HOODA	SSA	Toilet		20000	20000	20000	20000	Completed	2007-08	Gohana

DPC, SSA, Sonipat	NAGAR	SSA	Toilet		20000	20000	20000	20000	Completed	2007-08	Gohana
DPC, SSA, Sonipat	PUTHI	SSA	Toilet		20000	20000	20000	20000	Completed	2007-08	Gohana
DPC, SSA, Sonipat	RABHARA	SSA	Toilet		20000	20000	20000	20000	Completed	2007-08	Gohana
DPC, SSA, Sonipat	RUKHI	SSA	Toilet		20000	20000	20000	20000	Completed	2007-08	Gohana
DPC, SSA, Sonipat	TIHAR MALIK	SSA	Toilet		20000	20000	20000	20000	Completed	2007-08	Gohana
DPC, SSA, Sonipat	WAZIRPURA	SSA	Toilet		20000	20000	20000	20000	Completed	2007-08	Gohana
DPC, SSA, Sonipat	KATWAL	SSA	Addl. Class Room		507000	507000	507000	507000	Completed	2007-08	Gohana
DPC, SSA, Sonipat	WAZIRPURA	SSA	Addl. Class Room	31-Aug-08	507000	507000	507000	507000	In Progress	2007-08	Gohana
DPC, SSA, Sonipat	GUJALE KALAN	SSA	Addl. Class Room	31-Aug-08	372000	372000	372000	372000	In Progress	2007-08	Gohana
DPC, SSA, Sonipat	SARGTHAL	SSA	Addl. Class Room	30-Sep-08	203000	203000	203000	203000	In Progress	2007-08	Gohana
DPC, SSA, Sonipat	GUJALE KALAN	SSA	Addl. Class Room	31-Aug-08	203000	203000	203000	203000	In Progress	2007-08	Gohana
DPC, SSA, Sonipat	NIYAT	SSA	Toilet		20000	20000	20000	20000	Completed	2007-08	Gohana

DPC, SSA, Sonipat	BALI BRAHMANAN	SSA	A.C.R.		186000	186000	186000	186000	Completed	2005-06	Gohana
DPC, SSA, Sonipat	BHAINSWAL BAWLA	SSA	A.C.R.		347000	347000	347000	347000	Completed	2005-06	Gohana
DPC, SSA, Sonipat	BAROTA	SSA	A.C.R.		186000	186000	186000	186000	Completed	2005-06	Gohana
DPC, SSA, Sonipat	BAROTA	SSA	A.C.R.		186000	186000	186000	186000	Completed	2005-06	Gohana
DPC, SSA, Sonipat	ANWALI	SSA	Addl. Class Room		186000	186000	186000	186000	Completed	2006-07	Gohana
DPC, SSA, Sonipat	GAMRI	SSA	A.C.R.		347000	347000	347000	347000	Completed	2005-06	Gohana
DPC, SSA, Sonipat	BALI BRAHMANAN	SSA	Addl. Class Room		186000	186000	186000	186000	In Progress	2006-07	Gohana
DPC, SSA, Sonipat	Gohana	SSA	A.C.R.		500000	500000	500000	500000	Completed	2005-06	Gohana
DPC, SSA, Sonipat	GAMRI	SSA	Addl. Class Room		347000	347000	347000	347000	Completed	2006-07	Gohana
DPC, SSA, Sonipat	MAHRA	SSA	A.C.R.		186000	186000	186000	186000	Completed	2005-06	Gohana
DPC, SSA, Sonipat	Gohana	SSA	Addl. Class Room		347000	347000	347000	347000	Completed	2006-07	Gohana
DPC, SSA, Sonipat	JOULI	SSA	b/wall		40000	40000		20000	Completed	2006-07	Gohana

DPC, SSA, Sonipat	KASANDI	SSA	b/wall		40000	40000		20000	Completed	2006-07	Gohana
DPC, SSA, Sonipat	Gohana	SSA	Addl. Class Room		347000	347000	347000	347000	In Progress	2006-07	Gohana
DPC, SSA, Sonipat	KHANPUR KALAN	SSA	b/wall		40000	40000		20000	Completed	2006-07	Gohana
DPC, SSA, Sonipat	JOULI	SSA	Addl. Class Room		186000	186000	186000	186000	Completed	2006-07	Gohana
DPC, SSA, Sonipat	KHANPUR KALAN	SSA	b/wall		40000	40000		20000	Completed	2006-07	Gohana
DPC, SSA, Sonipat	KHANPUR KALAN	SSA	Addl. Class Room		186000	186000	186000	186000	In Progress	2006-07	Gohana
DPC, SSA, Sonipat	LATH	SSA	b/eall		40000	40000		20000	Completed	2006-07	Gohana
DPC, SSA, Sonipat	KHERI DAMKAN	SSA	Addl. Class Room		186000	186000	186000	186000	Completed	2006-07	Gohana
DPC, SSA, Sonipat	MAHRA	SSA	b/wall		40000	40000		20000	Completed	2006-07	Gohana
DPC, SSA, Sonipat	LATH	SSA	Addl. Class Room		186000	186000	186000	186000	Completed	2006-07	Gohana
DPC, SSA, Sonipat	GUJALE KALAN	SSA	New School Building		500000	500000		500000	Completed	2006-07	Gohana
DPC, SSA, Sonipat	MAHRA	SSA	Addl. Class Room		186000	186000	186000	186000	Completed	2006-07	Gohana

DPC, SSA, Sonipat	SARGTHAL	SSA	Addl. Class Room			186000	186000	186000	186000	Completed	2006-07	Gohana
DPC, SSA, Sonipat	SIKANDARPUR MAJRA	SSA	Addl. Class Room			186000	186000	186000	186000	Completed	2006-07	Gohana
DPC, SSA, Sonipat	KHANPUR KALAN	SSA	Addl. Class Room			186000	186000	186000	186000	In Progress	2006-07	Gohana
Civil Surgeon, Sonipat	Gohana	IPHS	Upgradation of CHC to IPHS Standards			1663500	1663500	1663500	1274033	Completed	2005-06	Gohana
Civil Surgeon, Sonipat	Gohana	IPHS	Upgradation of CHC to IPHS Standards			79800	79800		79800	Completed	2006-07	Gohana
Civil Surgeon, Sonipat	Gohana	Sp. Repair	Upgradation of CHC to IPHS Standards			158600	158600	158600	158600	Completed	2006-07	Gohana
Civil Surgeon, Sonipat	Gohana	Sp. Budget	Hotline provisionn in CHC			1600000	1600000		1600000	Completed	2007-08	Gohana
Xen., Marketing Board, Sonipat	Gohana	Misc	const. of c.c.road in NVM, Gohana	17-Dec-04	31-Jan-06	5405000	5405000	5933000	593000	Completed	2005-06	Gohana
Xen., Marketing Board, Sonipat	Gohana	Misc	const. of covered shed in NGM, Gohan	17-Feb-06	23-Nov-07	6860000	6860000	6079000	6079000	Completed	2007-08	Gohana
Xen., Marketing Board, Sonipat	Gohana	Misc	s/r of widening of road& surface drain in NGM at gohana	26-Jul-07	31-May-08	4141000	4141000	5387000	5387000	Completed	2006-07	Gohana
Xen., Marketing Board, Sonipat	KASANDI	Misc	S/R of P.C. at kasandi	12-May-06		223000	223000	234000	234000	Completed	2006-07	Gohana
Xen., Marketing Board, Sonipat	Gohana	Misc	Re-const. of b/wall in NGM at gohana	06-Oct-07	10-Jun-07	345100	345100	2519000	2519000	Completed	2007-08	Gohana

Xen., Marketing Board, Sonipat	BILBILAN	Misc	Bilbilan School to Gohana Kharkhoda Road	30-Jun-04		1365000	1365000	1227000	1227000	Completed	2005-06	Gohana
Xen., Marketing Board, Sonipat	BAROTA	Misc	Kharkhoda Road to Barota Bus Stand	23-Mar-04	30-Jun-06	627000	627000	589000	589000	Completed	2006-07	Gohana
Xen., Marketing Board, Sonipat	Gohana	Misc	providing earth filling in low laying area in NGM gohana	31-Oct-07		4512000	4512000	3665000	3665000	Completed	2007-08	Gohana
Xen., Marketing Board, Sonipat	BHAINSWAL BAWLA	Misc	S/R of purchase centre bhainswal	23-Oct-06	02-Feb-07	1262000	1262000	1040000	1040000	Completed	2007-08	Gohana
Xen., Marketing Board, Sonipat	JOULI	Misc	Jauli to Beedhal	16-Apr-08		350000	350000	103000	103000	In Progress		Gohana
Xen., Marketing Board, Sonipat	NIYAT	Misc	SR Anayat to kakana	25-Nov-05		892000	892000	822000	822000	Completed	2005-06	Gohana
Xen., Marketing Board, Sonipat	RUKHI	Misc	s/r of purchase centre rukhi	14-Nov-06		503000	503000	445000	445000	Completed	2006-07	Gohana
Xen., Marketing Board, Sonipat	KHANPUR KALAN	Misc	Khanpur to shamri	25-Nov-04		1681000	1681000	1451000	1451000	Completed	2005-06	Gohana
Xen., Marketing Board, Sonipat	JOULI	Misc	Jauli to Sargthal upto Dubeta	22-Feb-08		1433500	1433500	2431000	2431000	In Progress		Gohana
Xen., Marketing Board, Sonipat	KATWAL	Misc	Kathwal to Bali Engineering College	22-Feb-08		7903000	7903000	1200000	1200000	In Progress		Gohana
Xen., Marketing Board, Sonipat	ANWALI	Misc	SR Aanwali to bilbilan	07-Mar-05	30-Oct-05	721000	721000	722000	722000	Completed	2005-06	Gohana
Xen., Marketing Board, Sonipat	JASRANA	Misc	SR Jasrana to Rithal via gumana	28-Nov-07		3301000	3301000	138000	138000	Completed	2007-08	Gohana



Xen., Marketing Board, Sonipat	KATWAL	Misc	Katwal to riwara	28-Nov-07		2491000	2491000	1949000	1949000	In Progress		Gohana
Xen., Marketing Board, Sonipat	RUKHI	Misc	Rukhi to Moi Hooda	22-Feb-08		8342000	8342000	1100000	1100000	In Progress		Gohana
Xen., Marketing Board, Sonipat	Gohana	Misc	SR Strengthning and widening of road from NGM Gohana to baroda road	15-Feb-07		3407000	3407000	1588000	1588000	In Progress		Gohana
Xen., Marketing Board, Sonipat	KAILANA KHAS	Misc	SR Kailana to gamri	30-Jan-07	31-Jul-07	329000	329000	287000	287000	Completed	2007-08	Gohana
Xen., Marketing Board, Sonipat	Gohana	Misc	SR Bhainswal to tihar	26-Jul-07	05-Dec-07	3664000	3664000	3389000	3389000	Completed	2007-08	Gohana
Xen., Marketing Board, Sonipat	KHANPUR KALAN	Misc	Khanpur khurd to Jind road	07-Nov-05		1421000	1421000	1374000	1374000	Completed	2005-06	Gohana
Xen., Marketing Board, Sonipat	BHAINSWAL BAWLA	Misc	const of sports stadium Bhainwal Kalan	20-Nov-06		3979000	3979000	4372000	4372000	In Progress		Gohana
Xen., Marketing Board, Sonipat	KHANPUR KALAN	Misc	const of sports stadium Khanpur Kalan	21-Sep-07	31-Dec-08	3979000	3979000	2314000	2314000	In Progress		Gohana
BDPO, Gohana	ANWALI	DP	Const .of Chopal	24-Mar-06	07-Aug-06	50000	50000	50000	50000	Completed	2005-06	Gohana
BDPO, Gohana	ANWALI	DP	Const .of SC Street	15-Jun-06	06-May-06	50000	50000	50000	50000	Completed	2005-06	Gohana
BDPO, Gohana	BILBILAN	DP	repair of general chopal	27-Mar-06	30-Aug-06	50000	50000	50000	50000	Completed	2006-07	Gohana
BDPO, Gohana	ANWALI	SGRY	Const .of Street	26-Aug-05	06-Mar-31	150213	150213	150213	150213	Completed	2005-06	Gohana

BDPO, Gohana	MAHRA	DP	Special repair of school Building	09-Jan-05	26-Oct-05	50000	50000	50000	50000	Completed	2004-05	Gohana
BDPO, Gohana	BILBILAN	DP	special repair of school building	08-Dec-05	28-Oct-05	40000	40000	40000	40000	Completed	2004-05	Gohana
BDPO, Gohana	ANWALI	TFC	Const .of Nala	23-Oct-07	10-Mar-07	328692	328692	328692	328692	Completed	2005-06	Gohana
BDPO, Gohana	RIWARA	M.P.	Const. R/wall of school	09-Oct-05	23-May-06	250000	250000	250000	250000	Completed	2005-06	Gohana
BDPO, Gohana	BILBILAN	SGRY	const. of street	16-Aug-05	31-Mar-06	43428	43428	43428	43428	Completed	2005-06	Gohana
BDPO, Gohana	ANWALI	SFC	Const .of Nala	25-Mar-06	02-Jan-07	81735	81735	81735	81735	Completed	2005-06	Gohana
BDPO, Gohana	RIWARA	M.P.	Special repair C.C centre B.C	26-Oct-05	13-Apr-06	111000	111000	111000	111000	Completed	2005-06	Gohana
BDPO, Gohana	MAHRA	SGRY	const. of street	14-Aug-05	31-Mar-06	91905	91905	91905	91905	Completed	2005-06	Gohana
BDPO, Gohana	RIWARA	SGRY	E/filling on rasta	10-Dec-06	31-Mar-07	578155	578155	578155	5778155	Completed	2006-07	Gohana
BDPO, Gohana	BILBILAN	IAY	const. of two houses	03-Sep-06	31-Mar-06	50000	50000	50000	50000	Completed	2005-06	Gohana
BDPO, Gohana	ANWALI	LADT	Const .of Nala	20-Mar-06	23-Mar-06	41768	41768	41768	41768	Completed	2005-06	Gohana
BDPO, Gohana	BILBILAN	PRI	const.of nala	20-Feb-06	31-Mar-07	85313	85313	85313	85313	Completed	2006-07	Gohana

BDPO, Gohana	RIWARA	SGRY	const. of two houses	10-Oct-06	22-Nov-06	50000	50000	50000	50000	Completed	2006-07	Gohana
BDPO, Gohana	ANWALI	SGRY	Const. of Street	14-Sep-06	31-Mar-07	123763	123763	123763	123763	Completed	2005-06	Gohana
BDPO, Gohana	MAHRA	IAY	const. of two house	14-Jun-06	09-Mar-07	50000	50000	50000	50000	Completed	2006-07	Gohana
BDPO, Gohana	RIWARA	SGRY	const. of street	08-Aug-06	31-Mar-06	90586	90586	90586	90586	Completed	2005-06	Gohana
BDPO, Gohana	RIWARA	IAY	const. of four houses	20-Aug-05	31-Mar-06	100000	100000	100000	100000	Completed	2005-06	Gohana
BDPO, Gohana	BILBILAN	SFC	const. of nala	25-Mar-06	31-Mar-07	21274	21274	21274	21274	Completed	2006-07	Gohana
BDPO, Gohana	RIWARA	TFC	Const. of nala	23-Oct-07	31-Mar-08	165373	165373	165373	165373	Completed	2005-06	Gohana
BDPO, Gohana	RIWARA	SFC	Const. of nala	25-Mar-07	25-Mar-08	41163	41163	41163	41163	Completed	2005-06	Gohana
BDPO, Gohana	RIWARA	LADT	Const. of nala	20-Mar-07	31-Mar-07	21032	21032	21032	21032	Completed	2005-06	Gohana
BDPO, Gohana	RIWARA	TFC	Repair of Gen. chaupal	23-Oct-07	31-Mar-08	232600	232600	232600	232600	Completed	2005-06	Gohana
BDPO, Gohana	RIWARA	TFC	Const. of nala	23-Oct-07	31-Mar-08	100000	100000	100000	100000	Completed	2005-06	Gohana
BDPO, Gohana	RIWARA	SGRY	Const. of street	09-Dec-06	31-Mar-07	68815	68815	68815	68815	Completed	2006-07	Gohana

BDPO, Gohana	BILBILAN	LADT	const.of nala	20-Mar-06	31-Mar-07	10767	10767	10767	10767	Completed	2006-07	Gohana
BDPO, Gohana	RIWARA	DP	C.C street	20-Nov-07	01-Feb-08	180000	180000	180000	180000	Completed	2006-07	Gohana
BDPO, Gohana	MAHRA	TFC	const. of nala	23-Oct-07	31-Mar-08	229216	229216	229216	229216	Completed	2005-06	Gohana
BDPO, Gohana	RIWARA	IAY	Const. of four houses	09-Feb-06	31-Mar-07	100000	100000	100000	100000	Completed	2006-07	Gohana
BDPO, Gohana	BILBILAN	SGRY	const.of street	26-Aug-06	31-Mar-07	41613	41613	41613	41613	Completed	2006-07	Gohana
BDPO, Gohana	RIWARA	IAY	Change roof of animal hospital	05-Mar-07	16-Jul-07	159000	159000	159000	159000	Completed	2006-07	Gohana
BDPO, Gohana	RIWARA	IAY	Const. of tawel houses	21-Aug-07	31-Mar-08	300000	300000	300000	300000	Completed	2006-07	Gohana
BDPO, Gohana	BILBILAN	HRDF	special repair of s.c. choopal	15-Sep-06	11-Oct-07	44700	44700	44700	44700	Completed	2006-07	Gohana
BDPO, Gohana	RIWARA	SGRY	Street and e/filling	09-Dec-07	31-Mar-08	71845	71845	71845	71845	Completed	2006-07	Gohana
BDPO, Gohana	ANWALI	MPLAD	Const.Of ghats	07-Aug-05	09-Jan-06	200000	200000	200000	200000	Completed	2005-06	Gohana
BDPO, Gohana	MAHRA	SFC	const. of nala	25-Mar-06	20-Mar-31	59259	59259	59259	59259	Completed	2005-06	Gohana
BDPO, Gohana	MAHRA	LADT	const. of nala	20-Mar-06	31-Mar-07	30277	30277	30277	30277	Completed	2005-06	Gohana

BDPO, Gohana	ANWALI	MPLAD	Pipe line	07-Aug-06	20-Nov-06	115290	115290	115290	115290	Completed	2006-07	Gohana
BDPO, Gohana	KATWAL	SGRY	const of street	08-Feb-05	30-Nov-06	172500	172500	172500	172500	Completed	2005-06	Gohana
BDPO, Gohana	BILBILAN	HRDF	special repair of b.c. choopal	15-Sep-06	10-Nov-07	48800	48800	48800	48800	Completed	2006-07	Gohana
BDPO, Gohana	RIWARA	TFC	Const. of nala nali	23-Oct-07	31-Mar-08	85596	85596	85596	85596	Completed	2006-07	Gohana
BDPO, Gohana	RIWARA	TFC	Const. of nala nali	23-Oct-07	31-Mar-08	50000	50000	50000	50000	Completed	2006-07	Gohana
BDPO, Gohana	MAHRA	SG	completion of balmiki chipal	06-Mar-06	31-Mar-07	20000	20000	20000	20000	Completed	2005-06	Gohana
BDPO, Gohana	ANWALI	HRDF	Special Repair of Bc Chopal	08-Feb-06	27-Nov-06	38000	38000	38000	38000	Completed	2006-07	Gohana
BDPO, Gohana	RIWARA	SGRY	Const. of one shed	03-Jan-08	31-Mar-08	20000	20000	20000	20000	Completed	2006-07	Gohana
BDPO, Gohana	BILBILAN	IAY	const. of five houses	06-Jun-06	31-Mar-07	125000	125000	125000	125000	Completed	2006-07	Gohana
BDPO, Gohana	ANWALI	HRDF	Special Repair oc Bc Chopal	02-Sep-06	26-Dec-06	35500	35500	35500	35000	Completed	2006-07	Gohana
BDPO, Gohana	BILBILAN	DP	c.c.street	11-Nov-07	02-Jul-08	160000	160000	160000	160000	Completed	2006-07	Gohana
BDPO, Gohana	RUKHI	M.P.	Const. of phirni	07-Oct-06	04-Nov-06	77000	77000	77000	77000	Completed	2005-06	Gohana

BDPO, Gohana	RUKHI	SGRY	Const. of street	14-Aug-05	31-Mar-06	68651	68651	68651	68651	Completed	2005-06	Gohana
BDPO, Gohana	BILBILAN	SGRY	const.of street	16-Sep-07	12-Jan-08	125990	125990	125990	125990	Completed	2007-08	Gohana
BDPO, Gohana	RUKHI	PRI	const. of nala	20-Feb-06	31-Mar-07	100000	100000	100000	100000	Completed	2005-06	Gohana
BDPO, Gohana	RUKHI	PRI	Const. of nala	20-Feb-06	31-Mar-07	182114	182114	182114	182114	Completed	2005-06	Gohana
BDPO, Gohana	KATWAL	SGRY	const of R/Wall near school	16-Jan-06	31-Mar-06	22635	22635	22635	22635	Completed	2005-06	Gohana
BDPO, Gohana	BILBILAN	SGRY	const.of shed	10-Aug-07	12-Dec-07	20000	20000	20000	20000	Completed	2007-08	Gohana
BDPO, Gohana	MAHRA	SGRY	const. of street	09-Feb-06	31-Mar-07	97485	97485	97485	97485	Completed	2006-07	Gohana
BDPO, Gohana	KATWAL	SGRY	const of street	20-Dec-05	31-Mar-06	60655	60655	60655	60655	Completed	2005-06	Gohana
BDPO, Gohana	BILBILAN	IAY	const.of five houses	12-May-07	31-Mar-08	125000	125000	125000	125000	Completed	2007-08	Gohana
BDPO, Gohana	KATWAL	SGRY	Const of Eleven Houses	20-Sep-05	31-Mar-06	225000	225000	225000	225000	Completed	2005-06	Gohana
BDPO, Gohana	BILBILAN	SGRY	const.of street etc.	09-Feb-07	31-Mar-08	36246	36246	36246	36246	Completed	2007-08	Gohana
BDPO, Gohana	KATWAL	SGRY	Const of Ghat	01-Dec-07	31-Mar-07	100000	100000	100000	100000	Completed	2005-06	Gohana

BDPO, Gohana	GAMRI	DP	special repair of school building	08-Feb-05	08-Sep-05	50000	50000	50000	50000	Completed	2004-05	Gohana
BDPO, Gohana	KATWAL	DP	Special Repair of School Building	14-Oct-05	02-Jun-06	60000	60000	60000	60000	Completed	2004-05	Gohana
BDPO, Gohana	MAHRA	HRDF	special repair of s.c. chopal	21-Aug-06	09-Jan-07	50000	50000	50000	50000	Completed	2006-07	Gohana
BDPO, Gohana	RUKHI	SFC	Const. of nala	25-Mar-07	31-Mar-07	45322	45322	45322	45322	Completed	2005-06	Gohana
BDPO, Gohana	GAMRI	SGRY	const.of street	26-Aug-05	31-Mar-06	99187	99187	99187	99187	Completed	2005-06	Gohana
BDPO, Gohana	RUKHI	LADT	Const. of nala	20-Mar-07	31-Mar-07	23152	23152	23152	23152	Completed	2005-06	Gohana
BDPO, Gohana	RUKHI	SGRY	Const. of street	09-Dec-06	31-Mar-07	55215	55215	55215	55215	Completed	2005-06	Gohana
BDPO, Gohana	KATWAL	SGRY	Const of Eight Houses	26-Oct-07	31-Mar-08	160000	160000	160000	160000	Completed	2007-08	Gohana
BDPO, Gohana	RUKHI	HRDF	Spl. Repair of S.C chaupal	09-Feb-06	01-Feb-08	50000	50000	50000	50000	Completed	2006-07	Gohana
BDPO, Gohana	MAHRA	HRDF	special repair of dhanak chopal	15-Sep-06	12-Oct-07	50000	50000	50000	50000	Completed	2006-07	Gohana
BDPO, Gohana	GAMRI	IAY	const.of Nine houses	08-Aug-05	31-Mar-06	225000	225000	225000	225000	Completed	2005-06	Gohana
BDPO, Gohana	RUKHI	HRDF	Special repair of dhanak chaupal	28-Sep-06	01-Jan-08	50000	50000	50000	50000	Completed	2006-07	Gohana

BDPO, Gohana	KATWAL	SGRY	Const of street	14-Aug-05	31-Mar-06	104570	104570	104570	104570	Completed	2005-06	Gohana
BDPO, Gohana	GAMRI	PRI	const of nala	20-Feb-06	31-Mar-07	269170	269170	269170	269170	Completed	2005-06	Gohana
BDPO, Gohana	RUKHI	HRDF	Spl. Repair of S.C chaupal	09-Dec-06	16-Feb-08	50000	50000	50000	50000	Completed	2006-07	Gohana
BDPO, Gohana	MAHRA	IAY	const. of one house	14-Jun-05	08-Mar-06	25000	25000	25000	25000	Completed	2005-06	Gohana
BDPO, Gohana	RUKHI	SGRY	-Const. of two shed	14-Oct-06	31-Mar-07	50000	50000	50000	50000	Completed	2006-07	Gohana
BDPO, Gohana	KATWAL	IAY	Const of three Houses	14-Jun-06	31-Mar-07	75000	75000	75000	75000	Completed	2006-07	Gohana
BDPO, Gohana	RUKHI	SGRY	Const. of street	09-Nov-07	31-Mar-08	75913	75913	75913	75913	Completed	2007-08	Gohana
BDPO, Gohana	RUKHI	TFC	Const. of nala and nali	23-Oct-07	31-Mar-08	94244	94244	94244	94244	Completed	2007-08	Gohana
BDPO, Gohana	GAMRI	SFC	const.of nala	25-Mar-06	31-Mar-07	66948	66948	66948	66948	Completed	2005-06	Gohana
BDPO, Gohana	RUKHI PANA	M.P.	B/wall of baba haridas gate	07-Jan-06	27-Dec-06	132000	132000	132000	132000	Completed	2006-07	Gohana
BDPO, Gohana	KATWAL	PRI	Const of nala	20-Feb-06	16-Mar-06	264126	264126	264126	264126	Completed	2005-06	Gohana
BDPO, Gohana	RUKHI PANA	DP	Const. of street	03-Nov-06	01-Apr-06	80000	80000	80000	80000	Completed	2005-06	Gohana



BDPO, Gohana	MAHRA	SGRY	const. of two sheds	10-Jan-07	11-Mar-07	40000	40000	40000	40000	Completed	2007-08	Gohana
BDPO, Gohana	RUKHI PANA	SGRY	Const. of street	14-Aug-05	31-Mar-06	75426	75426	75426	75426	Completed	2005-06	Gohana
BDPO, Gohana	GAMRI	LADT	const.of nala	20-Mar-06	31-Mar-07	34206	34206	34206	34206	Completed	2006-07	Gohana
BDPO, Gohana	RUKHI PANA	TFC	Const. of nala	23-Oct-07	23-Oct-08	100000	100000	100000	100000	Completed	2005-06	Gohana
BDPO, Gohana	RUKHI PANA	SFC	Const. of nala	25-Mar-07	31-Mar-07	337333	337333	337333	337333	Completed	2005-06	Gohana
BDPO, Gohana	MAHRA	SGRY	const. of street	26-Aug-07	31-Mar-08	117019	117019	117019	117019	Completed	2007-08	Gohana
BDPO, Gohana	GAMRI	SGRY	const.of street	14-Sep-06	31-Mar-06	106930	106930	106930	106930	Completed	2006-07	Gohana
BDPO, Gohana	ANWALI	HRDF	Special Repair Of Sc Chopal	09-Feb-06	01-Aug-07	49500	49500	49500	49500	Completed	2005-06	Gohana
BDPO, Gohana	KATWAL	TFC	Repair of General Chopal	23-Oct-07	23-Oct-08	205000	205000	205000	205000	Completed	2005-06	Gohana
BDPO, Gohana	RUKHI PANA	LADT	Const. of nala	20-Mar-07	31-Mar-07	17315	17315	17315	17315	Completed	2005-06	Gohana
BDPO, Gohana	RUKHI PANA	SG	Spl. Repair of S.C chaupal	06-Mar-06	10-Mar-06	20000	20000	20000	20000	Completed	2005-06	Gohana
BDPO, Gohana	GAMRI	SGRY	const.of shed	16-Dec-07	01-Feb-08	20000	20000	20000	20000	Completed	2007-08	Gohana

BDPO, Gohana	MAHRA	TFC	const. of nala/nali	23-Oct-07	31-Mar-08	123224	123224	123224	123224	Completed	2007-08	Gohana
BDPO, Gohana	RUKHI PANA	SGRY	Const. of street	09-Feb-06	21-Mar-07	51699	51699	51699	51699	Completed	2006-07	Gohana
BDPO, Gohana	ANWALI	Not Applic	Repair Of animal Hospital	27-Mar-08	30-Apr-08	105000	105000	105000	105000	Completed	2007/08	Gohana
BDPO, Gohana	KATWAL	SFC	Const of Nala	25-Mar-06	31-Mar-07	67041	67041	67041	67041	Completed	2005-06	Gohana
BDPO, Gohana	GAMRI	IAY	const.of seven houses	08-Dec-07	31-Mar-08	175000	175000	175000	175000	Completed	2007-08	Gohana
BDPO, Gohana	RUKHI PANA	IAY	Const. of three hosue	10-Oct-06	31-Mar-07	75000	75000	75000	75000	Completed	2006-07	Gohana
BDPO, Gohana	RUKHI PANA	IAY	Const. of 6 house	25-Aug-07	31-Mar-08	150000	150000	150000	150000	Completed	2007-08	Gohana
BDPO, Gohana	MOI HOODA	DP	const. of street	07-Dec-06	19-Sep-06	80000	80000	80000	80000	Completed	2005-06	Gohana
BDPO, Gohana	RUKHI PANA	SGRY	Const. of shed	03-Jan-08	31-Mar-08	25000	25000	25000	25000	Completed	2007-08	Gohana
BDPO, Gohana	KATWAL	LADT	const of nala	20-Mar-06	31-Mar-07	34051	34051	34051	34051	Completed	2005-06	Gohana
BDPO, Gohana	ANWALI	ZP-SGRY	Const.Of 3 Shadow	16-Oct-07	08-Mar-08	60000	60000	60000	60000	Completed	2007/08	Gohana
BDPO, Gohana	GAMRI	SGRY	const.of street	15-Sep-07	01-Mar-08	79800	79800	79800	79800	Completed	2007-08	Gohana

BDPO, Gohana	RUKHI PANA	SGRY	Const. of street	09-Dec-07	31-Mar-08	56530	56530	56530	56530	Completed	2007-08	Gohana
BDPO, Gohana	MOI HOODA	MPLAD	special repair of animal hostipal	11-Jul-05	06-Dec-06	70000	70000	70000	70000	Completed	2005-06	Gohana
BDPO, Gohana	RUKHI PANA	TFC	Const. of nala and nali	23-Oct-07	23-Oct-08	70144	70144	70144	70144	Completed	2007-08	Gohana
BDPO, Gohana	KATWAL	SGRY	const of street	08-Feb-06	31-Mar-07	111844	111844	111844	111844	Completed	2006-07	Gohana
BDPO, Gohana	GAMRI	SGRY	const.of street	16-Sep-07	31-Mar-08	136652	136652	136652	136652	Completed	2007-08	Gohana
BDPO, Gohana	RUKHI PANA	SGRY	Const. of shed	03-Jan-08	31-Mar-08	20000	20000	20000	20000	Completed	2007-08	Gohana
BDPO, Gohana	MOI HOODA	MPLAD	special repair of school building	02-Oct-05	02-Jun-06	130000	130000	130000	130000	Completed	2005-06	Gohana
BDPO, Gohana	GAMRI	TFC	const.of nala/nali	23-Oct-07	31-Mar-08	139214	139214	139214	139214	Completed	2007-08	Gohana
BDPO, Gohana	KATWAL	MPLAD	const of r/wall	28-Jun-05	01-Jun-06	110000	110000	110000	110000	Completed	2004-05	Gohana
BDPO, Gohana	SANIPUR DARYAPUR	M.P.	Room near the temple	16-Sep-05	26-Oct-05	120000	120000	120000	120000	Completed	2005-06	Gohana
BDPO, Gohana	SANIPUR DARYAPUR	SGRY	Const. of street	14-Aug-05	31-Mar-06	41730	41730	41730	41730	Completed	2005-06	Gohana
BDPO, Gohana	MOI HOODA	SGRY	const. of one house	06-Jan-06	31-Mar-06	25000	25000	25000	25000	Completed	2005-06	Gohana

BDPO, Gohana	SANIPUR DARYAPUR	TFC	Const. of nala	23-Oct-07	31-Mar-08	113437	113437	113437	113437	Completed	2005-06	Gohana
BDPO, Gohana	GAMRI	TFC	const.of nala/nali	23-Oct-07	31-Mar-08	100000	100000	100000	100000	Completed	2007-08	Gohana
BDPO, Gohana	SANIPUR DARYAPUR	SFC	Const. of nala	25-Mar-07	31-Mar-08	28261	28261	28261	28261	Completed	2005-06	Gohana
BDPO, Gohana	ANWALI	IAY	Const.to House	25-Aug-07	08-Mar-08	50000	50000	50000	50000	Completed	2007/08	Gohana
BDPO, Gohana	KATWAL	MPLAD	Const of Baranda of madanpana on Pond	28-Jul-05	10-Apr-06	60000	60000	60000	60000	Completed	2004-05	Gohana
BDPO, Gohana	SANIPUR DARYAPUR	LADT	Const. of nala	20-Mar-06	31-Mar-07	14453	14453	14453	14453	Completed	2005-06	Gohana
BDPO, Gohana	MOI HOODA	SGRY	const. of street	18-Aug-05	31-Mar-06	122797	122797	122797	122797	Completed	2005-06	Gohana
BDPO, Gohana	GAMRI	DP	const.of naala/nali	04-Oct-08	05-Jun-08	115000	115000	115000	115000	Completed	2007-08	Gohana
BDPO, Gohana	SANIPUR DARYAPUR	SGRY	Const. of street	09-Aug-06	31-Mar-07	31870	31870	31870	31870	Completed	2006-07	Gohana
BDPO, Gohana	SANIPUR DARYAPUR	SGRY	Const. of street	02-Aug-07	31-Mar-07	76700	76700	76700	76700	Completed	2006-07	Gohana
BDPO, Gohana	ANWALI	TFC	Const.Of Nala/Nali	23-Oct-07	08-Mar-08	169960	169960	169960	169960	Completed	2007/08	Gohana
BDPO, Gohana	SANIPUR DARYAPUR	SGRY	Const. of street	16-Oct-07	31-Mar-08	33140	33140	33140	33140	Completed	2007-08	Gohana

BDPO, Gohana	MOI HOODA	IAY	const. of Four houses	02-Jul-06	31-Mar-06	200000	200000	200000	200000	Completed	2005-06	Gohana
BDPO, Gohana	SANIPUR DARYAPUR	SGRY	Const. of street	18-Sep-07	31-Mar-07	30747	30747	30747	30747	Completed	2007-08	Gohana
BDPO, Gohana	KATWAL	HRDF	Completion of Balmiki Chipal	09-Feb-06	28-Nov-07	42000	42000	42000	42000	Completed	2006-07	Gohana
BDPO, Gohana	SANIPUR DARYAPUR	TFC	Const. of nala nali	23-Oct-07	31-Mar-08	58768	58768	58768	58768	Completed	2007-08	Gohana
BDPO, Gohana	SARGTHAL	DP	Spl. Repair of school	04-Oct-05	02-Jun-06	70000	70000	70000	70000	Completed	2004-05	Gohana
BDPO, Gohana	MOI HOODA	TFC	const. of nala	23-Oct-07	31-Mar-08	258008	258008	258008	258008	Completed	2005-06	Gohana
BDPO, Gohana	GARHI SARAI NAMDAR KHAN	DP	special repair of school building	16-Aug-05	12-Sep-05	50000	50000	50000	50000	Completed	2004-05	Gohana
BDPO, Gohana	KATWAL	HRDF	Special Repair of SC Chopal	21-Aug-06	12-Feb-07	50000	50000	50000	50000	Completed	2006-07	Gohana
BDPO, Gohana	BAROTA	DP	Completion Of balmiki chopal	05-Feb-06	06-May-06	30000	30000	30000	30000	Completed	2005-06	Gohana
BDPO, Gohana	SARGTHAL	SGRY	Const. of street	14-Aug-05	31-Mar-06	81363	81363	81363	81363	Completed	2005-06	Gohana
BDPO, Gohana	MOI HOODA	SFC	const. of nala	25-Mar-06	31-Mar-07	64176	64176	64176	64176	Completed	2005-06	Gohana
BDPO, Gohana	SARGTHAL	TFC	Const. of nala	23-Oct-07	31-Mar-08	262101	262101	262101	262101	Completed	2005-06	Gohana

BDPO, Gohana	GARHI SARAI NAMDAR KHAN	SGRY	const.of street	26-Aug-05	31-Mar-06	78416	78416	78416	78416	Completed	2005-06	Gohana
BDPO, Gohana	KATWAL	HRDF	Special Repair of SC Chopal	23-Aug-06	01-Jan-07	30500	30500	30500	30500	Completed	2006-07	Gohana
BDPO, Gohana	SARGTHAL	SFC	Const. of nala	25-Mar-06	31-Mar-07	65192	65192	65192	65192	Completed	2005-06	Gohana
BDPO, Gohana	MOI HOODA	LADT	const. of nala	20-Mar-06	31-Mar-07	32789	32789	32789	32789	Completed	2005-06	Gohana
BDPO, Gohana	SARGTHAL	LADT	Const. of nala	20-Mar-07	31-Mar-08	33323	33323	33323	33323	Completed	2005-06	Gohana
BDPO, Gohana	BAROTA	SGRY	Const,Of House	31-May-06	10-Aug-06	25000	25000	25000	25000	Completed	2006-07	Gohana
BDPO, Gohana	SARGTHAL	SGRY	Const. of street	09-Feb-06	31-Mar-07	86551	86551	86551	86551	Completed	2005-06	Gohana
BDPO, Gohana	MOI HOODA	SG	special repair of s.c. chopal	06-Mar-06	31-Mar-07	20000	20000	20000	20000	Completed	2005-06	Gohana
BDPO, Gohana	SARGTHAL	IAY	Const. of four houses	20-Oct-06	31-Mar-07	100000	100000	100000	100000	Completed	2006-07	Gohana
BDPO, Gohana	BAROTA	SGRY	Const Of Street	09-Aug-06	03-Jul-07	304776	304776	304776	304776	Completed	2006/07	Gohana
BDPO, Gohana	KATWAL	HRDF	Special Repair of BC Chopal	20-Sep-06	12-Dec-07	39500	39500	39500	39500	Completed	2006-07	Gohana
BDPO, Gohana	SARGTHAL	IAY	Repair of school	04-Jan-07	09-Jun-07	165000	165000	165000	165000	Completed	2007-08	Gohana

BDPO, Gohana	MOI HOODA	SGRY	const. of street	09-Feb-06	31-Mar-07	109515	109515	109515	109515	Completed	2006-07	Gohana
BDPO, Gohana	GARHI SARAI NAMDAR KHAN	IAY	const.of three houses	08-Aug-05	31-Mar-06	75000	75000	75000	75000	Completed	2005-06	Gohana
BDPO, Gohana	KATWAL	IAY	Const of Two Houses	03-Sep-06	31-Mar-06	50000	50000	50000	50000	Completed	2005-06	Gohana
BDPO, Gohana	SARGTHAL	M.P.	Const. of street	18-Aug-06	21-Jul-07	297000	297000	297000	297000	Completed	2006-07	Gohana
BDPO, Gohana	GARHI SARAI NAMDAR KHAN	PRI	const.of nala	20-Feb-06	31-Mar-07	269763	269763	269763	269763	Completed	2005-06	Gohana
BDPO, Gohana	BAROTA	SGRY	Const  Of Street	08-Dec-06	31-Mar-07	115455	115455	115455	115455	Completed	2006/07	Gohana
BDPO, Gohana	MOI HOODA	HRDF	special repair of s.c. chopal	11-Jan-06	12-Mar-07	37500	37500	37500	37500	Completed	2006-07	Gohana
BDPO, Gohana	SARGTHAL	SGRY	Const. of 2 house	18-Oct-07	31-Mar-08	40000	40000	40000	40000	Completed	2005-06	Gohana
BDPO, Gohana	GARHI SARAI NAMDAR KHAN	SFC	const.of nala	25-Mar-06	31-Mar-07	67096	67096	67096	67096	Completed	2005-06	Gohana
BDPO, Gohana	MOI HOODA	HRDF	special repair of dhanak chopal	11-Aug-06	12-Jun-07	41000	41000	41000	41000	Completed	2006-07	Gohana
BDPO, Gohana	SARGTHAL	IAY	Const. of 2 house	08-Oct-07	31-Mar-08	50000	50000	50000	50000	Completed	2007-08	Gohana
BDPO, Gohana	BAROTA	IAY	Const Of House Bc	20-Sep-07	07-Mar-08	25000	25000	25000	25000	Completed	2006/07	Gohana

BDPO, Gohana	SARGTHAL	SGRY	Const. of street	09-Dec-07	31-Mar-08	105740	105740	105740	105740	Completed	2007-08	Gohana
BDPO, Gohana	GARHI SARAI NAMDAR KHAN	LADT	const.of nala	20-Mar-06	31-Mar-07	34280	34280	34280	34280	Completed	2005-06	Gohana
BDPO, Gohana	KATWAL	IAY	const of one House	03-Aug-08	20-Mar-08	25000	25000	25000	25000	Completed	2007-08	Gohana
BDPO, Gohana	BAROTA	PRI	Const.Of Nala	20-Feb-06	30-Mar-07	279364	279364	279463	279463	Completed	2005/06	Gohana
BDPO, Gohana	SARGTHAL	TFC	Const. of nala and nali	23-Oct-07	31-Mar-08	135562	135562	135562	135562	Completed	2005-06	Gohana
BDPO, Gohana	GARHI SARAI NAMDAR KHAN	SGRY	const.of street	09-Aug-06	31-Mar-07	64397	64397	64397	64397	Completed	2006-07	Gohana
BDPO, Gohana	KATWAL	SGRY	Digging of Pond	06-Feb-07	26-Aug-07	450990	450990	450990	450990	Completed	2007-08	Gohana
BDPO, Gohana	GARHI SARAI NAMDAR KHAN	MPLAD	special repair of c.center saini	15-Sep-06	03-Dec-07	100000	100000	100000	100000	Completed	2006-07	Gohana
BDPO, Gohana	SIKANDARPUR MAJRA	M.P.	Const. of street	20-Jul-07	30-Jun-08	150000	150000	150000	150000	Completed	2006-07	Gohana
BDPO, Gohana	MOI HOODA	HRDF	special repair of s.c. chopal	09-Dec-06	12-Oct-07	50000	50000	50000	50000	Completed	2006-07	Gohana
District Education Officer, Sonipat	Gohana	Misc	Repair Work			500000	500000		500000	Completed	2005-06	Gohana
BDPO, Gohana	BAROTA	SFC	Const.Of Nala	25-Mar-06	26-Mar-07	69480	69480	69480	69480	Completed	2005/06	Gohana



BDPO, Gohana	KATWAL	SGRY	Const of eight Sheds	16-Nov-05	31-Mar-06	160000	160000	160000	160000	Completed	2005-06	Gohana
BDPO, Gohana	SIKANDARPUR MAJRA	M.P.	Const. of street	06-Oct-05	01-Jun-06	55000	55000	55000	55000	Completed	2005-06	Gohana
BDPO, Gohana	BAROTA	SG	Const.Of Sc Chopal	12-Oct-05	31-Mar-06	10000	10000	10000	10000	Completed	2005/06	Gohana
BDPO, Gohana	SIKANDARPUR MAJRA	SGRY	Const. of R/wall	11-Mar-06	01-Jan-07	15391	15391	15391	15391	Completed	2006-07	Gohana
BDPO, Gohana	MOI HOODA	DP	c.c. street	06-Feb-06	30-Jul-06	100000	100000	100000	100000	Completed	2006-07	Gohana
District Education Officer, Sonipat	Gohana	Misc	Repair Work			43000	43000		43000	Completed	2005-06	Gohana
BDPO, Gohana	GARHI SARAI NAMDAR KHAN	MPLAD	a pump in hanuman temple	09-Jan-06	11-Sep-06	27000	27000	27000	27000	Completed	2006-07	Gohana
BDPO, Gohana	SIKANDARPUR MAJRA	SGRY	Const. of street	18-Aug-05	31-Mar-06	114742	114742	114742	114742	Completed	2005-06	Gohana
District Education Officer, Sonipat	KHANPUR KALAN	Misc	Repair Work			160800	160800		160800	Completed	2005-06	Gohana
BDPO, Gohana	KATWAL	SGRY	Const of STREET	20-Dec-07	16-Feb-08	23355	23355	23355	23355	Completed	2007-08	Gohana
BDPO, Gohana	SIKANDARPUR MAJRA	TFC	Const. of nala	23-Oct-07	31-Mar-08	258360	258360	258360	258360	Completed	2005-06	Gohana
BDPO, Gohana	BAROTA	SGRY	Const.Of street	26-Aug-06	31-Mar-07	107955	107955	107955	107955	Completed	2006/07	Gohana

BDPO, Gohana	SIKANDARPUR MAJRA	SFC	Const. of nala	25-Mar-06	31-Mar-07	64268	64268	64268	64268	Completed	2005-06	Gohana
District Education Officer, Sonipat	JASRANA	Misc	Repair Work			145900	145900		145900	Completed	2005-06	Gohana
BDPO, Gohana	MOI HOODA	SGRY	const. of street	03-Jan-07	31-Mar-07	243548	243548	243548	243548	Completed	2006-07	Gohana
BDPO, Gohana	SIKANDARPUR MAJRA	LADT	Const. of nala	20-Mar-06	31-Mar-07	32439	32439	32439	32439	Completed	2005-06	Gohana
BDPO, Gohana	GARHI SARAI NAMDAR KHAN	HRDF	special repiar of b.c. choopal	22-Aug-06	11-Sep-07	50000	50000	50000	50000	Completed	2006-07	Gohana
District Education Officer, Sonipat	RABHARA	Misc	Repair Work	01-Apr-08	31-Aug-08	81965	81965			In Progress	2005-06	Gohana
BDPO, Gohana	BAROTA	MPLAD	Const.Of C center Buliding saini	28-Jul-05	16-Sep-05	80000	80000	80000	80000	Completed	2005/06	Gohana
BDPO, Gohana	KATWAL	HRDF	Const of New Chopal	28-Aug-07	18-Nov-07	213000	213000	213000	213000	Completed	2007-08	Gohana
BDPO, Gohana	SIKANDARPUR MAJRA	SGRY	Cosnt. Of street	20-Aug-06	31-Mar-07	105406	105406	105406	105406	Completed	2006-07	Gohana
District Education Officer, Sonipat	MOI HOODA	Misc	Repair Work			77300	77300		77300	Completed	2006-07	Gohana
BDPO, Gohana	MOI HOODA	SGRY	const. of seven sheds	16-Oct-07	31-Mar-08	140000	140000	140000	140000	Completed	2007-08	Gohana
BDPO, Gohana	SIKANDARPUR MAJRA	TFC	Const. of nala	23-Oct-07	31-Mar-08	80000	80000	80000	80000	Completed	2006-07	Gohana

BDPO, Gohana	BAROTA	MPLAD	Const.Of Street	05-Jun-06	07-Oct-06	173000	173000	173000	173000	Completed	2006/07	Gohana
BDPO, Gohana	GARHI SARAI NAMDAR KHAN	HRDF	special repiar of b.c. choopal	22-Aug-06	19-Nov-07	50000	50000	50000	50000	Completed	2006-07	Gohana
BDPO, Gohana	SIKANDARPUR MAJRA	HRDF	Spl. Repair of sc chaupal	09-Dec-06	16-Feb-08	50000	50000	50000	50000	Completed	2006-07	Gohana
District Education Officer, Sonipat	Gohana	Misc	Repair Work			970000	970000		970000	Completed	2006-07	Gohana
BDPO, Gohana	KATWAL	HRDF	Const of Nala	20-May-08	30-Jun-08	182000	182000	182000	182000	Completed	2006-07	Gohana
BDPO, Gohana	BAROTA	HRDF	Const.OF Street	29-Aug-06	07-Dec-06	50000	50000	50000	50000	Completed	2006/07	Gohana
District Education Officer, Sonipat	NAGAR	Misc	Repair Work			404300	404300		404300	Completed	2006-07	Gohana
BDPO, Gohana	SIKANDARPUR MAJRA	HRDF	Spl. Repair bc chaupal	11-Feb-06	01-Mar-08	41000	41000	41000	41000	Completed	2006-07	Gohana
District Education Officer, Sonipat	JOULI	Misc	Repair Work			696000	696000		696000	Completed	2006-07	Gohana
BDPO, Gohana	MOI HOODA	IAY	const. of six houses	19-Sep-07	31-Mar-08	150000	150000	150000	150000	Completed	2007-08	Gohana
District Education Officer, Sonipat	KHANPUR KALAN	Misc	Repair Work			252800	252800		252800	Completed	2006-07	Gohana
BDPO, Gohana	BAROTA	HRDF	Special Of Repair Of Balmiki Chopal	09-Feb-06	11-Jul-07	27600	27600	27600	27600	Completed	2006/07	Gohana

BDPO, Gohana	GARHI SARAI NAMDAR KHAN	DP	const.of street	02-Feb-07	04-Oct-07	50000	50000	50000	50000	Completed	2006-07	Gohana
BDPO, Gohana	KATWAL	SGRY	Const of Street Etc.	09-Dec-07	31-Mar-08	123885	123885	123885	123885	Completed	2007-08	Gohana
District Education Officer, Sonipat	RABHARA	Misc	Repair Work			117350	117350		117350	Completed	2006-07	Gohana
BDPO, Gohana	MOI HOODA	SGRY	const. of ghat & khel	10-Jan-07	31-Mar-08	86280	86280	86280	86280	Completed	2007-08	Gohana
District Education Officer, Sonipat	Gohana	Misc	Repair Work			372000	372000		372000	Completed	2006-07	Gohana
BDPO, Gohana	SIKANDARPUR MAJRA	HRDF	Spl. Repair of sc chaupal	12-Feb-06	21-Mar-08	50000	50000	50000	50000	Completed	2006-07	Gohana
District Education Officer, Sonipat	RIWARA	Misc	Repair Work			1487000	1487000		1487000	Completed	2006-07	Gohana
BDPO, Gohana	GARHI SARAI NAMDAR KHAN	M.P.	const.of c.centre near hunuman temple	18-Nov-07	17-Dec-07	200000	200000	200000	200000	Completed	2007-08	Gohana
BDPO, Gohana	BAROTA	SGRY	Const.Of street/Nali	09-Feb-07	31-Mar-08	137483	137483	137483	137483	Completed	2007/08	Gohana
BDPO, Gohana	SIKANDARPUR MAJRA	SGRY	Const. of street	09-Feb-07	31-Mar-08	123086	123086	123086	123086	Completed	2007-08	Gohana
District Education Officer, Sonipat	KHANPUR KALAN	Misc	Construction of Computer Lab	31-Oct-08		395000	395000			In Progress	2007-08	Gohana
BDPO, Gohana	MOI HOODA	SGRY	const. of shed	02-Dec-08	31-Mar-08	20000	20000	20000	20000	Completed	2007-08	Gohana

BDPO, Gohana	SIKANDARPUR MAJRA	SGRY	Const. of street	09-Aug-07	31-Mar-08	153397	153397	153397	153397	Completed	2007-08	Gohana
BDPO, Gohana	BAROTA	IAY	Const.Of twc Houses	27-Sep-05	27-Dec-05	50000	50000	50000	50000	Completed	2007/08	Gohana
BDPO, Gohana	SIKANDARPUR MAJRA	TFC	Const. of nala and nali	23-Oct-07	31-Mar-08	133640	133640	133640	133640	Completed	2006-07	Gohana
District Education Officer, Sonipat	Gohana	Misc	Construction of Computer Lab	01-May-08	31-Oct-08	395000	395000			In Progress	2007-08	Gohana
BDPO, Gohana	KATWAL	TFC	Const of Nala Nali	23-Oct-07	23-Oct-08	139406	139406	139406	139406	Completed	2007-08	Gohana
BDPO, Gohana	BAROTA	SGRY	Const.Of Two Shadow	13-Aug-07	28-Mar-08	50000	50000	50000	50000	Completed	2007/08	Gohana
District Education Officer, Sonipat	JASRANA	Misc	Construction of Computer Lab	31-Oct-08		395000	395000			Not Started	2007-08	Gohana
BDPO, Gohana	GARHI SARAI NAMDAR KHAN	M.P.	const.of c. centre kashayp rajput	07-Dec-07	14-Aug-07	54000	54000	54000	54000	Completed	2007-08	Gohana
BDPO, Gohana	KATWAL	SGRY	Const of shed	20-Jan-08	31-Mar-08	25000	25000	25000	25000	Completed	2007-08	Gohana
BDPO, Gohana	BAROTA	TFC	Const.OF Nala/Nali	23-Oct-07	02-Aug-08	144980	144980	144980	144980	Completed	2007/08	Gohana
BDPO, Gohana	SIKANDARPUR MAJRA	SGRY	Const. of R/wall	18-Feb-08	31-Mar-08	160256	160256	160256	160256	Completed	2007-08	Gohana
BDPO, Gohana	SIKANDARPUR MAJRA	SGRY	Repair of school		30-Sep-06	180900	180900	180900	180900	In Progress	2007-08	Gohana

BDPO, Gohana	GARHI SARAI NAMDAR KHAN	M.P.	const.of c.centre saini	07-Feb-07	31-Jul-08	153000	153000	153000	153000	Completed	2007-08	Gohana
BDPO, Gohana	TIHAR MALIK	SGRY	Const. of street	18-Aug-05	31-Mar-06	98984	98984	98984	98984	Completed	2005-06	Gohana
BDPO, Gohana	GARHI SARAI NAMDAR KHAN	DP	const.of street	26-Jun-07	31-Jul-07	50000	50000	50000	50000	Completed	2006-07	Gohana
BDPO, Gohana	TIHAR MALIK	IAY	Const. of one hosue	03-Sep-06	31-Mar-06	25000	25000	25000	25000	Completed	2005-06	Gohana
BDPO, Gohana	TIHAR MALIK	TFC	Const. of nala	23-Oct-07	31-Mar-08	184347	184347	184347	184347	Completed	2005-06	Gohana
BDPO, Gohana	GARHI SARAI NAMDAR KHAN	IAY	const.of one house	03-Aug-08	31-Mar-08	25000	25000	25000	25000	Completed	2007-08	Gohana
BDPO, Gohana	KHANPUR KALAN	MPLAD	Const of Hall Pipa Nath C.Centre	09-Jan-06	16-Nov-06	100000	100000	100000	100000	Completed	2006-07	Gohana
District Education Officer, Sonipat	RABHARA	Misc	Education	31-Aug-08		350000	350000		350000	Completed	2007-08	Gohana
BDPO, Gohana	TIHAR MALIK	SFC	const. of nala	25-Mar-06	31-Mar-07	45877	45877	45877	45877	Completed	2005-06	Gohana
BDPO, Gohana	GUJALE KALAN	DP	const.of s.c. street	14-Mar-06	21-Jul-06	100000	100000	100000	100000	Completed	2005-06	Gohana
BDPO, Gohana	BALI BRAHMANAN	SGRY	const. of street	20-Aug-05	31-Mar-06	44538	44538	44538	44538	Completed	2005-06	Gohana
District Education Officer, Sonipat	SARGTHAL	Misc	Education	01-May-08	31-Oct-08	395000	395000		62000	In Progress	2007-08	Gohana

District Education Officer, Sonipat	Gohana	Misc	Construction of Computer Lab	01-May-08	31-Oct-08	395000	90000			In Progress	2007-08	Gohana
BDPO, Gohana	GUJALE KALAN	SGRY	const.of street	16-Aug-05	31-Mar-06	44064	44064	44064	44064	Completed	2005-06	Gohana
BDPO, Gohana	BALI BRAHMANAN	IAY	const. of one house	20-Mar-06	31-Mar-06	25000	25000	25000	25000	Completed	2005-06	Gohana
BDPO, Gohana	TIHAR MALIK	LADT	const. of nala	20-Mar-06	31-Mar-07	23942	23942	23942	23942	Completed	2005-06	Gohana
BDPO, Gohana	KHANPUR KALAN	MPLAD	Const of R/Wall at the Prithi Pond	05-Jun-06	07-Oct-06	300000	300000	300000	30000	Completed	2006-07	Gohana
BDPO, Gohana	BALI BRAHMANAN	TFC	const. of nala	23-Oct-07	20-Mar-08	154049	154049	154049	154049	Completed	2005-06	Gohana
District Education Officer, Sonipat	Gohana	Misc	Construction of Computer Lab	01-May-08	31-Oct-08	395000	60000			In Progress	2007-08	Gohana
BDPO, Gohana	TIHAR MALIK	SGRY	const. of street	09-Feb-06	31-Mar-07	65847	65847	65847	65847	Completed	2006-07	Gohana
BDPO, Gohana	GUJALE KALAN	PRI	const.of nala	20-Feb-06	31-Mar-07	388390	388390	388390	388390	Completed	2005-06	Gohana
BDPO, Gohana	BALI BRAHMANAN	SFC	const. of nala	25-Mar-06	30-Mar-07	38354	38354	38354	38354	Completed	2005-06	Gohana
BDPO, Gohana	KHANPUR KALAN	MPLAD	Computer BPS Khanpur Kalan	26-Feb-06	26-Mar-06	500000	500000	500000	500000	Completed	2005-06	Gohana
BDPO, Gohana	TIHAR MALIK	HRDF	Spl. Repair of sc chaupal	20-Sep-06	01-Dec-07	50000	50000	50000	50000	Completed	2006-07	Gohana

BDPO, Gohana	GUJALE KALAN	SFC	const.of nala	25-Mar-06	31-Mar-07	93694	93694	93694	93694	Completed	2005-06	Gohana
BDPO, Gohana	BALI BRAHMANAN	LADT	const. of nala	20-Mar-06	30-Mar-07	19598	19598	19598	19598	Completed	2005-06	Gohana
BDPO, Gohana	TIHAR MALIK	HRDF	Spl. Repair of sc chaupal	11-Aug-06	21-Dec-07	32000	32000	32000	32000	Completed	2006-07	Gohana
BDPO, Gohana	BALI BRAHMANAN	SGRY	const. of street	09-Aug-06	31-Mar-07	45545	45545	45545	45545	Completed	2005-06	Gohana
BDPO, Gohana	KHANPUR KALAN	MPLAD	Computer Degree College Khanpur Kalan	26-Feb-06	26-Mar-06	500000	500000	500000	500000	Completed	2005-06	Gohana
BDPO, Gohana	GUJALE KALAN	LADT	const.of nala	20-Mar-06	31-Mar-07	47795	47795	47795	47795	Completed	2005-06	Gohana
BDPO, Gohana	TIHAR MALIK	HRDF	Spl. Repair of sc chaupal	28-Aug-06	01-Dec-07	50000	50000	50000	50000	Completed	2006-07	Gohana
BDPO, Gohana	GUJALE KALAN	TFC	const.of nala	23-Oct-07	31-Mar-07	145370	145370	145370	145370	Completed	2005-06	Gohana
BDPO, Gohana	BALI BRAHMANAN	HRDF	special repair of b.c. choopal	09-Feb-06	20-Jan-08	46000	46000	46000	46000	Completed	2005-06	Gohana
BDPO, Gohana	TIHAR MALIK	HRDF	Spl. Repair of bc chaupal	10-Feb-06	28-Dec-07	50000	50000	50000	50000	Completed	2006-07	Gohana
BDPO, Gohana	BALI BRAHMANAN	HRDF	const. of street	15-Sep-06	16-Feb-08	50000	50000	50000	50000	Completed	2006-07	Gohana
BDPO, Gohana	GUJALE KALAN	SGRY	const.of street	09-Aug-06	31-Mar-06	47842	47842	47842	47842	Completed	2006-07	Gohana



BDPO, Gohana	TIHAR MALIK	IAY	Const. of five houses	20-Oct-06	31-Mar-07	125000	125000	125000	125000	Completed	2006-07	Gohana
BDPO, Gohana	KHANPUR KALAN	MPLAD	Sr Sec School Khanpur Kalan	26-Feb-06	26-Mar-06	500000	500000	500000	500000	Completed	2005-06	Gohana
BDPO, Gohana	GUJALE KALAN	MPLAD	const.street of new basti	09-Feb-06	03-Feb-07	183000	183000	183000	183000	Completed	2006-07	Gohana
BDPO, Gohana	TIHAR MALIK	IAY	Const. of 13 houses	26-Aug-07	31-Mar-08	325000	325000	325000	325000	Completed	2007-08	Gohana
BDPO, Gohana	TIHAR MALIK	SGRY	Const. of three sheds	11-Oct-07	31-Mar-08	60000	60000	60000	60000	Completed	2007-08	Gohana
BDPO, Gohana	GUJALE KALAN	MPLAD	const.of animal hospital	10-Jan-06	04-Mar-07	321000	321000	321000	321000	Completed	2006-07	Gohana
BDPO, Gohana	KHANPUR KALAN	MPLAD	Computer Girls Pol. Tec	26-Feb-06	26-Mar-06	500000	500000	500000	500000	Completed	2005-06	Gohana
BDPO, Gohana	TIHAR MALIK	SGRY	Const. of street	18-Sep-07	31-Mar-08	75387	75387	75387	75387	Completed	2007-08	Gohana
BDPO, Gohana	GUJALE KALAN	HRDF	special repair of b.c. choopal	09-Feb-06	01-Feb-08	50000	50000	50000	50000	Completed	2006-07	Gohana
BDPO, Gohana	MOI HOODA	SGRY	const. of street	09-Dec-07	31-Mar-08	123732	123732	123732	123732	Completed	2007-08	Gohana
BDPO, Gohana	TIHAR MALIK	SGRY	const. of ghat	03-Oct-08	31-Mar-08	47256	47256	47256	47256	Completed	2007-08	Gohana
BDPO, Gohana	BALI BRAHMANAN	HRDF	special repair of balmiki chopal	15-Sep-06	20-Mar-08	19500	19500	19500	19500	Completed	2006-07	Gohana

BDPO, Gohana	GUJALE KALAN	HRDF	special repair of b.c. choopal	26-Aug-06	02-Mar-08	50000	50000	50000	50000	Completed	2006-07	Gohana
BDPO, Gohana	BALI BRAHMANAN	M.P.	const. of store in gaushala	31-Jul-07	20-Nov-07	231000	231000	231000	231000	Completed	2007-08	Gohana
BDPO, Gohana	TIHAR MALIK	TFC	Const. of nala nali	23-Oct-07	31-Mar-08	95398	95398	95398	95398	Completed	2007-08	Gohana
BDPO, Gohana	MOI HOODA	HRDF	const. of street	14-Feb-08	30-Jun-08	214000	214000	214000	214000	Completed	2007-08	Gohana
BDPO, Gohana	GUJALE KALAN	IAY	const. of Two house	13-Feb-08	31-Mar-08	50000	50000	50000	50000	Completed	2007-08	Gohana
BDPO, Gohana	BALI BRAHMANAN	M.P.	const. of shed in gaushala	10-Jan-07	13-Jun-08	600000	600000	600000	600000	Completed	2007-08	Gohana
BDPO, Gohana	TIHAR MALIK	SGRY	const. of shed	03-Jan-08	31-Mar-08	25000	25000	25000	25000	Completed	2007-08	Gohana
BDPO, Gohana	MOI HOODA	TFC	const. of nala/nali	23-Oct-07	31-Mar-08	133448	133448	133448	133448	Completed	2007-08	Gohana
BDPO, Gohana	BALI BRAHMANAN	M.P.	const. of baranda in S.c center	26-Apr-08	30-Jun-08	50000	50000	50000	50000	Completed	2007-08	Gohana
BDPO, Gohana	GUJALE KALAN	Not Applic	repair of school	03-Oct-07	16-Jul-07	404000	404000	404000	404000	Completed	2007-08	Gohana
BDPO, Gohana	BALI BRAHMANAN	SGRY	const. of street	16-Sep-07	31-Mar-08	84089	84089	84089	84089	Completed	2007-08	Gohana
BDPO, Gohana	NAGAR	MPLAD	const. of street	06-Jul-05	02-Jun-06	60000	60000	60000	60000	Completed	2005-06	Gohana

BDPO, Gohana	BALI BRAHMANAN	TFC	const. of nala/nali	23-Mar-07	16-Feb-08	79740	79740	79740	79740	Completed	2007-08	Gohana
BDPO, Gohana	GUJALE KALAN	SGRY	1 const.of shed	03-Feb-08	31-Mar-08	20000	20000	20000	20000	Completed	2007-08	Gohana
BDPO, Gohana	BALI BRAHMANAN	IAY	const. of house	20-Mar-08	31-Mar-08	25000	25000	25000	25000	Completed	2007-08	Gohana
BDPO, Gohana	NAGAR	HRDF	const. of cow ghat	09-Jan-05	10-May-05	70600	70600	70600	70600	Completed	2005-06	Gohana
BDPO, Gohana	KHANPUR KALAN	MPLAD	Const gate of Dharpal	26-Jul-05	19-Dec-05	40000	40000	40000	40000	Completed	2005-06	Gohana
BDPO, Gohana	NAGAR	DP	special repair of school building	09-Jan-05	10-Sep-05	45000	45000	45000	45000	Completed	2005-06	Gohana
BDPO, Gohana	KHANPUR KALAN	SGRY	Const of Street	08-Dec-05	31-Mar-06	249434	249434	249434	249434	Completed	2005-06	Gohana
BDPO, Gohana	NAGAR	SGRY	const. of street	14-Aug-05	31-Mar-06	39234	39234	39234	39234	Completed	2005-06	Gohana
BDPO, Gohana	KHANPUR KALAN	IAY	Const of Five Houses	08-Aug-05	31-Mar-06	125000	125000	125000	125000	Completed	2005-06	Gohana
BDPO, Gohana	NAGAR	IAY	const. of five houses	08-Aug-05	31-Mar-06	125000	125000	125000	125000	Completed	2005-06	Gohana
BDPO, Gohana	KHANPUR KALAN	PRI	Const of Nala	20-Feb-06	31-Mar-07	822673	822673	822673	822673	Completed	2005-06	Gohana
BDPO, Gohana	NAGAR	TFC	const. of nala	23-Oct-07	31-Mar-08	97589	97589	97589	97589	Completed	2005-06	Gohana

BDPO, Gohana	GUJALE KALAN	IAY	const.of three houses	15-Sep-06	20-Mar-07	75000	75000	75000	75000	Completed	2006-07	Gohana
BDPO, Gohana	KHANPUR KALAN	TFC	General Chopal	23-Oct-07	31-Mar-08	239300	239300	239300	239300	Completed	2005-06	Gohana
BDPO, Gohana	NAGAR	SFC	const. of nala	25-Mar-06	31-Mar-07	34324	34324	34324	34324	Completed	2005-06	Gohana
BDPO, Gohana	KHANPUR KALAN	SFC	Const of Nala	25-Mar-06	31-Mar-07	204524	204524	204524	204524	Completed	2005-06	Gohana
BDPO, Gohana	NAGAR	LADT	const. of nala	20-Mar-06	31-Mar-07	12444	12444	12444	12444	Completed	2005-06	Gohana
BDPO, Gohana	NAGAR	SGRY	const. of street	09-Feb-06	31-Mar-07	47671	47671	47671	47671	Completed	2006-07	Gohana
BDPO, Gohana	NAGAR	HRDF	special repair of s.c. chopal	09-Sep-05	14-Dec-07	20700	20700	20700	20700	Completed	2006-07	Gohana
BDPO, Gohana	KHANPUR KALAN	LADT	Const of Nala	20-Mar-06	31-Mar-07	104452	104452	104452	104452	Completed	2005-06	Gohana
BDPO, Gohana	NAGAR	IAY	const. of 3 houses	29-Sep-06	28-Mar-07	75000	75000	75000	75000	Completed	2006-07	Gohana
BDPO, Gohana	KHANPUR KALAN	SGRY	Const of Street	09-Feb-06	31-Mar-07	270150	270150	270150	270150	Completed	2006-07	Gohana
BDPO, Gohana	NAGAR	IAY	const. of eight houses	19-Sep-07	31-Mar-08	200000	200000	200000	200000	Completed	2007-08	Gohana
BDPO, Gohana	KHANPUR KALAN	IAY	Const of Two Houses	14-Jun-06	31-Mar-07	50000	50000	50000	50000	Completed	2006-07	Gohana

BDPO, Gohana	NAGAR	SGRY	const. of one houses	03-Mar-08	20-Mar-08	20000	20000	20000	20000	Completed	2007-08	Gohana
BDPO, Gohana	KHANPUR KALAN	SGRY	Const of One House	03-Oct-07	31-Mar-07	25000	25000	25000	25000	Completed	2006-07	Gohana
BDPO, Gohana	NAGAR	SGRY	const. of street	09-Feb-07	31-Mar-08	44203	44203	44203	44203	Completed	2007-08	Gohana
BDPO, Gohana	KHANPUR KALAN	DP	Const of SC Street	20-Aug-07	16-Dec-07	80000	80000	80000	80000	Completed	2005-06	Gohana
BDPO, Gohana	NAGAR	TFC	const. of nala/nali	23-Oct-07	31-Mar-08	50582	50582	50582	50582	Completed	2007-08	Gohana
BDPO, Gohana	KHANPUR KALAN	IAY	Const of One House	13-Feb-08	31-Mar-08	25000	25000	25000	25000	Completed	2007-08	Gohana
BDPO, Gohana	NIYAT	DP	special repair of school building	01-Feb-06	02-Jun-06	12000	12000	12000	12000	Completed	2004-05	Gohana
BDPO, Gohana	KHANPUR KALAN	SGRY	Const of R/Wall	03-Jan-08	26-Mar-08	119512	119512	119512	119512	Completed	2007-08	Gohana
BDPO, Gohana	NIYAT	SGRY	const. of street	18-Aug-05	31-Mar-06	35647	35647	35647	35647	Completed	2005-06	Gohana
BDPO, Gohana	KHANPUR KALAN	SGRY	Const of Street and Earth Works	26-Aug-07	31-Mar-08	388944	388944	388944	388944	Completed	2007-08	Gohana
BDPO, Gohana	NIYAT	IAY	const. of five houses	18-Aug-05	31-Mar-06	125000	125000	125000	125000	Completed	2005-06	Gohana
BDPO, Gohana	NIYAT	TFC	const. of nala	23-Oct-07	31-Mar-07	156743	156743	156743	156743	Completed	2005-06	Gohana

BDPO, Gohana	NIYAT	SFC	const. of nala	25-Mar-06	31-Mar-07	39029	39029	39029	39029	Completed	2005-06	Gohana
BDPO, Gohana	KHANPUR KALAN	TFC	Const of Nala/Nali	23-Oct-07	31-Mar-08	425290	425290	425290	425290	Completed	2007-08	Gohana
BDPO, Gohana	KHANPUR KALAN	HRDF	Const of Street	04-Apr-08	20-Aug-08	264000	264000	264000	0	In Progress	2007-08	Gohana
BDPO, Gohana	NIYAT	LADT	const. of nala	20-Mar-06	31-Mar-07	19937	19937	19937	19937	Completed	2005-06	Gohana
BDPO, Gohana	NIYAT	SGRY	const. of street	09-Feb-06	31-Mar-07	38779	38779	38779	38779	Completed	2006-07	Gohana
BDPO, Gohana	KHANPUR KALAN	MPLAD	Const of Water Tanki etc.	06-Oct-06	30-Jun-08	63000	63000	63000	63000	In Progress	2006-07	Gohana
BDPO, Gohana	NIYAT	MPLAD	const. of animal hospital building	29-Jun-05	18-Oct-05	150000	150000	150000	150000	Completed	2005-06	Gohana
BDPO, Gohana	NIYAT	HRDF	completion of s.c chopal	15-Sep-06	18-Oct-07	30800	30800	30800	30800	Completed	2006-07	Gohana
BDPO, Gohana	NIYAT	IAY	const. of one house	14-Aug-07	31-Mar-08	25000	25000	25000	25000	Completed	2007-08	Gohana
BDPO, Gohana	KHERI DAMKAN	DP	Special Repair of School Building	10-Feb-05	11-Nov-05	67000	67000	67000	67000	Completed	2004-05	Gohana
BDPO, Gohana	NIYAT	SGRY	const. of two sheds	03-Jan-07	31-Mar-08	40000	40000	40000	40000	Completed	2007-08	Gohana
BDPO, Gohana	NIYAT	SGRY	const. of street	09-Feb-07	31-Mar-08	49254	49254	49254	49254	Completed	2007-08	Gohana

BDPO, Gohana	NIYAT	TFC	const. of nala/nali	23-Oct-07	31-Mar-07	81138	81138	81138	81138	Completed	2007-08	Gohana
BDPO, Gohana	KHERI DAMKAN	SGRY	Const of Street	14-Aug-05	31-Mar-06	132983	132983	132983	132983	Completed	2005-06	Gohana
BDPO, Gohana	KHERI DAMKAN	IAY	Const of Three Houses	16-Aug-05	31-Mar-06	75000	75000	75000	75000	Completed	2005-06	Gohana
BDPO, Gohana	KHERI DAMKAN	PRI	Const of Nala	20-Feb-06	31-Mar-07	310863	310863	310863	310863	Completed	2006-07	Gohana
BDPO, Gohana	KHERI DAMKAN	SFC	Const of Nala	25-Mar-06	31-Mar-07	76689	76689	76689	76689	Completed	2006-07	Gohana
BDPO, Gohana	KHERI DAMKAN	LADT	Const of Nala	20-Mar-06	31-Mar-07	39186	39186	39186	39186	Completed	2006-07	Gohana
BDPO, Gohana	PUTHI	MPLAD	const. of R/wall	16-Apr-05	09-Aug-05	200000	200000	200000	200000	Completed	2004-05	Gohana
BDPO, Gohana	PUTHI	SGRY	const. of one House	11-Aug-05	31-Mar-06	25000	25000	25000	25000	Completed	2005-06	Gohana
BDPO, Gohana	KHERI DAMKAN	SGRY	Const of Street	14-Aug-06	31-Mar-07	108500	108500	108500	108500	Completed	2006-07	Gohana
BDPO, Gohana	KHERI DAMKAN	SGRY	Const of R/Wall	09-Aug-06	31-Mar-07	93433	93433	93433	93433	Completed	2006-07	Gohana
BDPO, Gohana	PUTHI	SGRY	const. of street	19-Aug-05	31-Mar-06	116122	116122	116122	116122	Completed	2005-06	Gohana
BDPO, Gohana	PUTHI	IAY	const. of three houses	20-Aug-05	31-Mar-06	75000	75000	75000	75000	Completed	2005-06	Gohana

BDPO, Gohana	KHERI DAMKAN	MPLAD	C.Centre of Garhi	09-Feb-06	22-Nov-06	50000	50000	50000	50000	Completed	2004-05	Gohana
BDPO, Gohana	PUTHI	TFC	const. of nala	23-Oct-07	31-Mar-08	180999	180999	180999	180999	Completed	2005-06	Gohana
BDPO, Gohana	PUTHI	SFC	const. of nala	25-Mar-06	31-Mar-07	45045	45045	45045	45045	Completed	2005-06	Gohana
BDPO, Gohana	KHERI DAMKAN	MPLAD	Const of Rashta	16-Oct-05	26-Nov-05	60000	60000	60000	60000	Completed	2005-06	Gohana
BDPO, Gohana	PUTHI	LADT	const. of nala	20-Mar-06	31-Mar-07	23017	23017	23017	23017	Completed	2005-06	Gohana
BDPO, Gohana	KHERI DAMKAN	HRDF	Special Repair of SC Chopal	21-Aug-06	10-Jan-07	50000	50000	50000	50000	Completed	2006-07	Gohana
BDPO, Gohana	PUTHI	SG	special repair of dhanak chopal	25-Mar-06	28-Jul-06	20000	20000	20000	20000	Completed	2005-06	Gohana
BDPO, Gohana	GUJALE KALAN	M.P.	c.center near	25-Mar-08	30-Jun-08	218000	218000	218000	218000	Completed	2007-08	Gohana
BDPO, Gohana	LATH	SGRY	cosnt of street	07-Jul-05	12-Nov-05	92411	92411	92411	92411	Completed	2005-06	Gohana
BDPO, Gohana	PUTHI	SGRY	const. of street	09-Aug-06	31-Mar-07	93627	93627	93627	93627	Completed	2006-07	Gohana
BDPO, Gohana	KHERI DAMKAN	HRDF	Special Repair of Dhanak Chopal	15-Sep-06	20-Dec-07	50000	50000	50000	50000	Completed	2006-07	Gohana
BDPO, Gohana	PUTHI	HRDF	completion of balmiki chipal	09-Feb-06	20-Oct-07	25000	25000	25000	25000	Completed	2006-07	Gohana



BDPO, Gohana	KHERI DAMKAN	HRDF	Special Repair of Dhanak Chopal	26-Aug-06	16-Nov-07	50000	50000	50000	50000	Completed	2006-07	Gohana
BDPO, Gohana	WAZIRPURA	DP	spl. Repair of school buildingh	25-Feb-06	04-Apr-06	100000	100000	100000	100000	Completed	2005-06	Gohana
BDPO, Gohana	PUTHI	HRDF	special repair of s.c chopal	20-Aug-06	16-Dec-07	41000	41000	41000	41000	Completed	2006-07	Gohana
BDPO, Gohana	LATH	SGRY	const of street	14-Aug-05	31-Mar-06	156172	156172	156172	156172	Completed	2005-06	Gohana
BDPO, Gohana	PUTHI	HRDF	special repair of s.c chopal	14-Sep-06	01-Feb-08	50000	50000	50000	50000	Completed	2006-07	Gohana
BDPO, Gohana	WAZIRPURA	M.P.	Const. of street Ring bandh to temple	12-Oct-05	02-Jun-06	230000	230000	230000	230000	Completed	2005-06	Gohana
BDPO, Gohana	KHERI DAMKAN	DP	Const Street of New Basti	16-Jan-07	20-Feb-07	50000	50000	50000	50000	Completed	2006-07	Gohana
BDPO, Gohana	LATH	PRI	const of Nala	20-Feb-06	31-Mar-07	1356373	1356373	1356373	1356373	Completed	2005-06	Gohana
BDPO, Gohana	WAZIRPURA	SGRY	Const6. of R/wall on pond	28-Jul-05	18-Oct-05	253315	253315	253315	253315	Completed	2005-06	Gohana
BDPO, Gohana	PUTHI	IAY	const. of six houses	20-Oct-06	31-Mar-07	150000	150000	150000	150000	Completed	2006-07	Gohana
BDPO, Gohana	GIWANA	DP	B/wall of school	14-Mar-06	09-Jun-06	125000	125000	125000	125000	Completed	2005-06	Gohana
BDPO, Gohana	LATH	SFC	cosnt of Nala	25-Mar-07	31-Mar-08	88611	88611	88611	88611	Completed	2005-06	Gohana

BDPO, Gohana	WAZIRPURA	IAY	Const. of four houses	14-Jun-06	28-Mar-07	100000	100000	100000	100000	Completed	2006-07	Gohana
BDPO, Gohana	PUTHI	IAY	const. of eight houses	14-Aug-07	31-Mar-08	200000	200000	200000	200000	Completed	2007-08	Gohana
BDPO, Gohana	WAZIRPURA	TFC	Const. of nala	23-Oct-07	31-Mar-08	129882	129882	129882	129882	Completed	2005-06	Gohana
BDPO, Gohana	LATH	LADT	const of Nala	20-Mar-06	31-Mar-07	45277	45277	45277	45277	Completed	2005-06	Gohana
BDPO, Gohana	GIWANA	DP	p.w.d. road to colu const.of street	16-Mar-06	17-Dec-06	100000	100000	100000	100000	Completed	2005-06	Gohana
BDPO, Gohana	PUTHI	SGRY	const. of two sheds	03-Jan-08	31-Mar-08	40000	40000	40000	40000	Completed	2007-08	Gohana
BDPO, Gohana	WAZIRPURA	SFC	Const. of nala	25-Mar-06	31-Mar-07	32346	32346	32346	32346	Completed	2005-06	Gohana
BDPO, Gohana	WAZIRPURA	LADT	Const. of nala	20-Mar-06	31-Mar-07	16536	16536	16536	16536	Completed	2005-06	Gohana
Estate Officer, HUDA, Sonipat	Gohana	Misc	Const. of Community Centre Building in Sec-7, Gohana	31-Dec-08		2480000	2480000		1530000	In Progress		Gohana
BDPO, Gohana	LATH	SGRY	const of street	14-Sep-06	31-Mar-07	141950	141950	141950	141950	Completed	2006-07	Gohana
BDPO, Gohana	PUTHI	SGRY	const. of street	09-Feb-07	31-Mar-08	147565	147565	147565	147565	Completed	2007-08	Gohana
BDPO, Gohana	WAZIRPURA	SGRY	Const. of street	29-Sep-05	31-Mar-06	42060	42060	42060	42060	Completed	2005-06	Gohana

BDPO, Gohana	GIWANA	SGRY	const.of street from school to phirni	02-Aug-06	31-Mar-06	276300	276300	276300	276300	Completed	2005-06	Gohana
BDPO, Gohana	WAZIRPURA	SGRY	B/wall of school	28-Sep-06	31-Mar-07	66793	66793	66793	66793	Completed	2006-07	Gohana
BDPO, Gohana	PUTHI	TFC	const. of nala/nali	23-Oct-07	31-Mar-08	93668	93668	93668	93668	Completed	2007-08	Gohana
BDPO, Gohana	LATH	HRDF	special Repair of S.C Chopal	25-Sep-06	10-Jan-07	50000	50000	50000	50000	Completed	2006-07	Gohana
BDPO, Gohana	WAZIRPURA	HRDF	Spl. Repair of SC chaupal	10-Sep-06	16-Sep-07	50000	50000	50000	50000	Completed	2006-07	Gohana
BDPO, Gohana	WAZIRPURA	HRDF	Spl repair of bc chaupal	09-Dec-06	24-Dec-07	50400	50400	50400	50400	Completed	2006-07	Gohana
BDPO, Gohana	PUTHI	SGRY	const. of two sheds	16-Oct-07	31-Mar-08	40000	40000	40000	40000	Completed	2007-08	Gohana
Estate Officer, HUDA, Sonipat	Gohana	Misc	Const. of Primary School Building in Sec-7, Gohana	31-Dec-08		2345000	2345000		1603000	In Progress		Gohana
BDPO, Gohana	WAZIRPURA	IAY	Const. of one house	13-Feb-08	31-Mar-08	25000	25000	25000	25000	Completed	2007-08	Gohana
BDPO, Gohana	WAZIRPURA	SGRY	const. of street	09-Dec-07	31-Mar-08	72185	72185	72185	72185	Completed	2007-08	Gohana
BDPO, Gohana	LATH	DP	const of street	15-Nov-06	17-Dec-06	50000	50000	50000	50000	Completed	2005-06	Gohana
BDPO, Gohana	WAZIRPURA	TFC	Const. of nala nali	23-Oct-07	31-Mar-08	67262	67262	67262	67262	Completed	2007-08	Gohana

Estate Officer, HUDA, Sonipat	Gohana	Misc	Spl. Repair of roads in Sec-7, Gohana	30-Jun-08		2900000	2900000		3206000	Completed		Gohana
BDPO, Gohana	WAZIRPURA	SGRY	Const. of street	20-Sep-06	31-Mar-07	99641	99641	99641	99641	Completed	2006-07	Gohana
Estate Officer, HUDA, Sonipat	Gohana	Misc	Const. of 2 No. staff Quarters of 440 sft. Gohana	31-Aug-08		6800000	6800000			In Progress		Gohana
BDPO, Gohana	WAZIRPURA	TFC	Const. of nala nali	23-Oct-07	31-Mar-08	120380	120380	120380	120380	Completed	2007-08	Gohana
BDPO, Gohana	JASRANA	DP	Const. of street nali from pandit satyadev to krishan house	20-Mar-06	09-Jun-06	50000	50000	50000	50000	Completed	2005-06	Gohana
Estate Officer, HUDA, Sonipat	Gohana	Misc	Dev. Roads in Sec-7, Gohana	31-Jul-08		1098000	1098000		635000	In Progress		Gohana
BDPO, Gohana	JASRANA	M.P.	Spl. Repair of school buildingh	19-Sep-06	21-Feb-07	210000	210000	210000	210000	Completed	2006-07	Gohana
BDPO, Gohana	GIWANA	SGRY	const of house	03-Jan-07	25-Mar-07	25000	25000	25000	25000	Completed	2005-06	Gohana
Estate Officer, HUDA, Sonipat	Gohana	Misc	Destling of sewerage line in Sec-7, Gohana	30-Jun-08		100000	100000			In Progress		Gohana
BDPO, Gohana	KHERI DAMKAN	IAY	Const of Nine House	20-Apr-06	31-Mar-07	225000	225000	225000	225000	Completed	2006-07	Gohana
BDPO, Gohana	JASRANA	M.P.	Const. of poli school ground	09-Jan-07	06-Jan-08	20000	20000	20000	20000	Completed	2006-07	Gohana
Estate Officer, HUDA, Sonipat	Gohana	Misc	Spl. Repair of roads in Sec-7, Sonipat	31-Aug-08		2680000	2680000		2809000	Completed		Gohana

BDPO, Gohana	GIWANA	SGRY	const.of nala	09-Feb-06	20-Nov-06	34421	34421	34421	34421	Completed	2006-07	Gohana
Estate Officer, HUDA, Sonipat	Gohana	Misc	Providing Water Supply Scheme Spl. Repair of roads in Sec-7, Gohana	30-Jun-08		500000	500000		456000	Completed		Gohana
BDPO, Gohana	JASRANA	M.P.	Const. of C centre opposite school	08-Jan-06	25-Sep-06	50000	50000	50000	50000	Completed	2006-07	Gohana
BDPO, Gohana	GIWANA	SGRY	const.of street	20-Aug-05	31-Mar-06	105353	105353	105353	105353	Completed	2005-06	Gohana
BDPO, Gohana	JASRANA	SGRY	const. of street from main chauk to shamshan street	15-Mar-06	31-Mar-06	156011	156011	156011	156011	Completed	2005-06	Gohana
BDPO, Gohana	BHAINSWAL BAWLA	SGRY	digging of pond	09-Feb-06	26-Oct-06	173635	173635	173635	173635	Completed	2006-07	Gohana
BDPO, Gohana	GIWANA	IAY	const.of one houses	06-Jun-05	21-Mar-06	25000	25000	25000	25000	Completed	2006-07	Gohana
BDPO, Gohana	BHAINSWAL BAWLA	SGRY	const. of street	03-Jan-07	31-Mar-07	20400	20400	20400	20400	Completed	2006-07	Gohana
BDPO, Gohana	GIWANA	PRI	const.of nala	20-Feb-06	31-Mar-07	232710	232710	232710	232710	Completed	2005-06	Gohana
BDPO, Gohana	JASRANA	SGRY	Const. of four houses	20-Nov-05	31-Mar-06	60000	60000	60000	60000	Completed	2005-06	Gohana
BDPO, Gohana	BHAINSWAL BAWLA	SGRY	const. of panchati street	15-Aug-05	31-Mar-06	97413	97413	97413	97413	Completed	2005-06	Gohana
BDPO, Gohana	JASRANA	SGRY	Const. of street	26-Aug-05	31-Mar-06	96473	96473	96473	96473	Completed	2006-07	Gohana

BDPO, Gohana	KHERI DAMKAN	IAY	Const of Ten House	14-Aug-07	31-Mar-08	250000	250000	250000	250000	Completed	2007-08	Gohana
BDPO, Gohana	JASRANA	TFC	Const. of nala	23-Oct-07	31-Mar-07	285167	285167	285167	285167	Completed	2005-06	Gohana
BDPO, Gohana	GIWANA	SFC	const.of nala	25-Mar-06	31-Mar-07	57891	57891	57891	57891	Completed	2005-06	Gohana
BDPO, Gohana	BHAINSWAL BAWLA	IAY	const. of two house	25-Aug-05	31-Mar-06	50000	50000	50000	50000	Completed	2005-06	Gohana
BDPO, Gohana	JASRANA	SFC	Const. of nala	25-Mar-06	31-Mar-07	70922	70922	70922	70922	Completed	2005-06	Gohana
BDPO, Gohana	JASRANA	LADT	const. of nala	20-Mar-06	31-Mar-07	3723	3723	3723	3723	Completed	2005-06	Gohana
BDPO, Gohana	KHERI DAMKAN	SGRY	Const of Street	09-Feb-07	31-Mar-08	137556	137556	137556	137556	Completed	2007-08	Gohana
BDPO, Gohana	JASRANA	SG	Repair of chaupal	25-Mar-07	30-Jun-07	20000	20000	20000	20000	Completed	2005-06	Gohana
BDPO, Gohana	GIWANA	SFC	const.of nala	25-Mar-06	30-Mar-07	427462	427462	427462	427462	Completed	2005-06	Gohana
BDPO, Gohana	JASRANA	SGRY	const. of street	09-Feb-06	31-Mar-07	98362	98362	98362	98362	Completed	2005-06	Gohana
BDPO, Gohana	BHAINSWAL BAWLA	TFC	const. of nala	23-Oct-07	16-Mar-08	272174	272174	272174	272174	Completed	2007-08	Gohana
BDPO, Gohana	KHERI DAMKAN	TFC	Const of Nala Nali	23-Oct-07	31-Mar-08	161198	161198	161198	161198	Completed	2007-08	Gohana

BDPO, Gohana	GIWANA	LADT	const.of nala	20-Mar-06	27-Feb-07	29578	29578	29578	29578	Completed	2005-06	Gohana
BDPO, Gohana	BHAINSWAL BAWLA	SFC	const. of nala	25-Mar-06	25-Mar-07	71809	71809	71809	71809	Completed	2006-07	Gohana
BDPO, Gohana	GIWANA	SG	repiar of s.c. choopal	05-Dec-06	25-Aug-06	20000	20000	20000	20000	Completed	2005-06	Gohana
BDPO, Gohana	BHAINSWAL BAWLA	LADT	const. of nala	20-Mar-06	30-Mar-07	36591	36591	36591	36591	Completed	2006-07	Gohana
BDPO, Gohana	JASRANA	IAY	const. of two house	27-Dec-06	31-Mar-07	50000	50000	50000	50000	Completed	2006-07	Gohana
BDPO, Gohana	LATH	SGRY	Const of Rashta	01-Aug-07	31-Mar-07	301699	301699	301699	301699	Completed	2006-07	Gohana
BDPO, Gohana	BHAINSWAL BAWLA	TFC	repair of chopal	23-Oct-07	02-Mar-08	75000	75000	75000	75000	Completed	2005-06	Gohana
BDPO, Gohana	JASRANA	SGRY	Const. of 2 shed	09-Oct-06	31-Mar-07	40000	40000	40000	40000	Completed	2005-06	Gohana
BDPO, Gohana	JASRANA	SGRY	E/filling	02-Feb-08	03-Jun-08	172770	172770	172770	172770	Completed	2007-08	Gohana
BDPO, Gohana	BHAINSWAL BAWLA	SGRY	const. of street	14-Sep-06	31-Mar-07	105787	105787	105787	105787	Completed	2006-07	Gohana
BDPO, Gohana	JASRANA	SGRY	Const. of shed	16-Feb-08	31-Mar-08	20000	20000	20000	20000	Completed	2007-08	Gohana
BDPO, Gohana	GIWANA	SGRY	const of street	09-Feb-06	31-Mar-07	86180	86180	86180	86180	Completed	2006-07	Gohana

BDPO, Gohana	JASRANA	SGRY	const. of street	09-Aug-07	31-Mar-08	114529	114529	114529	114529	Completed	2007-08	Gohana
BDPO, Gohana	BHAINSWAL BAWLA	MPLAD	const. of street	09-Jun-06	20-Sep-06	261000	261000	261000	261000	Completed	2006-07	Gohana
BDPO, Gohana	LATH	IAY	Const of One House	20-Aug-07	31-Mar-08	25000	25000	25000	25000	Completed	2007-08	Gohana
BDPO, Gohana	GIWANA	HRDF	special reepar of b.c. choopal	28-Sep-06	29-Dec-07	49000	49000	49000	49000	Completed	2006-07	Gohana
BDPO, Gohana	BHAINSWAL BAWLA	HRDF	special repair of B.C.chopal	25-Aug-06	11-Aug-07	24800	24800	24800	24800	Completed	2006-07	Gohana
BDPO, Gohana	JASRANA	TFC	const. of nala nali	23-Oct-07	31-Mar-07	147480	147480	147480	147480	Completed	2007-08	Gohana
BDPO, Gohana	JASRANA	TFC	Repair of school	23-Oct-07	31-Mar-07	110000	110000	110000	10000	Completed	2007-08	Gohana
BDPO, Gohana	LATH	SGRY	Const of One House	03-Jan-07	25-Mar-07	25000	25000	25000	25000	Completed	2006-07	Gohana
BDPO, Gohana	BHAINSWAL BAWLA	HRDF	special repair of S.C. chopal	09-Feb-06	20-Jan-08	50000	50000	50000	50000	Completed	2006-07	Gohana
BDPO, Gohana	BHAINSWAL BAWLA	HRDF	special repair of S.C.chopal	20-Sep-06	11-Feb-08	50000	50000	50000	50000	Completed	2006-07	Gohana
BDPO, Gohana	LATH	MPLAD	Const of R/Wall	01-Aug-08	02-Jul-08	300000	300000	300000	300000	Completed	2007-08	Gohana
BDPO, Gohana	LATH	SGRY	Digging of Pond	01-Jan-08	31-Mar-08	201980	201980	201980	201980	Completed	2007-08	Gohana



BDPO, Gohana	BHAINSWAL BAWLA	HRDF	special repair of S.C chopal	15-Nov-06	16-Nov-07	45000	45000	45000	45000	Completed	2006-07	Gohana
BDPO, Gohana	JOULI	SGRY	street of Dhakur gurudwara to road	02-Feb-06	14-Mar-06	148402	148402	148402	148402	Completed	2005-06	Gohana
BDPO, Gohana	BHAINSWAL BAWLA	DP	const. of street	02-Feb-07	26-Mar-07	100000	100000	100000	100000	Completed	2006-07	Gohana
BDPO, Gohana	JOULI	SGRY	const. of street	14-Aug-05	31-Mar-06	109198	109198	109198	109198	Completed	2005-06	Gohana
BDPO, Gohana	JOULI	TFC	const. of nala	23-Oct-07	31-Mar-07	438593	438593	438593	438593	Completed	2005-06	Gohana
BDPO, Gohana	LATH	IAY	Const of two House	26-Mar-07	31-Mar-07	50000	50000	50000	50000	Completed	2007-08	Gohana
BDPO, Gohana	BHAINSWAL BAWLA	IAY	const. of four houses	01-Aug-06	31-Mar-07	100000	100000	100000	100000	Completed	2006-07	Gohana
BDPO, Gohana	LATH	SGRY	Const of R/Wall	01-Feb-08	26-Feb-08	325000	325000	325000	325000	Completed	2007-08	Gohana
BDPO, Gohana	BHAINSWAL BAWLA	SGRY	const. of street etc.	26-Aug-07	31-Mar-08	117085	117085	117085	117085	Completed	2007-08	Gohana
BDPO, Gohana	KASANDA	SGRY	const.of street	26-Aug-05	31-Mar-06	56799	56799	56799	56799	Completed	2005-06	Gohana
BDPO, Gohana	LATH	SGRY	Digging of Pond	03-Jan-08	31-Mar-08	225906	225906	225906	225906	Completed	2007-08	Gohana
BDPO, Gohana	BHAINSWAL BAWLA	TFC	const. of nala/nali	23-Oct-07	03-Feb-08	132792	132792	132792	132792	Completed	2007-08	Gohana

BDPO, Gohana	JOULI	SFC	const. of nala	25-Mar-06	31-Mar-07	10906	10906	10906	10906	Completed	2005-06	Gohana
BDPO, Gohana	BHAINSWAL BAWLA	SGRY	digging of pond	16-Jan-08	31-Mar-08	195256	195256	195256	195256	Completed	2007-08	Gohana
BDPO, Gohana	JOULI	LADT	Const. of nala	20-Mar-07	31-Mar-07	55759	55759	55759	55759	Completed	2005-06	Gohana
BDPO, Gohana	LATH	SGRY	Consts of Ten Sheds	10-Feb-07	03-Aug-08	200000	200000	200000	200000	Completed	2007-08	Gohana
BDPO, Gohana	KASANDA	PRI	const.of nala	20-Feb-06	31-Mar-07	139629	139629	139629	139629	Completed	2005-06	Gohana
BDPO, Gohana	JOULI	SGRY	const. of street	09-Feb-06	31-Mar-07	117433	117433	117433	117433	Completed	2006-07	Gohana
BDPO, Gohana	JOULI	MPLAD	const. of street	18-Aug-06	23-Sep-06	100000	100000	100000	100000	Completed	2006-07	Gohana
BDPO, Gohana	JOULI	HRDF	Spl. Repair of BC chaupal	22-Sep-06	21-Oct-07	44800	44800	44800	44800	Completed	2006-07	Gohana
BDPO, Gohana	KASANDA	SFC	const.of nala	25-Mar-06	31-Mar-07	34768	34768	34768	34768	Completed	2005-06	Gohana
BDPO, Gohana	BHANISWAL MITHAN	SGRY	const. of nali	09-Dec-05	31-Mar-06	104316	104316	104316	104316	Completed	2005-06	Gohana
BDPO, Gohana	LATH	TFC	Const of Nala/Nali	23-Oct-07	31-Mar-08	184260	184260	184260	184260	Completed	2007-08	Gohana
BDPO, Gohana	BHANISWAL MITHAN	IAY	const. of two houses	21-Nov-05	31-Mar-06	50000	50000	50000	50000	Completed	2005-06	Gohana

BDPO, Gohana	KASANDA	LADT	const.of nala	20-Mar-06	31-Mar-07	17761	17761	17761	17761	Completed	2005-06	Gohana
BDPO, Gohana	JOULI	IAY	Const. of two house	27-Feb-06	21-Mar-07	50000	50000	50000	50000	Completed	2006-07	Gohana
BDPO, Gohana	BHANISWAL MITHAN	TFC	const. of nala	23-Oct-07	20-Mar-08	306892	306892	306892	306892	Completed	2005-06	Gohana
BDPO, Gohana	KASANDA	SGRY	const.of street	09-Feb-06	31-Mar-07	60580	60580	60580	60580	Completed	2006-07	Gohana
BDPO, Gohana	LATH	TFC	Const of Nala/Nali	23-Oct-07	31-Mar-08	95370	95370	95370	95370	Completed	2007-08	Gohana
BDPO, Gohana	JOULI	IAY	Const. of 6 houses	12-May-07	31-Mar-08	150000	150000	150000	150000	Completed	2007-08	Gohana
BDPO, Gohana	JOULI	SGRY	const. of house	26-Feb-08	31-Mar-08	20000	20000	20000	20000	Completed	2007-08	Gohana
BDPO, Gohana	BHANISWAL MITHAN	SFC	const. of nala	25-Mar-06	31-Mar-07	76319	76319	76319	76319	Completed	2006-07	Gohana
BDPO, Gohana	JOULI	M.P.	B/wall of C.C centre	16-Feb-08	31-Mar-08	20000	20000	20000	20000	Completed	2007-08	Gohana
BDPO, Gohana	BHANISWAL MITHAN	LADT	const. of nala	20-Mar-06	30-Mar-07	38996	38996	38996	38996	Completed	2006-07	Gohana
BDPO, Gohana	BHANISWAL MITHAN	SGRY	conts. Of street	26-Sep-06	31-Mar-07	112308	112308	112308	112308	Completed	2006-07	Gohana
BDPO, Gohana	JOULI	SGRY	const. of street	09-Feb-07	31-Mar-08	164271	164271	164271	164271	Completed	2007-08	Gohana

BDPO, Gohana	KASANDA	IAY	const.of one house	19-Sep-06	31-Mar-07	25000	25000	25000	25000	Completed	2006-07	Gohana
BDPO, Gohana	JOULI	TFC	const. of nala nali	23-Oct-07	31-Mar-08	226732	226732	226732	226732	Completed	2007-08	Gohana
BDPO, Gohana	BHANISWAL MITHAN	MPLAD	const. of street	09-Feb-06	10-Apr-06	300000	300000	300000	300000	Completed	2006-07	Gohana
BDPO, Gohana	JOULI	HRDF	const. of street	04-Apr-08	20-Aug-08	282500	282500	282500	82500	In Progress	2007-08	Gohana
BDPO, Gohana	BHANISWAL MITHAN	HRDF	special repair of S.C chopal	26-Aug-06	18-Dec-07	43000	43000	43000	43000	Completed	2006-07	Gohana
BDPO, Gohana	BHANISWAL MITHAN	DP	cpmpletion of S.C chopal	03-Dec-06	09-Dec-06	60000	60000	60000	60000	Completed	2006-07	Gohana
BDPO, Gohana	BHANISWAL MITHAN	DP	const. of street	03-Feb-06	19-Mar-06	50000	50000	50000	50000	Completed	2005-06	Gohana
BDPO, Gohana	KASANDA	IAY	const.of six houses	29-Sep-07	31-Mar-07	150000	150000	150000	150000	Completed	2006-07	Gohana
BDPO, Gohana	KAKANA BHADRI	DP	Comp. of SC chaupal	16-Feb-06	06-May-06	60000	60000	60000	60000	Completed	2005-06	Gohana
BDPO, Gohana	BHANISWAL MITHAN	SGRY	const. of street	09-Aug-07	31-Mar-08	96618	96618	96618	96618	Completed	2007-08	Gohana
BDPO, Gohana	BHANISWAL MITHAN	TFC	const. of nala/nali	23-Oct-07	26-Feb-08	158700	158700	158700	158700	Completed	2007-08	Gohana
BDPO, Gohana	KASANDA	SGRY	const.of seven sheds	01-Jun-08	31-Mar-08	140000	140000	140000	140000	Completed	2007-08	Gohana

BDPO, Gohana	KAKANA BHADRI	M.P.	R/wall of jhimar chaupal	09-Aug-06	26-Sep-06	29000	29000	29000	29000	Completed	2006-07	Gohana
BDPO, Gohana	BHANISWAL MITHAN	SGRY	const. of two sheds	25-Aug-07	31-Mar-08	40000	40000	40000	40000	Completed	2007-08	Gohana
BDPO, Gohana	KASANDA	M.P.	const.of room in stadium	02-Dec-08	25-Mar-08	83500	83500	83500	83500	Completed	2007-08	Gohana
BDPO, Gohana	KAKANA BHADRI	M.P.	const. of small room near temple	07-Jul-06	16-Dec-06	80000	80000	80000	80000	Completed	2005-06	Gohana
BDPO, Gohana	KASANDA	SGRY	const.of street	09-Dec-07	31-Mar-08	69367	69367	69367	69367	Completed	2007-08	Gohana
BDPO, Gohana	KAKANA BHADRI	SGRY	const. of street	20-Aug-05	31-Mar-06	35564	35564	35564	35564	Completed	2005-06	Gohana
BDPO, Gohana	KASANDA	TFC	const.of nala/nali	23-Oct-07	31-Mar-08	72298	72298	72298	72298	Completed	2007-08	Gohana
BDPO, Gohana	KAKANA BHADRI	IAY	const. of four house	08-Aug-05	31-Mar-06	100000	100000	100000	100000	Completed	2005-06	Gohana
BDPO, Gohana	KASANDI	DP	completion of general chopal	09-Feb-06	16-Oct-06	50000	50000	50000	50000	Completed	2005-06	Gohana
BDPO, Gohana	KASANDI	DP	const.of s.c.street	27-Sep-06	20-Oct-06	50000	50000	50000	50000	Completed	2005-06	Gohana
BDPO, Gohana	KASANDI	M.P.	const.of t/w room	16-Jan-06	02-Jan-06	28000	28000	28000	28000	Completed	2005-06	Gohana
BDPO, Gohana	KASANDI	SGRY	const.of house	26-Nov-05	31-Mar-06	25000	25000	25000	25000	Completed	2005-06	Gohana

BDPO, Gohana	KASANDI	SGRY	const.of street	14-Aug-05	31-Mar-06	67308	67308	67308	67308	Completed	2005-06	Gohana
BDPO, Gohana	KAKANA BHADRI	TFC	const. of nala	23-Oct-07	31-Mar-07	102957	102957	102957	102957	Completed	2005-06	Gohana
BDPO, Gohana	KASANDI	IAY	const.of Three houses	03-Sep-06	31-Mar-06	75000	75000	75000	75000	Completed	2005-06	Gohana
BDPO, Gohana	KAKANA BHADRI	SFC	const. of nala	25-Mar-06	31-Mar-07	25665	25665	25665	25665	Completed	2005-06	Gohana
BDPO, Gohana	KASANDI	PRI	const.of nala	20-Feb-06	31-Mar-07	208900	208900	208900	208900	Completed	2005-06	Gohana
BDPO, Gohana	KASANDI	SFC	const.of nala	25-Mar-06	31-Mar-07	51976	51976	51976	51976	Completed	2005-06	Gohana
BDPO, Gohana	KAKANA BHADRI	LADT	const. of nala	20-Mar-06	31-Mar-07	13123	13123	13123	13123	Completed	2005-06	Gohana
BDPO, Gohana	KASANDI	LADT	const.of nala	20-Mar-06	31-Mar-07	26554	26554	26554	26554	Completed	2006-07	Gohana
BDPO, Gohana	KAKANA BHADRI	TFC	Street and nali	23-Oct-07	31-Mar-07	200000	200000	200000	200000	Completed	2005-06	Gohana
BDPO, Gohana	KAKANA BHADRI	SGRY	const. of nali	28-Aug-06	31-Mar-07	38639	38639	38639	38639	Completed	2006-07	Gohana
BDPO, Gohana	KAKANA BHADRI	HRDF	Spl. Repair of SC chaupal	09-Feb-06	26-Oct-07	29000	29000	29000	29000	Completed	2006-07	Gohana
BDPO, Gohana	KAKANA BHADRI	Misc	Repair of School	20-Apr-07	11-Jul-07	133000	133000	133000	133000	Completed	2007-08	Gohana

BDPO, Gohana	KASANDI	SGRY	const.of street	09-Feb-06	31-Mar-07	73160	73160	73160	73160	Completed	2006-07	Gohana
BDPO, Gohana	KAKANA BHADRI	IAY	const. of two house	07-Jul-07	31-Mar-08	50000	50000	50000	50000	Completed	2007-08	Gohana
BDPO, Gohana	KAKANA BHADRI	SGRY	const. of street	09-Dec-07	31-Mar-08	51078	51078	51078	51078	Completed	2007-08	Gohana
BDPO, Gohana	KAKANA BHADRI	TFC	const. of nala	23-Oct-07	31-Mar-08	425290	425290	425290	425290	Completed	2007-08	Gohana
BDPO, Gohana	KAILANA KHAS	M.P.	Const. of R/wall	08-Feb-06	16-Sep-06	100000	100000	100000	100000	Completed	2006-07	Gohana
Xen, Irrigation, Gohana	BIDHAL	NABARD	Minor & its extension RD 33786 to 40650 relating villages are Salarpur Majra, Pinana,	31-Jan-06		13300000	13300000		13300000	Completed	2005-06	Gohana
BDPO, Gohana	KAILANA KHAS	SGRY	const. of street	19-Aug-05	31-Mar-06	27133	27133	27133	27133	Completed	2005-06	Gohana
BDPO, Gohana	KASANDI	IAY	const.of eat houses	04-Dec-06	31-Mar-07	200000	200000	200000	200000	Completed	2006-07	Gohana
BDPO, Gohana	KAILANA KHAS	TFC	const. of nala	23-Oct-07	31-Mar-07	110435	110435	110435	110435	Completed	2005-06	Gohana
BDPO, Gohana	KAILANA KHAS	SFC	Const. of nala	25-Mar-06	31-Mar-07	20664	20664	20664	20664	Completed	2005-06	Gohana
BDPO, Gohana	KAILANA KHAS	LADT	const. of nala	20-Mar-06	31-Mar-07	10588	10588	10588	10588	Completed	2005-06	Gohana
BDPO, Gohana	KAILANA KHAS	SGRY	const. of street	26-Aug-06	31-Mar-07	34409	34409	34409	34409	Completed	2005-06	Gohana

BDPO, Gohana	KAILANA KHAS	DP	const. of ghat	06-Jan-07	24-Jul-07	50000	50000	50000	50000	Completed	2006-07	Gohana
BDPO, Gohana	KAILANA KHAS	SGRY	const. of one house	16-Feb-08	31-Mar-08	20000	20000	20000	20000	Completed	2007-08	Gohana
BDPO, Gohana	KASANDI	DP	const. of stadium	18-May-07	16-Nov-07	125000	125000	125000	125000	Completed	2006-07	Gohana
BDPO, Gohana	KAILANA KHAS	IAY	const. of one hose	03-Aug-08	31-Mar-08	25000	25000	25000	25000	Completed	2007-08	Gohana
BDPO, Gohana	KAILANA KHAS	SGRY	const. of street	09-Apr-07	31-Mar-08	50970	50970	50970	50970	Completed	2007-08	Gohana
BDPO, Gohana	KASANDI	ZP-SGRY	digging of	22-Jan-08	26-Feb-08	86280	86280	86280	86280	Completed	2006-07	Gohana
BDPO, Gohana	KAILANA KHAS	TFC	const. of nala nali	23-Oct-07	30-Mar-08	65188	65188	65188	65188	Completed	2007-08	Gohana
Xen, Irrigation, Gohana	SARGTHAL	Misc	Providing gates & gearing on Xregulator at RD 38820 of Bhalaut Sub Branch	31-Jan-06		2315000	2315000		2315000	Completed	2005-06	Gohana
Xen, Irrigation, Gohana	JOULI	Misc	Construction of V.R. Bridge at RD 40190 of Bhalaut Sub Branch	30-Apr-05		3000000	300000		300000	Completed	2004-05	Gohana
Xen, Irrigation, Gohana	MAHRA	Misc	Raising of Rohtak Disty. RD 39200 to 99000	31-Jan-06		18000000	18000000		1800000	Completed	2005-06	Gohana
BDPO, Gohana	BIDHAL	DP	main street	01-Feb-07	13-Jan-07	50000	50000	50000	50000	Completed	2006-07	Gohana
BDPO, Gohana	BIDHAL	SGRY	const. of street	25-Aug-05	31-Mar-06	126420	126420	126420	126420	Completed	2005-06	Gohana



BDPO, Gohana	BIDHAL	SGRY	const. of street	09-Feb-06	31-Mar-07	31953	31953	31953	31953	Completed	2006-07	Gohana
BDPO, Gohana	BIDHAL	IAY	const. of two house	03-Dec-06	31-Mar-06	50000	50000	50000	50000	Completed	2006-07	Gohana
BDPO, Gohana	BIDHAL	TFC	const. of nala	23-Oct-07	31-Mar-08	261842	261842	261842	261842	Completed	2007-08	Gohana
BDPO, Gohana	BIDHAL	SFC	const. of nala	25-Mar-06	28-Mar-07	64176	64176	64176	64176	Completed	2006-07	Gohana
BDPO, Gohana	BIDHAL	LADT	const. of nala	20-Mar-06	30-Mar-07	33197	33197	33197	33197	Completed	2006-07	Gohana
Xen, Irrigation, Gohana	BALI BRAHMANAN	NABARD	from RD 21670 to 38457 with increased capacity relating villages are Katwal, Bhainswal,	19-Jul-05		4650000	4650000		4650000	Pending	2005-06	Gohana
BDPO, Gohana	BIDHAL	TFC	Repair of chaupal	23-Oct-07	03-Feb-08	128100	128100	128100	128100	Completed	2005-06	Gohana
BDPO, Gohana	BIDHAL	SGRY	const. of street	28-Aug-07	31-Mar-08	137011	137011	137011	137011	Completed	2007-08	Gohana
BDPO, Gohana	BIDHAL	HRDF	const. of rasta	20-Aug-06	26-Sep-06	110500	110500	110500	110500	Completed	2006-07	Gohana
BDPO, Gohana	BIDHAL	IAY	const. of two house	10-Oct-06	31-Mar-07	50000	50000	50000	50000	Completed	2007-08	Gohana
BDPO, Gohana	BIDHAL	TFC	const. of nala nali	23-Oct-07	03-Feb-08	135408	135408	135408	135408	Completed	2007-08	Gohana
Xen, Irrigation, Gohana	Gohana	Misc	Regarding of Dran No 8 RD 9000 to 15700 with increased capacity			8200000	8200000		8200000	Not Started		Gohana

Xen, Irrigation, Gohana	Gohana	Misc	RD 0 to 9000 with increased capacity i/c pitching on side slope RD 0 to 2000	19-Mar-08		16200000	16200000		16200000	In Progress	2008-09	Gohana
BDPO, Gohana	GIWANA	HRDF	spl. Repair of sc chaupal	09-Feb-06	16-Nov-07	50000	50000	50000	50000	Completed	2006-07	Gohana
BDPO, Gohana	GIWANA	HRDF	spl. Repair of sc chaupal	20-Sep-06	20-Oct-07	46000	46000	46000	46000	Completed	2006-07	Gohana
BDPO, Gohana	GIWANA	SGRY	const. of house	03-Jan-07	31-Mar-07	25000	25000	25000	25000	Completed	2006-07	Gohana
BDPO, Gohana	GIWANA	SGRY	const. of shed	16-Dec-07	31-Mar-08	20000	20000	20000	20000	Completed	2007-08	Gohana
Xen, Irrigation, Gohana	Gohana	Misc	Addition & alteration of Canal Rest House at Gohana	28-Dec-07		3500000	3500000		3500000	In Progress	2007-08	Gohana
BDPO, Gohana	GIWANA	SGRY	const. of street	26-Aug-07	31-Mar-08	94655	94655	94655	94655	Completed	2007-08	Gohana
Xen, Irrigation, Gohana	KASANDI	Misc	Constructing V.R. Bridge at RD 56700 Tributary Drain No 4	31-Dec-07		800000	800000		800000	Completed	2007-08	Gohana
BDPO, Gohana	GIWANA	TFC	const.of nala nali	20-Oct-07	31-Mar-08	120380	120380	120380	120380	Completed	2007-08	Gohana
Xen, Irrigation, Gohana	MOI HOODA	Misc	Brick pitching in damaged portion at D/s head 38820/R Bhalaut Sub Branch			250000	250000		250000	Not Started	2007-08	Gohana
Xen, Irrigation, Gohana	MOI HOODA	Misc	RD 21750 Bhainswal Disty. Relating villages are Rehmana, Sitwali	31-Mar-08		500000	500000		500000	Completed	2007-08	Gohana
Xen, Irrigation, Gohana	MOI HOODA	Misc	section L/s & D/s Bridge of Katwal minor relating villages are Teori, Rehmana, sitwali,	31-Oct-07		500000	500000		500000	Completed	2007-08	Gohana

BDPO, Gohana	KASANDI	IAY	const. of Four House	08-Dec-07	31-Mar-08	100000	100000	100000	100000	Completed	2007-08	Gohana
Xen, Irrigation, Gohana	MOI HOODA	Misc	Constructing retaining Wall at RD 15500/U/S Bridge R/S Bhainswal Disty.	30-Apr-08		200000	200000		200000	Completed	2008-09	Gohana
BDPO, Gohana	KASANDI	SGRY	const. of Two sed	20-Nov-07	31-Mar-08	40000	40000	40000	40000	Completed	2007-08	Gohana
BDPO, Gohana	KASANDI	SGRY	const. of nala	26-Aug-07	31-Mar-08	84329	84329	84329	84329	Completed	2007-08	Gohana
BDPO, Gohana	KASANDI	TFC	const. of street	23-Oct-07	31-Mar-08	108080	108080	108080	108080	Completed	2006-07	Gohana
BDPO, Gohana	KASANDI	SGRY	Const. of B/Wall School	01-Feb-08	31-Mar-08	127976	127976	127976	127976	Completed	2007-08	Gohana
BDPO, Gohana	KASANDI	SGRY	const. of Street	02-Jun-08	31-Mar-08	100000	100000	100000	100000	Completed	2007-08	Gohana
Xen, Irrigation, Gohana	KATWAL	Misc	Replacement of slab V.R. Bridge RD 67327 and 70715 Bhainswal Disty	31-Jan-08		200000	200000		200000	Completed	2007-08	Gohana
BDPO, Gohana	KASANDI	Misc	Repear of School	20-Mar-08	30-Apr-08	120000	120000	120000	120000	Completed	2007-08	Gohana
Xen, Irrigation, Gohana	RUKHI	Misc	Constructing silting basin on Ghilaur Monor RD 8127 to 8277	30-Apr-08		600000	600000		600000	Completed	2007-08	Gohana
BDPO, Gohana	RABHARA	DP	Spl. Repair of school buildingh	04-Aug-05	06-Feb-06	65000	65000	65000	65000	Completed	2005-06	Gohana
BDPO, Gohana	RABHARA	SGRY	Street of baba	16-Jul-05	31-Mar-06	172500	172500	172500	172500	Completed	2005-06	Gohana

BDPO, Gohana	RABHARA	SGRY	const. of street	16-Aug-05	31-Mar-06	126530	126530	126530	126530	Completed	2005-06	Gohana
BDPO, Gohana	RABHARA	IAY	conhst. Of Nine hoisue	13-Oct-05	31-Mar-06	225000	225000	225000	225000	Completed	2005-06	Gohana
BDPO, Gohana	RABHARA	TFC	const. of nala	23-Oct-07	31-Mar-08	360616	360616	360616	360616	Completed	2005-06	Gohana
BDPO, Gohana	RABHARA	SFC	const. of nala	25-Mar-06	31-Mar-07	89665	89665	89665	89665	Completed	2005-06	Gohana
BDPO, Gohana	RABHARA	LADT	const. of nala	20-Mar-06	31-Mar-07	34206	34206	34206	34206	Completed	2005-06	Gohana
BDPO, Gohana	RABHARA	SG	spl. Repair of sc bc chaupal	25-Mar-06	28-Jun-06	10000	10000	10000	10000	Completed	2005-06	Gohana
BDPO, Gohana	RABHARA	SGRY	const. of street	09-Feb-06	31-Mar-07	101807	101807	101807	101807	Completed	2006-07	Gohana
BDPO, Gohana	RABHARA	HRDF	Spl. Repair of sc chaupal	09-Aug-06	26-Oct-07	50000	50000	50000	50000	Completed	2006-07	Gohana
BDPO, Gohana	RABHARA	HRDF	spl. Repair of bc chaupal	26-Sep-06	20-Nov-07	50000	50000	50000	50000	Completed	2006-07	Gohana
BDPO, Gohana	RABHARA	SGRY	const. of street	16-Oct-07	31-Mar-08	82850	82850	82850	82850	Completed	2006-07	Gohana
BDPO, Gohana	RABHARA	IAY	const. of five house	14-Jun-06	31-Mar-07	125000	125000	125000	125000	Completed	2006-07	Gohana
BDPO, Gohana	RABHARA	SGRY	const. of ghat	03-Jan-08	31-Mar-08	66745	66745	66745	66745	Completed	2007-08	Gohana

BDPO, Gohana	RABHARA	SGRY	const. of street	09-Feb-07	31-Mar-08	119028	119028	119028	119028	Completed	2006-07	Gohana
BDPO, Gohana	RABHARA	TFC	const. of nala nali	23-Oct-08	31-Mar-08	186452	186452	186452	186452	Completed	2006-07	Gohana
BDPO, Gohana	RABHARA	SGRY	const. of shed	03-Jan-08	31-Mar-08	20000	20000	20000	20000	Completed	2006-07	Gohana
District Education Officer, Sonipat	BHANISWAL MITHAN	Misc	repair work			95000	95000			Completed	2005-06	Gohana
District Education Officer, Sonipat	BHANISWAL MITHAN	Misc	repair work			368000	36800			Completed	2005-06	Gohana
District Education Officer, Sonipat	BHANISWAL MITHAN	Misc	repair work			791000	791000			Completed	2006-07	Gohana
BDPO, Gohana	ANWALI	SGRY	Const of Street	14-Sep-07	31-Mar-08	112972	112972	112972	112972	Completed	2007/2008	Gohana
BDPO, Gohana	BALI BRAHMANAN	MPLAD	Const of Cow Sede	16-Jul-05	20-Sep-05	300000	300000	300000	300000	Completed	2005-06	Gohana
S.E. Public Health, Sonipat	ANWALI	Misc	W/S sch.Anwali (swajaldhara)			10.05	10.05	5.02	5.29	In Progress		Gohana
BDPO, Gohana	GARHI SARAI NAMDAR KHAN	SGRY	Const of Street	09-Feb-07	31-Mar-08	113215	113215	113215	113215	Completed	2007/08	Gohana
S.E. Public Health, Sonipat	PUTHI	Misc	W/S Sch.Puthi (Sawajaldhara)			5.01	5.01	3	3	Pending		Gohana
S.E. Public Health, Sonipat	GIWANA	Misc	W/S Sch. Giwana(Sawajaldhara)			4	4	1.87	1.87	Completed		Gohana

Secretary, MC, Gohana	Gohana	Cen. 12 FC	Const. of culverts in various place in Gohana town	28-Feb-06	06-Mar-06	150000	150000	150000	150000	Completed	2005-06	Gohana
Secretary, MC, Gohana	Gohana	Cen. 12 FC	Const. CC Paving & Drain in W.N.-10 ain bazaar Gohana	28-Feb-06	06-Mar-06	50000	50000	40000	40000	Completed	2005-06	Gohana
Secretary, MC, Gohana	Gohana	Cen. 12 FC	Const. CC Paving & Drain in W.N.-7 Sh. Nivas to H/o Satish	25-Feb-06	03-Feb-06	70000	70000	70000	70000	Completed	2005-06	Gohana
Secretary, MC, Gohana	Gohana	Cen. 12 FC	Const. CC Paving & Drain in W.N.-7 Sh. Nivas to H/o Satish	26-Feb-06	01-Mar-06	150000	150000	110000	110000	Completed	2005-06	Gohana
Secretary, MC, Gohana	Gohana	Cen. 12 FC	Const. CC Paving & Drain in W.N.-3 H/o Master Laxmi Narian	11-May-06	15-May-06	100000	100000	55000	55000	Completed	2006-07	Gohana
Secretary, MC, Gohana	Gohana	Cen. 12 FC	Const. CC Road & Drain from H/o Mage Ram to Mahender W.N.- 19	15-May-06	22-May-06	70000	70000	55000	55000	Completed	2006-07	Gohana
Secretary, MC, Gohana	Gohana	Cen. 12 FC	Const. CC Paving in street Ram gali W.N.-17	08-Apr-06	25-May-06	150000	150000	110000	110000	Completed	2006-07	Gohana
Secretary, MC, Gohana	Gohana	Cen. 12 FC	Const. CC Road & Drain from H/o Mage Ram to Mahender W.N.- 19	15-Mar-06	10-Aug-06	100000	100000	40000	40000	Completed	2005-06	Gohana
Secretary, MC, Gohana	Gohana	Cen. 12 FC	Const. CC Paving from Parveen Subzi wala W.N.- 12	22-Mar-06	03-Apr-06	100000	100000	100000	100000	Completed	2005-06	Gohana
Secretary, MC, Gohana	Gohana	Cen. 12 FC	Earth Filling & Drain from JiaBhagwan Garg wali W.N.-19	15-Aug-06	28-Aug-06	100000	100000	55000	55000	Completed	2006-07	Gohana
Secretary, MC, Gohana	Gohana	Cen. 12 FC	Const.of Drain Ram Parkash Batra to Chander Bhan W.N.-14	25-Aug-06	31-Aug-06	150000	150000	150000	150000	Completed	2006-07	Gohana
Secretary, MC, Gohana	Gohana	IU	Const. of Drain Rajender House To Bus Stand	15-Aug-06	18-Jan-07	300000	300000	250000	250000	Completed	2006-07	Gohana

Secretary, MC, Gohana	Gohana	IU	Spl. Repair of Boundry Wall of MC Park at Gohana	16-Nov-06	08-Dec-06	150000	150000	120000	120000	Completed	2006-07	Gohana
Secretary, MC, Gohana	Gohana	IU	Const. of CC Paving Street from H/o Doop Singh to H/o Ram Chander	16-Nov-06	08-Dec-06	150000	150000	100000	100000	Completed	2006-07	Gohana
Secretary, MC, Gohana	Gohana	IU	Renovation Fountian Chauk in MC Office	16-Nov-06	08-Dec-06	50000	50000	50000	50000	Completed	2006-07	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC Paving of RK Street House to H/o Sajjani W.N.- 7	12-May-06	22-May-06	100000	100000	60000	60000	Completed	2006-07	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of road from Broda Road Maggo Shop to H/o Babu Lal W.N.-14	12-May-06	22-May-06	300000	300000	260000	260000	Completed	2006-07	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of Road from Hola Ram Land to Ramphal Shop W.N.-14	12-May-06	22-May-06	300000	300000	260000	260000	Completed	2006-07	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of Road from Hardeep Plot Vishawkarma Chowk W.N.- 14	12-May-06	22-May-06	300000	300000	275000	275000	Completed	2006-07	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of Road & Drain of Radhy Shyam House to Culvert Shiwala Mast Nath	12-May-06	22-May-06	300000	300000	260000	260000	Completed	2006-07	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC Paving & Road to Brij Mohan to Om Parkash W.N.- 11	12-May-06	22-May-06	150000	150000	150000	150000	Completed	2006-07	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of Street CC Paving Chabra Shop to Shyam Cloth House W.N.-10	12-May-06	22-May-06	100000	100000	60000	60000	Completed	2006-07	Gohana
Secretary, MC, Gohana	Gohana	LADT	CC Paving in old in MC Office W.N.-11	12-May-06	22-May-06	300000	300000	250000	250000	Completed	2006-07	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC Paving of Rohtak Road to Shamshan Road W.N.- 13	12-May-06	22-May-06	300000	300000	260000	260000	Completed	2006-07	Gohana

Secretary, MC, Gohana	Gohana	LADT	Const. of CC Paving & Drain No.-8 Dehli Gate	12-May-06	22-May-06	150000	150000	150000	150000	Completed	2006-07	Gohana
Secretary, MC, Gohana	Gohana	LADT	Earth Filling & CC Paving of Raju Subzi Wala to Ved Rathi W.N.-7	12-May-06	22-May-06	250000	250000	210000	210000	Completed	2006-07	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC Paving Jind Road to Harigen Chaupal W.N.-6	12-May-06	22-May-06	300000	300000	250000	250000	Completed	2006-07	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC Paving of Duhan J.C.B. to Lala Kalayan W.N.-13	12-May-06	22-May-06	250000	250000	250000	250000	Completed	2006-07	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC Paving Road of Swaraj Agency W.N.-13	12-May-06	22-May-06	250000	250000	250000	250000	Completed	2006-07	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC Paving of Road from Sonipat Gate to Subzi Mandi W.N.-11	25-May-06	04-Jun-06	300000	300000	275000	275000	Completed	2006-07	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC Road from Surjeet Plot to Vishawkarma Chowk W.N.-13	25-May-06	04-Jun-06	300000	300000	260000	260000	Completed	2006-07	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC Paving of Raj Madan to Om Parkash Subzi Wala W.N.-1	25-May-06	04-Jun-06	150000	150000	100000	100000	Completed	2006-07	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC Road from Surjeet Plot to Vishawkarma Chowk W.N.-13	25-May-06	04-Jun-06	50000	50000	50000	50000	Completed	2006-07	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC Paving Har Bhagwan to Lala Kalyan W.N.- 13	03-May-06	15-May-06	300000	300000	250000	250000	Completed	2006-07	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC Raod Balbeer Shop to Duli Chand W.N.-13	03-May-06	15-May-06	300000	300000	250000	250000	Completed	2006-07	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of Nala in Old Subzi Mandi W.N.-11	03-May-06	15-May-06	100000	100000	70000	70000	Completed	2006-07	Gohana



Secretary, MC, Gohana	Gohana	LADT	Const. of Road of Shop of Parmanand to H/o Naresh W.N.- 14	03-May-06	15-May-06	150000	150000	120000	120000	Completed	2006-07	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC Paving in Street & W.N.-08	04-May-06	15-May-06	100000	100000	100000	100000	Completed	2006-07	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC Raod Balbeer Shop to Duli Chand W.N.-13	03-May-06	15-May-06	50000	50000	50000	50000	Completed	2006-07	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC Road from Surjeet Plot to Vishawkarma Chowk W.N.-13	03-May-06	15-May-06	50000	50000	35000	35000	Completed	2006-07	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC Paving Har Bhagwan to Lala Kalyan W.N.- 13	03-May-06	15-May-06	50000	50000	50000	50000	Completed	2006-07	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of Street & Drain from Gudha Road to Nehru School W.N.-16	20-Jun-06	15-Aug-06	100000	100000	70000	70000	Completed	2006-07	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of B/Paving Street W.N.- 2	20-Jun-06	15-Aug-06	100000	100000	75000	75000	Completed	2006-07	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC Paving Street from Meham Road to H/o Kadyan	25-Jun-06	02-Jul-06	150000	150000	150000	150000	Completed	2006-07	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC Paving in Street Raj Pal W.N.-5	25-Jun-06	02-Jul-06	200000	200000	200000	200000	Completed	2006-07	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC Paving Street Kulbir J.E. Wali	25-Jun-06	02-Jul-06	150000	150000	150000	150000	Completed	2006-07	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of Central verga from bus Stend Vishwkarma Chowk	25-Jun-06	02-Jul-06	200000	200000	170000	170000	Completed	2006-07	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC Paving Street E/Work & Side Drain etc.	25-Jun-06	02-Jul-06	150000	150000	135000	135000	Completed	2006-07	Gohana

Secretary, MC, Gohana	Gohana	LADT	Const. of Side drain Street in W.N.-10	01-Jul-06	15-Jul-06	50000	50000	30000	30000	Completed	2006-07	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of Side drain Street in W.N.-6	01-Jul-06	15-Jul-06	100000	100000	65000	65000	Completed	2006-07	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of Street of Khasa Wali Broda Road W.N.-02	01-Jul-06	15-Jul-06	150000	150000	125000	125000	Completed	2006-07	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC Paving Street Girls Collage	01-Jul-06	15-Jul-06	150000	150000	150000	150000	Completed	2006-07	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC Paving Street Bijender Malik W.N.-18 G-1	01-Jul-06	15-Jul-06	150000	150000	125000	125000	Completed	2006-07	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of Street & E/work Gali Om Parkash Gupta Wali W.N.-4	01-Jul-06	15-Jul-06	150000	150000	150000	150000	Completed	2006-07	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC Paving /Brick Paving W.N.-17 Master Daljeet Wali	01-Jul-06	15-Jul-06	50000	50000	35000	35000	Completed	2006-07	Gohana
Secretary, MC, Gohana	Gohana	EIUS	Const. of Nala in Old Subzi Mandi W.N.-11	01-May-06	03-Jun-06	170000	170000	125000	125000	Completed	2006-07	Gohana
Secretary, MC, Gohana	Gohana	RES	Const. of Shop at Old P - II	20-Oct-06	25-Dec-06	300000	300000	150000	150000	Completed	2006-07	Gohana
Secretary, MC, Gohana	Gohana	RES	Const. of Shops Near Meat Market B-II	20-Oct-06	25-Dec-06	150000	150000	100000	100000	Completed	2006-07	Gohana
Secretary, MC, Gohana	Gohana	RES	P/F Tiles of Shops Near Meat Market on Shamshan Ghat Road & Old Sabzi Mandi	03-Nov-07	25-Nov-07	100000	100000	100000	100000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	RES	Const. of Shop at Old Subzi Mandi	03-Nov-07	25-Nov-07	400000	400000	400000	400000	Completed	2007-08	Gohana

Secretary, MC, Gohana	Gohana	RES	P/F Rolling Shutter of Shops in front of Subzi Mandi	06-Nov-07	06-Jan-07	150000	150000	110000	110000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	RES	Const. of Shoping Complex of Old MC Office	15-Oct-06	01-Feb-06	100000	100000	100000	100000	Completed	2006-07	Gohana
Secretary, MC, Gohana	Gohana	RES	Const. of Shoping Complex of Old MC Office	15-Oct-06	01-Feb-06	100000	100000	100000	100000	Completed	2006-07	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of Park Road Gohana	03-Jul-06	16-Jul-06	4500000	4500000	4500000	4500000	Completed	2006-07	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of Nala Meham Road to Broda Road	03-Jul-06	16-Jul-06	300000	300000	300000	300000	Completed	2006-07	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC Paving Road/Drain-	03-Jul-06	16-Jul-06	150000	150000	37000	37000	Completed	2006-07	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC Paving Road Drain W.N.-7	27-Oct-07	29-Nov-07	150000	150000	120000	120000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC TM Tile Flooring Earth Work & drian Hukam Chand Mandi	23-Nov-07	29-Nov-07	150000	150000	95000	95000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC Street Krishan -	01-Feb-07	20-Feb-07	150000	150000	110000	110000	Completed	2006-07	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of Drain including E/Work from M.R. Public School to Meham Road	12-Dec-07	18-Feb-08	150000	150000	90000	90000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of Drain including E/Work from M.R. Public School to Meham Road	12-Dec-07	18-Feb-08	150000	150000	65000	65000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC Paving Road for M.R. Public School to Meham Road	12-Dec-07	18-Feb-08	150000	150000	150000	150000	Completed	2007-08	Gohana

Secretary, MC, Gohana	Gohana	LADT	Const. of Drain CC Paving W.N.-17 Nehru School	12-Dec-06	18-Feb-08	100000	100000	50000	50000	Completed	2006-07	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC Paving Road /Drain in W.N.-7	28-Jan-08	29-Feb-08	130000	130000	70000	70000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	Cen. 12 FC	PDG Grills in Hukam Chand Mandi W.N.-19	29-Jun-06	08-Aug-07	300000	300000	300000	300000	Completed	2006-07	Gohana
Secretary, MC, Gohana	Gohana	Cen. 12 FC	Const. of CC Pavement Earth Works side Drain Gali W.N.-13	29-Jun-07	08-Aug-07	300000	300000	300000	300000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	Cen. 12 FC	Const. of CC Paving & drain in Gali W.N.- 5	29-Jun-07	08-Aug-07	150000	150000	135000	135000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	Cen. 12 FC	Const. of CC Paving Street Earth Work Side Meham Road to Meham	29-Jun-07	08-Aug-07	150000	150000	150000	150000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	Cen. 12 FC	Const. of CC Paving Street Earth Work Side Meham Road to Meham	29-Jun-07	08-Aug-07	150000	150000	150000	150000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	Cen. 12 FC	Const. of Spl. Repair Boundary Wall of MC Park at Gohana(Jind Road)	29-Jun-07	08-Aug-07	50000	50000	30000	30000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	Cen. 12 FC	Const. of CC Paving & Drain Street Chamtkari AshramW.N.- 4 P-II	09-Nov-07	22-Nov-07	150000	150000	80000	80000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	Cen. 12 FC	Const. of CC Paving Road & Drain for Meham Road to H/o Bijender MC -18	03-Nov-07	16-Nov-07	150000	150000	110000	110000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	SFC	Const. of CC Street & Drain Street Sh. Jagdish J.E.Wali	03-Nov-07	16-Nov-07	150000	150000	122000	122000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	SFC	Const. of CC Paving Street & Drain MC Street of Satsang Bhawan	03-Nov-07	16-Nov-07	300000	300000	255000	255000	Completed	2007-08	Gohana

Secretary, MC, Gohana	Gohana	SFC	Const. of CC Pavement Street in Earth Work Side Drain Gali Bijender Malik MC-18	03-Nov-07	16-Nov-07	150000	150000	150000	150000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of Foot Path on Karnal Auto Rohatk Road Gate to Slaght House	27-Oct-07	30-Nov-07	300000	300000	300000	300000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC Pavement Road near Shamshan Bhumi	27-Oct-07	30-Nov-07	150000	150000	150000	150000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC Paving Drain in Wall Gali Jind Road	23-Nov-07	10-Dec-07	150000	150000	110000	110000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of Drain Filling Rohatak Gate	12-Dec-07	22-Dec-07	150000	150000	125000	125000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of Drain Including E/Work in W.N.-2 Near H/o Gopi Ram	12-Dec-07	31-Dec-07	75000	75000	50000	50000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC Paving & Drain H/o Jia Chand to Arun	10-Aug-07	27-Aug-07	150000	150000	135000	135000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC Paving including E/W gali a long with C.O. Sharma Hospital ,Gohana	01-Jan-08	06-Jan-08	150000	150000	140000	140000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC Paving including E/W & drain in H/o Daya Nand to Sahb Singh	12-Dec-07	03-Jan-08	100000	100000	100000	100000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC Pavement Road MU No.-6 Near H/o Mahender Singh Master	28-Jan-08	04-Feb-08	100000	100000	100000	100000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CCPavement MU No.- 6 from H/o Rohtash to H/o Mahender	23-Jan-08	06-Feb-08	150000	150000	150000	150000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC pavement including E/W & Drain in Galiof W.N.-I, Gohana	27-Oct-07	27-Dec-07	150000	150000	120000	120000	Completed	2007-08	Gohana

Secretary, MC, Gohana	Gohana	LADT	Const. of Drain Including W.N.-12, Gsli Harsaw Roop Mor Wali Beside Of ITI	12-Dec-07	01-Jan-08	150000	150000	90000	90000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	drain W.N.-18 from H/o Sudesh Kr. to Side Wall of jai Bhagwan Near Slap	01-Jan-08	20-Jan-08	150000	150000	60000	60000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC Paving Road in W.N.-19 from H/o Daya Nand to Broda Road	23-Jan-08	05-Feb-08	150000	150000	120000	120000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC Paving inter lock Tile flooring including 2drain Gali Hukam Chand Mandi	23-Nov-07	02-Jan-08	150000	150000	50000	50000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC Pavemant Road & Drain W.N.-12 from H/o Nafe Singh to H/o Ram Niwas	17-Aug-07	26-Oct-07	300000	300000	140000	140000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC Paving Road old Grain Market	29-Jan-08	19-Feb-08	300000	300000	300000	300000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of Foot Path on Karnal Auto Rohatk Road Gate to Slight House	01-Jan-08	29-Jan-08	1100000	1100000	700000	700000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC Paving Drain including E/W Shamshan Bhumi	01-Jan-08	29-Jan-08	100000	100000	100000	100000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of Side Drain on Gohana Jind Road R/S G-I	15-Jan-08	25-Feb-08	250000	250000	235000	235000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of Side Drain on Gohana Jind Road Left Side Ph G-I	15-Jan-08	25-Feb-08	250000	250000	235000	235000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC Paving Street Rajesh Gupta to Broda Road W.N.-6	15-Jan-08	25-Feb-08	150000	150000	100000	100000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC Paving & drain in Gali W.N.- 5	15-Jan-08	25-Feb-08	150000	150000	150000	150000	Completed	2007-08	Gohana

Secretary, MC, Gohana	Gohana	LADT	Const. of CC Paving Sharma Gali W.N.-4	15-Jan-08	25-Feb-08	100000	100000	100000	100000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of Near Drain Gohana Jind Road	15-Jan-08	25-Feb-08	150000	150000	130000	130000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC Paving Side drain gali shan Lal W.N.-16	15-Jan-08	25-Feb-08	150000	150000	145000	145000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of Culverts Drain on Various place of Town	29-Jun-07	20-Jul-07	150000	150000	100000	100000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of brick Paving & Drain Shahil Parlwal	02-Jul-07	16-Jul-07	50000	50000	20000	20000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of of Culverts Drain on Various place in MC Gohana	29-Jun-07	03-Aug-07	150000	150000	150000	150000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC Paving & Drain Gali Along with Malik Bhawan West Side	29-Jun-07	03-Aug-07	50000	50000	50000	50000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC Paving Market Wali Gali	16-Jul-07	23-Jul-07	100000	100000	80000	80000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of Side Drain on Gohana Jind Road Left Side L/C G-II	16-Jul-07	23-Jul-07	250000	250000	230000	230000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of Side Drain on Gohana Jind Road Left Side R/S G-II	16-Jul-07	23-Jul-07	250000	250000	240000	240000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of brick Paving & Street Side Drain H/o ManPhal	29-Jun-07	03-Aug-07	150000	150000	150000	150000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC Paving Drain , Rajender Narwal W.N.-5 Gohana	01-Jul-07	04-Aug-07	150000	150000	150000	150000	Completed	2007-08	Gohana

Secretary, MC, Gohana	Gohana	LADT	Const. of CC Paving Drain W.N. 17 Master Baljeet Wali	04-Aug-07	03-Sep-07	250000	250000	200000	200000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC Paving in W.N.-19	18-Jul-07	03-Sep-07	300000	300000	250000	250000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of Gali RamPhal Khasa to Bijender Balmiki	15-Jul-07	08-Oct-07	150000	150000	100000	100000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC Paving Drain Gali Inter Mor Wali	10-Aug-07	14-Sep-07	150000	150000	150000	150000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC Paving from NHA- 71A	05-Aug-07	11-Sep-07	150000	150000	150000	150000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC from H/o Kuldeep to Kundan Dharmshala W.N.-6	30-Aug-07	18-Sep-07	200000	200000	200000	200000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC Paving & Drain H/o Sarpanch bharat Singh H/o W.N.-6	01-Jun-07	18-Sep-07	150000	150000	150000	150000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC Pavement Street & Drain from H/o Jaipal to Bhim W.N.-18	05-Jul-07	07-Sep-07	150000	150000	150000	150000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of Drain & CC Paving Mandir Wali W.N.-12	05-Aug-07	11-Sep-07	150000	150000	150000	150000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC drain Wali inder Singh MC	05-Aug-07	11-Sep-07	100000	100000	100000	100000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of Central Verga from bus Stand to Vishwakarma Chowk Meham Road Gohana	05-Aug-07	11-Sep-07	150000	150000	130000	130000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC Pavement Street Side Drain Gali Ram Ral ,R K School	30-Jun-07	02-Aug-07	150000	150000	100000	100000	Completed	2007-08	Gohana



Secretary, MC, Gohana	Gohana	LADT	Const. of Brick Pavement Street Side Drain gali Wali W.N.-4 Haripal to R K School	29-Jun-07	30-Jul-07	100000	100000	70000	70000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC Pavement Gali Satish Verma Advocate W.N.- 18		02-Sep-07	100000	100000	70000	70000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC Paving & Drain in W.N.-13 ,Rajender Chair Man Wali	25-Aug-07	22-Oct-07	150000	150000	150000	150000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of Clverts & Side Drain Repair etc. in Gohana Town W.N-17	25-Aug-07	22-Oct-07	150000	150000	150000	150000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Drain etc. Mukesh Dhiran & Mehar Singh to Meet Singh W.N.-9	25-Aug-07	22-Oct-07	100000	100000	90000	90000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC Paving & Drain Gali PT Satyawani to H/o Sudesh Kumari W.N.-18	10-Oct-07	05-Nov-07	300000	300000	300000	300000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Repair of Culvert & Drain CC Street in W.N.-17	13-Aug-07	10-Sep-07	150000	150000	130000	130000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of Drain CC Paving in Gali Meham W.N.-1	13-Aug-07	29-Aug-07	150000	150000	110000	110000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC Paving Road & Drain , Ranbir H/o Inder W.N.- 13	10-Oct-07	05-Nov-07	150000	150000	100000	100000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC Pavement Road & Drain in W.N.-17 from H/o Sunil to H/o Satpal	27-Oct-07	16-Nov-07	150000	150000	130000	130000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Providing High Light mast	31-Aug-07	12-Oct-07	800000	800000	760000	760000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC Paving & Drain from Kundan Dharmasala to H/o Kishan	30-Jun-07	06-Oct-07	150000	150000	100000	100000	Completed	2007-08	Gohana

Secretary, MC, Gohana	Gohana	LADT	Const. of CC Pavement , drain Gali,Jitender Malik W.N.-5 (Ajit Sangwan to Mahender Latwal)	29-Jun-07	28-Jul-07	150000	150000	150000	150000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC Pavement W.N.-15 H/o Govind to Lal Chand	27-Oct-07	29-Nov-07	150000	150000	150000	150000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC Paving W.N.-15 Rammer to Ramsh	27-Oct-07	27-Nov-07	150000	150000	150000	150000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC Pavement W.N.-15 H/o Govind to Lal Chand	27-Oct-07	29-Nov-07	150000	150000	90000	90000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC Pavement Road & Drain in W.N.-17 from H/o Sunil to H/o Satpal Kundu	27-Oct-07	16-Nov-07	150000	150000	50000	50000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of Raghbir pur CC Road up to Railway W.N.-6 Nayat Basti Gohana	27-Oct-07	16-Nov-07	300000	300000	270000	270000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC Road from Rohtak Gate to Shamshan Ghat At Gohana Town	27-Oct-07	16-Nov-07	1164000	1164000	450000	450000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC Pavemant Road & Drain W.N.-12 from H/o Nafe Singh to H/o Ram Niwas	17-Aug-07	26-Oct-07	200000	200000	100000	100000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC Paving & Drain W.N.-12 from Rohtak Road to H/o Nafe Singh	17-Aug-07	05-Oct-07	300000	300000	300000	300000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC Pavement Road & Drain in W.N.-17 from H/o Sunil to H/o Satpal Kundu	13-Jul-07	03-Nov-07	265000	265000	230000	230000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC Paving Drain gali Sarpanch W.N-2	23-Nov-07	12-Dec-07	200000	200000	150000	150000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC Paving & Drain Gali Ranbir Mor Wali W.N.-1	19-Oct-07	20-Dec-07	150000	150000	140000	140000	Completed	2007-08	Gohana

Secretary, MC, Gohana	Gohana	LADT	Const. of Drain W.N.-15 Mandir	12-Dec-07	28-Dec-07	150000	150000	150000	150000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC Pavement Road, in W.N.-9 Gali Sabhagl Katyal Wali	11-Dec-07	26-Dec-07	100000	100000	50000	50000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	filling in W.N.-17 from H/o Om Parkash to Randhir to H/oMaman	23-Nov-07	12-Dec-07	150000	150000	125000	125000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of Raghbir pur CC Road up to Railway W.N.-6 Nayat Basti Gohana	27-Oct-07	16-Nov-07	1244000	1244000	410000	410000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of Drain W.N.-17 Mahabir to Rampal	23-Nov-07	12-Dec-07	150000	150000	50000	50000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC Paving Drain Gali Roshan Lal J.E. Wali	11-Aug-07	12-Dec-07	150000	150000	70000	70000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC Paving & Drain from Kundan Dharmsala to H/o Kishan	30-Aug-07	31-Dec-07	200000	200000	180000	180000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Dinesh Mor to Ramphal Dairy Nafe Singh to Rishal to Krishan Pandit Gulab	01-Jan-08	12-Jan-08	150000	150000	130000	130000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of Dairn W.N.-2 Along H/o Ramesh Chand Jawahar to Shops to Dr. Pandit	01-Jan-08	12-Jan-08	120000	120000	100000	100000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of Drain in W.N.-2 along H/o Dal Singh to Master Mahabir & Satbir etc.	01-Jan-08	12-Jan-08	120000	120000	100000	100000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of Side Drain on Gohana Jind Road R/S-I	01-Jan-08	12-Jan-08	50000	50000	50000	50000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC Pavement Gali Satish Jangra ali W.N.-19	01-Dec-08	12-Dec-07	150000	150000	120000	120000	Completed	2007-08	Gohana

Secretary, MC, Gohana	Gohana	LADT	Const. of B/Paving & Drain Gali H/o Ram Sarup to Mange Ram W.N.-1	30-Nov-07	31-Dec-07	300000	300000	240000	240000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC Road from Rohtak Gate to Shamshan Ghat at Gohana Town	27-Oct-07	31-Dec-07	1164000	1164000	350000	350000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Providing High Light mast	31-Aug-07	12-Oct-07	500000	500000	400000	400000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Purchase of Street Fitting Light	31-Aug-07	31-Aug-07	300000	300000	250000	250000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Purchase of Cables For Street Lights	31-Aug-07	31-Aug-07	800000	800000	800000	800000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC Paving & Drain Street Chamtkari AshramW.N.- 4 P-II	09-Nov-07	22-Nov-07	150000	150000	60000	60000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC Pavement Including & Drain Mandi to Sh. Sangwan Wali	23-Nov-07	31-Jan-08	120000	120000	120000	120000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Purchase of Street Fitting Light	31-Aug-07	31-Aug-07	460000	460000	460000	460000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC Pavement Road & Drain including in W.N.-16 Gali Mahider Wali	11-Oct-07	12-Nov-07	150000	150000	70000	70000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC Pavement/Drain in Karishan Malik Wali, W.N.-19	10-Aug-07	17-Oct-07	100000	100000	100000	100000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC Road from Rohtak Gate to Shamshan Ghat At Gohana Town	27-Oct-07	16-Nov-07	1164000	1164000	400000	400000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC Pavement Road Old Grain Market Near Shop of Jia Narain Gupta	29-Jan-08	18-Feb-08	150000	150000	150000	150000	Completed	2007-08	Gohana

Secretary, MC, Gohana	Gohana	LADT	Const. of CC Paving Road H/o Sh. Shiv Kumar to Suresh road W.N.-17	04-Jan-08	25-Jan-08	150000	150000	150000	150000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC Paving in Old Grain Market near Shop of Ronik Ram W.N.-3	29-Jan-08	18-Feb-08	150000	150000	150000	150000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Purchase of Street Fitting Light	31-Aug-07	31-Aug-07	300000	300000	250000	250000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Providing G.I. Pipe Electricity	01-Aug-07	03-Aug-07	20000	20000	20000	20000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of Nala both Side from Baroda Road to Meham Road (Geeta School)	18-Dec-07	02-Jan-08	1710000	1710000	600000	600000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC pavement from H/o Ram Niwas &n H/o Sant Lal W.N.-17	04-Jan-08	25-Jan-08	150000	150000	150000	150000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC Pavement Road Drain W.N.-13 Chopra Calony	01-Feb-08	22-Feb-08	150000	150000	140000	140000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC Pavement Road Drain W.N.-13 Chopra Calony	29-Jan-08	22-Feb-08	150000	150000	150000	150000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Rohtak Gate & Shops of Raju Bajaj towards Shop of Meat Market	15-Feb-08	26-Feb-08	150000	150000	140000	140000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC pavement Road in W.N.-6 near H/o Jitan Singh & Sanjay	10-Feb-08	26-Feb-08	150000	150000	150000	150000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC Pavement Road in Old Grain market G-I near Shop of Chandan Lal	31-Jan-08	26-Feb-08	300000	300000	300000	300000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of Drain in W.N.-14 from Rohtak Road & Shop of Nota Ram to Opp. Meat Market	16-Feb-08	26-Feb-08	150000	150000	150000	150000	Completed	2007-08	Gohana

Secretary, MC, Gohana	Gohana	LADT	Const. of CC Pavement Road from H/o Banu Ram to Ram Gali W.N.-19	16-Feb-08	26-Feb-08	150000	150000	140000	140000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of Raghbir pura CC Paving upto Railway Raod in Nearly	27-Oct-07	12-Jan-08	1244000	1244000	600000	600000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC Pavement raod W.N.-3 Old Grain market Near Shops Along Maheja Agg.	03-Mar-08	18-Mar-08	150000	150000	150000	150000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC Pavement raod W.N.-3 Old Grain market Near Shops of Ramesh Kumar	03-Mar-08	18-Mar-08	150000	150000	150000	150000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	W.N.-3 Old Grain market Near Shops of Karishan Bajaj wala to Kundan Sushi	03-Mar-08	18-Mar-08	300000	300000	300000	300000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	W.N.-3 Old Grain market Near Shops of Thambu ram to Daya Nand	03-Mar-08	18-Mar-08	300000	300000	300000	300000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC Paving Market Wali Gali	11-Oct-07	24-Dec-07	150000	150000	70000	70000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of Road & Drain W.N.-19 from H/o Girdhar to H/o Dilbag	01-Feb-08	06-Feb-08	150000	150000	70000	70000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of Road & Drain W.N.-18 from Near Dharam Pal	01-Feb-08	06-Feb-08	150000	150000	150000	150000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	& Drain W.N.-15 H/o Fathe Singh to om Parkash to Dharm Pal	22-Jan-08	13-Mar-08	125000	125000	110000	110000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC pavement Road from Rohtak Gate to Shamshan Ghat at Gohana Town	27-Oct-07	12-Feb-08	1164000	1164000	1000000	1000000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC Paving Drain in W.N.-19 Hukam Chand Mandi	14-Jan-08	28-Mar-08	150000	150000	120000	120000	Completed	2007-08	Gohana

Secretary, MC, Gohana	Gohana	LADT	Const. of CC pavement Road Drain in W.N-7	28-Mar-08	04-Apr-08	150000	150000	150000	150000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC Paving in W.N-3 Old Grain Market Along Shop of Jia Narain Gupta	03-Mar-08	18-Mar-08	150000	150000	145000	145000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC pavement Road Drain in W.N-7 form Santosh Hooda to Baroda Road	04-Mar-08	18-Mar-08	150000	150000	145000	145000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of Nala Both Side from Baroda Road to meham Road (Gooda Road) Geeta School	18-Dec-08	18-Feb-08	1710000	1710000	900000	900000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Drains W.N.-14 Gali Rajbir Varma Wali near Vishwakarma Chowk	18-Dec-08	20-Feb-08	1328000	1328000	1328000	1328000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of Drain E/Filling in W.N.- 4 from Jind Road to Raj mohan Singh & Jagbeer	18-Dec-07	10-Jan-08	100000	100000	70000	70000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of Reduction & Repair of Pullia in gohana Town	18-Dec-07	10-Jan-08	150000	150000	150000	150000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC Paving & Drain including in W.N-4 for Jind Road to Rajesh	18-Dec-07	10-Jan-08	100000	100000	90000	90000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of B/Pavement Road W.N.-5 Gali from H/o rajesh to Jeet Ram	28-Dec-07	18-Jan-08	150000	150000	150000	150000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	/Drain W.N-14 Gali Dharm Pal Singh Chand Wali & Avtar Pruthi Wali	28-Dec-07	18-Jan-08	100000	100000	70000	70000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC Road/Drain in W.N.-7 near H/o Puran Master	13-Mar-08	25-Mar-08	110000	110000	110000	110000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. ofCC Pavement Ram Nager W.N.-4 gali Rajender	18-Dec-07	28-Apr-08	150000	150000	150000	150000	Completed	2007-08	Gohana

Secretary, MC, Gohana	Gohana	LADT	Const. of CC Pavement Road W.N.-4 Gali H/o Sanjeev Sagal	18-Dec-07	28-Apr-08	150000	150000	150000	150000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of Drain Pavement Road W.N.-15 Gali Paruthi Wali	18-Dec-07	28-Apr-08	150000	150000	150000	150000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC Pavement Road W. N.-3 Old Grain Market	18-Dec-07	28-Apr-08	150000	150000	150000	150000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of Drain & Repair Pullia & CC Pavement Road in W.N.- 10	15-Feb-08	19-Apr-08	150000	150000	140000	140000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of Road/Drain in W. N.- 19 from H/o Inder to Dilbhag	01-Feb-08	25-Mar-08	150000	150000	90000	90000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of Footpath from Rohtak Gate toSalwaltor House	01-Feb-08	25-Mar-08	200000	200000	170000	170000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Purchase Pipe For Street Light	01-Feb-08	25-Mar-08	20000	20000	20000	20000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC Paving Drain W.N. 17	28-Jan-08	29-Feb-08	130000	130000	70000	70000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Road/Drain including in Street mahinder Singh Mar Wali W. N.- 13	01-Apr-08	28-Apr-08	150000	150000	130000	130000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of CC Pavement Road /Drain in W.N.-12	01-Apr-08	28-Apr-08	150000	150000	130000	130000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Const. of Drain including W.N.- 4 Ram Nager from Jind Road to H/o Rajender	01-Apr-08	18-Apr-08	150000	150000	140000	140000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	Purchase of Clams G.I. Pipe etc.	01-Apr-08	18-Apr-08	32000	32000	32000	32000	Completed	2007-08	Gohana



Secretary, MC, Gohana	Gohana	IDSMT	Const. of Double Storey Building	01-Apr-04	31-Dec-06	3000000	3000000	3000000	3000000	Completed	2005-06	Gohana
Secretary, MC, Gohana	Gohana	IDSMT	Const. of meat market shop.	01-Apr-04	31-Jul-05	1500000	1500000	1500000	1500000	Completed	2005-06	Gohana
Secretary, MC, Gohana	Gohana	IDSMT	Dev. Of park Jind road	01-Mar-05	31-Dec-05	800000	800000	800000	800000	Completed	2005-06	Gohana
Secretary, MC, Gohana	Gohana	IDSMT	Dev. Of park Vishnu nagar	01-Mar-05	31-Oct-05	300000	300000	300000	300000	Completed	2005-06	Gohana
Secretary, MC, Gohana	Gohana	IDSMT	Dev. Of park Hukum Chand mandi	01-Jul-05	31-Dec-05	600000	600000	600000	600000	Completed	2005-06	Gohana
Secretary, MC, Gohana	Gohana	IDSMT	CC road from Civil rd. to baroda rd.	01-Mar-06	05-Sep-06	400000	400000	400000	400000	Completed	2005-06	Gohana
Secretary, MC, Gohana	Gohana	IDSMT	Const. of CC paving ward no. 11 Khasa School street	01-Sep-05	28-Oct-05	500000	500000	500000	500000	Completed	2005-06	Gohana
BDPO, Gohana	RABHARA	IAY	const of four House	13-Feb-08	31-Mar-08	100000	100000	100000	100000	Completed	2007-08	Gohana
BDPO, Gohana	BAROTA	LADT	Const.of Nala/Nali	20-Mar-06	31-Mar-06	34604	34604	34604	34604	Completed	2005-06	Gohana
BDPO, Gohana	BILBILAN	TFC	const.of nala	23-Oct-07	31-Mar-08	44240	44240	44240	44240	Completed	2007-08	Gohana
BDPO, Gohana	GARHI SARAI NAMDAR KHAN	TFC	const.of nala	20-Mar-07	31-Mar-08	139520	139520	139520	139520	Completed	2007-08	Gohana
District Education Officer, Sonipat	BHANISWAL MITHAN	Misc	const. of computer lab			395000	395000			In Progress	2007-08	Gohana

S.E., HVPN, Sonipat	Gohana	Misc	132KV S/Strn. Gohana			1000000				Not Started		Gohana
S.E., HVPN, Sonipat	SIKANDARPUR MAJRA	Misc	Creation of 33KV S/S at V. Sikandarpur Majra.			1550000				Not Started		Gohana
S.E., HVPN, Sonipat	KHANPUR KALAN	Misc	Augmentation of 33KV S/STN. At V. Khanpur			500000				Not Started		Gohana
S.E., HVPN, Sonipat	BAROTA	Misc	Aug. of 33KV S/S Barota			1500000			1500000	Completed		Gohana
Xen(Panchayati Raj), Sonipat	Gohana	MPLAD	Const. of Malik Bhawan	12-Jul-08	15-Jun-08	1000000	1000000	500000	500000	Completed	2007-08	Gohana
Xen(Panchayati Raj), Sonipat	BHANISWAL MITHAN	LADT	Pav. Of Street	03-May-07	31-Dec-07	1000000	1000000	1000000	900000	Completed	2006/07	Gohana
Xen(Panchayati Raj), Sonipat	MAHRA	Anganwadi	Anganwadi	15-Dec-05	31-Mar-06	233000	233000	233000	233000	Completed	2005-06	Gohana
BDPO, Gohana	KATWAL	HRDF	wast water nala	26-Sep-07	20-Aug-08	182000	182000	182000	120000	In Progress	2007-08	Gohana
BDPO, Gohana	LATH	HRDF	SC Chopal			50000	50000	50000	0	Not Started	2008-09	Gohana
BDPO, Gohana	MAHRA	HRDF	Rep. of BC Chopal			30600	30600	30600	8000	In Progress	2008-09	Gohana
BDPO, Gohana	NAGAR	HRDF	Rep. of BC. Chopal			50000	50000	50000	0	Not Started	2008-09	Gohana
BDPO, Gohana	KASANDA	HRDF	Rep. of SC Chopal			50000	50000	50000	10000	In Progress	2008-09	Gohana

BDPO, Gohana	PUTHI	HRDF	Rep. of SC chopal		50000	50000	50000	10000	Not Started	2008-09	Gohana
BDPO, Gohana	ANWALI	HRDF	Rep. of SC Chopal		50000	50000	50000	20000	In Progress	2008-09	Gohana
BDPO, Gohana	ANWALI	HRDF	Rep. of BC Chopal		50000	50000	50000	25000	In Progress	2008-09	Gohana
BDPO, Gohana	KATWAL	HRDF	Rep. of SC Chopal		50000	50000	50000	0	Not Started	2008-09	Gohana
BDPO, Gohana	TIHAR MALIK	HRDF	Rep. of SC Chopal		50000	50000	50000	0	Not Started	2008-09	Gohana
BDPO, Gohana	BIDHAL	HRDF	Rep. of BC Chopal		50000	50000	50000	0	Not Started	2008-09	Gohana
BDPO, Gohana	BIDHAL	HRDF	Rep. of BC Chopal		50000	50000	50000	0	Not Started	2008-09	Gohana
BDPO, Gohana	WAZIRPURA	HRDF	Rep. of SC Chopal		50000	50000	50000	10000	In Progress	2008-09	Gohana
BDPO, Gohana	WAZIRPURA	HRDF	Rep. of BC Chopal		50000	50000	50000	10000	In Progress	2008-09	Gohana
BDPO, Gohana	RUKHI PANA	HRDF	Rep. of SC Chopal		50000	50000	50000	0	Not Started	2008-09	Gohana
BDPO, Gohana	KAKANA BHADRI	HRDF	Rep. of BC Chopal		50000	50000	50000	0	Not Started	2008-09	Gohana
BDPO, Gohana	KAKANA BHADRI	HRDF	Rep. of SC Chopal		50000	50000	50000	0	Not Started	2008-09	Gohana

BDPO, Gohana	KAKANA BHADRI	HRDF	Rep. of SC Chopal		50000	50000	50000	0 Not Started	2008-09	Gohana
BDPO, Gohana	JOULI	HRDF	Rep. of SC Chopal		50000	10000	50000	10000 In Progress	2008-09	Gohana
BDPO, Gohana	JOULI	HRDF	Rep. of SC Chopal		50000	50000	50000	10000 In Progress	2008-09	Gohana
BDPO, Gohana	GIWANA	HRDF	Rep. of BC Chopal		50000	50000	50000	0 Not Started	2008-09	Gohana
BDPO, Gohana	BAROTA	HRDF	Rep. of BC Chopal		50000	50000	50000	0 Not Started	2008-09	Gohana
BDPO, Gohana	BAROTA	HRDF	Rep. of SC Chopal		44300	44300	44300	30000 In Progress	2008-09	Gohana
BDPO, Gohana	BAROTA	HRDF	Rep. of SC Chopal		50000	50000	50000	0 Not Started	2008-09	Gohana
BDPO, Gohana	BAROTA	HRDF	Rep. of BC Chopal		49600	49600	49600	0 Not Started	2008-09	Gohana
BDPO, Gohana	MOI HOODA	HRDF	Rep. of SC Chopal		50000	50000	50000	0 Not Started	2008-09	Gohana
BDPO, Gohana	MOI HOODA	HRDF	Rep. of SC Chopal		50000	50000	50000	0 Not Started	2008-09	Gohana
BDPO, Gohana	KHERI DAMKAN	HRDF	Rep. of SC Chopal		30600	30600	30600	20000 In Progress	2008-09	Gohana
BDPO, Gohana	KHERI DAMKAN	HRDF	Rep. of SC Chopal		20500	20500	20500	10000 In Progress	2008-09	Gohana

BDPO, Gohana	SARGTHAL	HRDF	Rep. of BC Chopal			37900	37900	37900	10000	Not Started	2008-09	Gohana
BDPO, Gohana	BHAINSWAL BAWLA	HRDF	Const. of Women Chopal			300000	300000	150000	20000	In Progress	2008-09	Gohana
BDPO, Gohana	KHANPUR KALAN	HRDF	Const. of Women Chopal			300000	300000	150000	40000	In Progress	2008-09	Gohana
BDPO, Gohana	KHERI DAMKAN	HRDF	B/Wall of Samshan ghat			277000	277000	277000	0	Not Started	2008-09	Gohana
Xen(Panchayati Raj), Sonipat	PUTHI	LADT	Nala house of ramkisan to drain	30-Mar-06	15-Aug-08	40000	40000	40000	40000	Completed	2004-05	Gohana
BDPO, Gohana	BAROTA	Nrega	Digging of pond			354000	177000	177000		In Progress	2008-09	Gohana
BDPO, Gohana	GARHI SARAI NAMDAR KHAN	Nrega	Digging of pond			613000	306500	306500		In Progress	2008-09	Gohana
BDPO, Gohana	KHERI DAMKAN	Nrega	Digging of pond			328000	164000	164000		In Progress	2008-09	Gohana
BDPO, Gohana	MOI HOODA	Nrega	Digging of pond			350000	170000	170000		In Progress	2008-09	Gohana
BDPO, Gohana	GAMRI	Nrega	Digging of pond			228500	114250	114250		In Progress	2008-09	Gohana
Xen, Irrigation, Gohana	Gohana	Misc	Addition & alteration of Canal Rest House at Gohana	28-Dec-07	31-Jul-08	3900000	3900000		2900000	Completed	2008-09	Gohana
Xen, Irrigation, Gohana	Gohana	Misc	Regarding of Drain No.8 from RD 0 to 9000 I/C side lining with pitching RD 0 to 2000	19-Mar-08	31-Oct-08	160000000	160000000		10000000	In Progress		Gohana

Xen, Irrigation, Gohana	Gohana	Misc	Regarding pf Draom Mp. 8 from RD 9000 to 15700 with increased capacity	07-Mar-08	31-Oct-08	8200000	8200000		1600000	In Progress		Gohana
Xen(Panchayati Raj), Sonipat	WAZIRPURA	HRDF	Hall of Library	14-Jul-08	14-Oct-08	603000	603000	500000	60000	In Progress	2008-09	Gohana
Xen(Panchayati Raj), Sonipat	SARGTHAL	HRDF	Const. of Chopal Community Center	28-Aug-08	31-Oct-08	890000	890000	500000		Not Started	2008-09	Gohana
Xen(Panchayati Raj), Sonipat	SARGTHAL	HRDF	CC Street PWD Road	28-Aug-08	31-Oct-08	755000	755000	500000		Not Started	2008-09	Gohana
Xen(Panchayati Raj), Sonipat	KHANPUR KALAN	HRDF	CC Street	28-Aug-08	31-Oct-08	3080000	3080000	1540000		In Progress	2008-09	Gohana
District Education Officer, Sonipat	KHERI DAMKAN	Misc	Repair Work			1065000	1065000		1065000	Completed	2006/2007	Gohana
Secretary, MC, Gohana	Gohana	LADT	const of cc pavement in w/7	04-Oct-08	06-Dec-08	150000	150000		120000	Completed	2008-09	Gohana
Secretary, MC, Gohana	Gohana											Gohana
Secretary, MC, Gohana	Gohana	LADT	repair pulia drain & street in w/9	14-Apr-08	19-Jun-08	150000	150000		150000	Completed	2008-09	Gohana
Secretary, MC, Gohana	Gohana	LADT	100.no.rcc pole clamp with nut bolt & paint	05-Oct-08	26-Jun-08	50000	50000		20000	Completed	2008-09	Gohana
Secretary, MC, Gohana	Gohana	LADT	100.no.rcc pole clamp with nut bolt & paint	16-May-08	07-May-08	50000	50000		30000	Completed	2008-09	Gohana
Secretary, MC, Gohana	Gohana	LADT	const of cc pavement road w/3 old grain market	16-May-08	07-May-08	100000	100000		100000	Completed	2008-09	Gohana

Secretary, MC, Gohana	Gohana	LADT	purchase of pipe etc	03-Oct-08	15-Mar-08	50000	50000	20000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	purchase of pipe etc	03-Oct-08	15-Mar-08	50000	50000	25000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	const of cc pavement road w/7	05-Oct-08	25-Jun-08	50000	50000	21000	Completed	2008-09	Gohana
Secretary, MC, Gohana	Gohana	LADT	const of cc pavement road & drain w/16 gali rashan lal JE wali	16-May-08	07-May-08	50000	50000	44000	Completed	2008-09	Gohana
Secretary, MC, Gohana	Gohana	LADT	const of cc pavement road w/7 near dr.juneja	17-Jul-08	08-Aug-08	50000	50000	42000	Completed	2008-09	Gohana
Secretary, MC, Gohana	Gohana	LADT	const of cc pavement road w/16 road & drain gali old exchange wali	15-Jul-07	20-Sep-07	300000	300000	214000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	LADT	repair & const of drain pulia & road w/8	20-Apr-08	19-Jun-08	150000	150000	148000	Completed	2008-09	Gohana
Secretary, MC, Gohana	Gohana	LADT	const of cc pavement road & drain w/7	14-Apr-08	19-Jun-08	30000	30000	27000	Completed	2008-09	Gohana
Secretary, MC, Gohana	Gohana	LADT	const of drain type II w/4 shiv colony to jind road	05-Oct-08	25-Jun-08	150000	150000	150000	Completed	2008-09	Gohana
Secretary, MC, Gohana	Gohana	LADT	w/5 adarsh nagar to h/o karambir saini to chander pandhit	05-Oct-08	26-Jun-08	150000	150000	100000	Completed	2008-09	Gohana
Secretary, MC, Gohana	Gohana	12th CFC	const of cc pavement road w/12 gali bhim bhateja & nanak krishan wali	01-Feb-08	25-Jan-08	100000	100000	89000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	12th CFC	const of drain including e/w from h/o of manipal to baljeet malik senik rest house w/12	20-Jan-08	01-Nov-08	150000	150000	105000	Completed	2007-08	Gohana

Secretary, MC, Gohana	Gohana	12th CFC	const of cc pavement road & drain in w/19 hukam chand mandi `	02-Apr-08	03-Feb-08	150000	150000		131000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	12th CFC	const of b/paving /filling w/12 gali dharambir to chander	04-May-08	25-Apr-08	150000	150000		128000	Completed	2008-09	Gohana
Secretary, MC, Gohana	Gohana	12th CFC	const of cc pavement road & drain in w/7 gali along malik bhawan wali	17-Jul-08	08-Aug-08	150000	150000		148000	Completed	2008-09	Gohana
Secretary, MC, Gohana	Gohana	12th CFC	const of cc pavement road in w/12 vishnu nagar h/o mahipal to baljeet malik	20-Feb-08	03-Nov-08	150000	150000		147000	Completed	2007-08	Gohana
Secretary, MC, Gohana	Gohana	12th CFC	const of cc pavement road in w/12 vishnu nagar h/o baljeet malik to sainik rest house	04-Apr-08	25-Apr-08	150000	150000		148000	Completed	2008-09	Gohana
Secretary, MC, Gohana	Gohana	12th CFC	const of cc pavement road in w/5 adarsh nagar block 1 inder singh adv wali	05-May-08	27-May-08	150000	150000		141000	Completed	2008-09	Gohana
Secretary, MC, Gohana	Gohana	LADT	const of cc pavement h/o satbir gandhi nagar w/17	15-Jul-07	28-Jul-08	100000	100000		80000	Completed	2008-09	Gohana
Secretary, MC, Gohana	Gohana	LADT	cc paving gali adjoining street w/17 of mst chander bhan wali	15-Jul-08	28-Jul-08	150000	150000		127000	Completed	2008-09	Gohana
Secretary, MC, Gohana	Gohana	LADT	cc gali in w/15 h/o shiv kr to seema	07-Oct-08	23-Jul-08	150000	150000		131000	Completed	2008-09	Gohana
Secretary, MC, Gohana	Gohana	LADT	cc paving from h/o om parkash to jai bhagwan w/17	15-Jul-08	30-Jul-08	150000	150000		123000	Completed	2008-09	Gohana
Secretary, MC, Gohana	Gohana	LADT	cc paving in w/17 kabhir dharmshala to fci	20-Jul-08	08-Dec-08	100000	100000		84000	Completed	2008-09	Gohana
Secretary, MC, Gohana	Gohana	LADT	cc paving w/17 along with fci	17-Jul-08	23-Jul-08	150000	150000		107000	Completed	2008-09	Gohana



Secretary, MC, Gohana	Gohana	SFC	p/f street light (sfl) from rohtak road to old sbji mandi to mugalpura road meham road	15-Apr-08	30-May-08	800000	800000		780000	Completed	2008-09	Gohana
Secretary, MC, Gohana	Gohana	SFC	purchase of control panele for street light	20-Jun-08	21-Jun-08	150000	150000		135000	Completed	2008-09	Gohana
Secretary, MC, Gohana	Gohana	SFC	purchase of control panele for street light	25-Jun-08	27-Jun-08	150000	150000		135000	Completed	2008-09	Gohana
Secretary, MC, Gohana	Gohana	SFC	purchase of street light cable	06-Feb-08	06-Apr-08	100000	100000		76000	Completed	2008-09	Gohana
Secretary, MC, Gohana	Gohana	SFC	purchase of street light cable	25-Jun-08	26-Jun-08	100000	100000		63000	Completed	2008-09	Gohana
Secretary, MC, Gohana	Gohana	SFC	purchase of street light cable	25-Jun-08	26-Jun-08	100000	100000		70000	Completed	2008-09	Gohana
Secretary, MC, Gohana	Gohana	SFC	purchase of street light	06-Feb-08	06-Apr-08	50000	50000		23000	Completed	2008-09	Gohana
Secretary, MC, Gohana	Gohana	SFC	purchase of street light	08-Aug-08	08-Aug-08	150000	150000		137000	Completed	2008-09	Gohana
Secretary, MC, Gohana	Gohana	SFC	const of both side drain from h/o narender sangwan to h/o krishan w/4 shiv colony	15-Jul-08	08-Feb-08	150000	150000		150000	Completed	2008-09	Gohana
Secretary, MC, Gohana	Gohana	SFC	prepaid the clums	09-Nov-08	09-Nov-08	50000	50000		25000	Completed	2008-09	Gohana
Secretary, MC, Gohana	Gohana	SFC	prepaid the clums	09-Nov-07	09-Nov-08	50000	50000		25000	Completed	2008-09	Gohana
Xen., Marketing Board, Sonipat	KAKANA BHADRI	Misc	Kakana to Sargthal			6134000				Not Started	2007-08	Gohana

Xen., Marketing Board, Sonipat	SARGTHAL	Misc	Dodwa to Sargthal	5588000	Not Started	2007-08	Gohana
Xen., Marketing Board, Sonipat	BHANISWAL MITHAN	Misc	Banshwal to Lath	8230000	Not Started	2007-08	Gohana
Xen., Marketing Board, Sonipat	Gohana	Misc	gudda to rohtak road	1936000	Not Started	2008-09	Gohana
Xen., Marketing Board, Sonipat	WAZIRPURA	Misc	wazirpur to baroda road	2026000	Not Started	2008-09	Gohana













































































































































































































































