

KATHURA DEVELOPMENT WORK STATUS

Department	Village/MC	Scheme Name	Work name	Start Date	Status on	Estimated cost	Sanction Amt	Release Amt	Utilize Amt	Status	Constituency
Xen., PWD(B&R), Prov.-I, Sonipat	BHANWAR KALI RAMAN	5054	Constg. Bhawar to Mehrara road	22-Jul-04	22-Jul-04	4657000	4657000	526000	526000	In Progress	Baroda
Xen., PWD(B&R), Prov.-I, Sonipat	BHANWAR KALI RAMAN	5054	Bhawar to Bhambewa	17-Jul-07	17-Jul-07	12426000	12426000	11980000	11980000	Completed	Baroda
Xen., PWD(B&R), Prov.-I, Sonipat	BHANWAR KALI RAMAN	5054	Bhawar to Nandgarh	06-Sep-07	06-Sep-07	9521000	9521000	7087000	7087000	In Progress	Baroda
Xen., PWD(B&R), Prov.-I, Sonipat	GHWARWAL	3054	Imp. of Gharwal School approach road	12-Jan-05	12-Jan-05	1001000	1001000	840000	840000	Completed	Baroda
Xen., PWD(B&R), Prov.-I, Sonipat	AHULANA	3054TFC	mm thick P.C. on Gohana Lakhan Majra road	16-Dec-06	16-Dec-06	11700000	11700000	15600000	15600000	Completed	Baroda
Xen., PWD(B&R), Prov.-I, Sonipat	NIZAMPUR	3054	Gharwal to Rindana 1.40 to 2.00	17-Oct-07	17-Oct-07	250000	250000	250000	250000	Completed	Baroda
Xen., PWD(B&R), Prov.-I, Sonipat	CHHICHHRANA	3054	Chichrana app. Road	17-Oct-07	17-Oct-07	2700000	2700000	2700000	2700000	Completed	Baroda
Xen(Panchayati Raj), Sonipat	AHULANA	HRDF	Repaire of GGSSS	22-May-06	30-Dec-06	221000	221000	221000	227848	Completed	Baroda
Xen(Panchayati Raj), Sonipat	AHULANA	HRDF	Repaire of GHS	06-Jun-06	30-Nov-06	472000	472000	472000	472000	Completed	Baroda
Xen(Panchayati Raj), Sonipat	AHULANA	TFC	Const. of Nala	22-Mar-07	31-Jul-07	100000	100000	100000	100000	Completed	Baroda

Xen(Panchayati Raj), Sonipat	AHULANA	LADT	Pav. Of Scheme	13-Jul-07	15-Apr-08	1000000	1000000	1000000	800000	Completed	Baroda
Xen(Panchayati Raj), Sonipat	AHULANA	HRDF	CC.Street	20-Mar-08	30-Sep-08	342000	342000	342000	150000	In Progress	Baroda
Xen(Panchayati Raj), Sonipat	AHULANA	HRDF	CC.Street	20-Mar-08	15-Aug-08	588000	588000	500000	0	In Progress	Baroda
Xen(Panchayati Raj), Sonipat	BANWASA	ZP-SGRY	Pave of rasta	01-Aug-05	31-Aug-05	50000	50000	50000	51423	Completed	Baroda
Xen(Panchayati Raj), Sonipat	BANWASA	LADT	Pav. Of Scheme	13-Jul-07	31-Dec-07	1000000	1000000	1000000	950000	Completed	Baroda
Xen(Panchayati Raj), Sonipat	BHAWAR BORA	HRDF	Repair of GSSS	03-Aug-06	31-Jan-08	471000	471000	471000	471000	Completed	Baroda
Xen(Panchayati Raj), Sonipat	BHAWAR BORA	HRDF	Repair of GMS	02-Aug-06	30-Sep-07	700000	700000	700000	700000	Completed	Baroda
Xen(Panchayati Raj), Sonipat	BHAWAR BORA	ZP-SGRY	Street	01-Mar-07	31-Mar-07	74594	74594	74594	74594	Completed	Baroda
Xen(Panchayati Raj), Sonipat	AHULANA	WS Report	CC.Street	15-Feb-07	30-Jun-07	90000	90000	90000	90000	Completed	Baroda
Xen(Panchayati Raj), Sonipat	BHAWAR BORA	LADT	Pav. Of Scheme	13-Jul-07	31-Dec-07	1000000	1000000	1000000	996000	Completed	Baroda
Xen(Panchayati Raj), Sonipat	BHAWAR BORA	HRDF	CC.Street	01-Jul-08	30-Sep-08	1272000	1272000	636000	150000	In Progress	Baroda
Xen(Panchayati Raj), Sonipat	BHAWAR BORA	ZP-SGRY	R/Wall of pond	01-Oct-05	25-Oct-05	83627	83627	83627	83627	Completed	Baroda

Xen(Panchayati Raj), Sonipat	BHAWAR BORA	ZP-SGRY	Digging of pond	01-Feb-07	28-Feb-07	125000	125000	125000	125008	Completed	Baroda
Xen(Panchayati Raj), Sonipat	BHAWAR BORA	ZP-SGRY	B/W of Kabristan	01-Mar-07	31-Mar-07	140000	140000	140000	140748	Completed	Baroda
Xen(Panchayati Raj), Sonipat	BHAWAR BORA	ZP-SGRY	R/Wall	01-May-06	30-May-06	217135	217135	217135	217135	Completed	Baroda
Xen(Panchayati Raj), Sonipat	BHAWAR BORA	TFC	Const. of Nala	27-Feb-08	15-Jul-08	140000	140000	140000	140000	Completed	Baroda
Xen(Panchayati Raj), Sonipat	AHULANA	WS Report	Digging of pond	15-Feb-07	31-Mar-07	100000	100000	100000	100000	Completed	Baroda
Xen(Panchayati Raj), Sonipat	BHANWAR KALI RAMAN	ZP-SGRY	R/W near Samsanghat	01-Aug-05	31-Aug-05	150000	150000	150000	149257	Completed	Baroda
Xen(Panchayati Raj), Sonipat	BHANWAR KALI RAMAN	HRDF	CC.Street	20-Mar-08	30-Sep-08	1012000	1012000	506000	300000	In Progress	Baroda
Xen(Panchayati Raj), Sonipat	CHHAPRA	ZP-SGRY	Earth Filling in School	01-Sep-05	30-Sep-05	150000	150000	150000	150000	Completed	Baroda
Xen(Panchayati Raj), Sonipat	CHHAPRA	TFC	Drinking of water	08-Jan-07	31-Jan-08	90000	90000	90000	90000	Completed	Baroda
Xen(Panchayati Raj), Sonipat	CHHAPRA	TFC	Const. of Nala for Drinking of water	20-Dec-07	15-Sep-08	50000	50000	50000	0	In Progress	Baroda
Xen(Panchayati Raj), Sonipat	AHULANA	Misc	Patwar Khana	31-Mar-08	31-Aug-08	192400	192400	192400	192400	Completed	Baroda
Xen(Panchayati Raj), Sonipat	CHHICHHRANA	LADT	Pav. Of Scheme	13-Jul-07	31-Jul-08	1000000	1000000	1000000	850000	In Progress	Baroda

Xen(Panchayati Raj), Sonipat	CHHICHHRANA	HRDF	B/Wall of Govt School	15-Nov-07	14-Mar-08	678000	678000	500000	350000	Completed	Baroda
Xen(Panchayati Raj), Sonipat	CHHICHHRANA	HRDF	Retaining Wall	20-Nov-07	15-May-08	574000	574000	500000	500000	Completed	Baroda
Xen(Panchayati Raj), Sonipat	DHANANA	ZP-SGRY	Pav. Of Street	01-Oct-05	31-Oct-05	100000	100000	100000	100617	Completed	Baroda
Xen(Panchayati Raj), Sonipat	DHANANA	HRDF	Repair of GSSS	26-Jul-06	31-Dec-07	1200000	1200000	1200000	1200000	Completed	Baroda
Xen(Panchayati Raj), Sonipat	DHANANA	ZP-SGRY	Community center	01-Mar-07	31-Mar-07	110000	110000	110000	110110	Completed	Baroda
Xen(Panchayati Raj), Sonipat	DHANANA	LADT	Pav. Of Scheme	13-Jul-07	31-Jan-08	1000000	1000000	1000000	900000	Completed	Baroda
Xen(Panchayati Raj), Sonipat	GHARWAL	ZP-SGRY	Nala near school	01-Sep-05	30-Sep-05	80000	80000	80000	78638	Completed	Baroda
Xen(Panchayati Raj), Sonipat	GHARWAL	LADT	Pav. Of Scheme	13-Jul-07	15-Apr-08	1000000	1000000	1000000	991000	Completed	Baroda
Xen(Panchayati Raj), Sonipat	GHARWAL	TFC	Const of Nala	20-Dec-07	15-Sep-08	75000	75000	75000	0	In Progress	Baroda
Xen(Panchayati Raj), Sonipat	GHARWAL	HRDF	CC.Street	04-Jan-08	30-Sep-08	431000	431000	431000	150000	In Progress	Baroda
Xen(Panchayati Raj), Sonipat	GHARWAL	TFC	Water tank for drinking water	22-Mar-06	31-Jul-07	145936	145936	145936	129836	Completed	Baroda
Xen(Panchayati Raj), Sonipat	GUDHA	HRDF	CC.Street	01-Jun-08	30-Sep-08	1000000	1000000	500000	950000	Completed	Gohana

Xen(Panchayati Raj), Sonipat	KATHURA	HRDF	Repair of GSSS	22-May-06	31-Oct-06	280000	280000	280000	292436	Completed	Baroda
Xen(Panchayati Raj), Sonipat	KATHURA	HRDF	Repair of GGSSS	09-Aug-06	31-Oct-06	650000	650000	400000	425550	Completed	Baroda
Xen(Panchayati Raj), Sonipat	KATHURA	LADT	Pav. Of Scheme	13-Jul-07	31-Jan-08	1000000	1000000	1000000	960000	Completed	Baroda
Xen(Panchayati Raj), Sonipat	KATHURA	TFC	Const. of Nala	20-Dec-07	15-Jul-08	75000	75000	75000	30000	In Progress	Baroda
Xen(Panchayati Raj), Sonipat	KELPHA	ZP-SGRY	Pav. Of Street	01-Aug-05	31-Aug-05	50000	50000	50000	44838	Completed	Baroda
Xen(Panchayati Raj), Sonipat	MADINA	HRDF	Repair of GGSSS	22-May-06	31-Jul-06	280000	280000	280000	280000	Completed	Baroda
Xen(Panchayati Raj), Sonipat	MADINA	HRDF	Const. Of gali	31-Mar-06	31-Dec-06	417000	417000	417000	417000	Completed	Baroda
Xen(Panchayati Raj), Sonipat	MADINA	ZP-SGRY	Digging of pond	01-Jan-07	31-Jan-07	222070	222070	222070	222070	Completed	Baroda
Xen(Panchayati Raj), Sonipat	MADINA	LADT	Pav. Of Scheme	13-Jul-07	15-May-08	1000000	1000000	1000000	867000	Completed	Baroda
Xen(Panchayati Raj), Sonipat	MADINA	HRDF	CC.Street	07-Feb-07	06-Jun-07	1074000	1074000	1074000	1074000	Completed	Baroda
Xen(Panchayati Raj), Sonipat	MIRZAPUR KHERI	ZP-SGRY	Const. of Rasta	01-Mar-06	31-Mar-06	160000	160000	160000	167620	Completed	Baroda
Xen(Panchayati Raj), Sonipat	MIRZAPUR KHERI	HRDF	Const. Of gali	31-Mar-06	30-Nov-06	161000	161000	161000	158406	Completed	Baroda

Xen(Panchayati Raj), Sonipat	MIRZAPUR KHERI	HRDF	Repair of GHS	22-May-06	30-Nov-06	200000	200000	200000	199884	Completed	Baroda
Xen(Panchayati Raj), Sonipat	NIZAMPUR	ZP-SGRY	Digging of pond	01-Jan-06	28-Feb-06	200000	200000	200000	203790	Completed	Baroda
Xen(Panchayati Raj), Sonipat	NIZAMPUR	HRDF	School repair GMS	03-Aug-06	30-Jul-06	291000	291000	291000	291000	Completed	Baroda
Xen(Panchayati Raj), Sonipat	NIZAMPUR	LADT	Pav. Of Scheme	13-Jul-07	15-Sep-08	1000000	1000000	1000000	700000	In Progress	Baroda
Xen(Panchayati Raj), Sonipat	NIZAMPUR	TFC	Const. of Nala	20-Dec-07	15-Sep-08	50000	50000	50000	10000	In Progress	Baroda
Xen(Panchayati Raj), Sonipat	NIZAMPUR	HRDF	CC.Street	20-Mar-08	30-Sep-08	884000	884000	500000	500000	In Progress	Baroda
Xen(Panchayati Raj), Sonipat	RINDHANA	ZP-SGRY	Earth filling in Stadium	01-Jan-06	31-Mar-06	110100	110100	110100	110100	Completed	Baroda
Xen(Panchayati Raj), Sonipat	RINDHANA	ZP-SGRY	Street	01-Feb-06	28-Feb-06	70000	70000	70000	70607	Completed	Baroda
Xen(Panchayati Raj), Sonipat	RINDHANA	HRDF	Repair of GHS	03-Aug-06	31-Aug-06	363000	363000	363000	363000	Completed	Baroda
Xen(Panchayati Raj), Sonipat	RINDHANA	ZP-SGRY	Street	01-Jan-07	31-Jan-07	50000	50000	50000	50113	Completed	Baroda
Xen(Panchayati Raj), Sonipat	RINDHANA	LADT	Pav. Of Scheme	13-Jul-07	15-May-08	1000000	1000000	1000000	950000	Completed	Baroda
Xen(Panchayati Raj), Sonipat	RINDHANA	TFC	Const. of Nala	20-Dec-07	15-Sep-08	80000	80000	80000	0	In Progress	Baroda

Xen(Panchayati Raj), Sonipat	RINDHANA	HRDF	CC.Street	20-Nov-07	30-Sep-08	558000	558000	500000	150000	In Progress	Baroda
Xen(Panchayati Raj), Sonipat	THASKA	ZP-SGRY	Digging of pond of Filling in school	01-Dec-05	31-Dec-05	100000	100000	100000	114060	Completed	Baroda
Xen(Panchayati Raj), Sonipat	BHANDERI	LADT	Pav.of street	01-Jan-08	15-Sep-08	1000000	1000000	1000000	0	In Progress	Baroda
Xen(Panchayati Raj), Sonipat	BHAWAR BORA	WS Report	CC.Street	15-Feb-07	05-Oct-07	35855	35855	35855	33600	Completed	Baroda
Xen(Panchayati Raj), Sonipat	BHAWAR BORA	VETY	Repaire of VETY	17-Sep-07	31-Aug-08	592000	592000	592000	456269	In Progress	Baroda
Xen(Panchayati Raj), Sonipat	BHAWAR BORA	WS Report	Digging of pond	15-Feb-07	31-May-07	100000	100000	100000	100628	Completed	Baroda
Xen(Panchayati Raj), Sonipat	BHAWAR BORA	LADT	Pav. Of Street	01-Jan-08	15-Sep-08	1000000	1000000	1000000	400000	In Progress	Baroda
Xen(Panchayati Raj), Sonipat	BHANWAR KALI RAMAN	WS Report	Pav. Of Rasta	15-Feb-07	30-Sep-07	50000	50000	50000	50000	Completed	Baroda
Xen(Panchayati Raj), Sonipat	CHHAPRA	LADT	Pave. Of street	01-Jan-08	15-Sep-08	1000000	1000000	1000000	200000	In Progress	Baroda
Xen(Panchayati Raj), Sonipat	CHHICHHRANA	WS Report	WSC	04-Aug-05	31-Jan-08	150000	150000	150000	150000	Completed	Baroda
Xen(Panchayati Raj), Sonipat	GUDHA	VETY	Repair of VETY	17-Sep-07	31-Aug-08	557000	557000	557000	457000	In Progress	Gohana
Xen(Panchayati Raj), Sonipat	GUDHA	HRDF	Pav. Of Street	01-Jan-08	31-Jul-08	1000000	1000000	1000000	1000000	Completed	Gohana

Xen(Panchayati Raj), Sonipat	KATHURA	Misc	Aganwadi	15-Dec-07	31-Jan-08	233000	233000	233000	233000	Completed	Baroda
Xen(Panchayati Raj), Sonipat	KATHURA	VETY	Repair of VETY	17-Sep-07	15-Jul-08	635000	635000	635000	571645	Completed	Baroda
Xen(Panchayati Raj), Sonipat	KELPHA	LADT	Pav. Of Street	01-Jan-08	15-Sep-08	1000000	1000000	1000000	300000	In Progress	Baroda
Xen(Panchayati Raj), Sonipat	MIRZAPUR KHERI	LADT	Pav. Of Street	01-Jan-08	15-Sep-08	1000000	1000000	1000000	400000	In Progress	Baroda
Xen(Panchayati Raj), Sonipat	THASKA	LADT	Pav. Of Street	01-Jan-08	25-Aug-08	1000000	1000000	1000000	980000	Completed	Baroda
Xen., PWD(B&R), Prov.-I, Sonipat	BHAWAR BORA	5054-(R&B)	Road from village Bhawar to Bhambewa in	30-Apr-08		12426000	12426000	11018000	11018000	Completed	Baroda
Xen., PWD(B&R), Prov.-I, Sonipat	BHAWAR BORA	PMGSY	Kohla, Gharwal, Bhawar TO Nizampur (Length: with Residences at village Madina in Sonapat District.	01-Oct-09		57800000	57800000	27662000	27662000	In Progress	Baroda
Xen., PWD(B&R), Prov.-I, Sonipat	MADINA	4210(Med.		28-Oct-08		8915000	8915000	1200000	1200000	In Progress	Baroda
S.E. Public Health, Sonipat	AHULANA	NABARD	W/S Sch.Ahullana	12-Feb-09		7798000	7798000	4550000	1601000	In Progress	Baroda
S.E. Public Health, Sonipat	MADINA	ARWSP	W/S Sch.Madina	05-May-09		7200000	7200000	2300000	3657000	In Progress	Baroda
S.E. Public Health, Sonipat	MIRZAPUR KHERI	ARWSP	W/S Sch.Mirzapur Kheri	31-Dec-08		14850000	14850000	2500000	4501000	In Progress	Baroda
DPC, SSA, Sonipat	CHHICHHRANA	SSA	TIOLET			20000	20000	20000	20000	Completed	Baroda

DPC, SSA, Sonipat	DHANANA	SSA	cluster resource centre		20000	20000		20000	Completed	Baroda
DPC, SSA, Sonipat	DHANANA	SSA	b/wall		40000	40000		20000	Completed	Baroda
DPC, SSA, Sonipat	GUDHA	SSA	TOLIET		20000	20000	20000	20000	Completed	Gohana
DPC, SSA, Sonipat	KATHURA	SSA	TOLIET		20000	20000	20000	20000	Completed	Baroda
DPC, SSA, Sonipat	KELPHA	SSA	TOLIET		20000	20000	20000	20000	Completed	Baroda
DPC, SSA, Sonipat	KATHURA	SSA	TOLIET		20000	20000	20000	20000	Completed	Baroda
DPC, SSA, Sonipat	MADINA	SSA	cluster resource centre		20000	20000		20000	Completed	Baroda
DPC, SSA, Sonipat	MIRZAPUR KHERI	SSA	TOLIET		20000	20000	20000	20000	Completed	Baroda
DPC, SSA, Sonipat	NIZAMPUR	SSA	TOLIET		20000	20000	20000	20000	Completed	Baroda
DPC, SSA, Sonipat	THASKA	SSA	TOLIET		20000	20000	20000	20000	Completed	Baroda
DPC, SSA, Sonipat	AHULANA	SSA	cluster resource centre		20000	20000		20000	Completed	Baroda
DPC, SSA, Sonipat	BHAINSWAN KHURD	SSA	cluster resource centre		20000	20000		20000	Completed	Gohana

DPC, SSA, Sonipat	GHWAL	SSA	cluster resource centre		200000	200000		200000	Completed	Baroda
DPC, SSA, Sonipat	AHULANA	SSA	Toilet		20000	20000	20000	20000	Completed	Baroda
DPC, SSA, Sonipat	AHULANA	SSA	Toilet		20000	20000	20000	20000	Completed	Baroda
DPC, SSA, Sonipat	BANWASA	SSA	Toilet		20000	20000	20000	20000	Completed	Baroda
DPC, SSA, Sonipat	BHAINSWAN KHURD	SSA	Toilet		20000	20000	20000	20000	Completed	Gohana
DPC, SSA, Sonipat	BHANDERI	SSA	Toilet		20000	20000	20000	20000	Completed	Baroda
DPC, SSA, Sonipat	CHHAPRA	SSA	Toilet		20000	20000	20000	20000	Completed	Baroda
DPC, SSA, Sonipat	BHAWAR BORA	SSA	Toilet		20000	20000	20000	20000	Completed	Baroda
DPC, SSA, Sonipat	BHAWAR BORA	SSA	Toilet		20000	20000	20000	20000	Completed	Baroda
DPC, SSA, Sonipat	GUDHA	SSA	Addl. Class Room	31-Aug-08	203000	203000	203000	203000	Completed	Gohana
DPC, SSA, Sonipat	CHHICHHRANA	SSA	b/wall		40000	40000		20000	Completed	Baroda
DPC, SSA, Sonipat	MIRZAPUR KHERI	SSA	b/wall		40000	40000		20000	Completed	Baroda

DPC, SSA, Sonipat	GHARWAL	SSA	Addl. Class Room		186000	186000	186000	186000	In Progress	Baroda
DPC, SSA, Sonipat	DHANANA	SSA	Addl. Class Room		347000	347000	347000	347000	Completed	Baroda
DPC, SSA, Sonipat	NIZAMPUR	SSA	Addl. Class Room		186000	186000	186000	186000	Completed	Baroda
DPC, SSA, Sonipat	KATHURA	SSA	A.C.R.		347000	347000	347000	347000	Completed	Baroda
DPC, SSA, Sonipat	KATHURA	SSA	A.C.R.		186000	186000	186000	186000	Completed	Baroda
DPC, SSA, Sonipat	RINDHANA	SSA	Addl. Class Room		186000	186000	186000	186000	Completed	Baroda
DPC, SSA, Sonipat	KATHURA	SSA	A.C.R.		186000	186000	186000	186000	Completed	Baroda
DPC, SSA, Sonipat	MADINA	SSA	Addl. Class Room		186000	186000	186000	186000	Completed	Baroda
DPC, SSA, Sonipat	DHANANA	SSA	A.C.R.		500000	500000	500000	500000	Completed	Baroda
DPC, SSA, Sonipat	MADINA	SSA	A.C.R.		347000	347000	347000	347000	Completed	Baroda
DPC, SSA, Sonipat	THASKA	SSA	A.C.R.		186000	186000	186000	186000	Completed	Baroda
Xen., Marketing Board, Sonipat	MIRZAPUR KHERI	Misc	Mirzapur Kheri to Sanghi		30-Jun-00	3907000	3907000	3413000	3413000	Completed

Xen., Marketing Board, Sonipat	KATHURA	Misc	Kathura to Chhichrana	21-Aug-07		3084000	3084000	2150000	2150000	Completed	Baroda
Xen., Marketing Board, Sonipat	KATHURA	Misc	S/R of P.C. at Kathura.	10-Aug-06	15-Sep-06	233000	233000	251000	251000	Completed	Baroda
Xen., Marketing Board, Sonipat	MADINA	Misc	Madina to bhanderi	07-Nov-05		674000	674000	739000	739000	Completed	Baroda
Xen., Marketing Board, Sonipat	BANWASA	Misc	SR Banwasa to kohla	30-Nov-04	30-Sep-05	1499000	1499000	1294000	1294000	Completed	Baroda
Xen., Marketing Board, Sonipat	BANWASA	Misc	SR Banwasa to kelpa	28-Nov-07	30-Sep-08	1604000	1604000	1294000	1294000	Completed	Baroda
Xen., Marketing Board, Sonipat	MADINA	Misc	const of sports stadium Madina	20-Nov-06	30-Nov-08	3979000	3979000	3271000	3271000	In Progress	Baroda
Xen., Marketing Board, Sonipat	KATHURA	Misc	const of sports stadium Kathura	21-Sep-07	31-Dec-08	3979000	3979000	1395000	1395000	In Progress	Baroda
District Education Officer, Sonipat	KATHURA	Misc	Repair Work			49500	49500		49500	Completed	Baroda
District Education Officer, Sonipat	BHAWAR BORA	Misc	Repair Work			47600	47600		47600	Completed	Baroda
District Education Officer, Sonipat	BHANWAR KALI RAMAN	Misc	Repair Work			47600	47600		47600	Completed	Baroda
District Education Officer, Sonipat	GHWARWAL	Misc	Repair Work			273400	273400		273400	Completed	Baroda
District Education Officer, Sonipat	CHHICHHRANA	Misc	Repair Work			84300	84300		84300	Completed	Baroda

District Education Officer, Sonipat	KATHURA	Misc	Repair Work			272500	272500		272500	Completed	Baroda
District Education Officer, Sonipat	BANWASA	Misc	Construction of Computer Lab	01-May-08	30-Sep-08	395000	395000			Completed	Baroda
District Education Officer, Sonipat	AHULANA	Misc	Education	31-Jul-08		323400	323400			Completed	Baroda
District Education Officer, Sonipat	KATHURA	Misc	Education	01-May-08	31-Oct-08	395000	55000			In Progress	Baroda
District Education Officer, Sonipat	KATHURA	TFC	Education	20-Jun-08	30-Nov-08	280000	280000			In Progress	Baroda
Xen, Irrigation, Gohana	CHHICHHRANA	Misc	Ishapur Kheri Drain RD 0 to 63500 relating road, repair of damaged lining and structure of 1-	31-Oct-05		7000000	700000		7000000	In Progress	Baroda
Xen, Irrigation, Gohana	KATHURA	Misc	C/Ghat aposit Dayanand S/0 Jawala H/0	31-Mar-08		584000	584000		584000	Completed	Baroda
BDPO, Kathura	AHULANA	LADT	C/Ghat aposit Dayanand S/0 Jawala H/o	02-Oct-05	25-Mar-06	16000	16000	16000	16000	Completed	Baroda
BDPO, Kathura	AHULANA	LADT	Nala Dirty water G.S.S.S. to drain	02-Oct-05	25-Mar-06	18000	18000	18000	18000	Completed	Baroda
BDPO, Kathura	AHULANA	LADT	Nala Dirty water G.S.S.S. to drain	30-Oct-05	28-Mar-06	100000	100000	100000	100000	Completed	Baroda
BDPO, Kathura	AHULANA	LADT	Nala Dirty water G.S.S.S. to drain	30-Oct-05	28-Mar-06	120000	120000	120000	120000	Completed	Baroda
BDPO, Kathura	AHULANA	LADT	from Balmiki Choupal to Baroda Road	02-Dec-06	26-Mar-07	120000	120000	120000	120000	Completed	Baroda

BDPO, Kathura	AHULANA	TFC	Pathsala to H/ Choupal via Badi Choupal.	01-Jul-05	29-Mar-06	200000	200000	200000	200000	Completed	Baroda
BDPO, Kathura	AHULANA	TFC	nala Harijan Choupal to Girl School	01-Jul-05	29-Mar-06	100000	100000	100000	100000	Completed	Baroda
BDPO, Kathura	AHULANA	2nd SFC	Nala Dirty S.S.School to Drain	30-Oct-06	29-Mar-07	115000	115000	115000	115000	Completed	Baroda
BDPO, Kathura	AHULANA	HRDF	Rep. of S.C. Choupal	28-Feb-07	29-Mar-07	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	AHULANA	HRDF	Rep. of Balmiki Choupal	28-Feb-07	29-Mar-07	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	AHULANA	HRDF	Rep. of S.C. Choupal	28-Feb-07	29-Mar-07	10000	10000	10000	10000	Completed	Baroda
BDPO, Kathura	AHULANA	CD-Grant	Pav. Of S.C. Street	03-Jan-06	28-Mar-06	5000	5000	5000	5000	Completed	Baroda
BDPO, Kathura	AHULANA	CD-Grant	Pav. Of street .	03-Jan-06	28-Mar-06	5000	5000	5000	5000	Completed	Baroda
BDPO, Kathura	AHULANA	CD-Grant	from Ramchander S/O Parthi to Ramphal H/O	22-Feb-07	03-Apr-07	10000	10000	10000	10000	Completed	Baroda
BDPO, Kathura	AHULANA	CFF	C/Ghal Near Knya pathasala	24-Feb-07	17-Mar-07	42000	42000	42000	42000	Completed	Baroda
BDPO, Kathura	AHULANA	MPLAD	Const. of Reem on Raju Pond	21-Feb-07	18-Mar-07	50000	50000	50000	50000	Completed	Baroda
BDPO, Kathura	AHULANA	MPLAD	Pav. Of street Ramhera to Bim H/O	19-Feb-07	22-Mar-07	20000	20000	20000	20000	Completed	Baroda

BDPO, Kathura	AHULANA	DP	street.Knya Pathsala to Ramesh Panch	22-Feb-06	28-Mar-06	150000	150000	150000	150000	Completed	Baroda
BDPO, Kathura	AHULANA	SGRY	Pav. Of street Naresh to Hawa Singh H/0	22-Nov-05	01-Dec-05	21000	21000	21000	21000	Completed	Baroda
BDPO, Kathura	AHULANA	SGRY	Pav. Of street Om parkash to Surj Bhan H/0	08-Jan-06	28-Mar-06	20000	20000	20000	20000	Completed	Baroda
BDPO, Kathura	AHULANA	SGRY	Pav. Of street Shisram to Baljit H/0	09-Feb-06	03-Jan-07	11000	11000	11000	11000	Completed	Baroda
BDPO, Kathura	AHULANA	SGRY	Pav. Of street Phaleram to Tara chand H/0	11-Sep-06	28-Mar-07	80000	80000	80000	80000	Completed	Baroda
BDPO, Kathura	AHULANA	SGRY	Harijan street Naresh to Hari Singh.	12-Feb-06	29-Mar-07	19000	19000	19000	19000	Completed	Baroda
BDPO, Kathura	AHULANA	SGRY	PWD road to Sugar Mil E/filling on Firni	28-Feb-06	03-Apr-07					Completed	Baroda
BDPO, Kathura	AHULANA	SGRY	Drashan Devi W/o Bhoop Singh House	28-Jan-06	03-Apr-07	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	AHULANA	SGRY	from Kartar to Ramkuwar & Ramesh to Main	28-Jan-06	30-Mar-07	146000	146000	146000	146000	Completed	Baroda
BDPO, Kathura	AHULANA	SGRY	Pav. Of street from Kaptan to Balwan H/0	17-Feb-06	31-Mar-07	91000	91000	91000	91000	Completed	Baroda
BDPO, Kathura	AHULANA	PRI	Const. of Nali from Balmiki Choupal to Baroda road	22-Nov-05	30-Oct-07	80000	80000	80000	80000	Completed	Baroda
BDPO, Kathura	AHULANA	DP	C.C. street from Balmik Choupal to Baroda road	28-Feb-06	30-Mar-07	70000	70000	70000	70000	Completed	Baroda

BDPO, Kathura	AHULANA	PRI	nala Dirty Water from Baru S/O Chandan Pound	27-Feb-07	30-Mar-08	120000	120000	120000	120000	Completed	Baroda
BDPO, Kathura	AHULANA	TFC	nala Dirty Water from Baru S/O Chandan Pound	23-Oct-07	30-Mar-08	120000	120000	120000	120000	Completed	Baroda
BDPO, Kathura	AHULANA	TFC	nala Dirty Water from Baru S/O Chandan Pound	02-Jun-07	30-Mar-08	120000	120000	120000	120000	Completed	Baroda
BDPO, Kathura	AHULANA	M.P.	Const. of Room in Arya Samaj Bhawan	21-May-07	30-Oct-07	207000	207000	207000	207000	Completed	Baroda
BDPO, Kathura	AHULANA	SGRY	Pound & Pav. Of street Baldeva to Choupal &	08-May-07	31-Mar-08	158000	158000	158000	158000	Completed	Baroda
BDPO, Kathura	AHULANA	HRDF	Balmiki Choupal	08-May-07	30-Oct-07	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	AHULANA	HRDF	S.C. Choupal	08-May-07	30-Oct-07	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	AHULANA	HRDF	S.C. Choupal	08-May-07	31-Mar-08	10000	10000	10000	10000	Completed	Baroda
BDPO, Kathura	AHULANA	Misc	Rep. Vet.Hospital & B/wall.	04-Nov-07	09-Oct-07	61000	61000	61000	61000	Completed	Baroda
BDPO, Kathura	AHULANA	SG	Spl. Rep.of B.C, Choupal	03-Nov-07	31-Mar-08	20000	20000	20000	20000	Completed	Baroda
BDPO, Kathura	AHULANA	SG	S.C. Choupal	03-Nov-07	31-Mar-08	10000	10000	10000	10000	Completed	Baroda
BDPO, Kathura	AHULANA	DP	R/wall & Dara H/O to PWD road street.	17-Mar-07	31-Mar-08	240000	240000	240000	240000	Completed	Baroda

BDPO, Kathura	AHULANA	TSC	Latrining in Knya S.S.School & Three in Angwari	08-Oct-06	28-Feb-07	55000	55000	55000	55000	Completed	Baroda
BDPO, Kathura	AHULANA	SGRY	Santra W/0 Harke House	09-Dec-07	12-Dec-07	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	AHULANA	SGRY	Pav. Of street from Vinod to Lakhi Jhimar	17-Sep-07	31-Mar-08	59000	59000	59000	59000	Completed	Baroda
BDPO, Kathura	AHULANA	SGRY	Digining of Bacha wala pound & E/filling in street.	17-Sep-07	31-Mar-08					Completed	Baroda
BDPO, Kathura	AHULANA	Misc	Primary School Bulliding	27-Mar-08		179000	179000	179000	179000	In Progress	Baroda
BDPO, Kathura	AHULANA	HRDF	Const. of C.C. Chouk	05-May-08	30-Jun-08	92000	92000	92000	92000	Completed	Baroda
BDPO, Kathura	AHULANA	HRDF	Const. of Cow Ghat at Kamla Mai Pond	05-May-08	30-Jun-08	87000	87000	87000	0	Not Started	Baroda
BDPO, Kathura	BANWASA	LADT	Doga Choupal to Bus Stand & Const. of Nali	28-Feb-06	29-Mar-06	9000	9000	9000	9000	Completed	Baroda
BDPO, Kathura	BANWASA	LADT	Doga Choupal to Bus Stand & Const. of Nali	28-Feb-06	29-Mar-06	10000	10000	10000	10000	Completed	Baroda
BDPO, Kathura	BANWASA	TSC	Dirty Water nala from bus stand to Kohal road	15-Feb-06	30-Mar-06	59000	59000	59000	59000	Completed	Baroda
BDPO, Kathura	BANWASA	TFC	Dirty Water nala from bus stand to Kohal road	15-Feb-06	30-Mar-06	68000	68000	68000	68000	Completed	Baroda
BDPO, Kathura	BANWASA	TFC	Dirty Water nala from PWD road to nala	03-Jan-06	31-Mar-06	68000	68000	68000	68000	Completed	Baroda

BDPO, Kathura	BANWASA	TFC	Dirty Water nala from PWD road to nala	11-Oct-05	30-Mar-06	125000	125000	125000	125000	Completed	Baroda
BDPO, Kathura	BANWASA	TFC	Dirty Water nala from PWD road to nala	11-Oct-05	30-Mar-06	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	BANWASA	2nd SFC	Dirty Water nala from Kohal road to Abow	03-Apr-06	31-Mar-07	65000	65000	65000	65000	Completed	Baroda
BDPO, Kathura	BANWASA	2nd SFC	Dhank Choupal	18-Nov-06	12-Apr-07	75000	75000	75000	75000	Completed	Baroda
BDPO, Kathura	BANWASA	HRDF	Rep. of S.C. Choupal	28-Feb-07	19-Mar-07	19000	19000	19000	19000	Completed	Baroda
BDPO, Kathura	BANWASA	HRDF	Rep. of B.C. Choupal	17-Feb-07	28-Mar-07	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	BANWASA	HRDF	Rep. of Dhank choupal	17-Feb-07	28-Mar-07	10000	10000	10000	10000	Completed	Baroda
BDPO, Kathura	BANWASA	CD-Grant	PWD.road to Omparkash to Surat Singh H/0	12-May-05	26-Feb-06	10000	10000	10000	10000	Completed	Baroda
BDPO, Kathura	BANWASA	CD-Grant	Pav. Of street near Vet. Hospital	02-Jun-06	01-Jul-07	5000	5000	5000	5000	Completed	Baroda
BDPO, Kathura	BANWASA	CD-Grant	Pav. Of street near Vet. Hospital	02-Jun-06	01-Jul-07	10000	10000	10000	10000	Completed	Baroda
BDPO, Kathura	BANWASA	CD-Grant	Rep. of G.S.S,School	02-Jun-07	26-Aug-07	5000	5000	5000	5000	Completed	Baroda
BDPO, Kathura	BANWASA	DP	Pav. Of street from Ring band to Satbir House	12-May-06	28-Mar-07	100000	100000	100000	100000	Completed	Baroda

BDPO, Kathura	BANWASA	SGRY	E/filling on Kathura Link road	22-Nov-05	01-Dec-05					Completed	Baroda
BDPO, Kathura	BANWASA	SGRY	Sarswati W/0 Satbir Const. House	26-Oct-05	30-Nov-05	15000	15000	15000	15000	Completed	Baroda
BDPO, Kathura	BANWASA	SGRY	Sohana W/0 Pariya	14-Feb-06	22-Feb-06	15000	15000	15000	15000	Completed	Baroda
BDPO, Kathura	BANWASA	SGRY	Badsha W/0 Balbir House	31-Mar-06	31-Mar-06	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	BANWASA	SGRY	Kasmiri W/0 Dharpal	20-Mar-06	30-Mar-06	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	BANWASA	SGRY	Malde W/0 Chandan	14-Aug-06	28-Aug-06	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	BANWASA	SGRY	Digging of pound & E/filling in Vet. H.	16-Mar-07	29-Mar-07					Completed	Baroda
BDPO, Kathura	BANWASA	SGRY	from Ramkishan to PWD road & Jainarayan to	12-May-05	28-Mar-06	125000	125000	125000	125000	Completed	Baroda
BDPO, Kathura	BANWASA	SGRY	Pav. Of street from Suraj Mal to Prem House	12-May-05	28-Mar-06	80000	80000	80000	80000	Completed	Baroda
BDPO, Kathura	BANWASA	IAY	Sunhri W/0 Bhata House	18-Nov-05	12-Dec-05	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	BANWASA	IAY	Kamla W/0 Rajpal House	18-Nov-05	30-Nov-05	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	BANWASA	IAY	Shavitri W/0 Bhale Ram House	20-Mar-06	28-Mar-06	25000	25000	25000	25000	Completed	Baroda

BDPO, Kathura	BANWASA	IAY	Premwati W/O Raj Singh House	30-Mar-06	31-Mar-06	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	BANWASA	IAY	Yaswanti W/O Ajamer S/O Fate House	30-Jun-06	24-Jul-06	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	BANWASA	TFC	Nala from to PWD roal to Drian	27-Feb-07	06-May-07	68000	68000	68000	68000	Completed	Baroda
BDPO, Kathura	BANWASA	TFC	Nala from P.H.C. to Julana Road	27-Feb-07	30-Jun-07	50000	50000	50000	50000	Completed	Baroda
BDPO, Kathura	BANWASA	SGRY	C/Ghat	07-Oct-06	25-Jul-06	57000	57000	57000	57000	Completed	Baroda
BDPO, Kathura	BANWASA	TFC	nala from Nafe to Drian	23-Oct-07	28-Dec-07	68000	68000	68000	68000	Completed	Baroda
BDPO, Kathura	BANWASA	TFC	nala from Nafe to Drian	02-Jun-07	15-Mar-08	68000	68000	68000	68000	Completed	Baroda
BDPO, Kathura	BANWASA	TFC	Const. of Nali from Naresh S/O Dhoop Singh Plat to Drian	23-Oct-07	29-Dec-07	47000	47000	47000	47000	Completed	Baroda
BDPO, Kathura	BANWASA	TFC	Ramkishan to drian & yadav Street Nali	02-Jun-08	31-Mar-08	50000	50000	50000	50000	Completed	Baroda
BDPO, Kathura	BANWASA	HRDF	Rep. of S.C. Choupal	04-Jun-07	09-Jun-07	19000	19000	19000	19000	Completed	Baroda
BDPO, Kathura	BANWASA	HRDF	Rep. B.C. Choupal	04-Jun-07	09-May-07	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	BANWASA	HRDF	Dhank Choupal	04-Jun-07	09-May-07	10000	10000	10000	10000	Completed	Baroda

BDPO, Kathura	BANWASA	M.P.	from Harijan to firni Jaidayal to Shriram& Kishan	31-May-07	31-Mar-08	224000	224000	224000	224000	Completed	Baroda
BDPO, Kathura	BANWASA	SGRY	Pav. Of street from Dr. Ghana h/0 & Yadav street	08-Jun-07	31-Mar-08	153000	153000	153000	153000	Completed	Baroda
BDPO, Kathura	BANWASA	SGRY	Pav. Of Yadav street.	13-Mar-08	31-Mar-08	71000	71000	71000	71000	Completed	Baroda
BDPO, Kathura	BANWASA	TSC	const. of four Latring in Angwari centre	08-Oct-06	28-Feb-07	20000	20000	20000	20000	Completed	Baroda
BDPO, Kathura	BANWASA	SGRY	Meena W/0 Jagdish Cattle Shad	17-Mar-06	28-Mar-06	20000	20000	20000	20000	Completed	Baroda
BDPO, Kathura	BANWASA	SGRY	Bharpal W/0 Munsii Cattle Shad	27-Aug-07	29-Oct-07	20000	20000	20000	20000	Completed	Baroda
BDPO, Kathura	BANWASA	SGRY	Omi W/0 HansRaj Cattle Shad	07-Jan-08	23-Jan-08	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	BANWASA	ZP-SGRY	Mriya W/0 Sharaju Work shad	10-Oct-07	10-Mar-08	20000	20000	20000	20000	Completed	Baroda
BDPO, Kathura	BANWASA	ZP-SGRY	Chandan S/0 Dale Ram Work shad	10-Oct-07	10-Mar-08	20000	20000	20000	20000	Completed	Baroda
BDPO, Kathura	BANWASA	ZP-SGRY	Baljit S/0 Dinu Work Work shad	10-Oct-07	10-Mar-08	20000	20000	20000	20000	Completed	Baroda
BDPO, Kathura	BANWASA	ZP-SGRY	Tara S/0Taju Work shad	07-Jan-08	07-Feb-08	20000	20000	20000	20000	Completed	Baroda
BDPO, Kathura	BANWASA	ZP-SGRY	Hosiyar Singh S/0 Ali Sher	07-Jan-08	07-Feb-08	20000	20000	20000	20000	Completed	Baroda

BDPO, Kathura	BANWASA	ZP-SGRY	Pav. Of street from road to Satbir S/O Raju House	31-Mar-08	31-Mar-08	50000	50000	50000	50000	Completed	Baroda
BDPO, Kathura	BANWASA	ZP-SGRY	Suresh W/O Mahabir Work Shad	28-Mar-08	31-Mar-08	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	BANWASA	SGRY	Roshani W/o Ramesh S/O Deenu Cattle shad	13-Mar-08	31-Mar-08	20000	20000	20000	20000	Completed	Baroda
BDPO, Kathura	BHANDERI	LADT	Const. of Gali/Nali Balmik Choupal to Anand H/0	03-Feb-06	03-Oct-06	4332	4332	4332	4332	Completed	Baroda
BDPO, Kathura	BHANDERI	LADT	Const. of Gali/Nali Balmik Choupal to Anand H/1	03-Feb-06	03-Oct-06	4000	4000	4000	4000	Completed	Baroda
BDPO, Kathura	BHANDERI	TFC	Basti H/0 to Omparkash S/O RaviDatt H/0	03-Dec-06	24-Mar-06	28000	28000	28000	28000	Completed	Baroda
BDPO, Kathura	BHANDERI	TFC	Dirty water nala Harkishan H/0 to Rati Ram H.	04-Aug-06	22-Apr-06	32000	32000	32000	32000	Completed	Baroda
BDPO, Kathura	BHANDERI	TFC	Dirty water nala from Pwd road to Harikshan H/0	12-Apr-06	20-Dec-06	32000	32000	32000	32000	Completed	Baroda
BDPO, Kathura	BHANDERI	2nd SFC	Dirty water nala from Pwd road to Harikshan H/1	02-Jan-07	15-Feb-07	30000	30000	30000	30000	Completed	Baroda
BDPO, Kathura	BHANDERI	HRDF	Rep. of S.C. Choupal	11-May-06	15-Nov-06	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	BHANDERI	HRDF	Rep. of Balmiki Choupal	11-Jul-06	17-Nov-06	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	BHANDERI	CD-Grant	Rep. of Primary School	02-Mar-06	02-Dec-06	5000	5000	5000	5000	Completed	Baroda

BDPO, Kathura	BHANDERI	CD-Grant	Ramkuwar S/O Lalu to Nahna House	12-Apr-06	12-Dec-06	5000	5000	5000	5000	Completed	Baroda
BDPO, Kathura	BHANDERI	CD-Grant	S.C.street Shadu House to Main street	01-Jan-07	01-Oct-07	10000	10000	10000	10000	Completed	Baroda
BDPO, Kathura	BHANDERI	MPLAD	B/wall of Vet.Hospital	11-May-06	11-Dec-06	30000	30000	30000	30000	Completed	Baroda
BDPO, Kathura	BHANDERI	SGRY	from Ramkishan H/O to Dada Kheda & PWD	10-Feb-06	15-Feb-06	39000	39000	39000	39000	Completed	Baroda
BDPO, Kathura	BHANDERI	SGRY	pav. Of street from Dayanand H/O to PWD road .	03-Feb-07	18-Feb-07	27000	27000	27000	27000	Completed	Baroda
BDPO, Kathura	BHANDERI	IAY	Babli W/O Jagbir S/O Chandu House	12-Apr-06	12-Dec-06	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	BHANDERI	IAY	Sunil S/O Om Parkash House	12-Jun-06	16-Dec-06	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	BHANDERI	TFC	Cont. of Nali	23-Feb-06	30-Jun-07	32000	32000	32000	32000	Completed	Baroda
BDPO, Kathura	BHANDERI	HRDF	S.C.Choupal	04-Jun-07	31-Jan-08	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	BHANDERI	SGRY	Pav. Of street from Dayanand H/O to PWD road .	08-Jun-07	31-Jan-08	48000	48000	48000	48000	Completed	Baroda
BDPO, Kathura	BHANDERI	SGRY	Cont. of Room in Vet.Hospital	18-Aug-07	31-Jan-08	11000	11000	11000	11000	Completed	Baroda
BDPO, Kathura	BHANDERI	TFC	Const. of Nala from PWD road to School Ground	23-Oct-07	30-Dec-07	32000	32000	32000	32000	Completed	Baroda

BDPO, Kathura	BHANDERI	TFC	Const. of Nala from PWD road to School Ground	02-Jun-08	31-Mar-08	32000	32000	32000	32000	Completed	Baroda
BDPO, Kathura	BHANDERI	Misc	Primary School Bulliding	27-Mar-08		179000	179000	179000	179000	In Progress	Baroda
BDPO, Kathura	BHAWAR BORA	LADT	Nali from Inder Master to PWD Road	02-Mar-06	02-Dec-06	5000	5000	5000	5000	Completed	Baroda
BDPO, Kathura	BHAWAR BORA	LADT	Nali from Inder Master to PWD Road	02-Mar-06	02-Dec-06	6000	6000	6000	6000	Completed	Baroda
BDPO, Kathura	BHAWAR BORA	TSC	Dirty Water Ramphal House to Debia House	12-Nov-05	31-Dec-05	36000	36000	36000	36000	Completed	Baroda
BDPO, Kathura	BHAWAR BORA	TSC	lakhi House to Main Gali & Jaipal House to C.C.	02-Oct-06	26-Oct-06	42000	42000	42000	42000	Completed	Baroda
BDPO, Kathura	BHAWAR BORA	TSC	Balbir House to Ishwar & Seva House to firmi	01-Feb-06	20-Oct-06	42000	42000	42000	42000	Completed	Baroda
BDPO, Kathura	BHAWAR BORA	PRI	R/wall & C/Ghat	02-Jan-06	27-Feb-06	100000	100000	100000	100000	Completed	Baroda
BDPO, Kathura	BHAWAR BORA	2nd SFC	from Ramdia House to Ramkishan House	02-Mar-07	24-Mar-07	40000	40000	40000	40000	Completed	Baroda
BDPO, Kathura	BHAWAR BORA	HRDF	Rep. of Ravidas Bhawan	11-Feb-06	11-Dec-06	15000	15000	15000	15000	Completed	Baroda
BDPO, Kathura	BHAWAR BORA	CD-Grant	from Teka House to Satnarayan House	12-Dec-05	24-Dec-05	5000	5000	5000	5000	Completed	Baroda
BDPO, Kathura	BHAWAR BORA	CD-Grant	from Teka House to Satnarayan House	12-Dec-05	24-Dec-05	5000	5000	5000	5000	Completed	Baroda

BDPO, Kathura	BHAWAR BORA	MPLAD	R/wall of Pound	01-Jan-06	31-Jan-06	170000	170000	170000	170000	Completed	Baroda
BDPO, Kathura	BHAWAR BORA	SGRY	Diggign of Badi pound & E/fillign in Rasta	12-Apr-06	22-Dec-06					Completed	Baroda
BDPO, Kathura	BHAWAR BORA	SGRY	from Ramesh House to C.C. street & Dhambir	03-Feb-06	29-Mar-06	66000	66000	66000	66000	Completed	Baroda
BDPO, Kathura	BHAWAR BORA	IAY	Rajkour W/O Phool Chand House	01-Jan-06	01-Oct-06	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	BHAWAR BORA	IAY	Sunita W/o Dhambir House	01-Apr-06	19-Apr-06	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	BHAWAR BORA	IAY	Parkasi W/O Ramehar House	01-Jun-06	21-Jun-06	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	BHAWAR BORA	IAY	Sona W/O Chand Ram House	01-Oct-06	20-Oct-06	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	BHAWAR BORA	PRI	Const of Nali H/O Nafe to Main Gali & S.C. Basti	15-Feb-07	29-May-07	42000	42000	42000	42000	Completed	Baroda
BDPO, Kathura	BHAWAR BORA	TFC	Const.of Nali from Jainarayan to main Street.	23-Oct-07	15-Jan-08	42000	42000	42000	42000	Completed	Baroda
BDPO, Kathura	BHAWAR BORA	TFC	JaiBhawan to Main street & in Harijan Basti	02-Jun-07	31-Mar-08	42000	42000	42000	42000	Completed	Baroda
BDPO, Kathura	BHAWAR BORA	HRDF	Rep. of Ravidas Bhawan	04-Jun-07	23-Jan-08	15000	15000	15000	15000	Completed	Baroda
BDPO, Kathura	BHAWAR BORA	SGRY	from Ramphal House to firmi & Ishawar H/O	08-Jun-07	02-Mar-08	72000	72000	72000	72000	Completed	Baroda

BDPO, Kathura	BHAWAR BORA	IAY	Roshani W/o Mahabir	17-Aug-07	15-Oct-07	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	BHAWAR BORA	IAY	Rajo W/o Ramphal House	17-Aug-07	15-Oct-07	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	BHAWAR BORA	IAY	Shanti W/o Hari Ram House	17-Aug-07	15-Oct-07	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	BHAWAR BORA	IAY	Bhateri W/o Umed Sing House	17-Aug-07	15-Oct-07	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	BHAWAR BORA	Misc	Primary School Bulliding	27-Mar-08		200000	200000	200000	200000	In Progress	Baroda
BDPO, Kathura	BHAWAR BORA	HRDF	Rep. of S.C. Choupal	05-May-08	30-Jun-08	90000	90000	90000	90000	Completed	Baroda
BDPO, Kathura	BHANWAR KALI RAMAN	LADT	nali from Geeta Pt.to Ghunghara Pound	03-Feb-06	15-Mar-06	11000	11000	11000	11000	Completed	Baroda
BDPO, Kathura	BHANWAR KALI RAMAN	LADT	nali from Geeta Pt.to Ghunghara Pound	03-Feb-06	15-Mar-06	12000	12000	12000	12000	Completed	Baroda
BDPO, Kathura	BHANWAR KALI RAMAN	TFC	Dirty water nala Master Chander H/0 to Pound	11-May-05	25-Feb-06	82000	82000	82000	82000	Completed	Baroda
BDPO, Kathura	BHANWAR KALI RAMAN	2nd SFC	Dirty water nala/nali of Pathan Thola	02-Jan-06	25-Feb-06	79000	79000	79000	79000	Completed	Baroda
BDPO, Kathura	BHANWAR KALI RAMAN	TFC	Sarpanch Karan Singh street & Pt. Choupal to pound	04-Feb-06	24-Apr-06	82000	82000	82000	82000	Completed	Baroda
BDPO, Kathura	BHANWAR KALI RAMAN	PRI	pav. Of street from Ramdhari Luhar to Baba wala pound	06-Jan-06	27-Jan-06	150000	150000	150000	150000	Completed	Baroda

BDPO, Kathura	BHANWAR KALI RAMAN	TFC	from Ghunghara pound to Mehrda Rasta & Ladha	11-May-05	25-Feb-06	470000	470000	470000	470000	Completed	Baroda
BDPO, Kathura	BHANWAR KALI RAMAN	TFC	Const. of nala from Bangla to Dhoondra pound	12-Jan-06	25-Dec-06	71000	71000	71000	71000	Completed	Baroda
BDPO, Kathura	BHANWAR KALI RAMAN	HRDF	S.C.Choupal	11-Feb-06	11-May-06	81000	81000	81000	81000	Completed	Baroda
BDPO, Kathura	BHANWAR KALI RAMAN	HRDF	Balmiki Choupal	11-Apr-06	14-Nov-06	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	BHANWAR KALI RAMAN	HRDF	S.C.Choupal (master wali)	11-Aug-06	20-Nov-06	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	BHANWAR KALI RAMAN	CD-Grant	Pav. Of street from HemChander to Main street	02-Feb-07	02-Aug-07	10000	10000	10000	10000	Completed	Baroda
BDPO, Kathura	BHANWAR KALI RAMAN	CD-Grant	Pav. Of street from Radia H/O to Main street	02-Apr-07	02-Aug-07	5000	5000	5000	5000	Completed	Baroda
BDPO, Kathura	BHANWAR KALI RAMAN	CD-Grant	Rep. of Primary School	03-Mar-06	03-Oct-06	5000	5000	5000	5000	Completed	Baroda
BDPO, Kathura	BHANWAR KALI RAMAN	CD-Grant	G.S.S.School Repair	01-Jan-07	01-Nov-07	10000	10000	10000	10000	Completed	Baroda
BDPO, Kathura	BHANWAR KALI RAMAN	SGRY	E/filling in firmi	12-Jan-05	18-Dec-05					Completed	Baroda
BDPO, Kathura	BHANWAR KALI RAMAN	SGRY	from PWD Road to Kapoora House & Jawala House to	02-Mar-06	28-Feb-06	140000	140000	140000	140000	Completed	Baroda
BDPO, Kathura	BHANWAR KALI RAMAN	SGRY	Const. of R/wall & C/Ghat on pound	03-Jan-07	25-Mar-07	100000	100000	100000	100000	Completed	Baroda

BDPO, Kathura	BHANWAR KALI RAMAN	IAY	Saroj W/o JaiBhawan H.	11-Jan-06	11-Oct-06	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	BHANWAR KALI RAMAN	IAY	Rajo W/o Prema H.	11-Apr-06	14-Nov-06	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	BHANWAR KALI RAMAN	IAY	Shabha Kaur W/0 Jaswant H.	11-Jun-06	16-Nov-06	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	BHANWAR KALI RAMAN	IAY	Karishana W/o krishan House	11-Aug-06	18-Nov-06	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	BHANWAR KALI RAMAN	IAY	Suman W/0 Kuldeep House	11-Oct-06	20-Nov-06	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	BHANWAR KALI RAMAN	IAY	Rajpati W/0 Jaipal House	15-Nov-06	23-Nov-06	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	BHANWAR KALI RAMAN	IAY	Lakshmi w/0 partap House	17-Nov-06	26-Nov-06	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	BHANWAR KALI RAMAN	IAY	Satwanti W/0 Mahabir House	20-Nov-06	30-Nov-06	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	BHANWAR KALI RAMAN	IAY	Samtosh W/0 Jaibhawan House	19-Nov-06	27-Nov-06	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	BHANWAR KALI RAMAN	IAY	Beero W/0 Phool House	14-Nov-06	21-Nov-06	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	BHANWAR KALI RAMAN	SGRY	Const. of Stage in Knya Pathasala	02-Jan-07	02-May-07	17000	17000	17000	17000	Completed	Baroda
BDPO, Kathura	BHANWAR KALI RAMAN	TSC	Women Latring	05-Jan-07	15-Jun-07	150000	150000	150000	150000	Completed	Baroda

BDPO, Kathura	BHANWAR KALI RAMAN	Misc	G.P.S. Repair	20-May-07	30-Jun-07	43000	43000	43000	43000	Completed	Baroda
BDPO, Kathura	BHANWAR KALI RAMAN	PRI	Const. of nali from Surjmal Khati to Well	06-Jan-07	30-Jun-07	82000	82000	82000	82000	Completed	Baroda
BDPO, Kathura	BHANWAR KALI RAMAN	PRI	Mahener BDPO House to PWD Road	02-Feb-07	30-Aug-07	37000	37000	37000	37000	Completed	Baroda
BDPO, Kathura	BHANWAR KALI RAMAN	TFC	HariChand H/0 to Bhale & Mahender H/0 to Bangla	02-Jun-07	31-Mar-08	82000	82000	82000	82000	Completed	Baroda
BDPO, Kathura	BHANWAR KALI RAMAN	TFC	Harichand S/0 Juglal to Bura Choupal	02-Jun-07	31-Mar-08	27000	27000	27000	27000	Completed	Baroda
BDPO, Kathura	BHANWAR KALI RAMAN	HRDF	Balmiki Choupal	04-Jun-07	23-Aug-07	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	BHANWAR KALI RAMAN	HRDF	S.C.Choupal (master wali)	04-Jun-07	10-Oct-07	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	BHANWAR KALI RAMAN	HRDF	S.C. Choupal	04-Jun-07	10-Oct-07	81000	81000	81000	81000	Completed	Baroda
BDPO, Kathura	BHANWAR KALI RAMAN	SGRY	R/wall of School pound	08-Jun-07	01-Dec-08	100000	100000	100000	100000	Completed	Baroda
BDPO, Kathura	BHANWAR KALI RAMAN	SGRY	pound & E/filling from PWD Road Bambeva Rasta	01-Dec-05	18-Dec-05					Completed	Baroda
BDPO, Kathura	BHANWAR KALI RAMAN	SGRY	from Surjmal H/0 to Ragbir H/0 & Ishawar H/0	08-Jun-07	02-Mar-08	144000	144000	144000	144000	Completed	Baroda
BDPO, Kathura	BHANWAR KALI RAMAN	SGRY	from Harichand S/0 Juglal H/0 to Bura Choupal	13-Mar-08	31-Mar-08	40000	40000	40000	40000	Completed	Baroda

BDPO, Kathura	BHANWAR KALI RAMAN	PRI	Pav. Of street from Phoola H/0 to Master Partap H/o	18-Aug-07	29-Dec-07	40000	40000	40000	40000	Completed	Baroda
BDPO, Kathura	BHANWAR KALI RAMAN	PRI	C/Ghat on Chamar pound	18-Aug-07	29-Dec-07	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	BHANWAR KALI RAMAN	PRI	Complete of well Rasta	18-Aug-07	29-Dec-07	51000	51000	51000	51000	Completed	Baroda
BDPO, Kathura	BHANWAR KALI RAMAN	PRI	R/wall of Ghungla pound	17-Mar-08	31-Mar-08	80000	80000	80000	80000	Completed	Baroda
BDPO, Kathura	BHANWAR KALI RAMAN	Misc	Rep. of Kanya Primri School	08-Oct-06	31-Dec-06	43000	43000	43000	43000	Completed	Baroda
BDPO, Kathura	BHANWAR KALI RAMAN	TSC	Women Latring	08-Oct-06	28-Feb-07	150000	150000	150000	150000	Completed	Baroda
BDPO, Kathura	BHANWAR KALI RAMAN	IAY	Bimla W/0 Kartara House	17-Aug-07	15-Oct-07	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	BHANWAR KALI RAMAN	IAY	Rajo W/0 Ramphal House	17-Aug-07	15-Oct-07	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	BHANWAR KALI RAMAN	IAY	Shanti W/o Baldevsa House	17-Aug-07	15-Oct-07	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	BHANWAR KALI RAMAN	IAY	Rajrani W/0 Shri Bhawan House	17-Aug-07	15-Oct-07	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	BHANWAR KALI RAMAN	IAY	Maya W/0 Ramher House	18-Jun-07	17-Aug-07	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	BHANWAR KALI RAMAN	ZP-SGRY	Kela W/0 Balbir Work shad	26-Mar-08	31-Mar-08	20000	20000	20000	20000	Completed	Baroda

BDPO, Kathura	BHANWAR KALI RAMAN	ZP-SGRY	Parmanand S/0 Shajada work shad	26-Mar-08	31-Mar-08	20000	20000	20000	20000	Completed	Baroda
BDPO, Kathura	BHANWAR KALI RAMAN	ZP-SGRY	Mahabir S/0 Fate word shad	10-Nov-07	01-Jul-08	20000	20000	20000	20000	Completed	Baroda
BDPO, Kathura	BHANWAR KALI RAMAN	ZP-SGRY	Madan s/0 Ragbir work shad	24-Jan-08	31-Mar-08	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	BHANWAR KALI RAMAN	ZP-SGRY	Ramkishan S/0 Nihala work shad	24-Jan-08	31-Mar-08	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	BHANWAR KALI RAMAN	ZP-SGRY	Oma S/0 Lilu work shad	01-Jul-08	26-Mar-08	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	BHANWAR KALI RAMAN	ZP-SGRY	R/wall on Ghoghar pound	13-Mar-08	31-Mar-08	80000	80000	80000	80000	Completed	Baroda
BDPO, Kathura	BHANWAR KALI RAMAN	ZP-SGRY	Harichand S/0 Chandan work shad	26-Mar-08	31-Mar-08	20000	20000	20000	20000	Completed	Baroda
BDPO, Kathura	BHANWAR KALI RAMAN	ZP-SGRY	Mahtab S/0 Teka work shad	26-Mar-08	31-Mar-08	20000	20000	20000	20000	Completed	Baroda
BDPO, Kathura	BHANWAR KALI RAMAN	ZP-SGRY	Haripal S/0 Ghani work shad	28-Mar-08	31-Mar-08	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	BHANWAR KALI RAMAN	ZP-SGRY	Subhas S/0 Rakhla work shad	28-Mar-08	31-Mar-08	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	BHANWAR KALI RAMAN	ZP-SGRY	Digging of Baba wala pound	31-Mar-08	31-Mar-08	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	BHANWAR KALI RAMAN	Misc	Primary School Bulliding	27-Mar-08		200000	200000	200000	200000	In Progress	Baroda

BDPO, Kathura	CHHAPRA	TFC	Dirty water nala Gopi H/0 to PWD Road .	01-Nov-06	15-Nov-06	35000	35000	35000	35000	Completed	Baroda
BDPO, Kathura	CHHAPRA	TFC	Dirty water nala Gopi H/0 to PWD Road .	01-Nov-06	15-Nov-06	40000	40000	40000	40000	Completed	Baroda
BDPO, Kathura	CHHAPRA	TFC	Dirty water nala Santram to Angwari Centre	05-Dec-06	30-Dec-06	40000	40000	40000	40000	Completed	Baroda
BDPO, Kathura	CHHAPRA	2nd SFC	Dirty water nala Santram to Angwari Centre	01-Dec-06	30-Dec-06	39000	39000	39000	39000	Completed	Baroda
BDPO, Kathura	CHHAPRA	HRDF	Rep. of S.C. Choupal	06-Dec-06	16-Dec-06	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	CHHAPRA	HRDF	Rep. Dhanka Choupal	01-Jan-07	05-Jan-07	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	CHHAPRA	HRDF	Rep. of Balmiki Choupal	04-Dec-06	06-Dec-06	12000	12000	12000	12000	Completed	Baroda
BDPO, Kathura	CHHAPRA	CD-Grant	Pav. Of street from Ramesh Ex. Sarpanh H/0	01-Nov-06	06-Nov-06	5000	5000	5000	5000	Completed	Baroda
BDPO, Kathura	CHHAPRA	MPLAD	B/wall of Vet.Hospital	05-Sep-05	23-Sep-05	150000	150000	150000	150000	Completed	Baroda
BDPO, Kathura	CHHAPRA	SGRY	from Dhanka Choupal to PWD Road	15-Feb-06	21-Feb-06	38000	38000	38000	38000	Completed	Baroda
BDPO, Kathura	CHHAPRA	SGRY	E/filling in School	08-Dec-05	31-Dec-05	5000	5000	5000	5000	Completed	Baroda
BDPO, Kathura	CHHAPRA	SGRY	& E/filling from Hospital to Dhank Choupal	15-Feb-06	21-Feb-06	38812	38812	38812	38812	Completed	Baroda

BDPO, Kathura	CHHAPRA	SGRY	Murti Devi W/0 Maha Singh Cattal shad	13-Sep-06	21-Sep-06	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	CHHAPRA	SGRY	from Jainarayan H/0 to firni & Parkash H/0 to	01-Jul-05	30-Mar-06	70000	70000	70000	70000	Completed	Baroda
BDPO, Kathura	CHHAPRA	SGRY	Pav. Of street from Hawa singh to Baba House	05-Jan-06	30-Mar-07	36000	36000	36000	36000	Completed	Baroda
BDPO, Kathura	CHHAPRA	IAY	Karishana W/0 Rampal House	23-Aug-05	30-Aug-05	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	CHHAPRA	IAY	Sunita W/0 Rohtas House	08-Aug-05	30-Aug-05	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	CHHAPRA	Misc	Primary School Bulliding	10-Jun-07	30-Aug-07	120000	120000	120000	120000	Completed	Baroda
BDPO, Kathura	CHHAPRA	TFC	Const. of nali from Jale House to Balmik Choupal	23-Oct-07	15-Jan-08	40000	40000	40000	40000	Completed	Baroda
BDPO, Kathura	CHHAPRA	TFC	Jale House to Dhank Choupal waya Balmik	23-Oct-07	15-Jan-08	50000	50000	50000	50000	Completed	Baroda
BDPO, Kathura	CHHAPRA	TFC	Const. of nali from Baba Dera to Sirs Poud	06-Feb-08	31-Mar-08	40000	40000	40000	40000	Completed	Baroda
BDPO, Kathura	CHHAPRA	HRDF	Dhank Choupal	06-Apr-07	23-Oct-07	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	CHHAPRA	HRDF	S.C. Choupal	06-Apr-07	23-Oct-07	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	CHHAPRA	HRDF	Balmiki Choupal	06-Apr-07	23-Oct-07	12000	12000	12000	12000	Completed	Baroda

BDPO, Kathura	CHHAPRA	SGRY	& E/filling in School Ground & Pav. Of street	06-Feb-08	31-Mar-08	61000	61000	61000	61000	Completed	Baroda
BDPO, Kathura	CHHAPRA	Misc	Kanya Primary School	10-Aug-06	31-Dec-06	120000	120000	120000	120000	Completed	Baroda
BDPO, Kathura	CHHAPRA	TSC	Latring in School Building	10-Aug-06	28-Feb-07	20000	20000	20000	20000	Completed	Baroda
BDPO, Kathura	CHHICHRANA	LADT	Const. of Gali/nali from S.C. Choupal to Bus Stand	05-Dec-05	28-Jan-06	9000	9000	9000	9000	Completed	Baroda
BDPO, Kathura	CHHICHRANA	LADT	Const. of Gali/nali from S.C. Choupal to Bus Stand	05-Dec-05	28-Jan-06	11000	11000	11000	11000	Completed	Baroda
BDPO, Kathura	CHHICHRANA	TFC	Dirty water nala from Bus stand to Krishan filled	05-Jan-06	28-Feb-06	64000	64000	64000	64000	Completed	Baroda
BDPO, Kathura	CHHICHRANA	TFC	Dirty water nala from Jai Sing H/0 to Drain	05-Jan-06	28-Feb-06	74000	74000	74000	74000	Completed	Baroda
BDPO, Kathura	CHHICHRANA	TFC	Const of nali from Ramehar H/0 to Harijan Choupal	28-Feb-07	19-Mar-07	74000	74000	74000	74000	Completed	Baroda
BDPO, Kathura	CHHICHRANA	TFC	Badi Choupal to Vet.H. & Jai Singh H/0 to PWD Road	05-Dec-06	28-Mar-07	200000	200000	200000	200000	Completed	Baroda
BDPO, Kathura	CHHICHRANA	TFC	Const. of nali from Pooran S/0 Munsu to S.S. School	17-Feb-07	31-Mar-07	125000	125000	125000	125000	Completed	Baroda
BDPO, Kathura	CHHICHRANA	2nd SFC	Const. of nala Ramphal H/0 to Ade wali Main Gali	01-Jun-07	30-Jun-07	71000	71000	71000	71000	Completed	Baroda
BDPO, Kathura	CHHICHRANA	HRDF	S.C. Choupal	28-Feb-07	19-Mar-07	25000	25000	25000	25000	Completed	Baroda

BDPO, Kathura	CHHICHRANA	HRDF	Balmiki Choupal	28-Feb-07	19-Mar-07	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	CHHICHRANA	CD-Grant	Water Tanki in School	02-Dec-06	28-Jan-07	10000	10000	10000	10000	Completed	Baroda
BDPO, Kathura	CHHICHRANA	CD-Grant	Primary School Bulliding	02-Dec-06	28-Jan-07	10000	10000	10000	10000	Completed	Baroda
BDPO, Kathura	CHHICHRANA	CD-Grant	Primary School Bulliding	02-Dec-06	28-Jan-07	10000	10000	10000	10000	Completed	Baroda
BDPO, Kathura	CHHICHRANA	CD-Grant	Pav. Of street from Dr. Jale Singh to Choupal	02-Feb-06	04-Nov-06	10000	10000	10000	10000	Completed	Baroda
BDPO, Kathura	CHHICHRANA	CD-Grant	Rep. of Primary School	04-Dec-06	31-Jan-07	10000	10000	10000	10000	Completed	Baroda
BDPO, Kathura	CHHICHRANA	SGRY	from Balmik wall to PWD Roal & Chand Ram H./0	12-May-05	28-Mar-06	159000	159000	159000	159000	Completed	Baroda
BDPO, Kathura	CHHICHRANA	SGRY	pav. Of street from Rampal H/0 to Sive Dhan House	06-Nov-06	31-Mar-07	82000	82000	82000	82000	Completed	Baroda
BDPO, Kathura	CHHICHRANA	Misc	C.C.street Ramehar H/0 to Shri Ram House	07-Jan-07	31-Mar-07	130000	130000	130000	130000	Completed	Baroda
BDPO, Kathura	CHHICHRANA	TFC	from Ramphal Namrdar to Ramehar House	03-Feb-07	20-May-07	74000	74000	74000	74000	Completed	Baroda
BDPO, Kathura	CHHICHRANA	TFC	Const. nali from Prem H/0 to PWD road	23-Oct-07	06-Feb-08	74000	74000	74000	74000	Completed	Baroda
BDPO, Kathura	CHHICHRANA	TFC	H/0 to PWD road Const. of nali to apposit side	06-Feb-08	31-Mar-08	74000	74000	74000	74000	Completed	Baroda

BDPO, Kathura	CHHICHRANA	SGRY	pav. Of street from Prem H/0 to Road & C/Ghat	06-Aug-07	03-Feb-08	146000	146000	146000	146000	Completed	Baroda
BDPO, Kathura	CHHICHRANA	HRDF	Balmiki Choupal	04-Jul-07	10-Nov-07	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	CHHICHRANA	HRDF	S.C. Choupal	04-Jul-07	10-Nov-07	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	CHHICHRANA	TSC	two in school & Two in angwari centre	10-Aug-06	28-Feb-07	50000	50000	50000	50000	Completed	Baroda
BDPO, Kathura	CHHICHRANA	Misc	Primary School Bulliding	27-Mar-08		132000	132000	132000	132000	In Progress	Baroda
BDPO, Kathura	GHARWAL	LADT	const. of nali/street from Jogiyam	02-Mar-05	18-Feb-06	13000	13000	13000	13000	Completed	Baroda
BDPO, Kathura	GHARWAL	LADT	const. of nali/street from Jogiyam	02-Mar-05	18-Feb-06	15000	15000	15000	15000	Completed	Baroda
BDPO, Kathura	GHARWAL	TFC	Dirty water nala from S.S.School to Dirty water pound	02-Mar-05	27-Feb-06	87000	87000	87000	87000	Completed	Baroda
BDPO, Kathura	GHARWAL	TFC	Dirty water nala from S.S.School to Dirty water pound	02-Mar-05	27-Feb-06	100000	100000	100000	100000	Completed	Baroda
BDPO, Kathura	GHARWAL	TFC	street.from Dharamashala to Inder S/0 Milu	12-Aug-06	31-Dec-06	125000	125000	125000	125000	Completed	Baroda
BDPO, Kathura	GHARWAL	TFC	Const. of Nalia from Partap S.C. waya Dr. to frini	02-Jan-07	28-Feb-07	112000	112000	112000	112000	Completed	Baroda
BDPO, Kathura	GHARWAL	TFC	from Dharamashala to S.S.School waya	03-Feb-06	25-Mar-06	96000	96000	96000	96000	Completed	Baroda

BDPO, Kathura	GHARWAL	2nd SFC	Const. of Dirty water nala from Ranbir H/0 frini	12-Feb-05	28-Dec-05	96000	96000	96000	96000	Completed	Baroda
BDPO, Kathura	GHARWAL	2nd SFC	Sherkhan Pana & Barshan Pana G.Choupal	06-Sep-06	29-Sep-06	50000	50000	50000	50000	Completed	Baroda
BDPO, Kathura	GHARWAL	2nd SFC	from Azad S/0 Chander to Dharmshala	05-Apr-06	30-May-06	100000	100000	100000	100000	Completed	Baroda
BDPO, Kathura	GHARWAL	CD-Grant	Pav. Of street from Satbir plat to main street	12-May-05	12-Oct-05	5000	5000	5000	5000	Completed	Baroda
BDPO, Kathura	GHARWAL	CD-Grant	Pav. Of street from Sanjay to PWD road	11-May-06	14-Jan-06	10000	10000	10000	10000	Completed	Baroda
BDPO, Kathura	GHARWAL	CD-Grant	pav. Of street from Hawa Singh to PWD road	02-Feb-07	02-Oct-07	10000	10000	10000	10000	Completed	Baroda
BDPO, Kathura	GHARWAL	CD-Grant	Pav. Of street Satbir plat to Main street	03-Mar-06	03-Sep-06	5000	5000	5000	5000	Completed	Baroda
BDPO, Kathura	GHARWAL	SGRY	pav. Of street from Tara Chand plat to well	08-Feb-06	26-Aug-06	81000	81000	81000	81000	Completed	Baroda
BDPO, Kathura	GHARWAL	SGRY	Pav. Of street from Tata Chand plat to S.C. Mandir	09-Apr-06	15-Sep-06	24000	24000	24000	24000	Completed	Baroda
BDPO, Kathura	GHARWAL	SGRY	Pav. Of street from Hari Singh to firni	12-Dec-06	30-Dec-06	44000	44000	44000	44000	Completed	Baroda
BDPO, Kathura	GHARWAL	SGRY	pav. Of street from Karishana H/0 to Dharmbir house	04-Mar-06	15-Apr-06	15000	15000	15000	15000	Completed	Baroda
BDPO, Kathura	GHARWAL	SGRY	& E/filling from Dharmshala to Inder S/0 Milu	10-May-06	17-Oct-06					Completed	Baroda

BDPO, Kathura	GHARWAL	SGRY	E/filling in Vet.H. & P.H.C.	11-Jun-06	18-Nov-06					Completed	Baroda
BDPO, Kathura	GHARWAL	SGRY	Seela W/0 Charn Singh cattal shad	10-Jan-06	10-Sep-06	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	GHARWAL	SGRY	Bharmi W/0 Gulab cattal shad	10-May-06	10-Dec-06	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	GHARWAL	SGRY	from Mukhtara H/0 to Surata House / Radhari H/0 to	03-Feb-06	28-Feb-06	162000	162000	162000	162000	Completed	Baroda
BDPO, Kathura	GHARWAL	SGRY	Pav. Of street from Partap H/0 to firni	02-Mar-07	03-Oct-07	110000	110000	110000	110000	Completed	Baroda
BDPO, Kathura	GHARWAL	IAY	Bhoola W/0 Kidara House	12-Oct-06	20-Dec-06	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	GHARWAL	IAY	Shavitri W/0 Shamsher	12-Jul-06	15-Dec-06	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	GHARWAL	IAY	Kela W/0 Amar Dass house	12-Apr-06	12-Dec-06	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	GHARWAL	IAY	Murti W/0 Maman house	12-Feb-06	12-Oct-06	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	GHARWAL	IAY	Shavitri W/0 Ramkaran house	12-Jan-06	12-Sep-06	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	GHARWAL	SGRY	Pav. Of street from Geeta Pt. to Jaina Pt.	15-May-07	30-May-07	30000	30000	30000	30000	Completed	Baroda
BDPO, Kathura	GHARWAL	Misc	Rep. of G.P.S,School	27-Mar-08		214000	214000	214000	214000	In Progress	Baroda

BDPO, Kathura	GHARWAL	DP	Rep. Balmik Choupal	04-Jan-07	30-Apr-07	50000	50000	50000	50000	Completed	Baroda
BDPO, Kathura	GHARWAL	TFC	Mamchand Ex. Sarpanch to PWD.road & Azad	15-May-07	30-Aug-07	100000	100000	100000	100000	Completed	Baroda
BDPO, Kathura	GHARWAL	TFC	Const. nali from Khati Mandir to PWD road	23-Oct-06	12-Sep-07	100000	100000	100000	100000	Completed	Baroda
BDPO, Kathura	GHARWAL	TFC	Const. nali from Khati Mandir to PWD road	02-Jun-07	14-Mar-08	100000	100000	100000	100000	Completed	Baroda
BDPO, Kathura	GHARWAL	TFC	Const. of Nalia from Geeta Depo Holder to frini	23-Oct-07	31-Mar-08	80000	80000	80000	80000	Completed	Baroda
BDPO, Kathura	GHARWAL	TFC	Const. of nala from Sher Sing Pt. to frini	02-Jun-07	31-Mar-08	70000	70000	70000	70000	Completed	Baroda
BDPO, Kathura	GHARWAL	SGRY	Tree Round on pound	08-Jun-07	15-Dec-07	180000	180000	180000	180000	Completed	Baroda
BDPO, Kathura	GHARWAL	SGRY	from PWD Road to Sunhara H/0 / Mamchand Ex.	12-Feb-07	15-Jan-08	53000	53000	53000	53000	Completed	Baroda
BDPO, Kathura	GHARWAL	SGRY	wala pound E/filling in School & Tree Plantation	12-Feb-07	15-Jan-08					Completed	Baroda
BDPO, Kathura	GHARWAL	SGRY	PWD road to Ajit Modal School & E/filling Vet.H.	13-Mar-08	31-Mar-08	55000	55000	55000	55000	Completed	Baroda
BDPO, Kathura	GHARWAL	SGRY	from Gharwal to Banwasa Drain/ Pav. Of street	08-Jun-07	15-Dec-07	167000	167000	167000	167000	Completed	Baroda
BDPO, Kathura	GHARWAL	Misc	Rep.of Kanya Primry School	04-May-07	27-Dec-07	214000	214000	214000	214000	Completed	Baroda

BDPO, Kathura	GHARWAL	M.P.	Const of Room C.Centre & Tree C/Ghat & street	21-May-07		426000	426000	426000	426000	In Progress	Baroda
BDPO, Kathura	GHARWAL	TFC	Const. of Latring in School Building	10-Aug-06	28-Feb-07	45000	45000	45000	45000	Completed	Baroda
BDPO, Kathura	GHARWAL	IAY	Shavitri W/0 RamChander house	17-Aug-07	14-Sep-07	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	GHARWAL	IAY	kela W/0 Raj Kumar house	13-Mar-08	31-Mar-08	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	GHARWAL	IAY	Saroj W/0 Satbir	13-Mar-08	31-Mar-08	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	GHARWAL	SGRY	Azmero W/0 Raja cattal shad	18-Jun-07	18-Jul-07	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	GHARWAL	SGRY	Anita W/0 Raj mal cattal shad	18-Jun-07	17-Jul-07	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	GHARWAL	SGRY	Poonam W/0 Partap cattal shad	18-Jun-07	13-Aug-07	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	GHARWAL	SGRY	Santosh W/0 Satanarayan cattal shad	27-Aug-07	12-Sep-07	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	GHARWAL	ZP-SGRY	Krishan S/0 Chand Ram	10-Nov-07	12-Nov-07	20000	20000	20000	20000	Completed	Baroda
BDPO, Kathura	GHARWAL	ZP-SGRY	Rajpal S/0 Chandan work shae	28-Mar-08	31-Mar-08	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	GHARWAL	SGRY	Meshro W/0 Surat Singh cattal shad	13-Mar-08	31-Mar-08	25000	25000	25000	25000	Completed	Baroda

BDPO, Kathura	GHWAL	SGRY	Rajo Devi W/0 Karan Singh	13-Mar-08	31-Mar-08	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	DHANANA	LADT	Jagbir S/0 Bhim Singh to Randhir S/0 Ram Dia	05-Dec-05	05-Jan-07	17000	17000	17000	17000	Completed	Baroda
BDPO, Kathura	DHANANA	LADT	Jagbir S/0 Bhim Singh to Randhir S/0 Ram Dia	05-Dec-06	05-Jan-06	19000	19000	19000	19000	Completed	Baroda
BDPO, Kathura	DHANANA	TFC	Const of nala from G.School to S.S.School .	08-Apr-05	10-May-05	111000	111000	111000	111000	Completed	Baroda
BDPO, Kathura	DHANANA	TFC	Const of nala from G.School to S.S.School .	12-Apr-05	28-Mar-06	128000	128000	128000	128000	Completed	Baroda
BDPO, Kathura	DHANANA	TFC	Const. of Street with Drain of Rathi Pana	12-Apr-06	30-Mar-07	128000	128000	128000	128000	Completed	Baroda
BDPO, Kathura	DHANANA	TFC	Const. of nala Pathsala to S.S.School	12-Apr-06	30-Mar-07	65000	65000	65000	65000	Completed	Baroda
BDPO, Kathura	DHANANA	PRI	Pav. Of street from Deepa Chaki to School	08-May-05	28-Feb-06	100000	100000	100000	100000	Completed	Baroda
BDPO, Kathura	DHANANA	2nd SFC	Const. of nali from G.School to S.S.School	12-Mar-06	28-Feb-07	123000	123000	123000	123000	Completed	Baroda
BDPO, Kathura	DHANANA	HRDF	Rep. of S.C. Choupal	02-Jan-06	29-Mar-06	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	DHANANA	HRDF	Rep. of Dhank choupal	02-Jan-06	29-Mar-06	18000	18000	18000	18000	Completed	Baroda
BDPO, Kathura	DHANANA	HRDF	Rep. of Balmiki Choupal	02-Jan-06	29-Mar-06	25000	25000	25000	25000	Completed	Baroda

BDPO, Kathura	DHANANA	CD-Grant	Rep. of Primary School	07-May-05	08-May-05	5000	5000	5000	5000	Completed	Baroda
BDPO, Kathura	DHANANA	CD-Grant	Pav. Of street	07-May-05	08-May-05	5000	5000	5000	5000	Completed	Baroda
BDPO, Kathura	DHANANA	CD-Grant	Rep. of G.G.P.School	07-May-05	08-May-05	10000	10000	10000	10000	Completed	Baroda
BDPO, Kathura	DHANANA	CD-Grant	Pav. Of street	02-May-06	03-Jun-06	5000	5000	5000	5000	Completed	Baroda
BDPO, Kathura	DHANANA	CD-Grant	Rep. of Primary School	12-Apr-06	03-Jan-07	10000	10000	10000	10000	Completed	Baroda
BDPO, Kathura	DHANANA	CD-Grant	Pav. Of street	12-Apr-06	03-Jan-07	10000	10000	10000	10000	Completed	Baroda
BDPO, Kathura	DHANANA	CD-Grant	Pav. Of street	12-Apr-06	03-Jan-07	10000	10000	10000	10000	Completed	Baroda
BDPO, Kathura	DHANANA	CD-Grant	Pav. Of street	12-Apr-06	03-Jan-07	5000	5000	5000	5000	Completed	Baroda
BDPO, Kathura	DHANANA	DP	Const. of S.C. Choupal	12-May-05	28-Mar-06	10000	10000	10000	10000	Completed	Baroda
BDPO, Kathura	DHANANA	SGRY	Pav. Of street from Deepa Chaki to School	12-May-06	02-Mar-07					Completed	Baroda
BDPO, Kathura	DHANANA	SGRY	Pav. Of street from Deepa Chaki to School	12-May-06	02-Mar-07					Completed	Baroda
BDPO, Kathura	DHANANA	SGRY	S/O Mussadi Saini to Ujala S/O Mai Ram Saini	12-May-06	02-Mar-07					Completed	Baroda

BDPO, Kathura	DHANANA	SGRY	Nandi W/0 Ramphal S/0 Maiya	24-Jul-06	31-Jul-06	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	DHANANA	SGRY	from H/0 Chatru to Tara & Piare S/0 Shera Singh to	11-May-05	30-Mar-06	197000	197000	197000	197000	Completed	Baroda
BDPO, Kathura	DHANANA	SGRY	from H/0 of Ramniwas to Firni & Up to Chobadya	12-Jan-06	31-Mar-07	134000	134000	134000	134000	Completed	Baroda
BDPO, Kathura	DHANANA	IAY	Muni W/0 Rajbir S/0 Chanda	03-May-06	29-May-06	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	DHANANA	IAY	Sunehri W/0 Munna S/0 Hardaiva	20-Mar-06	28-Mar-06	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	DHANANA	DP	Const. of R/wall of Chattar Wala pound	02-May-07	29-May-07	50000	50000	50000	50000	Completed	Baroda
BDPO, Kathura	DHANANA	TFC	/Drain from H/0 Ragbir S/0 Dalipa to pound &	05-Jan-07	30-Aug-07	128000	128000	128000	128000	Completed	Baroda
BDPO, Kathura	DHANANA	Misc	Rep. of Primary School	27-Mar-08		157000	157000	157000	157000	In Progress	Baroda
BDPO, Kathura	DHANANA	TFC	from H/0 Hanssu Panjabi to main street waya	23-Oct-07	15-Jan-08	128000	128000	128000	128000	Completed	Baroda
BDPO, Kathura	DHANANA	TFC	Const. of Drain of Dhankan & Chamaran Basti	02-Jun-07	31-Mar-08	128000	128000	128000	128000	Completed	Baroda
BDPO, Kathura	DHANANA	TFC	Const. of Drain of street of Saini,s	02-Jun-07	31-Mar-08	50000	50000	50000	50000	Completed	Baroda
BDPO, Kathura	DHANANA	HRDF	Rep. Balmik Choupal	04-Jun-07	23-Jan-08	25000	25000	25000	25000	Completed	Baroda

BDPO, Kathura	DHANANA	HRDF	Rep. Dhanka Choupal	04-Jun-07	23-Jan-08	18000	18000	18000	18000	Completed	Baroda
BDPO, Kathura	DHANANA	HRDF	Rep. of S.C. Choupal	04-Jun-07	23-Jan-08	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	DHANANA	SG	Rep. of B.C. Choupal	03-Nov-08	31-Mar-08	20000	20000	20000	20000	Completed	Baroda
BDPO, Kathura	DHANANA	SG	Rep. of Rathi Pana Choupal	08-Apr-07	10-Sep-07	20000	20000	20000	20000	Completed	Baroda
BDPO, Kathura	DHANANA	SG	Rep. of Choupal of Pandit,s	08-Apr-07	10-Sep-07	20000	20000	20000	20000	Completed	Baroda
BDPO, Kathura	DHANANA	SGRY	E/filling in Kabristan	08-Jun-07	16-Oct-07	10000	10000	10000	10000	Completed	Baroda
BDPO, Kathura	DHANANA	SGRY	Const. of Samsan Rasta	08-Oct-07	02-Oct-08	60000	60000	60000	60000	Completed	Baroda
BDPO, Kathura	DHANANA	SGRY	E/filling in Kabristan & Pav. Of street	08-Jun-07	02-Dec-08	244000	244000	244000	244000	Completed	Baroda
BDPO, Kathura	DHANANA	ZP-SGRY	Const. of Choupal of Pandit,s	18-Aug-07	14-Dec-07	80000	80000	80000	80000	Completed	Baroda
BDPO, Kathura	DHANANA	Misc	Const. of G.G.P.School	08-Oct-06	31-Dec-07	157000	157000	157000	157000	Completed	Baroda
BDPO, Kathura	DHANANA	TSC	latring in School & five in Angnwari Centre	08-Oct-06	28-Feb-07	65000	65000	65000	65000	Completed	Baroda
BDPO, Kathura	DHANANA	ZP-SGRY	Const. of Cummunity Centre	31-Mar-08	31-Mar-08	136000	136000	136000	136000	Completed	Baroda

BDPO, Kathura	KATHURA	LADT	Pav. of street of KarmShan Pana	01-Jun-06	30-Jun-06	23000	23000	23000	23000	Completed	Baroda
BDPO, Kathura	KATHURA	LADT	Pav. Of street near H/0 Ramesh Mistri	01-Jun-06	30-Jun-06	27000	27000	27000	27000	Completed	Baroda
BDPO, Kathura	KATHURA	LADT	Comp.of Room in G.G.S.S.School	05-Sep-06	12-Apr-07	41000	41000	41000	41000	Completed	Baroda
BDPO, Kathura	KATHURA	TFC	from H/0 Chand S/0 Kariba to pond & Const. of nali of	01-Feb-06	30-Mar-06	155000	155000	155000	155000	Completed	Baroda
BDPO, Kathura	KATHURA	TFC	karmshan Pana & Haria & Kesho Thola & Hari Sing	01-Apr-06	30-Apr-06	178000	178000	178000	178000	Completed	Baroda
BDPO, Kathura	KATHURA	TFC	Const. of nali of street of S.C. Basti	01-Oct-06	30-Oct-06	178000	178000	178000	178000	Completed	Baroda
BDPO, Kathura	KATHURA	TFC	H/0 Prem S/0 Bhawan to Rambir s/o Teku waya	02-Aug-06	30-Aug-06	59000	59000	59000	59000	Completed	Baroda
BDPO, Kathura	KATHURA	TFC	Const. of nala from pWD road to I.T.I.	01-Jul-06	07-Jul-06	37000	37000	37000	37000	Completed	Baroda
BDPO, Kathura	KATHURA	TFC	from Bhebhran Pana to PWD road & HarSingh to Pt.	01-Apr-06	30-Apr-06	50000	50000	50000	50000	Completed	Baroda
BDPO, Kathura	KATHURA	PRI	Pav. Of street from H/0 Roolia to PWD road	12-Dec-06	03-Apr-07	110000	110000	110000	110000	Completed	Baroda
BDPO, Kathura	KATHURA	2nd SFC	nali from Patwar Khana to H/0 Daharu	01-May-06	30-May-06	171000	171000	171000	171000	Completed	Baroda
BDPO, Kathura	KATHURA	2nd SFC	Spl. Rep. of Choupal of Karmsham Pana	01-Apr-06	30-Apr-06	250000	250000	250000	250000	Completed	Baroda

BDPO, Kathura	KATHURA	2nd SFC	Const. of nali from Balmiki choupal to PWD road	01-Oct-06	30-Oct-06	50000	50000	50000	50000	Completed	Baroda
BDPO, Kathura	KATHURA	HRDF	Pav. Of street Zile Singh PTI			90000	90000	90000	90000	Completed	Baroda
BDPO, Kathura	KATHURA	HRDF	Rep. of B.C. Choupal	01-Oct-06	30-Oct-06	14000	14000	14000	14000	Completed	Baroda
BDPO, Kathura	KATHURA	HRDF	Rep.of Balmiki Choupal	01-Nov-06	30-Nov-06	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	KATHURA	CD-Grant	Pav. Of street of Dhambir Panch	01-Mar-06	30-Mar-06	5000	5000	5000	5000	Completed	Baroda
BDPO, Kathura	KATHURA	CD-Grant	pav.. Of street of Dhambir Panch	01-Mar-06	30-Mar-06	5000	5000	5000	5000	Completed	Baroda
BDPO, Kathura	KATHURA	CD-Grant	Rep. of Primary School	01-Mar-06	30-Mar-06	5000	5000	5000	5000	Completed	Baroda
BDPO, Kathura	KATHURA	CD-Grant	Const. of street of Bhebhran Pana Chouk	01-Apr-06	30-Apr-06	10000	10000	10000	10000	Completed	Baroda
BDPO, Kathura	KATHURA	CD-Grant	Comp. of Room of G.G.P.S.	01-May-06	30-May-06	10000	10000	10000	10000	Completed	Baroda
BDPO, Kathura	KATHURA	MPLAD	B/wall of Kutiya Community Centre	06-Jul-06	29-Oct-06	50000	50000	50000	50000	Completed	Baroda
BDPO, Kathura	KATHURA	CFF	from H/0 Zile Singh PTI to Ring Bandh	16-Jun-06	27-Oct-06	250000	250000	250000	250000	Completed	Baroda
BDPO, Kathura	KATHURA	SGRY	Pav. Of street from C.C.street to H/0 Dalbir	04-Aug-05	07-Feb-06	2000	2000	2000	2000	Completed	Baroda

BDPO, Kathura	KATHURA	SGRY	Const. of Path in G.G.P.School	01-Dec-05	12-Dec-05	10000	10000	10000	10000	Completed	Baroda
BDPO, Kathura	KATHURA	SGRY	Pav. Of street PWD road to H/0 of Ruliya	01-Oct-05	31-Oct-05					Completed	Baroda
BDPO, Kathura	KATHURA	SGRY	Pav. Of street from Maham Road to Kripa Balmiki	05-Mar-06	26-Mar-06	113000	113000	113000	113000	Completed	Baroda
BDPO, Kathura	KATHURA	SGRY	from patwar Khana to H/0 Krishan	31-Mar-06	31-Mar-06	26000	26000	26000	26000	Completed	Baroda
BDPO, Kathura	KATHURA	SGRY	Digging of pound & E/filling in G.G.School	05-Nov-06	23-Nov-06					Completed	Baroda
BDPO, Kathura	KATHURA	SGRY	from Choupal of Kalia Pana & PWD Road to H/0 Ran	01-May-06	30-Dec-06	232000	232000	232000	232000	Completed	Baroda
BDPO, Kathura	KATHURA	SGRY	from Choupal of Puthi Chamaran to PWD Road &	30-Dec-06	30-Mar-07	150000	150000	150000	150000	Completed	Baroda
BDPO, Kathura	KATHURA	IAY	Sushil W/0 Shispal S/0 Sultan	08-Aug-05	30-Aug-05	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	KATHURA	IAY	Guddi Devi W/0 Dhambir S/0 Maha Singh house	20-Mar-06	28-Mar-06	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	KATHURA	IAY	Rajbir S/0 Bhale Singh house	20-Mar-06	30-Mar-06	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	KATHURA	TSC	Women Sanitary Complax			150000	150000	150000	150000	Completed	Baroda
BDPO, Kathura	KATHURA	Misc	Rep.of G.Primary School	10-Aug-06	31-Dec-07	79000	79000	79000	79000	Completed	Baroda

BDPO, Kathura	KATHURA	PRI	Bhebhuran chouk to Ramdhir S/0 Teku & Harijan Basti	06-Feb-07		178000	178000	178000	178000	Completed	Baroda
BDPO, Kathura	KATHURA	PRI	from H/0 Bhale Pardhan to Chet Ram Choupal to	05-Jan-07	29-May-07	50000	50000	50000	50000	Completed	Baroda
BDPO, Kathura	KATHURA	TFC	Kaliya Pana Chouk & PWD Road to Kutiya &	23-Oct-07	28-Dec-07	178000	178000	178000	178000	Completed	Baroda
BDPO, Kathura	KATHURA	TFC	H/0 Mehar Chand to main street & Kalan Chamaran	06-Feb-08	31-Mar-08	178000	178000	178000	178000	Completed	Baroda
BDPO, Kathura	KATHURA	HRDF	Rep. of B.C. Choupal	06-Apr-07	12-Dec-07	14000	14000	14000	14000	Completed	Baroda
BDPO, Kathura	KATHURA	HRDF	Rep. of Balmiki Choupal	06-Apr-07	12-Dec-07	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	KATHURA	SGRY	Stadium, & Cow Ghat & Digging of Khande wala	06-Aug-07	05-Jan-08	254000	254000	254000	254000	Completed	Baroda
BDPO, Kathura	KATHURA	M.P.	Const. of Room in Baba Maru Nath C/Centre	21-May-07	31-Mar-08	54000	54000	54000	54000	Completed	Baroda
BDPO, Kathura	KATHURA	Misc	Rep. of G.G.P.School	10-Aug-06	31-Dec-07	79000	79000	79000	79000	Completed	Baroda
BDPO, Kathura	KATHURA	TSC	Latring in School & four in Angnwari Centre	10-Aug-06	28-Feb-07	60000	60000	60000	60000	Completed	Baroda
BDPO, Kathura	KATHURA	ZP-SGRY	Dilbal S/0 Kabul house	12-Feb-08	20-Feb-08	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	KATHURA	SGRY	Santosh W/0 Karishan S/0 Kali Ram	28-Mar-08	31-Mar-08	25000	25000	25000	25000	Completed	Baroda

BDPO, Kathura	KATHURA	SGRY	Ramrati W/0 Gopi S/0 Kundan	28-Mar-08	31-Mar-08	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	KATHURA	ZP-SGRY	Jagdish S/0 Kabul house	28-Mar-08	31-Mar-08	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	KATHURA	ZP-SGRY	Raj S/0 Mojan house	28-Mar-08	31-Mar-08	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	KELPHA	LADT	Pav. Of street with Drain	08-Jun-06	22-Jun-06	20000	20000	20000	20000	Completed	Baroda
BDPO, Kathura	KELPHA	LADT	Pav. Of street with Drain	08-Jun-06	22-Jun-06	20000	20000	20000	20000	Completed	Baroda
BDPO, Kathura	KELPHA	TFC	H/0 Phool Singh to main street near PWD Road	07-Feb-06	26-Mar-06	16000	16000	16000	16000	Completed	Baroda
BDPO, Kathura	KELPHA	TFC	const. of nali from Middle School to PWD Road	05-Apr-06	20-Apr-06	19000	19000	19000	19000	Completed	Baroda
BDPO, Kathura	KELPHA	TFC	Const. of nali from H/0 Ramher Pt. to Firni	10-Apr-07	20-Aug-07	19000	19000	19000	19000	Completed	Baroda
BDPO, Kathura	KELPHA	2nd SFC	const. of nali from H/0 Birkhu Pt. to PWD Road	02-May-06	25-May-06	18000	18000	18000	18000	Completed	Baroda
BDPO, Kathura	KELPHA	2nd SFC	Spl. Rep of Panchayat Ghar	07-Apr-06	02-Jul-06	200000	200000	200000	200000	Completed	Baroda
BDPO, Kathura	KELPHA	CD-Grant	B/wall of School	01-Nov-06	30-Nov-06	10000	10000	10000	10000	Completed	Baroda
BDPO, Kathura	KELPHA	CD-Grant	Pav. Of street	01-Mar-06	30-Mar-06	5000	5000	5000	5000	Completed	Baroda

BDPO, Kathura	KELPHA	CD-Grant	Pav. Of S.C. Street	01-Mar-06	30-Mar-06	10000	10000	10000	10000	Completed	Baroda
BDPO, Kathura	KELPHA	CD-Grant	Pav. Of street	01-Mar-06	30-Mar-06	5000	5000	5000	5000	Completed	Baroda
BDPO, Kathura	KELPHA	MPLAD	Pav. Of street from H/O Birkha Pt. to main Road	25-Apr-05	10-Oct-05	72000	72000	72000	72000	Completed	Baroda
BDPO, Kathura	KELPHA	SGRY	Const. of Cow Ghat	12-Jul-06	28-Jul-06	55000	55000	55000	55000	Completed	Baroda
BDPO, Kathura	KELPHA	SGRY	Const. of street from PWD Road to H/O Balwan	30-Jul-06	28-Aug-06	27000	27000	27000	27000	Completed	Baroda
BDPO, Kathura	KELPHA	SGRY	Pav. Of street from H/O Laxman to H/O Gyani	30-Dec-06	28-Feb-07	12000	12000	12000	12000	Completed	Baroda
BDPO, Kathura	KELPHA	TSC	from H/O Ram Singh Havaladar to PWD Road	25-May-07	15-Jun-07	19000	19000	19000	19000	Completed	Baroda
BDPO, Kathura	KELPHA	TSC	Const. of nali from H/O Bhale to PWD Road	23-Oct-07	31-Mar-08	19000	19000	19000	19000	Completed	Baroda
BDPO, Kathura	KELPHA	TSC	Const. of nali from H/O Bhale to PWD Road	06-Feb-08	31-Mar-08	19000	19000	19000	19000	Completed	Baroda
BDPO, Kathura	KELPHA	SGRY	Pav. Of street	06-Aug-07	31-Mar-08	26000	26000	26000	26000	Completed	Baroda
BDPO, Kathura	KELPHA	ZP-SGRY	Cow Ghat	18-Aug-07	31-Mar-08	33000	33000	33000	33000	Completed	Baroda
BDPO, Kathura	KELPHA	SGRY	Digging of pond & E/filling in School Rasta	17-Sep-07	31-Mar-08						Baroda

BDPO, Kathura	MADINA	LADT	Drain from H/O Rama S/O Dulya to Satpal s/O Munsu	12-Apr-05	28-Mar-06	14000	14000	14000	14000	Completed	Baroda
BDPO, Kathura	MADINA	LADT	Drain from H/O Rama S/O Dulya to Satpal s/O Munsu	12-Apr-05	28-Mar-06	16000	16000	16000	16000	Completed	Baroda
BDPO, Kathura	MADINA	TFC	Waste water from Chatri wala well to Jassu wala pound	01-Apr-05	28-Mar-06	91000	91000	91000	91000	Completed	Baroda
BDPO, Kathura	MADINA	TFC	Waste water from Chatri wala well to Jassu wala pound	01-Apr-05	28-Mar-06	104000	104000	104000	104000	Completed	Baroda
BDPO, Kathura	MADINA	TFC	from h/O Baiya Pt. to Corner of P.H.C. & H/O	03-Apr-06	31-Mar-06	104000	104000	104000	104000	Completed	Baroda
BDPO, Kathura	MADINA	TFC	Shera S/O Jagar to Dariya to khara pul Bichli Choupal to	28-Jan-06	31-Mar-07	500000	500000	500000	500000	Completed	Baroda
BDPO, Kathura	MADINA	2nd SFC	from Pipal wali Choupal to Chatri wala well & Salpal	28-Feb-06	31-Mar-07	100000	100000	100000	100000	Completed	Baroda
BDPO, Kathura	MADINA	2nd SFC	Rep. of Gen.Choupal Biru Pana	12-Jan-06	28-Mar-07	100000	100000	100000	100000	Completed	Baroda
BDPO, Kathura	MADINA	2nd SFC	Rep. of Gen. Choupal Majri Pana	12-Jan-06	28-Mar-07	50000	50000	50000	50000	Completed	Baroda
BDPO, Kathura	MADINA	HRDF	Rep. of S.C. Choupal	28-Jan-06	28-Feb-06	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	MADINA	HRDF	Rep. of S.C. Choupal	28-Jan-06	28-Feb-06	18000	18000	18000	18000	Completed	Baroda
BDPO, Kathura	MADINA	HRDF	Rep. of Balmiki Choupal	28-Jan-06	28-Feb-06	25000	25000	25000	25000	Completed	Baroda

BDPO, Kathura	MADINA	CD-Grant	Pav. Of street from Balmiki Basti	01-Feb-06	28-Feb-06	5000	5000	5000	5000	Completed	Baroda
BDPO, Kathura	MADINA	CD-Grant	Pav. Of street from Balmiki Basti	01-Feb-06	28-Feb-06	10000	10000	10000	10000	Completed	Baroda
BDPO, Kathura	MADINA	CD-Grant	Pav. Of street	01-Feb-06	28-Feb-06	10000	10000	10000	10000	Completed	Baroda
BDPO, Kathura	MADINA	CD-Grant	Rep. of Balmiki Well	28-Feb-07	30-Mar-07	2000	2000	2000	2000	Completed	Baroda
BDPO, Kathura	MADINA	MPLAD	Const. of Kabir C/Centre	12-May-05	31-Mar-06	100000	100000	100000	100000	Completed	Baroda
BDPO, Kathura	MADINA	MPLAD	B/wall of C/Centre	11-May-06	28-Mar-07	50000	50000	50000	50000	Completed	Baroda
BDPO, Kathura	MADINA	MPLAD	C.C.street from Bhanderi wala Road to H/0	28-Jan-06	29-Mar-07	497000	497000	497000	497000	Completed	Baroda
BDPO, Kathura	MADINA	DP	street from H/0 RamBhaj to Bhanderi PWD	28-Jan-06	29-Mar-07	150000	150000	150000	150000	Completed	Baroda
BDPO, Kathura	MADINA	SGRY	from H/0 Satbir to Jage Balmiki,s Plat	12-May-05		26000	26000	26000	26000	Completed	Baroda
BDPO, Kathura	MADINA	SGRY	pav. Of street from H/0 Hardeva to Dharpal	12-May-05		15000	15000	15000	15000	Completed	Baroda
BDPO, Kathura	MADINA	SGRY	pav. Of street from H/0 Husiyare to Munsu Ram	12-May-05		80000	80000	80000	80000	Completed	Baroda
BDPO, Kathura	MADINA	SGRY	from Choupal of Pt. to H/0 Harnarayan	28-Jan-06	29-Mar-07	135000	135000	135000	135000	Completed	Baroda

BDPO, Kathura	MADINA	SGRY	Pav. Of street from Main street to S.C. Choupal	28-Jan-06	29-Mar-07	49000	49000	49000	49000	Completed	Baroda
BDPO, Kathura	MADINA	SGRY	wala pound & E/filling in Shamshan Rasta	12-Aug-06	31-Jan-07					Completed	Baroda
BDPO, Kathura	MADINA	SGRY	Pav. Of street from H/0 Jagdish to PWD Road	12-May-05	28-Feb-06	171000	171000	171000	171000	Completed	Baroda
BDPO, Kathura	MADINA	SGRY	Pav. Of street from H/0 Staywan to Transfarm	11-Jun-06	31-Mar-07	116000	116000	116000	116000	Completed	Baroda
BDPO, Kathura	MADINA	DP	Street from Dhank Choupal to Plat of Dayanand S/0	28-Feb-06	31-Mar-07	130000	130000	130000	130000	Completed	Baroda
BDPO, Kathura	MADINA	Misc	Rep. of Primary School	20-Nov-06	20-Jun-07	200000	200000	200000	200000	Completed	Baroda
BDPO, Kathura	MADINA	TFC	Const. of nali of Dhankan Basti	02-Jun-06	31-Mar-07	104000	104000	104000	104000	Completed	Baroda
BDPO, Kathura	MADINA	TFC	Const. of nali of Dhankan Basti	23-Oct-07	28-Feb-08	104000	104000	104000	104000	Completed	Baroda
BDPO, Kathura	MADINA	TFC	plat of Dhayanand S/0 Hajari to Dhankan Choupal	02-Jun-07	31-Mar-08	104000	104000	104000	104000	Completed	Baroda
BDPO, Kathura	MADINA	TFC	const. of nali from H/0 Satish to Jagdish	23-Oct-07	17-Feb-08	50000	50000	50000	50000	Completed	Baroda
BDPO, Kathura	MADINA	TFC	Const of nali of Balmik Basti	02-Jun-07	31-Mar-08	40000	40000	40000	40000	Completed	Baroda
BDPO, Kathura	MADINA	HRDF	Rep. of Balmiki Choupal	04-Jun-07	02-Jan-07	25000	25000	25000	25000	Completed	Baroda

BDPO, Kathura	MADINA	HRDF	rep. of Harijan Choupal	04-Jun-07	02-Jan-07	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	MADINA	HRDF	Rep. of Dhank choupal	04-Jun-07	02-Jan-07	18000	18000	18000	18000	Completed	Baroda
BDPO, Kathura	MADINA	SGRY	Const. of R/wall & C/Ghat on Pandit wala pound	08-Jun-07	25-Feb-08	255000	255000	255000	255000	Completed	Baroda
BDPO, Kathura	MADINA	SG	wala pound & E/filling in Shamshan Rasta	03-Nov-08	31-Mar-08	10000	10000	10000	10000	Completed	Baroda
BDPO, Kathura	MADINA	TSC	one in School & three in Angnwari Centre	08-Oct-06	28-Feb-07	35000	35000	35000	35000	Completed	Baroda
BDPO, Kathura	MADINA	SGRY	from Ramkuwar S/O Desraj to Bus Stand	27-Feb-07	31-Mar-07	158000	158000	158000	158000	Completed	Baroda
BDPO, Kathura	MIRZAPUR KHERI	LADT	Const. of Culverts	01-Jun-06	30-Jun-06	6000	6000	6000	6000	Completed	Baroda
BDPO, Kathura	MIRZAPUR KHERI	LADT	Const. of Culverts	01-Jul-06	30-Jul-06	7000	7000	7000	7000	Completed	Baroda
BDPO, Kathura	MIRZAPUR KHERI	TFC	Choupal to H/O Subhash Sarpanch	01-Apr-06	30-Apr-06	40000	40000	40000	40000	Completed	Baroda
BDPO, Kathura	MIRZAPUR KHERI	TFC	Choupal to H/O Subhash Sarpanch	01-Apr-06	30-Apr-06	46000	46000	46000	46000	Completed	Baroda
BDPO, Kathura	MIRZAPUR KHERI	TFC	Const. of nali on West Firni from H/O Ballu to Pound	01-Apr-06	30-Apr-06	46000	46000	46000	46000	Completed	Baroda
BDPO, Kathura	MIRZAPUR KHERI	2nd SFC	Const. of nali from H/O Balbir to Transfarm	01-Oct-06	30-Oct-06	18000	18000	18000	18000	Completed	Baroda

BDPO, Kathura	MIRZAPUR KHERI	2nd SFC	H/0 Subhash Sarpanch to S.C. Choupal	02-Oct-06	30-Oct-06	44000	44000	44000	44000	Completed	Baroda
BDPO, Kathura	MIRZAPUR KHERI	HRDF	Door & Windows of S.C. Choupal	25-Apr-06	30-Apr-06	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	MIRZAPUR KHERI	CD-Grant	Pav. Of S.C. Street	01-Sep-06	30-Sep-06	10000	10000	10000	10000	Completed	Baroda
BDPO, Kathura	MIRZAPUR KHERI	CD-Grant	Pav. Of street on wards H/0 Ranbir	02-Sep-06	30-Sep-06	5000	5000	5000	5000	Completed	Baroda
BDPO, Kathura	MIRZAPUR KHERI	CD-Grant	Rep. of Primary School	01-Nov-06	30-Nov-06	7000	7000	7000	7000	Completed	Baroda
BDPO, Kathura	MIRZAPUR KHERI	CD-Grant	Pav. Of street near Transfarm	01-Dec-06	30-Dec-06	10000	10000	10000	10000	Completed	Baroda
BDPO, Kathura	MIRZAPUR KHERI	MPLAD	Pav. Of Dada Makhat wala Path	16-Jun-05	30-Jun-05	180000	180000	180000	180000	Completed	Baroda
BDPO, Kathura	MIRZAPUR KHERI	MPLAD	Rep. of S.C. Choupal	02-Oct-05	10-Oct-05	20000	20000	20000	20000	Completed	Baroda
BDPO, Kathura	MIRZAPUR KHERI	DP	B/wall of S.C. Choupal	12-Mar-06	28-Mar-06	50000	50000	50000	50000	Completed	Baroda
BDPO, Kathura	MIRZAPUR KHERI	SGRY	E/filling in S.C. choupal	16-Mar-06	27-Mar-06					Completed	Baroda
BDPO, Kathura	MIRZAPUR KHERI	SGRY	pav. Of street from PWD Road to S.C. Basti	01-May-05	30-Mar-06	81000	81000	81000	81000	Completed	Baroda
BDPO, Kathura	MIRZAPUR KHERI	SGRY	from H/0 Chand Ram to Barsi wala Pound & H/0	01-May-06	30-Mar-07	33000	33000	33000	33000	Completed	Baroda

BDPO, Kathura	MIRZAPUR KHERI	IAY	Ramrati W/O Satbir S/O Nank	03-May-06	29-May-06	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	MIRZAPUR KHERI	TSC	Women Sanitary Complx	01-Apr-07	30-Jun-07	150000	150000	150000	400000	Completed	Baroda
BDPO, Kathura	MIRZAPUR KHERI	PRI	Const. of nali from new choupal to D.A.V. Pathsala	01-Apr-07	30-Apr-07	46000	46000	46000	46000	Completed	Baroda
BDPO, Kathura	MIRZAPUR KHERI	TFC	H/O Satbir Panch waya S.C. Basti up to PWD Road	23-Oct-07	12-Jan-08	46000	46000	46000	46000	Completed	Baroda
BDPO, Kathura	MIRZAPUR KHERI	TFC	H/O Satbir Panch waya S.C. Basti up to PWD Road	06-Feb-08	16-Mar-08	46000	46000	46000	46000	Completed	Baroda
BDPO, Kathura	MIRZAPUR KHERI	TFC	Drain from H/O Rajender Pt. to PWD Road	23-Oct-07	05-Feb-08	40000	40000	40000	40000	Completed	Baroda
BDPO, Kathura	MIRZAPUR KHERI	HRDF	Rep. of S.C. Choupal	06-Apr-07	05-Oct-07	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	MIRZAPUR KHERI	SG	Rep. of S.C. Choupal	11-Mar-08	31-Mar-08	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	MIRZAPUR KHERI	SGRY	& E/filling in School Ground & path of Gillor &	06-Aug-07	23-Jan-08	57000	57000	57000	57000	Completed	Baroda
BDPO, Kathura	MIRZAPUR KHERI	TSC	1 Women Sanitary Complx	10-Aug-06	28-Feb-07	150000	150000	150000	150000	Completed	Baroda
BDPO, Kathura	NIZAMPUR	LADT	Drain from H/O Hosiyara S/O Abhe to Ranbir S/O	02-Mar-05	15-Feb-06	7000	7000	7000	7000	Completed	Baroda
BDPO, Kathura	NIZAMPUR	LADT	Drain from H/O Hosiyara S/O Abhe to Ranbir S/O	02-Mar-05	15-Feb-06	9000	9000	9000	9000	Completed	Baroda

BDPO, Kathura	NIZAMPUR	TFC	Const. of Drain from Transfarmar to Guli Pound	11-Feb-05	20-Nov-05	51000	51000	51000	51000	Completed	Baroda
BDPO, Kathura	NIZAMPUR	TFC	Const. of nala from B.C.Choupal to H/0 Ramkishan	02-May-05	25-Feb-06	59000	59000	59000	59000	Completed	Baroda
BDPO, Kathura	NIZAMPUR	TFC	H/0 Ajamer to Main street & Balkram to Ajamer	12-May-06	30-Dec-06	59000	59000	59000	59000	Completed	Baroda
BDPO, Kathura	NIZAMPUR	2nd SFC	Const. of nala from B.C.Choupal to H/0 Ramkishan	02-May-06	25-Sep-06	56000	56000	56000	56000	Completed	Baroda
BDPO, Kathura	NIZAMPUR	2nd SFC	Rep. of Gen. Choupal	06-Apr-06	20-Jun-06	50000	50000	50000	50000	Completed	Baroda
BDPO, Kathura	NIZAMPUR	2nd SFC	from H/0 Ramkishan Chamar to Inder	05-Jan-07	30-Jun-07	200000	200000	200000	200000	Completed	Baroda
BDPO, Kathura	NIZAMPUR	2nd SFC	Const. of nali H/0 Jamalu Dhobi to Guhli pound	12-Dec-06	16-Dec-06	6000	6000	6000	6000	Completed	Baroda
BDPO, Kathura	NIZAMPUR	CD-Grant	Rep. of Primary School	12-Mar-05	12-Dec-05	10000	10000	10000	10000	Completed	Baroda
BDPO, Kathura	NIZAMPUR	CD-Grant	Kashmiri Panch to Rammehar S/0 Richhpal	06-Jan-06	06-May-06	5000	5000	5000	5000	Completed	Baroda
BDPO, Kathura	NIZAMPUR	CD-Grant	from H/0 Chand Kaur to Balwan S/o Phoola	06-Aug-06	06-Dec-06	10000	10000	10000	10000	Completed	Baroda
BDPO, Kathura	NIZAMPUR	CD-Grant	Pav. Of Balmik Street from H/0 Darsha to Firni	02-Mar-06	02-Jun-06	5000	5000	5000	5000	Completed	Baroda
BDPO, Kathura	NIZAMPUR	CD-Grant	Pav. Of street H/0 Dhoop Singh to firni	02-Aug-06	02-Dec-06	5000	5000	5000	5000	Completed	Baroda

BDPO, Kathura	NIZAMPUR	CD-Grant	Rep. of Primary School	12-Dec-06	15-Dec-06	5000	5000	5000	5000	Completed	Baroda
BDPO, Kathura	NIZAMPUR	CFF	Const. of Cow Ghat on new pound	06-Jun-06	16-Jun-06	10000	10000	10000	10000	Completed	Baroda
BDPO, Kathura	NIZAMPUR	SGRY	Pav. Of street from Balmiki Choupal to firni	12-Jan-06	15-Dec-06	44000	44000	44000	44000	Completed	Baroda
BDPO, Kathura	NIZAMPUR	SGRY	Omi W/0 Naresh S/0 Bije	15-Dec-06	25-Dec-06	19000	19000	19000	19000	Completed	Baroda
BDPO, Kathura	NIZAMPUR	SGRY	from PWD Road to pound & Digging of Baba Ghat & Pav. Of street from Mahender S/0	02-Feb-06	03-Mar-06	98000	98000	98000	98000	Completed	Baroda
BDPO, Kathura	NIZAMPUR	SGRY		21-May-07	14-Dec-07	66000	66000	66000	66000	Completed	Baroda
BDPO, Kathura	NIZAMPUR	IAY	Laxmi w/0 Bhusha Ram S/0 Fakiriya	11-Oct-06	20-Nov-06	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	NIZAMPUR	IAY	Seeta W/0 Rambir S/0 Harkesh	12-Nov-06	20-Nov-06	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	NIZAMPUR	IAY	Bateri W/0 Rambhaj s/0 Hari Singh	15-Nov-06	25-Nov-06	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	NIZAMPUR	IAY	Savitri W/0 Umed S/0 Hari	17-Nov-06	27-Nov-06	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	NIZAMPUR	IAY	Kishni W/0 Ram Singh S/0 Jagga	20-Nov-06	30-Nov-06	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	NIZAMPUR	Misc	Rep. of Primary School	06-Feb-07	27-Jul-07	45000	45000	45000	45000	Completed	Baroda

BDPO, Kathura	NIZAMPUR	DP	Rep. of Balmiki Choupal	05-Jan-07	20-May-07	50000	50000	50000	50000	Completed	Baroda
BDPO, Kathura	NIZAMPUR	PRI	Const. of Drain of S.C. Basti	15-Apr-07	30-Jun-07	59000	59000	59000	59000	Completed	Baroda
BDPO, Kathura	NIZAMPUR	PRI	Const. of nala from Canal to Pound	15-Apr-07	06-Oct-07	50000	50000	50000	50000	Completed	Baroda
BDPO, Kathura	NIZAMPUR	TFC	Const. of nali from H/O Mahender S/O Chhotu to School	23-Oct-07	14-Dec-07	59000	59000	59000	59000	Completed	Baroda
BDPO, Kathura	NIZAMPUR	TFC	H/O Ladha Jogi to Maha Singh Patwari & Chouk	02-Jun-07	31-Mar-08	59000	59000	59000	59000	Completed	Baroda
BDPO, Kathura	NIZAMPUR	SGRY	from H/O Ajit to firni & Ramphal to firni & Ishawar to	08-Jun-07	14-Mar-08	123000	123000	123000	123000	Completed	Baroda
BDPO, Kathura	NIZAMPUR	ZP-SGRY	Cow Ghat	08-Jun-07	14-Mar-08	50000	50000	50000	50000	Completed	Baroda
BDPO, Kathura	NIZAMPUR	Misc	Rep. of G.G.P.School	12-Jun-06	31-Mar-07	45000	45000	45000	45000	Completed	Baroda
BDPO, Kathura	NIZAMPUR	M.P.	B/wall of C/Centre	21-May-07	14-Dec-07	66000	66000	66000	66000	Completed	Baroda
BDPO, Kathura	NIZAMPUR	M.P.	Pav.of street from H/O Ramkishan to Dalbir	21-May-07		171000	171000	171000	171000	In Progress	Baroda
BDPO, Kathura	NIZAMPUR	IAY	Sumitra W/O Tejbhan house	17-Aug-07	31-Oct-07	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	NIZAMPUR	IAY	Kela W/O Balwan house	17-Aug-07	31-Oct-07	25000	25000	25000	25000	Completed	Baroda

BDPO, Kathura	NIZAMPUR	IAY	Rosni W/0 Ramphal house	17-Aug-07	31-Oct-07	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	NIZAMPUR	SGRY	Meena W/0 Bhagt Singh	18-Jun-07	08-Jul-07	20000	20000	20000	20000	Completed	Baroda
BDPO, Kathura	NIZAMPUR	SGRY	Kamlesh W/0 Rasid	18-Jun-07	18-Jul-07	20000	20000	20000	20000	Completed	Baroda
BDPO, Kathura	NIZAMPUR	SGRY	Pooran S/0 Mamu	18-Jan-08	12-Feb-08	20000	20000	20000	20000	Completed	Baroda
BDPO, Kathura	NIZAMPUR	SGRY	Sheela W/0 Jamalu Deen	13-Mar-08	31-Mar-08	20000	20000	20000	20000	Completed	Baroda
BDPO, Kathura	NIZAMPUR	SGRY	Bhateri W/0 Sultan	26-Mar-08	31-Mar-08	19000	19000	19000	19000	Completed	Baroda
BDPO, Kathura	NIZAMPUR	SGRY	from Surajle Balmiki to Surat Balmiki	26-Mar-08	31-Mar-08	64000	64000	64000	64000	Completed	Baroda
BDPO, Kathura	NIZAMPUR	ZP-SGRY	Madan lal S/0 Sohan Lal	28-Mar-08	31-Mar-08	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	RINDHANA	LADT	Pav. Of street with Drain	12-May-05	02-Aug-06	15000	15000	15000	15000	Completed	Baroda
BDPO, Kathura	RINDHANA	LADT	Pav. Of street with Drain	12-May-05	02-Aug-06	17000	17000	17000	17000	Completed	Baroda
BDPO, Kathura	RINDHANA	PRI	Const. of Gen. C/Centre (Neem wala)	09-Jul-05	28-Mar-06	120000	120000	120000	120000	Completed	Baroda
BDPO, Kathura	RINDHANA	TFC	Const. of nali from Bus Stand to Culvert	12-May-05	03-Jun-06	100000	100000	100000	100000	Completed	Baroda

BDPO, Kathura	RINDHANA	TFC	Const. of nali from Bus Stand to Culvert	12-May-05	03-Jun-06	115000	115000	115000	115000	Completed	Baroda
BDPO, Kathura	RINDHANA	TFC	Const. of nala from Mata Chouk to Drain	11-Apr-05	31-Mar-07	115000	115000	115000	115000	Completed	Baroda
BDPO, Kathura	RINDHANA	TFC	Const. of nala from Mata Chouk to Drain	11-Apr-05	31-Mar-07	21000	21000	21000	21000	Completed	Baroda
BDPO, Kathura	RINDHANA	2nd SFC	Const. of nala from Mata Chouk to Drain	11-Apr-06	31-Mar-07	110000	110000	110000	110000	Completed	Baroda
BDPO, Kathura	RINDHANA	2nd SFC	Spl. Rep. of Gen. Choupal (Singdowa Pana)	12-Apr-06		50000	50000	50000	50000	Completed	Baroda
BDPO, Kathura	RINDHANA	2nd SFC	Spl.Rep of Gen. Choupal (Chobisi)	03-Jan-07	30-Jun-07	100000	100000	100000	100000	Completed	Baroda
BDPO, Kathura	RINDHANA	HRDF	Rep. of S.C. Choupal	03-Sep-07	31-Mar-07	10000	10000	10000	10000	Completed	Baroda
BDPO, Kathura	RINDHANA	HRDF	Rep. of Balmiki Choupal	03-Sep-07	31-Mar-07	24000	24000	24000	24000	Completed	Baroda
BDPO, Kathura	RINDHANA	CD-Grant	Pav. Of street of Rambhaj wala chouk	12-May-05	01-Mar-06	5000	5000	5000	5000	Completed	Baroda
BDPO, Kathura	RINDHANA	CD-Grant	Pav. Of S.C. Street	12-May-05	01-Mar-06	5000	5000	5000	5000	Completed	Baroda
BDPO, Kathura	RINDHANA	CD-Grant	Pav. Of street	12-May-05	01-Mar-06	10000	10000	10000	10000	Completed	Baroda
BDPO, Kathura	RINDHANA	MPLAD	B/wall of Baru Ram Stadium	28-Feb-06	07-May-07	166000	166000	166000	166000	Completed	Baroda

BDPO, Kathura	RINDHANA	MPLAD	Const.of Neem wala Gen. C/Centre	11-Mar-06	31-Mar-07	131000	131000	131000	131000	Completed	Baroda
BDPO, Kathura	RINDHANA	SGRY	Pav. Of street from H/O Zile to Pat Ram	12-May-05	28-Mar-06	23000	23000	23000	23000	Completed	Baroda
BDPO, Kathura	RINDHANA	SGRY	Pav. Of street from Shive Mandir to Dharmchand	03-Feb-06	31-Mar-06	43000	43000	43000	43000	Completed	Baroda
BDPO, Kathura	RINDHANA	SGRY	E/filling in Stadium	03-Feb-06	13-Mar-06					Completed	Baroda
BDPO, Kathura	RINDHANA	SGRY	wala pound & E/filling in Shamsan Rasta &	28-Feb-06	30-Mar-07					Completed	Baroda
BDPO, Kathura	RINDHANA	SGRY	Const. of H/O Manti W/O Jagdish S/O Gaje Singh	28-Aug-06	13-Sep-06	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	RINDHANA	SGRY	Seetal Mata Chouk to Rambhaj & RaviDash	12-May-05	31-Mar-06	181000	181000	181000	181000	Completed	Baroda
BDPO, Kathura	RINDHANA	SGRY	Const. of Cow Ghat on Seetla Mata pound	11-Apr-06	31-Mar-07	94000	94000	94000	94000	Completed	Baroda
BDPO, Kathura	RINDHANA	IAY	Const. of H/O Santra W/O Sube S/O Ganesi	30-Mar-06	31-Mar-06	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	RINDHANA	IAY	Const. of H/O Kamla W/O Ragbir S/O Mange	03-May-06	29-May-06	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	RINDHANA	TFC	Const. of nali from Balmiki Chouk to PWD Road	14-Feb-07	31-Mar-07	115000	115000	115000	115000	Completed	Baroda
BDPO, Kathura	RINDHANA	SGRY	from H/O Rampal S/O Jaipal to Ramkishan	03-May-07	31-Mar-07	61000	61000	61000	61000	Completed	Baroda

BDPO, Kathura	RINDHANA	TSC	Const. of nala from Mata chouk to Pathsala	23-Oct-07	02-Dec-07	115000	115000	115000	115000	Completed	Baroda
BDPO, Kathura	RINDHANA	TSC	Const. of nala Pathsala to Julana Road	06-Feb-08	31-Mar-08	115000	115000	115000	115000	Completed	Baroda
BDPO, Kathura	RINDHANA	TSC	Const. of nali H/O Mehar Singh to Sunder	06-Feb-08	31-Mar-08	30000	30000	30000	30000	Completed	Baroda
BDPO, Kathura	RINDHANA	HRDF	Rep. of Balmiki Choupal	04-Jun-07	16-Mar-08	24000	24000	24000	24000	Completed	Baroda
BDPO, Kathura	RINDHANA	HRDF	Rep. of S.C. Choupal	04-Jun-07	16-Mar-08	10000	10000	10000	10000	Completed	Baroda
BDPO, Kathura	RINDHANA	SGRY	Const. of Street from H/O Mehar Singh to Sunder	13-Mar-08	31-Mar-08	70000	70000	70000	70000	Completed	Baroda
BDPO, Kathura	RINDHANA	SGRY	Const. of Street from School to Dulichand	08-Jun-07	14-Dec-07	163000	163000	163000	163000	Completed	Baroda
BDPO, Kathura	RINDHANA	CFF	B/wall of Vet.Hospital	08-Aug-07	16-Dec-07	86000	86000	86000	86000	Completed	Baroda
BDPO, Kathura	RINDHANA	ZP-SGRY	Pav. of Street from H/O Mehar Singh to Sunder	19-Dec-07	31-Mar-08	20000	20000	20000	20000	Completed	Baroda
BDPO, Kathura	RINDHANA	TSC	Latring in School & one in Angnwari Centre	10-Aug-06	28-Feb-07	45000	45000	45000	45000	Completed	Baroda
BDPO, Kathura	RINDHANA	IAY	Const. of H/O Bohati W/O Chander Bhan	17-Aug-07	25-Sep-07	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	RINDHANA	SGRY	Const. of H/O Kelo W/O Rajal S/O Ramdhari	17-Aug-07	09-Dec-07	25000	25000	25000	25000	Completed	Baroda

BDPO, Kathura	THASKA	LADT	Drain from H/O Shive Narayan to Dharma	03-Mar-06	03-Oct-06	4000	4000	4000	4000	Completed	Baroda
BDPO, Kathura	THASKA	LADT	Drain from H/O Shive Narayan to Dharma	03-Mar-06	03-Oct-06	4000	4000	4000	4000	Completed	Baroda
BDPO, Kathura	THASKA	LADT	from H/O Satbir S/O Laxmi to Piliya Pound & Firni to	02-Feb-06	22-Feb-06	35000	35000	35000	35000	Completed	Baroda
BDPO, Kathura	THASKA	TFC	from H/O Ramphal S/O Mansa to Ramraji S/O Hari	24-Mar-06	24-Apr-06	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	THASKA	TFC	H/O Ramesh S/O Stanarayan to Main street	12-May-05	19-Dec-05	29000	29000	29000	29000	Completed	Baroda
BDPO, Kathura	THASKA	TFC	Const. of nali from Deepa harijan to Firni	01-Jan-07	01-Dec-07	29000	29000	29000	29000	Completed	Baroda
BDPO, Kathura	THASKA	TFC	Const of nala H/O Satbir to Shamlat land	02-Feb-06	20-Feb-06	54000	54000	54000	54000	Completed	Baroda
BDPO, Kathura	THASKA	TFC	Const. of nala H/O Moji to Satbir	03-Mar-06	25-Mar-06	62000	62000	62000	62000	Completed	Baroda
BDPO, Kathura	THASKA	2nd SFC	Ramesh to Ganga Ram S/O Dhana & Gen. Choupal to	12-Feb-05	18-Dec-05	28000	28000	28000	28000	Completed	Baroda
BDPO, Kathura	THASKA	2nd SFC	Spl. Rep. of Pandit Choupal	06-Jan-06	06-Oct-06	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	THASKA	HRDF	Rep. of S.C. Choupal	11-May-06	15-Nov-06	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	THASKA	HRDF	Rep. of Balmiki Choupal	18-Nov-06	30-Nov-06	25000	25000	25000	25000	Completed	Baroda

BDPO, Kathura	THASKA	HRDF	Rep. of Dhank choupal	19-Nov-06	30-Nov-06	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	THASKA	CD-Grant	pav. Of street from H/0 Raldu to Main street	02-Jan-07	15-Dec-07	5000	5000	5000	5000	Completed	Baroda
BDPO, Kathura	THASKA	CD-Grant	pav. Of street from H/0 Deepa Dhank to Firni	02-Jun-06	02-Dec-06	5000	5000	5000	5000	Completed	Baroda
BDPO, Kathura	THASKA	CD-Grant	Pav. Of street from H/0 Suresh to Ramher	03-Jan-06	03-Jun-06	5000	5000	5000	5000	Completed	Baroda
BDPO, Kathura	THASKA	SGRY	Pav. Of street from of Jainarayan to Rati Ram	10-May-05	20-Oct-05	18000	18000	18000	18000	Completed	Baroda
BDPO, Kathura	THASKA	SGRY	wala pound & E/filling in School Rasta & Pav. Of	02-Jan-06	28-Feb-06	47000	47000	47000	47000	Completed	Baroda
BDPO, Kathura	THASKA	IAY	Const. of H/0 Sunita W/0 Ganga Datt S/0 Dharma	01-Jan-06	01-Dec-06	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	THASKA	PRI	Pav. Of street from H/0 Ramesh to Main street	03-Apr-07	30-Aug-07	29000	29000	29000	29000	Completed	Baroda
BDPO, Kathura	THASKA	TFC	Const. of nali from H/0 Mange to Firni	23-Oct-07	17-Dec-07	29000	29000	29000	29000	Completed	Baroda
BDPO, Kathura	THASKA	TFC	Const. of nala from Firni to Pound	02-Jun-07	16-Mar-08	29000	29000	29000	29000	Completed	Baroda
BDPO, Kathura	THASKA	HRDF	Rep. Balmik Choupal	04-Jun-07	25-Aug-07	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	THASKA	HRDF	Rep. of Dhank choupal	04-Jun-07	25-Aug-07	25000	25000	25000	25000	Completed	Baroda

BDPO, Kathura	THASKA	HRDF	Rep. of S.C. Choupal	04-Jun-07	25-Aug-07	25000	25000	25000	25000	Completed	Baroda
BDPO, Kathura	THASKA	SGRY	Pound & Pav. Of street from H/O Om Parkash to	08-Jun-07	23-Jan-08	63000	63000	63000	63000	Completed	Baroda
BDPO, Kathura	THASKA	SGRY	Rep. of Gen. Choupal	11-Mar-08	31-Mar-08	10000	10000	10000	10000	Completed	Baroda
BDPO, Kathura	THASKA	TSC	Const. of two Latring in School	10-Aug-06	28-Feb-07	40000	40000	40000	40000	Completed	Baroda
BDPO, Kathura	THASKA	SGRY	Const. of H/O Kamlesh W/O Sultan	18-Jun-07	17-Jul-07	20000	20000	20000	20000	Completed	Baroda
BDPO, Kathura	THASKA	SGRY	Const. of H/O Murti W/O Sadeek	27-Aug-07	05-Jan-07	20000	20000	20000	20000	Completed	Baroda
BDPO, Kathura	BHAINSWAN KHURD	LADT	Pav. Of street with Drain from Prem to Surta Balmiki	03-May-06	15-Mar-06	9000	9000	9000	9000	Completed	Gohana
BDPO, Kathura	BHAINSWAN KHURD	LADT	Pav. Of street with Drain from Prem to Surta Balmiki	03-May-06	15-Mar-06	11000	11000	11000	11000	Completed	Gohana
BDPO, Kathura	BHAINSWAN KHURD	TFC	Drain from H/O Prem to Surta Balmiki	01-Aug-05	28-Jan-06	62000	62000	62000	62000	Completed	Gohana
BDPO, Kathura	BHAINSWAN KHURD	TFC	Drain from H/O Prem to Surta Balmiki	01-Aug-05	28-Jan-06	72000	72000	72000	72000	Completed	Gohana
BDPO, Kathura	BHAINSWAN KHURD	TFC	Const. of nala from Kanal to Surta Balmiki	06-May-06	25-Jun-06	72000	72000	72000	72000	Completed	Gohana
BDPO, Kathura	BHAINSWAN KHURD	2nd SFC	Const. of nala from Kanal to Surta Balmiki	03-Jun-07	28-Mar-07	69000	69000	69000	69000	Completed	Gohana

BDPO, Kathura	BHAINSWAN KHURD	HRDF	Rep. of S.C. Choupal	11-Oct-06	25-Nov-06	25000	25000	25000	25000	Completed	Gohana
BDPO, Kathura	BHAINSWAN KHURD	HRDF	Rep. of Balmiki Choupal	11-Jun-06	21-Nov-06	25000	25000	25000	25000	Completed	Gohana
BDPO, Kathura	BHAINSWAN KHURD	CD-Grant	Pav. Of street from H/O Dedo to Main street	12-Aug-05	15-Dec-05	5000	5000	5000	5000	Completed	Gohana
BDPO, Kathura	BHAINSWAN KHURD	CD-Grant	Rep. of Primary School	01-Jan-06	01-Nov-06	10000	10000	10000	10000	Completed	Gohana
BDPO, Kathura	BHAINSWAN KHURD	CD-Grant	from H/O Sant Ram to Rishala Pandit	12-Jan-06	12-Aug-06	5000	5000	5000	5000	Completed	Gohana
BDPO, Kathura	BHAINSWAN KHURD	CD-Grant	Rep. of Primary School	02-Apr-06	02-Nov-06	10000	10000	10000	10000	Completed	Gohana
BDPO, Kathura	BHAINSWAN KHURD	CD-Grant	Rep. of Primary School	15-Feb-06	22-Feb-06	10000	10000	10000	10000	Completed	Gohana
BDPO, Kathura	BHAINSWAN KHURD	CD-Grant	Handpump in Vet. Hospital	01-Jun-06	01-Aug-06	2000	2000	2000	2000	Completed	Gohana
BDPO, Kathura	BHAINSWAN KHURD	Misc	from H/O Munsu S/O Karan Singh to Rishala Pandit	07-Jan-06	07-Oct-06	10000	10000	10000	10000	Completed	Gohana
BDPO, Kathura	BHAINSWAN KHURD	MPLAD	Const. of nala from Kanal to Surta Balmiki	08-Jan-06	28-Jan-06	30000	30000	30000	30000	Completed	Gohana
BDPO, Kathura	BHAINSWAN KHURD	MPLAD	Rep. of B.C. Choupal	10-May-06	15-Oct-06	30000	30000	30000	30000	Completed	Gohana
BDPO, Kathura	BHAINSWAN KHURD	MPLAD	Comp. of Malik C/Centre	03-Feb-07	27-Feb-07	55000	55000	55000	55000	Completed	Gohana

BDPO, Kathura	BHAINSWAN KHURD	SGRY	wala pound & E/filling from Culvert to S.C.	12-Aug-06	20-Dec-06					Completed	Gohana
BDPO, Kathura	BHAINSWAN KHURD	SGRY	E/filling from Balmiki Choupal to H/0 Surata Balmiki	21-Feb-07	16-Jan-07					Completed	Gohana
BDPO, Kathura	BHAINSWAN KHURD	SGRY	from H/0 Balkishan to Firni & digging of pound	05-May-05	31-May-05	121000	100000	100000	100000	Completed	Gohana
BDPO, Kathura	BHAINSWAN KHURD	SGRY	wala pound & E/filling in School & Malik Choupal to	02-Feb-07	28-Feb-07	110000	110000	110000	110000	Completed	Gohana
BDPO, Kathura	BHAINSWAN KHURD	IAY	Const. of H/0 Sube S/0 Munsii Harijan	01-Jan-06	01-Dec-06	25000	25000	25000	25000	Completed	Gohana
BDPO, Kathura	BHAINSWAN KHURD	Misc	Rep. of G.P.School	14-Mar-07	31-Jul-07	25000	25000	25000	25000	Completed	Gohana
BDPO, Kathura	BHAINSWAN KHURD	Misc	Rep. of G.P.School	04-May-07	22-Jun-07	38000	38000	38000	38000	Completed	Gohana
BDPO, Kathura	BHAINSWAN KHURD	PRI	Const. of nali from Malik Choupal to Balmiki Choupal	05-Jan-07	30-May-07	72000	72000	72000	72000	Completed	Gohana
BDPO, Kathura	BHAINSWAN KHURD	TFC	S.C. Choupal to Madina wala Rasta & H/0 Med	23-Oct-06	12-Jan-07	72000	72000	72000	72000	Completed	Gohana
BDPO, Kathura	BHAINSWAN KHURD	TFC	H/0 Devak Ram to Kassap Choupal & H/0 Bajhi to nala	02-Jun-07	31-Mar-08	72000	72000	72000	72000	Completed	Gohana
BDPO, Kathura	BHAINSWAN KHURD	HRDF	Rep. of Balmiki Choupal	04-Jun-07	15-Jan-08	25000	25000	25000	25000	Completed	Gohana
BDPO, Kathura	BHAINSWAN KHURD	HRDF	Rep.of S.C.Choupal	04-Jun-07	15-Jan-08	25000	25000	25000	25000	Completed	Gohana

BDPO, Kathura	BHAINSWAN KHURD	SGRY	wala pound & Pav. Of street from S.C. Choupal to House	08-Jun-07	31-Mar-08	121000	121000	121000	121000	Completed	Gohana
BDPO, Kathura	BHAINSWAN KHURD	M.P.	Comp. of Malik C/Centre	21-May-07	31-Jan-08	185000	185000	185000	185000	Completed	Gohana
BDPO, Kathura	BHAINSWAN KHURD	TSC	one in School & one in Angnwari Centre	10-Aug-06	28-Feb-07	25000	25000	25000	25000	Completed	Gohana
BDPO, Kathura	BHAINSWAN KHURD	IAY	Const. of H/O Shavitri W/O Ramkuwar	10-Oct-07	21-Dec-07	25000	25000	25000	25000	Completed	Gohana
BDPO, Kathura	BHAINSWAN KHURD	ZP-SGRY	Const. of H/O pyara S/O Hari Singh	06-Nov-07	18-Jan-08	20000	20000	20000	20000	Completed	Gohana
BDPO, Kathura	GUDHA	LADT	Pav. Of street with Drain from Gen. Choupal to Mata	14-Feb-05	18-Feb-06	2000	2000	2000	2000	Completed	Gohana
BDPO, Kathura	GUDHA	LADT	Pav. Of street with Drain from Gen. Choupal to Mata	14-Feb-06	18-Feb-06	3000	3000	3000	3000	Completed	Gohana
BDPO, Kathura	GUDHA	TFC	street with Drain from H/O Raj Singh to Supan	12-Oct-05	20-Dec-05	19000	19000	19000	19000	Completed	Gohana
BDPO, Kathura	GUDHA	TFC	Const. of nala from H/O Bani Singh to Firni	03-Apr-06	22-Apr-06	22000	22000	22000	22000	Completed	Gohana
BDPO, Kathura	GUDHA	TFC	Const of nali from Ramehar Pt. H/O to Firni	04-Jun-05	24-Apr-06	22000	22000	22000	22000	Completed	Gohana
BDPO, Kathura	GUDHA	2nd SFC	Const. of nali from Gen. Choupal to Pond	12-Apr-06	21-Dec-06	21000	21000	21000	21000	Completed	Gohana
BDPO, Kathura	GUDHA	2nd SFC	Spl. Rep of Panchayat Ghar	06-Jun-06	24-Jun-06	50000	50000	50000	50000	Completed	Gohana

BDPO, Kathura	GUDHA	CD-Grant	Pav. Of street from H/0 Pawan Balmiki to Balwan	05-Apr-06	05-Oct-06	5000	5000	5000	5000	Completed	Gohana
BDPO, Kathura	GUDHA	CD-Grant	Pav. Of street from H/0 Pawan Balmiki to Balwan	05-Apr-06	05-Oct-06	5000	5000	5000	5000	Completed	Gohana
BDPO, Kathura	GUDHA	CD-Grant	Street from H/0 Chand Ram to Main Street	02-Aug-07	02-Dec-07	10000	10000	10000	10000	Completed	Gohana
BDPO, Kathura	GUDHA	MPLAD	Const. of Room in primary School	31-Dec-05	15-Jun-06	120000	120000	120000	120000	Completed	Gohana
BDPO, Kathura	GUDHA	SGRY	Pav. Street from H/0 Karishan to PWD Road	03-Feb-06	27-Mar-06	97000	97000	97000	97000	Completed	Gohana
BDPO, Kathura	GUDHA	SGRY	from H/0 Mahar Singh to firni & Balwant to Pound	02-Apr-06	24-Feb-06	27000	27000	27000	27000	Completed	Gohana
BDPO, Kathura	GUDHA	SGRY	street with Drain from H/0 Raj Singh to Supan	03-Jun-07	16-Mar-07	11000	11000	11000	11000	Completed	Gohana
BDPO, Kathura	GUDHA	IAY	Const. of H/0 Babli W/0 Satpal S/0 Maiya	03-May-06	15-Mar-06	25000	25000	25000	25000	Completed	Gohana
BDPO, Kathura	GUDHA	PRI	Const. of nali H/0 Sultan to Pawan	06-Feb-07	20-Jun-07	22000	22000	22000	22000	Completed	Gohana
BDPO, Kathura	GUDHA	TFC	Const. of nali Firni to H/0 Ragbir	23-Oct-07	25-Feb-08	22000	22000	22000	22000	Completed	Gohana
BDPO, Kathura	GUDHA	TFC	H/0 Azad to Balwan & Chandan to Pound	02-Jun-07	14-Mar-08	22000	22000	22000	22000	Completed	Gohana
BDPO, Kathura	GUDHA	SGRY	from Main street H/0 Azad & Main street to H/0	08-Jun-07	14-Dec-07	70000	70000	70000	70000	Completed	Gohana

BDPO, Kathura	GUDHA	SGRY	Vety.Hospital & Ex Sarpanch to C.C. street	08-Jun-07	16-Dec-07	26000	26000	26000	26000	Completed	Gohana
BDPO, Kathura	GUDHA	HRDF	street from PWD Road to New Choupal	05-May-08	30-Jun-08	100000	100000	100000	100000	Completed	Gohana
Xen(Panchayati Raj), Sonipat	BHAINSWAN KHURD	HRDF	C.C Street	01-Jun-08	30-Sep-08	1000000	1000000	500000	800000	In Progress	Gohana
BDPO, Kathura	GUDHA	HRDF	Const. of CC Street	04-Apr-08	30-Jun-08	100000	100000	100000	100000	Completed	Gohana
BDPO, Kathura	BHAINSWAN KHURD	HRDF	Rep. of SC Chopal	28-Jul-08	31-Aug-08	50000	50000	50000	20000	In Progress	Gohana
BDPO, Kathura	BHAINSWAN KHURD	HRDF	Rep. of SC Chopal	28-Jul-08	31-Aug-08	50000	50000	50000	20000	In Progress	Gohana
BDPO, Kathura	BHAINSWAN KHURD	HRDF	Rep. of BC Chopal	28-Jul-08	31-Aug-08	50000	50000	50000	20000	In Progress	Gohana
Xen(Panchayati Raj), Sonipat	KATHURA	HRDF	Pav. Of street	08-Jan-08	31-Dec-08	4918700	4918700	2459350	0	In Progress	Baroda
BDPO, Kathura	KATHURA	Nrega	Digging of pond			486000	243000	243000		In Progress	Baroda
BDPO, Kathura	MIRZAPUR KHERI	Nrega	Digging of pond			83500	42000	42000		In Progress	Baroda
BDPO, Kathura	MIRZAPUR KHERI	Nrega	Digging of pond mandir wala			459000	229500	229500		In Progress	Baroda
BDPO, Kathura	MADINA	Nrega	R/wall			493000	250000	250000		In Progress	Baroda

BDPO, Kathura	MADINA	Nrega	Digging of pond			463000	231500	231500	In Progress	Baroda
BDPO, Kathura	DHANANA	Nrega	Ring bandh			240000	120000	120000	In Progress	Baroda
Xen(Panchayati Raj), Sonipat	BHAINSWAN KHURD	HRDF	Pav. Of Firni	14-Jul-08	14-Oct-08	1314000	1314000	657000	In Progress	Gohana
D.E.E.O. Sonipat	CHHAPRA	TFC	Mentiance of G.P.S/ G.G.P. School			700000	700000	700000	Not Started	Baroda
D.E.E.O. Sonipat	BHANDERI	TFC	Repair And Mentiance			500000	500000	500000	Not Started	Baroda
D.E.E.O. Sonipat	AHULANA	TFC	Mentiance of G.P.S/ G.G.P. School			800000	800000	800000	Not Started	Baroda
D.E.E.O. Sonipat	KELPHA	TFC	Mentiance of G.P.S/ G.G.P. School			800000	800000	800000	Not Started	Baroda
D.E.E.O. Sonipat	CHHICHRANA	TFC	Mentiance of G.P.S/ G.G.P. School			800000	800000	800000	Not Started	Baroda
D.E.E.O. Sonipat	DHANANA	TFC	Mentiance of G.P.S/ G.G.P. School			800000	800000	800000	Not Started	Baroda
D.E.E.O. Sonipat	DHANANA	TFC	Mentiance of G.P.S/ G.G.P. School			800000	800000	800000	Not Started	Baroda
D.E.E.O. Sonipat	RINDHANA	TFC	Mentiance of G.P.S/ G.G.P. School			800000	800000	800000	Not Started	Baroda
D.E.E.O. Sonipat	BHAINSWAN KHURD	TFC	Mentiance of G.P.S/ G.G.P. School			600000	600000	600000	Not Started	Gohana

D.E.E.O. Sonipat	BANWASA	TFC	Mentiance of G.P.S/ G.G.P. School	800000	800000	800000	Not Started	Baroda
D.E.E.O. Sonipat	THASKA	TFC	Mentiance of G.P.S/ G.G.P. School	1000000	1000000	1000000	Not Started	Baroda
D.E.E.O. Sonipat	GUDHA	TFC	Mentiance of G.P.S/ G.G.P. School	800000	800000	800000	Not Started	Gohana
D.E.E.O. Sonipat	CHHICHHRANA	TFC	Mentiance of G.P.S/ G.G.P. School	800000	800000	800000	Not Started	Baroda
D.E.E.O. Sonipat	NIZAMPUR	TFC	Mentiance of G.P.S/ G.G.P. School	1000000	1000000	1000000	Not Started	Baroda
D.E.E.O. Sonipat	MIRZAPUR KHERI	TFC	Mentiance of G.P.S/ G.G.P. School	500000	500000	500000	Not Started	Baroda
Xen., Marketing Board, Sonipat	AHULANA	Misc	baroda mor (thuthan) to ahulana	660600			Not Started	Baroda
Xen., Marketing Board, Sonipat	MADINA	Misc	Madina to Bhainswal khurd	8207000			Not Started	Baroda

















































































































































