

**KHARKHAUDA DEVELOPMENT WORK STATUS**

Department	Village/MC	Scheme Name	Work_name	Start Date	Status on	Estimated cost	Sanction Amt	Release Amt	Utilize Amt	Status	Constitue ncy
BDPO, Kharkhoda	ANANDPUR	IAY	2 House	22-Jul-05	31-Mar-06	50000	50000	50000	50000	Completed	Rohat
BDPO, Kharkhoda	ANANDPUR	SGRY	Const.of street /Nali	22-Jun-05	31-Mar-06	32061	32061	32061	32061	Completed	Rohat
BDPO, Kharkhoda	ANANDPUR	LADT	P/Street	21-Feb-06	31-Mar-07	7034	7034	7034	7034	Completed	Rohat
BDPO, Kharkhoda	ANANDPUR	TFC	Waste Water/Street/Nala	11-Nov-05	31-Mar-07	42480	42480	42480	42480	Completed	Rohat
BDPO, Kharkhoda	ANANDPUR	SFC	Street/Nali	03-Apr-06	31-May-08	21839	21839	21839	21839	Completed	Rohat
BDPO, Kharkhoda	ANANDPUR	SGRY	Const.of Street	30-Sep-05	31-Mar-06	37908	37908	37908	37908	Completed	Rohat
BDPO, Kharkhoda	ANANDPUR	HRDF	Chopal Repair	25-Nov-06	31-Mar-07	34000	34000	34000	34000	Completed	Rohat
BDPO, Kharkhoda	ANANDPUR	TFC	Waste Water Nala/Nali	22-Feb-06	31-Mar-07	45508	45508	45508	45508	Completed	Rohat
BDPO, Kharkhoda	ANANDPUR	IAY	2 House	21-Oct-07	25-Oct-08	50000	50000	50000	50000	Completed	Rohat
BDPO, Kharkhoda	ANANDPUR	SGRY	Earth feeling	02-Dec-05	31-Mar-06	43030	43030	43030	43030	Completed	Rohat

BDPO, Kharkhoda	ANANDPUR	TFC	Waste Water Nala/Nali	04-Dec-07	31-Mar-08	45508	45508	45508	45508	Completed	Rohat
BDPO, Kharkhoda	BARONA	IAY	3 House	29-Mar-06	31-Mar-06	75000	75000	75000	75000	Completed	Rohat
BDPO, Kharkhoda	BARONA	SGRY	Const of Street	16-Mar-07	31-Mar-07	20000	20000	20000	20000	Completed	Rohat
BDPO, Kharkhoda	BARONA	SGRY	Const.of street /Way/ Earth Feeling	23-Jul-05	31-Mar-06	138304	138304	138304	138304	Completed	Rohat
BDPO, Kharkhoda	BARONA	DP	Street	03-Apr-05	31-Mar-06	60000	60000	60000	60000	Completed	Rohat
BDPO, Kharkhoda	BARONA	SGRY	Earth feeling	15-Apr-06	31-Mar-07	150390	150390	150390	150390	Completed	Rohat
BDPO, Kharkhoda	BARONA	TFC	Waste Water Nala/Nali	04-Dec-07	31-Mar-08	192524	192524	192524	192524	Completed	Rohat
BDPO, Kharkhoda	BARONA	IAY	2 House	25-May-07	31-Mar-08	50000	50000	50000	50000	Completed	Rohat
BDPO, Kharkhoda	BARONA	SGRY	Earth feeling/ Const.of Street	23-Jul-07	31-Mar-08	207420	207420	207420	207420	Completed	Rohat
BDPO, Kharkhoda	BARONA	MPLAD	Const of Pouri in Talab	22-May-07	31-Mar-08	88000	88000	88000	88000	Completed	Rohat
BDPO, Kharkhoda	BARONA	SGRY	Earth feeling/2 Shaid/Digging Pond	14-Sep-07	31-Mar-08	305257	305257	305257	305257	Completed	Rohat
BDPO, Kharkhoda	BARONA	LADT	P/Street	21-Feb-05	31-Mar-06	29754	29754	29754	29754	Completed	Rohat

BDPO, Kharkhoda	BARONA	IAY	2 House	25-May-06	31-Dec-07	50000	50000	50000	50000	Completed	Rohat
BDPO, Kharkhoda	BARONA	TFC	Waste Water Nala/Nali	15-Apr-07	31-Mar-08	179076	179076	179076	179076	Completed	Rohat
BDPO, Kharkhoda	BARONA	SFC	Street/Nali	03-Apr-06	31-Mar-07	192392	192392	192392	192392	Completed	Rohat
BDPO, Kharkhoda	FARMANA	IAY	5 House	01-Mar-07	31-Mar-07	125000	125000	125000	125000	Completed	Rohat
BDPO, Kharkhoda	FARMANA	SGRY	Const.of Rasta	15-Apr-06	31-Mar-07	76811	76811	76811	76811	Completed	Rohat
BDPO, Kharkhoda	FARMANA	SGRY	Earth feeling / Const.of Street	15-Apr-05	31-Mar-06	189514	189514	189514	189514	Completed	Rohat
BDPO, Kharkhoda	FARMANA	DP	P/Street/2 Chopal Repair	04-Feb-05	31-Mar-06	260000	260000	260000	260000	Completed	Rohat
BDPO, Kharkhoda	FARMANA	HRDF	Const of B.C Chopal	03-Feb-06	31-Mar-07	50000	50000	50000	50000	Completed	Rohat
BDPO, Kharkhoda	FARMANA	LADT	P/Street	21-Feb-05	31-Mar-06	42704	42704	42704	42704	Completed	Rohat
BDPO, Kharkhoda	FARMANA	TFC	Waste Water /Street/Nala/Nali	22-Feb-06	31-Mar-07	258306	258306	258306	258306	Completed	Rohat
BDPO, Kharkhoda	FARMANA	SFC	Street/Nali/B/Wall Vet. Hospital	03-Apr-06	31-Mar-07	402000	402000	402000	402000	Completed	Rohat
BDPO, Kharkhoda	FARMANA	IAY	1 House	19-Jul-06	31-Mar-07	25000	25000	25000	25000	Completed	Rohat

BDPO, Kharkhoda	FARMANA	SGRY	Const.of Street	15-Apr-06	31-Mar-07	100000	100000	100000	100000	Completed	Rohat
BDPO, Kharkhoda	FARMANA	SGRY	Const.of Street/Nali	15-Apr-06	31-Mar-07	206055	206055	206055	206055	Completed	Rohat
BDPO, Kharkhoda	FARMANA	HRDF	2 Chopal Repair	10-Oct-06	31-Mar-07	100000	100000	100000	100000	Completed	Rohat
BDPO, Kharkhoda	FARMANA	IAY	3 House	15-Sep-06	31-Mar-07	75000	75000	75000	75000	Completed	Rohat
BDPO, Kharkhoda	FARMANA	SGRY	E/feeling on link Road	15-Apr-07	31-Mar-08	100000	100000	100000	100000	Completed	Rohat
BDPO, Kharkhoda	FARMANA	SGRY	Const.of Street	15-Apr-07	31-Mar-08	251793	251793	251793	251793	Completed	Rohat
BDPO, Kharkhoda	FARMANA	MPLAD	Talab (Stair on Pond)	08-Feb-08	31-Mar-08	500000	500000	500000	500000	Completed	Rohat
BDPO, Kharkhoda	FARMANA	TFC	Waste Water Nala/Nali	11-Nov-05	31-Mar-07	258306	258306	258306	258306	Completed	Rohat
BDPO, Kharkhoda	FIROJPUR BANGAR	IAY	2 House	13-Feb-05	31-Mar-06	50000	50000	50000	50000	Completed	Rohat
BDPO, Kharkhoda	JHAROTHI	DP	P/ Street	25-Apr-05	31-Mar-06	185000	185000	185000	185000	Completed	Rohat
BDPO, Kharkhoda	JATOLA	DP	P/Street	17-May-05	31-Mar-06	80000	80000	80000	80000	Completed	Rohat
BDPO, Kharkhoda	KHURAMPU R	SGRY	cosnt of Street/E/Filling	13-May-05	31-Mar-06	30468	30468	30468	30468	Completed	Rohat

BDPO, Kharkhoda	GARHI SISANA	IAY	3 House	12-Mar-05	31-Mar-06	75000	75000	75000	75000	Completed	Rohat
BDPO, Kharkhoda	GOPALPUR	SGRY	Earth feeling	25-Apr-05	31-Mar-06	20000	20000	20000	20000	Completed	Rohat
BDPO, Kharkhoda	JHARONTH	SGRY	cosnt of Street/ Nali	26-Apr-05	31-Mar-06	43586	43586	43586	43586	Completed	Rohat
BDPO, Kharkhoda	JHAROTHI	IAY	1 House	25-Apr-05	31-Mar-06	25000	25000	25000	25000	Completed	Rohat
BDPO, Kharkhoda	KHURAMPUR	IAY	2 House	28-Apr-06	31-Mar-07	50000	50000	50000	50000	Completed	Rohat
BDPO, Kharkhoda	KIRHOLI	SGRY	Const.of Street	25-Apr-05	31-Mar-06	26026	26026	26026	26026	Completed	Rohat
BDPO, Kharkhoda	NASIRPUR CHOLKA	HRDF	P/Street With Drain/School Rasta	15-Apr-05	31-Mar-06	184000	184000	184000	184000	Completed	Rohat
BDPO, Kharkhoda	NAKLOI	SGRY	const of Street	14-May-05	31-Mar-06	51704	51704	51704	51704	Completed	Rohat
BDPO, Kharkhoda	PEHLADPUR	SGRY	Earth feeling	25-May-05	15-Jun-05	20000	20000	20000	20000	Completed	Rohat
BDPO, Kharkhoda	GORAR	IAY	4 House	20-Mar-05	31-Mar-06	100000	100000	100000	100000	Completed	Rohat
BDPO, Kharkhoda	GARHI SISANA	SGRY	E/Filling	23-Apr-05	31-Mar-06	20000	20000	20000	20000	Completed	Rohat
BDPO, Kharkhoda	GOPALPUR	SGRY	Const.of Street/ earth feeling	25-Apr-05	31-Mar-06	107826	107826	107826	107826	Completed	Rohat

BDPO, Kharkhoda	JHARONTH	LADT	P/Rasta	15-May-05	31-Mar-06	10972	10972	10972	10972	Completed	Rohat
BDPO, Kharkhoda	JHAROTHI	SGRY	const of Street	21-Feb-05	31-Mar-06	100000	100000	100000	100000	Completed	Rohat
BDPO, Kharkhoda	KHERI DAHIYA	IAY	3 House	23-Apr-06	31-Mar-07	75000	75000	75000	75000	Completed	Rohat
BDPO, Kharkhoda	KHURAMPU R	SGRY	cosnt of Street	15-May-05	31-Mar-06	100000	100000	100000	100000	Completed	Rohat
BDPO, Kharkhoda	KIRHOLI	LADT	P/Street	21-Jun-05	31-Mar-06	3078	3078	3078	3078	Completed	Rohat
BDPO, Kharkhoda	NAKLOI	LADT	P/Street	21-May-05	31-Mar-06	11482	11482	11482	11482	Completed	Rohat
BDPO, Kharkhoda	JHARONTH	TFC	Waste Water Nala	25-Apr-05	31-Mar-06	66304	66304	66304	66304	Completed	Rohat
BDPO, Kharkhoda	JHAROTHI	SGRY	Const of Street/E/ Filling	29-Apr-05	31-Mar-06	49895	49895	49895	49895	Completed	Rohat
BDPO, Kharkhoda	JATOLA	SGRY	Const.of Street/	13-Apr-05	31-Mar-06	54026	54026	54026	54026	Completed	Rohat
BDPO, Kharkhoda	MOZAM NAGAR	IAY	1 House	25-Apr-06	31-Mar-07	25000	25000	25000	25000	Completed	Rohat
BDPO, Kharkhoda	NASIRPUR CHOLKA	SGRY	cosnt of Street/E/Filling/Nali	15-Apr-05	31-Mar-06	53110	53110	53110	53110	Completed	Rohat
BDPO, Kharkhoda	KANWALI	IAY	2 House	25-Apr-05	31-Mar-06	50000	50000	50000	50000	Completed	Rohat

BDPO, Kharkhoda	KANWALI	SGRY	Const.of Street /Earth feeling	27-Apr-05	31-Mar-06	47115	47115	47115	47115	Completed	Rohat
BDPO, Kharkhoda	KANWALI	LADT	P/Street	21-Feb-05	31-Mar-06	12938	12938	12938	12938	Completed	Rohat
BDPO, Kharkhoda	KANWALI	TFC	Waste Water Nala	11-Nov-05	31-Mar-07	78275	78275	78275	78275	Completed	Rohat
BDPO, Kharkhoda	KANWALI	SFC	Street/Nali	03-Apr-06	31-Mar-07	40174	40174	40174	40174	Completed	Rohat
BDPO, Kharkhoda	KANWALI	IAY	5 House	25-Apr-06	31-Mar-07	125000	125000	125000	125000	Completed	Rohat
BDPO, Kharkhoda	KANWALI	SGRY	Const.of Street	24-Apr-06	31-Mar-07	51208	51208	51208	51208	Completed	Rohat
BDPO, Kharkhoda	KANWALI	HRDF	2 Chopal Repair	27-Nov-06	31-Mar-07	36000	36000	36000	36000	Completed	Rohat
BDPO, Kharkhoda	KANWALI	TFC	Waste Water Nala	22-Feb-06	31-Mar-08	83712	83712	83712	83712	Completed	Rohat
BDPO, Kharkhoda	KANWALI	IAY	5 House	25-Apr-07	31-Mar-08	125000	125000	125000	125000	Completed	Rohat
BDPO, Kharkhoda	KANWALI	SGRY	Const.of Street/Nali	25-Apr-07	31-Mar-08	63241	63241	63241	63241	Completed	Rohat
BDPO, Kharkhoda	KANWALI	MPLAD	P/Street	10-Jan-08	31-Mar-08	166000	166000	166000	166000	Completed	Rohat
BDPO, Kharkhoda	KANWALI	TFC	Waste Water Nali/Nala	04-Dec-07	31-Mar-08	83712	83712	83712	83712	Completed	Rohat

BDPO, Kharkhoda	KHANDA	IAY	3 House	25-Apr-05	31-Mar-06	75000	75000	75000	75000	Completed	Rohat
BDPO, Kharkhoda	KHANDA	SGRY	R/Wall With Street	24-Apr-05	31-Mar-06	100000	100000	100000	100000	Completed	Rohat
BDPO, Kharkhoda	KHANDA	SGRY	Const of Street/Earth feeling	24-Apr-05	31-Mar-06	174501	174501	174501	174501	Completed	Rohat
BDPO, Kharkhoda	KHANDA	DP	P/Street	04-Feb-05	31-Mar-06	80000	80000	80000	80000	Completed	Rohat
BDPO, Kharkhoda	KHANDA	HRDF	P/Street With Side Drain	15-Jun-05	31-Mar-06	115000	115000	115000	115000	Completed	Rohat
BDPO, Kharkhoda	KHANDA	LADT	P/Street	21-Feb-05	31-Mar-06	53002	53002	53002	53002	Completed	Rohat
BDPO, Kharkhoda	KHANDA	TFC	Waste Water Nali	11-Nov-05	31-Mar-08	320610	320610	320610	320610	Completed	Rohat
BDPO, Kharkhoda	KHANDA	TFC	Const of Nala	11-Nov-05	31-Mar-06	75000	75000	75000	75000	Completed	Rohat
BDPO, Kharkhoda	KHANDA	SFC	Street/Nali/Chopal Repair	03-Apr-06	31-Mar-07	224586	224586	224586	224586	Completed	Rohat
BDPO, Kharkhoda	KHANDA	IAY	2 House	25-Apr-06	31-Mar-07	50000	50000	50000	50000	Completed	Rohat
BDPO, Kharkhoda	KHANDA	SGRY	Const.of Street/Earh feeling	28-Apr-06	31-Mar-07	189670	189670	189670	189670	Completed	Rohat
BDPO, Kharkhoda	KHANDA	HRDF	Chopal Repair	14-Jun-06	31-Mar-07	50000	50000	50000	50000	Completed	Rohat



BDPO, Kharkhoda	KHANDA	TFC	Waste Water Nali/Nala	22-Feb-06	31-Mar-07	342960	342960	342960	342960	Completed	Rohat
BDPO, Kharkhoda	KHANDA	IAY	1 House	25-Apr-07	31-Mar-08	25000	25000	25000	25000	Completed	Rohat
BDPO, Kharkhoda	KHANDA	SGRY	Earth feeling	22-Apr-07	31-Mar-08	261195	261195	261195	261195	Completed	Rohat
BDPO, Kharkhoda	KHANDA	MPLAD	C/C Street/Narain Asram Repair	22-May-07	31-Mar-08	313000	313000	313000	313000	Completed	Rohat
BDPO, Kharkhoda	KHANDA	SGRY	Const.of Street	22-Apr-07	31-Mar-08	70000	70000	70000	70000	Completed	Rohat
BDPO, Kharkhoda	KHANDA	TFC	Waste Water Nala/Nali	04-Dec-07	31-Mar-08	342960	342960	342960	342960	Completed	Rohat
BDPO, Kharkhoda	KHANDA	TFC	Const of Nala	15-Apr-07	31-Mar-08	70000	70000	70000	70000	Completed	Rohat
BDPO, Kharkhoda	KHERI DAHIYA	IAY	2 House	22-May-05	31-Mar-06	50000	50000	50000	50000	Completed	Rohat
BDPO, Kharkhoda	KHERI DAHIYA	SGRY	Const.of Street	19-Apr-05	31-Mar-06	52344	52344	52344	52344	Completed	Rohat
BDPO, Kharkhoda	KHERI DAHIYA	LADT	P/Street	21-Feb-05	31-Mar-06	12215	12215	12215	12215	Completed	Rohat
BDPO, Kharkhoda	KHERI DAHIYA	SFC	Street/Nali	03-Apr-06	31-Mar-07	75884	75884	75884	75884	Completed	Rohat
BDPO, Kharkhoda	KHERI DAHIYA	IAY	1 House	25-Jun-06	31-Mar-07	25000	25000	25000	25000	Completed	Rohat

BDPO, Kharkhoda	KHERI DAHIYA	SGRY	Const.of Street/Earh feeling	24-Apr-06	31-Mar-07	56917	56917	56917	56917	Completed	Rohat
BDPO, Kharkhoda	KHERI DAHIYA	HRDF	Chopal Repair	27-Nov-06	31-Mar-07	30000	30000	30000	30000	Completed	Rohat
BDPO, Kharkhoda	KHERI DAHIYA	TFC	Waste Water Nali	11-Nov-05	31-Mar-06	79062	79062	79062	79062	Completed	Rohat
BDPO, Kharkhoda	KHERI DAHIYA	IAY	5 House	25-May-07	31-Mar-08	125000	125000	125000	125000	Completed	Rohat
BDPO, Kharkhoda	KHERI DAHIYA	MPLAD	C.C Street	22-May-07	31-Mar-08	125000	125000	125000	125000	Completed	Rohat
BDPO, Kharkhoda	KHERI DAHIYA	TFC	Waste Water Nala/Nali	15-Jun-07	31-Mar-08	79062	79062	79062	79062	Completed	Rohat
BDPO, Kharkhoda	KHERI DAHIYA	TFC	Const of Nala	22-Apr-07	31-Mar-08	75230	75230	75230	75230	Completed	Rohat
BDPO, Kharkhoda	KHERI DAHIYA	SGRY	Const.of Street	22-Apr-05	31-Mar-06	100000	100000	100000	100000	Completed	Rohat
BDPO, Kharkhoda	KUNDAL	IAY	1 House	25-Apr-05	31-Mar-06	25000	25000	25000	25000	Completed	Rohat
BDPO, Kharkhoda	KUNDAL	SGRY	Repair of School Bramda	25-Apr-05	31-Mar-06	50000	50000	50000	50000	Completed	Rohat
BDPO, Kharkhoda	KUNDAL	SGRY	Earth feeling/shamshan Rasta	25-May-05	31-Mar-06	27158	27158	27158	27158	Completed	Rohat
BDPO, Kharkhoda	KUNDAL	HRDF	Cow Ghat	03-Feb-06	30-Nov-07	70600	70600	70600	70600	Completed	Rohat

BDPO, Kharkhoda	KUNDAL	LADT	P/Street	21-Feb-05	31-Mar-06	17892	17892	17892	17892	Completed	Rohat
BDPO, Kharkhoda	KUNDAL	TFC	Waste Water Nala	22-Feb-06	31-Mar-07	108224	108224	108224	108224	Completed	Rohat
BDPO, Kharkhoda	KUNDAL	SFC	Street	03-Apr-06	31-Mar-07	55557	55557	55557	55557	Completed	Rohat
BDPO, Kharkhoda	KUNDAL	SGRY	Const.of Street/Earth feeling	25-Jul-06	31-Mar-07	34517	34517	34517	34517	Completed	Rohat
BDPO, Kharkhoda	KUNDAL	MPLAD	P/Street	18-Oct-06	31-Mar-07	100000	100000	100000	100000	Completed	Rohat
BDPO, Kharkhoda	KUNDAL	TFC	Waste Water Nala	22-Feb-06	31-Mar-07	115768	115768	115768	115768	Completed	Rohat
BDPO, Kharkhoda	KUNDAL	IAY	1 House	25-Apr-07	31-Mar-08	25000	25000	25000	25000	Completed	Rohat
BDPO, Kharkhoda	KUNDAL	SGRY	Const of Street	22-Aug-07	31-Mar-08	80000	80000	80000	80000	Completed	Rohat
BDPO, Kharkhoda	KUNDAL	SGRY	Const.of Street/Earth feeling/Nali	19-May-07	31-Mar-08	46962	46962	46962	46962	Completed	Rohat
BDPO, Kharkhoda	KUNDAL	TFC	Waste Water Nala/Nali	04-Dec-08	31-Mar-08	115768	115768	115768	115768	Completed	Rohat
BDPO, Kharkhoda	MANDAURA	IAY	4 House	25-Apr-05	31-Mar-06	100000	100000	100000	100000	Completed	Rohat
BDPO, Kharkhoda	MANDAURA	SGRY	Const.of Street/Nali	25-Jun-06	31-Mar-07	89903	89903	89903	89903	Completed	Rohat

BDPO, Kharkhoda	MANDAURA	DP	Const of Street	21-Feb-06	31-Dec-06	75000	75000	75000	75000	Completed	Rohat
BDPO, Kharkhoda	MANDAURA	LADT	P/Street	21-Mar-05	31-Mar-06	20946	20946	20946	20946	Completed	Rohat
BDPO, Kharkhoda	MANDAURA	TFC	Waste Water Nala	11-Nov-05	31-Mar-06	126691	126691	126691	126691	Completed	Rohat
BDPO, Kharkhoda	MANDAURA	SFC	Street/Nali	03-Apr-06	31-Mar-07	65038	65038	65038	65038	Completed	Rohat
BDPO, Kharkhoda	MANDAURA	IAY	4 House	25-Apr-06	31-Mar-07	100000	100000	100000	100000	Completed	Rohat
BDPO, Kharkhoda	MANDAURA	SGRY	Const.of Street	22-Apr-06	31-Mar-07	97727	97727	97727	97727	Completed	Rohat
BDPO, Kharkhoda	MANDAURA	DP	C.C Street	21-Dec-06	31-Mar-07	130000	130000	130000	130000	Completed	Rohat
BDPO, Kharkhoda	MANDAURA	TFC	Waste Water Nala	04-Dec-06	31-Mar-07	135544	135544	135544	135544	Completed	Rohat
BDPO, Kharkhoda	MANDAURA	TFC	Const of Nala	15-Jun-06	31-Mar-07	110000	110000	110000	110000	Completed	Rohat
BDPO, Kharkhoda	MANDAURA	SGRY	Earth feeling	15-May-07	31-Mar-08	108960	108960	108960	108960	Completed	Rohat
BDPO, Kharkhoda	MANDAURA	SGRY	Shaid	17-Jul-07	31-Mar-08	20000	20000	20000	20000	Completed	Rohat
BDPO, Kharkhoda	MANDAURA	TFC	Waste Water Nala/Nali	04-Dec-07	31-Mar-08	135544	135544	135544	135544	Completed	Rohat

BDPO, Kharkhoda	MANDAURA	TFC	Const of Nala	15-Apr-07	31-Mar-08	100000	100000	100000	100000	Completed	Rohat
BDPO, Kharkhoda	PEHLADPUR	IAY	3 House	25-Apr-06	31-Mar-07	75000	75000	75000	75000	Completed	Rohat
BDPO, Kharkhoda	ASHRAFPU R MATINDU	IAY	2 House	31-Mar-05	31-Mar-06	50000	50000	50000	50000	Completed	Rohat
BDPO, Kharkhoda	ASHRAFPU R MATINDU	SGRY	Const.of Street	24-Mar-06	31-Mar-06	100000	100000	100000	100000	Completed	Rohat
BDPO, Kharkhoda	ASHRAFPU R MATINDU	SGRY	Const.of Street / earth feeling	24-Mar-05	31-Mar-06	51658	51658	51658	51658	Completed	Rohat
BDPO, Kharkhoda	ASHRAFPU R MATINDU	DP	School Building/Drain	16-Nov-06	31-Mar-07	425000	425000	425000	425000	Completed	Rohat
BDPO, Kharkhoda	ASHRAFPU R MATINDU	LADT	P/Street	21-Feb-06	31-Mar-07	15468	15468	15468	15468	Completed	Rohat
BDPO, Kharkhoda	ASHRAFPU R MATINDU	TFC	Waste Water Nala	11-Nov-05	31-Mar-08	95040	95040	95040	95040	Completed	Rohat
BDPO, Kharkhoda	ASHRAFPU R MATINDU	TFC	Const of Nala	22-Feb-06	31-Mar-08	70000	70000	70000	70000	Completed	Rohat
BDPO, Kharkhoda	ASHRAFPU R MATINDU	SFC	Street/Nali	03-Apr-06	31-Mar-07	48030	48030	48030	48030	Completed	Rohat
BDPO, Kharkhoda	ASHRAFPU R MATINDU	IAY	12 House	09-Mar-06	31-Mar-06	300000	300000	300000	300000	Completed	Rohat
BDPO, Kharkhoda	ASHRAFPU R MATINDU	SGRY	E/feeling	20-Mar-06	31-Mar-07	135592	135592	135592	135592	Completed	Rohat

BDPO, Kharkhoda	ASHRAFPU R MATINDU	SGRY	Const.of Street	19-Mar-06	31-Mar-07	56137	56137	56137	56137	Completed	Rohat
BDPO, Kharkhoda	ASHRAFPU R MATINDU	DP	School Building	03-Apr-06	31-Mar-07	640000	640000	640000	640000	Completed	Rohat
BDPO, Kharkhoda	ASHRAFPU R MATINDU	TFC	Waste Water Nala	04-Dec-07	31-Mar-08	100086	100086	100086	100086	Completed	Rohat
BDPO, Kharkhoda	ASHRAFPU R MATINDU	IAY	10 House	29-Mar-07	31-Mar-08	250000	250000	250000	250000	Completed	Rohat
BDPO, Kharkhoda	ASHRAFPU R MATINDU	SGRY	E/feeling in Shamshan Ghat/ Fini	15-Apr-07	31-Mar-08	120000	120000	120000	120000	Completed	Rohat
BDPO, Kharkhoda	ASHRAFPU R MATINDU	SGRY	Earth feeling	15-Apr-07	31-Mar-08	69561	69561	69561	69561	Completed	Rohat
BDPO, Kharkhoda	ASHRAFPU R MATINDU	MPLAD	Const of Gurukul Bhawan	17-Aug-07	31-Mar-08	2500000	2500000	2500000	2500000	Completed	Rohat
BDPO, Kharkhoda	ASHRAFPU R MATINDU	HRDF	Const of Firni	04-Apr-07	31-Mar-08	81000	81000	81000	81000	Completed	Rohat
BDPO, Kharkhoda	MOZAM NAGAR	IAY	1 House	25-Apr-05	31-Mar-06	25000	25000	25000	25000	Completed	Rohat
BDPO, Kharkhoda	MOZAM NAGAR	SGRY	Const.of Street	25-Apr-05	31-Mar-06	50000	50000	50000	50000	Completed	Rohat
BDPO, Kharkhoda	MOZAM NAGAR	SGRY	Earth feeling	22-May-05	31-Mar-06	26551	26551	26551	26551	Completed	Rohat
BDPO, Kharkhoda	MOZAM NAGAR	DP	R/Wall Pond	03-Apr-06	31-Mar-07	80000	80000	80000	80000	Completed	Rohat

BDPO, Kharkhoda	MOZAM NAGAR	SFC	Street/Nali	03-Apr-06	31-Mar-07	6493	6493	6493	6493	Completed	Rohat
BDPO, Kharkhoda	MOZAM NAGAR	IAY	1 House	25-Apr-06	31-Mar-07	25000	25000	25000	25000	Completed	Rohat
BDPO, Kharkhoda	MOZAM NAGAR	SGRY	Const.of Street	17-Jun-06	31-Mar-07	40000	40000	40000	40000	Completed	Rohat
BDPO, Kharkhoda	MOZAM NAGAR	SGRY	Const.of Street	08-Feb-06	31-Mar-07	32016	32016	32016	32016	Completed	Rohat
BDPO, Kharkhoda	MOZAM NAGAR	TFC	Waste Water Nala	11-Nov-05	31-Mar-06	13530	13530	13530	13530	Completed	Rohat
BDPO, Kharkhoda	MOZAM NAGAR	IAY	1 House	25-Apr-07	31-Mar-08	25000	25000	25000	25000	Completed	Rohat
BDPO, Kharkhoda	MOZAM NAGAR	TFC	Waste Water Nala	22-May-05	31-Mar-06	12647	12647	12647	12647	Completed	Rohat
BDPO, Kharkhoda	MOZAM NAGAR	LADT	P/Street	21-Feb-05	31-Mar-06	2092	2092	2092	2092	Completed	Rohat
BDPO, Kharkhoda	MOZAM NAGAR	SGRY	Const of Street	25-Apr-07	31-Mar-08	100000	100000	100000	100000	Completed	Rohat
BDPO, Kharkhoda	MOZAM NAGAR	SGRY	Const.of Street/Nali	04-May-07	17-Feb-08	26240	26240	26240	26240	Completed	Rohat
BDPO, Kharkhoda	MOZAM NAGAR	TFC	Waste Water Nala/Nali	25-Apr-07	31-Mar-08	12647	12647	12647	12647	Completed	Rohat
BDPO, Kharkhoda	NIRTHAN	IAY	2 House	25-Apr-05	31-Mar-06	50000	50000	50000	50000	Completed	Rohat

BDPO, Kharkhoda	NIRTHAN	SGRY	Earth feeling/ Const.of street	25-Apr-05	15-Feb-06	26535	26535	26535	26535	Completed	Rohat
BDPO, Kharkhoda	NIRTHAN	HRDF	Const of B/Wall/ H.Chopal Repair	02-Feb-06	31-Mar-07	194000	194000	194000	194000	Completed	Rohat
BDPO, Kharkhoda	NIRTHAN	LADT	P/Street	21-Feb-05	31-Mar-06	5150	5150	5150	5150	Completed	Rohat
BDPO, Kharkhoda	NIRTHAN	TFC	Waste Water Nali	22-Feb-06	31-Mar-08	31151	31151	31151	31151	Completed	Rohat
BDPO, Kharkhoda	NIRTHAN	SFC	Street	03-Apr-06	31-Mar-07	65992	65992	65992	65992	Completed	Rohat
BDPO, Kharkhoda	NIRTHAN	IAY	2 House	25-Apr-06	31-Mar-07	50000	50000	50000	50000	Completed	Rohat
BDPO, Kharkhoda	NIRTHAN	SGRY	Const.of Street/Earh feeling	05-Apr-06	11-Dec-06	31766	31766	31766	31766	Completed	Rohat
BDPO, Kharkhoda	NIRTHAN	DP	P/Street	21-Dec-06	31-Mar-07	76000	76000	76000	76000	Completed	Rohat
BDPO, Kharkhoda	NIRTHAN	HRDF	School B/Wall	02-Aug-06	31-Mar-07	72000	72000	72000	72000	Completed	Rohat
BDPO, Kharkhoda	NIRTHAN	TFC	Waste Water Nali	11-Nov-06	31-Mar-08	33324	33324	33324	33324	Completed	Rohat
BDPO, Kharkhoda	NIRTHAN	SGRY	Const.of Street	22-May-07	15-Jan-08	26466	26466	26466	26466	Completed	Rohat
BDPO, Kharkhoda	NIRTHAN	SGRY	Const.of Street	14-Jun-07	02-May-08	80000	80000	80000	80000	Completed	Rohat



BDPO, Kharkhoda	NIRTHAN	TFC	Waste Water Nala/Nali	04-Dec-07	31-Mar-08	33324	33324	33324	33324	Completed	Rohat
BDPO, Kharkhoda	NIJAMPUR KHURD	IAY	1 House	25-Apr-05	31-Mar-06	25000	25000	25000	25000	Completed	Rohat
BDPO, Kharkhoda	NIJAMPUR KHURD	SGRY	Dirty Water Draing	22-Apr-05	03-Dec-06	100000	100000	100000	100000	Completed	Rohat
BDPO, Kharkhoda	NIJAMPUR KHURD	SGRY	Const of Street	15-Jun-05	02-Feb-06	65436	65436	65436	65436	Completed	Rohat
BDPO, Kharkhoda	NIJAMPUR KHURD	HRDF	P/Street	28-Feb-06	31-Mar-06	97000	97000	97000	97000	Completed	Rohat
BDPO, Kharkhoda	NIJAMPUR KHURD	LADT	P/Street	21-Mar-05	31-Mar-06	14760	14760	14760	14760	Completed	Rohat
BDPO, Kharkhoda	NIJAMPUR KHURD	TFC	Waste Water Nala	11-Nov-05	31-Mar-08	89288	89288	89288	89288	Completed	Rohat
BDPO, Kharkhoda	NIJAMPUR KHURD	SFC	Street/Chopal Repair	03-Apr-06	31-Mar-07	145836	145836	145836	145836	Completed	Rohat
BDPO, Kharkhoda	NIJAMPUR KHURD	IAY	1 House	25-Apr-06	31-Mar-07	25000	25000	25000	25000	Completed	Rohat
BDPO, Kharkhoda	NIJAMPUR KHURD	SGRY	Const.of Street/Earth feeling	07-May-06	15-Dec-06	71166	71166	71166	71166	Completed	Rohat
BDPO, Kharkhoda	NIJAMPUR KHURD	HRDF	2 Chopal Repair	10-Oct-06	31-Mar-07	88000	88000	88000	88000	Completed	Rohat
BDPO, Kharkhoda	NIJAMPUR KHURD	TFC	Waste Water Nala	22-Feb-06	31-Mar-08	95112	95112	95112	95112	Completed	Rohat

BDPO, Kharkhoda	NIJAMPUR KHURD	IAY	3 House	25-Apr-07	31-Mar-08	75000	75000	75000	75000	Completed	Rohat
BDPO, Kharkhoda	NIJAMPUR KHURD	SGRY	Const.of Street	05-Mar-07	15-Dec-07	85327	85327	85327	85327	Completed	Rohat
BDPO, Kharkhoda	NIJAMPUR KHURD	MPLAD	Anganwari Centre	22-May-07	31-Mar-08	100000	100000	100000	100000	Completed	Rohat
BDPO, Kharkhoda	NIJAMPUR KHURD	TFC	Waste Water Nala/Nali	04-Dec-07	31-Mar-08	95112	95112	95112	95112	Completed	Rohat
BDPO, Kharkhoda	NIZAMPUR MAJRA	SGRY	Const.of Street /Nali	25-May-05	31-Mar-07	70040	70040	70040	70040	Completed	Rohat
BDPO, Kharkhoda	NIZAMPUR MAJRA	LADT	P/Street	21-Feb-05	31-Mar-06	17832	17832	17832	17832	Completed	Rohat
BDPO, Kharkhoda	NIZAMPUR MAJRA	TFC	Waste Water Nala	22-Feb-06	31-Mar-08	107863	107863	107863	107863	Completed	Rohat
BDPO, Kharkhoda	NIZAMPUR MAJRA	SFC	Street/Nali	11-Apr-06	31-Mar-07	55372	55372	55372	55372	Completed	Rohat
BDPO, Kharkhoda	NIZAMPUR MAJRA	SGRY	Const.of Street	22-Apr-06	31-Mar-07	76129	76129	76129	76129	Completed	Rohat
BDPO, Kharkhoda	NIZAMPUR MAJRA	DP	P/Street	21-Dec-06	31-Mar-07	90000	90000	90000	90000	Completed	Rohat
BDPO, Kharkhoda	NIZAMPUR MAJRA	HRDF	1 Chopal Repair	01-Oct-06	31-Mar-07	50000	50000	50000	50000	Completed	Rohat
BDPO, Kharkhoda	NIZAMPUR MAJRA	TFC	Waste Water Nala	04-Dec-07	31-Mar-08	115384	115384	115384	115384	Completed	Rohat

BDPO, Kharkhoda	NIZAMPUR MAJRA	IAY	7 House	14-Jun-07	31-Mar-08	175000	175000	175000	175000	Completed	Rohat
BDPO, Kharkhoda	NIZAMPUR MAJRA	SGRY	Const of Street	15-Jul-07	31-Mar-08	80000	80000	80000	80000	Completed	Rohat
BDPO, Kharkhoda	NIZAMPUR MAJRA	SGRY	Const.of Street	06-Dec-07	31-Mar-08	83206	83206	83206	83206	Completed	Rohat
BDPO, Kharkhoda	NIZAMPUR MAJRA	MPLAD	P/Street	08-Feb-08	30-May-08	263000	263000	263000	263000	Completed	Rohat
BDPO, Kharkhoda	NIZAMPUR MAJRA	TFC	Waste Water Nala/Nali	04-Dec-07	31-Mar-08	115384	115384	115384	115384	Completed	Rohat
BDPO, Kharkhoda	NIZAMPUR MAJRA	TFC	Const of Nala	15-May-07	31-Mar-08	100000	100000	100000	100000	Completed	Rohat
BDPO, Kharkhoda	PEHLADPUR	IAY	4 House	25-Apr-05	31-Mar-06	100000	100000	100000	100000	Completed	Rohat
BDPO, Kharkhoda	PEHLADPUR	SGRY	Nala/ Const.of Street	25-Apr-05	31-Mar-06	99803	99803	99803	99803	Completed	Rohat
BDPO, Kharkhoda	PEHLADPUR	LADT	P/Street	21-Feb-05	31-Mar-06	25374	25374	25374	25374	Completed	Rohat
BDPO, Kharkhoda	PEHLADPUR	TFC	Waste Water Nala/Nali	22-Feb-06	31-Mar-07	152524	152524	152524	152524	Completed	Rohat
BDPO, Kharkhoda	PEHLADPUR	SFC	Street/Nali	11-Apr-06	31-Mar-07	78300	78300	78300	78300	Completed	Rohat
BDPO, Kharkhoda	PEHLADPUR	SGRY	Const.of Street	26-May-06	14-Feb-07	108530	108530	108530	108530	Completed	Rohat

BDPO, Kharkhoda	PEHLADPUR	HRDF	2 Chopal Repair	25-Jun-06	31-Mar-07	100000	100000	100000	100000	Completed	Rohat
BDPO, Kharkhoda	PEHLADPUR	TFC	Waste Water Nala/Nali	22-Feb-06	31-Mar-08	163160	163160	163160	163160	Completed	Rohat
BDPO, Kharkhoda	PEHLADPUR	IAY	2 House	25-Apr-07	31-Mar-08	50000	50000	50000	50000	Completed	Rohat
BDPO, Kharkhoda	PEHLADPUR	SGRY	Completion of Anganwari Centre	06-May-07	11-Dec-07	50000	50000	50000	50000	Completed	Rohat
BDPO, Kharkhoda	PEHLADPUR	SGRY	Earth feeling	06-Mar-07	15-Aug-07	142649	142649	142649	142649	Completed	Rohat
BDPO, Kharkhoda	PAI	IAY	4 House	25-Apr-05	31-Mar-06	100000	100000	100000	100000	Completed	Rohat
BDPO, Kharkhoda	THANA KHURD	HRDF	Chopal Repair	13-Apr-06	15-Mar-07	50000	50000	50000	50000	Completed	Rohat
BDPO, Kharkhoda	KANWALI	SGRY	Const of Street	29-Apr-07	31-Mar-08	88000	88000	88000	88000	Completed	Rohat
BDPO, Kharkhoda	PIPLI	IAY	2 House	25-Apr-05	31-Mar-06	50000	50000	50000	50000	Completed	Rohat
BDPO, Kharkhoda	PIPLI	SGRY	Const of Street /Earth feeling	15-May-05	12-Dec-05	99095	99095	99095	99095	Completed	Rohat
BDPO, Kharkhoda	PIPLI	LADT	P/Street	21-Feb-05	31-Mar-06	21104	21104	21104	21104	Completed	Rohat
BDPO, Kharkhoda	PIPLI	TFC	Waste Water Nala	22-Feb-06	31-Mar-08	127662	127662	127662	127662	Completed	Rohat

BDPO, Kharkhoda	PIPLI	TFC	Const of Nala	11-Nov-05	31-Mar-08	150000	150000	150000	150000	Completed	Rohat
BDPO, Kharkhoda	PIPLI	SFC	Street/Nali	11-Apr-06	31-Mar-07	65536	65536	65536	65536	Completed	Rohat
BDPO, Kharkhoda	PIPLI	IAY	1 House	25-Apr-06	31-Mar-07	25000	25000	25000	25000	Completed	Rohat
BDPO, Kharkhoda	PIPLI	SGRY	Const.of Street/Earh feeling	06-Mar-06	31-Mar-07	107757	107757	107757	107757	Completed	Rohat
BDPO, Kharkhoda	PIPLI	HRDF	3 Chopal Repair	29-Jul-06	31-Mar-07	137800	137800	137800	137800	Completed	Rohat
BDPO, Kharkhoda	PIPLI	TFC	Waste Water Nala	04-Dec-07	31-Mar-08	136562	136562	136562	136562	Completed	Rohat
BDPO, Kharkhoda	PIPLI	IAY	4 House	25-Apr-07	31-Mar-08	100000	100000	100000	100000	Completed	Rohat
BDPO, Kharkhoda	PIPLI	SGRY	Earth feeling	06-Feb-07	07-Dec-07	134765	134765	134765	134765	Completed	Rohat
BDPO, Kharkhoda	PIPLI	MPLAD	2 Cow Ghat/School Room/Street	22-May-07	30-May-08	507000	507000	507000	507000	Completed	Rohat
BDPO, Kharkhoda	PIPLI	SGRY	Const R/Wall/ Shaid	05-Jul-07	31-Mar-08	95000	95000	95000	95000	Completed	Rohat
BDPO, Kharkhoda	PIPLI	TFC	Waste Water Nala/Nali	04-Dec-07	31-Mar-08	136562	136562	136562	136562	Completed	Rohat
BDPO, Kharkhoda	RAMPUR	IAY	1 House	25-Apr-05	31-Mar-06	25000	25000	25000	25000	Completed	Rohat

BDPO, Kharkhoda	RAMPUR	SGRY	Earth feeling/Rasta	25-May-05	31-Mar-06	68166	68166	68166	68166	Completed	Rohat
BDPO, Kharkhoda	RAMPUR	DP	C.C Street	04-Feb-05	31-Mar-06	80000	80000	80000	80000	Completed	Rohat
BDPO, Kharkhoda	RAMPUR	HRDF	Firni	26-Jun-05	31-Mar-06	77000	77000	77000	77000	Completed	Rohat
BDPO, Kharkhoda	RAMPUR	LADT	P/Street	21-Feb-05	31-Mar-06	19144	19144	19144	19144	Completed	Rohat
BDPO, Kharkhoda	RAMPUR	TFC	Waste Water Nala	04-Nov-05	31-Mar-08	115084	115084	115084	115084	Completed	Rohat
BDPO, Kharkhoda	RAMPUR	SFC	Street/Nali	11-Apr-06	31-Mar-07	59080	59080	59080	59080	Completed	Rohat
BDPO, Kharkhoda	RAMPUR	SGRY	Const.of Street	06-Feb-05	22-Feb-06	60000	60000	60000	60000	Completed	Rohat
BDPO, Kharkhoda	RAMPUR	SGRY	Const.of Street/Earth Feeling	15-Jun-05	23-Nov-05	74114	74114	74114	74114	Completed	Rohat
BDPO, Kharkhoda	RAMPUR	DP	C.C Street	04-Feb-06	31-Mar-07	80000	80000	80000	80000	Completed	Rohat
BDPO, Kharkhoda	RAMPUR	HRDF	2 Chopal Repair	26-Jul-06	31-Mar-07	55700	55700	55700	55700	Completed	Rohat
BDPO, Kharkhoda	RAMPUR	TFC	Waste Water Nala	22-Feb-06	31-Mar-07	123110	123110	123110	123110	Completed	Rohat
BDPO, Kharkhoda	RAMPUR	SGRY	Earth feeling	06-Aug-07	15-Sep-07	97682	97682	97682	97682	Completed	Rohat

BDPO, Kharkhoda	RAMPUR	MPLAD	C/Centre	22-May-07	30-May-08	150000	150000	150000	150000	Completed	Rohat
BDPO, Kharkhoda	RAMPUR	TFC	Waste Water Nala/Nali	22-Feb-07	31-Mar-08	123110	123110	123110	123110	Completed	Rohat
BDPO, Kharkhoda	RIDHAU	IAY	2 House	25-Apr-05	31-Mar-06	50000	50000	50000	50000	Completed	Rohat
BDPO, Kharkhoda	RIDHAU	SGRY	Const.of Way/ Const.of Street	05-Nov-05	14-Nov-05	260000	260000	260000	260000	Completed	Rohat
BDPO, Kharkhoda	RIDHAU	SGRY	Const.of Street	05-Nov-05	14-Nov-05	105708	105708	105708	105708	Completed	Rohat
BDPO, Kharkhoda	RIDHAU	LADT	P/Street	21-Mar-05	31-Mar-06	21390	21390	21390	21390	Completed	Rohat
BDPO, Kharkhoda	RIDHAU	TFC	Waste Water Nala	11-Nov-05	31-Mar-06	129279	129279	129279	129279	Completed	Rohat
BDPO, Kharkhoda	RIDHAU	TFC	Const of Nala	15-May-05	31-Mar-06	43500	43500	43500	43500	Completed	Rohat
BDPO, Kharkhoda	RIDHAU	SFC	Street/Nali	11-Apr-06	31-Mar-07	132732	132732	132732	132732	Completed	Rohat
BDPO, Kharkhoda	RIDHAU	SGRY	Const.of Street/Earh feeling	06-Dec-06	11-Dec-06	114938	114938	114938	114938	Completed	Rohat
BDPO, Kharkhoda	RIDHAU	HRDF	2 Chopal Repair	15-Jun-06	31-Mar-07	98000	98000	98000	98000	Completed	Rohat
BDPO, Kharkhoda	RIDHAU	TFC	Waste Water Nala	22-Feb-06	31-Mar-07	138292	138292	138292	138292	Completed	Rohat

BDPO, Kharkhoda	RIDHAU	TFC	Const of Nala	05-Nov-06	31-Mar-07	100000	100000	100000	100000	Completed	Rohat
BDPO, Kharkhoda	RIDHAU	SGRY	E/feeling in filled way	05-Mar-07	07-May-07	58000	58000	58000	58000	Completed	Rohat
BDPO, Kharkhoda	RIDHAU	SGRY	Const.of Street	06-May-07	11-Dec-07	123312	123312	123312	123312	Completed	Rohat
BDPO, Kharkhoda	RIDHAU	SGRY	2 Shaid	05-May-07	15-Sep-07	40000	40000	40000	40000	Completed	Rohat
BDPO, Kharkhoda	RIDHAU	TFC	Waste Water Nala/Nali	11-Nov-07	31-Mar-08	138292	138292	138292	138292	Completed	Rohat
BDPO, Kharkhoda	ROHNA	IAY	6 House	25-Apr-05	31-Mar-06	150000	150000	150000	150000	Completed	Rohat
BDPO, Kharkhoda	ROHNA	SGRY	Const.of Street / earth feeling	15-Jun-05	12-Dec-05	177720	177720	177720	177720	Completed	Rohat
BDPO, Kharkhoda	ROHNA	DP	Chopal Repair Complition	04-Feb-06	31-Mar-06	155000	155000	155000	155000	Completed	Rohat
BDPO, Kharkhoda	ROHNA	LADT	P/Street	21-Feb-05	31-Mar-06	43426	43426	43426	43426	Completed	Rohat
BDPO, Kharkhoda	ROHNA	TFC	Waste Water Nala	11-Nov-05	31-Mar-06	262689	262689	262689	262689	Completed	Rohat
BDPO, Kharkhoda	ROHNA	SFC	Street/Nali	11-Apr-06	31-Mar-07	169852	169852	169852	169852	Completed	Rohat
BDPO, Kharkhoda	ROHNA	IAY	7 House	25-Apr-06	31-Mar-07	175000	175000	175000	175000	Completed	Rohat



BDPO, Kharkhoda	ROHNA	SGRY	E/feeling in Street/ Const of Street	06-Feb-06	31-Mar-07	184044	184044	184044	184044	Completed	Rohat
BDPO, Kharkhoda	ROHNA	SGRY	Const.of Street/Earh feeling	15-Jun-06	31-Mar-07	193214	193214	193214	193214	Completed	Rohat
BDPO, Kharkhoda	ROHNA	MPLAD	R/Wall Pond	27-Jul-06	31-Mar-07	100000	100000	100000	100000	Completed	Rohat
BDPO, Kharkhoda	ROHNA	DP	C.C Street	21-Dec-06	31-Mar-07	80000	80000	80000	80000	Completed	Rohat
BDPO, Kharkhoda	ROHNA	HRDF	Chopal Repair	10-Apr-08	31-May-08	31000	31000	31000	31000	Completed	Rohat
BDPO, Kharkhoda	ROHNA	TFC	Waste Water Nala/Nali	22-Feb-06	31-Mar-07	281002	281002	281002	281002	Completed	Rohat
BDPO, Kharkhoda	ROHNA	IAY	4 House	25-Apr-07	31-Mar-08	100000	100000	100000	100000	Completed	Rohat
BDPO, Kharkhoda	ROHNA	SGRY	E/feeling on Kuan	06-Apr-07	12-Dec-07	60000	60000	60000	60000	Completed	Rohat
BDPO, Kharkhoda	ROHNA	SGRY	Earth feeling	05-May-07	16-Jul-07	241823	241823	241823	241823	Completed	Rohat
BDPO, Kharkhoda	ROHNA	HRDF	B/Wall H.Well/Const of H.Chopal/Repair Dhanak Chopal	04-Apr-07	31-Mar-08	402500	402500	402500	402500	Completed	Rohat
BDPO, Kharkhoda	ROHNA	TFC	Waste Water Nala/Nali	04-Dec-07	31-Mar-08	281002	281002	281002	281002	Completed	Rohat
BDPO, Kharkhoda	ROHNA	TFC	Const of Nala	04-Dec-07	31-Mar-08	200000	200000	200000	200000	Completed	Rohat

BDPO, Kharkhoda	SISANA	IAY	2 House	25-Apr-05	31-Mar-06	50000	50000	50000	50000	Completed	Rohat
BDPO, Kharkhoda	SISANA	SGRY	Const.of Street	22-Apr-05	31-Mar-06	211928	211928	211928	211928	Completed	Rohat
BDPO, Kharkhoda	SISANA	SGRY	Earth feeling/ Const.of street	22-Apr-05	31-Mar-06	69452	69452	69452	69452	Completed	Rohat
BDPO, Kharkhoda	SISANA	MPLAD	SPL/R of C/Centre in Bhuran Pana/ Ghow Shalla	22-Apr-05	31-Mar-06	200000	200000	200000	200000	Completed	Rohat
BDPO, Kharkhoda	SISANA	DP	P/Street/ School Building	03-Apr-06	31-Mar-07	160000	160000	160000	160000	Completed	Rohat
BDPO, Kharkhoda	SISANA	LADT	P/Street	21-Feb-05	31-Mar-06	25778	25778	25778	25778	Completed	Rohat
BDPO, Kharkhoda	SISANA	TFC	Waste Water Nala/Nali	11-Nov-05	31-Mar-06	143801	143801	143801	143801	Completed	Rohat
BDPO, Kharkhoda	SISANA	SFC	Street/Nali/Chopal Repair	11-Apr-06	31-Mar-07	210030	210030	210030	210030	Completed	Rohat
BDPO, Kharkhoda	SISANA	IAY	1 House	25-Apr-06	31-Mar-07	25000	25000	25000	25000	Completed	Rohat
BDPO, Kharkhoda	SISANA	SGRY	E/feeling Sisana to Bakheta/School	15-Jun-06	31-Mar-07	124930	124930	124930	124930	Completed	Rohat
BDPO, Kharkhoda	SISANA	SGRY	Const.of Street	15-Jun-06	31-Mar-07	72494	72494	72494	72494	Completed	Rohat
BDPO, Kharkhoda	SISANA	DP	Cow Ghat	21-Dec-06	31-Mar-07	60000	60000	60000	60000	Completed	Rohat

BDPO, Kharkhoda	SISANA	HRDF	Chopal Repair	02-Mar-06	31-Mar-07	50000	50000	50000	50000	Completed	Rohat
BDPO, Kharkhoda	SISANA	TFC	Waste Water Nala/Nali	22-Feb-06	31-Mar-07	154704	154704	154704	154704	Completed	Rohat
BDPO, Kharkhoda	SISANA	TFC	Const of Nala	04-Dec-07	31-Mar-08	30000	30000	30000	30000	Completed	Rohat
BDPO, Kharkhoda	SISANA	SGRY	Earth feeling	25-Apr-07	31-Mar-08	101011	101011	101011	101011	Completed	Rohat
BDPO, Kharkhoda	SISANA	SGRY	Const of R/Wall/Shaid	25-Apr-07	31-Mar-08	70000	70000	70000	70000	Completed	Rohat
BDPO, Kharkhoda	SISANA	TFC	Waste Water Nala/Nali	11-Nov-07	31-Mar-08	154704	154704	154704	154704	Completed	Rohat
BDPO, Kharkhoda	SISANA	IAY	1 House	25-Apr-06	31-Mar-07	25000	25000	25000	25000	Completed	Rohat
BDPO, Kharkhoda	THANA KALAN	IAY	3 House	25-Apr-06	31-Mar-06	75000	75000	75000	75000	Completed	Rohat
BDPO, Kharkhoda	THANA KALAN	LADT	P/Street	21-Feb-05	31-Mar-06	25778	25778	25778	25778	Completed	Rohat
BDPO, Kharkhoda	THANA KALAN	IAY	4 House	25-Apr-06	31-Mar-07	100000	100000	100000	100000	Completed	Rohat
BDPO, Kharkhoda	THANA KALAN	IAY	4 House	25-Apr-07	31-Mar-08	100000	100000	100000	100000	Completed	Rohat
BDPO, Kharkhoda	TURKPUR	IAY	1 House	25-Apr-05	31-Mar-06	25000	25000	25000	25000	Completed	Rohat

BDPO, Kharkhoda	TURKPUR	LADT	P/Street	15-Feb-05	31-Mar-07	8516	8516	8516	8516	Completed	Rohat
Xen., PWD(B&R), Prov.-I, Sonipat	ASHRAFPU R MATINDU	5054	Matindu to Gurukul Matindu road.	18-May-07	18-May-07	3599000	3599000	1109000	1109000	Completed	Rohat
Xen., PWD(B&R), Prov.-I, Sonipat	ROHNA	5054	Rohna to Matindu road.	06-Mar-06	06-Mar-06	8434000	8434000	7401000	7401000	Completed	Rohat
Xen., PWD(B&R), Prov.-I, Sonipat	ASHRAFPU R MATINDU	5054	Matindu to Mor Kheri road	08-Jun-06	08-Jun-06	28607000	28607000	31879000	31879000	Completed	Rohat
Xen., PWD(B&R), Prov.-I, Sonipat	JHARONTH	PMGSY	Jharot Narela road RD 0 to 5.97	28-Mar-06	28-Mar-06	13532000	13532000	13539000	13539000	Completed	Rohat
Xen., PWD(B&R), Prov.-I, Sonipat	Kharkhoda	PMGSY	Kharkhauda Khanda Nirthan Sehri road	14-Dec-06	14-Dec-06	48630000	48630000	48602000	48602000	Completed	Rohat
Xen., PWD(B&R), Prov.-I, Sonipat	Kharkhoda	NABARD	Kharkhauda to Assoda road.	13-Jul-04	13-Jul-04	13527000	13527000	13497000	13497000	Completed	Rohat
Xen., PWD(B&R), Prov.-I, Sonipat	Kharkhoda	3054	Kharkhauda to Matindu road	24-Dec-04	24-Dec-04	3591000	3591000	1284000	1284000	Completed	Rohat
Xen., PWD(B&R), Prov.-I, Sonipat	Kharkhoda	3054	Rohtak Kharkhauda Delhi Border road	06-May-05	06-May-05	464000	464000	482000	482000	Completed	Rohat
Xen., PWD(B&R), Prov.-I, Sonipat	Kharkhoda	3054	subsequent coat on various roads in Provl. Sub Division,	05-Aug-05	05-Aug-05	630000	630000	533000	533000	Completed	Rohat
Xen., PWD(B&R), Prov.-I, Sonipat	Kharkhoda	3054	Crack sealing on Rohtak Kharkhauda Delhi Border road	25-Jan-07	25-Jan-07	2630000	2630000	2485000	2485000	Completed	Rohat
Xen., PWD(B&R), Prov.-I, Sonipat	Kharkhoda	3054	Delhi Border road Km. 25.05 to 25.665 in village Sisana	30-Jan-07	30-Jan-07	5642000	5642000	974000	974000	Completed	Rohat

Xen., PWD(B&R), Prov.-I, Sonipat	Kharkhoda	3054	Pdg. 20mm thick P.C. on various roads in Rohat Constituency.	28-May-07	28-May-07	7745000	7745000	3875000	3875000	Completed	Rohat
Xen., PWD(B&R), Prov.-I, Sonipat	ROHNA	3054	Rohna to Gurukul Matindu road	01-Apr-06	01-Apr-06	7122000	7122000	6421000	6421000	Completed	Rohat
Xen., PWD(B&R), Prov.-I, Sonipat	ROHNA	3054	Rohna to Matindu road.	09-Mar-07	09-Mar-07	1272000	1272000	636000	636000	Completed	Rohat
Xen., PWD(B&R), Prov.-I, Sonipat	Kharkhoda	3054	Rest House and office at Kharkhauda Km. 0 to 0.42	17-Oct-07	17-Oct-07	500000	500000	500000	500000	Completed	Rohat
Xen., PWD(B&R), Prov.-I, Sonipat	SEHRI	3054	Pdg. Stg. On Sehri Bidhlan road	17-Oct-07	17-Oct-07	3986000	3986000	3986000	3986000	Completed	Rohat
Xen., PWD(B&R), Prov.-I, Sonipat	Kharkhoda	LADT	thick P.C. on various roads in Kharkhauda Block in Sonapat	07-Aug-06	07-Aug-06	1665000	1665000	1350000	1350000	Completed	Rohat
Xen(Panchayati Raj), Sonipat	ANANDPUR	LADT	Pav. Of Street	24-Dec-07	31-Aug-08	1000000	1000000	1000000	800000	Completed	Rohat
Xen(Panchayati Raj), Sonipat	ASHRAFPU R MATINDU	Anganwad i	Anganwadi center	15-Dec-05	19-Oct-07	233000	233000	233000	233000	Completed	Rohat
Xen(Panchayati Raj), Sonipat	ASHRAFPU R MATINDU	LADT	Pave. Of Street	24-Dec-07	30-Sep-08	1000000	1000000	1000000	400000	In Progress	Rohat
Xen(Panchayati Raj), Sonipat	BARONA	Anganwad i	Anganwadi center	18-May-05	31-Mar-08	233000	233000	233000	233000	Completed	Rohat
Xen(Panchayati Raj), Sonipat	BIDHLAN	HRDF	Pav. of Street	24-Dec-07	31-May-08	1000000	1000000	1000000	840000	Completed	Rohat
Xen(Panchayati Raj), Sonipat	CHHINOLI	HRDF	Pav. Of Street	24-Dec-07	31-May-07	1000000	1000000	1000000	825000	Completed	Rohat

Xen(Panchayati Raj), Sonipat	FARMANA	Misc	Repair of GGSSS	22-Jun-06	31-Jan-07	771000	771000	771000	771000	Completed	Rohat
Xen(Panchayati Raj), Sonipat	FARMANA	Misc	GGSSS	04-Jul-06	31-Mar-07	600000	600000	600000	600000	Completed	Rohat
Xen(Panchayati Raj), Sonipat	FARMANA	LADT	Pave. Of Street	24-Dec-07	30-Sep-08	1000000	1000000	1000000	700000	In Progress	Rohat
Xen(Panchayati Raj), Sonipat	FATEPUR	LADT	Pav. Of Street	24-Dec-07	31-Jul-08	1000000	1000000	1000000	800000	Completed	Rai
Xen(Panchayati Raj), Sonipat	FIROJPUR BANGAR	Anganwadi	Anganwadi center	15-Dec-05	16-Jan-08	233000	233000	233000	233000	Completed	Rohat
Xen(Panchayati Raj), Sonipat	FIROJPUR BANGAR	LADT	Pav. Of Street	24-Dec-07	31-Aug-08	1000000	1000000	1000000	800000	In Progress	Rohat
Xen(Panchayati Raj), Sonipat	GOPALPUR	LADT	Pav. Of Street	24-Dec-07	30-Sep-08	1000000	1000000	1000000	800000	In Progress	Rohat
Xen(Panchayati Raj), Sonipat	GORAR	WS Report	Pav. Of Street	15-Feb-07	31-Dec-07	100000	100000	100000	100000	Completed	Rohat
Xen(Panchayati Raj), Sonipat	GORAR	VETY	Repair of GVD	03-Mar-08	30-Sep-08	163000	163000	163000	60000	In Progress	Rohat
Xen(Panchayati Raj), Sonipat	GORAR	LADT	Pave. Of Street	24-Dec-07	30-Sep-08	1000000	1000000	1000000	800000	In Progress	Rohat
Xen(Panchayati Raj), Sonipat	JATOLA	LADT	Pav. Of Street	24-Dec-07	30-Sep-08	1000000	1000000	1000000	600000	In Progress	Rohat
Xen(Panchayati Raj), Sonipat	JHARONTH	LADT	Pav. Of Street	24-Dec-07	30-Sep-08	1000000	1000000	1000000	800000	In Progress	Rohat

Xen(Panchayati Raj), Sonipat	JHAROTHI	LADT	Pav. Of Street	24-Dec-07	30-Sep-08	1000000	1000000	1000000	700000	In Progress	Rohat
Xen(Panchayati Raj), Sonipat	KANWALI	Anganwadi	Anganwadi center	15-Dec-07	25-May-07	233000	233000	233000	233000	Completed	Rohat
Xen(Panchayati Raj), Sonipat	KANWALI	LADT	Pav. Of Street	24-Dec-07	30-Sep-08	1000000	1000000	1000000	700000	In Progress	Rohat
Xen(Panchayati Raj), Sonipat	KHANDA	LADT	Pav. Of Street	24-Dec-07	31-Jul-08	1000000	1000000	1000000	850000	Completed	Rohat
Xen(Panchayati Raj), Sonipat	KHERI DAHIYA	Anganwadi	Anganwadi center	15-Dec-05	31-Jan-07	233000	233000	233000	233000	Completed	Rohat
Xen(Panchayati Raj), Sonipat	KHERI DAHIYA	LADT	Pave. Of Street	24-Dec-07	31-Jul-08	1000000	1000000	1000000	800000	Completed	Rohat
Xen(Panchayati Raj), Sonipat	KHURAMPUR	LADT	Pav. Of Street	24-Dec-07	30-Sep-08	1000000	1000000	1000000	200000	In Progress	Rohat
Xen(Panchayati Raj), Sonipat	ASHRAFPUR MATINDU	HRDF	Repair of GSSS	23-May-06	31-Jul-06	95000	95000	95000	95000	Completed	Rohat
Xen(Panchayati Raj), Sonipat	ASHRAFPUR MATINDU	HRDF	Pav. Of Street	28-Feb-06	31-Jan-07	339300	339300	339300	338519	Completed	Rohat
Xen(Panchayati Raj), Sonipat	ASHRAFPUR MATINDU	HRDF	B/Wall of GSS	28-Feb-06	31-Jul-06	227900	227900	227900	227892	Completed	Rohat
Xen(Panchayati Raj), Sonipat	ASHRAFPUR MATINDU	HRDF	5 Room	28-Feb-06	31-Aug-06	475000	475000	475000	475000	Completed	Rohat
Xen(Panchayati Raj), Sonipat	ASHRAFPUR MATINDU	ZP-SGRY	Kitchan Shed	01-Sep-06	31-Mar-07	95692	95692	95692	95692	Completed	Rohat

Xen(Panchayati Raj), Sonipat	ASHRAFPU R MATINDU	HRDF	CC Street	18-Jun-07	31-Mar-08	6252000	6252000	6252000	6000000	Completed	Rohat
Xen(Panchayati Raj), Sonipat	ASHRAFPU R MATINDU	HRDF	Brick Paving of samshan ghat	10-May-07	31-Jul-07	554000	554000	554000	548347	Completed	Rohat
Xen(Panchayati Raj), Sonipat	ASHRAFPU R MATINDU	HRDF	Const. of Multipurpose Hall	20-Jul-07	31-Mar-08	4327000	4327000	4327000	4327000	Completed	Rohat
Xen(Panchayati Raj), Sonipat	ASHRAFPU R MATINDU	DP	Const of basket ball Ground	19-Apr-06	19-Jan-07	245000	245000	245000	238165	Completed	Rohat
Xen(Panchayati Raj), Sonipat	ASHRAFPU R MATINDU	HRDF	R/Wall	25-May-07	24-Aug-07	386000	386000	386000	372282	Completed	Rohat
Xen(Panchayati Raj), Sonipat	ASHRAFPU R MATINDU	LADT	Pav. Of Street	13-Jul-07	31-Jul-08	1000000	1000000	1000000	100000	In Progress	Rohat
Xen(Panchayati Raj), Sonipat	ASHRAFPU R MATINDU	ZP-SGRY	Digging Of Pond	01-Jan-07	31-Mar-07	250000	250000	250000	253120	Completed	Rohat
Xen(Panchayati Raj), Sonipat	KIRHOLI	LADT	Pav. Of Street	24-Dec-07	30-Sep-08	1000000	1000000	1000000	100000	In Progress	Rohat
Xen(Panchayati Raj), Sonipat	ASHRAFPU R MATINDU	ZP-SGRY	Earth filling in Community Center	01-Oct-07	31-Mar-08	341000	341000	341000	341000	Completed	Rohat
Xen(Panchayati Raj), Sonipat	KIRHOLI	VETY	GVH	29-Jul-08	28-Jan-09	2100000	2100000	0	100000	In Progress	Rohat
Xen(Panchayati Raj), Sonipat	BARONA	HRDF	Pav. Of Street	20-Feb-06	31-Dec-06	308000	308000	308000	220000	Completed	Rohat
Xen(Panchayati Raj), Sonipat	BARONA	HRDF	B/Wall	30-Mar-06	30-Sep-06	131000	131000	131000	130741	Completed	Rohat



Xen(Panchayati Raj), Sonipat	BARONA	ZP-SGRY	Pav Of Rasta	01-Mar-06	12-Mar-06	44200	44200	44200	44200	Completed	Rohat
Xen(Panchayati Raj), Sonipat	BARONA	HRDF	Brick Paving of samshan Brick pavement of rasta	06-Jun-07	31-Dec-07	1401000	1401000	700500	1289000	Completed	Rohat
Xen(Panchayati Raj), Sonipat	BARONA	Model VII	Model Village	08-Nov-07	23-Nov-08	23800000	23800000	20000000	9200000	In Progress	Rohat
Xen(Panchayati Raj), Sonipat	BIDHLAN	HRDF	Repair of GSSS	13-Jun-06	31-Jan-07	917000	917000	455000	484045	Completed	Rohat
Xen(Panchayati Raj), Sonipat	BIDHLAN	HRDF	R/wall and 2 No cow ghat	15-Nov-07	31-Oct-08	1826000	1826000	913000	160000	In Progress	Rohat
Xen(Panchayati Raj), Sonipat	BIDHLAN	ZP-SGRY	Filling in Vety Hospital	01-Mar-07	31-Mar-07	110000	110000	110000	109955	Completed	Rohat
Xen(Panchayati Raj), Sonipat	CHHINOLI	HRDF	CC Street	07-Jun-07	30-Sep-07	1047000	1047000	1047000	1008775	Completed	Rohat
Xen(Panchayati Raj), Sonipat	CHHINOLI	HRDF	Completion of Phirini & Const of Nala	15-Jun-07	31-Aug-07	638000	638000	500000	346813	Completed	Rohat
Xen(Panchayati Raj), Sonipat	CHHINOLI	HRDF	Const. of Road	25-Jul-07	30-Nov-07	627000	627000	500000	300000	Completed	Rohat
Xen(Panchayati Raj), Sonipat	CHHINOLI	HRDF	Const. of R/Wall	17-May-07	31-Jul-07	380000	380000	380000	312624	Completed	Rohat
Xen(Panchayati Raj), Sonipat	FARMANA	ZP-SGRY	Rasta	01-Mar-06	29-Mar-06	130125	130125	130125	130125	Completed	Rohat
Xen(Panchayati Raj), Sonipat	FARMANA	TFC	Const. of Nali	27-Feb-08	30-Sep-08	80000	80000	80000	50000	In Progress	Rohat

Xen(Panchayati Raj), Sonipat	FARMANA	TFC	Handpump	31-Mar-07	15-May-08	28000	28000	28000	25000	Completed	Rohat
Xen(Panchayati Raj), Sonipat	FATEPUR	HRDF	Repair of GMS	07-Jul-06	30-Sep-06	264000	264000	264000	264097	Completed	Rai
Xen(Panchayati Raj), Sonipat	KUNDAL	HRDF	Pav. Of Street	24-Dec-07	31-Jul-08	1000000	1000000	1000000	942000	Completed	Rohat
Xen(Panchayati Raj), Sonipat	FATEPUR	TFC	Const. of Side drain	31-Mar-07	30-Jun-07	60000	60000	60000	60000	Completed	Rai
Xen(Panchayati Raj), Sonipat	FIROJPUR BANGAR	TFC	Submercyle Pump	20-Dec-07	30-Sep-08	100000	100000	100000	60000	In Progress	Rohat
Xen(Panchayati Raj), Sonipat	GARHI SISANA	ZP-SGRY	Digging of pond	01-Feb-06	28-Feb-06	61200	61200	61200	61200	Completed	Rohat
Xen(Panchayati Raj), Sonipat	GARHI SISANA	HRDF	Const of CC Street	07-Feb-07	06-May-07	673000	673000	500000	673000	Completed	Rohat
Xen(Panchayati Raj), Sonipat	GARHI SISANA	HRDF	b/Wall of vety Hospital	28-Feb-06	31-Jan-06	209000	209000	209000	201479	Completed	Rohat
Xen(Panchayati Raj), Sonipat	GARHI SISANA	ZP-SGRY	Digging of pond	01-Dec-06	31-Dec-06	90000	90000	90000	84679	Completed	Rohat
Xen(Panchayati Raj), Sonipat	GARHI SISANA	TFC	Tubewll	27-Feb-08	30-Sep-08	95000	95000	95000	25000	In Progress	Rohat
Xen(Panchayati Raj), Sonipat	GOPALPUR	HRDF	Repair of GHS	07-Jul-06	31-May-07	330000	330000	330000	300000	Completed	Rohat
Xen(Panchayati Raj), Sonipat	GOPALPUR	ZP-SGRY	Filling of School	01-Nov-05	30-Nov-05	50000	50000	49770	49770	Completed	Rohat

Xen(Panchayati Raj), Sonipat	GOPALPUR	HRDF	CC Street	07-Feb-07	13-Dec-07	945000	945000	500000	897223	Completed	Rohat
Xen(Panchayati Raj), Sonipat	MANDAURA	LADT	Pav. Of Street	24-Dec-07	31-Jul-08	1000000	1000000	1000000	800000	Completed	Rohat
Xen(Panchayati Raj), Sonipat	GORAR	ZP-SGRY	Street up to Mandir	01-Dec-05	31-Dec-05	60000	60000	60000	53265	Completed	Rohat
Xen(Panchayati Raj), Sonipat	GORAR	ZP-SGRY	Digging Of Pond	11-Mar-06	25-Mar-06	80000	80000	80000	79957	Completed	Rohat
Xen(Panchayati Raj), Sonipat	GORAR	LADT	Rep.of SC Well	30-Mar-06	31-Dec-07	19197	19197	19197	19197	Completed	Rohat
Xen(Panchayati Raj), Sonipat	GORAR	ZP-SGRY	Digging Of Pond	15-Jan-07	17-Feb-07	15713	15713	15713	15713	Completed	Rohat
Xen(Panchayati Raj), Sonipat	GORAR	TFC	Tubewll	27-Feb-08	30-Sep-08	70000	70000	70000	30000	In Progress	Rohat
Xen(Panchayati Raj), Sonipat	MANDAURI	LADT	Pav. Of Street	24-Dec-07	30-Sep-08	1000000	1000000	1000000	400000	In Progress	Rohat
Xen(Panchayati Raj), Sonipat	JHARONTH	HRDF	Repair of GHS	07-Jul-06	30-Sep-06	89300	89300	89300	89300	Completed	Rohat
Xen(Panchayati Raj), Sonipat	JHARONTH	ZP-SGRY	Street	19-Mar-07	28-Mar-07	50000	50000	50000	47893	Completed	Rohat
Xen(Panchayati Raj), Sonipat	KANWALI	HRDF	Repair of GHS	07-Jul-06	30-Sep-06	260000	260000	260000	260000	Completed	Rohat
Xen(Panchayati Raj), Sonipat	KHANDA	HRDF	Repair of GHS	07-Jul-06	31-Aug-06	217000	217000	217000	217000	Completed	Rohat

Xen(Panchayati Raj), Sonipat	MOZAM NAGAR	HRDF	Pav. Of Street	24-Dec-07	31-May-08	1000000	1000000	1000000	1000000	Completed	Rohat
Xen(Panchayati Raj), Sonipat	KHERI DAHIYA	HRDF	Pav. Of Street	28-Feb-06	31-Aug-06	152000	152000	152000	127304	Completed	Rohat
Xen(Panchayati Raj), Sonipat	KHURAMPUR	HRDF	Const. Of Nali/ Nala	30-Mar-06	31-Jul-06	205000	205000	205000	201212	Completed	Rohat
Xen(Panchayati Raj), Sonipat	KHURAMPUR	ZP-SGRY	Street	01-Mar-07	31-Mar-07	62743	62743	62743	62743	Completed	Rohat
Xen(Panchayati Raj), Sonipat	KUNDAL	HRDF	Repair of GHS	04-Aug-06	17-Apr-07	221000	221000	221000	220782	Completed	Rohat
Xen(Panchayati Raj), Sonipat	MANDAURA	HRDF	Pav. Of Street	28-Feb-06	30-Oct-06	283700	283700	283700	124699	Completed	Rohat
Xen(Panchayati Raj), Sonipat	MANDAURI	HRDF	Repair of GGSSS	22-Jul-06	30-Sep-06	225400	225400	225400	227674	Completed	Rohat
Xen(Panchayati Raj), Sonipat	NIZAMPUR MAJRA	HRDF	Pav. Of Street	24-Dec-07	31-May-08	1000000	1000000	1000000	1000000	Completed	Rohat
Xen(Panchayati Raj), Sonipat	ASHRAFPUR MATINDU	DP	Const. of Sani chopal	30-Jan-06	27-Sep-06	140000	140000	140000	139197	Completed	Rohat
Xen(Panchayati Raj), Sonipat	ASHRAFPUR MATINDU	DP	Community Center Girls collage	30-Jan-06	31-Mar-06	150000	150000	150000	149754	Completed	Rohat
Xen(Panchayati Raj), Sonipat	MOZAM NAGAR	HRDF	Const. Of Phirini	28-Feb-06	30-Apr-06	186600	186600	186600	150996	Completed	Rohat
Xen(Panchayati Raj), Sonipat	MOZAM NAGAR	TFC	Const. of Side drain	31-Mar-07	30-Jun-07	70000	70000	70000	69060	Completed	Rohat

Xen(Panchayati Raj), Sonipat	NIZAMPUR MAJRA	ZP-SGRY	Street	01-Jun-06	30-Jun-06	60000	60000	60000	60000	Completed	Rohat
Xen(Panchayati Raj), Sonipat	NIZAMPUR MAJRA	ZP-SGRY	Street	01-Jun-06	30-Jun-06	54759	54759	54759	54759	Completed	Rohat
Xen(Panchayati Raj), Sonipat	NIZAMPUR MAJRA	ZP-SGRY	Const. of Street &Nali	01-Mar-06	31-Mar-06	137100	137100	137100	137100	Completed	Rohat
Xen(Panchayati Raj), Sonipat	NAKLOI	HRDF	Pav. Of Street	24-Dec-07	31-Jul-08	1000000	1000000	1000000	920000	Completed	Rohat
Xen(Panchayati Raj), Sonipat	NAKLOI	HRDF	Repair of GHS	07-Jul-06	10-Jan-07	62800	62800	62800	50000	Completed	Rohat
Xen(Panchayati Raj), Sonipat	NASIRPUR CHOLKA	HRDF	Pav. Of Street	24-Dec-07	31-May-08	1000000	1000000	1000000	1000000	Completed	Rohat
Xen(Panchayati Raj), Sonipat	PAI	HRDF	CC Street	07-Feb-07	06-May-07	697000	697000	500000	698047	Completed	Rohat
Xen(Panchayati Raj), Sonipat	NIRTHAN	LADT	Pav. Of Street	24-Dec-07	30-Sep-08	1000000	1000000	1000000	400000	In Progress	Rohat
Xen(Panchayati Raj), Sonipat	PAI	LADT	Pav. Of Street	24-Dec-07	31-Jul-08	1000000	1000000	1000000	800000	Completed	Rohat
Xen(Panchayati Raj), Sonipat	PIPLI	ZP-SGRY	Digging Of Pond	01-Mar-06	25-Mar-06	136800	136800	136800	136800	Completed	Rohat
Xen(Panchayati Raj), Sonipat	PIPLI	ZP-SGRY	Fillinh of Pond	01-Feb-07	31-Mar-07	100000	100000	100000	99954	Completed	Rohat
Xen(Panchayati Raj), Sonipat	PIPLI	TFC	Const. of Nala	08-Jan-07	30-Jun-07	100000	100000	100000	99884	Completed	Rohat

Xen(Panchayati Raj), Sonipat	PEHLADPUR	Anganwadi	Anganwadi center	15-Dec-05	09-Oct-07	233000	233000	233000	233000	Completed	Rohat
Xen(Panchayati Raj), Sonipat	PEHLADPUR	LADT	Pave. Of Street	24-Nov-07	30-Sep-08	1000000	1000000	1000000	400000	In Progress	Rohat
Xen(Panchayati Raj), Sonipat	JATOLA	Anganwadi	Anganwadi Center	15-Dec-05	31-Jul-07	233000	233000	233000	233000	Completed	Rohat
Xen(Panchayati Raj), Sonipat	RIDHAU	TFC	Const. of Nala	20-Dec-07	28-Feb-08	50000	50000	50000	48000	Completed	Rohat
Xen(Panchayati Raj), Sonipat	ROHNA	HRDF	R/Wall	01-Jan-07	31-Mar-07	341000	341000	341000	341000	Completed	Rohat
Xen(Panchayati Raj), Sonipat	ROHNA	HRDF	4 No of School room(boys)	07-Jul-06	31-May-07	429000	429000	429000	428000	Completed	Rohat
Xen(Panchayati Raj), Sonipat	ROHNA	HRDF	6 No of School rooms (girls)	20-Apr-06	31-Oct-07	643000	643000	643000	645000	Completed	Rohat
Xen(Panchayati Raj), Sonipat	ROHNA	HRDF	Repair of GHS	22-Jun-06	02-Jul-07	236000	236000	236000	189952	Completed	Rohat
Xen(Panchayati Raj), Sonipat	ROHNA	HRDF	repair of girls school	15-Jun-07	31-Aug-08	909000	909000	500000	870000	Completed	Rohat
Xen(Panchayati Raj), Sonipat	ROHNA	HRDF	Const. of Nala	25-Jul-07	30-Nov-07	2526000	2526000	1423000	1400000	Completed	Rohat
Xen(Panchayati Raj), Sonipat	ROHNA	HRDF	Panchayat bhawan	01-Jan-08	15-Jul-08	534000	534000	500000	400000	Completed	Rohat
Xen(Panchayati Raj), Sonipat	ROHNA	LADT	Pav. Of Street	13-Jul-07	31-Jul-08	1000000	1000000	1000000	1000000	Completed	Rohat

Xen(Panchayati Raj), Sonipat	PIPLI	Anganwadi	Anganwadi center	18-May-05	30-Apr-07	233000	233000	233000	233000	Completed	Rohat
Xen(Panchayati Raj), Sonipat	ROHAT	HRDF	Repair of GGSSS	07-Jul-06	19-Jan-07	580000	580000	580000	594619	Completed	Rohat
Xen(Panchayati Raj), Sonipat	ROHAT	ZP-SGRY	Street	01-Nov-05	30-Nov-05	50000	50000	50000	29265	Completed	Rohat
Xen(Panchayati Raj), Sonipat	SOHATI	HRDF	B/Wall of School	20-Feb-06	28-Feb-07	375000	375000	375000	406307	Completed	Rohat
Xen(Panchayati Raj), Sonipat	SOHATI	ZP-SGRY	Rasta Pond	14-Mar-06	25-Mar-06	40430	40430	40430	40430	Completed	Rohat
Xen(Panchayati Raj), Sonipat	SEHRI	HRDF	Repair of GHS	07-Jul-06	08-Feb-07	306900	306900	306900	306900	Completed	Rohat
Xen(Panchayati Raj), Sonipat	SEHRI	HRDF	Pav. Of Street	28-Feb-06	31-Jan-08	150800	150800	150800	150000	Completed	Rohat
Xen(Panchayati Raj), Sonipat	SILANA	HRDF	Repair of GSSS	13-Jun-06	12-Mar-07	425000	425000	425000	420037	Completed	Rohat
Xen(Panchayati Raj), Sonipat	SILANA	HRDF	Pav. Of Street	28-Feb-06	31-Mar-07	136600	136600	136600	119820	Completed	Rohat
Xen(Panchayati Raj), Sonipat	SILANA	TFC	Const. of Nala	08-Jan-07	30-Jun-07	50000	50000	50000	50000	Completed	Rohat
Xen(Panchayati Raj), Sonipat	PIPLI	HRDF	Pav. Of Street	24-Dec-07	31-Jul-08	1000000	1000000	1000000	950000	Completed	Rohat
Xen(Panchayati Raj), Sonipat	SISANA	HRDF	Repair of GSSS	07-Jul-06	31-Oct-07	882000	882000	882000	899642	Completed	Rohat

Xen(Panchayati Raj), Sonipat	SISANA	HRDF	Repair of GGSSS	21-Jul-06	31-Oct-07	321000	321000	321000	348381	Completed	Rohat
Xen(Panchayati Raj), Sonipat	SISANA	ZP-SGRY	Nala Minor to Pond	01-Oct-05	12-Oct-05	52677	52677	52677	52677	Completed	Rohat
Xen(Panchayati Raj), Sonipat	SISANA	ZP-SGRY	R/Wall of Pond	01-Mar-06	30-Mar-06	88040	88040	88040	88040	Completed	Rohat
Xen(Panchayati Raj), Sonipat	SISANA	ZP-SGRY	Digging Of Pond	01-Feb-06	28-Feb-06	100000	100000	100000	72210	Completed	Rohat
Xen(Panchayati Raj), Sonipat	SISANA	ZP-SGRY	R/Wall	10-Mar-06	25-Mar-06	99210	99210	99210	99210	Completed	Rohat
Xen(Panchayati Raj), Sonipat	SISANA	MPLAD	Const. of Cow shad	12-Dec-06	17-Aug-07	500000	500000	500000	500000	Completed	Rohat
Xen(Panchayati Raj), Sonipat	SISANA	ZP-SGRY	R/Wall	01-Dec-06	31-Mar-07	115000	115000	115000	115260	Completed	Rohat
Xen(Panchayati Raj), Sonipat	SISANA	ZP-SGRY	R/Wall	01-Dec-06	31-Mar-07	75000	75000	75000	75127	Completed	Rohat
Xen(Panchayati Raj), Sonipat	SISANA	TFC	Pipe line of drinking water	08-Jan-07	30-Jun-07	180000	180000	180000	180000	Completed	Rohat
Xen(Panchayati Raj), Sonipat	RAMPUR	Anganwadi	Anganwadi center	15-Dec-05	31-Mar-07	233000	233000	233000	233000	Completed	Rohat
Xen(Panchayati Raj), Sonipat	SISANA	HRDF	Pav. Of Street	28-Feb-06	31-Mar-07	192500	192500	192500	167000	Completed	Rohat
Xen(Panchayati Raj), Sonipat	SISANA	TFC	Samrsibal pump	31-Mar-07	15-Jul-08	100000	100000	100000	90000	In Progress	Rohat



Xen(Panchayati Raj), Sonipat	SISANA	TFC	laying of pipe line	20-Dec-07	28-Feb-08	100000	100000	100000	100000	Completed	Rohat
Xen(Panchayati Raj), Sonipat	THANA KALAN	TFC	Handpump	27-Feb-08	15-Jul-08	70000	70000	70000	46538	Completed	Rohat
Xen(Panchayati Raj), Sonipat	THANA KALAN	TFC	Handpump	20-Dec-07	15-May-08	50000	50000	50000	47258	Completed	Rohat
Xen(Panchayati Raj), Sonipat	THANA KHURD	ZP-SGRY	Digging Of Pond	01-Nov-06	30-Nov-06	100000	100000	100000	99915	Completed	Rohat
Xen(Panchayati Raj), Sonipat	RAMPUR	WS Report	WSC	01-Jan-07	30-Apr-07	150000	150000	150000	150000	Completed	Rohat
Xen(Panchayati Raj), Sonipat	TURKPUR	ZP-SGRY	Room of GPS	01-Jan-06	31-Mar-06	120000	120000	120000	115647	Completed	Rohat
Xen(Panchayati Raj), Sonipat	RAMPUR	LADT	Pave. Of Street	24-Dec-07	31-Jul-08	1000000	1000000	1000000	9360000	Completed	Rohat
Xen(Panchayati Raj), Sonipat	TURKPUR	TFC	Samrsibal pump	31-Mar-07	30-Jun-07	100000	100000	100000	100000	Completed	Rohat
Xen(Panchayati Raj), Sonipat	RIDHAU	HRDF	Pav. Of Street	24-Dec-07	31-May-08	1000000	1000000	1000000	980000	Completed	Rohat
Xen(Panchayati Raj), Sonipat	ROHNA	WS Report	Const. Of Nala	15-Feb-07	31-Mar-07	100000	100000	100000	101089	Completed	Rohat
Xen(Panchayati Raj), Sonipat	ROHNA	VETY	Repair of GVD	03-Mar-08	15-Jul-08	287000	287000	287000	0	Not Started	Rohat
Xen(Panchayati Raj), Sonipat	ROHAT	WS Report	Handpump	15-Feb-07	14-Dec-07	25000	25000	25000	24319	Completed	Rohat

Xen(Panchayati Raj), Sonipat	ROHAT	LADT	Pav. Of Street	24-Dec-07	30-Sep-08	1000000	1000000	1000000	700000	In Progress	Rohat
Xen(Panchayati Raj), Sonipat	SOHATI	Anganwadi	Anganwadi center	15-Dec-05	30-Dec-07	233000	233000	233000	233000	Completed	Rohat
Xen(Panchayati Raj), Sonipat	SOHATI	LADT	Pav. Of Street	24-Dec-07	31-Aug-08	1000000	1000000	1000000	800000	Completed	Rohat
Xen(Panchayati Raj), Sonipat	SAID PUR	LADT	Pav. Of Street	24-Dec-07	31-Aug-08	1000000	1000000	1000000	800000	Completed	Rohat
Xen(Panchayati Raj), Sonipat	SEHRI	Misc	Govt. of Middle School	25-Aug-05	31-Mar-07	158500	158500	158500	155475	Completed	Rohat
Xen(Panchayati Raj), Sonipat	SEHRI	LADT	Pave. Of Street	24-Dec-07	30-Sep-08	1000000	1000000	1000000	600000	In Progress	Rohat
Xen(Panchayati Raj), Sonipat	SILANA	WS Report	WSC	16-Jun-05	30-Sep-06	150000	150000	150000	151457	Completed	Rohat
Xen(Panchayati Raj), Sonipat	SILANA	HRDF	Pave. Of Street	24-Dec-07	31-May-08	1000000	1000000	1000000	1000000	Completed	Rohat
Xen(Panchayati Raj), Sonipat	SILANA	VETY	Repair of GVD	03-Mar-08	31-Jul-08	72500	72500	72500	70000	Completed	Rohat
Xen(Panchayati Raj), Sonipat	SISANA	WS Report	WSC	16-Jun-05	28-Feb-07	150000	150000	150000	150000	Completed	Rohat
Xen(Panchayati Raj), Sonipat	SISANA	Anganwadi	Anganwadi center	12-Sep-07	31-Mar-08	233000	233000	233000	233000	Completed	Rohat
Xen(Panchayati Raj), Sonipat	SISANA	WS Report	Digging Of Pond	11-Dec-07	19-Dec-07	50000	50000	50000	49536	Completed	Rohat

Xen(Panchayati Raj), Sonipat	THANA KALAN	WS Report	Earth filling in VETY Hospital	15-Feb-07	31-Mar-07	75000	75000	75000	79955	Completed	Rohat
Xen(Panchayati Raj), Sonipat	THANA KALAN	LADT	Pave. Of Street	24-Dec-07	30-Sep-08	1000000	1000000	1000000	400000	In Progress	Rohat
Xen(Panchayati Raj), Sonipat	THANA KHURD	LADT	Pave. Of Street	24-Dec-07	31-Jul-08	1000000	1000000	1000000	850000	Completed	Rohat
Xen(Panchayati Raj), Sonipat	TURKPUR	Anganwadi	Anganwadi center	15-Dec-05	28-Feb-07	233000	233000	233000	233000	Completed	Rohat
Xen(Panchayati Raj), Sonipat	TURKPUR	LADT	Pav. Of Street	24-Dec-07	31-Aug-08	1000000	1000000	1000000	850000	In Progress	Rohat
Xen., PWD(B&R), Prov.-I, Sonipat	GARHI SISANA	5054-(R&B)	from village Matindu to Garhi Sisana Via Sisana	31-Jul-08		79667000	79667000	11987000	11987000	In Progress	Rohat
Xen., PWD(B&R), Prov.-I, Sonipat	SILANA	5054-(R&B)	from village Sisana to Samchana in Sonapat District.	31-Jul-08		61967000	61967000	18411000	18411000	In Progress	Rohat
Xen., PWD(B&R), Prov.-I, Sonipat	Kharkhoda	NCRPB	Construction of Bye Pass at Kharkhoda in Sonapat District.	20-Dec-07	31-May-08	169400000	169400000	1.16E+08	1.16E+08	Completed	Rohat
Xen., PWD(B&R), Prov.-I, Sonipat	SILANA	5054-(R&B)	Imp. by Pdg. Wdg. & stg. Silana Gorar Mungan road	04-Apr-08		16005000	16005000	9992000	9992000	Completed	Rohat
Xen., PWD(B&R), Prov.-I, Sonipat	BIDHLAN	4210(Med.	Res. Accomodation at village Bidhlan in Sonapat District.	31-Aug-08		10600000	10600000	4738000	4738000	In Progress	Rohat
S.E. Public Health, Sonipat	FARMANA	NCR	Aug. W/S Sch. Farmana	01-Jan-07	09-Mar-31	14631000	14631000	14631000	11167000	In Progress	Rohat
S.E. Public Health, Sonipat	GARHI SISANA	NABARD	Prov. Independent W/W in Village Garhi Sisana	01-Oct-07	31-Mar-09	12479000	12479000	7280000	6860000	In Progress	Rohat

S.E. Public Health, Sonipat	KHANDA	NCRPB	Aug. W/S Sch. Khanda	31-Oct-07	31-Dec-08	9005000	9005000	9005000	8509000	In Progress	Rohat
S.E. Public Health, Sonipat	GORAR	ARWSP	Aug. W/S Sch. Gorar	31-Mar-07	31-Dec-08	8000000	8000000	4400000	8150000	In Progress	Rohat
S.E. Public Health, Sonipat	ROHAT	ARWSP	Aug. W/S Sch. Rohat	30-Jun-07	30-Sep-08	5460000	5460000	4560000	2011000	In Progress	Rohat
S.E. Public Health, Sonipat	FIROJPUR BANGAR	NABARD	Aug. W/S Scheme Feroz Pur Banger	01-Oct-07	31-Mar-09	5390000	5390000	3140000	3189000	In Progress	Rohat
S.E. Public Health, Sonipat	TURKPUR	NCRPB	Aug. W/S Scheme Turak Pur	30-Jun-07	31-Dec-08	1123000	1123000	1123000	881000	In Progress	Rohat
S.E. Public Health, Sonipat	SISANA	Model Vil	Prov. House Connection of General Category	01-Oct-07	31-Aug-08	1377000	1377000		788000	In Progress	Rohat
S.E. Public Health, Sonipat	BARONA	Model Vil	Prov. House connection to Gen. Category	31-May-08	31-Aug-08	555000	555000		385000	In Progress	Rohat
S.E. Public Health, Sonipat	Kharkhoda	IGDWS	Prov. House connection to S.C house hold	01-Apr-07	31-Mar-09	25227000	25227000	206000	21188000	In Progress	Rohat
DPC, SSA, Sonipat	FARMANA	SSA	cluster resource centre			200000	200000		200000	Completed	Rohat
DPC, SSA, Sonipat	JHARONTH	SSA	cluster resource centre			200000	200000		200000	Completed	Rohat
DPC, SSA, Sonipat	PEHLADPUR	SSA	cluster resource centre			200000	200000		200000	Completed	Rohat
DPC, SSA, Sonipat	NAKLOI	SSA	cluster resource centre			200000	200000		200000	Completed	Rohat

DPC, SSA, Sonipat	ROHNA	SSA	cluster resource centre		200000	200000		200000	Completed	Rohat
DPC, SSA, Sonipat	SAID PUR	SSA	cluster resource centre		200000	200000		200000	Completed	Rohat
DPC, SSA, Sonipat	SISANA	SSA	CRC		200000	200000	200000	200000	Completed	Rohat
DPC, SSA, Sonipat	KHERI DAHIYA	SSA	Addl. Class room		186000	186000	186000	186000	Completed	Rohat
DPC, SSA, Sonipat	BIDHLAN	SSA	TOLIET		20000	20000	20000	20000	Completed	Rohat
DPC, SSA, Sonipat	GORAR	SSA	TOLIET		20000	20000	20000	20000	Completed	Rohat
DPC, SSA, Sonipat	GORAR	SSA	TOLIET		20000	20000	20000	20000	Completed	Rohat
DPC, SSA, Sonipat	Kharkhoda	SSA	TOLIET		20000	20000	20000	20000	Completed	Rohat
DPC, SSA, Sonipat	Kharkhoda	SSA	TOLIET		20000	20000	20000	20000	Completed	Rohat
DPC, SSA, Sonipat	KIRHOLI	SSA	TOLIET		20000	20000	20000	20000	Completed	Rohat
DPC, SSA, Sonipat	KUNDAL	SSA	TOLIET		20000	20000	20000	20000	Completed	Rohat
DPC, SSA, Sonipat	KUNDAL	SSA	TOLIET		20000	20000	20000	20000	Completed	Rohat

DPC, SSA, Sonipat	KUNDAL	SSA	A.C.R.		186000	186000	186000	186000	Completed	Rohat
DPC, SSA, Sonipat	MANDAURA	SSA	TOLIET		20000	20000	20000	20000	Completed	Rohat
DPC, SSA, Sonipat	MANDAURA	SSA	TOLIET		20000	20000	20000	20000	Completed	Rohat
DPC, SSA, Sonipat	Kharkhoda	SSA	Addl. Class Room		203000	203000	203000	203000	Completed	Rohat
DPC, SSA, Sonipat	MOZAM NAGAR	SSA	TOLIET		20000	20000	20000	20000	Completed	Rohat
DPC, SSA, Sonipat	MANDAURA	SSA	Addl. Class Room		372000	372000	372000	372000	Completed	Rohat
DPC, SSA, Sonipat	NIZAMPUR MAJRA	SSA	TOLIET		20000	20000	20000	20000	Completed	Rohat
DPC, SSA, Sonipat	SOHATI	SSA	Addl. Class Room		203000	203000	203000	203000	Completed	Rohat
DPC, SSA, Sonipat	PAI	SSA	TOLIET		20000	20000	20000	20000	Completed	Rohat
DPC, SSA, Sonipat	ROHNA	SSA	Addl. Class Room		372000	372000	372000	372000	In Progress	Rohat
DPC, SSA, Sonipat	PIPLI	SSA	TOLIET		20000	20000	20000	20000	Completed	Rohat
DPC, SSA, Sonipat	SILANA	SSA	Addl. Class Room		203000	203000	203000	203000	Completed	Rohat

DPC, SSA, Sonipat	KANWALI	SSA	Addl Class Room		203000	203000	203000	203000	Completed	Rohat
DPC, SSA, Sonipat	RIDHAU	SSA	TOLIET		20000	20000	20000	20000	Completed	Rohat
DPC, SSA, Sonipat	SEHRI	SSA	Addl. Class Room		203000	203000	203000	203000	In Progress	Rohat
DPC, SSA, Sonipat	RIDHAU	SSA	TOLIET		20000	20000	20000	20000	Completed	Rohat
DPC, SSA, Sonipat	FARMANA	SSA	Addl. Class Room		203000	203000	203000	203000	Not Started	Rohat
DPC, SSA, Sonipat	ASHRAFPU R MATINDU	SSA	A.C.R.		186000	186000	186000	186000	Completed	Rohat
DPC, SSA, Sonipat	ROHAT	SSA	TOLIET		20000	20000	20000	20000	Completed	Rohat
DPC, SSA, Sonipat	KANWALI	SSA	A.C.R.		186000	186000	186000	186000	Completed	Rohat
DPC, SSA, Sonipat	ROHAT	SSA	TOLIET		20000	20000	20000	20000	Completed	Rohat
DPC, SSA, Sonipat	KHANDA	SSA	A.C.R.		347000	347000	347000	347000	Completed	Rohat
DPC, SSA, Sonipat	SEHRI	SSA	TOLIET		20000	20000	20000	20000	Completed	Rohat
DPC, SSA, Sonipat	NAKLOI	SSA	A.C.R.		347000	347000	347000	347000	Completed	Rohat

DPC, SSA, Sonipat	SEHRI	SSA	TOLIET		20000	20000	20000	20000	Completed	Rohat
DPC, SSA, Sonipat	ROHAT	SSA	A.C.R.		347000	347000	347000	347000	Completed	Rohat
DPC, SSA, Sonipat	THANA KALAN	SSA	TOLIET		20000	20000	20000	20000	Completed	Rohat
DPC, SSA, Sonipat	ROHNA	SSA	A.C.R.		347000	347000	347000	347000	Completed	Rohat
DPC, SSA, Sonipat	SISANA	SSA	A.C.R.		186000	186000	186000	186000	Completed	Rohat
DPC, SSA, Sonipat	THANA KHURD	SSA	TOLIET		20000	20000	20000	20000	Completed	Rohat
DPC, SSA, Sonipat	GORAR	SSA	A.C.R.		347000	347000	347000	347000	Completed	Rohat
DPC, SSA, Sonipat	THANA KHURD	SSA	A.C.R.		186000	186000	186000	186000	Completed	Rohat
DPC, SSA, Sonipat	THANA KHURD	SSA	A.C.R.		186000	186000	186000	186000	Completed	Rohat
DPC, SSA, Sonipat	PIPLI	SSA	A.C.R.		186000	186000	186000	186000	Completed	Rohat
DPC, SSA, Sonipat	ROHNA	SSA	A.C.R.		500000	500000	500000	500000	Completed	Rohat
DPC, SSA, Sonipat	SEHRI	SSA	Addl. Class Room		186000	186000	186000	186000	Completed	Rohat



DPC, SSA, Sonipat	GORAR	SSA	b/wall		40000	40000		20000	Completed	Rohat
DPC, SSA, Sonipat	SILANA	SSA	Addl. Class Room		186000	186000	186000	186000	Completed	Rohat
DPC, SSA, Sonipat	SILANA	SSA	Addl. Class Room		186000	186000	186000	186000	Completed	Rohat
DPC, SSA, Sonipat	SISANA	SSA	b/wall		40000	40000		20000	Completed	Rohat
DPC, SSA, Sonipat	KHURAMPUR	SSA	Addl. Class Room		347000	347000	347000	347000	Completed	Rohat
DPC, SSA, Sonipat	NIRTHAN	SSA	new School Building		500000	500000		500000	Completed	Rohat
DPC, SSA, Sonipat	FIROJPUR BANGAR	SSA	New School Building		500000	500000		500000	Completed	Rohat
DPC, SSA, Sonipat	ASHRAFPUR MATINDU	SSA	additional class room		186000	186000	186000	186000	Completed	Rohat
DPC, SSA, Sonipat	BIDHLAN	SSA	additional class room		347000	347000	347000	347000	Completed	Rohat
DPC, SSA, Sonipat	GOPALPUR	SSA	additional class room		347000	347000	347000	347000	Completed	Rohat
DPC, SSA, Sonipat	GORAR	SSA	additional class room		186000	186000	186000	186000	Completed	Rohat
DPC, SSA, Sonipat	KANWALI	SSA	additional class room		186000	186000	186000	186000	Completed	Rohat

DPC, SSA, Sonipat	PAI	SSA	additional class room			186000	186000	186000	186000	Completed	Rohat
DPC, SSA, Sonipat	PAI	SSA	additional class room			186000	186000	186000	186000	Completed	Rohat
Xen., Marketing Board, Sonipat	SISANA	Misc	Model village sisana	23-Aug-07		491000	491000	17106000	17106000	In Progress	Rohat
Xen., Marketing Board, Sonipat	FIROJPUR BANGAR	Misc	ferozpur banger to jatola	26-Jun-06	26-Jun-07	1168000	1168000	1216000	1216000	Completed	Rohat
Xen., Marketing Board, Sonipat	BIDHLAN	Misc	bidhlan to Salimsar majra	10-Aug-06		8435000	8435000	2322000	2322000	Pending	Rohat
Xen., Marketing Board, Sonipat	CHHINOLI	Misc	chhinoli to sisana kharkhoda road along khanda drain	30-Sep-07		2475000	2475000	1906000	1906000	Completed	Rohat
Xen., Marketing Board, Sonipat	GARHI SISANA	Misc	garhi sisana to more kheri	23-Jul-07		5701000	5701000	2240000	2240000	In Progress	Rohat
Xen., Marketing Board, Sonipat	BIDHLAN	Misc	bidhlan to ridhau	15-Nov-07		8185000	8185000	3640000	3640000	In Progress	Rohat
Xen., Marketing Board, Sonipat	ROHNA	Misc	Rohna to Barona	04-Apr-00	30-Apr-06	1555000	1555000	1156000	1156000	Completed	Rohat
Xen., Marketing Board, Sonipat	GORAR	Misc	gorar to farmana	08-Nov-07		2328000	2328000	2407000	2407000	Completed	Rohat
Xen., Marketing Board, Sonipat	SILANA	Misc	silana to cholka	11-Aug-04	16-Jun-06	2328000	2328000	2407000	2407000	Completed	Rohat
Xen., Marketing Board, Sonipat	BARONA	Misc	const. of sports stadium barona	12-Dec-06		3979000	3979000			Not Started	Rohat

Xen., Marketing Board, Sonipat	CHHINOLI	Misc	const. of sports stadium chhinoli	23-Jul-07		3979000	3979000	1283000	1283000	In Progress	Rohat
Xen., Marketing Board, Sonipat	JHAROTHI	Misc	SR Jharothi to Badhana.	07-Mar-05		1013000	1013000	1013000	1013000	Completed	Rohat
Xen., Marketing Board, Sonipat	KHANDA	Misc	khanda to Naya Khanda.	07-Mar-05	30-Jun-05	674000	674000	674000	674000	Completed	Rohat
Xen., Marketing Board, Sonipat	THANA KHURD	Misc	SR Thana khurd to Kawali.	31-Mar-05	30-Jun-05	478000	478000	478000	478000	Completed	Rohat
Xen., Marketing Board, Sonipat	GOPALPUR	Misc	Gopalpur tp Pipli.	26-Jul-07	31-Dec-07	2054000	2054000	1872000	1872000	Completed	Rohat
Xen., Marketing Board, Sonipat	KHERI DAHIYA	Misc	Kheri Dahiya to Naya Khanda.	28-Nov-07	30-Sep-08	1797000	1797000	1307000	1307000	Completed	Rohat
Xen., Water Services, Sonipat	GORAR	Not Applic	constg. V.R Bridge RD 141500 of DD no 8 silana/ Bakheta			9950000	9950000	9387000	9387000	Completed	Rohat
Xen., Water Services, Sonipat	ASHRAFPU R MATINDU	Not Applic	Raising sisana Mr. from RD. 43685 to 68000 Sisana/ Silana			4823000	4823000	6998000	6998000	Completed	Rohat
Xen., Water Services, Sonipat	JHAROTHI	Not Applic	Re. const of V.R Bridge at RD. 17810 of Pai Disty.	30-Jun-08		808000	808000	0	0	Completed	Rohat
Xen., Water Services, Sonipat	ROHNA	Not Applic	from RD. 0 to 19150 Jharothi /Khanda/Kharkhoda/Na	31-Jul-08		3575000	3575000	0	0	In Progress	Rohat
District Education Officer, Sonipat	FARMANA	Misc	Repair Work			283200	283200		283200	Completed	Rohat
District Education Officer, Sonipat	Kharkhoda	Misc	Repair Work			84200	84200		84200	Completed	Rohat

District Education Officer, Sonipat	MANDAURA	Misc	Repair Work			121000	121000	121000	Completed	Rohat
District Education Officer, Sonipat	MANDAURA	Misc	Edusat			81965	81965		Completed	Rohat
District Education Officer, Sonipat	Kharkhoda	Misc	Repair Work			400000	400000	400000	Completed	Rohat
District Education Officer, Sonipat	FARMANA	Misc	Edusat			81965	81965		Completed	Rohat
District Education Officer, Sonipat	KUNDAL	Misc	Repair Work			364000	364000	364000	Completed	Rohat
District Education Officer, Sonipat	KHANDA	Misc	Repair Work			780000	780000	780000	Completed	Rohat
District Education Officer, Sonipat	MANDAURI	Misc	Repair Work	01-Nov-07	31-Oct-08	839900	839900		In Progress	Rohat
District Education Officer, Sonipat	FARMANA	Misc	Repair Work	01-Sep-07	31-Aug-08	1817000	1817000		In Progress	Rohat
District Education Officer, Sonipat	MANDAURA	Misc	Repair Work			150000	150000		Completed	Rohat
District Education Officer, Sonipat	Kharkhoda	Misc	Repair Work			154800	154800	154800	Completed	Rohat
District Education Officer, Sonipat	ROHNA	Misc	Repair Work			543000	543000		In Progress	Rohat
District Education Officer, Sonipat	SAID PUR	Misc	Repair Work			258000	258000	258000	Completed	Rohat

District Education Officer, Sonipat	KANWALI	Misc	Repair Work	31-Jul-08		521300	521300		In Progress	Rohat
District Education Officer, Sonipat	MANDAURA	Misc	Construction of Computer Lab	01-Apr-08	31-Aug-08	350000	350000	350000	Completed	Rohat
District Education Officer, Sonipat	FARMANA	Misc	Education	01-May-08	31-Oct-08	395000	395000	62000	In Progress	Rohat
District Education Officer, Sonipat	FARMANA	Misc	Education			395000	395000		In Progress	Rohat
District Education Officer, Sonipat	SISANA	Misc	Education		30-Nov-08	395000	395000		Not Started	Rohat
District Education Officer, Sonipat	SAID PUR	Misc	Education	20-Jun-08	30-Nov-08	395000	395000		In Progress	Rohat
District Education Officer, Sonipat	MANDAURI	Misc	Education	01-May-08	31-Oct-08	395000	395000	20000	In Progress	Rohat
District Education Officer, Sonipat	Kharkhoda	Misc	Education	01-May-08	31-Oct-08	395000	395000	52000	In Progress	Rohat
District Education Officer, Sonipat	KIRHOLI	Misc	repair work			15000	15000		Completed	Rohat
District Education Officer, Sonipat	ASHRAFPU R MATINDU	Misc	repair work			167400	167400		Completed	Rohat
District Education Officer, Sonipat	ASHRAFPU R MATINDU	Misc	repair work			672000	672000		Completed	Rohat
District Education Officer, Sonipat	ASHRAFPU R MATINDU	Misc	repair work			700000	700000		Completed	Rohat

District Education Officer, Sonipat	ASHRAFPU R MATINDU	Misc	computer lab	01-May-08	31-Oct-08	395000	395000			In Progress	Rohat
Xen., Marketing Board, Sonipat	FARMANA	Misc	Gorar to Farmana			8020000	8020000			Not Started	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	LADT	Const. of Street Matindu Road W.N. -11	05-Aug-06	08-Sep-06	150000	150000	110000		Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	LADT	Const. of Street & Drain Santosh to Ramphal W.N.-2	05-Aug-06	08-Sep-06	100000	100000	95000		Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	LADT	Const. of Street Randhir Secy Wali gali	05-Aug-06	05-Sep-06	150000	150000	115000		Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	LADT	Const. of Nala Balmiki Shamshan Ghat to Gulu	05-Aug-06	06-Sep-06	150000	150000	150000		Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	LADT	Const. of Street Madan Wali	06-Aug-06	07-Sep-06	50000	50000	50000		Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	LADT	Const. of Street & drain Madan to Raj	05-Aug-06	07-Sep-06	150000	150000	115000		Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	LADT	Drain Gali Bahrona Road to Rakesh W.N.-9 P-I	05-Apr-06	26-May-06	150000	150000	150000		Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	LADT	Drain Gali Bahrona road to Rakesh W.N.-9 P-II	25-Apr-06	26-May-06	150000	150000	115000		Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	LADT	Const. of Street & Drain Main Sonipat Road to Inder	16-May-06	26-May-06	150000	150000	130000		Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	LADT	Const. of Street Sharda School to Shamshan P-II	05-Jun-06	07-Aug-06	150000	150000	110000		Completed	Rohat

Secretary, MC, Kharkhoda	Kharkhoda	LADT	Const. of CC Paving Sharda School to Rohtak Road	05-Jun-06	07-Aug-06	50000	50000	50000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	LADT	Const. of Street Rohtak Road Balbir House	08-Jun-06	07-Aug-06	100000	100000	90000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	LADT	Drain Main Collage to Shamshan Ghat W.N.-2/3	05-Jun-06	07-Aug-06	150000	150000	135000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	LADT	Const. of Street & Drain Gopi House to Lakhi W.N.-12	05-Jun-06	07-Aug-06	100000	100000	90000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	LADT	Const. of Nala B/ Paving Balmiki Shamshan ghat P-II	05-Jun-06	07-Aug-06	150000	150000	140000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	LADT	Const. of Nala B/ Paving Balmiki Shamshan ghat P-II	05-Jun-06	07-Aug-06	150000	150000	145000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	11th FC	Purchase of Computer					35000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	11th FC	Const. of Street in Main Bazaar P-III	20-Aug-06	25-Oct-06	100000	100000	60000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	11th FC	Const. of Street Main Bazaar P-II	20-Aug-06	25-Oct-06	150000	150000	150000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	11th FC	Const. of Street & Drain Near H/o Rameshwer W.N.-6	20-Aug-06	25-Oct-06	100000	100000	85000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	11th FC	Const. of Street & Drain Quarter DSP	20-Aug-06	25-Oct-06	150000	150000	150000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	UI	Purchase of Computer					35000	Completed	Rohat

Secretary, MC, Kharkhoda	Kharkhoda	UI	Const. of Street & Drain sonipat Road to Inder	01-Sep-06	25-Sep-06	150000	150000		120000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	UI	Const. of Street Lakhi Nai to Rohtak Road	01-Sep-06	25-Sep-06	150000	150000		125000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	LADT	Const. of Street back Side in front Side H/o Bhoop Singh	02-Aug-06	03-Oct-06	150000	150000		150000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	LADT	Const. of Street H/o Azad to Bhoop Singh	02-Aug-06	03-Oct-06	150000	150000		150000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	LADT	Const. of Street Karn Singh Wali Thana kala Road	02-Aug-06	03-Oct-06	50000	50000		25000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	LADT	Const. of Street daya Chand Thana Kala Road	25-Apr-06	30-Apr-06	100000	100000		70000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	LADT	Const. of Street Kamal Siai Ram W.N.-13	25-Apr-06	30-Apr-06	150000	150000		150000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	LADT	Const. of Street W.N.-12 Chaupal Wali	10-Apr-06	12-Jun-06	150000	150000		150000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	LADT	Const. of Street matindu Road to Ram W.N.-10	10-Apr-06	12-Jun-06	150000	150000		150000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	LADT	Const. of Street Daya Chand Thana kala road	10-Apr-06	12-Apr-06	50000	50000		50000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	LADT	Const. of Street Neem Wali Mohalla	10-May-06	06-Jun-06	100000	100000		100000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	LADT	Const. of Street main Rohtak H/o Balbir	10-May-06	10-Jun-06	150000	150000		150000	Completed	Rohat



Secretary, MC, Kharkhoda	Kharkhoda	LADT	Const. of Street of Shashi to Kishan W.N.-3	10-May-06	10-Jun-06	150000	150000	150000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	LADT	School Shamshan Road back of Boy School P-I	10-May-06	10-Jun-06	150000	150000	150000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	LADT	School Shamshan Road back of Boy School P-II	05-Apr-06	06-May-06	50000	50000	50000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	LADT	Const. of Street & Drain Das to Baljeet	05-Apr-06	06-May-06	100000	100000	80000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	LADT	Const. of Street & Drain	10-May-06	14-Jun-06	100000	100000	100000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	LADT	Const. of Drain & Street khushi Ram to Saini Chowk	12-May-06	20-May-06	20000	20000	20000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	LADT	Const. of Street karm Singh Wali W.N.-7	10-Apr-06	02-Jul-06	150000	150000	120000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	LADT	Const. of Street & Drain Lala Uggar Shen Wai	10-Apr-06	02-Jul-06	150000	150000	125000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	LADT	Const. of Street & Drain Shyam kawal W.N.-13 P-II	10-Apr-06	02-Jul-06	150000	150000	142000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	LADT	Const. of Street Street & Drain in W.N.-7	10-May-06	14-Jul-06	150000	150000	110000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	LADT	Const. of Street & Drain Balwan to Inder W.N.-10	10-May-06	14-Jul-06	100000	100000	70000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	LADT	Const. of Street & Drain main Sonipat Road to H/o Inder	24-Apr-06	26-May-06	150000	150000	135000	Completed	Rohat

Secretary, MC, Kharkhoda	Kharkhoda	LADT	Const. of Street & Drain Balraj H/o Karambir	24-Apr-06	26-May-06	100000	100000		100000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	LADT	Const. of Street Mira H/o Nathu W.N.-3	10-Apr-06	22-May-06	150000	150000		115000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	LADT	Const. of Street & Drain H/o Santosh	10-Apr-06	22-May-06	100000	100000		60000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	LADT	Const. of Street & CC Paving of Girls Collage to Shamshan Ghat	10-Apr-06	22-May-06	20000	20000		16000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	LADT	Const. of Street Dharpal Mistri to Ramphal Saini W.N.-6	10-Apr-06	22-May-06	150000	150000		150000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	LADT	Const. of Street Bara house to Mai Wali Gali W.N.-6	10-Apr-06	26-May-06	100000	100000		80000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	LADT	Const. of Street & Drain Kashi ram to Saini Chowk W.N.-11	10-Apr-06	26-Aug-06	150000	150000		135000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	LADT	Const. of Street & Drain Culvert in Old main Bazar W.N.-4	15-Apr-06	26-May-06	50000	50000		42000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	LADT	Const. of Street & Drain Gali Madan Wali P-I	10-Aug-06	12-Oct-06	150000	150000		150000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	LADT	Const. of Street & Drain Along with Shri Bankit Hall	10-Aug-06	10-Oct-06	50000	50000		25000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	LADT	Const. of Street Shiv banket Hall to Main Gopal	10-Aug-06	10-Oct-06	150000	150000		130000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	LADT	Const. of Street Back Side & Front Side H/o Bhoop	10-Aug-06	10-Oct-06	10000	10000		10000	Completed	Rohat

Secretary, MC, Kharkhoda	Kharkhoda	LADT	Const. of Street & Drain Gurukul Wali Gali	10-Aug-06	10-Oct-06	50000	50000	50000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	LADT	Const. of Street & Drain gali Tara Chand to Sombir W.N.-6	12-Aug-06	12-Oct-06	50000	50000	35000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	LADT	Const. of Street & Drain Gali Saini Chowk to Montu W.N.-11	12-Aug-06	12-Oct-06	150000	150000	150000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	LADT	Const. of Street CC Paivng main Bazar P-I	12-Aug-06	12-Oct-06	100000	100000	80000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	LADT	Const. of Street & Drain main Bazar Wali P-I	12-Aug-06	12-Oct-06	100000	100000	75000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	LADT	Const. of Street Seva to Mohan W.N.-11 & Ghasi Wali Gali	12-Aug-06	12-Oct-06	150000	150000	125000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	LADT	Const. of Street & Drain Rohtak Road	12-Aug-06	12-Oct-06	50000	50000	50000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	LADT	Const. of Street & Drain Balraj House to Dehli Road W.N.-7	10-Jul-06	25-Sep-06	50000	50000	42000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	LADT	Const. of Street & Drain Dehli Road to Thana kalan	10-Jul-06	25-Sep-06	100000	100000	100000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	LADT	Drain CC Road W.N.-11 Saini Chaupal to Kashi Ram	10-Jul-06	25-Sep-06	150000	150000	150000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	LADT	Const. of Street & Drain Saini Chupal to H/o Ratan W.N.-11	10-Jul-06	25-Sep-06	150000	150000	150000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	LADT	Const. of Street & Drain Om Shanti to Ranbir W.N.-7	10-Jul-06	25-Sep-06	150000	150000	125000	Completed	Rohat

Secretary, MC, Kharkhoda	Kharkhoda	LADT	Const. of Street & Drain Dharpal H/o Madan W.N.-9	15-Jul-06	20-Aug-06	150000	150000	150000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	LADT	Const. of Street & Drain Satpal H/o Brohna Road W.N.-9	20-Aug-06	15-Oct-06	150000	150000	150000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	LADT	Const. of Street & Drain Shri Bhagwan Wali W.N.-7	20-Aug-06	25-Aug-06	150000	150000	115000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	11th FC	Const. of Street Satpal to Bahrano Road	26-Aug-06	26-Oct-06	150000	150000	130000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	11th FC	Const. of Street Thana Kala Road to Ramotar Pandit W. N.-9	26-Aug-06	26-Oct-06	150000	150000	150000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	11th FC	Drain H/o Shyam Sunder to Jai Kishan W.N.-3	26-Aug-06	26-Oct-06	150000	150000	95000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	2nd SFC	Const. of Street & Drain Ranbir Master Wali gali W.N.-6	20-Aug-06	21-Sep-06	150000	150000	150000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	2nd SFC	Drain Delhi Raod to Thana kalam Road from kartar DSP Wali P-	20-Aug-06	21-Sep-06	150000	150000	150000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	2nd SFC	Const. of Street & Drain H/o Mohan to Pradeep W.N.-7	25-Mar-07	20-Apr-07	100000	100000	100000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	2nd SFC	Const. of Street & Drain H/o Dharm to Matindu Road W.N.-1	25-Mar-07	20-Apr-07	150000	150000	120000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	2nd SFC	Const. of Street & Drain Matindu Road to nanak	25-Mar-07	20-Apr-07	150000	150000	110000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	2nd SFC	Const. of Street & Drain H/o Pale Ram to Brijes house W.N.-9 P-I	25-Mar-07	20-Apr-07	150000	150000	120000	Completed	Rohat

Secretary, MC, Kharkhoda	Kharkhoda	2nd SFC	Drain H/o Pale Ram to Brijes house W.N.-9 P-II	25-Mar-07	20-Apr-07	150000	150000		105000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	2nd SFC	Const. of Street & Drain Rohatak Road to Shamshan Ghat P-I	25-Mar-07	20-Apr-07	150000	150000		135000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	2nd SFC	Const. of Street & Drain Rohatak Road to Shamshan Ghat P-I	25-Mar-07	20-Apr-07	150000	150000		85000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	2nd SFC	Drain Thana Kala Road to Delhi Road W.N.-6	25-Mar-07	20-Apr-07	150000	150000		105000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	LADT	Const. of Street kalu Wali Gali Rohna Road	03-May-07	30-May-07	150000	150000		150000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	LADT	Const. of Street DSP Wali gali Delhi Road	03-May-07	30-May-07	150000	150000		120000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	LADT	Const. of Street & Drain Tara chand Wali Gali W.N.-6	03-May-07	30-May-07	150000	150000		110000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	LADT	Const. of Street & Drain Nala Along with Saini Chaupal	03-May-07	30-May-07	100000	100000		50000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	LADT	Const. of Street & Drain Delhi Road Kashu Pandit W.N.-7	03-May-07	30-May-07	100000	100000		85000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	LADT	Const. of Street & Drain Kashu Pandit Via Randhir W.N.-7	17-May-07	02-Jun-07	100000	100000		90000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	LADT	Const. of CC Paving in Main Bazzar	17-May-07	02-Jun-07	100000	100000		70000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	LADT	Const. of Street Delhi Road to W.N.-7 P-II	17-May-07	02-Jun-07	50000	50000		25000	Completed	Rohat

Secretary, MC, Kharkhoda	Kharkhoda	LADT	Const. of Street Delhi Raod to Karu W.N.-7	17-May-07	02-Jun-07	100000	100000		65000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	LADT	Const. of Street & Drain Lakhi Ram to Nathu W.N.-11	05-Apr-07	03-May-07	100000	100000		90000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	LADT	Const. of Street & Drain Jagbir to Ram Niwas W.N.-7	05-Apr-07	03-May-07	150000	150000		130000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	LADT	Const. of Street & Drain Rohtak Road to Dharm Pal Saini	05-Apr-07	03-May-07	100000	100000		75000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	LADT	Const. of Street & Drain Thana Kala Road to Ram W.N.-2	05-Apr-07	03-May-07	100000	100000		85000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	11th FC	Const. of Street & Drain H/o Ram Kesh to Prem W.N.-13 P-I	20-Jun-07	13-Jul-07	150000	150000		115000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	11th FC	Const. of Street & Drain H/o Ram Kesh to Prem W.N.-13 P-II	20-Jun-07	13-Jul-07	150000	150000		105000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	11th FC	Const. of Street & Drain Prem to H/o Ram Singh P-III	20-Jun-07	13-Jul-07	150000	150000		115000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	11th FC	Const. of Street & Drain H/o Ram Singh W.N.-12	20-Jun-07	13-Jul-07	150000	150000		142000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	11th FC	Const. of Street & Drain Rohit to Rajbir	20-Jun-07	13-Jul-07	150000	150000		86000	Completed	Rohat
BDPO, Kharkhoda	THANA KHURD	LADT	P/Street	15-Feb-05	31-Mar-07	17938	17938	17938	17938	Completed	Rohat
BDPO, Kharkhoda	FATEPUR	MPLAD	C/Centre	17-Aug-07	31-Mar-08	153000	153000	153000	153000	Completed	Rai

BDPO, Kharkhoda	SEHRI	MPLAD	Libarary Bhawan	22-May-07	31-Mar-08	200000	200000	200000	200000	Completed	Rohat
BDPO, Kharkhoda	THANA KALAN	TFC	Water Waste Nala	11-Nov-05	31-Mar-08	220230	220230	220230	220230	Completed	Rohat
BDPO, Kharkhoda	THANA KALAN	TFC	Water Waste Nala	11-Nov-05	31-Mar-06	75000	75000	75000	75000	Completed	Rohat
BDPO, Kharkhoda	THANA KALAN	TFC	Street/Nali	11-Nov-06	31-Mar-08	130015	130015	130015	130015	Completed	Rohat
BDPO, Kharkhoda	THANA KALAN	TFC	cosnt of Nala	04-Dec-07	31-Mar-08	166734	166734	166734	166734	Completed	Rohat
BDPO, Kharkhoda	TURKPUR	TFC	Water Waste Nala	11-Nov-05	31-Mar-08	50913	50913	50913	50913	Completed	Rohat
BDPO, Kharkhoda	TURKPUR	TFC	Water Waste Nala/Nali	22-Feb-07	31-Mar-07	54464	54464	54464	54464	Completed	Rohat
BDPO, Kharkhoda	TURKPUR	TFC	Water Waste Nala/Nali	02-Dec-07	31-Mar-07	54464	54464	54464	54464	Completed	Rohat
BDPO, Kharkhoda	BARONA	TFC	Waste Water/Street/Nali	15-Apr-05	31-Mar-06	179976	179976	179976	179976	Completed	Rohat
BDPO, Kharkhoda	BIDHLAN	SGRY	E/feeling	26-Jun-05	31-Mar-06	20000	20000	20000	20000	Completed	Rohat
BDPO, Kharkhoda	BIDHLAN	SGRY	E/feeling/Const of Street	25-Apr-05	31-Mar-06	113216	113216	113216	113216	Completed	Rohat
BDPO, Kharkhoda	BIDHLAN	DP	P/Street	25-Jun-05	31-Mar-06	65000	65000	65000	65000	Completed	Rohat

BDPO, Kharkhoda	BIDHLAN	LADT	P/Street	25-May-05	31-Mar-06	20856	20856	20856	20856	Completed	Rohat
BDPO, Kharkhoda	BIDHLAN	TFC	Waste Water/Street/Nala	22-Jun-05	31-Mar-06	126150	126150	126150	126150	Completed	Rohat
BDPO, Kharkhoda	BIDHLAN	SFC	street/Nala	15-Jun-05	31-Mar-06	64760	64760	64760	64760	Completed	Rohat
BDPO, Kharkhoda	BIDHLAN	IAY	2 House	24-Jul-06	31-Mar-07	50000	50000	50000	50000	Completed	Rohat
BDPO, Kharkhoda	BIDHLAN	SGRY	const of Street	25-May-06	31-Mar-07	40000	40000	40000	40000	Completed	Rohat
BDPO, Kharkhoda	BIDHLAN	SGRY	const of Street	12-Apr-06	31-Mar-07	123094	123094	123094	123094	Completed	Rohat
BDPO, Kharkhoda	NIZAMPUR MAJRA	IAY	5 House	25-May-05	31-Mar-06	125000	125000	125000	125000	Completed	Rohat
BDPO, Kharkhoda	BIDHLAN	MPLAD	R/Wall Pond	12-Jul-06	31-Mar-07	200000	200000	200000	200000	Completed	Rohat
BDPO, Kharkhoda	BIDHLAN	HRDF	4 Chopal Repair	12-Jul-06	31-Mar-07	198000	198000	198000	198000	Completed	Rohat
BDPO, Kharkhoda	BIDHLAN	TFC	Waste Water Nala	06-Jun-06	31-Mar-07	134948	134948	134948	134948	Completed	Rohat
BDPO, Kharkhoda	BIDHLAN	IAY	3 House	23-Jun-07	31-Mar-08	75000	75000	75000	75000	Completed	Rohat
BDPO, Kharkhoda	BIDHLAN	SGRY	const of Street	09-Jun-07	31-Mar-08	118168	118168	118168	118168	Completed	Rohat



BDPO, Kharkhoda	BIDHLAN	TFC	Waste Water Nala/ Nali	26-May-07	31-Mar-08	126150	126150	126150	126150	Completed	Rohat
BDPO, Kharkhoda	CHHINOLI	SGRY	cosnt of Street	10-May-05	31-Mar-06	26841	26841	26841	26841	Completed	Rohat
BDPO, Kharkhoda	PEHLADPUR	TFC	Waste Water Nala/Nali	07-Mar-07	14-Aug-08	163160	163160	163160	163160	Completed	Rohat
BDPO, Kharkhoda	CHHINOLI	LADT	P/Street	14-Jun-05	31-Mar-06	6528	6528	6528	6528	Completed	Rohat
BDPO, Kharkhoda	CHHINOLI	TFC	Waste Water Nala	11-Jul-05	31-Mar-06	39451	39451	39451	39451	Completed	Rohat
BDPO, Kharkhoda	CHHINOLI	SFC	Street/Nali	15-May-05	23-Feb-06	20253	20253	20253	20253	Completed	Rohat
BDPO, Kharkhoda	CHHINOLI	SGRY	cosnt of Street/Earth feeling	14-Jun-06	31-Mar-07	33116	33116	33116	33116	Completed	Rohat
BDPO, Kharkhoda	CHHINOLI	TFC	Waste Water Nala/Nali	17-Jun-06	25-Jan-07	42202	42202	42202	42202	Completed	Rohat
BDPO, Kharkhoda	CHHINOLI	SGRY	Earth feeling	18-Jun-07	31-Mar-08	26821	26821	26821	26821	Completed	Rohat
BDPO, Kharkhoda	CHHINOLI	TFC	Waste Water Nala/Nali	19-Jun-07	31-Mar-08	42202	42202	42202	42202	Completed	Rohat
BDPO, Kharkhoda	PAI	SGRY	Street/Earth feeling	20-Apr-05	30-Mar-06	62886	62886	62886	62886	Completed	Rohat
BDPO, Kharkhoda	PAI	HRDF	Const of Shamshan Rasta	15-Mar-05	10-Apr-06	59500	59500	59500	59500	Completed	Rohat

BDPO, Kharkhoda	FARMANA	TFC	Waste Water Nala/Nali	15-Jun-06	31-Mar-07	276314	276314	276314	276314	Completed	Rohat
BDPO, Kharkhoda	PAI	LADT	P/Street	10-Apr-05	15-Mar-06	12854	12854	12854	12854	Completed	Rohat
BDPO, Kharkhoda	PAI	TFC	Waste Water Nala	25-Apr-05	20-Apr-06	77754	77754	77754	77754	Completed	Rohat
BDPO, Kharkhoda	PAI	SFC	Street/Nali	16-Apr-05	12-Apr-06	39915	39915	39915	39915	Completed	Rohat
BDPO, Kharkhoda	FATEPUR	SGRY	const of Raste	25-May-05	31-Mar-06	30613	30613	30613	30613	Completed	Rai
BDPO, Kharkhoda	PAI	IAY	2 House	13-Mar-06	10-Mar-07	50000	50000	50000	50000	Completed	Rohat
BDPO, Kharkhoda	FATEPUR	LADT	P/Street	12-Jun-05	31-Mar-06	25374	25374	25374	25374	Completed	Rai
BDPO, Kharkhoda	FATEPUR	TFC	Waste Water Nala/ street	12-May-05	31-Mar-07	47020	47020	47020	47020	Completed	Rai
BDPO, Kharkhoda	PAI	SGRY	Const. of Street/Earth feeling	23-Mar-06	24-Apr-07	68370	68370	68370	68370	Completed	Rohat
BDPO, Kharkhoda	FATEPUR	SFC	Street/Nali	12-Jul-08	25-Feb-06	24108	24108	24108	24108	Completed	Rai
BDPO, Kharkhoda	PAI	MPLAD	Const of Street	15-Apr-06	21-Mar-07	100000	100000	100000	100000	Completed	Rohat
BDPO, Kharkhoda	FATEPUR	IAY	1 House	16-May-06	14-Feb-07	25000	25000	25000	25000	Completed	Rai

BDPO, Kharkhoda	FATEPUR	SGRY	const of Street	18-Jun-06	31-Mar-07	37321	37321	37321	37321	Completed	Rai
BDPO, Kharkhoda	PAI	DP	Const of Street	12-Mar-06	25-Mar-07	146000	146000	146000	146000	Completed	Rohat
BDPO, Kharkhoda	FATEPUR	HRDF	2 Chopal Repair	18-Jul-06	31-Mar-07	90000	90000	90000	90000	Completed	Rai
BDPO, Kharkhoda	FATEPUR	TFC	Waste Water Nala/ Nali	15-Jun-06	31-Mar-07	50236	50236	50236	50236	Completed	Rai
BDPO, Kharkhoda	PAI	HRDF	Chopal Repair	23-Mar-06	24-Mar-07	50000	50000	50000	50000	Completed	Rohat
BDPO, Kharkhoda	FATEPUR	TFC	const of Nala	15-Apr-06	14-Feb-07	100000	100000	100000	100000	Completed	Rai
BDPO, Kharkhoda	PAI	TFC	Waste Water Nala/Nali	10-Mar-06	12-Mar-07	83174	83174	83174	83174	Completed	Rohat
BDPO, Kharkhoda	FATEPUR	IAY	3 House	15-Jul-07	31-Mar-08	75000	75000	75000	75000	Completed	Rai
BDPO, Kharkhoda	FATEPUR	SGRY	Waste Water Nala/ Nali/ E/Filling	15-Jun-07	31-Mar-08	90000	90000	90000	90000	Completed	Rai
BDPO, Kharkhoda	FATEPUR	SGRY	const of Street/E/Filling	15-Jun-07	31-Mar-08	34795	34795	34795	34795	Completed	Rai
BDPO, Kharkhoda	PAI	TFC	Const of Nala	15-Mar-06	26-Mar-07	40000	40000	40000	40000	Completed	Rohat
BDPO, Kharkhoda	PAI	SGRY	Const of Street	25-Mar-07	12-Mar-08	88000	80000	88000	88000	Completed	Rohat

BDPO, Kharkhoda	FATEPUR	ZP-SGRY	const of Street	15-Jun-07	31-Mar-08	150000	150000	150000	150000	Completed	Rai
BDPO, Kharkhoda	PAI	SGRY	Earth feeling	14-Apr-07	15-Mar-08	74580	74580	74580	74580	Completed	Rohat
BDPO, Kharkhoda	FATEPUR	TFC	Waste Water Nala/ Nali	15-Jul-07	31-Mar-08	50236	50236	50236	50236	Completed	Rai
BDPO, Kharkhoda	PAI	SGRY	Earth feeling/Digging Pond	16-Mar-07	12-Apr-08	75000	75000	75000	75000	Completed	Rohat
BDPO, Kharkhoda	FIROJPUR BANGAR	SGRY	Repair of Firni	15-Apr-05	31-Mar-06	58616	58616	58616	58616	Completed	Rohat
BDPO, Kharkhoda	PAI	TFC	Waste Water Nala/Nali	12-Mar-07	14-Mar-08	83174	83174	83174	83174	Completed	Rohat
BDPO, Kharkhoda	FIROJPUR BANGAR	LADT	P/Street	14-Jun-05	31-Mar-06	16026	16026	16026	16026	Completed	Rohat
BDPO, Kharkhoda	FIROJPUR BANGAR	TFC	Waste Water/Street/Nala	02-Jun-05	31-Mar-06	96941	96941	96941	96941	Completed	Rohat
BDPO, Kharkhoda	FIROJPUR BANGAR	SFC	Street/Nali	15-Jun-05	31-Mar-06	49765	49765	49765	49765	Completed	Rohat
BDPO, Kharkhoda	FIROJPUR BANGAR	IAY	3 House	05-Jun-06	31-Mar-07	75000	75000	75000	75000	Completed	Rohat
BDPO, Kharkhoda	FIROJPUR BANGAR	SGRY	E/Filling	06-Jun-06	31-Mar-07	63726	63726	63726	63726	Completed	Rohat
BDPO, Kharkhoda	FIROJPUR BANGAR	TFC	Waste Water Nala/ Nali	15-Jul-06	31-Mar-07	103700	103700	103700	103700	Completed	Rohat

BDPO, Kharkhoda	FIROJPUR BANGAR	SGRY	const of Street	15-Jun-07	31-Mar-08	81465	81465	81465	81465	Completed	Rohat
BDPO, Kharkhoda	FIROJPUR BANGAR	MPLAD	B/Wall/C/Centre	15-Aug-07	31-Mar-08	53000	53000	53000	53000	Completed	Rohat
BDPO, Kharkhoda	FIROJPUR BANGAR	TFC	Waste Water Nala/ Nali	15-Apr-07	31-Mar-08	96941	96941	96941	96941	Completed	Rohat
BDPO, Kharkhoda	GARHI SISANA	SGRY	E/Filling	23-Apr-05	31-Mar-06	98903	98903	98903	98903	Completed	Rohat
BDPO, Kharkhoda	GARHI SISANA	MPLAD	const of Room in Govt. School	25-Jun-05	31-Mar-06	120000	120000	120000	120000	Completed	Rohat
BDPO, Kharkhoda	ROHAT	SGRY	Const. of Street	12-Apr-05	30-Mar-06	145000	145000	145000	145000	Completed	Rohat
BDPO, Kharkhoda	GARHI SISANA	LADT	P/Street	25-Jul-05	31-Mar-06	25406	25406	25406	25406	Completed	Rohat
BDPO, Kharkhoda	GARHI SISANA	TFC	Waste Water/Street/Nala	24-Jun-05	31-Mar-06	152194	152194	152194	152194	Completed	Rohat
BDPO, Kharkhoda	ROHAT	SGRY	Const. of Street	12-Mar-05	13-Apr-06	114770	114770	11477	114770	Completed	Rohat
BDPO, Kharkhoda	GARHI SISANA	SFC	Street/Nali/Chopal Repair	25-Jun-05	31-Mar-06	99765	99765	99765	99765	Completed	Rohat
BDPO, Kharkhoda	ROHAT	DP	Chopal Repair	24-Mar-05	23-Apr-06	50000	50000	50000	50000	Completed	Rohat
BDPO, Kharkhoda	GARHI SISANA	IAY	1 House	25-Jul-06	31-Mar-07	25000	25000	25000	25000	Completed	Rohat

BDPO, Kharkhoda	GARHI SISANA	SGRY	const of Street/Nali	25-Jul-06	31-Mar-07	74879	74879	74879	74879	Completed	Rohat
BDPO, Kharkhoda	GARHI SISANA	DP	C.C Street	15-May-06	31-Mar-07	70000	70000	70000	70000	Completed	Rohat
BDPO, Kharkhoda	ROHAT	LADT	P/Street	23-Mar-05	12-Apr-06	26170	26170	26170	26170	Completed	Rohat
BDPO, Kharkhoda	GARHI SISANA	TFC	Waste Water Nala	15-May-07	31-Mar-07	166390	166390	166390	166390	Completed	Rohat
BDPO, Kharkhoda	GARHI SISANA	IAY	1 House	15-Jun-07	31-Mar-08	25000	25000	25000	25000	Completed	Rohat
BDPO, Kharkhoda	ROHAT	TFC	Waste Water Nala/Nali	25-Mar-05	12-Apr-06	158308	158308	158308	158308	Completed	Rohat
BDPO, Kharkhoda	GARHI SISANA	SGRY	const of Street	15-May-07	31-Mar-08	80000	80000	80000	80000	Completed	Rohat
BDPO, Kharkhoda	GARHI SISANA	SGRY	E/Filling	15-Jun-07	31-Mar-08	113047	113047	113047	113047	Completed	Rohat
BDPO, Kharkhoda	ROHAT	SFC	Steet/Nali	12-Apr-05	20-Mar-06	131270	131270	131270	131270	Completed	Rohat
BDPO, Kharkhoda	GARHI SISANA	ZP-SGRY	E/Filling	22-May-07	31-Mar-08	50000	50000	50000	50000	Completed	Rohat
BDPO, Kharkhoda	GARHI SISANA	TFC	Waste Water Nala/Nali	22-Jun-07	31-Mar-08	166390	166390	166390	166390	Completed	Rohat
BDPO, Kharkhoda	ROHAT	IAY	6 House	05-Apr-06	03-Mar-07	150000	150000	150000	150000	Completed	Rohat

BDPO, Kharkhoda	ROHAT	SGRY	E.feeling in School/Const of Street	10-Mar-06	15-Apr-07	84000	84000	84000	84000	Completed	Rohat
BDPO, Kharkhoda	GOPALPUR	LADT	P/Street	25-May-05	31-Mar-06	25204	25204	25204	25204	Completed	Rohat
BDPO, Kharkhoda	GOPALPUR	TFC	Waste Water/Street/Nala	25-May-05	31-Mar-06	152454	152454	152454	152454	Completed	Rohat
BDPO, Kharkhoda	ROHAT	SGRY	Const.of Street	15-Mar-06	10-Apr-07	124769	124769	124769	124769	Completed	Rohat
BDPO, Kharkhoda	ROHAT	DP	School Building	12-Apr-06	15-Mar-07	200000	200000	200000	200000	Completed	Rohat
BDPO, Kharkhoda	GOPALPUR	SFC	Street/Nali	25-Jun-05	31-Mar-06	78263	78263	78263	78263	Completed	Rohat
BDPO, Kharkhoda	ROHAT	HRDF	2 Chopal Repair	15-Mar-06	14-Apr-07	100000	100000	100000	100000	Completed	Rohat
BDPO, Kharkhoda	ROHAT	TFC	Waste Water Nala/Nali	13-Mar-06	23-Apr-07	169348	169348	169348	169348	Completed	Rohat
BDPO, Kharkhoda	GOPALPUR	SGRY	const of Street/E/Filling	15-Jun-06	31-Mar-07	117247	117247	117247	117247	Completed	Rohat
BDPO, Kharkhoda	GOPALPUR	HRDF	Chopal Repair	14-May-06	31-Mar-07	50000	50000	50000	50000	Completed	Rohat
BDPO, Kharkhoda	ROHAT	SGRY	Const. of Street	13-Apr-07	12-Mar-08	138834	138834	138834	138834	Completed	Rohat
BDPO, Kharkhoda	GOPALPUR	TFC	Waste Water Nala	15-Jun-06	31-Mar-07	163082	163082	163082	163082	Completed	Rohat

BDPO, Kharkhoda	ROHAT	TFC	Waste Water Nala/Nali	24-Mar-07	15-Apr-08	169348	169348	169348	169348	Completed	Rohat
BDPO, Kharkhoda	GOPALPUR	SGRY	cosnt of Street/E/filling	15-Jun-07	31-Mar-08	156366	156366	156366	156366	Completed	Rohat
BDPO, Kharkhoda	GOPALPUR	TFC	Waste Water Nala/Nali	22-Jun-07	31-Mar-08	163082	163082	163082	163082	Completed	Rohat
BDPO, Kharkhoda	GORAR	SGRY	const of Street	25-May-05	31-Mar-06	100000	100000	100000	100000	Completed	Rohat
BDPO, Kharkhoda	GORAR	SGRY	const of Street/E/Filling	15-May-05	31-Mar-06	128607	128607	128607	128607	Completed	Rohat
BDPO, Kharkhoda	GORAR	HRDF	P/Rasta	12-May-05	31-Mar-06	106600	106600	106600	106600	Completed	Rohat
BDPO, Kharkhoda	GORAR	LADT	P/Street	12-May-05	31-Mar-06	30438	30438	30438	30438	Completed	Rohat
BDPO, Kharkhoda	GORAR	TFC	Waste Water 2 Street/Nala	12-Jun-05	31-Mar-06	184108	184108	184108	184108	Completed	Rohat
BDPO, Kharkhoda	GORAR	SGRY	Street/Nali	02-May-05	31-Mar-06	189026	189026	189026	189026	Completed	Rohat
BDPO, Kharkhoda	GORAR	IAY	3 House	12-Apr-06	31-Mar-07	75000	75000	75000	75000	Completed	Rohat
BDPO, Kharkhoda	SAID PUR	SGRY	const of Street/ Earth feeling	12-Mar-05	14-Apr-06	86013	86013	86013	86013	Completed	Rohat
BDPO, Kharkhoda	SAID PUR	DP	C.C Street	13-Mar-05	23-Apr-06	100000	100000	100000	100000	Completed	Rohat



BDPO, Kharkhoda	GORAR	SGRY	E/Filling	14-May-06	31-Mar-07	449000	449000	449000	449000	Completed	Rohat
BDPO, Kharkhoda	SAID PUR	LADT	P/Street	21-Mar-05	12-Apr-06	25386	25386	25386	25386	Completed	Rohat
BDPO, Kharkhoda	SAID PUR	TFC	Waste Waer Nala/Nali	12-Apr-05	13-Mar-06	153315	153315	153315	153315	Completed	Rohat
BDPO, Kharkhoda	GORAR	SGRY	const of Street	02-May-06	31-Mar-07	139795	139795	139795	139795	Completed	Rohat
BDPO, Kharkhoda	SAID PUR	SFC	Street/Nali	25-Mar-05	23-Apr-06	178704	178704	178704	178704	Completed	Rohat
BDPO, Kharkhoda	GORAR	MPLAD	P/Street	12-Apr-06	31-Mar-07	200000	200000	200000	200000	Completed	Rohat
BDPO, Kharkhoda	SAID PUR	SGRY	Const. of Street	23-Mar-06	12-Apr-07	41904	41904	41904	41904	Completed	Rohat
BDPO, Kharkhoda	GORAR	DP	Street/Cow Shala	15-Jun-06	31-Mar-07	90000	90000	90000	90000	Completed	Rohat
BDPO, Kharkhoda	GORAR	HRDF	3 Chopal Repair	26-Jun-06	31-Mar-07	125000	125000	125000	125000	Completed	Rohat
BDPO, Kharkhoda	SAID PUR	SGRY	Const. of Street/Earth feeling	25-Apr-06	16-Mar-07	93515	93515	93515	93515	Completed	Rohat
BDPO, Kharkhoda	GORAR	TFC	Waste Water Nala	15-Jun-06	31-Mar-07	196944	196944	196944	196944	Completed	Rohat
BDPO, Kharkhoda	GORAR	IAY	6 House	06-May-07	31-Mar-08	150000	150000	150000	150000	Completed	Rohat

BDPO, Kharkhoda	SAID PUR	HRDF	Chopal Repair	12-Mar-06	13-Apr-07	26000	26000	26000	26000	Completed	Rohat
BDPO, Kharkhoda	GORAR	SGRY	E/Filling	23-Jun-07	31-Mar-08	155939	155939	155939	155939	Completed	Rohat
BDPO, Kharkhoda	SAID PUR	TFC	Waste Water Nala/Nali	13-Mar-06	23-Apr-07	164004	164004	164004	164004	Completed	Rohat
BDPO, Kharkhoda	GORAR	ZP-SGRY	Shaid/ Const of Street	23-Jun-07	31-Mar-08	140000	140000	140000	140000	Completed	Rohat
BDPO, Kharkhoda	GORAR	TFC	Waste Water Nala/ NALI	23-Jun-07	31-Mar-08	196944	196944	196944	196944	Completed	Rohat
BDPO, Kharkhoda	SAID PUR	SGRY	Const of Street/shaid/house	25-Apr-07	26-Mar-08	680000	680000	680000	680000	Completed	Rohat
BDPO, Kharkhoda	GORAR	TFC	cosnt of Nala	15-Jun-07	31-Mar-08	100000	100000	100000	100000	Completed	Rohat
BDPO, Kharkhoda	SAID PUR	SGRY	Const. of Street	12-Mar-07	25-Mar-08	100796	100796	100796	100796	Completed	Rohat
BDPO, Kharkhoda	SAID PUR	MPLAD	P/Street	10-Apr-07	05-Mar-08	215000	215000	215000	215000	Completed	Rohat
BDPO, Kharkhoda	SAID PUR	TFC	Waste Water Nala/Nali	05-Mar-07	04-Apr-08	164004	164004	164004	164004	Completed	Rohat
BDPO, Kharkhoda	JATOLA	HRDF	P/Street	15-Feb-05	31-Mar-06	76000	76000	76000	76000	Completed	Rohat
BDPO, Kharkhoda	JATOLA	LADT	P/Street	23-Apr-05	31-Mar-06	11636	11636	11636	11636	Completed	Rohat

BDPO, Kharkhoda	SEHRI	SGRY	Earth feeling	05-Mar-05	04-Apr-06	20000	20000	20000	20000	Completed	Rohat
BDPO, Kharkhoda	JATOLA	TFC	Waste Water/Street/Nala	22-Jun-06	31-Mar-06	70388	70388	70388	70388	Completed	Rohat
BDPO, Kharkhoda	JATOLA	SFC	Street/Nali	15-May-05	31-Mar-06	36135	36135	36135	36135	Completed	Rohat
BDPO, Kharkhoda	SEHRI	SGRY	Earth feeling/ Const. of Street/Nali	03-Mar-05	02-May-06	82943	82943	82943	82943	Completed	Rohat
BDPO, Kharkhoda	SEHRI	LADT	P/Street	03-May-05	04-May-06	17636	17636	17636	17636	Completed	Rohat
BDPO, Kharkhoda	SEHRI	TFC	Waste Water Nala/Nali	10-Apr-05	15-Mar-06	107057	107057	107057	107057	Completed	Rohat
BDPO, Kharkhoda	JATOLA	SGRY	const of Street	15-Jun-06	31-Mar-07	58733	58733	58733	58733	Completed	Rohat
BDPO, Kharkhoda	JATOLA	HRDF	Chopal Repair	20-Jun-06	31-Mar-07	5000	5000	5000	5000	Completed	Rohat
BDPO, Kharkhoda	JATOLA	TFC	Waste Water Nala	04-May-06	31-Mar-07	75296	75296	75296	75296	Completed	Rohat
BDPO, Kharkhoda	SEHRI	TFC	Const of Nala	03-Apr-05	06-May-06	75000	75000	75000	75000	Completed	Rohat
BDPO, Kharkhoda	SEHRI	SFC	Street/Nali	12-Apr-05	12-Mar-06	199528	199528	199528	199528	Completed	Rohat
BDPO, Kharkhoda	JATOLA	IAY	1 House	20-May-07	31-Mar-08	25000	25000	25000	25000	Completed	Rohat

BDPO, Kharkhoda	JATOLA	SGRY	E/Filling	15-Jun-07	31-Mar-08	65509	65509	65509	65509	Completed	Rohat
BDPO, Kharkhoda	JATOLA	TFC	Waste Water Nala/Nali	06-Jul-07	31-Mar-08	75296	75296	75296	75296	Completed	Rohat
BDPO, Kharkhoda	SEHRI	SGRY	Const. of Street/Nali	13-Mar-06	15-Apr-07	90187	90187	90187	90187	Completed	Rohat
BDPO, Kharkhoda	SEHRI	MPLAD	C/Centre	25-Apr-06	20-Apr-07	215000	215000	215000	215000	Completed	Rohat
BDPO, Kharkhoda	SEHRI	HRDF	Chopal Repair	25-Mar-06	24-Apr-07	50000	50000	50000	50000	Completed	Rohat
BDPO, Kharkhoda	JHARONTH	SFC	Street/Nali	06-May-05	31-Mar-06	68136	68136	68136	68136	Completed	Rohat
BDPO, Kharkhoda	SEHRI	TFC	Waste Water Nala/Nali	13-Mar-06	25-Apr-07	114116	114116	114116	114116	Completed	Rohat
BDPO, Kharkhoda	JHARONTH	SGRY	cont of Street	14-Jun-06	31-Mar-07	47376	47376	47376	47376	Completed	Rohat
BDPO, Kharkhoda	JHARONTH	TFC	cosnt of Nala	16-Apr-06	31-Mar-07	70990	70990	70990	70990	Completed	Rohat
BDPO, Kharkhoda	JHARONTH	SGRY	E/Filling	26-Jul-07	31-Mar-08	52469	52469	52469	52469	Completed	Rohat
BDPO, Kharkhoda	JHARONTH	TFC	Waste Water Nala/Nali	17-Jun-07	31-Mar-08	70990	70990	70990	70990	Completed	Rohat
BDPO, Kharkhoda	SEHRI	IAY	2 House	23-Mar-07	21-Apr-08	50000	50000	50000	50000	Completed	Rohat

BDPO, Kharkhoda	SEHRI	SGRY	Earth feeling	10-Apr-07	15-Mar-08	113200	113200	113200	113200	Completed	Rohat
BDPO, Kharkhoda	SEHRI	SGRY	Shaid	25-Mar-07	12-Mar-08	20000	20000	20000	20000	Completed	Rohat
BDPO, Kharkhoda	SEHRI	TFC	Waste Water Nala/Nali	12-May-07	15-Apr-08	114116	114116	114116	114116	Completed	Rohat
BDPO, Kharkhoda	SILANA	SGRY	Const. of Street	15-Mar-05	21-Apr-06	140000	140000	140000	140000	Completed	Rohat
BDPO, Kharkhoda	JHAROTHI	HRDF	const of H. Chopal	14-May-05	31-Mar-06	125000	125000	125000	125000	Completed	Rohat
BDPO, Kharkhoda	JHAROTHI	LADT	P/Street	16-Jul-05	31-Mar-06	9094	9094	9094	9094	Completed	Rohat
BDPO, Kharkhoda	JHAROTHI	TFC	Waste Water/Street/Nala	17-Jun-05	31-Mar-06	55008	55008	55008	55008	Completed	Rohat
BDPO, Kharkhoda	JHAROTHI	TFC	const of Nala	26-Jul-05	31-Mar-06	100230	100230	100230	100230	Completed	Rohat
BDPO, Kharkhoda	SILANA	SGRY	Earth feeling	13-Mar-05	15-Apr-06	116787	116787	116787	116787	Completed	Rohat
BDPO, Kharkhoda	JHAROTHI	SFC	Street/Nali	16-Apr-05	31-Mar-06	56480	56480	56480	56480	Completed	Rohat
BDPO, Kharkhoda	SILANA	LADT	P/Street	15-Apr-05	25-May-06	28964	28964	28964	28964	Completed	Rohat
BDPO, Kharkhoda	SILANA	TFC	Waste Water Nala/Nali	25-May-05	23-Mar-06	174836	174836	174836	174836	Completed	Rohat

BDPO, Kharkhoda	SILANA	SFC	Const of Street/Nali	23-Apr-05	20-Mar-06	229508	229508	229508	229508	Completed	Rohat
BDPO, Kharkhoda	JHAROTHI	IAY	1 House	15-May-06	31-Mar-07	25000	25000	25000	25000	Completed	Rohat
BDPO, Kharkhoda	SILANA	IAY	1 House	10-Mar-06	14-Apr-07	25000	25000	25000	25000	Completed	Rohat
BDPO, Kharkhoda	JHAROTHI	SGRY	const of Street/Nala	25-Jun-06	31-Mar-07	54253	54253	54253	54253	Completed	Rohat
BDPO, Kharkhoda	JHAROTHI	MPLAD	SPI Repair C/Centre/Street	25-Jun-06	31-Mar-07	200000	200000	200000	200000	Completed	Rohat
BDPO, Kharkhoda	JHAROTHI	DP	chopal Repair	18-Jun-06	31-Mar-07	50000	50000	50000	50000	Completed	Rohat
BDPO, Kharkhoda	JHAROTHI	TFC	Waste Water Nali	26-Jun-06	31-Mar-07	58844	58844	58844	58844	Completed	Rohat
BDPO, Kharkhoda	SILANA	SGRY	Const. of Street/E.feeling in School	05-May-06	04-Apr-07	409000	409000	409000	409000	Completed	Rohat
BDPO, Kharkhoda	SILANA	SGRY	Const. of Street.Earth feeling	03-Mar-06	20-Apr-07	126964	126964	126964	126964	Completed	Rohat
BDPO, Kharkhoda	SILANA	HRDF	3 Chopal Repair	02-Apr-06	03-Apr-07	150000	150000	150000	150000	Completed	Rohat
BDPO, Kharkhoda	JHAROTHI	SGRY	cosnt of Street	25-Jun-07	31-Mar-08	50978	50978	50978	50978	Completed	Rohat
BDPO, Kharkhoda	SILANA	TFC	Waste Watre Nala	05-May-06	04-May-07	187028	187028	187028	187028	Completed	Rohat

BDPO, Kharkhoda	JHAROTHI	ZP-SGRY	Shaid	14-May-07	31-Mar-08	60000	60000	60000	60000	Completed	Rohat
BDPO, Kharkhoda	JHAROTHI	TFC	Waste Water Nala/Nali	16-Jun-07	31-Mar-08	58844	58844	58844	58844	Completed	Rohat
BDPO, Kharkhoda	SILANA	TFC	Const Of Nala	03-May-06	02-May-07	100000	100000	100000	100000	Completed	Rohat
BDPO, Kharkhoda	SILANA	IAY	8 House	05-Apr-07	06-Apr-08	200000	200000	200000	200000	Completed	Rohat
BDPO, Kharkhoda	SILANA	SGRY	Const. of Street	06-Apr-07	30-May-08	156703	156703	156703	156703	Completed	Rohat
BDPO, Kharkhoda	SILANA	SGRY	Shaid	03-Apr-07	04-Mar-08	20000	20000	20000	20000	Completed	Rohat
BDPO, Kharkhoda	SILANA	TFC	Waste Water Nala/Nali	15-Mar-07	01-Apr-08	187028	187028	187028	187028	Completed	Rohat
BDPO, Kharkhoda	SILANA	TFC	Const of Nala	05-Mar-07	04-Mar-08	100000	100000	100000	100000	Completed	Rohat
BDPO, Kharkhoda	KHERI DAHIYA	TFC	Waste Water Nala	16-May-05	31-Mar-06	73910	73910	73910	73910	Completed	Rohat
BDPO, Kharkhoda	SISANA	SGRY	Const. of Street	15-Mar-05	20-Mar-06	100000	100000	100000	100000	Completed	Rohat
BDPO, Kharkhoda	SISANA	SGRY	Earth feeling/ Const.of Street	25-Mar-05	20-Mar-06	177069	177069	177069	177069	Completed	Rohat
BDPO, Kharkhoda	SISANA	MPLAD	Const of Rasta	15-Apr-05	13-Apr-06	300000	300000	300000	300000	Completed	Rohat

BDPO, Kharkhoda	SISANA	DP	Chopal Complition	25-May-05	21-May-06	100000	100000	100000	100000	Completed	Rohat
BDPO, Kharkhoda	KHURAMPU R	LADT	P/Street	22-May-05	31-Mar-06	8480	8480	8480	8480	Completed	Rohat
BDPO, Kharkhoda	KHURAMPU R	TFC	Waste Water Nala	14-Jun-05	31-Mar-06	49474	49474	49474	49474	Completed	Rohat
BDPO, Kharkhoda	KHURAMPU R	SGRY	Street/Nali	20-Jun-05	31-Mar-06	75400	75400	75400	75400	Completed	Rohat
BDPO, Kharkhoda	SISANA	HRDF	Complition of G.Chopal	06-May-05	04-May-06	50000	50000	50000	50000	Completed	Rohat
BDPO, Kharkhoda	SISANA	LADT	P/Street	03-May-05	01-Apr-06	38658	38658	38658	38658	Completed	Rohat
BDPO, Kharkhoda	KHURAMPU R	SGRY	cosnt of Street	14-Jun-06	31-Mar-07	37265	37265	37265	37265	Completed	Rohat
BDPO, Kharkhoda	KHURAMPU R	TFC	Waste Water Nala/Nali	16-Jul-06	31-Mar-07	52926	52926	52926	52926	Completed	Rohat
BDPO, Kharkhoda	KHURAMPU R	TFC	cosnt of Nala	08-May-06	31-Mar-07	100000	100000	100000	100000	Completed	Rohat
BDPO, Kharkhoda	SISANA	TFC	Waste Water Nala	15-Mar-05	24-Mar-06	245905	245905	245905	245905	Completed	Rohat
BDPO, Kharkhoda	SISANA	SFC	Street/Nali/B/Wall Vet. Hospital	25-May-05	24-May-06	200040	200040	200040	200040	Completed	Rohat
BDPO, Kharkhoda	KHURAMPU R	SGRY	cosnt of Street/E/Filling	07-Jun-07	31-Mar-08	36595	36595	36595	36595	Completed	Rohat



BDPO, Kharkhoda	KHURAMPU R	MPLAD	Rasta/Firni	23-Jun-07	31-Mar-08	210000	210000	210000	210000	Completed	Rohat
BDPO, Kharkhoda	KHURAMPU R	TFC	Waste Water Nala/Nali	15-Jul-07	31-Mar-08	52926	52926	52926	52926	Completed	Rohat
BDPO, Kharkhoda	SISANA	SGRY	Const. of Street	15-Apr-06	25-Apr-07	195494	195494	195494	195494	Completed	Rohat
BDPO, Kharkhoda	SISANA	DP	Chopal Repair	10-May-06	12-May-07	50000	50000	50000	50000	Completed	Rohat
BDPO, Kharkhoda	SISANA	HRDF	2 Chopal Repair	13-Mar-06	15-Mar-07	91000	91000	91000	91000	Completed	Rohat
BDPO, Kharkhoda	KIRHOLI	TFC	Waste Water Nali	14-May-05	31-Mar-06	18612	18612	18612	18612	Completed	Rohat
BDPO, Kharkhoda	KIRHOLI	TFC	cont of Nala	14-Jun-05	31-Mar-06	130000	130000	130000	130000	Completed	Rohat
BDPO, Kharkhoda	KIRHOLI	SGRY	Street/Nali	02-Jun-05	31-Mar-06	9555	9555	9555	9555	Completed	Rohat
BDPO, Kharkhoda	KIRHOLI	IAY	1 House	06-Jul-06	31-Mar-07	25000	25000	25000	25000	Completed	Rohat
BDPO, Kharkhoda	KIRHOLI	SGRY	const of Street	15-Jun-06	31-Mar-07	29516	29516	29516	29516	Completed	Rohat
BDPO, Kharkhoda	KIRHOLI	DP	C.C Street	26-May-06	31-Mar-07	60000	60000	60000	60000	Completed	Rohat
BDPO, Kharkhoda	KIRHOLI	TFC	Waste Water Nali/Nala	23-Jul-06	31-Mar-07	20286	20286	20286	20286	Completed	Rohat

BDPO, Kharkhoda	KIRHOLI	SGRY	E/Filling	08-Jun-07	31-Mar-08	25982	25982	25982	25982	Completed	Rohat
BDPO, Kharkhoda	KIRHOLI	TFC	Waste Water Nali/Nala	16-May-07	31-Mar-08	20286	20286	20286	20286	Completed	Rohat
BDPO, Kharkhoda	SISANA	TFC	Waste Water Nala/Nali	25-May-06	25-May-07	262170	262170	262170	262170	Completed	Rohat
BDPO, Kharkhoda	SISANA	SGRY	Earth feeling	15-Mar-07	25-Mar-08	231401	231401	231401	231401	Completed	Rohat
BDPO, Kharkhoda	SISANA	SGRY	2 Cow Ghat/Shaid	12-Apr-07	01-Apr-08	135800	135800	135800	135800	Completed	Rohat
BDPO, Kharkhoda	SISANA	TFC	Waste Water Nala/Nali	15-Mar-07	14-Mar-08	262170	262170	262170	262170	Completed	Rohat
BDPO, Kharkhoda	SOHATI	SGRY	Const. of Street/Earth feeling	15-Mar-05	12-Mar-06	182367	182367	182367	182367	Completed	Rohat
BDPO, Kharkhoda	SOHATI	TFC	Waste Water Nala/Nali	25-Mar-05	15-Mar-05	31476	31476	31476	31476	Completed	Rohat
BDPO, Kharkhoda	SOHATI	TFC	Const of Nala	15-Apr-05	15-Apr-06	190119	190119	190119	190119	Completed	Rohat
BDPO, Kharkhoda	SOHATI	SFC	Street/Nali	12-May-05	10-May-06	97740	97740	97740	97740	Completed	Rohat
BDPO, Kharkhoda	MANDAURI	IAY	1 House	25-Apr-05	31-Mar-06	25000	25000	25000	25000	Completed	Rohat
BDPO, Kharkhoda	MANDAURI	SGRY	const of Street/Nali	23-Jun-05	31-Mar-06	50074	50074	50074	50074	Completed	Rohat

BDPO, Kharkhoda	MANDAURI	HRDF	Cow Ghat	15-Jun-05	31-Mar-06	70600	70600	70600	70600	Completed	Rohat
BDPO, Kharkhoda	MANDAURI	LADT	P/Street	09-Jun-05	31-Mar-06	13098	13098	13098	13098	Completed	Rohat
BDPO, Kharkhoda	SOHATI	IAY	1 House	10-Apr-06	12-Apr-07	25000	25000	25000	25000	Completed	Rohat
BDPO, Kharkhoda	MANDAURI	TFC	Waste Water Nala	14-Apr-05	31-Mar-06	79228	79228	79228	79228	Completed	Rohat
BDPO, Kharkhoda	MANDAURI	SFC	Street/Nali	26-Jun-05	31-Mar-06	81344	81344	81344	81344	Completed	Rohat
BDPO, Kharkhoda	MANDAURI	IAY	3 House	31-Mar-06	31-Mar-07	75000	75000	75000	75000	Completed	Rohat
BDPO, Kharkhoda	MANDAURI	SGRY	Const of Street/E/Filling	14-May-06	31-Mar-07	54423	54423	54423	54423	Completed	Rohat
BDPO, Kharkhoda	MANDAURI	HRDF	2 Chopal Repair	08-Jun-06	31-Mar-07	73000	73000	73000	73000	Completed	Rohat
BDPO, Kharkhoda	MANDAURI	TFC	Waste Water Nala	14-Apr-06	31-Mar-07	84750	84750	84750	84750	Completed	Rohat
BDPO, Kharkhoda	MANDAURI	SGRY	const of Street	18-Jun-07	31-Mar-08	80000	80000	80000	80000	Completed	Rohat
BDPO, Kharkhoda	MANDAURI	SGRY	E/Filling	17-Apr-07	31-Mar-08	64189	64189	64189	64189	Completed	Rohat
BDPO, Kharkhoda	MANDAURI	MPLAD	School Room/Cow Ghat	16-Jul-07	31-Mar-08	205000	205000	205000	205000	Completed	Rohat

BDPO, Kharkhoda	SOHATI	SGRY	Const. of Street/Nala	15-Mar-06	12-Apr-07	202549	202549	202549	202549	Completed	Rohat
BDPO, Kharkhoda	SOHATI	HRDF	2 Chopal Repair	01-Mar-06	03-Mar-07	88500	88500	88500	88500	Completed	Rohat
BDPO, Kharkhoda	SOHATI	TFC	Waste Water Nala/Nali	03-Apr-06	03-May-07	203670	203670	203670	203670	Completed	Rohat
BDPO, Kharkhoda	SOHATI	TFC	Const of Nala	01-Apr-06	02-Apr-07	100000	100000	100000	100000	Completed	Rohat
BDPO, Kharkhoda	SOHATI	IAY	1House	15-Mar-07	13-Mar-08	25000	25000	25000	25000	Completed	Rohat
BDPO, Kharkhoda	SOHATI	SGRY	Const. of Street/Nali	15-Mar-07	14-Mar-08	124115	124115	124115	124115	Completed	Rohat
BDPO, Kharkhoda	MANDAURI	TFC	Waste Water Nala/Nali	17-Aug-07	31-Mar-08	84750	84750	84750	84750	Completed	Rohat
BDPO, Kharkhoda	SOHATI	TFC	Waste Water Nala/Nali	15-Mar-07	15-Apr-08	203670	203670	203670	203670	Completed	Rohat
BDPO, Kharkhoda	SOHATI	TFC	Const of Nala	13-May-07	15-Mar-08	75000	75000	75000	75000	Completed	Rohat
BDPO, Kharkhoda	THANA KALAN	SGRY	Const. of Street	25-Apr-05	30-Apr-06	170000	170000	170000	170000	Completed	Rohat
BDPO, Kharkhoda	THANA KALAN	SGRY	Earth feeling/School Rasta	12-Mar-05	23-Mar-06	124463	124463	124463	124463	Completed	Rohat
BDPO, Kharkhoda	THANA KALAN	HRDF	P/Street With Drain	13-Apr-05	12-Mar-06	105000	105000	105000	105000	Completed	Rohat

BDPO, Kharkhoda	THANA KALAN	SGRY	Const. of Street	12-May-06	15-Apr-07	84000	84000	84000	84000	Completed	Rohat
BDPO, Kharkhoda	ASHRAFPU R MATINDU	TFC	Waste Water Nala/ Nali	15-May-07	31-Mar-08	95040	95040	95040	95040	Completed	Rohat
BDPO, Kharkhoda	THANA KALAN	SGRY	Earth feeling	13-Apr-06	15-Mar-07	135325	135325	135325	135325	Completed	Rohat
BDPO, Kharkhoda	THANA KALAN	HRDF	2 Chopal Repair	23-Apr-06	20-Apr-07	59700	59700	59700	59700	Completed	Rohat
BDPO, Kharkhoda	THANA KALAN	SGRY	E/feeling in School/Vet Hospital	15-Mar-07	12-Mar-08	160000	160000	160000	160000	Completed	Rohat
BDPO, Kharkhoda	THANA KALAN	SGRY	Earth feeling	13-Mar-07	15-Mar-08	155247	155247	155247	155247	Completed	Rohat
BDPO, Kharkhoda	THANA KALAN	MPLAD	Rasta/ Community Centre	15-Apr-07	16-Apr-08	249000	249000	249000	249000	Completed	Rohat
BDPO, Kharkhoda	THANA KALAN	SGRY	Shaid	16-May-07	20-May-08	20000	20000	20000	20000	Completed	Rohat
BDPO, Kharkhoda	THANA KALAN	TFC	Waste Water Nala	13-Mar-07	15-Mar-08	166734	166734	166734	166734	Completed	Rohat
BDPO, Kharkhoda	NASIRPUR CHOLKA	LADT	P/Street	02-Jun-05	31-Mar-06	9730	9730	9730	9730	Completed	Rohat
BDPO, Kharkhoda	NASIRPUR CHOLKA	TFC	Waste Water Nala	14-Jun-05	31-Mar-06	71501	71501	71501	71501	Completed	Rohat
BDPO, Kharkhoda	NASIRPUR CHOLKA	TFC	const of Nala	03-May-05	31-Mar-06	7000	7000	7000	7000	Completed	Rohat

BDPO, Kharkhoda	NASIRPUR CHOLKA	SFC	Street/Nali	15-Jun-05	31-Mar-06	30212	30212	30212	30212	Completed	Rohat
BDPO, Kharkhoda	NASIRPUR CHOLKA	IAY	7 House	06-Jun-06	31-Mar-07	175000	175000	175000	175000	Completed	Rohat
BDPO, Kharkhoda	NASIRPUR CHOLKA	SGRY	const of Street	15-Apr-06	31-Mar-07	57758	57758	57758	57758	Completed	Rohat
BDPO, Kharkhoda	NASIRPUR CHOLKA	HRDF	Chopal Repair	03-May-06	31-Mar-07	28000	28000	28000	28000	Completed	Rohat
BDPO, Kharkhoda	NASIRPUR CHOLKA	TFC	Waste Water Nala	25-Jun-06	31-Mar-07	62958	62958	62958	62958	Completed	Rohat
BDPO, Kharkhoda	NASIRPUR CHOLKA	IAY	4 House	17-Jul-07	31-Mar-08	100000	100000	100000	100000	Completed	Rohat
BDPO, Kharkhoda	NASIRPUR CHOLKA	SGRY	Const of Street	15-Jun-07	31-Mar-08	80000	80000	80000	80000	Completed	Rohat
BDPO, Kharkhoda	NASIRPUR CHOLKA	SGRY	Const of Street/Nali	14-Apr-07	31-Mar-08	76585	76585	76585	76585	Completed	Rohat
BDPO, Kharkhoda	NASIRPUR CHOLKA	TFC	Waste Water Nala/Nali	20-Jun-07	31-Mar-08	62958	62958	62958	62958	Completed	Rohat
BDPO, Kharkhoda	THANA KHURD	SGRY	E. feeling	15-Mar-05	13-Mar-06	20000	20000	20000	20000	Completed	Rohat
BDPO, Kharkhoda	THANA KHURD	SGRY	Earth feeling	13-May-05	15-Apr-06	99845	99845	99845	99845	Completed	Rohat
BDPO, Kharkhoda	THANA KHURD	TFC	Waste Water Nala/Nali	25-Mar-05	20-Mar-06	108511	108511	108511	108511	Completed	Rohat

BDPO, Kharkhoda	THANA KHURD	TFC	const of Nala	10-Mar-05	16-Apr-06	70000	70000	70000	70000	Completed	Rohat
BDPO, Kharkhoda	THANA KHURD	SGRY	Street/Nali	14-May-05	15-May-06	55700	55700	55700	55700	Completed	Rohat
BDPO, Kharkhoda	THANA KHURD	IAY	9 House	25-Apr-06	20-Mar-07	225000	225000	225000	225000	Completed	Rohat
BDPO, Kharkhoda	THANA KHURD	SGRY	Const. of Street	10-May-06	05-Mar-07	90000	90000	90000	90000	Completed	Rohat
BDPO, Kharkhoda	THANA KHURD	SGRY	Const. of Street	10-Apr-06	05-Apr-07	108598	108598	108598	108598	Completed	Rohat
BDPO, Kharkhoda	THANA KHURD	HRDF	Chopal Repair	10-May-06	15-May-07	50000	50000	50000	50000	Completed	Rohat
BDPO, Kharkhoda	THANA KHURD	TFC	WasteWater Nala/Nali	15-Mar-06	15-Mar-07	116067	116067	116067	116067	Completed	Rohat
BDPO, Kharkhoda	THANA KHURD	TFC	Const of Nala	15-Mar-07	12-Apr-07	100000	100000	100000	100000	Completed	Rohat
BDPO, Kharkhoda	THANA KHURD	IAY	3 House	05-May-07	04-May-08	75000	75000	75000	75000	Completed	Rohat
BDPO, Kharkhoda	THANA KHURD	SGRY	Const. of Street	05-Apr-07	04-May-08	135369	135369	135369	135369	Completed	Rohat
BDPO, Kharkhoda	NAKLOI	TFC	Waste Water Nala	22-May-05	31-Mar-06	79355	79355	79355	79355	Completed	Rohat
BDPO, Kharkhoda	NAKLOI	SGRY	Street/Nali	03-Apr-05	31-Mar-06	35655	35655	35655	35655	Completed	Rohat

BDPO, Kharkhoda	NAKLOI	IAY	2 House	26-May-06	31-Mar-07	50000	50000	50000	50000	Completed	Rohat
BDPO, Kharkhoda	NAKLOI	SGRY	const of Street	25-Jun-06	31-Mar-07	50000	50000	50000	50000	Completed	Rohat
BDPO, Kharkhoda	NAKLOI	SGRY	const of Street	14-Jun-06	31-Mar-07	55848	55848	55848	55848	Completed	Rohat
BDPO, Kharkhoda	NAKLOI	HRDF	chopal Repair	15-Jul-06	31-Mar-07	50000	50000	50000	50000	Completed	Rohat
BDPO, Kharkhoda	NAKLOI	TFC	Waste Water Nala	23-Apr-06	31-Mar-07	74296	74296	74296	74296	Completed	Rohat
BDPO, Kharkhoda	NAKLOI	TFC	const of Nala	23-Jun-06	31-Mar-07	100230	100230	100230	100230	Completed	Rohat
BDPO, Kharkhoda	NAKLOI	IAY	1 House	25-Jul-07	31-Mar-08	25000	25000	25000	25000	Completed	Rohat
BDPO, Kharkhoda	NAKLOI	SGRY	const of Street	21-May-07	31-Mar-08	64370	64370	64370	64370	Completed	Rohat
BDPO, Kharkhoda	NAKLOI	TFC	Waste Water Nala/Nali	23-Jun-07	31-Mar-08	74296	74296	74296	74296	Completed	Rohat
BDPO, Kharkhoda	NAKLOI	TFC	const of Nala	15-May-07	31-Mar-08	150230	150230	150230	150230	Completed	Rohat
BDPO, Kharkhoda	THANA KHURD	TFC	Waste Water Nala/Nali	02-Mar-07	04-Mar-08	116076	116076	116076	116076	Completed	Rohat
BDPO, Kharkhoda	THANA KHURD	TFC	Const Of Nala	12-Apr-07	15-Mar-08	200000	200000	200000	200000	Completed	Rohat



BDPO, Kharkhoda	TURKPUR	SGRY	Const. of Street/Earth feeling	02-Apr-05	02-Mar-06	24000	24000	24000	24000	Completed	Rohat
BDPO, Kharkhoda	TURKPUR	HRDF	Const of Nala	03-Apr-05	02-May-06	291041	291041	291041	291041	Completed	Rohat
BDPO, Kharkhoda	TURKPUR	SFC	Street/ Nali	04-May-05	05-May-06	26135	26135	26135	26135	Completed	Rohat
BDPO, Kharkhoda	TURKPUR	SGRY	Const. of Street/Earth feeling	15-Apr-06	20-Apr-07	42488	42488	42488	42488	Completed	Rohat
BDPO, Kharkhoda	TURKPUR	HRDF	Chopal Reapair	15-Mar-06	20-Mar-07	37000	37000	37000	37000	Completed	Rohat
BDPO, Kharkhoda	TURKPUR	TFC	Waste Water Nala/Nali	15-Mar-06	13-May-07	54464	54464	54464	54464	Completed	Rohat
BDPO, Kharkhoda	TURKPUR	SGRY	Earth Feeling	13-May-07	12-Apr-08	44981	44981	44981	44981	Completed	Rohat
BDPO, Kharkhoda	TURKPUR	ZP-SGRY	Const Of R/Wall	15-Apr-07	13-May-08	70000	70000	70000	70000	Completed	Rohat
BDPO, Kharkhoda	TURKPUR	TFC	Waste Water Nala/Nali	13-Apr-07	23-Apr-08	54464	54464	54464	54464	Completed	Rohat
S.E., HVPN, Sonipat	FIROJPUR BANGAR	Misc	33KV S/S Firozpur Bangar			12500000			12500000	Completed	Rohat
S.E., HVPN, Sonipat	Kharkhoda	Misc	Aug of 132KV S/S Kharkhoda			10000000			10000000	Not Started	Rohat
S.E., HVPN, Sonipat	SISANA	Misc	Creation of 33KV S/S at V Sisana			12500000	20800000		94700000	Not Started	Rohat

S.E., HVPN, Sonipat	FARMANA	Misc	Aug of 33KV S/S Farmana			700000	4000000			Not Started	Rohat
S.E., HVPN, Sonipat	KHANDA	Misc	Creation of 33KV S/S at V Khanda			12500000				Not Started	Rohat
BDPO, Kharkhoda	BARONA	HRDF	Const. of Dhanak Chopal		31-Jul-08	125000	125000	125000	70000	In Progress	Rohat
BDPO, Kharkhoda	KIRHOLI	HRDF	Const. of Nala	17-Jul-08	30-Sep-08	285600	285600	285600	0	In Progress	Rohat
BDPO, Kharkhoda	THANA KALAN	HRDF	Const. of Women Chopal		30-Sep-08	300000	300000	150000	150000	In Progress	Rohat
BDPO, Kharkhoda	THANA KHURD	HRDF	Const. of Women Chopal		30-Sep-08	300000	300000	150000	70000	In Progress	Rohat
BDPO, Kharkhoda	RIDHAU	HRDF	Const. of Women Chopal		30-Sep-08	300000	300000	150000	70000	In Progress	Rohat
BDPO, Kharkhoda	SISANA	HRDF	Const. of Women Chopal		30-Sep-08	300000	300000	150000	60000	In Progress	Rohat
BDPO, Kharkhoda	FATEPUR	HRDF	Const. of Women Chopal		30-Sep-08	300000	300000	150000	150000	In Progress	Rai
BDPO, Kharkhoda	KHANDA	HRDF	Const. of Women Chopal		30-Sep-08	300000	300000	150000	80000	In Progress	Rohat
BDPO, Kharkhoda	BIDHLAN	HRDF	Pav. Of Street		15-Sep-08	125000	125000	125000	0	Not Started	Rohat
BDPO, Kharkhoda	SEHRI	HRDF	Shamshan shed & Rasta		30-Sep-08	173100	173100	173100	0	In Progress	Rohat

BDPO, Kharkhoda	SEHRI	HRDF	Const. of Harijan chopal		30-Sep-08	217600	217600	217600	23000	In Progress	Rohat
Xen(Panchayati Raj), Sonipat	BIDHLAN	HRDF	Const. of Community Center	14-Jul-08	14-Oct-08	890000	890000	500000	50000	In Progress	Rohat
Xen(Panchayati Raj), Sonipat	FARMANA	HRDF	Pav. Of Street	14-Jul-08	30-Oct-08	2216000	2216000	1108000	200000	Not Started	Rohat
Xen(Panchayati Raj), Sonipat	GOPALPUR	HRDF	Reapair of School	14-Jul-08	30-Sep-08	936000	936000	500000	100000	In Progress	Rohat
Xen(Panchayati Raj), Sonipat	GORAR	HRDF	Pav. Of Street (Shri. Om Prakash)	14-Jul-08	14-Oct-08	528000	528000	500000	80000	In Progress	Rohat
Xen(Panchayati Raj), Sonipat	KHANDA	HRDF	Const. of CC street	14-Jul-08	30-Sep-08	2363000	2363000	1181500	300000	In Progress	Rohat
Xen(Panchayati Raj), Sonipat	ASHRAFPU R MATINDU	HRDF	B/Wall of MPH/C.center	14-Jul-08	14-Oct-08	389000	389000	389000	50000	In Progress	Rohat
Xen(Panchayati Raj), Sonipat	NIZAMPUR MAJRA	HRDF	Const. of CC Street	14-Jul-08	30-Sep-08	760000	760000	500000	0	In Progress	Rohat
Xen(Panchayati Raj), Sonipat	RIDHAU	HRDF	Const. of CC street	14-Jul-08	30-Sep-08	816000	816000	500000	0	In Progress	Rohat
Xen(Panchayati Raj), Sonipat	SAID PUR	HRDF	Const. of harijan chopal	14-Jul-08	14-Oct-08	371600	371600	371600	0	Not Started	Rohat
Xen(Panchayati Raj), Sonipat	SEHRI	HRDF	C.C Street from Ramsingh House to Ramkishan House	14-Jul-08	30-Oct-08	2108000	2108000	1054000	200000	In Progress	Rohat
Xen(Panchayati Raj), Sonipat	SOHATI	HRDF	Const. of CC street from Satnarain house to drain	14-Jul-08	30-Sep-08	364000	364000	364000	60000	In Progress	Rohat

Xen(Panchayati Raj), Sonipat	MANDAURA	VETY	Const. of CVH	25-Jul-08	30-Nov-08	701000	701000	701000		Not Started	Rohat
Xen(Panchayati Raj), Sonipat	NAKLOI	HRDF	Pav. Of Street with Drain	11-Feb-06	15-Jul-08	135900	135900	135900	0	Not Started	Rohat
BDPO, Kharkhoda	ASHRAFPU R MATINDU	HRDF	B/wall of MPH/C.center		30-Sep-08	389000	389000	389000	0	Not Started	Rohat
BDPO, Kharkhoda	MOZAM NAGAR	Nrega	Const. of nala			18884	18884	18884		In Progress	Rohat
BDPO, Kharkhoda	ROHAT	Nrega	Const. of nala			34385	34385	34385		In Progress	Rohat
BDPO, Kharkhoda	RIDHAU	Nrega	Digging of pond			231000	150000	150000		In Progress	Rohat
BDPO, Kharkhoda	SEHRI	Nrega	Digging of nala			60000	30000	30000		In Progress	Rohat
BDPO, Kharkhoda	RAMPUR	Nrega	Digging of nala			50625	25000	25000		In Progress	Rohat
BDPO, Kharkhoda	PIPLI	Nrega	Digging of pond			295072	150000	150000		In Progress	Rohat
BDPO, Kharkhoda	NASIRPUR CHOLKA	Nrega	Digging of nala			7199	7199	7199	7199	Completed	Rohat
BDPO, Kharkhoda	NIJAMPUR KHURD	Nrega	Digging of nala			98550	50000	50000	50000	Completed	Rohat
BDPO, Kharkhoda	PEHLADPUR	Nrega	Const. of Nala			173610	86800	86800		In Progress	Rohat

BDPO, Kharkhoda	SISANA	Nrega	Digging of pond			231000	115500	115500		In Progress	Rohat
BDPO, Kharkhoda	KHURAMPUR	Nrega	Digging of nala			114615	57300	57300		In Progress	Rohat
Civil Surgeon, Sonipat	BIDHLAN	Misc	Const. of PHC Building		31-Oct-08					In Progress	Rohat
Xen(Panchayati Raj), Sonipat	KHANDA										Rohat
Xen(Panchayati Raj), Sonipat	SAID PUR	HRDF	Harizan chopal	14-Jul-08	14-Oct-08	371600	371600	371600		In Progress	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	12th CFC	house of jeet ram to house of ramphal w/2 p- II	24-Sep-07	10-Dec-07	150000	150000		110000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	12th CFC	house of jeet ram to house of ramphal w/2 p- I	24-Sep-07	10-Dec-07	150000	150000		105000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	12th CFC	const of street & drain house of har shrup to ranbir w/4	24-Sep-07	10-Dec-07	150000	150000		105000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	12th CFC	const of street & drain w/4	28-Sep-07	11-Sep-07	150000	150000		60000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	12th CFC	const of street & drain w/8	29-Sep-07	11-Jul-07	150000	150000		150000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	12th CFC	const of street & drain vedpal to house of bansal w/4	29-Sep-07	10-Oct-07	150000	150000		140000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	12th CFC	const of street & drain from house of mahinder to partap w/7	09-Oct-07	11-Jun-07	100000	100000		50000	Completed	Rohat

Secretary, MC, Kharkhoda	Kharkhoda	12th CFC	const of street & drain from malu halwai to ramesh w/5	09-Oct-07	11-Jun-07	120000	120000	105000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	12th CFC	const of street & drain h/o ramkaran w/13 p-I	09-Jan-07	11-Jun-07	100000	100000	50000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	12th CFC	const of street & drain h/o ramkaran w/13 p-II	09-Jan-07	11-Jun-07	100000	100000	25000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	12th CFC	const of street & drain h/o jai bagwan to jeeta w/2	09-Jan-07	11-Jun-07	150000	150000	150000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	12th CFC	const of street & drain from shamshan ghat wali gali w/2	09-Jan-07	11-Jun-07	150000	150000	150000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	12th CFC	const of street & drain from h/o shiv kumar to johar w/2	07-Sep-29	11-Jul-07	120000	120000	120000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	12th CFC	const of street & drain w/9	07-Sep-29	10-Oct-07	100000	100000	50000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	12th CFC	const of street & drain from h/o main varohana road w/9	09-Oct-07	07-Jun-07	100000	100000	50000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	12th CFC	const of street & drain from h/o hansraj to h/o pritam w/2	09-Oct-07	11-Jun-07	150000	150000	150000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	12th CFC	const of street main gali to pwd rest house to w/2	09-Jan-07	11-Jun-07	150000	150000	150000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	12th CFC	const of street & drain w/2	09-Jan-07	11-Jun-07	150000	150000	150000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	SFC	const of street & drain from harijan chopal wali gali w/11	04-Nov-08	05-Feb-08	150000	150000	80000	Completed	Rohat

Secretary, MC, Kharkhoda	Kharkhoda	SFC	const of street & drain from h/o mst kuldeep to delhi road p-I w/7	04-Nov-08	05-Jan-08	150000	150000		120000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	SFC	const of street & drain from h/o mst kuldeep to delhi road p-II w/7	04-Nov-08	05-Jan-08	150000	150000		132000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	SFC	const of street & drain from h/o deva to patwari w/7	04-Nov-08	05-Feb-08	150000	150000		125000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	SFC	const of street & drain from rohtak road to mla h.w/1	04-Nov-08	05-Jan-08	150000	150000		100000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	SFC	cc paving drain chhapreshwar mandir wali gali w/2	04-Jan-08	05-Jan-08	150000	150000		90000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	SFC	const of street & drain from h/o vedparkash to h/o krishan w/9	04-Nov-08	05-Feb-08	150000	150000		143000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	SFC	const of street & drain from h/o omparkash to dhanpat w/11	04-Nov-08	05-Jan-08	150000	150000		150000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	SFC	from h/o shri ramparkash to h/o joginder	04-Nov-08	05-Jan-08	150000	150000		150000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	SFC	const of street & drain from h/o ramdhari master wli gali w/2	04-Nov-08	05-Jan-08	150000	150000		150000	Completed	Rohat
Secretary, MC, Kharkhoda	Kharkhoda	SFC									Rohat
Xen., Marketing Board, Sonipat	ROHAT	Misc	Ridhau to Farmana			607000				Not Started	Rohat
Xen., Marketing Board, Sonipat	KHANDA	Misc	khanda to chhota khanda			3234000				Not Started	Rohat

