

MUNDLANA DEVELOPMENT WORK STATUS

Department	Village/MC	Scheme Name	Work_name	Start Date	Status on	Estimate d cost	Sanction Amt	Release Amt	Utilize Amt	Status	Constituency
Xen., PWD(B&R), Prov.-I, Sonipat	BARODA MOR	PMGSY	Gohana Baroda Julana with links Dhanana.	02-Sep-04	02-Sep-04	59361000	59361000	16892000	16892000	Completed	Baroda
Xen., PWD(B&R), Prov.-I, Sonipat	BARODA MOR	3054	Gohana Baroda Julana road Km. 8.63 to 9.11.	02-Jun-05	02-Jun-05	481000	481000	586000	586000	Completed	Baroda
Xen., PWD(B&R), Prov.-I, Sonipat	BARODA MOR	3054	Gohana Baroda Julana road Km. 7.83 to 8.63.	08-May-06	08-May-06	1023000	1023000	1055000	1055000	Completed	Baroda
Xen., PWD(B&R), Prov.-I, Sonipat	JAGSI	3054	Jagsi to Chattera	17-Oct-07	17-Oct-07	2300000	2300000	2100000	2100000	Completed	Baroda
Xen., PWD(B&R), Prov.-I, Sonipat	BARODA MOR	3054	Baroda to Kalpa road	17-Oct-07	17-Oct-07	2500000	2500000	2400000	2400000	Completed	Baroda
Xen., PWD(B&R), Prov.-I, Sonipat	BUTANA KEHTLAN	3054	Jagsi Gangana road & Mundlana Busana road	07-Nov-06	07-Nov-06	4497000	4497000	1609000	1609000	Completed	Baroda
Xen., PWD(B&R), Prov.-I, Sonipat	BUTANA KEHTLAN	3054TFC	20mm thick PC with paver on Gohana Jind road	16-Dec-06	16-Dec-06	32865000	32865000	29005000	29005000	Completed	Baroda
Xen., PWD(B&R), Prov.-I, Sonipat	BARODA MOR	3054	Baroda to Butana	17-Oct-07	17-Oct-07	2720000	2720000	2700000	2700000	Completed	Baroda
Xen., PWD(B&R), Prov.-I, Sonipat	ISHAPUR KHERI	3054	Ishapur Kheri app. Road	17-Oct-07	17-Oct-07	250000	250000	250000	250000	Completed	Baroda
Xen., PWD(B&R), Prov.-I, Sonipat	CHIDANA	3054	Chidana Jawara road	17-Oct-07	17-Oct-07	3200000	3200000	3000000	3000000	Completed	Baroda

Xen., PWD(B&R), Prov.-I, Sonipat	MUNDLANA	LADT	Mundlana to Busana road	07-Aug-06	07-Aug-06	4001000	4001000	2000000	2000000	Completed	Baroda
Xen., PWD(B&R), Prov.-I, Sonipat	HASSANGA RH	5054	Khurampur to Sohti Pai Kiroli Pahladpur road	17-Dec-04	17-Dec-04	17938000	17938000	16174000	16174000	Completed	Gohana
Xen(Panchayati Raj), Sonipat	GANGANA	LADT	Pav. Of Street	24-Dec-07	31-Jul-08	1000000	1000000	1000000	700000	In Progress	Baroda
Xen(Panchayati Raj), Sonipat	AHMADPUR MAJRA	LADT	Pav. Of Street	24-Dec-07	15-Aug-08	1000000	1000000	1000000	850000	Completed	Baroda
Xen(Panchayati Raj), Sonipat	BHADOTI KHAS	LADT	Pav. Of Street	24-Dec-07	15-Sep-08	1000000	1000000	1000000	150000	In Progress	Baroda
Xen(Panchayati Raj), Sonipat	BARODA MOR	WS Report	Const.of Nala	15-Feb-07	08-May-07	40000	40000	40000	40000	Completed	Baroda
Xen(Panchayati Raj), Sonipat	BHADOTI KHAS	HRDF	CC Street	04-Jan-08	30-Sep-08	1730000	1730000	856000	700000	In Progress	Baroda
Xen(Panchayati Raj), Sonipat	BARODA MOR	WS Report	Const. of pond	15-Feb-07	08-May-07	60000	60000	60000	60000	Completed	Baroda
Xen(Panchayati Raj), Sonipat	BARODA MOR	HRDF	Repair of GSSS	02-Aug-06	31-Oct-06	257000	257000	257000	246380	Completed	Baroda
Xen(Panchayati Raj), Sonipat	BARODA MOR	HRDF	Repair of GSSS	01-Aug-06	30-Sep-06	1173000	1173000	800000	870000	Completed	Baroda
Xen(Panchayati Raj), Sonipat	BARODA MOR	ZP-SGRY	Street	01-Mar-07	31-Mar-07	100000	100000	100000	100847	Completed	Baroda
Xen(Panchayati Raj), Sonipat	BARODA MOR	ZP-SGRY	Street	01-Mar-07	31-Mar-07	29881	29881	29881	29881	Completed	Baroda

Xen(Panchayati Raj), Sonipat	BARODA MOR	WS Report	CC Street	15-Feb-07	31-Mar-07	100000	100000	100000	101126	Completed	Baroda
Xen(Panchayati Raj), Sonipat	BARODA MOR	ZP-SGRY	Const. School Room	01-Mar-06	30-Mar-06	147624	147624	147624	147624	Completed	Baroda
Xen(Panchayati Raj), Sonipat	BARODA MOR	LADT	Pav. Of Street	13-Jul-07	31-Jan-08	1000000	1000000	1000000	994000	Completed	Baroda
Xen(Panchayati Raj), Sonipat	BARODA MOR	HRDF	Pav Of Street & Drain	20-Mar-08	30-Sep-08	385000	385000	385000	150000	In Progress	Baroda
Xen(Panchayati Raj), Sonipat	BARODA MOR	HRDF	R/Wall of Pond	15-Nov-07	14-Apr-08	732000	732000	500000	585697	Completed	Baroda
Xen(Panchayati Raj), Sonipat	BARODA MOR	HRDF	CC Street	20-Nov-07	30-Sep-08	934000	934000	500000	650000	In Progress	Baroda
Xen(Panchayati Raj), Sonipat	BARODA TUTHAN	LADT	Pav. Of Street	13-Jul-07	31-Dec-07	1000000	1000000	1000000	950000	Completed	Baroda
Xen(Panchayati Raj), Sonipat	BARODA TUTHAN	HRDF	R/.Wall of Gosai wala pond	15-Nov-07	30-Sep-08	540000	540000	500000	50000	In Progress	Baroda
Xen(Panchayati Raj), Sonipat	BARODA TUTHAN	HRDF	CC Street	04-Jan-08	15-Aug-08	1000000	1000000	500000	900000	Completed	Baroda
Xen(Panchayati Raj), Sonipat	BICHPARI	HRDF	Repai of GSSS	01-Aug-06	30-Sep-06	764000	764000	764000	765177	Completed	Baroda
Xen(Panchayati Raj), Sonipat	BICHPARI	ZP-SGRY	Street	01-Mar-07	31-Mar-07	150000	150000	150000	133815	Completed	Baroda
Xen(Panchayati Raj), Sonipat	BICHPARI	HRDF	Pav. Of Phirini	01-Jun-08	19-Jul-08	996500	996500	500000	600000	Completed	Baroda

Xen(Panchayati Raj), Sonipat	BICHPARI	HRDF	Const. of R/Wal of Two Pond	12-May-08	11-Nov-08	2824700	2824700	1412350	0	In Progress	Baroda
Xen(Panchayati Raj), Sonipat	BICHPARI	HRDF	Pav. Of CC. Street	28-May-08	27-Nov-08	8195000	8195000	4097500	2800000	In Progress	Baroda
Xen(Panchayati Raj), Sonipat	BUSANA	LADT	Pav. Of Street	13-Jul-07	31-Jan-08	1000000	1000000	1000000	1000000	Completed	Baroda
Xen(Panchayati Raj), Sonipat	BARODA TUTHAN	HRDF	Repair of GSSS	01-Aug-06	30-Sep-06	100000	100000	100000	97779	Completed	Baroda
Xen(Panchayati Raj), Sonipat	BARODA TUTHAN	HRDF	Cost of gali	31-Mar-06	30-Jun-07	237000	237000	237000	227519	Completed	Baroda
Xen(Panchayati Raj), Sonipat	BARODA TUTHAN	LADT	Pav. Of Street	13-Jul-07	31-Dec-07	1000000	1000000	1000000	1000000	Completed	Baroda
Xen(Panchayati Raj), Sonipat	BARODA TUTHAN	ZP-SGRY	Street	01-Mar-07	31-Mar-07	48031	48031	48031	48031	Completed	Baroda
Xen(Panchayati Raj), Sonipat	BARODA TUTHAN	HRDF	CC Street	29-Nov-07	28-Apr-08	874000	874000	500000	800000	Completed	Baroda
Xen(Panchayati Raj), Sonipat	BARODA TUTHAN	HRDF	CC Street	01-Jul-08	30-Nov-08	2322000	2322000	1161000	200000	In Progress	Baroda
Xen(Panchayati Raj), Sonipat	BUTANA KUNDU	HRDF	Repair of GGSSS	26-Jul-06	28-Feb-07	557000	557000	557000	557000	Completed	Baroda
Xen(Panchayati Raj), Sonipat	BUTANA KUNDU	LADT	LADT Scheme	13-Jul-07	31-Jan-08	1000000	1000000	1000000	1000000	Completed	Baroda
Xen(Panchayati Raj), Sonipat	BUTANA KUNDU	ZP-SGRY	Street	01-Nov-06	30-Nov-06	200000	200000	200000	198431	Completed	Baroda

Xen(Panchayati Raj), Sonipat	BUTANA KUNDU	HRDF	CC Street	04-Jan-08	31-Jul-08	1124000	1124000	562000	500000	Completed	Baroda
Xen(Panchayati Raj), Sonipat	CHHATERA	ZP-SGRY	Filling of GPS	01-Nov-05	31-Dec-05	100000	100000	100000	100050	Completed	Baroda
Xen(Panchayati Raj), Sonipat	CHHATERA	LADT	Pav. Of Street	13-Jul-07	31-Jan-08	1000000	1000000	1000000	950000	Completed	Baroda
Xen(Panchayati Raj), Sonipat	CHIDANA	HRDF	Repair of GSSS	25-Jul-06	04-Sep-07	154000	154000	154000	154000	Completed	Baroda
Xen(Panchayati Raj), Sonipat	CHIDANA	HRDF	Cost of Gali & nali	31-Mar-06	30-Apr-06	439000	439000	439000	439500	Completed	Baroda
Xen(Panchayati Raj), Sonipat	CHIDANA	LADT	Pav. Of Street	13-Jul-07	31-Jan-08	1000000	1000000	1000000	995000	Completed	Baroda
Xen(Panchayati Raj), Sonipat	DHURANA	LADT	Pav. Of Street	24-Dec-07	15-Sep-08	1000000	1000000	1000000	150000	In Progress	Baroda
Xen(Panchayati Raj), Sonipat	GANGANA	HRDF	Repair of GMS	04-Aug-06	30-Apr-07	319000	319000	319000	316402	Completed	Baroda
Xen(Panchayati Raj), Sonipat	GANGANA	HRDF	Cost of gali	31-Mar-06	31-Oct-07	380000	380000	380000	380000	Completed	Baroda
Xen(Panchayati Raj), Sonipat	GANGANA	HRDF	Const. of Drain & Phirni	15-Feb-06	31-Aug-06	449000	449000	449000	449000	Completed	Baroda
Xen(Panchayati Raj), Sonipat	GANGANA	ZP-SGRY	Const. of Nala	01-Oct-05	31-Dec-05	264000	264000	264000	265042	Completed	Baroda
Xen(Panchayati Raj), Sonipat	GANGANA	ZP-SGRY	Pav. Of Street	01-Dec-05	18-Mar-06	100000	100000	100000	103442	Completed	Baroda

Xen(Panchayati Raj), Sonipat	GANGANA	LADT	Pav. Of Street	13-Jul-07	15-Sep-08	1000000	1000000	1000000	350000	In Progress	Baroda
Xen(Panchayati Raj), Sonipat	GANGANA	ZP-SGRY	Community center	01-Mar-07	31-Mar-07	100000	100000	100000	97638	Completed	Baroda
Xen(Panchayati Raj), Sonipat	GANGANA	ZP-SGRY	Street	01-Oct-06	31-Oct-06	100000	100000	100000	99919	Completed	Baroda
Xen(Panchayati Raj), Sonipat	GANGANA	HRDF	Cost of gali	31-Mar-06	30-Apr-07	276500	276500	276500	276500	Completed	Baroda
Xen(Panchayati Raj), Sonipat	GANGANA	HRDF	Const. of Drain & Pav. Of of Street	01-Jul-08	31-Oct-08	1256700	1256700	628350	200000	In Progress	Baroda
Xen(Panchayati Raj), Sonipat	HASSANGA RH	HRDF	CC Street	01-Jun-08	31-Aug-08	1000000	1000000	500000	950000	Completed	Gohana
Xen(Panchayati Raj), Sonipat	ISHAPUR KHERI	HRDF	School Repair	13-Oct-06	31-Jan-07	379000	379000	379000	379000	Completed	Baroda
Xen(Panchayati Raj), Sonipat	ISHAPUR KHERI	ZP-SGRY	Street	17-Mar-06	27-Mar-06	60000	60000	60000	58730	Completed	Baroda
Xen(Panchayati Raj), Sonipat	ISHAPUR KHERI	LADT	Pav. Of Street	13-Jul-07	31-Jan-08	1000000	1000000	1000000	950000	Completed	Baroda
Xen(Panchayati Raj), Sonipat	ISHAPUR KHERI	ZP-SGRY	Street from H/O Kuda to Ringhbandh	17-Mar-06	27-Mar-06	58730	60000	60000	59505	Completed	Baroda
Xen(Panchayati Raj), Sonipat	JAGSI	HRDF	CC Street	22-Dec-06	20-Mar-07	501400	501400	500000	492598	Completed	Baroda
Xen(Panchayati Raj), Sonipat	JAGSI	HRDF	R/Wall of Chagati wala Pond	22-Dec-06	31-Jul-07	614000	614000	500000	364632	Completed	Baroda

Xen(Panchayati Raj), Sonipat	JAGSI	HRDF	R/Wall of Jawala wala Pond	09-Apr-06	31-Dec-07	774000	774000	500000	739054	Completed	Baroda
Xen(Panchayati Raj), Sonipat	JAGSI	HRDF	R/Wall of Bura Wala Pond	22-Dec-06	20-Mar-07	934000	934000	934000	623000	Completed	Baroda
Xen(Panchayati Raj), Sonipat	JAGSI	LADT	Pav. Of Street	13-Jul-07	31-Jan-08	1000000	1000000	1000000	950000	Completed	Baroda
Xen(Panchayati Raj), Sonipat	JAGSI	ZP-SGRY	Earth filling	07-Dec-06	20-Jan-07	150000	150000	150000	150035	Completed	Baroda
Xen(Panchayati Raj), Sonipat	JAGSI	ZP-SGRY	Earth filling	01-Nov-06	28-Feb-07	150000	150000	150000	150803	Completed	Baroda
Xen(Panchayati Raj), Sonipat	JAGSI SURA	HRDF	Const. of gali	31-Mar-06	30-Apr-07	142500	142500	142500	139515	Completed	Baroda
Xen(Panchayati Raj), Sonipat	JAGSI SURA	TFC	Const. of side Drain	08-Jan-07	30-Jun-07	100000	100000	100000	100445	Completed	Baroda
Xen(Panchayati Raj), Sonipat	JAGSI SURA	TFC	Const. of side Drain	31-Mar-07	30-Jun-07	100000	100000	100000	100000	Completed	Baroda
Xen(Panchayati Raj), Sonipat	JAGSI SURA	TFC	Const. Of Nala	27-Feb-08	15-Jul-08	70000	70000	70000	70982	Completed	Baroda
Xen(Panchayati Raj), Sonipat	JAGSI SURA	TFC	Const. of nali	20-Dec-07	28-Feb-08	100000	100000	100000	100532	Completed	Baroda
Xen(Panchayati Raj), Sonipat	JAGSI SURA	HRDF	Pav. Of Street	04-Jan-08	30-Sep-08	547000	547000	500000	300000	In Progress	Baroda
Xen(Panchayati Raj), Sonipat	JAGSI SURA	HRDF	CC Street	04-Jan-08	03-May-08	554000	554000	500000	400000	Completed	Baroda

Xen(Panchayati Raj), Sonipat	JAGSI SURA	HRDF	CC Street	12-May-08	11-Oct-08	2045000	2045000	1022500	700000	In Progress	Baroda
Xen(Panchayati Raj), Sonipat	JAGSI SURA	LADT	Pav. Of Street	24-Dec-07	31-Jul-08	1000000	1000000	1000000	0	In Progress	Baroda
Xen(Panchayati Raj), Sonipat	JAWAHRA	HRDF	Const. of gali	31-Mar-06	30-Nov-06	166600	166600	166600	153061	Completed	Baroda
Xen(Panchayati Raj), Sonipat	JAWAHRA	ZP-SGRY	Brick Flooring near Cow ghat	06-Feb-06	09-Feb-06	30000	30000	30000	30334	Completed	Baroda
Xen(Panchayati Raj), Sonipat	JAWAHRA	LADT	Pav. Of Street	13-Jul-07	31-Dec-07	1000000	1000000	1000000	1004000	Completed	Baroda
Xen(Panchayati Raj), Sonipat	BUTANA KEHTLAN	LADT	Pav. Of Street	13-Jul-07	31-Dec-07	1000000	1000000	1000000	850000	Completed	Baroda
Xen(Panchayati Raj), Sonipat	BUTANA KEHTLAN	LADT	CC Street	01-Jun-08	31-Jul-08	1000000	1000000	500000	0	In Progress	Baroda
Xen(Panchayati Raj), Sonipat	KHANPUR KHURD	ZP-SGRY	Rasta Harijan chopal to main chopal	11-Nov-05	22-Feb-06	160000	160000	160000	160894	Completed	Baroda
Xen(Panchayati Raj), Sonipat	KHANPUR KHURD	ZP-SGRY	Rasta Dhaamander jat to Mahbir	01-Mar-06	27-Mar-06	80000	80000	80000	80945	Completed	Baroda
Xen(Panchayati Raj), Sonipat	KHANPUR KHURD	TFC	Repair of Well	08-Jan-07	30-Jun-07	30000	30000	30000	30000	Completed	Baroda
Xen(Panchayati Raj), Sonipat	KHANPUR KHURD	HRDF	CC Street	25-May-07	13-Dec-07	562000	562000	500000	450000	Completed	Baroda
Xen(Panchayati Raj), Sonipat	KHANPUR KHURD	HRDF	R/Wall	15-Nov-07	30-Sep-08	836000	836000	500000	450000	In Progress	Baroda

Xen(Panchayati Raj), Sonipat	KOHLA	TFC	Const. of Nala	31-Mar-07	30-Jun-07	100000	100000	100000	99579	Completed	Baroda
Xen(Panchayati Raj), Sonipat	KOHLA	LADT	Pav. Of Street	13-Jul-07	15-Apr-08	1000000	1000000	1000000	800000	Completed	Baroda
Xen(Panchayati Raj), Sonipat	KOHLA	HRDF	B/Wall of Par	15-Nov-07	28-Feb-08	394000	394000	394000	362386	Completed	Baroda
Xen(Panchayati Raj), Sonipat	KOHLA	HRDF	Pav. Of Street	04-Jan-08	30-Sep-08	412000	412000	412000	100000	In Progress	Baroda
Xen(Panchayati Raj), Sonipat	MEHMUDPUR CHAIL	LADT	Pav. Of Street	13-Jul-07	31-Dec-07	1000000	1000000	1000000	1000000	Completed	Baroda
Xen(Panchayati Raj), Sonipat	MEHMUDPUR CHAIL	TFC	Hand Pump	31-Mar-07	30-Jun-07	27000	27000	27000	27000	Completed	Baroda
Xen(Panchayati Raj), Sonipat	MEHMUDPUR CHAIL	HRDF	Two Cow ghat	07-Apr-06	30-May-06	144000	144000	144000	144000	Completed	Baroda
Xen(Panchayati Raj), Sonipat	MEHMUDPUR CHAIL	HRDF	Repair of GHS	02-Jun-06	31-Dec-06	700000	700000	700000	636980	Completed	Baroda
Xen(Panchayati Raj), Sonipat	BICHPARI	Anganwadi	Anganwadi	15-Dec-05	13-Oct-06	233000	233000	233000	233000	Completed	Baroda
Xen(Panchayati Raj), Sonipat	MUNDLANA	HRDF	Repair of GMS	16-Jun-06	31-Aug-06	250000	250000	250000	253639	Completed	Baroda
Xen(Panchayati Raj), Sonipat	MUNDLANA	HRDF	Repair of GHS	26-Jul-06	31-Dec-06	588000	588000	588000	588000	Completed	Baroda
Xen(Panchayati Raj), Sonipat	MUNDLANA	LADT	Pav. Of Street	13-Jul-07	31-Jan-08	1000000	1000000	1000000	1000000	Completed	Baroda

Xen(Panchayati Raj), Sonipat	NURUN KHERA	HRDF	Repair of GGSSS	17-Jun-06	31-Mar-07	929000	929000	929000	929000	Completed	Baroda
Xen(Panchayati Raj), Sonipat	NURUN KHERA	TFC	Const. of Nala	20-Dec-07	15-May-08	92696	92696	92696	72225	Completed	Baroda
Xen(Panchayati Raj), Sonipat	BICHPARI	LADT	Pav. Of Street	13-Jul-07	15-Sep-08	1000000	1000000	1000000	700000	In Progress	Baroda
Xen(Panchayati Raj), Sonipat	RANA KHERI	HRDF	Cost of gali	31-Mar-06	31-May-06	208800	208800	208800	208715	Completed	Baroda
Xen(Panchayati Raj), Sonipat	SAMRI SIVAN	TFC	Const. of Nala	08-Jan-07	30-Jun-07	100000	100000	100000	100003	Completed	Gohana
Xen(Panchayati Raj), Sonipat	SAMRI SIVAN	HRDF	CC Street	25-May-07	24-Aug-07	360000	360000	360000	228729	Completed	Gohana
Xen(Panchayati Raj), Sonipat	SAMRI SIVAN	HRDF	CC Street	01-Jun-08	30-Sep-08	1000000	1000000	500000	950000	In Progress	Gohana
Xen(Panchayati Raj), Sonipat	SHAMRI BURAN	HRDF	Repair of GGSSS	02-Jun-06	05-Oct-07	800000	800000	800000	800000	Completed	Gohana
Xen(Panchayati Raj), Sonipat	SHAMRI BURAN	HRDF	Const.of CC street	25-May-07	31-Oct-07	530000	530000	500000	510320	Completed	Gohana
Xen(Panchayati Raj), Sonipat	SHAMRI LOHCHAB	ZP-SGRY	Street	11-Mar-06	31-Mar-06	100000	100000	100000	94697	Completed	Gohana
Xen(Panchayati Raj), Sonipat	SHAMRI LOHCHAB	HRDF	CC Street	01-Jun-08	30-Sep-08	1000000	1000000	500000	700000	In Progress	Gohana
Xen(Panchayati Raj), Sonipat	SIWANKA	ZP-SGRY	Pav. Of Rasta	01-Nov-05	20-Nov-05	260000	260000	260000	258904	Completed	Baroda

Xen(Panchayati Raj), Sonipat	CHHATERA	Anganwadi	Anganwadi	23-Feb-07	05-Dec-07	233000	233000	233000	233000	Completed	Baroda
Xen(Panchayati Raj), Sonipat	CHIDANA	WS Report	WSC	23-Aug-05	05-Sep-07	150000	150000	150000	153754	Completed	Baroda
Xen(Panchayati Raj), Sonipat	CHIDANA	WS Report	Repair of of Well	15-Feb-07	31-Oct-07	30000	30000	30000	30000	Completed	Baroda
Xen(Panchayati Raj), Sonipat	GANGANA	Misc	Govt. Middle School	29-Apr-05	10-Jan-06	32000	32000	32000	29732	Completed	Baroda
Xen(Panchayati Raj), Sonipat	GANGANA	VETY	Repair of GVH	03-Mar-08	15-Aug-08	50000	50000	50000	50000	Completed	Baroda
Xen(Panchayati Raj), Sonipat	GANGANA	LADT	Pav. Of Street	24-Dec-07	31-Jul-08	1000000	1000000	1000000	700000	In Progress	Baroda
Xen(Panchayati Raj), Sonipat	GANGESAR	LADT	Pav. Of Street	24-Dec-07	15-Aug-08	1000000	1000000	1000000	850000	Completed	Baroda
Xen(Panchayati Raj), Sonipat	HASSANGA RH	HRDF	Pav. Of Street	24-Dec-07	31-Jul-08	1000000	1000000	1000000	1000000	Completed	Gohana
Xen(Panchayati Raj), Sonipat	KHANPUR KHURD	LADT	Pav. Of Street	24-Dec-07	15-Sep-08	1000000	1000000	1000000	600000	In Progress	Baroda
Xen(Panchayati Raj), Sonipat	MEHMUDPUR CHAIL	WS Report	WSC	23-Aug-05	06-Jan-07	150000	150000	150000	150715	Completed	Baroda
Xen(Panchayati Raj), Sonipat	MEHMUDPUR CHAIL	Anganwadi	Anganwadi	05-Oct-07	30-Nov-07	233000	233000	233000	233000	Completed	Baroda
Xen(Panchayati Raj), Sonipat	MATHAND	LADT	Pav. Of Street	24-Dec-07	15-Sep-08	1000000	1000000	1000000	0	In Progress	Baroda

Xen(Panchayati Raj), Sonipat	MEHMUDPUR MANN	LADT	Pav. Of Street	24-Dec-07	15-Sep-08	1000000	1000000	1000000	0	In Progress	Baroda
Xen(Panchayati Raj), Sonipat	MUNDLANA	Anganwadi	Anganwadi	15-Dec-05	31-Oct-07	233000	233000	233000	233000	Completed	Baroda
Xen(Panchayati Raj), Sonipat	MUNDLANA	Misc	Room in Govt. GGMS	05-Oct-05	31-Mar-06	633000	633000	633000	633000	Completed	Baroda
Xen(Panchayati Raj), Sonipat	MUNDLANA	WS Report	CC Street	15-Feb-07	31-Mar-07	50000	50000	50000	35037	Completed	Baroda
Xen(Panchayati Raj), Sonipat	NURUNKHERA	LADT	Pav. Of Street	24-Dec-07	15-Aug-08	1000000	1000000	1000000	800000	Completed	Baroda
Xen(Panchayati Raj), Sonipat	RANA KHERI	LADT	Pav. Of Street	24-Dec-07	15-Aug-08	1000000	1000000	1000000	800000	Completed	Baroda
Xen(Panchayati Raj), Sonipat	SAMRISISAN	Anganwadi	Anganwadi	09-Oct-05	15-Oct-07	233000	233000	233000	233000	Completed	Gohana
Xen(Panchayati Raj), Sonipat	SAMRISISAN	HRDF	Pav. Of Street	24-Dec-07	15-Sep-08	1000000	1000000	1000000	400000	In Progress	Gohana
Xen(Panchayati Raj), Sonipat	SARSADH	HRDF	Pav. Of Street	24-Dec-07	31-Jul-08	1000000	1000000	1000000	900000	Completed	Baroda
Xen(Panchayati Raj), Sonipat	SHAMRIBURAN	WS Report	CC Street	15-Feb-07	30-Jun-07	100000	100000	100000	103809	Completed	Gohana
Xen(Panchayati Raj), Sonipat	SHAMRIBURAN	LADT	Pav. Of Street	24-Dec-07	15-Sep-08	1000000	1000000	1000000	300000	In Progress	Gohana
Xen(Panchayati Raj), Sonipat	SHAMRILOHCHAB	LADT	Pav. Of Street	24-Dec-07	15-Sep-08	1000000	1000000	1000000	200000	In Progress	Gohana

Xen(Panchayati Raj), Sonipat	SIWANKA	Anganwadi	Anganwadi	15-Dec-05	30-Jun-06	233000	233000	233000	233000	Completed	Baroda
Xen(Panchayati Raj), Sonipat	SIWANKA	LADT	Pav. Of Street	24-Dec-07	15-Sep-08	1000000	1000000	1000000	0	In Progress	Baroda
Xen., PWD(B&R), Prov.-I, Sonipat	BICHPARI	5054-(R&B)	Constg. of road from Bichpari to Gangana			15977000	15977000			Proposed	Baroda
Xen., PWD(B&R), Prov.-I, Sonipat	GANGANA	5054-(R&B)	Constg. of road from Gangana to Rana Kheri			11082000	11082000			Proposed	Baroda
Xen., PWD(B&R), Prov.-I, Sonipat	MUNDLANA	PMGSY	Chhatera, Busana TO Mundlana (Length: 18.63 km; to	01-Oct-09		76500000	76500000	29928000	29928000	In Progress	Baroda
Xen., PWD(B&R), Prov.-I, Sonipat	MUNDLANA	4210(Med.	residential accomdation at village Mundlana in	31-Jul-08		8464000	8464000	5613000	5613000	In Progress	Baroda
Xen., PWD(B&R), Prov.-I, Sonipat	JAGSI SURA	4210(Med.	with Res. Accomodation at village Jagsi Sura in	31-Jul-08		10694000	10694000	7807000	7807000	In Progress	Baroda
Xen., PWD(B&R), Prov.-I, Sonipat	BUTANA KUNDU	4210(Med.	Constg. I.T.I. Butana in Sonepat District.	31-Jul-08		30678000	30678000	39186000	39186000	In Progress	Baroda
S.E. Public Health, Sonipat	BICHPARI	NABARD	W/S Sch.Bichpari	14-Nov-08		15950000	15950000	9310000	0	In Progress	Baroda
S.E. Public Health, Sonipat	SIWANKA	NABARD	W/S Sch.Siwanka	30-Sep-08		9204000	9204000	5370000	146000	In Progress	Baroda
S.E. Public Health, Sonipat	GANGANA	ARWSP	W/S Sch.Gangana	19-Mar-08	31-Jul-08	8650000	8650000	5550000	3098000	In Progress	Baroda
S.E. Public Health, Sonipat	BARODA MOR	NABARD	W/S Sch.Baroda	07-Feb-09		18019000	18019000	10530000	2583000	In Progress	Baroda

S.E. Public Health, Sonipat	DHURANA	NABARD	W/S Sch.Durana	30-Sep-08	5484000	5484000	3200000	2478000	In Progress	Baroda
S.E. Public Health, Sonipat	SAMRI SISAN	NABARD	W/S Sch.Shamri	22-Dec-08	10373000	10373000	6060000	478000	In Progress	Gohana
S.E. Public Health, Sonipat	BHADOTI KHAS	NABARD	W/S Sch.Bhatoti Khas	11-Feb-09	8066000	8066000	4730000	10000	Proposed	Baroda
S.E. Public Health, Sonipat	KOHLA	NABARD	W/S Sch.Kohla	30-Sep-08	4293000	4293000	2500000	2130000	In Progress	Baroda
S.E. Public Health, Sonipat	CHIDANA	ARWSP	W/S Sch. Chirana	14-Oct-08	12070000	12070000	3400000	2999000	In Progress	Baroda
S.E. Public Health, Sonipat	MUNDLANA	ARWSP	W/S Sch. Mundlana	31-Aug-08	8310000	8310000	3000000	1749000	In Progress	Baroda
DPC, SSA, Sonipat	BUTANA KUNDU	SSA	CRC		200000	200000	200000	200000	Completed	Baroda
DPC, SSA, Sonipat	CHIDANA	SSA	CRC		200000	200000	200000	200000	Completed	Baroda
DPC, SSA, Sonipat	JAGSI	SSA	cluster resource centre		200000	200000		200000	Completed	Baroda
DPC, SSA, Sonipat	HASSANGA RH	SSA	Addl. Class .Room		203000	203000	203000	203000	Completed	Gohana
DPC, SSA, Sonipat	BARODA MOR	SSA	TOLIET		20000	20000	20000	20000	Completed	Baroda
DPC, SSA, Sonipat	BICHPARI	SSA	TOLIET		20000	20000	20000	20000	Completed	Baroda

DPC, SSA, Sonipat	BICHPARI	SSA	TOLIET		20000	20000	20000	20000	Completed	Baroda
DPC, SSA, Sonipat	BUSANA	SSA	TOLIET		20000	20000	20000	20000	Completed	Baroda
DPC, SSA, Sonipat	BUTANA KUNDU	SSA	TOLIET		20000	20000	20000	20000	Completed	Baroda
DPC, SSA, Sonipat	CHHATERA	SSA	TOLIET		20000	20000	20000	20000	Completed	Baroda
DPC, SSA, Sonipat	CHIDANA	SSA	TOLIET		20000	20000	20000	20000	Completed	Baroda
DPC, SSA, Sonipat	DHURANA	SSA	TOLIET		20000	20000		20000	Completed	Baroda
DPC, SSA, Sonipat	ISHAPUR KHERI	SSA	TOLIET		20000	20000		20000	Completed	Baroda
DPC, SSA, Sonipat	JAGSI	SSA	TOLIET		20000	20000		20000	Completed	Baroda
DPC, SSA, Sonipat	KHANDRAI	SSA	TOLIET		20000	20000		20000	Completed	Gohana
DPC, SSA, Sonipat	KHANPUR KHURD	SSA	TOLIET		20000	20000		20000	Completed	Baroda
DPC, SSA, Sonipat	MATHAND	SSA	TOLIET		20000	20000		20000	Completed	Baroda
DPC, SSA, Sonipat	MATHAND	SSA	TOLIET		20000	20000		20000	Completed	Baroda

DPC, SSA, Sonipat	MATHAND	SSA	TOLIET		20000	20000		20000	Completed	Baroda
DPC, SSA, Sonipat	KHANPUR KHURD	SSA	A.C.R.		186000	186000	186000	186000	Completed	Baroda
DPC, SSA, Sonipat	CHHATERA	SSA	A.C.R.		186000	186000	186000	186000	Completed	Baroda
DPC, SSA, Sonipat	MUNDLANA	SSA	TOLIET		20000	20000		20000	Completed	Baroda
DPC, SSA, Sonipat	GANGANA	SSA	A.C.R.		186000	186000	186000	186000	Completed	Baroda
DPC, SSA, Sonipat	MUNDLANA	SSA	TOLIET		20000	20000		20000	Completed	Baroda
DPC, SSA, Sonipat	NURUN KHERA	SSA	TOLIET		20000	20000		20000	Completed	Baroda
DPC, SSA, Sonipat	NURUN KHERA	SSA	TOLIET		20000	20000		20000	Completed	Baroda
DPC, SSA, Sonipat	NURUN KHERA	SSA	TOLIET		20000	20000		20000	Completed	Baroda
DPC, SSA, Sonipat	RANA KHERI	SSA	TOLIET		20000	20000		20000	Completed	Baroda
DPC, SSA, Sonipat	JAWAHRA	SSA	A.C.R.		186000	186000	186000	186000	Completed	Baroda
DPC, SSA, Sonipat	BICHPARI	SSA	b/wall		40000	40000		20000	Completed	Baroda

DPC, SSA, Sonipat	JAWAHRA	SSA	A.C.R.		186000	186000	186000	186000	Completed	Baroda
DPC, SSA, Sonipat	SARSADH	SSA	TOLIET		20000	20000		20000	Completed	Baroda
DPC, SSA, Sonipat	SARSADH	SSA	TOLIET		20000	20000		20000	Completed	Baroda
DPC, SSA, Sonipat	SARSADH	SSA	A.C.R.		186000	186000	186000	186000	Completed	Baroda
DPC, SSA, Sonipat	SIWANKA	SSA	A.C.R.		347000	347000	347000	347000	Completed	Baroda
DPC, SSA, Sonipat	MUNDLANA	SSA	A.C.R.		347000	347000	347000	347000	Completed	Baroda
DPC, SSA, Sonipat	BICHPARI	SSA	Addl. Class Room		186000	186000	186000	186000	Completed	Baroda
DPC, SSA, Sonipat	SAMRI SISAN	SSA	A.C.R.		186000	186000	186000	186000	Completed	Gohana
DPC, SSA, Sonipat	BARODA TUTHAN	SSA	Addl. Class Room		347000	347000	347000	347000	Completed	Baroda
DPC, SSA, Sonipat	BARODA MOR	SSA	Addl. Class Room		347000	347000	347000	347000	Completed	Baroda
DPC, SSA, Sonipat	KHANPUR KHURD	SSA	A.C.R.		347000	347000	347000	347000	Completed	Baroda
Xen., Marketing Board, Sonipat	JAGSI	Misc	Jagsi Gangana road to jagsi sarfabad road	15-Apr-07	4105000	4105000	1065000	1065000	Completed	Baroda

Xen., Marketing Board, Sonipat	JAGSI	Misc	Jagshi to Ahmadpur majra	16-Jul-07		3401000	3401000	3356000	3356000	Completed	Baroda
Xen., Marketing Board, Sonipat	JAGSI	Misc	jagsi Gangana road to jagsi Sarfabad (part-b)			6110000	6110000			Not Started	Baroda
Xen., Marketing Board, Sonipat	BICHPARI	Misc	S/R of P.C at Bichpari.	24-Feb-06	23-Apr-06	268000	268000	294000	294000	Completed	Baroda
Xen., Marketing Board, Sonipat	MUNDLANA	Misc	S/R of P.C. at Mudlana.	10-Aug-06		105000	105000	67000	67000	Completed	Baroda
Xen., Marketing Board, Sonipat	SAMRI SISAN	Misc	Shamri to lakhu buwana	28-Nov-07		1004000	1004000	1367000	1367000	Completed	Gohana
Xen., Marketing Board, Sonipat	ISHAPUR KHERI	Misc	Issapur kheri To Gangana	30-Nov-04	10-Jun-05	1718000	1718000	1418000	1418000	Completed	Baroda
Xen., Marketing Board, Sonipat	MEHMUDPUR MANN	Misc	const of sports stadium Mehmoodpur Mann	20-Nov-06	30-Nov-08	3979000	3979000	3128000	3128000	In Progress	Baroda
District Education Officer, Sonipat	BUTANA KUNDU	Misc	Repair Work			98100	98100		98100	Completed	Baroda
District Education Officer, Sonipat	BUTANA KUNDU	Misc	Repair Work			41200	41200		41200	Completed	Baroda
District Education Officer, Sonipat	JAWAHRA	Misc	Repair Work			241000	241000		241000	Completed	Baroda
District Education Officer, Sonipat	KOHLA	Misc	Repair Work			522500	522500		522500	Completed	Baroda
District Education Officer, Sonipat	JAGSI	Misc	Repair Work			360600	360600		360600	Completed	Baroda

District Education Officer, Sonipat	BUTANA KUNDU	Misc	Repair Work			49000	49000	49000	Completed	Baroda
District Education Officer, Sonipat	KHANPUR KHURD	Misc	Repair Work			79000	79000	79000	Completed	Baroda
District Education Officer, Sonipat	BUSANA	Misc	Repair Work			125400	125400	125400	Completed	Baroda
District Education Officer, Sonipat	GANGANA	Misc	Construction of Computer Lab	01-May-08	31-Oct-08	395000	395000		In Progress	Baroda
District Education Officer, Sonipat	CHIDANA	Misc	Education	01-May-08	31-Oct-08	395000	72000		In Progress	Baroda
District Education Officer, Sonipat	BARODA MOR	Misc	Construction of Computer Lab	01-May-08	31-Oct-08	395000	395000		In Progress	Baroda
Xen, Irrigation, Gohana	GANGANA	Misc	of Butana Disty. RD0 to 50000 relating to villages Achrea	31-Jan-06		1800000	1800000	1800000	Completed	Baroda
Xen, Irrigation, Gohana	RANA KHERI	Misc	Construction of V.R. Bridge at RD 64635 of Butana Branch	31-Mar-06		3400000	3400000	3400000	Completed	Baroda
Xen, Irrigation, Gohana	RANA KHERI	Misc	section and repair of lining and structures of Butana Branch RD	31-Jan-06		4300000	4300000	4300000	Completed	Baroda
Xen, Irrigation, Gohana	RANA KHERI	NABARD	Butana Branch with increased capacity RD 58332 to 83200	31-Dec-07		14100000	14100000	14100000	Completed	Baroda
Xen, Irrigation, Gohana	ISHAPUR KHERI	NABARD	Butana Branch with increased capacity RD 83200 to 117000	31-Dec-07		13200000	13200000	13200000	Completed	Baroda
Xen, Irrigation, Gohana	AHMADPUR MAJRA	Misc	Bridge RD 5200 Sink Bahadurpur Link Drain	31-Oct-07		650000	650000	650000	Completed	Baroda

BDPO, Mundlana	AHMADPUR MAJRA	SGRY	RamSingh house of Cheetera Road,Street of Zile	07-Aug-05	31-Mar-06	45993	45993	45993	45993	Completed	Baroda
BDPO, Mundlana	AHMADPUR MAJRA	IAY	Const. of house of - 2No.	08-Nov-05	10-Dec-05	50000	50000	50000	50000	Completed	Baroda
BDPO, Mundlana	AHMADPUR MAJRA	DP	Const. of Street, Mandir to Chopal	07-Oct-06	21-Aug-06	60000	60000	60000	60000	Completed	Baroda
BDPO, Mundlana	AHMADPUR MAJRA	PRI	Const. fo Street	10-Oct-05	31-Mar-06	56877	56877	56877	56877	Completed	Baroda
BDPO, Mundlana	AHMADPUR MAJRA	SFC	Const. fo Water Tanki	21-Oct-06	31-Mar-07	29200	29200	29200	29200	Completed	Baroda
BDPO, Mundlana	AHMADPUR MAJRA	LADT	Const. of Street	13-Mar-06	31-May-06	8785	8785	8785	8785	Completed	Baroda
BDPO, Mundlana	AHMADPUR MAJRA	SGRY	Blmiki Chowk to Ramkumar house,Const. of Mata	07-Sep-06	31-Mar-07	48436	48436	48436	48436	Completed	Baroda
BDPO, Mundlana	AHMADPUR MAJRA	IAY	Const. of houses-5 Nos.	15-Jul-06	31-Mar-07	100000	100000	100000	100000	Completed	Baroda
BDPO, Mundlana	AHMADPUR MAJRA	Misc	Const. of 1 Lattren	01-Apr-07	01-Jan-08	5000	5000	5000	5000	Completed	Baroda
BDPO, Mundlana	AHMADPUR MAJRA	PRI	Const. of Street	29-Nov-06	08-Jul-07	52500	52500	52500	52500	Completed	Baroda
BDPO, Mundlana	AHMADPUR MAJRA	PRI	Const. of Street	12-Dec-06	05-Apr-07	60844	60844	60844	60844	Completed	Baroda
BDPO, Mundlana	AHMADPUR MAJRA	SGRY	Rasta,Earth work Gernal Chopal to Mandir	06-Oct-07	31-Mar-07	71339	71339	71339	71339	Completed	Baroda

BDPO, Mundlana	AHMADPUR MAJRA	MPLAD	Const. of Street	01-Apr-08	31-Jul-08	100000	100000	100000	100000	In Progress	Baroda
BDPO, Mundlana	AHMADPUR MAJRA	IAY	Const. of houses -2 Nos.	10-Sep-06	31-Mar-08	50000	50000	50000	50000	Completed	Baroda
BDPO, Mundlana	AHMADPUR MAJRA	TFC	Const. of Street	30-Nov-07	31-Mar-08	60844	60844	60844	60844	Completed	Baroda
BDPO, Mundlana	AHMADPUR MAJRA	TFC	Const. of Street	15-Dec-07	31-Mar-08	40000	40000	40000	40000	Completed	Baroda
BDPO, Mundlana	BHADOTI KHAS	SGRY	Street to VirBhan Hosue, Main to Gulab Singh house,	08-Sep-05	31-Mar-06	27810	27810	27810	27810	Completed	Baroda
BDPO, Mundlana	BHADOTI KHAS	MPLAD	Const. of Tubel Room	21-Sep-05	05-Mar-06	75000	75000	75000	75000	Completed	Baroda
BDPO, Mundlana	BHADOTI KHAS	TFC	Const. of Nala/Nali	11-Oct-05	31-May-06	38588	38588	38588	38588	Completed	Baroda
BDPO, Mundlana	BHADOTI KHAS	SFC	Const. of Nali	05-Oct-06	31-Jul-06	19810	19810	19810	19810	Completed	Baroda
BDPO, Mundlana	BHADOTI KHAS	LADT	Const. of water tanki	03-Dec-06	31-May-06	5960	5960	5960	5960	Completed	Baroda
BDPO, Mundlana	BHADOTI KHAS	SGRY	Earth work Pharni to Pond	12-Nov-06	31-Mar-07	35070	35070	35070	35070	Completed	Baroda
BDPO, Mundlana	BHADOTI KHAS	HRDF	Repair of B.C Chopal	01-Jun-07	01-Jan-08	50000	50000	50000	50000	Completed	Baroda
BDPO, Mundlana	BHADOTI KHAS	HRDF	Street	01-Jun-07	01-Jan-08	175000	175000	175000	175000	Completed	Baroda

BDPO, Mundlana	BHADOTI KHAS	HRDF	Repair of S.C Chopal	01-Jun-07	01-Jan-08	37000	37000	37000	37000	Completed	Baroda
BDPO, Mundlana	BHADOTI KHAS	IAY	Const. of houses	15-Oct-06	18-Dec-06	25000	25000	25000	25000	Completed	Baroda
BDPO, Mundlana	BHADOTI KHAS	TFC	Const. of Nala/Nali	20-Nov-06	31-Mar-07	41280	41280	41280	41280	Completed	Baroda
BDPO, Mundlana	BHADOTI KHAS	SGRY	Const. of Shed	06-Oct-07	31-Mar-08	20000	20000	20000	20000	Completed	Baroda
BDPO, Mundlana	BHADOTI KHAS	SGRY	Earth filling Pherni to Pond	15-Jun-07	31-Mar-08	26360	26360	26360	26360	Completed	Baroda
BDPO, Mundlana	BHADOTI KHAS	IAY	Const. of houses -3 Nos.	12-Oct-07	31-Mar-08	75000	75000	75000	75000	Completed	Baroda
BDPO, Mundlana	BHADOTI KHAS	Misc	Repair of Primary School	18-Mar-08	31-Aug-08	100000	100000	100000	50000	In Progress	Baroda
BDPO, Mundlana	BHADOTI KHAS	TFC	Const. of Nala/Nali	12-Sep-07	31-Mar-08	41280	41280	41280	41280	Completed	Baroda
BDPO, Mundlana	BARODA MOR	SGRY	Const. of Street Karamchand house to Bhartu	07-Sep-05	31-Mar-06	103368	103368	103368	103368	Completed	Baroda
BDPO, Mundlana	BARODA MOR	SGRY	Sultan house to Fathen, Krishan house to	07-Aug-05	31-Mar-06	257298	257298	257298	257298	Completed	Baroda
BDPO, Mundlana	BARODA MOR	IAY	Const. of houses - 3Nos.	08-Dec-05	31-Mar-06	75000	75000	75000	75000	Completed	Baroda
BDPO, Mundlana	BARODA MOR	DP	Const. of Street Ansal Pond to P.W.D. Road	01-Jul-06	05-Apr-06	75000	75000	75000	75000	Completed	Baroda

BDPO, Mundlana	BARODA MOR	DP	Const. of Street Main Road to jeetram house	01-Jul-06	28-Nov-06	55000	55000	55000	55000	Completed	Baroda
BDPO, Mundlana	BARODA MOR	MPLAD	Spl.Repair Dhanak Chopal	19-Sep-05	26-Nov-05	50000	50000	50000	50000	Completed	Baroda
BDPO, Mundlana	BARODA MOR	MPLAD	Spl.Repair Dhanak Chopal	19-Sep-05	26-Nov-05	70000	70000	70000	70000	Completed	Baroda
BDPO, Mundlana	BARODA MOR	PRI	Const. of Street	23-Oct-05	31-Mar-06	75000	75000	75000	75000	Completed	Baroda
BDPO, Mundlana	BARODA MOR	PRI	Const. of Street	23-Oct-05	31-Mar-06	248996	248996	248996	248996	Completed	Baroda
BDPO, Mundlana	BARODA MOR	PRI	Const. of Gali/Nali	23-Oct-05	31-Mar-06	333179	333179	333179	333179	Completed	Baroda
BDPO, Mundlana	BARODA MOR	SFC	Const. of Nali	14-Jun-06	31-Mar-07	125000	125000	125000	125000	Completed	Baroda
BDPO, Mundlana	BARODA MOR	SFC	Const. of Chopalq	14-Jun-06	31-Mar-07	120000	120000	120000	120000	Completed	Baroda
BDPO, Mundlana	BARODA MOR	SFC	Const. of Handpump	07-Mar-06		24000	24000	24000	24000	Completed	Baroda
BDPO, Mundlana	BARODA MOR	SFC	Const. of Nala/Nali	14-Jun-06	31-Mar-07	127822	127822	127822	127822	Completed	Baroda
BDPO, Mundlana	BARODA MOR	LADT	Const. of Nala/Nali	03-Mar-06	31-Jul-06	38461	38461	38461	38461	Completed	Baroda
BDPO, Mundlana	BARODA MOR	LADT	School Furinture	14-Mar-06	31-Mar-06	150000	150000	150000	150000	Completed	Baroda

BDPO, Mundlana	BARODA MOR	SGRY	Const. of Street Satbir house to Chopal	08-Dec-06	31-Mar-07	126179	126179	126179	126179	Completed	Baroda
BDPO, Mundlana	BARODA MOR	SGRY	Const. of Shed	15-Dec-06	31-Mar-07	20000	20000	20000	20000	Completed	Baroda
BDPO, Mundlana	BARODA MOR	SGRY	house to Baru house, Karana House to Hukam,Primary	07-Sep-06	31-Mar-07	204200	204200	204200	204200	Completed	Baroda
BDPO, Mundlana	BARODA MOR	MPLAD	Shidi Gate	22-Dec-06	31-Jul-08	200000	200000	200000	150000	In Progress	Baroda
BDPO, Mundlana	BARODA MOR	DP	Pavt. Of Street	19-Feb-07	29-Nov-07	220000	220000	220000	220000	Completed	Baroda
BDPO, Mundlana	BARODA MOR	HRDF	Repair of 8 Chopal	11-Oct-06	01-Jan-08	302500	302500	302500	302500	Completed	Baroda
BDPO, Mundlana	BARODA MOR	Misc	Const. of Latteren 9 Nos	01-Apr-07	01-Jan-08	45000	45000	45000	45000	Completed	Baroda
BDPO, Mundlana	BARODA MOR	TFC	Const. of Nala/Nali	14-Nov-06	31-Mar-07	266358	266358	266358	266358	Completed	Baroda
BDPO, Mundlana	BARODA MOR	TFC	Const. of Nala/Nali	25-Dec-06	31-Mar-07	150000	150000	150000	150000	Completed	Baroda
BDPO, Mundlana	BARODA MOR	TFC	Satbir house to Sultan House	01-Jan-07	31-Mar-07	75000	75000	75000	75000	Completed	Baroda
BDPO, Mundlana	BARODA MOR	SGRY	Pavt. Of Street Bhura house to Dariya House	06-Oct-07	31-Mar-08	16801	16801	16801	16801	Completed	Baroda
BDPO, Mundlana	BARODA MOR	SGRY	Pavt. Of Street Hawasingh House to Pond	10-Sep-07	31-Mar-08	150000	150000	150000	150000	Completed	Baroda

BDPO, Mundlana	BARODA MOR	SGRY	Pavt. Of Street	24-Jun-07	31-Mar-08	248602	248602	248602	248602	Completed	Baroda
BDPO, Mundlana	BARODA MOR	SGRY	Const. of Cattle shed 2Nos	24-Jun-07	31-Mar-08	50000	50000	50000	50000	Completed	Baroda
BDPO, Mundlana	BARODA MOR	SGRY	Const. fo Cattle Shed	01-Apr-08	31-Mar-08	25000	25000	25000	25000	Completed	Baroda
BDPO, Mundlana	BARODA MOR	MPLAD	Const. fo Water Tanki	01-Jun-08	31-Jul-08	43000	43000	43000	33000	In Progress	Baroda
BDPO, Mundlana	BARODA MOR	MPLAD	Const. of Chbutra	01-Apr-08	31-Jul-08	116000	116000	116000	80000	In Progress	Baroda
BDPO, Mundlana	BARODA MOR	Misc	Repair of Primary School	01-Jan-08	31-Jul-08	80000	80000	80000	40000	In Progress	Baroda
BDPO, Mundlana	BARODA MOR	TFC	Const. of Nala/Nali	12-Feb-07	31-Mar-08	266358	266358	266358	266358	Completed	Baroda
BDPO, Mundlana	BARODA MOR	TFC	Const. of Nala/Nali	20-Feb-08	31-Mar-08	150000	150000	150000	150000	Completed	Baroda
BDPO, Mundlana	BARODA TUTHAN	SGRY	Pawt. Of Street	07-Sep-05	31-Mar-06	80055	80055	80055	80055	Completed	Baroda
BDPO, Mundlana	BARODA TUTHAN	PRI	Const. of Nala/Nali	21-Oct-05	31-Mar-06	139875	139875	139875	139875	Completed	Baroda
BDPO, Mundlana	BARODA TUTHAN	TFC	Pawt. Of street	21-Oct-05	31-Mar-06	43979	43979	43979	43979	Completed	Baroda
BDPO, Mundlana	BARODA TUTHAN	SFC	Const. of Naala	06-Aug-06	31-Mar-07	71806	71806	71806	71806	Completed	Baroda

BDPO, Mundlana	BARODA TUTHAN	LADT	School Furinture	14-Mar-06	31-May-06	21606	21606	21606	21606	Completed	Baroda
BDPO, Mundlana	BARODA TUTHAN	LADT	Pawt. Of street	03-Oct-06	31-May-06	54736	54736	54736	54736	Completed	Baroda
BDPO, Mundlana	BARODA TUTHAN	SGRY	Const. of house	12-Oct-05	31-Mar-07	20000	20000	20000	20000	Completed	Baroda
BDPO, Mundlana	BARODA TUTHAN	SGRY	street,suresh house to road,risala house to road	07-Sep-06	31-Mar-07	85888	85888	85888	85888	Completed	Baroda
BDPO, Mundlana	BARODA TUTHAN	IAY	Const. of house 2No.	12-Oct-06	31-Mar-07	50000	50000	50000	50000	Completed	Baroda
BDPO, Mundlana	BARODA TUTHAN	HRDF	BC chaupal	01-Apr-07	01-Jan-07	28000	28000	28000	28000	Completed	Baroda
BDPO, Mundlana	BARODA TUTHAN	HRDF	SC chaupal	01-Apr-07	01-Jan-08	50200	50200	50200	50200	Completed	Baroda
BDPO, Mundlana	BARODA TUTHAN	Misc	Repair of Primary School	01-Apr-07	31-Mar-08	239000	239000	239000	239000	Completed	Baroda
BDPO, Mundlana	BARODA TUTHAN	TFC	Const. of Naala/naali	28-Dec-06	31-Mar-07	149630	149630	149630	149630	Completed	Baroda
BDPO, Mundlana	BARODA TUTHAN	SGRY	Pawt of street,rajkumar house to girl school	12-Oct-07	31-Mar-08	114000	114000	114000	114000	Completed	Baroda
BDPO, Mundlana	BARODA TUTHAN	SGRY	Pawt of street	06-Sep-07	31-Mar-08	106249	106249	106249	106249	Completed	Baroda
BDPO, Mundlana	BARODA TUTHAN	IAY	Const. of house 3No.	10-Dec-07	31-Mar-08	75000	75000	75000	75000	Completed	Baroda

BDPO, Mundlana	BARODA TUTHAN	SGRY	Const of shed	12-Dec-07	31-Mar-08	20000	20000	20000	20000	Completed	Baroda
BDPO, Mundlana	BARODA TUTHAN	MPLAD	Ccstreet dhrambir to Chaupal	07-Nov-07	31-Jul-08	125000	125000	125000	100000	In Progress	Baroda
BDPO, Mundlana	BARODA TUTHAN	HRDF	CCstreet	06-Jan-07	31-Jul-08	193000	193000	193000	180000	Completed	Baroda
BDPO, Mundlana	BARODA TUTHAN	HRDF	Const. of Cow ghat	09-Nov-07	31-Aug-08	170000	170000	170000	40000	In Progress	Baroda
BDPO, Mundlana	BARODA TUTHAN	HRDF	Const. of HC chaupal	11-Apr-07	15-Sep-08	233500	233500	233500	190000	In Progress	Baroda
BDPO, Mundlana	BARODA TUTHAN	TFC	Const. of Naali	15-Dec-07	31-Mar-08	149630	149630	149630	149630	Completed	Baroda
BDPO, Mundlana	BARODA TUTHAN	TFC	Const. of Naali	03-Mar-07	31-Mar-08	90000	90000	90000	90000	Completed	Baroda
BDPO, Mundlana	BUTANA KEHTLAN	SGRY	Pawt. Of street Partapwali	11-Oct-05	31-Mar-06	72727	72727	72727	72727	Completed	Baroda
BDPO, Mundlana	BUTANA KEHTLAN	SGRY	earth filling work,street zile house to aajad house	07-Aug-05	31-Mar-06	131490	131490	131490	131490	Completed	Baroda
BDPO, Mundlana	BUTANA KEHTLAN	SGRY	Const. of house	12-Dec-05	31-Mar-06	25000	25000	25000	25000	Completed	Baroda
BDPO, Mundlana	BUTANA KEHTLAN	IAY	Const . Of house 2No.	10-Oct-05	31-Mar-06	50000	50000	50000	50000	Completed	Baroda
BDPO, Mundlana	BUTANA KEHTLAN	MPLAD	Repair of b/wall school	25-Jul-05	25-Nov-05	50000	50000	50000	50000	Completed	Baroda

BDPO, Mundlana	BUTANA KEHTLAN	MPLAD	Balmiki chaupal	29-Jun-05	25-Jul-06	50000	50000	50000	50000	Completed	Baroda
BDPO, Mundlana	BUTANA KEHTLAN	TFC	Const. of Naala	11-Sep-05	31-Mar-06	220079	220079	220079	220079	Completed	Baroda
BDPO, Mundlana	BUTANA KEHTLAN	TFC	Pawt. Of street	12-Dec-05	31-Mar-06	100000	100000	100000	100000	Completed	Baroda
BDPO, Mundlana	BUTANA KEHTLAN	SFC	Const. of Naala	12-Feb-06	31-Oct-06	108860	108860	108860	108860	Completed	Baroda
BDPO, Mundlana	BUTANA KEHTLAN	SFC	Handpump	11-Oct-06	31-Mar-07	24000	24000	24000	24000	Completed	Baroda
BDPO, Mundlana	BUTANA KEHTLAN	LADT	School Furinture,window,doo r of school	02-Oct-06	31-Mar-06	32755	32755	32755	32755	Completed	Baroda
BDPO, Mundlana	BUTANA KEHTLAN	SGRY	Completion of street jind road	12-Oct-06	31-Mar-07	311339	311339	311339	311339	Completed	Baroda
BDPO, Mundlana	BUTANA KEHTLAN	SGRY	Pawt. Of Street,dayanand house to school	07-Oct-06	31-Mar-07	142332	142332	142332	142332	Completed	Baroda
BDPO, Mundlana	BUTANA KEHTLAN	Misc	Const. of Latteren 10 No	01-Apr-07	01-Jan-08	50000	50000	50000	50000	Completed	Baroda
BDPO, Mundlana	BUTANA KEHTLAN	TFC	Const. of Naala/naali	12-Sep-06	31-Mar-07	226846	226846	226846	226846	Completed	Baroda
BDPO, Mundlana	BUTANA KEHTLAN	SGRY	Pawt. Of Street	06-Oct-07	31-Mar-08	183608	183608	183608	183608	Completed	Baroda
BDPO, Mundlana	BUTANA KEHTLAN	SGRY	Const of shed	03-Feb-08	31-Mar-08	25000	25000	25000	25000	Completed	Baroda

BDPO, Mundlana	BUTANA KEHTLAN	Misc	Repair of Primary School	01-Jan-08	31-Aug-08	100000	100000	100000	50000	Completed	Baroda
BDPO, Mundlana	BUTANA KEHTLAN	TFC	Const. of Naala/naali	12-Oct-07	31-Mar-08	226846	226846	226846	226846	Completed	Baroda
BDPO, Mundlana	BUTANA KUNDU	SGRY	Pawt. Of Street,Patrol pampwali	11-Sep-05	31-Mar-06	205900	205900	205900	205900	Completed	Baroda
BDPO, Mundlana	BUTANA KUNDU	SGRY	Pawt. Of Street	07-Aug-05	31-Mar-06	228043	228043	228043	228043	Completed	Baroda
BDPO, Mundlana	BUTANA KUNDU	DP	Pawt. Of Street,near chaupal	01-Jul-06	06-Jul-06	50000	50000	50000	50000	Completed	Baroda
BDPO, Mundlana	BUTANA KUNDU	MPLAD	Const. of Rasta ITI	18-Oct-05	30-Nov-05	13000	13000	13000	13000	Completed	Baroda
BDPO, Mundlana	BUTANA KUNDU	TFC	Const. of Naala/naali	14-Nov-05	31-Mar-06	181914	181914	181914	181914	Completed	Baroda
BDPO, Mundlana	BUTANA KUNDU	SFC	Handpump		31-Mar-07	24000	24000	24000	24000	Completed	Baroda
BDPO, Mundlana	BUTANA KUNDU	LADT	Window &doors of School	03-Nov-06	31-Dec-06	28090	28090	28090	28090	Completed	Baroda
BDPO, Mundlana	BUTANA KUNDU	SGRY	house to firni,main gali to jagfool house,rajesh to main	07-Sep-06	31-Mar-06	135464	135464	135464	135464	Completed	Baroda
BDPO, Mundlana	BUTANA KUNDU	MPLAD	Const. of community centre	12-Jun-06	24-Jan-07	100000	100000	100000	100000	Completed	Baroda
BDPO, Mundlana	BUTANA KUNDU	MPLAD	Nai community centre	12-Jun-06	31-Mar-07	25000	25000	25000	25000	Completed	Baroda

BDPO, Mundlana	BUTANA KUNDU	MPLAD	Const. of chowk	22-Dec-06	31-Mar-08	143000	143000	143000	143000	Completed	Baroda
BDPO, Mundlana	BUTANA KUNDU	DP	BC chaupal	25-May-07	31-Jul-07	50000	50000	50000	50000	Completed	Baroda
BDPO, Mundlana	BUTANA KUNDU	TFC	Const. of Naala/naali	12-Oct-06	31-Mar-07	194600	194600	194600	194600	Completed	Baroda
BDPO, Mundlana	BUTANA KUNDU	TFC	Const. of Naala/naali	30-Nov-07	31-Mar-08	194600	194600	194600	194600	Completed	Baroda
BDPO, Mundlana	BUTANA KUNDU	SGRY	Const. of Street,pappu house to ramesh	06-Sep-07	31-Mar-08	164792	164792	164792	164792	Completed	Baroda
BDPO, Mundlana	BUTANA KUNDU	SGRY	Const. of Street,balmiki basti	06-Sep-07	31-Mar-08	179246	179246	179246	179246	Completed	Baroda
BDPO, Mundlana	BUTANA KUNDU	SGRY	Const. of pashu shed (2)	11-Oct-07	31-Mar-08	50000	50000	50000	50000	Completed	Baroda
BDPO, Mundlana	BUTANA KUNDU	SGRY	Pawt. Of street	06-Sep-07	31-Mar-08	156578	156578	156578	156578	Completed	Baroda
BDPO, Mundlana	BUTANA KUNDU	MPLAD	cow ghat	01-Apr-08	31-Aug-08	87000	87000	87000	50000	In Progress	Baroda
BDPO, Mundlana	BUSANA	SGRY	street,transform to teku,dalbir to pwd road earth	07-Aug-05	31-Mar-06	66959	66959	66959	66959	Completed	Baroda
BDPO, Mundlana	BUSANA	MPLAD	Const. of rasta,chowk to panghat	05-Oct-05	23-Aug-05	200000	200000	200000	200000	Completed	Baroda
BDPO, Mundlana	BUSANA	SFC	Const of naala	07-Oct-06	31-Jul-06	61994	61994	61994	61994	Completed	Baroda

BDPO, Mundlana	BUSANA	TFC	Const of naala/naali	11-Dec-05	31-Mar-06	120761	120761	120761	120761	Completed	Baroda
BDPO, Mundlana	BUSANA	LADT	Water tanki in school	02-Jul-06	31-May-06	18653	18653	18653	18653	Completed	Baroda
BDPO, Mundlana	BUSANA	TFC	Const of naala/naali	10-Dec-06	31-Mar-07	129182	129182	129182	129182	Completed	Baroda
BDPO, Mundlana	BUSANA	SGRY	street,badlu to arjun,badlu to girdhala,ganga to	07-Sep-06	31-Mar-07	72156	72156	72156	72156	Completed	Baroda
BDPO, Mundlana	BUSANA	Misc	Const. of Latterin	01-Apr-07	01-Jan-08	5000	5000	5000	5000	Completed	Baroda
BDPO, Mundlana	BUSANA	SGRY	Pashu shed(2)	11-Oct-07	31-Mar-08	40000	40000	40000	40000	Completed	Baroda
BDPO, Mundlana	BUSANA	SGRY	street,chaupal to satbir,maman to main gali,maman to	06-Sep-07	31-Mar-08	87869	87869	87869	87869	Completed	Baroda
BDPO, Mundlana	BUSANA	MPLAD	Const. of rasta	14-Aug-08	24-Aug-08	113000	113000	113000	113000	Completed	Baroda
BDPO, Mundlana	BUSANA	TFC	Const. of Naala/naali	12-Oct-07	31-Mar-08	129182	129182	129182	129182	Completed	Baroda
BDPO, Mundlana	BUSANA	TFC	Const. of Naala/naali	17-Dec-07	31-Mar-08	40000	40000	40000	40000	Completed	Baroda
BDPO, Mundlana	BICHPARI	TFC	Const. of Naala/naali	20-Nov-05	31-Mar-06	212778	212778	212778	212778	Completed	Baroda
BDPO, Mundlana	BICHPARI	TFC	Chaupal repairs(2)	20-Nov-05	31-Mar-06	49495	49495	49495	49495	Completed	Baroda

BDPO, Mundlana	BICHPARI	SFC	Handpump	19-Jun-06	31-Mar-07	24000	24000	24000	24000	Completed	Baroda
BDPO, Mundlana	BICHPARI	SFC	cons of nali	21-May-06	31-Mar-07	109231	109231	109231	109231	Completed	Baroda
BDPO, Mundlana	BICHPARI	LADT	const of water tank in school	02-Oct-06	31-Mar-06	32867	32867	32867	32867	Completed	Baroda
BDPO, Mundlana	BICHPARI	SGRY	Const. of street,harijan bastto firni	10-Jul-05	31-Mar-06	184660	184660	184660	184660	Completed	Baroda
BDPO, Mundlana	BICHPARI	SGRY	Pawt. Of street,karambir to maher singh	10-Jul-05	31-Mar-06	15000	15000	15000	15000	Completed	Baroda
BDPO, Mundlana	BICHPARI	SGRY	Pawt. Of street,jage to fatia	10-Jul-05	31-Mar-06	15000	15000	15000	15000	Completed	Baroda
BDPO, Mundlana	BICHPARI	SGRY	to daya house,earth work in school,balbir to dharpal	07-Aug-05	31-Jul-06	152970	152970	152970	152970	Completed	Baroda
BDPO, Mundlana	BICHPARI	IAY	const. of houses (6)	11-Sep-05	31-Mar-06	150000	150000	150000	150000	Completed	Baroda
BDPO, Mundlana	BICHPARI	MPLAD	Chaupal repairs of BC	24-Nov-05	08-Jan-06	73000	73000	73000	73000	Completed	Baroda
BDPO, Mundlana	BICHPARI	MPLAD	Chaupal repairs of SC	16-Dec-05	21-Sep-06	100000	100000	100000	100000	Completed	Baroda
BDPO, Mundlana	BICHPARI	MPLAD	Chaupal repairs of SC	20-Dec-05	26-Jul-06	30000	30000	30000	30000	Completed	Baroda
BDPO, Mundlana	BICHPARI	MPLAD	Chaupal repairs of SC	01-Jan-06	06-Oct-06	25000	25000	25000	25000	Completed	Baroda

BDPO, Mundlana	BICHPARI	MPLAD	Chaupal repairs of balmiki	20-Dec-05	26-Jul-06	60000	60000	60000	60000	Completed	Baroda
BDPO, Mundlana	BICHPARI	SGRY	Pawt. Of street,dalip to bedu house	06-Sep-06	31-Mar-07	188068	188068	188068	188068	Completed	Baroda
BDPO, Mundlana	BICHPARI	SGRY	Pashu shed(1)	15-Jul-06	31-Mar-07	20000	20000	20000	20000	Completed	Baroda
BDPO, Mundlana	BICHPARI	SGRY	Pashu shed(1)	15-Jul-06	31-Mar-07	20000	20000	20000	20000	Completed	Baroda
BDPO, Mundlana	BICHPARI	SGRY	to butana,randhir house to gangana road)	07-Sep-06	31-Mar-07	166308	166308	166308	166308	Completed	Baroda
BDPO, Mundlana	BICHPARI	IAY	Const of 2 houses	10-Oct-06	31-Mar-07	50000	50000	50000	50000	Completed	Baroda
BDPO, Mundlana	BICHPARI	MPLAD	dhobi chaupal	21-Aug-06	11-Oct-06	302000	302000	302000	302000	Completed	Baroda
BDPO, Mundlana	BICHPARI	DP	dhanak chaupal	22-Dec-06	13-May-07	50000	50000	50000	50000	Completed	Baroda
BDPO, Mundlana	BICHPARI	Misc	4 latterin	01-Apr-07	01-Jan-08	20000	20000	20000	20000	Completed	Baroda
BDPO, Mundlana	BICHPARI	Misc	2 latterin	01-Apr-07	31-Mar-07	40000	40000	40000	40000	Completed	Baroda
BDPO, Mundlana	BICHPARI	TFC	Const. of naala/naali	23-Dec-06	31-Mar-07	227616	227616	227616	227616	Completed	Baroda
BDPO, Mundlana	BICHPARI	TFC	Const. of naala/naali	01-Oct-06	31-Mar-07	67055	67055	67055	67055	Completed	Baroda

BDPO, Mundlana	BICHPARI	TFC	Const. of naala/naali	02-Dec-00	31-Mar-08	227616	227616	227616	227616	Completed	Baroda
BDPO, Mundlana	BICHPARI	SGRY	Const. of Gali	06-Sep-07	31-Mar-08	12000	12000	12000	12000	Completed	Baroda
BDPO, Mundlana	BICHPARI	SGRY	Pashu shed(3)	10-Oct-07	31-Mar-08	75000	75000	75000	75000	Completed	Baroda
BDPO, Mundlana	BICHPARI	SGRY	pump	10-Oct-07	31-Mar-00	15000	15000	15000	15000	Completed	Baroda
BDPO, Mundlana	BICHPARI	SGRY	road,phulkuwato main gali,PWD road to power	06-Sep-07	31-Mar-08	204676	204676	204676	204676	Completed	Baroda
BDPO, Mundlana	BICHPARI	IAY	Const.of houses(8)	25-Aug-07	31-Mar-08	200000	200000	200000	200000	Completed	Baroda
BDPO, Mundlana	CHHATERA	SGRY	const of naala,malik raj to pond & earth work in school	07-Aug-05	31-Mar-06	54311	54311	54311	54311	Completed	Baroda
BDPO, Mundlana	CHHATERA	IAY	const of 4 houses	11-Oct-05	31-Mar-06	100000	100000	100000	100000	Completed	Baroda
BDPO, Mundlana	CHHATERA	SGRY	to krishan,kasi to bhalle,earth work in school	07-Sep-05	31-Mar-06	66630	66630	66630	66630	Completed	Baroda
BDPO, Mundlana	CHHATERA	DP	Pawt. Of street	06-Jan-06	07-Jul-06	50000	50000	50000	50000	Completed	Baroda
BDPO, Mundlana	CHHATERA	TFC	Pawt. Of street & naali	16-Oct-05	31-Mar-06	53859	53859	53859	53859	Completed	Baroda
BDPO, Mundlana	CHHATERA	SFC	chaupal repair	01-Jun-06	31-Mar-06	48180	48180	48180	48180	Completed	Baroda

BDPO, Mundlana	CHHATERA	LADT	community centre	12-Dec-05	31-Mar-06	114406	114406	114406	114406	Completed	Baroda
BDPO, Mundlana	CHHATERA	TFC	Const. of naala/naali	10-Oct-06	31-Mar-07	100394	100394	100394	100394	Completed	Baroda
BDPO, Mundlana	CHHATERA	TFC	Const. of naala/naali	15-Dec-06	31-Mar-07	37500	37500	37500	37500	Completed	Baroda
BDPO, Mundlana	CHHATERA	HRDF	Chaupal repair(balmiki,dhgan ak,SC)	01-Jan-07	01-Jan-08	143300	143300	143300	143300	Completed	Baroda
BDPO, Mundlana	CHHATERA	SGRY	pawt.of street,bhakta to gurmil & rameshwar	07-Sep-06	31-Mar-07	70250	70250	70250	70250	Completed	Baroda
BDPO, Mundlana	CHHATERA	SGRY	Earth work in dispencery & Pashu shed	11-Oct-06	31-Mar-07	82000	82000	82000	82000	Completed	Baroda
BDPO, Mundlana	CHHATERA	DP	CC street	01-Jul-07	17-Sep-07	55000	55000	55000	55000	Completed	Baroda
BDPO, Mundlana	CHHATERA	IAY	const of houses(2)	10-Oct-06	31-Mar-07	50000	50000	50000	50000	Completed	Baroda
BDPO, Mundlana	CHHATERA	Misc	1 latterin	01-Jan-07	31-Mar-07	5000	5000	5000	5000	Completed	Baroda
BDPO, Mundlana	CHHATERA	SGRY	Earth work jagdish to drain &primary school earth filling	06-Sep-07	31-Mar-08	81486	81486	81486	81486	Completed	Baroda
BDPO, Mundlana	CHHATERA	SGRY	const. of vet.hospital	11-Oct-07	31-Mar-08	37000	37000	37000	37000	Completed	Baroda
BDPO, Mundlana	CHHATERA	SGRY	Pashu shed	07-Sep-07	31-Mar-08	25000	25000	25000	25000	Completed	Baroda

BDPO, Mundlana	CHHATERA	IAY	Const. of 3 houses	25-Aug-08	31-Mar-08	75000	75000	75000	75000	Completed	Baroda
BDPO, Mundlana	CHHATERA	TFC	Const of naali	15-Dec-07	31-Mar-08	100394	100394	100394	100394	Completed	Baroda
BDPO, Mundlana	CHHATERA	TFC	Const of naali	19-Dec-07	31-Mar-08	40000	40000	40000	40000	Completed	Baroda
BDPO, Mundlana	CHIDANA	TFC	Const of naali	12-Feb-05	31-Mar-06	166512	166512	166512	166512	Completed	Baroda
BDPO, Mundlana	CHIDANA	SFC	Const of naali	06-Oct-06	31-Mar-07	85572	85572	85572	85572	Completed	Baroda
BDPO, Mundlana	CHIDANA	LADT	windows& door in school	19-Feb-06	31-Mar-06	25729	25729	25729	25729	Completed	Baroda
BDPO, Mundlana	CHIDANA	SGRY	street,harikishan to gopal,devilal to satbir, dharma to	07-Aug-05	31-Mar-06	137597	137597	137597	137597	Completed	Baroda
BDPO, Mundlana	CHIDANA	MPLAD	Room in vet. Hospital &b/wall	19-Dec-05	08-Jan-06	150000	150000	150000	150000	Completed	Baroda
BDPO, Mundlana	CHIDANA	SGRY	earth work,sube to road,oma to sultan & earth in vet.hospital	07-Sep-06	31-Mar-07	137778	137778	137778	137778	Completed	Baroda
BDPO, Mundlana	CHIDANA	Misc	3 latterins	01-Apr-07	31-Mar-08	15000	15000	15000	15000	Completed	Baroda
BDPO, Mundlana	CHIDANA	Misc	1 latterin	01-Apr-07	31-Mar-08	20000	20000	20000	20000	Completed	Baroda
BDPO, Mundlana	CHIDANA	TFC	Const of naali	12-Feb-06	31-Mar-07	178188	178188	178188	178188	Completed	Baroda

BDPO, Mundlana	CHIDANA	TFC	Const of naali	12-Mar-07	31-Mar-08	178188	178188	178188	178188	Completed	Baroda
BDPO, Mundlana	CHIDANA	SGRY	Pawt.of street,maher singh to main street	06-Sep-07	31-Mar-08	169439	169439	169439	169439	Completed	Baroda
BDPO, Mundlana	CHIDANA	IAY	const of 2 houses	10-Aug-07	31-Mar-08	50000	50000	50000	50000	Completed	Baroda
BDPO, Mundlana	DHURANA	TFC	Const of naala/naali	11-Oct-05	31-Mar-06	86987	86987	86987	86987	Completed	Baroda
BDPO, Mundlana	DHURANA	SFC	Const of naala/naali	05-Oct-06	31-Mar-07	44655	44655	44655	44655	Completed	Baroda
BDPO, Mundlana	DHURANA	LADT	Water tanki in school	11-Aug-05	31-Mar-06	13436	13436	13436	13436	Completed	Baroda
BDPO, Mundlana	DHURANA	SGRY	to dharmbir, firni to bhalle, earth work in vet.hospital	07-Aug-05	31-Mar-06	52724	52724	52724	52724	Completed	Baroda
BDPO, Mundlana	DHURANA	IAY	Const of 2 houses	08-Nov-05	31-Mar-06	50000	50000	50000	50000	Completed	Baroda
BDPO, Mundlana	DHURANA	DP	Pawt.of street	25-May-06	22-Sep-06	50000	50000	50000	50000	Completed	Baroda
BDPO, Mundlana	DHURANA	SGRY	earth work in firni,pawt. Of street	07-Sep-06	31-Mar-07	55305	55305	55305	55305	Completed	Baroda
BDPO, Mundlana	DHURANA	HRDF	balmiki chaupal repair	01-Apr-07	01-Jan-07	25000	25000	25000	25000	Completed	Baroda
BDPO, Mundlana	DHURANA	TFC	Const of naali/naala	11-Oct-06	31-Mar-07	93052	93052	93052	93052	Completed	Baroda

BDPO, Mundlana	DHURANA	TFC	const. of naala/naali	30-Nov-07	31-Mar-08	93052	93052	93052	93052	Completed	Baroda
BDPO, Mundlana	DHURANA	SGRY	pawt of street,dhranbir to surjan	06-Sep-07	31-Mar-08	62689	62689	62689	62689	Completed	Baroda
BDPO, Mundlana	GANGESAR	SGRY	to main street pura to main gali,balmat to main gali	07-Aug-05	31-Mar-06	57655	57655	57655	57655	Completed	Baroda
BDPO, Mundlana	GANGESAR	MPLAD	Cowghat	26-Sep-05	20-Dec-05	58000	58000	58000	58000	Completed	Baroda
BDPO, Mundlana	GANGESAR	IAY	const of 1 house	11-Oct-05	31-Mar-06	25000	25000	25000	25000	Completed	Baroda
BDPO, Mundlana	GANGESAR	SFC	const of naala/naali	15-Jun-06	31-Mar-07	22245	22245	22245	22245	Completed	Baroda
BDPO, Mundlana	GANGESAR	TFC	const of naala/naali	11-Nov-05	31-Mar-06	98033	98033	98033	98033	Completed	Baroda
BDPO, Mundlana	GANGESAR	LADT	door window in school	11-Nov-05	31-Mar-06	6692	6692	6692	6692	Completed	Baroda
BDPO, Mundlana	GANGESAR	TFC	Const of naala/naali	15-Dec-06	31-Mar-07	46354	46354	46354	46354	Completed	Baroda
BDPO, Mundlana	GANGESAR	SGRY	choupal to chatru,raju to A.P majra road,hariram	07-Nov-06	31-Mar-07	39445	39445	39445	39445	Completed	Baroda
BDPO, Mundlana	GANGESAR	IAY	const of 5 houses	11-Oct-06	31-Mar-07	125000	125000	125000	125000	Completed	Baroda
BDPO, Mundlana	GANGESAR	MPLAD	pawt. Of street	05-Jun-06	31-Dec-07	45000	45000	45000	45000	Completed	Baroda

BDPO, Mundlana	GANGESAR	Misc	1 latterin	01-Jan-07	31-Mar-07	5000	5000	5000	5000	Completed	Baroda
BDPO, Mundlana	GANGESAR	SGRY	cattleshed	02-Jan-07	31-Mar-07	20000	20000	20000	20000	Completed	Baroda
BDPO, Mundlana	GANGESAR	SGRY	street,rammaher house to ragbhir,surajmal	06-Sep-07	31-Mar-08	52203	52203	52203	52203	Completed	Baroda
BDPO, Mundlana	GANGESAR	Misc	Repair of Primary School	01-Jan-08	31-Aug-08	130000	130000	130000	60000	In Progress	Baroda
BDPO, Mundlana	GANGESAR	TFC	Const of naala/naali	18-Dec-07	31-Mar-08	46354	46354	46354	46354	Completed	Baroda
BDPO, Mundlana	GANGANA	SGRY	Const of 2 houses	11-Oct-05	31-Mar-06	40000	40000	40000	40000	Completed	Baroda
BDPO, Mundlana	GANGANA	SGRY	street,karma to zile,satbir,jaipal,dariy a to road & road	07-Aug-05	31-Mar-06	144558	144558	144558	144558	Completed	Baroda
BDPO, Mundlana	GANGANA	IAY	const of houses(8)	08-Nov-05	31-Mar-06	200000	200000	200000	200000	Completed	Baroda
BDPO, Mundlana	GANGANA	MPLAD	Cowghat & pawt of street	18-Jan-06	03-Aug-06	168000	168000	168000	168000	Completed	Baroda
BDPO, Mundlana	GANGANA	TFC	choupal,gali,naala/na ali & repair of choupal	11-Dec-05	31-Mar-06	132162	132162	132162	132162	Completed	Baroda
BDPO, Mundlana	GANGANA	SFC	naala/naali,choupal,h andpump	06-Oct-06	31-Mar-07	211713	211713	211713	211713	Completed	Baroda
BDPO, Mundlana	GANGANA	LADT	naala/naali>window & door of school	12-Oct-05	31-Mar-06	18870	18870	18870	18870	Completed	Baroda

BDPO, Mundlana	GANGANA	TFC	naala/naali	11-Feb-06	31-Mar-07	115306	115306	115306	115306	Completed	Baroda
BDPO, Mundlana	GANGANA	SGRY	pawt of street,dhoop singh to ramsarup	07-Sep-06	31-Mar-07	18870	18870	18870	18870	Completed	Baroda
BDPO, Mundlana	GANGANA	SGRY	pashu shed	07-Sep-06	31-Mar-07	20000	20000	20000	20000	Completed	Baroda
BDPO, Mundlana	GANGANA	SGRY	earth work in firni,pawt. Of street	07-Sep-06	31-Mar-07	92732	92732	92732	92732	Completed	Baroda
BDPO, Mundlana	GANGANA	MPLAD	pawt of street	11-Oct-06	27-Dec-06	255000	255000	255000	255000	Completed	Baroda
BDPO, Mundlana	GANGANA	IAY	2 houses	10-Aug-06	31-Mar-07	50000	50000	50000	50000	Completed	Baroda
BDPO, Mundlana	GANGANA	HRDF	repair of SC choupal	11-Oct-06	01-Jan-08	17900	17900	17900	17900	Completed	Baroda
BDPO, Mundlana	GANGANA	HRDF	repair of choupal	11-Oct-06	01-Jan-08	50000	50000	50000	50000	Completed	Baroda
BDPO, Mundlana	GANGANA	HRDF	repair of choupal	11-Oct-06	01-Jan-08	22000	22000	22000	22000	Completed	Baroda
BDPO, Mundlana	GANGANA	HRDF	repair of choupal	11-Oct-06	01-Jan-08	21000	21000	21000	21000	Completed	Baroda
BDPO, Mundlana	GANGANA	HRDF	repair of choupal	11-Oct-06	01-Jan-08	49000	49000	49000	49000	Completed	Baroda
BDPO, Mundlana	GANGANA	Misc	2 latterin	01-Apr-07	01-Jan-08	10000	10000	10000	10000	Completed	Baroda

BDPO, Mundlana	GANGANA	Misc	3 latterins	01-Apr-07	01-Jan-08	60000	60000	60000	60000	Completed	Baroda
BDPO, Mundlana	GANGANA	TFC	naala/naali	30-Nov-07	31-Mar-08	115306	115306	115306	115306	Completed	Baroda
BDPO, Mundlana	GANGANA	TFC	naala/naali	02-Dec-07	31-Mar-08	70000	70000	70000	70000	Completed	Baroda
BDPO, Mundlana	GANGANA	SGRY	complition of street,dhoop singh to ramsarup house	06-Sep-07	11-Oct-07	47460	47460	47460	47460	Completed	Baroda
BDPO, Mundlana	GANGANA	SGRY	const of cattle shed	11-Oct-07	31-Mar-08	20000	20000	20000	20000	Completed	Baroda
BDPO, Mundlana	GANGANA	SGRY	Pawt. Of street,suresh to main gali,prithi to zile	07-Sep-07	31-Mar-08	93438	93438	93438	93438	Completed	Baroda
BDPO, Mundlana	GANGANA	SGRY	Pawt. Of street,mandir to school	31-Dec-07	31-Mar-08	50000	50000	50000	50000	Completed	Baroda
BDPO, Mundlana	GANGANA	SGRY	const of 2 shed	01-Jan-08	31-Mar-08	45000	45000	45000	45000	Completed	Baroda
BDPO, Mundlana	GANGANA	IAY	const of 1 house	01-Jan-08	31-Mar-08	25000	25000	25000	25000	Completed	Baroda
BDPO, Mundlana	ISHAPUR KHERI	SGRY	singh to mohinder,roshan to shamsher,sultan to	07-Aug-05	31-Mar-06	38000	38000	38000	38000	Completed	Baroda
BDPO, Mundlana	ISHAPUR KHERI	SGRY	const of 3 houses	09-Aug-05	31-Mar-06	55000	55000	55000	55000	Completed	Baroda
BDPO, Mundlana	ISHAPUR KHERI	SGRY	rani gali,takram to bhana house,earth work in firni	07-Aug-05	31-Mar-06	119690	119690	119690	119690	Completed	Baroda

BDPO, Mundlana	ISHAPUR KHERI	IAY	const of 2 houses	11-Oct-05	31-Mar-06	50000	50000	50000	50000	Completed	Baroda
BDPO, Mundlana	ISHAPUR KHERI	DP	pawt of street,bharat singh to kartar house	01-Jul-06	31-Mar-06	80000	80000	80000	80000	Completed	Baroda
BDPO, Mundlana	ISHAPUR KHERI	MPLAD	repair of dhanak choupal	09-Nov-05	19-Jul-06	100000	100000	100000	100000	Completed	Baroda
BDPO, Mundlana	ISHAPUR KHERI	MPLAD	pawt of street,sunder to zora house	18-Nov-05	25-Nov-06	90000	90000	90000	90000	Completed	Baroda
BDPO, Mundlana	ISHAPUR KHERI	MPLAD	pawt of street	19-Oct-05	20-Jan-07	164000	164000	164000	164000	Completed	Baroda
BDPO, Mundlana	ISHAPUR KHERI	TFC	const of naala	21-Oct-05	31-Mar-06	115299	115299	115299	115299	Completed	Baroda
BDPO, Mundlana	ISHAPUR KHERI	SFC	const of naala/naali	06-Oct-06	31-Mar-07	59190	59190	59190	59190	Completed	Baroda
BDPO, Mundlana	ISHAPUR KHERI	LADT	purchase new bench in school	11-Oct-05	31-Mar-06	18256	18256	18256	18256	Completed	Baroda
BDPO, Mundlana	ISHAPUR KHERI	TFC	Const of naala/naali	11-Jul-06	31-Mar-07	123340	123340	123340	123340	Completed	Baroda
BDPO, Mundlana	ISHAPUR KHERI	TFC	const of water tank in school	11-Jul-06	31-Mar-07	25000	25000	25000	25000	Completed	Baroda
BDPO, Mundlana	ISHAPUR KHERI	SGRY	pawt of street,mahabir house to japan	07-Aug-06	31-Mar-07	58638	58638	58638	58638	Completed	Baroda
BDPO, Mundlana	ISHAPUR KHERI	SGRY	street,phoolkuwar house to jalwa & ramchander house to	11-Oct-06	31-Mar-07	151433	151433	151433	151433	Completed	Baroda

BDPO, Mundlana	ISHAPUR KHERI	SGRY	const of 3 shed	10-Sep-06	31-Mar-07	60000	60000	60000	60000	Completed	Baroda
BDPO, Mundlana	ISHAPUR KHERI	IAY	const of 10 houses	07-Aug-06	31-Mar-07	250000	250000	250000	250000	Completed	Baroda
BDPO, Mundlana	ISHAPUR KHERI	HRDF	Scchoupal	30-Nov-06	01-Jan-08	31000	31000	31000	31000	Completed	Baroda
BDPO, Mundlana	ISHAPUR KHERI	SGRY	house to pond,earth work firmi to shamshanghat	22-Jul-06	31-Mar-07	97726	97726	97726	97726	Completed	Baroda
BDPO, Mundlana	ISHAPUR KHERI	SGRY	pawt of street, master hawa singh house to pond	11-Sep-07	31-Mar-08	261388	261388	261388	261388	Completed	Baroda
BDPO, Mundlana	ISHAPUR KHERI	SGRY	const of 3 shed	08-Jul-07	31-Mar-08	75000	75000	75000	75000	Completed	Baroda
BDPO, Mundlana	ISHAPUR KHERI	SGRY	const of shed	01-Jan-08	31-Mar-08	25000	25000	25000	25000	Completed	Baroda
BDPO, Mundlana	ISHAPUR KHERI	SGRY	const of cowghat & street	07-Aug-07	31-Mar-08	116452	116452	116452	116452	Completed	Baroda
BDPO, Mundlana	ISHAPUR KHERI	IAY	const of 15 houses	25-Aug-07	31-Mar-08	375000	375000	375000	375000	Completed	Baroda
BDPO, Mundlana	ISHAPUR KHERI	TFC	const of naali	11-Sep-07	31-Mar-08	35000	35000	35000	35000	Completed	Baroda
BDPO, Mundlana	JAGSI SURA	SGRY	pawt of street,sura choupal to bura pond	09-Sep-05	31-Mar-06	97655	97655	97655	97655	Completed	Baroda
BDPO, Mundlana	JAGSI SURA	SGRY	pawt of street	07-Aug-05	31-Mar-06	79048	79048	79048	79048	Completed	Baroda

BDPO, Mundlana	JAGSI SURA	DP	pawt of street,choupal to firni	03-Jan-06	13-Apr-06	80000	80000	80000	80000	Completed	Baroda
BDPO, Mundlana	JAGSI SURA	SFC	Const of naala/naali	13-Jun-06	31-Mar-07	66402	66402	66402	66402	Completed	Baroda
BDPO, Mundlana	JAGSI SURA	TFC	Const of naala	15-Oct-05	31-Mar-06	221313	221313	221313	221313	Completed	Baroda
BDPO, Mundlana	JAGSI SURA	LADT	pawt of street	12-Oct-05	31-Mar-06	19980	19980	19980	19980	Completed	Baroda
BDPO, Mundlana	JAGSI SURA	TFC	const of naali	12-Sep-06	31-Mar-07	138368	138368	138368	138368	Completed	Baroda
BDPO, Mundlana	JAGSI SURA	SGRY	pawt of street,surja house to jagdish house	11-Jan-05	11-May-07	14162	14162	14162	14162	Completed	Baroda
BDPO, Mundlana	JAGSI SURA	SGRY	pawt of street,deepa house to gangana road	07-Sep-06	31-Mar-07	78244	78244	78244	78244	Completed	Baroda
BDPO, Mundlana	JAGSI SURA	HRDF	repair of balmiki choupal	01-Jan-07	01-Jan-08	16250	16250	16250	16250	Completed	Baroda
BDPO, Mundlana	JAGSI SURA	SGRY	const of shed	09-Jan-07	30-Nov-07	20000	20000	20000	20000	Completed	Baroda
BDPO, Mundlana	JAGSI SURA	SGRY	const of shed	12-Sep-07	31-Mar-08	25000	25000	25000	25000	Completed	Baroda
BDPO, Mundlana	JAGSI SURA	SGRY	pawt of street,karambir house to main street	07-Aug-07	31-Mar-08	80302	80302	80302	80302	Completed	Baroda
BDPO, Mundlana	JAGSI SURA	IAY	const of 2 houses	11-Sep-07	31-Mar-08	50000	50000	50000	50000	Completed	Baroda

BDPO, Mundlana	JAGSI SURA	TFC	const of naala/naali	15-Dec-07	31-Mar-08	138368	138368	138368	138368	Completed	Baroda
BDPO, Mundlana	JAGSI	SGRY	pawt. Of street tekram house to daryia			70369	70369	70369	70369	Completed	Baroda
BDPO, Mundlana	JAGSI	SGRY	pawt of street	07-Aug-05	31-Mar-06	95444	95444	95444	95444	Completed	Baroda
BDPO, Mundlana	JAGSI	IAY	const of three house	11-Sep-05	31-Mar-06	75000	75000	75000	75000	Completed	Baroda
BDPO, Mundlana	JAGSI	TFC	const of nali/street	17-Dec-05	31-Mar-06	252223	252223	252223	252223	Completed	Baroda
BDPO, Mundlana	JAGSI	SFC	const. of nali	14-Jun-06	31-Mar-07	67878	67878	67878	67878	Completed	Baroda
BDPO, Mundlana	JAGSI	LADT	hand pump/street	11-Oct-05	31-Mar-06	20423	20423	20423	20423	Completed	Baroda
BDPO, Mundlana	JAGSI	TFC	const of nala/nali street			141444	141444	141444	141444	Completed	Baroda
BDPO, Mundlana	JAGSI	SGRY	pawt of street	08-Oct-06	31-Mar-07	85000	85000	85000	85000	Completed	Baroda
BDPO, Mundlana	JAGSI	SGRY	singh house to main street,kidara house to main street	07-Aug-06	31-Mar-07	103736	103736	103736	103736	Completed	Baroda
BDPO, Mundlana	JAGSI	HRDF	repair of three chopals	12-Jun-06	01-Jan-08	110600	110600	110600	110600	Completed	Baroda
BDPO, Mundlana	JAGSI	Misc	2 latrine	01-Jan-07	01-Nov-08	40000	40000	40000	40000	Completed	Baroda

BDPO, Mundlana	JAGSI	SGRY	pashu shade	01-Jan-08	31-Mar-08	25000	25000	25000	25000	Completed	Baroda
BDPO, Mundlana	JAGSI	SGRY	bhagwan tomain street,baljeet tomain street,bheera to main	06-Sep-07	31-Mar-08	106767	106767	106767	106767	Completed	Baroda
BDPO, Mundlana	JAGSI	IAY	const of house	12-Jan-07	31-Mar-08	25000	25000	25000	25000	Completed	Baroda
BDPO, Mundlana	JAGSI	TFC	const of nali /street	30-Nov-07	31-Mar-08	141444	141444	141444	141444	Completed	Baroda
BDPO, Mundlana	JAGSI	TFC	const of nali	25-Feb-08	31-Mar-08	70000	70000	70000	70000	Completed	Baroda
BDPO, Mundlana	JAWAHRA	SGRY	pawt of street,road to mahabir house,earth work ghat	07-Aug-05		74851	74851	74851	74851	Completed	Baroda
BDPO, Mundlana	JAWAHRA	TFC	const of naala/naali	13-Nov-05	31-Mar-06	121336	121336	121336	121336	Completed	Baroda
BDPO, Mundlana	JAWAHRA	SFC	do	16-May-06	31-Mar-07	62290	62290	62290	62290	Completed	Baroda
BDPO, Mundlana	JAWAHRA	LADT	const of naali	02-Aug-06	31-Mar-07	18742	18742	18742	18742	Completed	Baroda
BDPO, Mundlana	JAWAHRA	TFC	const of naala/naali	11-Nov-06	31-Mar-07	129798	129798	129798	129798	Completed	Baroda
BDPO, Mundlana	JAWAHRA	SGRY	earth work near transfarm	07-Sep-06	31-Mar-07	80217	80217	80217	80217	Completed	Baroda
BDPO, Mundlana	JAWAHRA	HRDF	Repair of S.C Chopal	10-Apr-07	01-Jan-08	29600	29600	29600	29600	Completed	Baroda

BDPO, Mundlana	JAWAHRA	HRDF	Repair of BC Chopal	10-Apr-07	01-Jan-08	44800	44800	44800	44800	Completed	Baroda
BDPO, Mundlana	JAWAHRA	HRDF	Repair of S.C Chopal	01-Apr-07	01-Jan-08	50000	50000	50000	50000	Completed	Baroda
BDPO, Mundlana	JAWAHRA	HRDF	Repair of S.C Chopal	01-Apr-07	01-Jan-08	48500	48500	48500	48500	Completed	Baroda
BDPO, Mundlana	JAWAHRA	Misc	const of 2 latterines	01-Apr-07	01-Jan-08	10000	10000	10000	10000	Completed	Baroda
BDPO, Mundlana	JAWAHRA	IAY	const of house	07-Sep-06	31-Mar-07	25000	25000	25000	25000	Completed	Baroda
BDPO, Mundlana	JAWAHRA	SGRY	const of shed	08-Sep-07	31-Dec-07	20000	20000	20000	20000	Completed	Baroda
BDPO, Mundlana	JAWAHRA	SGRY	const of 2 cattle shed	01-Jan-08	31-Mar-08	50000	50000	50000	50000	Completed	Baroda
BDPO, Mundlana	JAWAHRA	SGRY	earth work of street &choupal	07-Aug-07	31-Mar-08	105451	105451	105451	105451	Completed	Baroda
BDPO, Mundlana	JAWAHRA	IAY	const of 3 houses	06-Sep-07	11-Oct-07	75000	75000	75000	75000	Completed	Baroda
BDPO, Mundlana	JAWAHRA	TFC	const of naala/naali	15-Dec-07	31-Mar-08	129798	129798	129798	129798	Completed	Baroda
BDPO, Mundlana	KHANPUR KHURD	SGRY	pawt of street	07-Aug-05	31-Mar-06	42573	42573	42573	42573	Completed	Baroda
BDPO, Mundlana	KHANPUR KHURD	MPLAD	pawt of street	11-Mar-05	25-Jul-07	160000	160000	160000	160000	Completed	Baroda

BDPO, Mundlana	KHANPUR KHURD	TFC	repair of choupal	21-Nov-05	31-Mar-06	58932	58932	58932	58932	Completed	Baroda
BDPO, Mundlana	KHANPUR KHURD	TFC	const of naala/naali	12-Oct-05	31-Mar-06	17732	17732	17732	17732	Completed	Baroda
BDPO, Mundlana	KHANPUR KHURD	TFC	const of naala/naali	15-Nov-05	31-Mar-06	122802	122802	122802	122802	Completed	Baroda
BDPO, Mundlana	KHANPUR KHURD	TFC	const of naala/naali	15-Nov-05	31-Mar-06	40000	40000	40000	40000	Completed	Baroda
BDPO, Mundlana	KHANPUR KHURD	SFC	pawt of street	11-Oct-06	31-Mar-07	35522	35500	35522	35522	Completed	Baroda
BDPO, Mundlana	KHANPUR KHURD	LADT	pawt of street	02-Nov-05	31-Mar-06	9484	9484	9484	9484	Completed	Baroda
BDPO, Mundlana	KHANPUR KHURD	TFC	const of naala/naali	15-Nov-06	31-Mar-07	65686	65686	65686	65686	Completed	Baroda
BDPO, Mundlana	KHANPUR KHURD	SGRY	pashu shed	07-Sep-06	31-Mar-07	20000	20000	20000	20000	Completed	Baroda
BDPO, Mundlana	KHANPUR KHURD	SGRY	pawt of street,earth work	07-Sep-06	31-Mar-07	45294	45294	45294	45294	Completed	Baroda
BDPO, Mundlana	KHANPUR KHURD	DP	pawt of street	02-Aug-07	28-Feb-07	50000	50000	50000	50000	Completed	Baroda
BDPO, Mundlana	KHANPUR KHURD	Misc	2 latterin	01-Jan-07	01-Jan-08	10000	10000	10000	10000	Completed	Baroda
BDPO, Mundlana	KHANPUR KHURD	TFC	const of nalla/nalli	15-Dec-07	31-Mar-08	65686	65686	65686	65686	Completed	Baroda

BDPO, Mundlana	KHANPUR KHURD	SGRY	pawt of street	10-Aug-07	31-Mar-08	140547	140547	140547	140547	Completed	Baroda
BDPO, Mundlana	KHANPUR KHURD	SGRY	pawt of street	07-Sep-07	31-Mar-08	46000	46000	46000	46000	Completed	Baroda
BDPO, Mundlana	KHANPUR KHURD	SGRY	pawt of street	07-Sep-07	31-Mar-08	88000	88000	88000	88000	Completed	Baroda
BDPO, Mundlana	KHANPUR KHURD	SGRY	pawt of street,3 pashu shed	07-Aug-07	31-Mar-08	113864	113864	113864	113864	Completed	Baroda
BDPO, Mundlana	KHANPUR KHURD	SGRY	pawt of street,school to banwasa road	06-Sep-07	31-Mar-08	55259	55259	55259	55259	Completed	Baroda
BDPO, Mundlana	KHANPUR KHURD	HRDF	shamshanshed	02-May-08	31-May-08	50000	50000	50000	50000	Completed	Baroda
BDPO, Mundlana	KHANPUR KHURD	IAY	const of 4 houses	11-Jul-07	31-Mar-08	100000	100000	100000	100000	Completed	Baroda
BDPO, Mundlana	KOHLA	TFC	const of naala/naali	11-Feb-05	31-Mar-06	114796	114796	114796	114796	Completed	Baroda
BDPO, Mundlana	KOHLA	SFC	const of naala/naali	21-Nov-06	31-Mar-07	58932	58932	58932	58932	Completed	Baroda
BDPO, Mundlana	KOHLA	LADT	pawt of street	12-Feb-06	31-Mar-07	17732	17732	17732	17732	Completed	Baroda
BDPO, Mundlana	KOHLA	SGRY	pawt of street	07-Aug-05	31-Mar-06	39675	39675	39675	39675	Completed	Baroda
BDPO, Mundlana	KOHLA	SGRY	pawt of street	07-Aug-05	31-Mar-06	15000	15000	15000	15000	Completed	Baroda

BDPO, Mundlana	KOHLA	SGRY	pawt of street & earth work	07-Sep-05	31-Mar-06	168408	168408	168408	168408	Completed	Baroda
BDPO, Mundlana	KOHLA	IAY	const of house	10-Aug-05	31-Mar-06	25000	25000	25000	25000	Completed	Baroda
BDPO, Mundlana	KOHLA	MPLAD	SC chaupal repair	03-May-06	28-Apr-06	25000	25000	25000	25000	Completed	Baroda
BDPO, Mundlana	KOHLA	MPLAD	pawt of street	26-Jul-05	20-Dec-05	25000	25000	25000	25000	Completed	Baroda
BDPO, Mundlana	KOHLA	MPLAD	pawt of street	26-Mar-05	26-Jul-05	25000	25000	25000	25000	Completed	Baroda
BDPO, Mundlana	KOHLA	SGRY	pawt of street	15-Jul-06	31-Mar-07	121485	121485	121485	121485	Completed	Baroda
BDPO, Mundlana	KOHLA	SGRY	pawt of street(4)	07-Oct-06	31-Mar-07	116042	116042	116042	116042	Completed	Baroda
BDPO, Mundlana	KOHLA	IAY	const of 6 houses	07-Aug-06	31-Mar-07	150000	150000	150000	150000	Completed	Baroda
BDPO, Mundlana	KOHLA	HRDF	Repair of BC Chopal	11-Oct-06	11-Dec-07	30500	30500	30500	30500	Completed	Baroda
BDPO, Mundlana	KOHLA	HRDF	Repair of Balmiki Chopal	11-Oct-06	11-Dec-07	44500	44500	44500	44500	Completed	Baroda
BDPO, Mundlana	KOHLA	MPLAD	Repair of SC Chopal	20-Oct-06	29-Mar-07	48000	48000	48000	48000	Completed	Baroda
BDPO, Mundlana	KOHLA	MPLAD	Ccstreet	21-Sep-06	03-Dec-07	149000	149000	149000	149000	Completed	Baroda

BDPO, Mundlana	KOHLA	Misc	3 latterins	01-Jan-07	31-Mar-07	15000	15000	15000	15000	Completed	Baroda
BDPO, Mundlana	KOHLA	TFC	Const of naala/naali	12-May-06	31-Mar-07	122802	122802	122802	122802	Completed	Baroda
BDPO, Mundlana	KOHLA	TFC	Const of naala/naali	02-Jul-06	31-Mar-07	40000	40000	40000	40000	Completed	Baroda
BDPO, Mundlana	KOHLA	TFC	Const of naala/naali	11-Mar-06	31-Mar-07	50000	50000	50000	50000	Completed	Baroda
BDPO, Mundlana	KOHLA	TFC	Const of naala/naali	30-Nov-07	31-Mar-08	122802	122802	122802	122802	Completed	Baroda
BDPO, Mundlana	KOHLA	SGRY	earth work	10-Oct-07	31-Mar-08	49244	49244	49244	49244	Completed	Baroda
BDPO, Mundlana	KOHLA	SGRY	2 pashu shed	10-Oct-07	31-Mar-08	45000	45000	45000	45000	Completed	Baroda
BDPO, Mundlana	KOHLA	SGRY	community centre	10-Oct-07	31-Mar-08	196608	196608	196608	196608	Completed	Baroda
BDPO, Mundlana	KOHLA	SGRY	pashu shed	10-Oct-07	31-Mar-08	25000	25000	25000	25000	Completed	Baroda
BDPO, Mundlana	KOHLA	IAY	construction of houses(11)	25-Aug-08	31-Mar-08	275000	275000	275000	275000	Completed	Baroda
BDPO, Mundlana	KOHLA	HRDF	construction of Nala	11-Apr-07	31-Mar-08	196800	196800	196800	196800	Completed	Baroda
BDPO, Mundlana	KOHLA	SGRY	pawt of street	06-Sep-07	31-Mar-08	126073	126073	126073	126073	Completed	Baroda

BDPO, Mundlana	MEHMUDPU R CHAIL	SGRY	pawt of street	07-Sep-05	31-Mar-06	80952	80952	80952	80952	Completed	Baroda
BDPO, Mundlana	MEHMUDPU R CHAIL	IAY	construction of houses(2)	08-Nov-05	31-Mar-06	50000	50000	50000	50000	Completed	Baroda
BDPO, Mundlana	MEHMUDPU R CHAIL	MPLAD	Room in vet. Hospital &b/wall	22-Dec-06	14-Aug-07	150000	150000	150000	150000	Completed	Baroda
BDPO, Mundlana	MEHMUDPU R CHAIL	DP	CCstreet	23-Aug-05	01-Mar-07	80000	80000	80000	80000	Completed	Baroda
BDPO, Mundlana	MEHMUDPU R CHAIL	TFC	Const of naala/naali	12-Feb-05	31-Mar-06	104341	104341	104341	104341	Completed	Baroda
BDPO, Mundlana	MEHMUDPU R CHAIL	TFC	pawt of street	12-Oct-05	31-Mar-06	190000	190000	190000	190000	Completed	Baroda
BDPO, Mundlana	MEHMUDPU R CHAIL	TFC	pawt of street	15-Jan-06	31-Mar-06	90567	90567	90567	90567	Completed	Baroda
BDPO, Mundlana	MEHMUDPU R CHAIL	SFC	repair of chaupal	08-Feb-06	31-Mar-07	100000	100000	100000	100000	Completed	Baroda
BDPO, Mundlana	MEHMUDPU R CHAIL	SFC	Const of naala/naali	09-Oct-06	31-Mar-07	53565	53565	53565	53565	Completed	Baroda
BDPO, Mundlana	MEHMUDPU R CHAIL	SFC	hand pump	15-Oct-06	31-Mar-07	24000	24000	24000	24000	Completed	Baroda
BDPO, Mundlana	MEHMUDPU R CHAIL	LADT	Water tanki in school	13-Feb-06	31-Mar-07	16116	16116	16116	16116	Completed	Baroda
BDPO, Mundlana	MEHMUDPU R CHAIL	TFC	Const of naala/naali	12-Dec-06	31-Mar-07	111616	111616	111616	111616	Completed	Baroda

BDPO, Mundlana	MEHMUDPU R CHAIL	TFC	Const of naala/naali	26-Jan-06	31-Mar-07	25000	25000	25000	25000	Completed	Baroda
BDPO, Mundlana	MEHMUDPU R CHAIL	TFC	Const of naala/naali	26-Jan-06	31-Mar-07	45000	45000	45000	45000	Completed	Baroda
BDPO, Mundlana	MEHMUDPU R CHAIL	SGRY	pashu shed	10-Oct-06	31-Mar-07	20000	20000	20000	20000	Completed	Baroda
BDPO, Mundlana	MEHMUDPU R CHAIL	SGRY	2 houses	10-Oct-06	31-Mar-07	50000	50000	50000	50000	Completed	Baroda
BDPO, Mundlana	MEHMUDPU R CHAIL	SGRY	pawt of street & earth work	07-Sep-06	31-Mar-07	86467	86467	86467	86467	Completed	Baroda
BDPO, Mundlana	MEHMUDPU R CHAIL	IAY	const of 3 houses	15-Jul-06	31-Mar-07	75000	75000	75000	75000	Completed	Baroda
BDPO, Mundlana	MEHMUDPU R CHAIL	HRDF	Repair of SC Chopal	11-Oct-06	01-Jan-08	21300	21300	21300	21300	Completed	Baroda
BDPO, Mundlana	MEHMUDPU R CHAIL	HRDF	Repair of BC Chopal	11-Oct-06	01-Jan-08	28200	28200	28200	28200	Completed	Baroda
BDPO, Mundlana	MEHMUDPU R CHAIL	Misc	5 latterine	01-Apr-07	01-Jan-08	25000	25000	25000	25000	Completed	Baroda
BDPO, Mundlana	MEHMUDPU R CHAIL	SGRY	3 pashu shed		31-Mar-08	75000	75000	75000	75000	Completed	Baroda
BDPO, Mundlana	MEHMUDPU R CHAIL	SGRY	const of naala	06-Sep-07		108682	108682	108682	108682	Completed	Baroda
BDPO, Mundlana	MEHMUDPU R CHAIL	TFC	const of naala/naali	20-Dec-07	31-Mar-08	111616	111616	111616	111616	Completed	Baroda

BDPO, Mundlana	MEHMUDPU R CHAIL	TFC	const of naala/naali	20-Dec-07	31-Mar-08	42055	42055	42055	42055	Completed	Baroda
BDPO, Mundlana	MEHMUDPU R MANN	TFC	const of naala/naali	12-Oct-05	31-Mar-06	200000	200000	200000	200000	Completed	Baroda
BDPO, Mundlana	MEHMUDPU R MANN	TFC	const of naala/naali	12-Oct-05	31-Mar-06	100604	100604	100604	100604	Completed	Baroda
BDPO, Mundlana	MEHMUDPU R MANN	SFC	const of naala/naali	10-Nov-06	31-Mar-07	51446	51446	51446	51446	Completed	Baroda
BDPO, Mundlana	MEHMUDPU R MANN	SFC	Hand pump	10-Nov-06	31-Mar-06	24000	24000	24000	24000	Completed	Baroda
BDPO, Mundlana	MEHMUDPU R MANN	LADT	school furniture	02-Sep-06	31-Mar-06	15540	15540	15540	15540	Completed	Baroda
BDPO, Mundlana	MEHMUDPU R MANN	SGRY	pawt of street	07-Aug-05	31-Mar-06	18500	18500	18500	18500	Completed	Baroda
BDPO, Mundlana	MEHMUDPU R MANN	SGRY	pawt of street	07-Sep-06	31-Mar-06	81290	81290	81290	81290	Completed	Baroda
BDPO, Mundlana	MEHMUDPU R MANN	SGRY	pawt of street	08-Oct-06	31-Mar-07	44208	44208	44208	44208	Completed	Baroda
BDPO, Mundlana	MEHMUDPU R MANN	SGRY	pawt of street	08-Oct-06	31-Mar-07	20000	20000	20000	20000	Completed	Baroda
BDPO, Mundlana	MEHMUDPU R MANN	SGRY	pashu shed	08-Oct-06	31-Mar-07	20000	20000	20000	20000	Completed	Baroda
BDPO, Mundlana	MEHMUDPU R MANN	SGRY	pawt of street & earth work	07-Sep-06	31-Mar-07	87623	87623	87623	87623	Completed	Baroda

BDPO, Mundlana	MEHMUDPU R MANN	IAY	const of house	15-Jul-06	31-Mar-07	25000	25000	25000	25000	Completed	Baroda
BDPO, Mundlana	MEHMUDPU R MANN	HRDF	chaupal repair	11-Oct-06	01-Jan-08	36300	36300	36300	36300	Completed	Baroda
BDPO, Mundlana	MEHMUDPU R MANN	HRDF	SC chaupal repair	11-Oct-06	01-Jan-08	41900	41900	41900	41900	Completed	Baroda
BDPO, Mundlana	MEHMUDPU R MANN	HRDF	Balmiki chaupal	11-Oct-06	01-Jan-08	50000	50000	50000	50000	Completed	Baroda
BDPO, Mundlana	MEHMUDPU R MANN	HRDF	SC chaupal repair	11-Oct-06	01-Jan-08	23800	23800	23800	23800	Completed	Baroda
BDPO, Mundlana	MEHMUDPU R MANN	DP	CCstreet	23-Nov-07	01-Jul-08	50000	50000	50000	50000	Completed	Baroda
BDPO, Mundlana	MEHMUDPU R MANN	TFC	const. of naala/naali	26-Dec-06	31-Mar-07	107620	107620	107620	107620	Completed	Baroda
BDPO, Mundlana	MEHMUDPU R MANN	TFC	const. of naala/naali	15-Dec-07	31-Mar-08	107620	107620	107620	107620	Completed	Baroda
BDPO, Mundlana	MEHMUDPU R MANN	TFC	const. of naala/naali	24-Feb-08	31-Mar-08	40000	40000	40000	40000	Completed	Baroda
BDPO, Mundlana	MEHMUDPU R MANN	SGRY	pahu shed	08-Sep-07	31-Mar-08	50000	50000	50000	50000	Completed	Baroda
BDPO, Mundlana	MEHMUDPU R MANN	SGRY	pawt of street	08-Sep-07	31-Mar-08	277000	277000	277000	277000	Completed	Baroda
BDPO, Mundlana	MEHMUDPU R MANN	SGRY	pawt of street	06-Sep-07	31-Mar-08	108682	108682	108682	108682	Completed	Baroda

BDPO, Mundlana	MEHMUDPU R MANN	HRDF	const of naala/naali	11-Mar-07	31-Mar-08	91000	91000	91000	91000	Completed	Baroda
BDPO, Mundlana	MEHMUDPU R MANN	HRDF	const of R/wall	11-Mar-07	31-Mar-08	283800	283800	283800	283800	Completed	Baroda
BDPO, Mundlana	MATHAND	SFC	const of naala/naali	05-Oct-05	31-Mar-07	35046	35046	35046	35046	Completed	Baroda
BDPO, Mundlana	MATHAND	LADT	school furniture	14-Feb-06	31-Mar-06	10545	10545	10545	10545	Completed	Baroda
BDPO, Mundlana	MATHAND	TFC	const of naala/naali	10-Dec-05	31-Mar-06	68267	68267	68267	68267	Completed	Baroda
BDPO, Mundlana	MATHAND	IAY	6 houses	08-Nov-05	31-Mar-06	150000	150000	150000	150000	Completed	Baroda
BDPO, Mundlana	MATHAND	SGRY	pawt of street	07-Aug-05	31-Mar-06	67604	67604	67604	67604	Completed	Baroda
BDPO, Mundlana	MATHAND	SGRY	pawt of street & earth work	07-Sep-06	31-Mar-07	73025	73025	73025	73025	Completed	Baroda
BDPO, Mundlana	MATHAND	IAY	5 houses	15-Jul-06	31-Mar-07	125000	125000	125000	125000	Completed	Baroda
BDPO, Mundlana	MATHAND	HRDF	balmiki choupal repair	01-Apr-07	01-Jan-08	34000	34000	34000	34000	Completed	Baroda
BDPO, Mundlana	MATHAND	HRDF	SC choupal	01-Apr-07	01-Jan-08	8000	8000	8000	8000	Completed	Baroda
BDPO, Mundlana	MATHAND	Misc	2 latterin	01-Apr-07	01-Jan-08	10000	10000	10000	10000	Completed	Baroda

BDPO, Mundlana	MATHAND	Misc	1 latterin	01-Apr-07	01-Jan-08	20000	20000	20000	20000	Completed	Baroda
BDPO, Mundlana	MATHAND	TFC	const of nala/naali	11-Oct-06	31-Mar-07	73040	73040	73040	73040	Completed	Baroda
BDPO, Mundlana	MATHAND	TFC	const of nala/naali	30-Nov-07	31-Mar-08	73040	73040	73040	73040	Completed	Baroda
BDPO, Mundlana	MATHAND	SGRY	pashu shed	10-Aug-07	31-Mar-08	60000	60000	60000	60000	Completed	Baroda
BDPO, Mundlana	MATHAND	SGRY	pawt of street & earth work	06-Sep-07	31-Mar-08	80418	80418	80418	80418	Completed	Baroda
BDPO, Mundlana	MUNDLANA	SFC	const of naala/naali	09-Jul-06	31-Mar-07	159844	159844	159844	159844	Completed	Baroda
BDPO, Mundlana	MUNDLANA	LADT	const of naala/naali	11-Oct-06	31-Mar-07	48046	48046	48046	48046	Completed	Baroda
BDPO, Mundlana	MUNDLANA	TFC	const of naala/naali	11-Jul-05	31-Mar-06	311370	311370	311370	311370	Completed	Baroda
BDPO, Mundlana	MUNDLANA	SGRY	pawt of street, balwan house tp katar plot	09-Jul-05	31-Mar-06	155784	155784	155784	155784	Completed	Baroda
BDPO, Mundlana	MUNDLANA	SGRY	street, rammehar house to drain, CC road to ishwar	07-Aug-05	31-Mar-06	228279	228279	228279	228279	Completed	Baroda
BDPO, Mundlana	MUNDLANA	IAY	const of 4 No houses	08-Nov-05	31-Mar-06	100000	100000	100000	100000	Completed	Baroda
BDPO, Mundlana	MUNDLANA	MPLAD	community centre	22-Dec-06	14-Aug-07	47000	47000	47000	47000	Completed	Baroda

BDPO, Mundlana	MUNDLANA	IAY	const of 6 houses	15-Jul-06	31-Mar-07	15000	15000	15000	15000	Completed	Baroda
BDPO, Mundlana	MUNDLANA	SGRY	house to omparkash,dhanak house to	07-Sep-06	31-Mar-07	246144	246144	246144	246144	Completed	Baroda
BDPO, Mundlana	MUNDLANA	DP	harijan street	21-Feb-07	05-Sep-07	60000	60000	60000	60000	Completed	Baroda
BDPO, Mundlana	MUNDLANA	HRDF	BC choupal	11-Jun-06	01-Jan-08	31000	31000	31000	31000	Completed	Baroda
BDPO, Mundlana	MUNDLANA	HRDF	SC choupal	11-Jun-06	01-Jan-08	50000	50000	50000	50000	Completed	Baroda
BDPO, Mundlana	MUNDLANA	HRDF	SC choupal	11-Jun-06	01-Jan-08	41000	41000	41000	41000	Completed	Baroda
BDPO, Mundlana	MUNDLANA	Misc	const of 7 latterins	01-Apr-07	01-Jan-08	35000	35000	35000	35000	Completed	Baroda
BDPO, Mundlana	MUNDLANA	Misc	Repair of Primary School	01-Apr-07	31-Mar-08	600000	600000	600000	600000	Completed	Baroda
BDPO, Mundlana	MUNDLANA	TFC	const of naala/naali	11-Jan-06	31-Mar-07	333082	333082	333082	333082	Completed	Baroda
BDPO, Mundlana	MUNDLANA	TFC	const of naala/naali	20-Nov-07	31-Mar-08	333082	333082	333082	333082	Completed	Baroda
BDPO, Mundlana	MUNDLANA	SGRY	house to naala,dhanak choupal to	06-Sep-07	31-Mar-08	287835	287835	287835	287835	Completed	Baroda
BDPO, Mundlana	MUNDLANA	HRDF	const of 3No cowghat	03-May-08	31-Jul-08	254600	254600	254600	254600	Completed	Baroda

BDPO, Mundlana	MUNDLANA	MPLAD	community centre,harijan basti	07-Sep-07	14-Aug-07	33000	33000	33000	33000	Completed	Baroda
BDPO, Mundlana	MUNDLANA	SGRY	const of cattle shed	01-Jan-08	31-Mar-08	20000	20000	20000	20000	Completed	Baroda
BDPO, Mundlana	MUNDLANA	SGRY	const of cattle shed 2 no	12-Jan-07	31-Mar-08	40000	40000	40000	40000	Completed	Baroda
BDPO, Mundlana	MUNDLANA	IAY	const of 14 no houses	25-Aug-07	31-Mar-08	350000	350000	350000	350000	Completed	Baroda
BDPO, Mundlana	NURUN KHERA	SGRY	pawt of street,main road to karan singh	07-Oct-05	31-Mar-06	42170	42170	42170	42170	Completed	Baroda
BDPO, Mundlana	NURUN KHERA	SGRY	const of house		31-Mar-06	25000	25000	25000	25000	Completed	Baroda
BDPO, Mundlana	NURUN KHERA	SGRY	pawt of street	07-Oct-05	31-Mar-06	139721	139721	139721	139721	Completed	Baroda
BDPO, Mundlana	NURUN KHERA	IAY	const of 4 houses	08-Sep-05	31-Mar-06	100000	100000	100000	100000	Completed	Baroda
BDPO, Mundlana	NURUN KHERA	MPLAD	const of rasta	06-Jul-05	09-Sep-05	300000	300000	300000	300000	Completed	Baroda
BDPO, Mundlana	NURUN KHERA	MPLAD	pawt of street	29-Jun-05	08-Nov-05	150000	150000	150000	150000	Completed	Baroda
BDPO, Mundlana	NURUN KHERA	TFC	pawt of street	12-Oct-05	31-Mar-06	180000	180000	180000	180000	Completed	Baroda
BDPO, Mundlana	NURUN KHERA	TFC	Const of naala/naali	12-Oct-05	31-Mar-06	90974	90974	90974	90974	Completed	Baroda

BDPO, Mundlana	NURUN KHERA	SFC	Const of naala/naali	12-Oct-06	31-Mar-07	46703	46703	46703	46703	Completed	Baroda
BDPO, Mundlana	NURUN KHERA	SFC	repair of chaupal	23-Oct-06	31-Mar-07	72000	72000	72000	72000	Completed	Baroda
BDPO, Mundlana	NURUN KHERA	SFC	Handpump	11-Feb-06	31-Mar-07	24000	24000	24000	24000	Completed	Baroda
BDPO, Mundlana	NURUN KHERA	LADT	purchase new bench in school	03-Oct-06	31-May-06	14653	14653	14653	14653	Completed	Baroda
BDPO, Mundlana	NURUN KHERA	TFC	Const of naala/naali	28-Dec-06	31-Mar-07	97318	97318	97318	97318	Completed	Baroda
BDPO, Mundlana	NURUN KHERA	TFC	do	15-Jan-07	31-Mar-07	50000	50000	50000	50000	Completed	Baroda
BDPO, Mundlana	NURUN KHERA	TFC	do	20-Jan-07	31-Mar-07	37500	37500	37500	37500	Completed	Baroda
BDPO, Mundlana	NURUN KHERA	MPLAD	pawt of street	14-Nov-06	30-Nov-06	52000	52000	52000	52000	Completed	Baroda
BDPO, Mundlana	NURUN KHERA	SGRY	pawt of street,chand ram house to lahri	08-Oct-06	31-Mar-07	43615	43615	43615	43615	Completed	Baroda
BDPO, Mundlana	NURUN KHERA	SGRY	shamshanghat,kali ram house to jile singh,satish plot to	08-Oct-06	31-Mar-07	83010	83010	83010	83010	Completed	Baroda
BDPO, Mundlana	NURUN KHERA	IAY	const of 11 no houses	07-Aug-06	31-Mar-07	275000	275000	275000	275000	Completed	Baroda
BDPO, Mundlana	NURUN KHERA	HRDF	balmiki choupal	12-Jan-06	01-Jan-08	31500	31500	31500	31500	Completed	Baroda

BDPO, Mundlana	NURUN KHERA	HRDF	BC choupal	12-Jan-06	01-Jan-08	32000	32000	32000	32000	Completed	Baroda
BDPO, Mundlana	NURUN KHERA	HRDF	SC choupal	12-Jan-06	01-Jan-08	27500	27500	27500	27500	Completed	Baroda
BDPO, Mundlana	NURUN KHERA	TSC	complex sanitation	12-Jan-06	01-Jan-08	150000	150000	150000	150000	Completed	Baroda
BDPO, Mundlana	NURUN KHERA	Misc	const of 3 latterin	01-Jan-07	01-Jan-08	15000	15000	15000	15000	Completed	Baroda
BDPO, Mundlana	NURUN KHERA	SGRY	pawt of street,rajender house to karamsingh	09-Jan-07	31-Jan-08	107100	107100	107100	107100	Completed	Baroda
BDPO, Mundlana	NURUN KHERA	SGRY	pawt of street	07-Aug-07	31-Mar-08	88255	88255	88255	88255	Completed	Baroda
BDPO, Mundlana	NURUN KHERA	MPLAD	cowghat	01-Apr-08	31-Jul-08	87000	87000	87000	87000	Completed	Baroda
BDPO, Mundlana	NURUN KHERA	MPLAD	community centre	03-Apr-08	18-Mar-08	321000	321000	321000	321000	Completed	Baroda
BDPO, Mundlana	NURUN KHERA	SGRY	const of cattle shed	11-Oct-07	30-Jan-08	20000	20000	20000	20000	Completed	Baroda
BDPO, Mundlana	NURUN KHERA	SGRY	do	12-Jan-07	31-Mar-08	20000	20000	20000	20000	Completed	Baroda
BDPO, Mundlana	NURUN KHERA	Misc	Repair of Primary School	01-Jan-08	31-Jul-08	110000	110000	110000	50000	In Progress	Baroda
BDPO, Mundlana	NURUN KHERA	TFC	cont of naala/naali	15-Dec-07	31-Mar-08	97318	97318	97318	97318	Completed	Baroda

BDPO, Mundlana	NURUN KHERA	TFC	do	15-Dec-07	31-Mar-08	57055	57055	57055	57055	Completed	Baroda
BDPO, Mundlana	RANA KHERI	TFC	cont of naala/naali	21-Dec-05	31-Mar-06	54142	54142	54142	54142	Completed	Baroda
BDPO, Mundlana	RANA KHERI	TFC	pawt of street	21-Dec-05	31-Mar-06	207050	207050	207050	207050	Completed	Baroda
BDPO, Mundlana	RANA KHERI	SFC	pawt of street	05-Oct-06	31-Mar-07	87780	87780	87780	87780	Completed	Baroda
BDPO, Mundlana	RANA KHERI	LADT	const of water tank in school	02-Oct-06	31-Mar-06	8357	8357	8357	8357	Completed	Baroda
BDPO, Mundlana	RANA KHERI	SGRY	pawt of street	07-Aug-05	31-Mar-06	34175	34175	34175	34175	Completed	Baroda
BDPO, Mundlana	RANA KHERI	IAY	const of 3 houses	11-Sep-05	31-Mar-06	75000	75000	75000	75000	Completed	Baroda
BDPO, Mundlana	RANA KHERI	SGRY	pawt of street	06-Jul-06	31-Mar-07	37257	37257	37257	37257	Completed	Baroda
BDPO, Mundlana	RANA KHERI	HRDF	repair of 2 choupal	12-Jan-06	01-Jan-08	99000	99000	99000	99000	Completed	Baroda
BDPO, Mundlana	RANA KHERI	TFC	pawt of street	11-Nov-06	31-Mar-07	57884	57884	57884	57884	Completed	Baroda
BDPO, Mundlana	RANA KHERI	TFC	do	12-Dec-07	31-Mar-08	57884	57884	57884	57884	Completed	Baroda
BDPO, Mundlana	RANA KHERI	SGRY	singh house to dariya,chand house to chatra,chatra	07-Aug-07	31-Mar-08	39646	39646	39646	39646	Completed	Baroda

BDPO, Mundlana	RANA KHERI	IAY	const of 3 houses	11-Sep-07	31-Mar-08	75000	75000	75000	75000	Completed	Baroda
BDPO, Mundlana	RANA KHERI	MPLAD	const of room vet.hospital	01-Apr-08	31-Aug-08	100000	100000	100000	20000	In Progress	Baroda
BDPO, Mundlana	SARSADH	SGRY	street,parkash to shamsher house,balraj house to	08-Sep-05	31-Mar-06	37754	37754	37754	37754	Completed	Baroda
BDPO, Mundlana	SARSADH	IAY	const of 1 house	11-Sep-05	31-Mar-06	25000	25000	25000	25000	Completed	Baroda
BDPO, Mundlana	SARSADH	TFC	const of naala/naali	11-Aug-05	31-Mar-06	57488	57488	57488	57488	Completed	Baroda
BDPO, Mundlana	SARSADH	SFC	const of naala/naali	05-Sep-06	31-Mar-07	29572	29572	29572	29572	Completed	Baroda
BDPO, Mundlana	SARSADH	LADT	new bench in school	11-Aug-05	31-Mar-06	8880	8880	8880	8880	Completed	Baroda
BDPO, Mundlana	SARSADH	TFC	const of naala/naali	09-Oct-06	31-Mar-07	61496	61496	61496	61496	Completed	Baroda
BDPO, Mundlana	SARSADH	SGRY	singh house to dariya,parkash house to shamsher,balraj to	07-Aug-06	31-Mar-07	40383	40383	40383	40383	Completed	Baroda
BDPO, Mundlana	SARSADH	HRDF	repair of harijan choupal	12-Jan-06	01-Jan-08	50000	50000	50000	50000	Completed	Baroda
BDPO, Mundlana	SARSADH	IAY	const of 3 houses	11-Aug-06	31-Mar-07	75000	75000	75000	75000	Completed	Baroda
BDPO, Mundlana	SARSADH	SGRY	pawt of street	07-Aug-07	31-Mar-08	46398	46398	46398	46398	Completed	Baroda

BDPO, Mundlana	SARSADH	TFC	const of naala/naali	15-Dec-07	31-Mar-08	61496	61496	61496	61496	Completed	Baroda
BDPO, Mundlana	SIWANKA	SGRY	house to ranbir,ranbir house to bare,tezy house to hukam	08-Aug-05	31-Mar-06	49013	49013	49013	49013	Completed	Baroda
BDPO, Mundlana	SIWANKA	DP	CCstreet	22-Sep-06	26-Mar-07	70000	70000	70000	70000	Completed	Baroda
BDPO, Mundlana	SIWANKA	DP	Handpump	24-Mar-06	28-Mar-06	25000	25000	25000	25000	Completed	Baroda
BDPO, Mundlana	SIWANKA	DP	CCstreet	22-Sep-06	26-Mar-07	60000	60000	60000	60000	Completed	Baroda
BDPO, Mundlana	SIWANKA	MPLAD	pawt of street,katar sarpanch to pwd road	29-Jun-05	13-Sep-05	42000	42000	42000	42000	Completed	Baroda
BDPO, Mundlana	SIWANKA	PRI	pawt of street	11-Oct-05	31-Mar-06	100000	100000	100000	100000	Completed	Baroda
BDPO, Mundlana	SIWANKA	PRI	pawt of street	25-Nov-05	31-Mar-06	100000	100000	100000	100000	Completed	Baroda
BDPO, Mundlana	SIWANKA	TFC	const of cowghat	11-Aug-05	31-Mar-06	73404	73404	73404	73404	Completed	Baroda
BDPO, Mundlana	SIWANKA	SFC	const of cowghat	05-Oct-06	31-Mar-07	37683	37683	37683	37683	Completed	Baroda
BDPO, Mundlana	SIWANKA	SFC	repair of choupal	06-Nov-06	31-Mar-07	32000	32000	32000	32000	Completed	Baroda
BDPO, Mundlana	SIWANKA	SFC	Handpump	07-Sep-06	31-Mar-07	24000	24000	24000	24000	Completed	Baroda

BDPO, Mundlana	SIWANKA	LADT	new bench in school	12-Dec-05	31-Mar-06	11338	11338	11338	11338	Completed	Baroda
BDPO, Mundlana	SIWANKA	TFC	Const of naala/naali	21-Oct-06	31-Mar-07	78524	78524	78524	78524	Completed	Baroda
BDPO, Mundlana	SIWANKA	SGRY	pawt of street	08-Sep-06	31-Mar-07	51114	51114	51114	51114	Completed	Baroda
BDPO, Mundlana	SIWANKA	SGRY	const of cattle shed	11-Sep-06	31-Mar-07	20000	20000	20000	20000	Completed	Baroda
BDPO, Mundlana	SIWANKA	SGRY	pawt of street,karna house to firni	12-Jan-06	31-Mar-07	51000	51000	51000	51000	Completed	Baroda
BDPO, Mundlana	SIWANKA	IAY	const of 10 houses	07-Aug-06	31-Mar-07	25000	25000	25000	25000	Completed	Baroda
BDPO, Mundlana	SIWANKA	HRDF	chaupal,dhanak choupal,BC choupal,sc choupal	01-Apr-07	01-Jan-08	168800	168800	168800	168800	Completed	Baroda
BDPO, Mundlana	SIWANKA	DP	2 handpump	02-Aug-07	16-Apr-07	60000	60000	60000	60000	Completed	Baroda
BDPO, Mundlana	SIWANKA	SGRY	const of shed	09-Jun-07	31-Dec-07	20000	20000	20000	20000	Completed	Baroda
BDPO, Mundlana	SIWANKA	SGRY	pawt of street,umed house to attar singh,road to sultan	07-Aug-07	31-Mar-08	59808	59808	59808	59808	Completed	Baroda
BDPO, Mundlana	SIWANKA	IAY	const of 2 houses	11-Sep-07	31-Mar-08	50000	50000	50000	50000	Completed	Baroda
BDPO, Mundlana	SIWANKA	TFC	const of naala/naali	12-Dec-07	31-Mar-08	78524	78524	78524	78524	Completed	Baroda

BDPO, Mundlana	TANDIA PANA GANGANA	SGRY	pawt of street	07-Aug-05	31-Mar-06	52335	52335	52335	52335	Completed	Baroda
BDPO, Mundlana	TANDIA PANA GANGANA	MPLAD	pawt of street/naali	09-Mar-05	28-Oct-05	130000	130000	130000	130000	Completed	Baroda
BDPO, Mundlana	TANDIA PANA GANGANA	PRI	pawt of street/naali	12-Nov-05	31-Mar-06	77800	77800	77800	77800	Completed	Baroda
BDPO, Mundlana	TANDIA PANA GANGANA	PRI	pawt of street/naali	11-Oct-05	31-Mar-06	74375	74375	74375	74375	Completed	Baroda
BDPO, Mundlana	TANDIA PANA GANGANA	SFC	const of naala/naali	04-Oct-06	31-Mar-07	38183	38183	38183	38183	Completed	Baroda
BDPO, Mundlana	TANDIA PANA GANGANA	SFC	repair of choupal	21-Jun-06	31-Mar-07	54800	54800	54800	54800	Completed	Baroda
BDPO, Mundlana	TANDIA PANA GANGANA	LADT	Handpump	02-Oct-06	31-Mar-06	11488	11488	11488	11488	Completed	Baroda
BDPO, Mundlana	TANDIA PANA GANGANA	TFC	pawt of street/naali	29-Nov-06	31-Mar-07	79562	79562	79562	79562	Completed	Baroda
BDPO, Mundlana	TANDIA PANA GANGANA	SGRY	pawt of street late to main street,rajender house to raja	07-Aug-06	31-Mar-07	56891	56891	56891	56891	Completed	Baroda
BDPO, Mundlana	TANDIA PANA GANGANA	SGRY	street,dharma house to joginder,repair of vet.hospital	08-Sep-07	31-Mar-08	57883	57883	57883	57883	Completed	Baroda
BDPO, Mundlana	TANDIA PANA GANGANA	IAY	const of 2 houses	11-Jan-07	31-Mar-08	50000	50000	50000	50000	Completed	Baroda
BDPO, Mundlana	TANDIA PANA GANGANA	TFC	pawt of street,harijan to pond	15-Feb-08	31-Mar-08	70000	70000	70000	70000	Completed	Baroda

BDPO, Mundlana	TANDIA PANA GANGANA	TFC	const of naala/naali	12-Oct-07	31-Mar-08	79562	79562	79562	79562	Completed	Baroda
BDPO, Mundlana	PEDRA PANA GANGANA	PRI	const of naala/naali	22-Nov-05	31-Mar-06	35929	35929	35929	35929	Completed	Baroda
BDPO, Mundlana	PEDRA PANA GANGANA	SFC	const of naala/naali	25-Jun-06	31-Mar-07	18445	18445	18445	18445	Completed	Baroda
BDPO, Mundlana	PEDRA PANA GANGANA	LADT	pawt of street	02-Oct-06	31-Mar-06	5550	5550	5550	5550	Completed	Baroda
BDPO, Mundlana	PEDRA PANA GANGANA	SGRY	pawt of street,ramphal house to main street,	07-Aug-05	31-Mar-06	32433	32433	32433	32433	Completed	Baroda
BDPO, Mundlana	PEDRA PANA GANGANA	DP	pawt of street	03-Sep-06	04-Jan-06	70000	70000	70000	70000	Completed	Baroda
BDPO, Mundlana	PEDRA PANA GANGANA	SGRY	street,ramkishan house to beera,gokal house to main street	07-Sep-06	31-Mar-07	37835	37835	37835	37835	Completed	Baroda
BDPO, Mundlana	PEDRA PANA GANGANA	MPLAD	pawt of street	19-Jun-06	11-Oct-06	130000	130000	130000	130000	Completed	Baroda
BDPO, Mundlana	PEDRA PANA GANGANA	DP	pawt of street	13-Mar-07	13-Apr-07	50000	50000	50000	50000	Completed	Baroda
BDPO, Mundlana	PEDRA PANA GANGANA	TFC	const of naala	29-Nov-06	31-Mar-07	53810	53810	53810	53810	Completed	Baroda
BDPO, Mundlana	PEDRA PANA GANGANA	TFC	const of naala	15-Dec-06	31-Mar-07	50000	50000	50000	50000	Completed	Baroda
BDPO, Mundlana	PEDRA PANA GANGANA	TFC	const of naala/naali	21-Nov-07	31-Mar-08	53810	53810	53810	53810	Completed	Baroda

BDPO, Mundlana	PEDRA PANA GANGANA	SGRY	pawt of street,deeo house to choupal	09-Jan-07	31-Mar-08	100000	100000	100000	100000	Completed	Baroda
BDPO, Mundlana	PEDRA PANA GANGANA	SGRY	street,ramniwas house to main gali,deepa house to	07-Aug-07	31-Mar-08	36572	36572	36572	36572	Completed	Baroda
BDPO, Mundlana	HASSANGA RH	PRI	const of naala/naali	12-Feb-05	31-Mar-06	166512	166512	166512	166512	Completed	Gohana
BDPO, Mundlana	HASSANGA RH	SFC	const of naala/naali	23-Aug-06	31-Mar-07	18650	18650	18650	18650	Completed	Gohana
BDPO, Mundlana	HASSANGA RH	LADT	door & window in primary school	02-Aug-06	31-Mar-06	8369	8369	8369	8369	Completed	Gohana
BDPO, Mundlana	HASSANGA RH	SGRY	pawt. Of street	07-Aug-05	31-Mar-06	34000	34000	34000	34000	Completed	Gohana
BDPO, Mundlana	HASSANGA RH	SGRY	pawt. Of street	08-Sep-05	31-Mar-06	137597	137597	137597	137597	Completed	Gohana
BDPO, Mundlana	HASSANGA RH	IAY	const of 3 houses	08-Sep-05	31-Mar-06	75000	75000	75000	75000	Completed	Gohana
BDPO, Mundlana	HASSANGA RH	SGRY	pawt. Of street	08-Sep-06	31-Mar-07	137778	137778	137778	137778	Completed	Gohana
BDPO, Mundlana	HASSANGA RH	DP	CCstreet	21-Feb-07	14-Jun-07	200000	200000	200000	200000	Completed	Gohana
BDPO, Mundlana	HASSANGA RH	TFC	const of naala/naali	30-Nov-06	31-Mar-07	38846	38846	38846	38846	Completed	Gohana
BDPO, Mundlana	HASSANGA RH	TFC	const of naala/naali	12-Mar-07	31-Mar-08	38846	38846	38846	38846	Completed	Gohana

BDPO, Mundlana	HASSANGA RH	SGRY	b/wall of pond	11-Mar-07	31-Mar-08	84644	84644	84644	84644	Completed	Gohana
BDPO, Mundlana	KHANDRAI	PRI	const of naala/naali	12-Feb-05	31-Mar-06	118281	118281	118281	118281	Completed	Gohana
BDPO, Mundlana	KHANDRAI	SFC	pawt of street	08-Sep-06	31-Mar-07	165453	165453	165453	165453	Completed	Gohana
BDPO, Mundlana	KHANDRAI	SFC	const of naali	08-Sep-06	31-Mar-07	60721	60721	60721	60721	Completed	Gohana
BDPO, Mundlana	KHANDRAI	SFC	Handpump	08-Sep-06	31-Mar-07	24000	24000	24000	24000	Completed	Gohana
BDPO, Mundlana	KHANDRAI	LADT	door & window in primary school	03-Oct-06		18270	18270	18270	18270	Completed	Gohana
BDPO, Mundlana	KHANDRAI	SGRY	pawt of street,surta to dalip	07-Aug-05	31-Mar-06	111021	111021	111021	111021	Completed	Gohana
BDPO, Mundlana	KHANDRAI	SGRY	const of 3 houses	08-Jul-05	31-Mar-06	75000	75000	75000	75000	Completed	Gohana
BDPO, Mundlana	KHANDRAI	SGRY	ramsingh,fate to kanahiya house,ram singh house to main	07-Aug-05	31-Mar-06	300840	300840	300840	300840	Completed	Gohana
BDPO, Mundlana	KHANDRAI	IAY	const of 3 houses	11-Jul-05	31-Mar-06	75000	75000	75000	75000	Completed	Gohana
BDPO, Mundlana	KHANDRAI	MPLAD	pipe line(block to patrol pump)	07-Jan-05	05-Mar-06	60000	60000	60000	60000	Completed	Gohana
BDPO, Mundlana	KHANDRAI	SGRY	const of 2 shed	06-Aug-06	31-Mar-07	40000	40000	40000	40000	Completed	Gohana

BDPO, Mundlana	KHANDRAI	SGRY	house to choupal,ramdhari house to chatra,raja	07-Aug-06	31-Mar-07	189042	189042	189042	189042	Completed	Gohana
BDPO, Mundlana	KHANDRAI	IAY	const. of 14 no.houses	07-Aug-06	31-Mar-07	350000	350000	350000	350000	Completed	Gohana
BDPO, Mundlana	KHANDRAI	Misc	const of 4 latterin	12-Jan-06	01-Jan-08	20000	20000	20000	20000	Completed	Gohana
BDPO, Mundlana	KHANDRAI	Misc	const of 2 latterines	12-Jan-06	01-Jan-08	40000	40000	40000	40000	Completed	Gohana
BDPO, Mundlana	KHANDRAI	Misc	Repair of Primary School	12-Jan-06	31-Mar-08	287000	287000	287000	287000	Completed	Gohana
BDPO, Mundlana	KHANDRAI	TFC	const of naala/naali	12-Dec-06	31-Mar-07	126530	126530	126530	126530	Completed	Gohana
BDPO, Mundlana	KHANDRAI	TFC	const of naala/naali	20-Jan-07	31-Mar-07	89555	89555	89555	89555	Completed	Gohana
BDPO, Mundlana	KHANDRAI	TFC	const of naala/naali	15-Dec-07	31-Mar-08	126530	126530	126530	126530	Completed	Gohana
BDPO, Mundlana	KHANDRAI	TFC	const of naala/naali	23-Dec-07	31-Mar-08	50000	50000	50000	50000	Completed	Gohana
BDPO, Mundlana	KHANDRAI	TSC	complex sanitation	12-Jan-06	01-Jan-08	150000	150000	150000	150000	Completed	Gohana
BDPO, Mundlana	KHANDRAI	SGRY	pawt of street,bagdu house to ramdhan house	01-Feb-08	31-Mar-08	100420	100420	100420	100420	Completed	Gohana
BDPO, Mundlana	KHANDRAI	SGRY	const of 2 cattle shed	11-Sep-07	31-Mar-08	50000	50000	50000	50000	Completed	Gohana

BDPO, Mundlana	KHANDRAI	SGRY	const of ! Cattle shed	01-Jan-08	31-Mar-08	25000	25000	25000	25000	Completed	Gohana
BDPO, Mundlana	KHANDRAI	SGRY	street,dhrama house to ramkuwar house,earth work	07-Aug-07	31-Mar-08	164325	164325	164325	164325	Completed	Gohana
BDPO, Mundlana	KHANDRAI	IAY	const of 12no house	08-Sep-07	31-Mar-08	300000	300000	300000	300000	Completed	Gohana
BDPO, Mundlana	SHAMRI LOHCHAB	PRI	const of naala/naali	12-Feb-05	31-Mar-06	65934	65934	65934	65934	Completed	Gohana
BDPO, Mundlana	SHAMRI LOHCHAB	SFC	const of naala/naali	21-Aug-06	31-Mar-07	33847	33847	33847	33847	Completed	Gohana
BDPO, Mundlana	SHAMRI LOHCHAB	SFC	repair of choupal	21-Aug-05	31-Mar-06	44200	44200	44200	44200	Completed	Gohana
BDPO, Mundlana	SHAMRI LOHCHAB	LADT	School Furniture	02-Mar-06	31-Mar-06	10183	10183	10183	10183	Completed	Gohana
BDPO, Mundlana	SHAMRI LOHCHAB	SGRY	pawt of street	07-Aug-05	31-Mar-06	113729	113729	113729	113729	Completed	Gohana
BDPO, Mundlana	SHAMRI LOHCHAB	IAY	const of house	11-Sep-05	31-Mar-06	25000	25000	25000	25000	Completed	Gohana
BDPO, Mundlana	SHAMRI LOHCHAB	MPLAD	const of naala	13-Jan-06	03-Sep-06	220000	220000	220000	220000	Completed	Gohana
BDPO, Mundlana	SHAMRI LOHCHAB	DP	pawt of street	01-Jan-07	26-Mar-07	50000	50000	50000	50000	Completed	Gohana
BDPO, Mundlana	SHAMRI LOHCHAB	SGRY	pawt of street,katrt house to ratan,karma house to road	14-Aug-06	31-Mar-07	67584	67584	67584	67584	Completed	Gohana

BDPO, Mundlana	SHAMRI LOHCHAB	IAY	const of house	11-Mar-06	31-Mar-07	25000	25000	25000	25000	Completed	Gohana
BDPO, Mundlana	SHAMRI LOHCHAB	Misc	const of 1 latterin	12-Jan-06	01-Jan-08	20000	20000	20000	20000	Completed	Gohana
BDPO, Mundlana	SHAMRI LOHCHAB	TFC	const of naala/naali	12-Oct-06	31-Mar-07	106530	106530	106530	106530	Completed	Gohana
BDPO, Mundlana	SHAMRI LOHCHAB	TFC	const of naala/naali	20-Dec-07	31-Mar-08	106530	106530	106530	106530	Completed	Gohana
BDPO, Mundlana	SHAMRI LOHCHAB	SGRY	const of shamshan ghat rasta	09-Jan-07	31-Mar-08	83432	83432	83432	83432	Completed	Gohana
BDPO, Mundlana	SHAMRI BURAN	PRI	pawt of street	13-Dec-05	31-Mar-06	99525	99525	99525	99525	Completed	Gohana
BDPO, Mundlana	SHAMRI BURAN	SFC	pawt of street	09-Aug-06	31-Mar-07	51093	51093	51093	51093	Completed	Gohana
BDPO, Mundlana	SHAMRI BURAN	LADT	pawt of street	21-Feb-06	31-Mar-07	15373	15373	15373	15373	Completed	Gohana
BDPO, Mundlana	SHAMRI BURAN	SGRY	const of houses	11-Sep-05	31-Mar-06	25000	25000	25000	25000	Completed	Gohana
BDPO, Mundlana	SHAMRI BURAN	SGRY	pawt of street	07-Aug-05	31-Mar-06	71694	71694	71694	71694	Completed	Gohana
BDPO, Mundlana	SHAMRI BURAN	IAY	const of houses	08-Jan-05	31-Dec-05	25000	25000	25000	25000	Completed	Gohana
BDPO, Mundlana	SHAMRI BURAN	MPLAD	const of room middle school	13-Sep-05	30-Nov-05	60000	60000	60000	60000	Completed	Gohana

BDPO, Mundlana	SHAMRI BURAN	MPLAD	const of liberary room high school	26-Sep-05	22-Dec-05	60000	60000	60000	60000	Completed	Gohana
BDPO, Mundlana	SHAMRI BURAN	MPLAD	pawt of street,hosiyara house to PWD road	09-Nov-05	22-Dec-05	45000	45000	45000	45000	Completed	Gohana
BDPO, Mundlana	SHAMRI BURAN	DP	repair of dhanak choupal	07-Mar-05	24-Mar-06	60000	60000	60000	60000	Completed	Gohana
BDPO, Mundlana	SHAMRI BURAN	DP	pawt of street,purna house to girdhari	04-Jan-06	21-Jun-06	70000	70000	70000	70000	Completed	Gohana
BDPO, Mundlana	SHAMRI BURAN	SGRY	pawt of street	07-Aug-06	31-Mar-07	60822	60822	60822	60822	Completed	Gohana
BDPO, Mundlana	SHAMRI BURAN	IAY	const of Four house	08-Sep-06	31-Mar-07	100000	100000	100000	100000	Completed	Gohana
BDPO, Mundlana	SHAMRI BURAN	MPLAD	pawt of street	06-Jul-06	11-Oct-06	81000	81000	81000	81000	Completed	Gohana
BDPO, Mundlana	SHAMRI BURAN	TFC	const of naala/naali	28-Dec-06	31-Mar-07	106466	106466	106466	106466	Completed	Gohana
BDPO, Mundlana	SHAMRI BURAN	TFC	const of naala/naali	30-Nov-07	31-Mar-08	106466	106466	106466	106466	Completed	Gohana
BDPO, Mundlana	SHAMRI BURAN	TFC	const of naala/naali	25-Feb-08	31-Mar-08	40000	40000	40000	40000	Completed	Gohana
BDPO, Mundlana	SHAMRI BURAN	SGRY	const of cattle shed	09-May-07	31-Dec-07	25000	25000	25000	25000	Completed	Gohana
BDPO, Mundlana	SHAMRI BURAN	SGRY	pawt of street	06-Jul-07		96526	96526	96526	96526	Completed	Gohana

BDPO, Mundlana	SHAMRI BURAN	IAY	const of 4 houses	16-Sep-07	29-Feb-08	100000	100000	100000	100000	Completed	Gohana
BDPO, Mundlana	SHAMRI BURAN	MPLAD	pawt of street	27-Mar-08	04-Feb-08	42500	42500	42500	42500	Completed	Gohana
BDPO, Mundlana	SAMRI SISAN	SGRY	pawt of street,E.work	07-Aug-05	31-Mar-06	57022	57022	57022	57022	Completed	Gohana
BDPO, Mundlana	SAMRI SISAN	IAY	const of 2 houses	08-Aug-00	31-Dec-05	50000	50000	50000	50000	Completed	Gohana
BDPO, Mundlana	SAMRI SISAN	MPLAD	const of rasta	28-Jun-05	13-Sep-05	95000	95000	95000	95000	Completed	Gohana
BDPO, Mundlana	SAMRI SISAN	DP	pawt of street,zile singh house to azad singh	02-Mar-06	26-Jun-06	75000	75000	75000	75000	Completed	Gohana
BDPO, Mundlana	SAMRI SISAN	PRI	const of naala	12-Oct-05	31-Mar-06	115119	115119	115119	115119	Completed	Gohana
BDPO, Mundlana	SAMRI SISAN	SFC	const of naala	14-Jul-06	31-Mar-07	59100	59100	59100	59100	Completed	Gohana
BDPO, Mundlana	SAMRI SISAN	SFC	const of community centre	20-Aug-06	31-Mar-07	92000	92000	92000	92000	Completed	Gohana
BDPO, Mundlana	SAMRI SISAN	LADT	const. of naali	21-Feb-06	31-Mar-06	17781	17781	17781	17781	Completed	Gohana
BDPO, Mundlana	SAMRI SISAN	TFC	const of naala/naali	26-Dec-06	31-Mar-07	123148	123148	123148	123148	Completed	Gohana
BDPO, Mundlana	SAMRI SISAN	SGRY	pawt of street,E.work	08-Sep-06	31-Mar-07	61127	61127	61127	61127	Completed	Gohana

BDPO, Mundlana	SAMRI SISAN	IAY	const of 4 houses	08-Sep-06	31-Mar-07	100000	100000	100000	100000	Completed	Gohana
BDPO, Mundlana	SAMRI SISAN	MPLAD	pawt of street	03-Dec-07	26-Mar-07	86000	86000	86000	86000	Completed	Gohana
BDPO, Mundlana	SAMRI SISAN	TFC	const. of naala/naali	22-Dec-07	31-Mar-08	123148	123148	123148	123148	Completed	Gohana
BDPO, Mundlana	SAMRI SISAN	SGRY	E.work,shamshangh at	14-Aug-07	31-Mar-08	75470	75470	75470	75470	Completed	Gohana
BDPO, Mundlana	SAMRI SISAN	MPLAD	Pawt. Of street	27-Mar-08	04-Feb-08	54000	54000	54000	54000	Completed	Gohana
District Education Officer, Sonipat	BARODA TUTHAN	Misc	repair work			139000	139000		139000	Completed	Baroda
District Education Officer, Sonipat	BARODA TUTHAN	Misc	Edusat			81965	81965		81965	Completed	Baroda
BDPO, Mundlana	HASSANGA RH	HRDF	Repair of Three Choupal	01-Dec-06	01-Jan-08	138000	138000	138000	138000	Completed	Gohana
BDPO, Mundlana	MATHAND	IAY	Const. of 6 House	01-Nov-07	31-Mar-08	150000	150000	150000	150000	Completed	Baroda
BDPO, Mundlana	GANGESAR	IAY	Const. of three House	04-Sep-07	31-Mar-08	75000	75000	75000	75000	Completed	Baroda
District Education Officer, Sonipat	BICHPARI	Misc	computer lab	01-Apr-08	31-Jul-08	350000	350000			Completed	Baroda
BDPO, Mundlana	AHMADPUR MAJRA	SGRY	Const. of House	01-Dec-05	31-Dec-06	25000	25000	25000	25000	Completed	Baroda

District Education Officer, Sonipat	BICHPARI	Misc	repair work			160300	160300			Completed	Baroda
District Education Officer, Sonipat	BICHPARI	Misc	repair work			21200	21200			Completed	Baroda
BDPO, Mundlana	KOHLA	SGRY	Pound of B/Wall	10-Oct-07	31-Mar-08	100000	100000	100000	100000	Completed	Baroda
BDPO, Mundlana	DHURANA	LADT	Const. of Firini	15-Oct-05	31-Mar-06	100000	100000	100000	100000	Completed	Baroda
BDPO, Mundlana	RANA KHERI	LADT	Pavt. Of Street	20-Oct-05	31-Mar-06	100000	100000	100000	100000	Completed	Baroda
BDPO, Mundlana	SIWANKA	LADT	Pavt. Of Street	25-Nov-05	31-Mar-06	100000	100000	100000	100000	Completed	Baroda
BDPO, Mundlana	KHANPUR KHURD	LADT	Shool Room	24-Nov-05	31-Mar-06	42940	42940	42940	42940	Completed	Baroda
BDPO, Mundlana	SARSADH	LADT	School Furnitute	20-Oct-05	31-Mar-06	20000	20000	20000	20000	Completed	Baroda
BDPO, Mundlana	GANGESAR	SFC	Panchayat Bhawan	10-Jun-06	31-Mar-07	110000	110000	110000	110000	Completed	Baroda
BDPO, Mundlana	ISHAPUR KHERI	SFC	Handpump	20-Apr-06	31-Mar-07	24000	24000	24000	24000	Completed	Baroda
BDPO, Mundlana	JAGSI	SFC	Handpump	15-Mar-06	31-Mar-07	24000	24000	24000	24000	Completed	Baroda
BDPO, Mundlana	KOHLA	SFC	Hand pump	16-Apr-06	31-Mar-07	24000	24000	24000	24000	Completed	Baroda

BDPO, Mundlana	MUNDLANA	SFC	Handpump	16-Apr-06	31-Mar-07	34500	34500	34500	34500	Completed	Baroda
BDPO, Mundlana	ISHAPUR KHERI	TFC	Naala Nali	12-Nov-07	31-Mar-08	123340	123340	123340	123340	Completed	Baroda
BDPO, Mundlana	GANGESAR	TFC	Pavt. Of Street	14-Dec-06	31-Mar-07	200000	200000	200000	200000	Completed	Baroda
BDPO, Mundlana	SAMRI SISAN	TFC	Pavt. Of Street	28-Dec-06	31-Mar-07	200000	200000	200000	200000	Completed	Gohana
BDPO, Mundlana	JAGSI	TFC	Pavt. Of Street	20-Dec-05	31-Mar-06	100000	100000	100000	100000	Completed	Baroda
BDPO, Mundlana	JAGSI SURA	TFC	Pavt. Of Street	11-Dec-05	31-Mar-06	120000	120000	120000	120000	Completed	Baroda
BDPO, Mundlana	PEDRA PANA GANGANA	LADT	Pavt. Of Street	11-Nov-05	31-Mar-06	134500	134500	134500	134500	Completed	Baroda
BDPO, Mundlana	MUNDLANA	SFC	Office Building in Community Hall	21-Apr-06	31-Mar-07	100000	100000	100000	100000	Completed	Baroda
ASCO, Sonipat	MATHAND	Hariyali	W.C.S.	25-Dec-05	03-Mar-06	238980	238980	238980		Completed	Baroda
ASCO, Sonipat	MATHAND	Hariyali	Renovation Tank	28-Mar-06	28-Apr-06	294503	288578	127489		Completed	Baroda
ASCO, Sonipat	MATHAND	Hariyali	Land Leveling	13-Mar-06	09-Apr-06	35600	35600	34815		Completed	Baroda
ASCO, Sonipat	MATHAND	Hariyali	Stump Uprooting	28-Nov-07	29-Dec-07	39170	39090	38895		Completed	Baroda

ASCO, Sonipat	MATHAND	Hariyali	part-II	16-Feb-08	24-Feb-08	56617	60322	41655	Completed	Baroda
ASCO, Sonipat	MATHAND	Hariyali	U.G.P.L.	27-Aug-07	24-Nov-07	465760	465700	465700	Completed	Baroda
ASCO, Sonipat	MUNDLANA	Hariyali	W.C.S.	25-Dec-06	15-Mar-06	180260	180260	180260	Completed	Baroda
ASCO, Sonipat	MUNDLANA	Hariyali	Percolation Tank	16-Apr-06	15-May-06	295987	289967	289967	Completed	Baroda
ASCO, Sonipat	MUNDLANA	Hariyali	Renovation Tank	29-Jun-07	01-Aug-07	368297	361935	350430	Completed	Baroda
ASCO, Sonipat	MUNDLANA	Hariyali	Stump Uprooting	23-Mar-06	12-Apr-06	99445	99445	99000	Completed	Baroda
ASCO, Sonipat	MUNDLANA	Hariyali	Land Leveling	09-Dec-07	28-Dec-07	99946	99946	84954	Completed	Baroda
ASCO, Sonipat	MUNDLANA	Hariyali	part-II	09-Dec-07	28-Dec-07	64413	64413	54751	Completed	Baroda
ASCO, Sonipat	MUNDLANA	Hariyali	U.G.P.L.	27-Aug-07	24-Nov-07	34080	34080	34080	Completed	Baroda
ASCO, Sonipat	JAGSI	Hariyali	W.C.S.	25-Dec-06	15-Mar-06	75890	75890	75890	Completed	Baroda
ASCO, Sonipat	JAGSI	Hariyali	Stump Uprooting	30-Jun-06	01-Aug-06	99180	99178	99178	Completed	Baroda
ASCO, Sonipat	JAGSI	Hariyali	Earthen Bund	15-May-07	11-Jul-07	290840	323155	302858	Completed	Baroda

ASCO, Sonipat	JAGSI	Hariyali	Land Reclamation			91440	91440	91440	In Progress	Baroda
ASCO, Sonipat	JAGSI	Hariyali	Do			29520	27990	27990	In Progress	Baroda
ASCO, Sonipat	BUSANA	Hariyali	U.G.P.L.	25-Dec-05	25-Apr-06	471598	471598	471598	Completed	Baroda
ASCO, Sonipat	BUSANA	Hariyali	P. Tank	13-Nov-06	11-Jan-07	376095	368445	368445	Completed	Baroda
ASCO, Sonipat	BUSANA	Hariyali	Earthen Bund	12-Sep-07	03-Dec-07	344120	351953	351953	Completed	Baroda
ASCO, Sonipat	DHURANA	Hariyali	WCS	25-Dec-05	03-Mar-06	70060	70060	70060	Completed	Baroda
ASCO, Sonipat	DHURANA	Hariyali	Stump Uprooting	24-Feb-06	24-Apr-06	97560	97044	96675	Completed	Baroda
ASCO, Sonipat	DHURANA	Hariyali	part-II	24-Feb-06	24-Apr-06	98576	98565	98550	Completed	Baroda
ASCO, Sonipat	DHURANA	Hariyali	part-III	24-Feb-06	24-Apr-06	94096	94087	94087	Completed	Baroda
ASCO, Sonipat	DHURANA	Hariyali	part-iv	24-Feb-06	24-Apr-06	62410	62404	62250	Completed	Baroda
ASCO, Sonipat	DHURANA	Hariyali	P. Tank	15-Nov-06	10-Jan-07	468849	458411	239161	Completed	Baroda
ASCO, Sonipat	DHURANA	Hariyali	Stump Uprooting	01-Oct-07	25-Nov-07	90051	89459	53542	Completed	Baroda

ASCO, Sonipat	DHURANA	Hariyali	part -II	01-Oct-07	25-Nov-07	98248	98240	98175		Completed	Baroda
ASCO, Sonipat	DHURANA	Hariyali	part-III	01-Oct-07	25-Nov-07	87530	87523	87390		Completed	Baroda
ASCO, Sonipat	DHURANA	Hariyali	Part-IV	01-Oct-07	28-Nov-07	92889	92881	92865		Completed	Baroda
BDPO, Mundlana	MUNDLANA	TSC	Complex Sanitation	12-Jan-06	01-Jan-08	150000	150000	150000	150000	Completed	Baroda
BDPO, Mundlana	ISHAPUR KHERI	Misc	Const. of 2c Laterins	01-Apr-07	01-Jan-08	10000	10000	10000	10000	Completed	Baroda
BDPO, Mundlana	SIWANKA	Misc	Const. of 1 Laterin	01-Apr-07	01-Jan-08	5000	5000	5000	5000	Completed	Baroda
BDPO, Mundlana	BUTANA KUNDU	SFC	Const,. Of Nala & Nali	13-Jun-06	31-Mar-07	93390	93390	93390	93390	Completed	Baroda
BDPO, Mundlana	BUSANA	TSC	Complex Sanitation	12-Jan-06	01-Jan-08	150000	150000	150000	150000	Completed	Baroda
BDPO, Mundlana	MATHAND	TSC	Complex Sanitation	12-Jan-06	01-Jan-08	150000	150000	150000	150000	Completed	Baroda
BDPO, Mundlana	GANGESAR	TSC	Complex Sanitation	12-Jan-06	01-Jan-08	150000	150000	150000	150000	Completed	Baroda
BDPO, Mundlana	BUTANA KEHTLAN	TSC	Complex Sanitation	12-Jan-06	01-Jan-08	150000	150000	150000	150000	Completed	Baroda
S.E., HVPN, Sonipat	MUNDLANA	Misc	Creation of new 132 KV S/S at V Mundlana			12000000				Not Started	Baroda

S.E., HVPN, Sonipat	BICHPARI	Misc	Creation of 33KV S/S at V. Bichpari.			14500000	29700000		381000	Not Started	Baroda
Xen(Panchayati Raj), Sonipat	JAGSI SURA	LADT	Pav.of Street	24-Dec-07	15-Sep-08	1000000	1000000	1000000	150000	In Progress	Baroda
Xen(Panchayati Raj), Sonipat	BUTANA KEHTLAN	HRDF	C.C Street	29-Nov-07	28-Apr-08	874000	874000	500000	821924	Completed	Baroda
Xen(Panchayati Raj), Sonipat	SHAMRI BURAN	HRDF	C.C Street	01-Jun-08	31-Oct-08	3000000	3000000	1500000	1000000	In Progress	Gohana
Xen(Panchayati Raj), Sonipat	KHANDRAI	HRDF	C.C Street	01-Jun-08	31-Aug-08	1000000	1000000	500000	9500000	Completed	Gohana
BDPO, Mundlana	KHANPUR KHURD	HRDF	Const. of Shamshan Shed	17-Oct-07	31-Aug-08	50000	50000	50000	50000	Completed	Baroda
BDPO, Mundlana	KOHLA	HRDF	Waste Water Nala	17-Oct-07	31-Aug-08	196800	196800	196800	196800	Completed	Baroda
BDPO, Mundlana	MEHMUDPU R MANN	HRDF	Const. of Nala	17-Oct-07	31-Aug-08	91000	91000	91000	91000	Completed	Baroda
BDPO, Mundlana	MEHMUDPU R MANN	HRDF	Const. of R/Wall	17-Oct-07	31-Aug-08	283800	283800	283800	283800	Completed	Baroda
BDPO, Mundlana	MUNDLANA	HRDF	Const. of 3 Cowghat	29-Jan-08	31-Aug-08	254600	254600	254600	200000	In Progress	Baroda
Xen(Panchayati Raj), Sonipat	BARODA MOR	HRDF	Pav. Of Streets	14-Jul-08	30-Sep-08	4980000	4980000	2490000	1500000	In Progress	Baroda
Xen(Panchayati Raj), Sonipat	GANGANA	HRDF	Const. of CC street	14-Jul-08	30-Sep-08	5718000	5718000	2859000	1800000	In Progress	Baroda

Xen(Panchayati Raj), Sonipat	GANGANA	HRDF	Const. of R/Wall	14-Jul-08	30-Oct-08	1404000	1404000	702000	0	In Progress	Baroda
Xen(Panchayati Raj), Sonipat	PEDRA PANA GANGANA	LADT	Pav. of Street	24-Dec-07	15-Aug-08	1000000	1000000	1000000	800000	Completed	Baroda
Xen(Panchayati Raj), Sonipat	TANDIA PANA GANGANA	LADT	Pav. Of Street	24-Dec-07	15-Aug-08	1000000	1000000	1000000	800000	Completed	Baroda
BDPO, Sonipat	AHMADPUR MAJRA	NCR									Baroda
Civil Surgeon, Sonipat	Sonipat	MPLAD									Sonipat
Civil Surgeon, Sonipat	MUNDLANA	Misc	Const. of PHC Building		30-Sep-08	8464000	8464000		8464000	In Progress	Baroda
BDPO, Mundlana	CHHATERA	Nrega	Digging of pond			393000	196500	196500		In Progress	Baroda
BDPO, Mundlana	GANGANA	Nrega	R/wall			443700	221850	221850		In Progress	Baroda
BDPO, Mundlana	MATHAND	Nrega	Const. of nala			612000	306000	306000		In Progress	Baroda
BDPO, Mundlana	SIWANKA	Nrega	Digging of nala			278000	139000	139000		In Progress	Baroda
BDPO, Mundlana	AHMADPUR MAJRA	Nrega	Const. of nala			428000	214000	214000		In Progress	Baroda
BDPO, Mundlana	BARODA TUTHAN	Nrega	Const. of Nala			696000	348000	348000		In Progress	Baroda

BDPO, Mundlana	BHADOTI KHAS	Nrega	Digging of nala		520000	260000	260000		In Progress	Baroda
Civil Surgeon, Sonipat	JAGSI	Misc	Const. of PHC Building	30-Sep-08	10696000	10696000		10696000	In Progress	Baroda
Civil Surgeon, Sonipat	BUTANA KUNDU	Misc	Const. of PHC Building	30-Sep-08	10696000	10696000		10696000	In Progress	Baroda
Xen., Marketing Board, Sonipat	MUNDLANA	Misc	Const. Of link road mudlana to dhurana		6094000				Not Started	Baroda
Xen., Marketing Board, Sonipat	MUNDLANA	Misc	const. Of the mudlana to khandpur		10642000				Not Started	Baroda
Xen., Marketing Board, Sonipat	KHANDRAI	Misc	khandpur khurd to khandrai		1448000				Not Started	Gohana
Xen., Marketing Board, Sonipat	BARODA MOR	Misc	baroda to madina		2309000				Not Started	Baroda
Xen., Marketing Board, Sonipat	BARODA MOR	Misc	julana road to p c baroda mor		627000				Not Started	Baroda