

RAI DEVELOPMENT WORK STATUS

Department	Village/MC	Scheme Name	Work_name	Start Date	Status on	Estimated cost	Sanction Amt	Release Amt	Utilize Amt	Status	Constituency
BDPO, Kharkhoda	ASSWARPUR	SGRY	Const.of Street/Nali				43586		43586	Completed	Rai
BDPO, Kharkhoda	AURANGABAD	TFC	Waste Water Nala				66304		66304	Completed	Rai
BDPO, Kharkhoda	BAZIDPUR SABOLI	SFC	Street/Nali				68136		68136	Completed	Rai
BDPO, Kharkhoda	BINDRLOI	SGRY	Const.of Street				47376		47376	Completed	Rai
BDPO, Kharkhoda	BADKHALSA	TFC	Waste Water Nala				70990		70990		Rai
BDPO, Kharkhoda	BHALGARH	SGRY	Earth feeling				52469		52469	Completed	Rai
BDPO, Kharkhoda	BHAIRA BAQIPUR	TFC	Waste Water Nala/Nali				70990		70990		Rai
BDPO, Kharkhoda	ATERNA	SGRY	Earth feeling				74580		74580	Completed	Rai
BDPO, Kharkhoda	ASSWARPUR	SGRY	Earth feeling/Digging Pond				75000		75000	Completed	Rai
BDPO, Kharkhoda	AKBARPUR BAROTA	TFC	Waste Water Nala/Nali				83174		83174	Completed	Rai

Xen., PWD(B&R), Prov.-I, Sonipat	KATLUPUR	3054	Qatalupur to Ghogga Border road	18-May-06	18-May-06	1625000	1625000	1781000	1781000	Completed	Rohat
Xen., PWD(B&R), Prov.-I, Sonipat	NAHRA	3054	G. T. Road to Nahra Bahadurgarh road	17-Nov-06	17-Nov-06	1223000	1223000	759000	759000	Completed	Rai
Xen., PWD(B&R), Prov-II, Sonipat	RAI	3054 (R&B)	road in Rai constituency in Sonipat Distt. PRIORITY-I	24-Oct-07	23-Jul-08	38091000	38091000	29160000	29160000	In Progress	Rai
Xen., PWD(B&R), Prov-II, Sonipat	BHALGARH	3054 (R&B)	reflector on four lanning of Sonipat Bahalgarh road in Sonipat Distt.	24-Apr-08	23-May-08	478000	478000	453000	453000	Completed	Rai
Xen., PWD(B&R), Prov-II, Sonipat	SERSA	5054-(R&B)	Wdg. Stg. of road from Sersa to Khatkar	15-Aug-07	31-Jul-08	17166000	17166000	13041000	13041000	In Progress	Rai
Xen., PWD(B&R), Prov-II, Sonipat	JANTI KALAN	PMGSY	NH-I to Janti Kalan to Janti Khurad (Upto Delhi Border) in Sonipat Distt.	14-Feb-08	14-Nov-08	42741000	42741000	10853000	10853000	In Progress	Rai
Xen., PWD(B&R), Prov-II, Sonipat	JAKHAULI	5054	Jakholi to Atterna	16-Dec-05	31-Dec-07	5336000	5336000	2862000	2862000	Completed	Rai
Xen., PWD(B&R), Prov-II, Sonipat	RAI	LADT	work and 20mm thick premix carpet on various roads in Rai	11-Aug-06	30-Apr-08	10828000	10828000	7627000	7627000	Completed	Rai
Xen., PWD(B&R), Prov-II, Sonipat	RAI	LADT	pc./c tack coat & seal coat typeB various road in Rai Block (LADT)	11-Aug-06	30-Apr-08	4639000	4639000	2520000	2520000	Completed	Rai
Xen., PWD(B&R), Prov-II, Sonipat	BHALGARH	ASIDE	Sonipat road SH-11 (Section Bahalgarh to Sonipat km 68.00to	15-May-07	30-Apr-08	117800000	117800000	85602000	85602000	Completed	Rai
Xen., PWD(B&R), Prov-II, Sonipat	RAI	3054 (R&B)	Jakholi Pebsera Manoli Atterna upto Delhi Border	17-Dec-04	30-Jan-06	389000	389000	264000	264000	Completed	Rai
Xen., PWD(B&R), Prov-II, Sonipat	DAHISERA	3054 (R&B)	Dahisera to Delhi Border	07-Jan-05	30-Jul-05	632000	632000	616000	616000	Completed	Rai

Xen., PWD(B&R), Prov-II, Sonipat	NANGAL KALAN	3054 (R&B)	Nangal kalan to Bad khalsa	07-Jan-05	30-Jul-05	1149000	1149000	1031000	1031000	Completed	Rai
Xen., PWD(B&R), Prov-II, Sonipat	JAKHAULI	3054 (R&B)	Jakholi to Jhundpur road	12-Jan-05	31-Aug-06	887000	887000	961000	961000	Completed	Rai
Xen., PWD(B&R), Prov-II, Sonipat	NANGAL KALAN	3054 (R&B)	Nangal kalan to Patla	11-May-04	15-May-07	1605000	1605000	1494000	1494000	Completed	Rai
Xen., PWD(B&R), Prov-II, Sonipat	JANTI KALAN	3054 (R&B)	G.T.Road to Janti kalan on RD1200 to 1800,2400 to 2950	15-Sep-06	14-Oct-06	493000	493000	554000	554000	Completed	Rai
Xen., PWD(B&R), Prov-II, Sonipat	KUNDLI	3054 (R&B)	various reaches on G.T. road Kundli to Janti Kalan road in Sonipat	15-Sep-06	14-Oct-06	473000	473000	473000	473000	Completed	Rai
Xen., PWD(B&R), Prov-II, Sonipat	NAHRA	3054 (R&B)	of G.T. road Nahra - Bahadurgarh road Km 11.00 to 11.60 in	10-Jul-07	09-Oct-07	1993000	1993000	2181000	2181000	Completed	Rai
Xen., PWD(B&R), Prov-II, Sonipat	BHALGARH	3054 (R&B)	filling on berms on Meerut Sonipat Gohana road (Sec. Meerut to	01-Nov-07	31-Dec-07	157000	157000	95000	95000	Completed	Rai
Xen., PWD(B&R), Prov-II, Sonipat	KUNDLI	3054 (R&B)	Constg. Helipad in HSIDC complex Kundli in Sonipat Distt.	19-Nov-07	26-Nov-07	633000	633000	234000	234000	Completed	Rai
Xen., PWD(B&R), Prov-II, Sonipat	NAHARI	3054 (R&B)	from Nahri to Mallah Majra in Sonapat District.	28-Feb-05	27-Jul-07	11327000	11327000	9590000	9590000	Completed	Rai
Xen., PWD(B&R), Prov-II, Sonipat	RATHDHANA	3054 (R&B)	Pdg.Widening&Strength ening Sonapat Narela Road To Village	14-Sep-06	31-Mar-07	5510000	5510000	5417000	5417000	Completed	Rai
Xen., PWD(B&R), Prov-II, Sonipat	JAKHAULI	5054	Jhundpur and Garhi Bakhtawarpur app road (Under SCSP	01-Dec-07	31-Mar-08	4200000	4200000	3293000	3293000	Completed	Rai
Xen., PWD(B&R), Prov-II, Sonipat	RAI	4202	area houses Senior boys hostel at MNSS Rai in Sonipat Distt.	31-May-08	15-Sep-08	1381000	1381000	30000	30000	In Progress	Rai

Xen., PWD(B&R), Prov-II, Sonipat	RAI	4202	Multipurpose Hall in MNSS Rai in Sonapat District.	01-Apr-07	30-Jun-08	24000000	24000000	13636000	13636000	In Progress	Rai
Xen., PWD(B&R), Prov-II, Sonipat	RAI	4202	Constg. Admin. Block in CRSCE at Murthal in Sonapat Distt.	01-Jan-07	30-Jun-08	23072000	23072000	22571000	22571000	In Progress	Rai
Xen., PWD(B&R), Prov-II, Sonipat	RAI	4202	International size synthetic hockey grass surface(Astro turft) at	15-Dec-07	30-Jun-08	34500000	34500000	2863000	2863000	In Progress	Rai
Xen., PWD(B&R), Prov-II, Sonipat	RAI	4202	Constn. of 2 Nos 770 sft houses at MNSS Rai in Sonipat Distt.	01-Jan-08	30-Jun-08	1062000	1062000	1046000	1046000	In Progress	Rai
Xen., PWD(B&R), Prov-II, Sonipat	RAI	4202	Additional class room with verandah MNSS Rai in Sonipat Distt.	25-Mar-08	30-Sep-08	1314000	1314000	32000	32000	In Progress	Rai
Xen., PWD(B&R), Prov-II, Sonipat	RAI	4202	back side of Junior boys hostel in MNSS Rai in Sonipat Distt.	01-Feb-08	30-Apr-08	243000	243000	0	0	In Progress	Rai
Xen., PWD(B&R), Prov-II, Sonipat	RAI	8443	path from Guest house to Squash Hall practice lawn tennis ground and	25-Jan-08	31-Jul-08	378000	378000	321000	321000	In Progress	Rai
Xen., PWD(B&R), Prov-II, Sonipat	RAI	4202	Constructing 4 Class Rooms in MNSS Rai in Sonapat District.	24-Mar-06	31-Jan-07	1523000	1523000	1323000	1323000	Completed	Rai
Xen., PWD(B&R), Prov-II, Sonipat	RAI	8443	Various Residence at SAI Joshi Chauhan in Sonapat District.	21-Oct-03	31-Mar-07	8800000	8800000	5966000	5966000	Completed	Rai
Xen., PWD(B&R), Prov-II, Sonipat	RAI	8443	Rooms & Toilet in Guest House MNSS Rai in Sonapat District.	01-Apr-06	29-Feb-08	524000	524000	50000	50000	Completed	Rai
Xen., PWD(B&R), Prov-II, Sonipat	RAI	8443	Renovation of Electrical Engineering Block in CRSCE Murthal	16-Jan-06	15-Apr-07	2570000	2570000	1218000	1218000	Completed	Rai
Xen., PWD(B&R), Prov-II, Sonipat	RAI	8443	Mechanical Engg. Block in CRSCE Murthal in Sonapat Distt.	16-Jan-06	15-Apr-07	1715000	1715000	935000	935000	Completed	Rai

Xen., PWD(B&R), Prov-II, Sonipat	RAI	8443	Renovation of Chemical Engg. block in CRSCE Murthal at sonapat	16-Jan-06	15-Apr-07	655000	655000	366000	366000	Completed	Rai
Xen., PWD(B&R), Prov-II, Sonipat	RAI	8443	parking paving with inter lock tiles & car shed with fiber glass sheet	16-Jan-06	01-Jan-07	1917000	1917000	1122000	1122000	Completed	Rai
Xen., PWD(B&R), Prov-II, Sonipat	RAI	2059	of main roads in C.R.S.C.E. at Murthal in Sonepat District -	20-Mar-06	19-May-06	4426000	4426000	4324000	4324000	Completed	Rai
Xen., PWD(B&R), Prov-II, Sonipat	RAI	2059	boundary wall in C.R.S.C.E. at Murthal (West & South side &	15-Mar-05	31-Aug-06	821000	821000	845000	845000	Completed	Rai
Xen., PWD(B&R), Prov-II, Sonipat	RAI	2059	Machine shop & workshop in C.R.S.C.E. at Murthal in Sonepat	31-Mar-06	31-Jan-07	858000	858000	327000	327000	Completed	Rai
Xen., PWD(B&R), Prov-II, Sonipat	RAI	2059	Providing G.I. sheet roofing in Auto Lab, Old canteen, Old Store in	20-Mar-06	31-Jan-07	327000	327000	78000	78000	Completed	Rai
Xen., PWD(B&R), Prov-II, Sonipat	RAI	2059	S/R by pdg. glass panes in work shop block in CRSCE Murthal	01-Apr-06	31-Mar-07	138000	138000	12000	12000	Completed	Rai
Xen., PWD(B&R), Prov-II, Sonipat	RAI	4202	F.F. of Junior Boys Hostel in MNSS Rai in Sonepat District	31-Dec-06	31-Jan-07	1073000	1073000	422000	422000	Completed	Rai
Xen., PWD(B&R), Prov-II, Sonipat	RAI	4202	Quarter Master Store in MNSS Rai In Sonepat District.	24-Mar-06	31-Jan-07	591000	591000	466000	466000	Completed	Rai
Xen., PWD(B&R), Prov-II, Sonipat	RAI	4202	Constg. 5 Nos. Car Garrege in MNSS Rai in Sonepat District	24-Mar-06	31-Jan-07	317000	317000	273000	273000	Completed	Rai
Xen., PWD(B&R), Prov-II, Sonipat	RAI	4202	Constg. Lawn Tennis court in MNSS Rai in Distt Sonipat.	30-Oct-06	31-Dec-06	311000	311000	305000	305000	Completed	Rai
Xen., PWD(B&R), Prov-II, Sonipat	RAI	4202	Modification of Science lab in MNSS Rai in Distt. Sonipat.	01-Dec-06	28-Feb-07	165000	165000	261000	261000	Completed	Rai

Xen., PWD(B&R), Prov-II, Sonipat	RAI	4202	working table for computer rooms in various block in CRSCE	01-Feb-07	31-Mar-07	757000	757000	704000	704000	Completed	Rai
Xen., PWD(B&R), Prov-II, Sonipat	RAI	4202	Construction of 50 mtr shooting range in MNSS Rai	15-Jan-07	31-Mar-08	912000	912000	960000	960000	Completed	Rai
Xen., PWD(B&R), Prov-II, Sonipat	RAI	4202	strong room kote in MNSS Rai in Sonipat Distt.	01-Feb-08	30-Apr-08	82000	82000	70000	70000	Completed	Rai
Xen., PWD(B&R), Prov-II, Sonipat	RAI	8443	Science Sports Block at SAI Joshi Chauhan in Sonepat District.	30-Jul-03	31-Mar-08	21800000	21800000	20300000	20300000	Completed	Rai
Xen., PWD(B&R), Prov-II, Sonipat	RAI	8443	Swimming Pool at SAI Joshi Chauhan in Sonepat District.	02-Jan-04	31-May-07	16700000	16700000	20152000	20152000	Completed	Rai
Xen., PWD(B&R), Prov-II, Sonipat	RAI	8443	Road and Parking at SAI Joshi Chauhan in Sonepat District.	11-Nov-03	31-May-07	2100000	2100000	2452000	2452000	Completed	Rai
Xen., PWD(B&R), Prov-II, Sonipat	RAI	8443	wooden floor of Gymnasium building in MNSS Rai in Sonepat	16-Mar-03	31-Jan-07	950000	950000	543000	543000	Completed	Rai
Xen., PWD(B&R), Prov-II, Sonipat	RAI	8443	Renovation of workshop block in CRSCE Murthal in Sonepat district.	16-Jan-06	30-Nov-06	1715000	1715000	1626000	1626000	Completed	Rai
Xen., PWD(B&R), Prov-II, Sonipat	RAI	8443	wooden flooring in stage of Bansi Lal Auditorium in MNSS Rai in Sonipat	01-Jan-08	31-Mar-08	517000	517000	520000	520000	Completed	Rai
Xen., PWD(B&R), Prov-II, Sonipat	RAI	8443	terracing of roof canteen, Post office, Stores , buildings in	01-Oct-07	31-Dec-07	220000	220000	127000	127000	Completed	Rai
Xen., PWD(B&R), Prov-II, Sonipat	RAI	8443	terracing Admn. Block in MNSS Rai in Sonipat Distt.	01-Nov-07	31-Dec-07	216000	216000	202000	202000	Completed	Rai
Xen(Panchayati Raj), Sonipat	AKBARPUR BAROTA	WS Report	CC Street	15-Feb-07	30-Aug-07	50000	50000	50000	46241	Completed	Rai

Xen(Panchayati Raj), Sonipat	AKBARPUR BAROTA	WS Report	Rasta	15-Feb-07	31-Jul-07	75000	75000	75000	72416	Completed	Rai
Xen(Panchayati Raj), Sonipat	AKBARPUR BAROTA	HRDF	Pav. Of street	05-Dec-07	08-Jun-31	1000000	1000000	1000000	990000	Completed	Rai
Xen(Panchayati Raj), Sonipat	ASSWARPUR	HRDF	Pav. Of street	05-Dec-07	30-Jun-08	1000000	1000000	1000000	950000	Completed	Rai
Xen(Panchayati Raj), Sonipat	BADMALIK	Misc	Patwar khana	01-Feb-06	27-Aug-07	20000	20000	20000	20000	Completed	Rai
Xen(Panchayati Raj), Sonipat	BADMALIK	Anganwadi	Anganwadi Center	09-Apr-07	31-Dec-07	466000	466000	466000	358863	Completed	Rai
Xen(Panchayati Raj), Sonipat	BADMALIK	LADT	Pav. Of street	05-Dec-07	04-Dec-08	1000000	1000000	1000000	800000	In Progress	Rai
Xen(Panchayati Raj), Sonipat	BADKHALSA	LADT	Pav. Of street	05-Dec-07	04-Dec-08	1000000	1000000	1000000	500000	In Progress	Rai
Xen(Panchayati Raj), Sonipat	BADKHALSA	VETY	Repai of GVD	03-Mar-08	30-Sep-08	202000	202000	202000	60000	In Progress	Rai
Xen(Panchayati Raj), Sonipat	BAZIDPUR SABOLI	HRDF	Pav. Of street	05-Dec-07	08-Jun-31	1000000	1000000	1000000	1000000	Completed	Rai
Xen(Panchayati Raj), Sonipat	BHAIRA BAQIPUR	LADT	Pav. Of street	05-Dec-07	31-Aug-08	1000000	1000000	1000000	800000	Completed	Rai
Xen(Panchayati Raj), Sonipat	BHALGARH	Anganwadi	Anganwadi Center	23-Feb-07	31-Dec-07	233000	233000	233000	227000	Completed	Rai
Xen(Panchayati Raj), Sonipat	AKBARPUR BAROTA	HRDF	Repair of GSSS	25-Jun-06	07-Feb-07	800000	800000	800000	800000	Completed	Rai

Xen(Panchayati Raj), Sonipat	AKBARPUR BAROTA	HRDF	2 School Room	16-Dec-05	07-Feb-06	214400	214400	214400	214400	Completed	Rai
Xen(Panchayati Raj), Sonipat	AKBARPUR BAROTA	ZP-SGRY	Phirini near Pond	01-Mar-06	07-Mar-06	51121	51121	51121	51121	Completed	Rai
Xen(Panchayati Raj), Sonipat	AKBARPUR BAROTA	ZP-SGRY	Diggind of pond	01-Mar-06	30-Mar-06	99120	99120	99120	99120	Completed	Rai
Xen(Panchayati Raj), Sonipat	AKBARPUR BAROTA	TFC	Hand pump 4 No	31-Mar-07	30-Jun-07	104000	104000	104000	99424	Completed	Rai
Xen(Panchayati Raj), Sonipat	AKBARPUR BAROTA	TFC	Const. of Nala (sc)	20-Dec-07	28-Feb-08	50000	50000	50000	50000	Completed	Rai
Xen(Panchayati Raj), Sonipat	AKBARPUR BAROTA	TFC	Const. of Nala (sc)	27-Feb-08	31-Mar-08	75000	75000	75000	72033	Completed	Rai
Xen(Panchayati Raj), Sonipat	ATERNA	HRDF	CC Street	14-Mar-07	13-Jul-07	770000	770000	770000	710000	Completed	Rai
Xen(Panchayati Raj), Sonipat	ATERNA	LADT	Pav. Of Street	13-Jul-07	31-Dec-07	1000000	1000000	1000000	950000	Completed	Rai
Xen(Panchayati Raj), Sonipat	AURANGABAD	HRDF	CC Street	30-Mar-07	29-Jun-07	566000	566000	566000	440347	Completed	Rai
Xen(Panchayati Raj), Sonipat	AURANGABAD	LADT	Pav. Of Street	13-Jul-07	30-Nov-07	1000000	10090000	1000000	1000000	Completed	Rai
Xen(Panchayati Raj), Sonipat	BADMALIK	HRDF	Repair of GHS	23-May-06	30-Aug-06	138000	138000	138000	125159	Completed	Rai
Xen(Panchayati Raj), Sonipat	BADMALIK	LADT	Handpump	18-Jan-06	24-Feb-06	30000	30000	30000	25597	Completed	Rai

Xen(Panchayati Raj), Sonipat	BADMALIK	ZP-SGRY	Pav. Of street	01-Aug-05	31-Aug-05	25000	25000	25000	25000	Completed	Rai
Xen(Panchayati Raj), Sonipat	BADMALIK	ZP-SGRY	Street	13-Jan-06	20-Jan-06	35000	35000	35000	13535	Completed	Rai
Xen(Panchayati Raj), Sonipat	BADMALIK	ZP-SGRY	Street	24-Jan-06	23-Jan-06	22890	22890	22890	22890	Completed	Rai
Xen(Panchayati Raj), Sonipat	BADMALIK	ZP-SGRY	Pav. Of street	01-Sep-05	30-Sep-05	25000	25000	25000	25525	Completed	Rai
Xen(Panchayati Raj), Sonipat	BADMALIK	HRDF	Const. Of CC Street & Drain	14-Mar-07	13-Oct-07	334000	334000	334000	186785	Completed	Rai
Xen(Panchayati Raj), Sonipat	BADMALIK	ZP-SGRY	Handpump	10-Oct-06	13-Oct-06	141941	141941	141941	141941	Completed	Rai
Xen(Panchayati Raj), Sonipat	BADMALIK	ZP-SGRY	Handpump	24-Feb-07	06-Mar-07	78104	78104	78104	78104	Completed	Rai
Xen(Panchayati Raj), Sonipat	BADMALIK	ZP-SGRY	Street	01-Mar-07	31-Mar-07	92279	92279	92279	92279	Completed	Rai
Xen(Panchayati Raj), Sonipat	BADMALIK	TFC	Hand pump 4 No	08-Jan-07	30-Jun-07	100000	100000	100000	91708	Completed	Rai
Xen(Panchayati Raj), Sonipat	BADMALIK	TFC	Hand pump 8 No	31-Mar-07	30-Jun-07	208000	208000	208000	206642	Completed	Rai
Xen(Panchayati Raj), Sonipat	BHOWAPUR	HRDF	Pav. Of street	05-Dec-07	17-Jun-08	1000000	1000000	1000000	996000	Completed	Rai
Xen(Panchayati Raj), Sonipat	BADMALIK	TFC	Nala	27-Feb-08	31-Mar-08	90000	90000	90000	94962	Completed	Rai

Xen(Panchayati Raj), Sonipat	BADKHALSA	HRDF	Repair of GPS	07-Jul-06	30-Nov-06	80500	80500	80500	45005	Completed	Rai
Xen(Panchayati Raj), Sonipat	BADKHALSA	ZP-SGRY	Street	01-Sep-05	30-Sep-05	25000	25000	25000	17747	Completed	Rai
Xen(Panchayati Raj), Sonipat	BADKHALSA	ZP-SGRY	Three Hand pump	24-Nov-05	30-Nov-05	78000	78000	78000	78000	Completed	Rai
Xen(Panchayati Raj), Sonipat	BADKHALSA	ZP-SGRY	Handpump	10-Oct-06	12-Oct-06	57686	57686	57686	57686	Completed	Rai
Xen(Panchayati Raj), Sonipat	BAZIDPUR SABOLI	HRDF	Harijan gali	20-Mar-06	31-Mar-07	480000	480000	480000	152263	Completed	Rai
Xen(Panchayati Raj), Sonipat	BAZIDPUR SABOLI	TFC	Const. Of Nala.Drain	27-Feb-08	31-Mar-08	125000	125000	125000	67915	Completed	Rai
Xen(Panchayati Raj), Sonipat	BHAIRA BAQIPUR	HRDF	Pav. Of Phirni	16-Dec-05	26-Mar-06	482000	482000	482000	482033	Completed	Rai
Xen(Panchayati Raj), Sonipat	BHAIRA BAQIPUR	ZP-SGRY	Ringh Badh	01-Nov-05	31-Dec-05	183000	183000	183000	187919	Completed	Rai
Xen(Panchayati Raj), Sonipat	BHAIRA BAQIPUR	TFC	Handpump	08-Jan-07	30-Jun-07	25000	25000	25000	27522	Completed	Rai
Xen(Panchayati Raj), Sonipat	BHALGARH	HRDF	CC Gali	30-Mar-06	31-Aug-06	223500	223500	223500	228674	Completed	Rai
Xen(Panchayati Raj), Sonipat	BHALGARH	LADT	Pav. Of Street	13-Jul-07	31-Jan-08	1000000	1000000	1000000	900000	Completed	Rai
Xen(Panchayati Raj), Sonipat	BHALGARH	HRDF	CC Street	07-Jan-08	31-Dec-08	2817000	2817000	1408500	100000	In Progress	Rai

Xen(Panchayati Raj), Sonipat	BHOWAPUR	ZP-SGRY	Diggind of pond	01-Mar-06	31-Mar-06	100000	100000	100000	100000	Completed	Rai
Xen(Panchayati Raj), Sonipat	BHOWAPUR	ZP-SGRY	Earth filling	01-Mar-07	31-Mar-07	50000	50000	50000	50232	Completed	Rai
Xen(Panchayati Raj), Sonipat	BHOWAPUR	HRDF	Pav of School	16-Dec-05	12-Mar-06	173000	173000	173000	172000	Completed	Rai
Xen(Panchayati Raj), Sonipat	BINDRLOI	HRDF	Repair of GHS	04-Jul-06	30-Nov-06	241000	241000	241000	241000	Completed	Rai
Xen(Panchayati Raj), Sonipat	BINDRLOI	HRDF	CC Street	16-Dec-05	31-May-06	169500	169500	169500	175020	Completed	Rai
Xen(Panchayati Raj), Sonipat	BINDRLOI	HRDF	Shamshan Ghat	16-Dec-05	31-Jul-06	139000	139000	139000	101260	Completed	Rai
Xen(Panchayati Raj), Sonipat	BINDRLOI	ZP-SGRY	Earth Filling in School Ground	01-Dec-05	31-Dec-05	60000	60000	60000	43680	Completed	Rai
Xen(Panchayati Raj), Sonipat	BINDRLOI	HRDF	BC chopal	10-Jan-08	09-May-08	407000	407000	407000	367000	Completed	Rai
Xen(Panchayati Raj), Sonipat	CHHATEHARA BAHADURPUR	HRDF	CC Street	16-Dec-05	30-Jul-06	286000	286000	286000	286000	Completed	Rai
Xen(Panchayati Raj), Sonipat	CHHATEHARA BAHADURPUR	LADT	Pav. Of Street	13-Jul-07	31-Dec-07	1000000	1000000	1000000	980000	Completed	Rai
Xen(Panchayati Raj), Sonipat	DAHISERA	HRDF	CC Street	14-Mar-07	13-Jun-07	351000	351000	351000	323000	Completed	Rai
Xen(Panchayati Raj), Sonipat	DAHISERA	LADT	Pav. Of Street	13-Jul-07	15-Apr-08	1000000	1000000	1000000	1000000	Completed	Rai

Xen(Panchayati Raj), Sonipat	GARHI BALA	HRDF	Repair of GHS	04-May-06	30-Aug-06	270000	270000	270000	288876	Completed	Rai
Xen(Panchayati Raj), Sonipat	GARHI BALA	HRDF	B/Wall	16-Dec-05	28-Feb-06	227600	227600	227600	213036	Completed	Rai
Xen(Panchayati Raj), Sonipat	GARH MIRAKPUR	HRDF	B/Wall	16-Dec-05	30-Sep-06	132200	132200	132200	105221	Completed	Rai
Xen(Panchayati Raj), Sonipat	GARH MIRAKPUR	HRDF	CC Street	16-Dec-05	31-Oct-06	210500	210500	210500	205913	Completed	Rai
Xen(Panchayati Raj), Sonipat	HALALPUR	HRDF	Repair of GHS (B& G)	23-May-06	31-Aug-06	419000	419000	419000	423021	Completed	Rohat
Xen(Panchayati Raj), Sonipat	HALALPUR	HRDF	Pav. Of street	28-Feb-06	31-May-06	130000	130000	130000	128261	Completed	Rohat
Xen(Panchayati Raj), Sonipat	HALALPUR	TFC	Samrsible Pump	08-Jan-07	30-Jun-07	100000	100000	100000	100000	Completed	Rohat
Xen(Panchayati Raj), Sonipat	BINDRLOI	LADT	Pav. Of street	05-Dec-07	04-Dec-08	1000000	1000000	1000000	800000	In Progress	Rai
Xen(Panchayati Raj), Sonipat	JAGDISHPUR	HRDF	CC Gali	31-Mar-06	31-Oct-06	298000	298000	298000	298000	Completed	Rai
Xen(Panchayati Raj), Sonipat	JAJAL	LADT	Pav. Of Street	13-Jul-07	31-Jan-08	1000000	1000000	1000000	900000	Completed	Rai
Xen(Panchayati Raj), Sonipat	JAJAL	ZP-SGRY	Diggind of pond	01-Jan-07	31-Jan-07	50000	50000	50000	49910	Completed	Rai
Xen(Panchayati Raj), Sonipat	JAJAL	TFC	Handpump	31-Mar-07	30-Jun-07	27000	27000	27000	28484	Completed	Rai

Xen(Panchayati Raj), Sonipat	JAKHAULI	HRDF	Repair of GSSS	26-May-06	05-Feb-07	900000	900000	900000	90000	Completed	Rai
Xen(Panchayati Raj), Sonipat	JAKHAULI	ZP-SGRY	Hand pump 4 No	01-Mar-06	05-Mar-06	98280	98280	98280	98280	Completed	Rai
Xen(Panchayati Raj), Sonipat	JAKHAULI	ZP-SGRY	Diggind of pond & Filling	01-Feb-06	30-Mar-06	139830	139830	139830	139830	Completed	Rai
Xen(Panchayati Raj), Sonipat	JAKHAULI	ZP-SGRY	B/Wall of Kabristan	01-Dec-06	31-Dec-06	115000	115000	115000	114682	Completed	Rai
Xen(Panchayati Raj), Sonipat	JAKHAULI	TFC	Handpump	08-Jan-07	30-Jun-07	25000	25000	25000	28394	Completed	Rai
Xen(Panchayati Raj), Sonipat	JAKHAULI	TFC	Handpump	31-Mar-07	30-Jun-07	27000	27000	27000	25890	Completed	Rai
Xen(Panchayati Raj), Sonipat	CHHATEHARA BAHADURPUR	Anganwadi	Anganwadi Center	23-Feb-07	31-Oct-07	233000	233000	233000	233000	Completed	Rai
Xen(Panchayati Raj), Sonipat	JAKHAULI	Model Vil	Modill Village	26-Sep-07	31-Oct-08	36655000	36655000	13000000	28000000	In Progress	Rai
Xen(Panchayati Raj), Sonipat	JAKHAULI	TFC	6 Hand pump (sc)	20-Dec-07	28-Feb-08	150000	150000	150000	129247	Completed	Rai
Xen(Panchayati Raj), Sonipat	JANTI KALAN	HRDF	Repair of GHS	23-May-06	30-Aug-06	282500	282500	282500	282500	Completed	Rai
Xen(Panchayati Raj), Sonipat	JANTI KALAN	ZP-SGRY	Two hand Pump	24-Nov-05	26-Nov-05	48740	48740	48740	48740	Completed	Rai
Xen(Panchayati Raj), Sonipat	JANTI KALAN	LADT	Pav. Of Street	13-Jul-07	15-May-08	1000000	1000000	1000000	1000000	Completed	Rai

Xen(Panchayati Raj), Sonipat	JANTI KALAN	ZP-SGRY	Handpump	10-Oct-06	13-Oct-06	56494	56494	56494	56494	Completed	Rai
Xen(Panchayati Raj), Sonipat	JANTI KALAN	TFC	Handpump	08-Jan-07	30-Jun-07	25000	25000	25000	27430	Completed	Rai
Xen(Panchayati Raj), Sonipat	JANTI KALAN	TFC	Hand Pump (sc)	27-Feb-08	31-Mar-08	50000	50000	50000	34079	Completed	Rai
Xen(Panchayati Raj), Sonipat	JOSI JAT	LADT	Pav. Of Street	13-Jul-07	15-Nov-07	1000000	1000000	1000000	960000	Completed	Rai
Xen(Panchayati Raj), Sonipat	JOSI JAT	HRDF	CC Pav. Of Pherni	28-Jul-08	31-Oct-08	2474000	2474000	1237000	0	In Progress	Rai
Xen(Panchayati Raj), Sonipat	JOSI JAT	TFC	Handpump	27-Feb-08	31-Mar-08	125000	125000	125000	131222	Completed	Rai
Xen(Panchayati Raj), Sonipat	JHUNDPUR	ZP-SGRY	Two hand Pump	25-Oct-05	26-Oct-05	21579	21579	21579	21579	Completed	Rai
Xen(Panchayati Raj), Sonipat	JHUNDPUR	HRDF	CC Gali	20-Jun-08	19-Sep-08	345000	345000	345000	267000	Completed	Rai
Xen(Panchayati Raj), Sonipat	KATLUPUR	HRDF	Repair of GHS	23-May-06	31-Mar-07	400000	400000	400000	402498	Completed	Rohat
Xen(Panchayati Raj), Sonipat	KATLUPUR	ZP-SGRY	Street	01-Mar-06	30-Mar-06	56062	56062	56062	56062	Completed	Rohat
Xen(Panchayati Raj), Sonipat	KATLUPUR	ZP-SGRY	Street	01-Mar-07	31-Mar-07	80000	80000	80000	799773	Completed	Rohat
Xen(Panchayati Raj), Sonipat	KHATKAR	HRDF	Pav. Of street	16-Dec-05	31-Jan-06	184000	184000	184000	148104	Completed	Rai

Xen(Panchayati Raj), Sonipat	KHATKAR	TFC	Handpump	08-Jan-07	30-Jun-07	25000	25000	25000	27372	Completed	Rai
Xen(Panchayati Raj), Sonipat	KHATKAR	HRDF	CC Street	04-Jan-08	03-May-08	493000	493000	493000	490000	Completed	Rai
Xen(Panchayati Raj), Sonipat	KHERI MANAJAT	HRDF	Repair of GMS	22-Jun-06	31-Dec-06	240000	240000	240000	240444	Completed	Rai
Xen(Panchayati Raj), Sonipat	KHERI MANAJAT	HRDF	Pav. Of street	16-Dec-05	30-Jun-06	242500	242500	242500	217006	Completed	Rai
Xen(Panchayati Raj), Sonipat	KHERI MANAJAT	ZP-SGRY	R/Wall	01-Oct-06	31-Oct-06	99656	99656	99656	99656	Completed	Rai
Xen(Panchayati Raj), Sonipat	KHERI MANAJAT	TFC	Nala	08-Jan-07	30-Jun-07	50000	50000	50000	53739	Completed	Rai
Xen(Panchayati Raj), Sonipat	KHEWRA	HRDF	Repair of GHS	10-Jul-06	31-Dec-06	595000	595000	595000	595000	Completed	Rai
Xen(Panchayati Raj), Sonipat	KHEWRA	ZP-SGRY	Handpump	01-Mar-07	05-Mar-07	118666	118666	118666	118666	Completed	Rai
Xen(Panchayati Raj), Sonipat	KHEWRA	ZP-SGRY	Handpump	10-Oct-06	12-Oct-06	28803	28803	28803	28803	Completed	Rai
Xen(Panchayati Raj), Sonipat	KHEWRA	HRDF	CC Street	20-Mar-08	30-Sep-08	837000	837000	500000	400000	In Progress	Rai
Xen(Panchayati Raj), Sonipat	KHEWRA	HRDF	Community center	20-Mar-08	30-Sep-08	765000	765000	500000	250000	In Progress	Rai
Xen(Panchayati Raj), Sonipat	KHURAMUR	LADT	Pav. Of Street	13-Jul-07	31-Dec-07	1000000	1000000	1000000	1000000	Completed	Rai

Xen(Panchayati Raj), Sonipat	KHURAMUR	ZP-SGRY	Diggind of pond	01-Jan-07	31-Jan-07	150000	150000	150000	149378	Completed	Rai
Xen(Panchayati Raj), Sonipat	KUNDLI	HRDF	CC Gali	25-Jun-08	24-Sep-08	700000	700000	500000	400000	In Progress	Rai
Xen(Panchayati Raj), Sonipat	LIWAN	TFC	4 Hand pump (sc)	20-Dec-07	28-Feb-08	100000	100000	100000	95254	Completed	Rai
Xen(Panchayati Raj), Sonipat	LIWASPUR	HRDF	Repair of GMS	24-May-06	30-Sep-06	201000	201000	201000	201000	Completed	Rai
Xen(Panchayati Raj), Sonipat	LIWASPUR	HRDF	Pav. Of street	16-Dec-05	28-Mar-06	136000	136000	136000	136531	Completed	Rai
Xen(Panchayati Raj), Sonipat	LIWASPUR	Model Vil	Modal Village	23-Jan-08	22-Nov-08	12500000	12500000	5590000	2500000	In Progress	Rai
Xen(Panchayati Raj), Sonipat	MALHA MAJRA	TFC	Const. Of Nalies	20-Dec-07	15-Jul-08	50000	50000	50000	0	Completed	Rai
Xen(Panchayati Raj), Sonipat	GARHI BALA	HRDF	Pav. Of street	05-Dec-07	30-Jun-08	1000000	1000000	1000000	900000	Completed	Rai
Xen(Panchayati Raj), Sonipat	MANAULI	LADT	Pav. Of Street	13-Jul-07	31-Dec-07	1000000	1000000	1000000	950000	Completed	Rai
Xen(Panchayati Raj), Sonipat	MANAULI	ZP-SGRY	Street	01-Mar-07	31-Mar-07	70000	70000	70000	68800	Completed	Rai
Xen(Panchayati Raj), Sonipat	MANAULI	HRDF	BC chopal	04-Jan-08	15-Sep-08	407000	407000	407000	340000	In Progress	Rai
Xen(Panchayati Raj), Sonipat	MANAULI	TFC	Handpump	27-Feb-08	31-Mar-08	25000	25000	25000	33112	Completed	Rai

Xen(Panchayati Raj), Sonipat	MOHMADABAD	HRDF	Pav. Of street	16-Dec-05	30-Sep-06	342000	342000	342000	347279	Completed	Rai
Xen(Panchayati Raj), Sonipat	MOHMADABAD	ZP-SGRY	R/Wall	01-Mar-07	12-Mar-07	50000	50000	50000	50000	Completed	Rai
Xen(Panchayati Raj), Sonipat	NAHRA	HRDF	Repair of GMS & GGSSS	24-May-06	31-Aug-06	689000	689000	689000	613429	Completed	Rai
Xen(Panchayati Raj), Sonipat	NAHRA	HRDF	CC Street	14-Mar-07	13-Jun-07	334000	334000	334000	297565	Completed	Rai
Xen(Panchayati Raj), Sonipat	NAHRA	LADT	Pav. Of Street	13-Jul-07	15-May-08	1000000	1000000	1000000	993000	Completed	Rai
Xen(Panchayati Raj), Sonipat	NAHRA	TFC	Submersibl Pump	27-Feb-08	31-Mar-08	90000	90000	90000	80000	Not Started	Rai
Xen(Panchayati Raj), Sonipat	NAHARI	HRDF	Repair of GGSSS	24-May-06	31-Aug-07	1500000	1500000	750000	830818	Completed	Rai
Xen(Panchayati Raj), Sonipat	NAHARI	HRDF	4 School	30-Mar-06	07-Jan-07	428800	428800	428800	428000	Completed	Rai
Xen(Panchayati Raj), Sonipat	NAHARI	ZP-SGRY	Pav. Of street	01-Aug-05	19-Jan-06	60000	60000	60000	53239	Completed	Rai
Xen(Panchayati Raj), Sonipat	NAHARI	ZP-SGRY	Pav. Of street	01-Aug-05	30-Sep-05	60000	60000	60000	59985	Completed	Rai
Xen(Panchayati Raj), Sonipat	NAHARI	ZP-SGRY	Street	01-Mar-07	11-Mar-07	49980	49980	49980	49980	Completed	Rai
Xen(Panchayati Raj), Sonipat	NANGAL KALAN	LADT	Pav. Of Street	13-Jul-07	15-Nov-07	1000000	1000000	1000000	993000	Completed	Rai

Xen(Panchayati Raj), Sonipat	NASHIRPUR BANGER	ZP-SGRY	Pav. Of street	01-Mar-07	31-Mar-07	80000	80000	80000	82534	Completed	Rai
Xen(Panchayati Raj), Sonipat	GARH MIRAKPUR	LADT	Pav. Of street	05-Dec-07	04-Dec-08	1000000	1000000	1000000	600000	In Progress	Rai
Xen(Panchayati Raj), Sonipat	NATHUPUR	HRDF	CC Street	16-Dec-05	31-Jul-06	233400	233400	233400	243961	Completed	Rai
Xen(Panchayati Raj), Sonipat	PABSRA	HRDF	Shamshan Ghat	16-Dec-05	31-May-06	230300	230300	230300	230535	Completed	Rai
Xen(Panchayati Raj), Sonipat	PABSRA	LADT	Pav. Of Street	13-Jul-07	31-Dec-07	1000000	1000000	1000000	1000000	Completed	Rai
Xen(Panchayati Raj), Sonipat	PABSRA	TFC	Handpump	27-Feb-08	31-Mar-08	50000	50000	50000	32806	Completed	Rai
Xen(Panchayati Raj), Sonipat	PALRA	LADT	Pav. Of Street	13-Jul-07	31-Dec-07	1000000	1000000	1000000	980000	Completed	Rai
Xen(Panchayati Raj), Sonipat	PALRI KALAN	HRDF	Shamshan Ghat	14-Mar-07	13-Jun-07	438000	438000	438000	412621	Completed	Rai
Xen(Panchayati Raj), Sonipat	PALRI KHURD	HRDF	CC Street	16-Dec-05	30-Oct-06	285000	285000	285000	289000	Completed	Rai
Xen(Panchayati Raj), Sonipat	PATLA	TFC	Hand Pump 2 No	31-Mar-07	30-Jun-07	54000	54000	54000	51873	Completed	Rai
Xen(Panchayati Raj), Sonipat	RAI	HRDF	Repair of GHS	24-May-06	31-Jul-07	800000	800000	400000	423027	Completed	Rai
Xen(Panchayati Raj), Sonipat	RAI	LADT	Pav. Of Street	13-Jul-07	31-Jan-08	1000000	1000000	1000000	980000	Completed	Rai

Xen(Panchayati Raj), Sonipat	HALALPUR	HRDF	Pav. Of street	05-Dec-07	25-Mar-08	1000000	1000000	1000000	996000	Completed	Rohat
Xen(Panchayati Raj), Sonipat	RATHDHANA	HRDF	Repair of GHS	25-Jun-06	07-Feb-07	644000	644000	644000	637768	Completed	Rai
Xen(Panchayati Raj), Sonipat	RATHDHANA	HRDF	CC Street	27-Feb-06	29-Sep-06	516000	516000	500000	500000	Completed	Rai
Xen(Panchayati Raj), Sonipat	RATHDHANA	HRDF	B/Wall	09-Feb-06	28-Aug-06	300000	300000	300000	281319	Completed	Rai
Xen(Panchayati Raj), Sonipat	RATHDHANA	HRDF	Cost of Phirini	09-Feb-06	03-Oct-06	228000	228000	228000	223786	Completed	Rai
Xen(Panchayati Raj), Sonipat	RATHDHANA	ZP-SGRY	Street	13-Mar-06	25-Mar-06	33309	33309	33309	33309	Completed	Rai
Xen(Panchayati Raj), Sonipat	RATHDHANA	HRDF	Const of 4no school	30-Mar-07	29-Aug-07	428800	428800	428800	428800	Completed	Rai
Xen(Panchayati Raj), Sonipat	RATHDHANA	ZP-SGRY	R/Wall	01-Oct-06	31-Dec-06	275000	275000	275000	275082	Completed	Rai
Xen(Panchayati Raj), Sonipat	RATHDHANA	ZP-SGRY	Handpump	01-Mar-06	02-Mar-06	24592	24592	24592	24592	Completed	Rai
Xen(Panchayati Raj), Sonipat	RATHDHANA	TFC	Nala	08-Jan-07	15-Aug-07	50000	50000	50000	53944	Completed	Rai
Xen(Panchayati Raj), Sonipat	RATHDHANA	HRDF	Cost of Rasta & Drain	15-Feb-06	29-Sep-06	257400	257400	257400	257400	Completed	Rai
Xen(Panchayati Raj), Sonipat	SAFIABAD	HRDF	B/Wall	16-Dec-05	30-Jun-06	228000	228000	228000	196287	Completed	Rai

Xen(Panchayati Raj), Sonipat	SAFIABAD	LADT	Pav. Of Street	13-Jul-07	15-May-08	1000000	1000000	1000000	1000000	Completed	Rai
Xen(Panchayati Raj), Sonipat	SERSA	HRDF	CC Street	14-Mar-07	13-Jun-07	330000	330000	330000	288842	Completed	Rai
Xen(Panchayati Raj), Sonipat	SERSA	LADT	Pav. Of Street	13-Jul-07	15-Nov-07	1000000	1000000	1000000	998000	Completed	Rai
Xen(Panchayati Raj), Sonipat	SERSA	ZP-SGRY	Handpump	01-Mar-07	05-Mar-07	55557	55557	55557	55557	Completed	Rai
Xen(Panchayati Raj), Sonipat	SERSA	TFC	Habdump 2No	08-Jan-07	30-Jun-07	50000	50000	50000	55256	Completed	Rai
Xen(Panchayati Raj), Sonipat	JAGDISHPUR	HRDF	Pav. Of street	05-Dec-07	30-Jun-08	1000000	1000000	1000000	986000	Completed	Rai
Xen(Panchayati Raj), Sonipat	TONKI	HRDF	Shamshan Ghat	16-Dec-05	03-Apr-06	176900	176900	176900	168815	Completed	Rai
Xen(Panchayati Raj), Sonipat	TONKI	HRDF	CC Street	04-Jan-08	15-Jul-08	493000	493000	493000	471000	Completed	Rai
Xen(Panchayati Raj), Sonipat	JAJAL	LADT	Pav. Of street	05-Dec-07	04-Dec-08	1000000	1000000	1000000	800000	In Progress	Rai
Xen(Panchayati Raj), Sonipat	JAKHAULI	Anganwadi	Anganwadi Center	15-Dec-05	31-Oct-06	233000	233000	233000	236880	Completed	Rai
Xen(Panchayati Raj), Sonipat	JAKHAULI	WS Report	Phirini	15-Feb-07	31-Oct-07	50000	50000	50000	50000	Completed	Rai
Xen(Panchayati Raj), Sonipat	JAKHAULI	WS Report	CC Street	15-Feb-07	31-Oct-07	50000	50000	50000	50000	Completed	Rai

Xen(Panchayati Raj), Sonipat	JAKHAULI	VETY	GVH	29-Jul-08	28-Jan-09	2100000	2100000	0	500000	In Progress	Rai
Xen(Panchayati Raj), Sonipat	JANTI KHURD	LADT	Pav. Of street	05-Dec-07	04-Dec-08	1000000	1000000	1000000	100000	In Progress	Rai
Xen(Panchayati Raj), Sonipat	JATHERI	LADT	Pav. Of street	05-Dec-07	04-Dec-08	1000000	1000000	1000000	400000	In Progress	Rai
Xen(Panchayati Raj), Sonipat	JOSHI CHOHAN	HRDF	Pav. Of street	05-Dec-07	30-Jun-08	1000000	1000000	1000000	998000	Completed	Rai
Xen(Panchayati Raj), Sonipat	JHUNDPUR	Anganwadi	Anganwadi Center	10-Dec-07	31-Oct-08	344000	344000	344000	60000	In Progress	Rai
Xen(Panchayati Raj), Sonipat	JHUNDPUR	HRDF	Pav. Of street	05-Dec-07	30-Jun-08	1000000	1000000	1000000	970000	Completed	Rai
Xen(Panchayati Raj), Sonipat	KATLUPUR	HRDF	Pav. Of street	05-Dec-07	30-Apr-08	1000000	1000000	1000000	990000	Completed	Rohat
Xen(Panchayati Raj), Sonipat	KHATKAR	HRDF	Pav. Of street	05-Dec-07	05-May-08	1000000	1000000	1000000	980000	Completed	Rai
Xen(Panchayati Raj), Sonipat	KHERI MANAJAT	LADT	Pav. Of street	05-Dec-07	04-Dec-08	1000000	1000000	1000000	200000	In Progress	Rai
Xen(Panchayati Raj), Sonipat	KHEWRA	LADT	Pav. Of street	05-Dec-07	30-Jun-08	1000000	1000000	1000000	900000	Completed	Rai
Xen(Panchayati Raj), Sonipat	KUNDLI	HRDF	Pav. Of street	05-Dec-07	30-Jun-08	1000000	1000000	1000000	998000	Completed	Rai
Xen(Panchayati Raj), Sonipat	LIWAN	HRDF	Pav. Of street	05-Dec-07	04-Dec-08	1000000	1000000	1000000	900000	Completed	Rai

Xen(Panchayati Raj), Sonipat	MALHA MAJRA	LADT	Pav. Of street	05-Dec-07	31-Aug-08	1000000	1000000	1000000	980000	Completed	Rai
Xen(Panchayati Raj), Sonipat	MANAULI	Misc	Govt. of Middle School	29-Apr-05	31-Mar-06	252000	252000	252000	252000	Completed	Rai
Xen(Panchayati Raj), Sonipat	MOHMADABAD	WS Report	R/Wall	15-Feb-07	31-Dec-07	100000	100000	100000	100000	Completed	Rai
Xen(Panchayati Raj), Sonipat	MOHMADABAD	HRDF	Pav. Of street	05-Dec-07	30-Jun-07	1000000	1000000	1000000	996000	Completed	Rai
Xen(Panchayati Raj), Sonipat	NAHRA	Anganwadi	Anganwadi Center	09-Apr-07	15-Jul-08	233000	233000	233000	232489	Completed	Rai
Xen(Panchayati Raj), Sonipat	NAHARI	LADT	Pav. Of street	05-Dec-07	04-Dec-08	1000000	1000000	1000000	900000	In Progress	Rai
Xen(Panchayati Raj), Sonipat	NASHIRPUR BANGER	LADT	Pav. Of street	05-Dec-07	04-Dec-08	1000000	1000000	1000000	950000	In Progress	Rai
Xen(Panchayati Raj), Sonipat	NATHUPUR	HRDF	Pav. Of street	05-Dec-07	30-Jun-08	1000000	1000000	1000000	900000	Completed	Rai
Xen(Panchayati Raj), Sonipat	PALRI KALAN	HRDF	Pav. Of street	05-Dec-07	17-Jun-08	1000000	1000000	1000000	1000000	Completed	Rai
Xen(Panchayati Raj), Sonipat	PALRI KHURD	HRDF	Pav. Of street	05-Dec-07	25-Mar-08	1000000	1000000	1000000	992000	Completed	Rai
Xen(Panchayati Raj), Sonipat	PATLA	Anganwadi	Anganwadi Center	18-May-05	14-Mar-06	233000	233000	233000	233000	Completed	Rai
Xen(Panchayati Raj), Sonipat	PATLA	LADT	Pav. Of street	05-Dec-07	04-Dec-08	1000000	1000000	1000000	800000	In Progress	Rai

Xen(Panchayati Raj), Sonipat	PARITAMPURA	Anganwadi	Anganwadi Center	23-Feb-07	30-Nov-07	233000	233000	233000	233000	Completed	Rai
Xen(Panchayati Raj), Sonipat	PARITAMPURA	LADT	Pav. Of street	05-Dec-07	04-Dec-08	1000000	1000000	1000000	100000	In Progress	Rai
Xen(Panchayati Raj), Sonipat	RASOI	LADT	Pav. Of street	05-Dec-07	04-Dec-08	1000000	1000000	1000000	100000	In Progress	Rai
Xen(Panchayati Raj), Sonipat	RATHDHANA	HRDF	Pav. Of street	05-Dec-07	03-Jun-08	1000000	1000000	1000000	980000	Completed	Rai
Xen(Panchayati Raj), Sonipat	SAFIABAD	Misc	Govt. of Middle School	20-Sep-05	22-Sep-05	8032	8032	8032	4185	Completed	Rai
Xen(Panchayati Raj), Sonipat	SERSA	WS Report	Nala	15-Feb-07	31-Mar-07	75000	75000	75000	77434	Completed	Rai
Xen(Panchayati Raj), Sonipat	SEVLI	HRDF	Pav. Of street	05-Dec-07	03-Mar-08	1000000	1000000	1000000	1000000	Completed	Rai
Xen(Panchayati Raj), Sonipat	TONKI	LADT	Pav. Of street	05-Dec-07	04-Dec-08	1000000	1000000	1000000	200000	In Progress	Rai
S.E. Public Health, Sonipat	NAHARI	NCRPB	Augmentation Water Supply Scheme Nahari	31-Mar-06	31-Aug-08	9813000	9813000	9813000	8897000	In Progress	Rai
S.E. Public Health, Sonipat	JAKHAULI	NCR	Aug. W/S Sch. Jakhauli	30-Apr-07	31-Dec-08	8768000	8768000	8768000	7804000	In Progress	Rai
S.E. Public Health, Sonipat	SERSA	ARWSP	Aug. W/S Sch. Sersa	01-Aug-07	31-Mar-09	4715000	4715000	3300000	1020000	In Progress	Rai
S.E. Public Health, Sonipat	JATHERI	ARWSP	Aug. W/S Sch. Jatheri	30-Jun-07	30-Sep-08	2975000	1871000	1000000	678000	In Progress	Rai

S.E. Public Health, Sonipat	NATHUPUR	NABARD	Aug. W/S Sch. Nathu pur	01-Dec-07	30-Sep-08	2047000	2047000	1190000	1673000	In Progress	Rai
S.E. Public Health, Sonipat	DAHISERA	NABARD	Aug. W/S Scheme Dahisera	01-Dec-07	30-Sep-08	2291000	2291000	1330000	1276000	In Progress	Rai
S.E. Public Health, Sonipat	RATHDHANA	AUG W/S	Aug. W/S Scheme Rathdhana	01-Aug-07	30-Sep-08	6285000	6285000	2500000	4838000	In Progress	Rai
S.E. Public Health, Sonipat	JANTI KALAN	NCRPB	Aug. W/S Scheme Janti kalan	30-Jun-07	30-Jun-09	4237000	4237000	4237000	1911000	In Progress	Rai
S.E. Public Health, Sonipat	JAKHAULI	Model Vil	Prov. House Connection of General Category	01-Jan-07	31-Aug-08	910000	910000		1650000	In Progress	Rai
S.E. Public Health, Sonipat	LIWASPUR	Model Vil	Prov. House connection to General Category	01-May-08	31-Aug-08	419000	419000			Proposed	Rai
S.E. Public Health, Sonipat	RAI	IGDWS	Prov. House connection to S.C house hold	30-Apr-06	31-Mar-09	9261000	9261000	9261000	7801000	In Progress	Rai
BDPO, Rai	ASSWARPUR	SGRY	E/Filling & Streets Completion	27-Jun-05	31-Mar-06	94557	94557	94557	94557	Completed	Rai
BDPO, Rai	ASSWARPUR	LADT	Const. Of Nala /Drain	21-Feb-06	12-Jul-06	15049	15049	15049	15049	Completed	Rai
BDPO, Rai	ASSWARPUR	TFC	Const.Of Nala/Nali	24-Oct-05	30-May-06	106207	106207	106207	106207	Completed	Rai
BDPO, Rai	ASSWARPUR	SFC	Const.Of Nala/Drain	25-Nov-05	31-Mar-06	50525	50525	50525	50525	Completed	Rai
BDPO, Rai	ASSWARPUR	SGRY	Handpump	27-Jun-05	31-Mar-06	21000	21000	21000	21000	Completed	Rai

BDPO, Rai	ASSWARPUR	IAY	Const.Of House	13-Mar-07	31-Mar-07	25000	25000	25000	25000	Completed	Rai
BDPO, Rai	NAHARI	SGRY	const. of gali/e filling/nali	27-Jun-05	31-Mar-06	112638	112638		112638	Completed	Rai
BDPO, Rai	ASSWARPUR	SGRY	Part Of Streets nali	05-May-06	31-Mar-07	56163	56163	56163	56163	Completed	Rai
BDPO, Rai	ASSWARPUR	M.P.	Const. Of rasta Randheer lalchand to Dulichand	29-Dec-06	31-Mar-07	69000	69000	69000	69000	Completed	Rai
BDPO, Rai	NAHARI	LADT	const. of nala/drain/nali	21-Feb-06	12-Jul-06	23020	23020		23020	Completed	Rai
BDPO, Rai	ASSWARPUR	HRDF	Repair Of Sc.Choupal	31-Jan-06		5000	5000	5000	5000	Completed	Rai
BDPO, Rai	NAHARI	TFC	const. of nala/nali	24-Oct-06	30-May-06	249421	249421		249421	Completed	Rai
BDPO, Rai	NAHARI	SFC	const. of nala/drain/nali	25-Nov-05	31-Mar-06	135304	135304		135304	Completed	Rai
BDPO, Rai	NAHARI	SGRY	part of streets, nali e/filling side, nala	05-May-06	31-Mar-07	439041	439041		439041	Completed	Rai
BDPO, Rai	ASSWARPUR	HRDF	Repair Of Balmiki Choupal	31-Jan-06		25000	25000	25000	25000	Completed	Rai
BDPO, Rai	NAHARI	M.P.	pressing the pipe pond to nala	08-Aug-06	18-Oct-06	124000	124000		124000	Completed	Rai
BDPO, Rai	NAHARI	DP	cc main chowk	15-Aug-07	22-Oct-07	80000	80000		80000	Completed	Rai

BDPO, Rai	ASSWARPUR	IAY	Const.Of House	15-Feb-06	31-Mar-06	25000	25000	25000	25000	Completed	Rai
BDPO, Rai	ASSWARPUR	SGRY	E/Filling Streets/Phirni /Nala/Nali/Rasta	15-Jul-08	31-Mar-08	73373	73373	73373	73373	Completed	Rai
BDPO, Rai	ASSWARPUR	TFC	Const.Of Nala/Nali	15-Dec-07	31-Mar-08	103622	103622	103622	103622	Completed	Rai
BDPO, Rai	ASSWARPUR	SGRY	E/Work In Filling	23-May-07	31-Mar-08	79695	79695	79695	79695	Completed	Rai
BDPO, Rai	AKBARPUR BAROTA	SGRY	Const.Of Gali E/FillingOf Rasta	27-Jun-05	31-Mar-06	123529	123529	123529	123529	Completed	Rai
BDPO, Rai	NAHARI	SGRY	street/r/wall	05-May-06	31-Mar-07	164473	164473		164473	Completed	Rai
BDPO, Rai	AKBARPUR BAROTA	ZP-SGRY	2 Nop Handpump	15-Dec-07	31-Mar-08	50000	50000	50000	50000	Completed	Rai
BDPO, Rai	NAHARI	SGRY	E/filling streets/phirni/nala/rasta	23-May-07	31-Mar-08	166342	166342		166342	Completed	Rai
BDPO, Rai	NAHARI	TFC	const. of nala/nali	15-Dec-07	31-Mar-08	278812	278812		278812	Completed	Rai
BDPO, Rai	AKBARPUR BAROTA	ZP-SGRY	Const.Of Galikashi S/o Chanderbhan to Firni	15-Dec-07	31-Mar-08	32000	32000	32000	32000	Completed	Rai
BDPO, Rai	AKBARPUR BAROTA	ZP-SGRY	Const.Of Pyare To Balbirs/Omulchand House	15-Dec-07	31-Mar-08	32000	32000	32000	32000	Completed	Rai
BDPO, Rai	NAHRA	SGRY	efilling & streets	27-Jun-05	31-Mar-06	101442	101442		101442	Completed	Rai

BDPO, Rai	NAHRA	LADT	const. of nala/drain/nali	21-Feb-06	12-Jul-06	34419	34419		34419	Completed	Rai
BDPO, Rai	NAHRA	TFC	const. of nala/nali	24-Oct-05	30-May-06	148648	148648		148648	Completed	Rai
BDPO, Rai	AKBARPUR BAROTA	LADT	Const.Of Nala/Drain	21-Feb-06	12-Jul-06	28137	28137	28137	28137	Completed	Rai
BDPO, Rai	NAHRA	TFC	const. of nala/nali	24-Oct-05	30-May-06	75000	75000		75000	Completed	Rai
BDPO, Rai	AKBARPUR BAROTA	TFC	Const.Of Nala/Nali	24-Oct-05	30-May-06	146023	146023	146023	146023	Completed	Rai
BDPO, Rai	NAHRA	SFC	const. of nala/drain/nali	25-Nov-05	31-Mar-06	76491	76491		76491	Completed	Rai
BDPO, Rai	NAHRA	SGRY	retaining wall	27-Jun-05	31-Mar-06	35200	35200		35200	Completed	Rai
BDPO, Rai	AKBARPUR BAROTA	SFC	Const.Of Nala/Drain	25-Nov-05	31-Mar-06	93305	93305	93305	93305	Completed	Rai
BDPO, Rai	NAHRA	SGRY	part of streets, nalil e/filling side, nala	05-May-06	31-Mar-07	122442	122442		122442	Completed	Rai
BDPO, Rai	NAHRA	IAY	const. of house	10-Dec-06	31-Mar-07	25000	25000		25000	Completed	Rai
BDPO, Rai	AKBARPUR BAROTA	SGRY	Streets/E Filling	25-Jul-05	31-Mar-06	59500	59500	59500	59500	Completed	Rai
BDPO, Rai	NAHRA	SGRY	E/filling streets/phirni/nala/rasta	23-May-07	31-Mar-08	88342	88342		88342	Completed	Rai

BDPO, Rai	NAHRA	TFC	const. of nala/nali	15-Dec-07	31-Mar-08	157278	157278		157278	Completed	Rai
BDPO, Rai	AKBARPUR BAROTA	IAY	Const.Of House	15-Nov-05	31-Mar-06	75000	75000	75000	75000	Completed	Rai
BDPO, Rai	NANGAL KALAN	SGRY	const. of gali/E/filling,nali	27-Jun-05	31-Mar-06	26728	26728	26728	26728	Completed	Rai
BDPO, Rai	AKBARPUR BAROTA	SGRY	E/Filling In sham streets /Nali Labour	01-Aug-06	31-Mar-07	134316	134316	134316	134316	Completed	Rai
BDPO, Rai	AKBARPUR BAROTA	HRDF	Repair Of Harijan Choupal	31-Jan-06	25-Mar-06	50000	50000	50000	50000	Completed	Rai
BDPO, Rai	AKBARPUR BAROTA	SGRY	E/Filling streets/Phirni/Nala,Nali/ Rasta	23-May-07	31-Mar-08	186573	186573	186573	186573	Completed	Rai
BDPO, Rai	NANGAL KALAN	LADT	const. of nala/drain/nali	21-Feb-06	12-Jul-06	6042	6042	6042	6042	Completed	Rai
BDPO, Rai	NANGAL KALAN	TFC	const. of nala/nali	24-Oct-05	30-May-06	167242	167242	167242	167242	Completed	Rai
BDPO, Rai	AKBARPUR BAROTA	M.P.	Const.Of Nala To Disposal Water	23-Oct-07	31-Mar-07	157000	157000	157000	157000	Completed	Rai
BDPO, Rai	NANGAL KALAN	TFC	const. of nala/nali	24-Oct-05	30-May-06	80000	80000	80000	80000	Completed	Rai
BDPO, Rai	NANGAL KALAN	SFC	cosnt. Of nala/drain/nali	25-Nov-05	31-Mar-06	113840	113840	113840	113840	Completed	Rai
BDPO, Rai	NANGAL KALAN	IAY	cosnt. Of house	12-Feb-06	31-Mar-06	25000	25000	25000	25000	Completed	Rai

BDPO, Rai	AKBARPUR BAROTA	TFC	Const.Of Nala/Nali	17-Feb-07	31-Mar-08	192024	192024	192024	192024	Completed	Rai
BDPO, Rai	NANGAL KALAN	SGRY	part of streets , side drain	05-May-06	31-Mar-07	110213	110213	110213	110213	Completed	Rai
BDPO, Rai	NANGAL KALAN	SGRY	E/filling streets, phirni/nala/rasta	23-May-07	31-Mar-08	123349	123349	123349	123349	In Progress	Rai
BDPO, Rai	ATERNA	SGRY	Gali Nali E/Filling In School Nala	27-Jun-05	31-Mar-06	87263	87263	87263	87263	Completed	Rai
BDPO, Rai	NANGAL KALAN	TFC	const. of nala/nali	15-Dec-08	31-Mar-08	234458	234458	234458	234458	Not Started	Rai
BDPO, Rai	ATERNA	M.P.	Const.of School Room	31-Aug-05	27-Feb-06	120000	120000	120000	120000	Completed	Rai
BDPO, Rai	NANGAL KALAN	SGRY	r/wall of pt pond/street	23-May-07	31-Mar-08	297728	297728	297728	297728	Completed	Rai
BDPO, Rai	NASHIRPUR BANGER	SGRY	E/filling in old days on and gali	27-Jun-05	31-Mar-06	62316	62316	62316	62316	Completed	Rai
BDPO, Rai	ATERNA	M.P.	Instt.Of Tubewell Drinking water	31-Jan-06	27-Feb-06	110000	110000	110000	110000	Completed	Rai
BDPO, Rai	NASHIRPUR BANGER	M.P.	const. of pulia	31-Jan-06	31-Mar-06	80000	80000	80000	80000	Completed	Rai
BDPO, Rai	ATERNA	LADT	Const.Of Nala/Drain/Nali	21-Feb-06	12-Jul-06	11879	11879	11879	11879	Completed	Rai
BDPO, Rai	NASHIRPUR BANGER	LADT	const. of nala/drain/nali	21-Feb-06	12-Jul-06	5973	5973	5973	5973	Completed	Rai

BDPO, Rai	NASHIRPUR BANGER	TFC	const. of nala/drain/nali	24-Oct-05	30-May-06	41391	41391	41391	41391	Completed	Rai
BDPO, Rai	ATERNA	TFC	Const.Of Nala/Nali	29-Oct-05	30-May-06	185573	185573	185573	185573	Completed	Rai
BDPO, Rai	NASHIRPUR BANGER	SFC	const. of nala/drain/nali	25-Nov-05	31-Mar-06	21081	21081	21081	21081	Completed	Rai
BDPO, Rai	ATERNA	TFC	Const.Of Nala/Nali	24-Oct-05	30-May-06	50000	50000	50000	50000	Completed	Rai
BDPO, Rai	NASHIRPUR BANGER	SGRY	const. of house	05-May-06	31-Mar-07	32616	32616	32616	32616	Completed	Rai
BDPO, Rai	ATERNA	SFC	Const.Of Nala/Drain/Nali	25-Nov-05	31-Mar-06	74200	74200	74200	74200	Completed	Rai
BDPO, Rai	NASHIRPUR BANGER	SGRY	E/filling streets/phirni/nala/nali	23-May-07	31-Mar-08	23116	23116	23116	23116	Completed	Rai
BDPO, Rai	ATERNA	SGRY	Part Of Streets,Nali/Handpumps	05-May-06	31-Mar-07	94827	94827	94827	94827	Completed	Rai
BDPO, Rai	NASHIRPUR BANGER	TFC	const. of nala/nali	15-Dec-07	31-Mar-08	42778	42778	42778	42778	Completed	Rai
BDPO, Rai	NASHIRPUR BANGER	IAY	const. of house	13-Mar-08	31-Mar-08	25000	25000	25000	25000	Completed	Rai
BDPO, Rai	ATERNA	HRDF	Repair Of Harijan Choupal	31-Jan-06	25-Mar-06	28000	28000	28000	28000	Completed	Rai
BDPO, Rai	NATHUPUR	SGRY	const. of gali/nali	27-Jun-05	31-Mar-06	32765	32765	32765	32765	Completed	Rai

BDPO, Rai	ATERNA	TFC	Const.Of Nala/Nali	22-Feb-07	31-Jul-07	173380	173380	173380	173380	Completed	Rai
BDPO, Rai	NATHUPUR	DP	instruction of 4 no. of handpomp	24-Jan-06	28-Mar-06	80000	80000	80000	80000	Completed	Rai
BDPO, Rai	NATHUPUR	LADT	const. of nala/drain/nali	21-Feb-06	12-Jul-06	5427	5427	5427	5427	Completed	Rai
BDPO, Rai	NATHUPUR	TFC	const. of nala/nali	24-Oct-05	30-May-06	85433	85433	85433	85433	Completed	Rai
BDPO, Rai	ATERNA	IAY	Const.Of House	13-Sep-06	31-Mar-07	175000	175000	175000	175000	Completed	Rai
BDPO, Rai	NATHUPUR	SFC	const. of nala/drain/nali	25-Nov-05	31-Mar-06	109186	109186	109186	109186	Completed	Rai
BDPO, Rai	ATERNA	SGRY	E/Filling Streets/Phirni/Nala/Rasta	23-May-07	31-Mar-08	106864	106864	106864	106864	Completed	Rai
BDPO, Rai	NATHUPUR	SGRY	part of streets,e/filling in gali nali	05-May-06	31-Mar-07	67743	67743	67743	67743	Completed	Rai
BDPO, Rai	ATERNA	SGRY	E/Work In 10+2 School	23-May-07	31-Mar-08	48000	48000	48000	48000	Completed	Rai
BDPO, Rai	NATHUPUR	SGRY	inst. Of 42 no of handpomp/street	05-May-06	31-Mar-07	121578	121578	121578	121578	Completed	Rai
BDPO, Rai	NATHUPUR	SGRY	E/filling streets/phirni/nala,nali/rasta	23-May-07	31-Mar-08	79710	79710	79710	79710	Completed	Rai
BDPO, Rai	ATERNA	IAY	Const.Of House	10-Jul-07	31-Mar-08	75000	75000	75000	75000	Completed	Rai

BDPO, Rai	NATHUPUR	M.P.	cosnt. ofC.C street h/o Anil to Ramniwas	18-Jul-07	31-Mar-08	195000	195000	195000	195000	Completed	Rai
BDPO, Rai	NATHUPUR	TFC	const. of nala/nali	15-Dec-07	31-Mar-08	100856	100856	100856	100856	Completed	Rai
BDPO, Rai	AURANGABAD	SGRY	Const.Of Gali Nali &Filling	22-Jun-05	31-Mar-06	76524	76524	76524	76524	Completed	Rai
BDPO, Rai	NATHUPUR	TFC	const. of house	23-Dec-07	31-Mar-08	100856	100856	100856	100856	Completed	Rai
BDPO, Rai	AURANGABAD	DP	Const.Of BC Choupal	24-Jan-06	07-Sep-06	125000	125000	125000	125000	Completed	Rai
BDPO, Rai	PALRA	SGRY	completion of harijan chaupal	27-Jun-05	31-Mar-06	29434	29434	29434	29434	Completed	Rai
BDPO, Rai	PALRA	LADT	const. of nala/nali	21-Feb-06	12-Jul-06	7004	7004	7004	7004	Completed	Rai
BDPO, Rai	AURANGABAD	LADT	Const.Of Nala/Drain	21-Feb-06	12-Jul-06	7396	7396	7396	7396	Completed	Rai
BDPO, Rai	PALRA	TFC	const. of nala/drain/nali	24-Oct-05	30-May-06	41161	41161	41161	41161	Completed	Rai
BDPO, Rai	AURANGABAD	TFC	Const.Of Nala/Nali	24-Oct-05	30-May-06	45966	45966	45966	45966	Completed	Rai
BDPO, Rai	PALRA	SFC	const. of nala/drain/nali	25-Nov-05	31-Mar-06	20858	20858	20858	20858	Completed	Rai
BDPO, Rai	PALRA	SGRY	part of streets with side drain	05-May-06	31-Mar-07	38191	38191	38191	38191	Completed	Rai

BDPO, Rai	AURANGABAD	SFC	Const.Of Nala/Drain	25-Nov-05	31-Mar-06	25508	25508	25508	25508	Completed	Rai
BDPO, Rai	PALRA	SGRY	const. of street ishwar house to balbir	05-May-06	31-Mar-07	70000	70000	70000	70000	Completed	Rai
BDPO, Rai	AURANGABAD	SGRY	Const.Of Streets	27-Jun-05	31-Mar-06	34500	34500	34500	34500	Completed	Rai
BDPO, Rai	PALRA	SGRY	E/filling streets/phirni/nala,nali/rasta	25-May-07	31-Mar-08	32208	32208	32208	32208	Completed	Rai
BDPO, Rai	AURANGABAD	SGRY	E/filling Rastas Part Nali/Drain	05-May-06	31-Mar-07	45472	45472	45472	45472	Completed	Rai
BDPO, Rai	PALRA	TFC	const. of nala/nali	15-Dec-07	31-Mar-08	42518	42518	42518	42518	Completed	Rai
BDPO, Rai	PALRI KALAN	SGRY	const. of gali/nali	27-Jun-05	31-Mar-06	33390	33390	33390	33390	Completed	Rai
BDPO, Rai	PALRI KALAN	HRDF	dirty nala	03-Sep-06	31-Mar-07	35800	35800	35800	35800	Completed	Rai
BDPO, Rai	AURANGABAD	IAY	Const.OF House	15-Sep-06	31-Mar-07	75000	75000	75000	75000	Completed	Rai
BDPO, Rai	AURANGABAD	SGRY	E/Filling streets /Phirni/Nala/Nali/Rasta	23-May-07	31-Mar-08	53129	53129	53129	53129	Completed	Rai
BDPO, Rai	PALRI KALAN	LADT	const. of nala/drain/nali	21-Feb-06	12-Jul-06	4728	4728	4728	4728	Completed	Rai
BDPO, Rai	AURANGABAD	TFC	Const.Of Nala/Nali	15-Dec-07	31-Mar-08	51926	51926	51926	51926	Completed	Rai

BDPO, Rai	PALRI KALAN	SFC	const. of nala/nali	25-Nov-05	31-Mar-06	224225	224225	224225	224225	Completed	Rai
BDPO, Rai	AURANGABAD	TFC	Const.Of Nala/Nali	15-Dec-07	31-Mar-08	100000	100000	100000	100000	Completed	Rai
BDPO, Rai	AURANGABAD	IAY	Const.Of House	10-Oct-07	31-Mar-08	100000	100000	100000	100000	Completed	Rai
BDPO, Rai	PALRI KALAN	SGRY	part of streets with side drain	05-May-06	31-Mar-07	36850	36850	36850	36850	Completed	Rai
BDPO, Rai	PALRI KALAN	M.P.	cosnt. Of street jai singh to man to jajal road	25-Sep-06	31-Mar-07	163000	163000	163000	163000	Completed	Rai
BDPO, Rai	PALRI KALAN	SGRY	E/filling streets/phirni/nala,nali/ra sta	23-May-07	31-Mar-08	42251	42251	42251	42251	Completed	Rai
BDPO, Rai	BAZIDPUR SABOLI	SGRY	E/Filling Harijan Chaupal Nala/Streets	27-Jun-05	31-Mar-06	56574	56574	56574	56574	Completed	Rai
BDPO, Rai	PALRI KALAN	M.P.	ins. Of tubwell& const of coe ghat of pond	23-Jan-08	31-Mar-08	118000	118000	118000	118000	Completed	Rai
BDPO, Rai	BAZIDPUR SABOLI	M.P.	Const.Of Cow Ghat On Pond	21-May-05	30-Sep-05	60000	60000	60000	60000	Completed	Rai
BDPO, Rai	BAZIDPUR SABOLI	LADT	Const.Of Nala/Drain	21-Feb-06	12-Jul-06	118093	118093	118093	118093	Completed	Rai
BDPO, Rai	PALRI KALAN	TFC	cosnt. Of nala/nali	15-Dec-07	31-Mar-08	49274	49274	49274	49274	Completed	Rai
BDPO, Rai	PALRI KALAN	TFC	const. of nala/nali	15-Dec-07	31-Mar-08	92454	92454	92454	92454	Completed	Rai

BDPO, Rai	BAZIDPUR SABOLI	TFC	Const.Of Nala/Nali	24-Oct-05	30-May-06	94290	94290	94290	94290	Completed	Rai
BDPO, Rai	PALRI KALAN	IAY	const. of house	03-Mar-08	31-Mar-08	100000	100000	100000	100000	Completed	Rai
BDPO, Rai	BAZIDPUR SABOLI	SFC	Const.Of Nala/Drain	25-Nov-05	31-Mar-06	142597	142597	142597	142597	Completed	Rai
BDPO, Rai	PALRI KHURD	SGRY	const. gali, efilling, nali	27-Jun-05	31-Mar-06	55193	55193	55193	55193	Completed	Rai
BDPO, Rai	BAZIDPUR SABOLI	SGRY	Part Of Streets/Nali	05-May-06	31-Mar-07	61500	61500	61500	61500	Completed	Rai
BDPO, Rai	PALRI KHURD	LADT	const. of nala/drain/nali	21-Feb-06	12-Jul-06	14759	14759	14759	14759	Completed	Rai
BDPO, Rai	BAZIDPUR SABOLI	SGRY	Streets	05-May-06	31-Mar-07	51000	51000	51000	51000	Completed	Rai
BDPO, Rai	BAZIDPUR SABOLI	SGRY	E/Filling Streets/Phirni/Nala,Nali/Rasta	23-May-07	31-Mar-08	94219	94219	94219	94219	Completed	Rai
BDPO, Rai	BAZIDPUR SABOLI	M.P.	Const.Of C.C Street Hosiya To Dharmbeer	18-Jul-07	31-Mar-08	209000	209000	209000	209000	Completed	Rai
BDPO, Rai	BAZIDPUR SABOLI	TFC	Const.Of Nala/Nali	15-Dec-07	31-Mar-08	128568	128568	128568	128568	Completed	Rai
BDPO, Rai	BAZIDPUR SABOLI	SGRY	Const.Of Streets	23-May-07	28-Feb-08	41066	41066	41066	41066	Completed	Rai
BDPO, Rai	PALRI KHURD	TFC	const. of nala/nali	24-Oct-05	30-May-06	36952	36952	36952	36952	Completed	Rai

BDPO, Rai	PALRI KHURD	SFC	const. of nala/drain/nali	25-Nov-05	31-Mar-06	166785	166785	166785	166785	Completed	Rai
BDPO, Rai	PALRI KHURD	SGRY	comp. of harijan chaupal	05-May-06	31-Mar-07	38443	38443	38443	38443	Completed	Rai
BDPO, Rai	BHOWAPUR	SGRY	Streets / E Filling In PanchayatGhar	27-Jun-05	31-Mar-06	27363	27363	27363	27363	Completed	Rai
BDPO, Rai	PALRI KHURD	DP	part of streets	12-Jul-07	05-Sep-07	60000	60000	60000	60000	Completed	Rai
BDPO, Rai	PALRI KHURD	SGRY	streets/shamshan rasta	05-Dec-06	31-Mar-07	93074	93074	93074	93074	Completed	Rai
BDPO, Rai	PALRI KHURD	IAY	const. of house	18-Feb-07	31-Mar-08	100000	100000	100000	100000	Completed	Rai
BDPO, Rai	PALRI KHURD	SGRY	E/filling streets/phirni/nala,nali/ra sta	23-May-07	31-Mar-08	28785	28785	28785	28785	Completed	Rai
BDPO, Rai	PALRI KHURD	TFC	const. of nala/nali	15-Dec-07	31-Mar-08	33900	33900	33900	33900	Completed	Rai
BDPO, Rai	PALRI KHURD	SGRY	streets	25-Dec-07	31-Mar-08	20000	20000	20000	20000	Completed	Rai
BDPO, Rai	BHOWAPUR	M.P.	Pav. Of Street From Asha Ram	30-Sep-05	30-Mar-06	101000	101000	101000	101000	Completed	Rai
BDPO, Rai	PALRI KHURD	IAY	cosnt. Of house	05-Mar-08	31-Mar-08	50000	50000	50000	50000	Completed	Rai
BDPO, Rai	BHOWAPUR	HRDF	Const. Of Balmiki Chopal	31-Jan-06	25-Mar-06	125000	125000	125000	125000	Completed	Rai

BDPO, Rai	BHOWAPUR	LADT	Const.Of Nala/Drain	21-Feb-06	12-Jul-06	6655	6655	6655	6655	Completed	Rai
BDPO, Rai	BHOWAPUR	TFC	Const.Of Nala/Nali	24-Oct-05	30-May-06	63467	63467	63467	63467	Completed	Rai
BDPO, Rai	BHOWAPUR	SFC	Const.Of Nala/Drain	25-Nov-05	31-Mar-06	23090	23090	23090	23090	Completed	Rai
BDPO, Rai	PABSRA	SGRY	efilling of rasta/const of gali	27-Jun-05	31-Mar-06	38619	38619	38619	38619	Completed	Rai
BDPO, Rai	BHOWAPUR	IAY	Const.Of House	12-Sep-05	31-Mar-06	50000	50000	50000	50000	Completed	Rai
BDPO, Rai	PABSRA	LADT	const. of nala/drain/nali	21-Feb-06	12-Jul-06	10651	10651	10651	10651	Completed	Rai
BDPO, Rai	BHOWAPUR	SGRY	Part Of Streets / Nali	05-May-06	31-Mar-07	35422	35422	35422	35422	Completed	Rai
BDPO, Rai	PABSRA	TFC	const. of nala/nali	24-Oct-05	30-May-06	90836	90836	90836	90836	Completed	Rai
BDPO, Rai	BHOWAPUR	SGRY	E/Filling Streets/ Phirmi/Nala,Nali/Rasta	23-May-07	31-Mar-07	30349	30349	30349	30349	Completed	Rai
BDPO, Rai	PABSRA	TFC	const. of nala/nali	24-Oct-05	30-May-06	80000	80000	80000	80000	Completed	Rai
BDPO, Rai	PABSRA	SFC	const. of nala/drain/nali	25-Nov-05	31-Mar-06	99577	99577	99577	99577	Completed	Rai
BDPO, Rai	BHOWAPUR	TFC	Const.Of Nala/Nali	15-Dec-07	31-Mar-08	46930	46930	46930	46930	Completed	Rai

BDPO, Rai	PABSRA	SGRY	part of streets, e/filling phirni nali	05-May-06	31-Mar-07	59990	59990	59990	59990	Completed	Rai
BDPO, Rai	PABSRA	HRDF	complition of shamshan path	21-Oct-06	31-Mar-07	206000	206000	206000	206000	Completed	Rai
BDPO, Rai	PABSRA	IAY	const. of house	08-Mar-08	31-Mar-08	50000	50000	50000	50000	Completed	Rai
BDPO, Rai	PABSRA	SGRY	E/filling streets/phirni/nala,nali/ra sta	23-May-07	31-Mar-28	64759	64759	64759	64759	Completed	Rai
BDPO, Rai	BINDRLOI	SGRY	E/Filling & Streets Nali	23-May-07	31-Mar-07	68995	68995	68995	68995	Completed	Rai
BDPO, Rai	PABSRA	TFC	const. of nala/nali	15-Dec-07	31-Mar-08	1016662	1016662	1016662	1016662	Completed	Rai
BDPO, Rai	PABSRA	IAY	const. of house	10-Mar-08	31-Mar-08	25000	25000	25000	25000	Completed	Rai
BDPO, Rai	BINDRLOI	M.P.	Const.Of CC & 100 Ring Street	30-Sep-05	31-Mar-06	160000	160000	160000	160000	Completed	Rai
BDPO, Rai	BINDRLOI	LADT	Const.Of Nala/Drain	21-Feb-06	12-Jul-06	14087	14087	14087	14087	Completed	Rai
BDPO, Rai	BINDRLOI	TFC	Const.Of Nala/Nali	24-Oct-05	30-May-06	88568	88568	88568	88568	Completed	Rai
BDPO, Rai	BINDRLOI	SFC	Const.Of Nala/Drain	25-Nov-05	31-Mar-06	47382	47382	47382	47382	Completed	Rai
BDPO, Rai	BINDRLOI	SGRY	Streers /E Filling	27-Jun-05	31-Mar-06	82400	82400	82400	82400	Completed	Rai

BDPO, Rai	PATLA	SGRY	effiling phirni/hand pump,nali	27-Jun-05	31-Mar-06	27476	27476	27476	27476	Completed	Rai
BDPO, Rai	BINDRLOI	SGRY	Parts Of Streets / Nali	25-Jun-06	31-Mar-07	143996	143996	143996	143996	Completed	Rai
BDPO, Rai	PATLA	LADT	const. of nala/drain/nali	21-Feb-06	12-Jul-06	7753	7753	7753	7753	Completed	Rai
BDPO, Rai	BINDRLOI	SGRY	Parts Of Streets	05-May-06	31-Mar-07	100000	100000	100000	100000	Completed	Rai
BDPO, Rai	PATLA	TFC	const. of nala/nali	24-Oct-05	30-May-06	57100	57100	57100	57100	Completed	Rai
BDPO, Rai	BINDRLOI	SGRY	E/Filling Streets/Phirni/Nala,Nali/Rasta	23-May-07	31-Mar-08	61604	61604	61604	61604	Completed	Rai
BDPO, Rai	PATLA	SFC	const. of nala/drain/nali	25-Nov-05	31-Mar-06	176606	176606	176606	176606	Completed	Rai
BDPO, Rai	BINDRLOI	M.P.	Const.Of CC Street H/O med S/O Rattan To JeetRam	18-Jul-07	31-Mar-08	230000	230000	230000	230000	Completed	Rai
BDPO, Rai	PATLA	SGRY	part of street with side drain	05-May-06	31-Mar-07	41983	41983	41983	41983	Completed	Rai
BDPO, Rai	PATLA	DP	cc streets	12-Oct-07	15-Dec-07	70000	70000	70000	70000	Completed	Rai
BDPO, Rai	PATLA	SGRY	E/filling streets/phirni/nala,nali/rasta	23-May-07	31-Mar-08	46550	46550	46550	46550	Completed	Rai
BDPO, Rai	BINDRLOI	TFC	Const.Of Nala/Nali	15-Dec-07	31-Mar-08	97126	97126	97126	97126	Completed	Rai

BDPO, Rai	PATLA	TFC	cosnt. Of nala/nali	15-Dec-07	31-Mar-08	60306	60306	60306	60306	Completed	Rai
BDPO, Rai	PATLA	IAY	cosnt. Of house	10-Mar-08	31-Mar-08	75000	75000	75000	75000	Completed	Rai
BDPO, Rai	BINDRLOI	SGRY	Const.Of Streets	05-May-07	31-Mar-08	50000	50000	50000	50000	Completed	Rai
BDPO, Rai	PARITAMPURA	SGRY	efilling in rasta, gali, nali	27-Jun-05	31-Mar-06	44862	44862	44862	44862	Completed	Rai
BDPO, Rai	PARITAMPURA	LADT	const. of nala/drain/nali	21-Feb-06	12-Jul-06	14464	14464	14464	14464	Completed	Rai
BDPO, Rai	BADKHALSA	SGRY	E/Filling& Streets/Comp.	27-Mar-05	31-Mar-06	49631	49631	49631	49631	Completed	Rai
BDPO, Rai	PARITAMPURA	TFC	const. of nala/nali	24-Oct-05	30-May-06	77004	77004	77004	77004	Completed	Rai
BDPO, Rai	PARITAMPURA	SFC	const. of nal/drain/nali	25-Nov-05	31-Mar-06	26513	26513	26513	26513	Completed	Rai
BDPO, Rai	BADKHALSA	LADT	Const.Of Nala/Drain	21-Feb-06	12-Jul-06	22213	22213	22213	22213	Completed	Rai
BDPO, Rai	BADKHALSA	TFC	Const.Of Nala/Nali	24-Oct-05	30-May-06	116015	116015	116015	116015	Completed	Rai
BDPO, Rai	PARITAMPURA	SGRY	e/filling sham, part of street, nali	05-May-06	31-Mar-07	32409	32409	32409	32409	Completed	Rai
BDPO, Rai	BADKHALSA	TFC	Const.Of Nala/Nali	24-Oct-05	30-May-06	50000	50000	50000	50000	Completed	Rai

BDPO, Rai	PARITAMPURA	SGRY	E/filling streets/phirni/nala/nali/rasta	23-May-07	31-Mar-08	34515	34515	34515	34515	Completed	Rai
BDPO, Rai	BADKHALSA	SFC	Const.Of Nala/Drain	25-Nov-05	31-Mar-06	73943	73943	73943	73943	Completed	Rai
BDPO, Rai	PARITAMPURA	M.P.	r/wall of community center	15-May-07	31-Mar-07	150000	150000	150000	150000	Completed	Rai
BDPO, Rai	PARITAMPURA	TFC	const. of nala/nali	15-Dec-07	31-Mar-08	56000	56000	56000	56000	Completed	Rai
BDPO, Rai	BADKHALSA	SGRY	Streets /E/Filling,Gali	27-Mar-05	31-Mar-06	101100	101100	101100	101100	Completed	Rai
BDPO, Rai	PARITAMPURA	SGRY	const. of gali brakmjit wali	18-Oct-07	31-Mar-08	60000	60000	60000	60000	Completed	Rai
BDPO, Rai	BADKHALSA	SGRY	E/Filling Rastas Part Nali/Drain	05-May-06	31-Mar-07	53930	53930	53930	53930	Completed	Rai
BDPO, Rai	RASOI	SGRY	effiling in streets	27-May-05	31-Mar-06	189584	189584	189584	189584	Completed	Rai
BDPO, Rai	BADKHALSA	SGRY	2 No Handpump,Const.Of Street	01-May-06	31-Mar-07	100000	100000	100000	100000	Completed	Rai
BDPO, Rai	RASOI	DP	const. of mohamdan SC choupal							Completed	Rai
BDPO, Rai	BADKHALSA	IAY	Const.Of House	28-Aug-06	31-Mar-07	50000	50000	50000	50000	Completed	Rai
BDPO, Rai	RASOI	LADT	const of nala/drain/nali	21-Feb-06	12-Jul-06	37434	37434	37434	37434	Completed	Rai

BDPO, Rai	BADKHALSA	SGRY	e/filling streets/phirni/nala,nali/rasta	23-May-07	31-Mar-07	91398	91398	91398	91398	Completed	Rai
BDPO, Rai	RASOI	TFC	const.of nala /nali	24-Oct-05	30-May-06	94680	94680	94680	94680	Completed	Rai
BDPO, Rai	BADKHALSA	M.P.	Dalel to Ramesh & Dayanand to Naresh & Rankishan to Parveen	10-May-07	31-Mar-08	163000	163000	163000	163000	Completed	Rai
BDPO, Rai	RASOI	SFC	const of nala/drain/nali	25-Nov-05	31-Mar-06	53297	53297	53297	53297	Completed	Rai
BDPO, Rai	RASOI	SGRY	part of streets/side drain	05-May-06	31-Mar-07	48761	48761	48761	48761	Completed	Rai
BDPO, Rai	RASOI	SGRY	const.of street,4 no. handpumps	05-May-06	31-Mar-07	107790	107790	107790	107790	Completed	Rai
BDPO, Rai	BADKHALSA	TFC	Const. Of Nala/Nali	15-Dec-07	31-Mar-08	152012	152012	152012	152012	Completed	Rai
BDPO, Rai	BADKHALSA	IAY	Cosnt. Of house	23-Aug-07	25-Mar-08	25000	25000	25000	25000	Completed	Rai
BDPO, Rai	RASOI	SGRY	E/filling streets/ phirni/nala,nali/rasta	23-May-07	31-Mar-08	63188	63188	63188	63188	Completed	Rai
BDPO, Rai	RASOI	M.P.	const of R/wall	18-Feb-07	31-May-08	170000	170000	170000	170000	In Progress	Rai
BDPO, Rai	BHALGARH	SGRY	e/filling & streets/comp.	27-Jun-05	31-Mar-06	40091	40091	40091	40091	Completed	Rai
BDPO, Rai	RASOI	TFC	const.of nala/nali	15-Dec-07	31-Mar-08	109350	109350	109350	109350	Completed	Rai

BDPO, Rai	BHALGARH	LADT	Cosnt. Of Nala/Drain	21-Feb-06	12-Jul-06	10310	10310	10310	10310	Completed	Rai
BDPO, Rai	RASOI	SGRY	e/work,r/wall,pandit pond	18-Sep-07	31-Mar-08	10000	10000	10000	10000	Completed	Rai
BDPO, Rai	BHALGARH	TFC	Cosnt. Of Nala/Nali	24-Oct-05	30-May-06	70806	70806	70806	70806	Completed	Rai
BDPO, Rai	BHALGARH	SFC	Const. Of Nala/Drain	25-Nov-05	31-Mar-06	85031	85031	85031	85031	Completed	Rai
BDPO, Rai	BHALGARH	SGRY	Const. of Nala/Drain	05-May-06	31-Mar-07	43561	43561	43561	43561	Completed	Rai
BDPO, Rai	LIWASPUR	SGRY	Const Of Gali ,E Filling,Nali	27-Jun-05	31-Mar-06	28517	28517	28517	28517	Completed	Rai
BDPO, Rai	RATHDHANA	SGRY	efilling in phirni, handpump,nali	27-May-05	31-Mar-06	61133	61133	61133	61133	Completed	Rai
BDPO, Rai	LIWASPUR	HRDF	CC Street	31-Jan-06	31-Oct-07	103000	103000	103000	103000	Completed	Rai
BDPO, Rai	BHALGARH	DP	ins. Of handpump	23-Jun-06	28-Oct-07	60000	60000	60000	60000	Completed	Rai
BDPO, Rai	LIWASPUR	LADT	Const.Of Nala/Drain/Nali	21-Feb-06	12-Jul-06	32161	32161	32161	32161	Completed	Rai
BDPO, Rai	LIWASPUR	TFC	Const.Of Nala/Nali	24-Oct-05	30-May-06	154387	154387	154387	154387	Completed	Rai
BDPO, Rai	RATHDHANA	DP	B/wall of school	24-Jan-05	28-Jan-06	80000	80000	80000	80000	Completed	Rai

BDPO, Rai	LIWASPUR	SFC	Const.Of Nala/Drain /Nali	25-Nov-05	31-Mar-06	62690	62690	62690	62690	Completed	Rai
BDPO, Rai	LIWASPUR	IAY	Const.Of House	15-Feb-06	31-Mar-06	25000	25000	25000	25000	Completed	Rai
BDPO, Rai	LIWASPUR	SGRY	Pav.Of Streets Nali	05-May-06	31-Mar-07	60123	60123	60123	60123	Completed	Rai
BDPO, Rai	BHALGARH	HRDF	C.C street & Drain	15-Mar-07	25-Jun-07	247000	247000	247000	247000	Completed	Rai
BDPO, Rai	RATHDHANA	HRDF	const. of street	22-Mar-06	25-Aug-06	70600	70600	70600	70600	Completed	Rai
BDPO, Rai	LIWASPUR	M.P.	Const.OF Gen.Community Center	13-Sep-06	31-Mar-07	195000	195000	195000	195000	Completed	Rai
BDPO, Rai	RATHDHANA	LADT	const.of nala/drain/nali	21-Feb-06	12-Jul-06	18913	18913	18913	18913	Completed	Rai
BDPO, Rai	LIWASPUR	M.P.	Const.Of CC Road h/O Satish To Hawasingh	16-Apr-06	31-Mar-07	249500	249500	249500	249500	In Progress	Rai
BDPO, Rai	BHALGARH	SGRY	H/basti Handpump	05-May-06	31-Mar-07	33626	33626	33626	33626	Completed	Rai
BDPO, Rai	BHALGARH	SGRY	E/filling streets/phirni/nali,nali/ra sta	23-May-07	31-Mar-08	54099	54099	54099	54099	Completed	Rai
BDPO, Rai	LIWASPUR	DP	CC Streets	05-May-07	12-Sep-07	50000	50000	50000	50000	Completed	Rai
BDPO, Rai	RATHDHANA	TFC	const.of nala/nali	24-Oct-05	30-May-06	217428	217428	217428	217428	Completed	Rai

BDPO, Rai	LIWASPUR	IAY	Const.Of House	18-Mar-06	31-Mar-07	25000	25000	25000	25000	Completed	Rai
BDPO, Rai	LIWASPUR	SGRY	E/Filling Streets/Phirni/Nala/Rasta	23-May-07	31-Mar-08	98381	98381	98381	98381	Completed	Rai
BDPO, Rai	RATHDHANA	TFC	const.of nala/nali	24-Oct-05	30-May-06	145000	145000	145000	145000	Completed	Rai
BDPO, Rai	BHALGARH	M.P.	const. of street&Nala h/o Lal chand to Jagdish s/o Dhneeram house	16-Oct-07	25-Mar-08	200000	200000	200000	200000	Completed	Rai
BDPO, Rai	RATHDHANA	SFC	const.of nala/drain/nali	25-Nov-05	31-Mar-06	123698	123698	123698	123698	Completed	Rai
BDPO, Rai	LIWASPUR	M.P.	Const.Of CC Road H/O Satish To G.T Road	07-Nov-07	31-Mar-08	249500	249500	249500	249500	Completed	Rai
BDPO, Rai	LIWASPUR	TFC	Const.Of Nala /Nali	15-Dec-07	31-Mar-08	128760	128760	128760	128760	Completed	Rai
BDPO, Rai	RATHDHANA	SGRY	part of streets side drain	05-May-06	31-Mar-07	206129	206129	206129	206129	Completed	Rai
BDPO, Rai	LIWASPUR	IAY	Const.Of House	10-Mar-08	31-Mar-08	75000	75000	75000	75000	Completed	Rai
BDPO, Rai	BHALGARH	TFC	const.of Nala /Nali	15-Dec-07	31-Mar-08	71606	71606	71606	71606	Completed	Rai
BDPO, Rai	RATHDHANA	DP	C,c streets	25-Sep-06	13-Jan-07	80000	80000	80000	80000	Completed	Rai
BDPO, Rai	RATHDHANA	HRDF	pavt.0of streets	22-Mar-06	25-Aug-06	208300	208300	208300	208300	Completed	Rai

BDPO, Rai	LIWAN	SGRY	Digging Of Pond/E Filling In Streets	27-Jun-05	31-Mar-06	46409	46409	46409	46409	Completed	Rai
BDPO, Rai	LIWAN	HRDF	School Rasta	31-Jan-06	31-Mar-06	83500	83500	83500	83500	Completed	Rai
BDPO, Rai	BADMALIK	SGRY	e/filling & streets/comp.	27-Jun-05	31-Mar-06	68336	68336	68336	68336	Completed	Rai
BDPO, Rai	LIWAN	LADT	Const.Of Nala /Drain /Nali	21-Feb-06	12-Jul-06	6816	6816	6816	6816	Completed	Rai
BDPO, Rai	RATHDHANA	SGRY	const.of street/H chopal/wall/E/filling of firni	25-Aug-06	31-Mar-07	223491	223491	223491	223491	Completed	Rai
BDPO, Rai	LIWAN	TFC	Const.Of Nala/Nali	24-Oct-05	30-May-06	44005	44005	44005	44005	Completed	Rai
BDPO, Rai	LIWAN	SFC	Const,Of Nala/Drain/Nali	25-Nov-05	31-Mar-06	23611	23611	23611	23611	Completed	Rai
BDPO, Rai	BADMALIK	DP	Const. of balmiki chopal	24-Jan-06	28-Oct-06	125000	125000	125000	125000	Completed	Rai
BDPO, Rai	LIWAN	SGRY	Part Of Streets Nala	05-May-06	31-Mar-07	36480	36480	36480	36480	Completed	Rai
BDPO, Rai	BADMALIK	LADT	Const. of Nala/Drain	21-Feb-06	12-Jul-06	36649	36649	36649	36649	Completed	Rai
BDPO, Rai	LIWAN	SGRY	E/Filling Streets/Phirni/Nala/Rasta	23-May-07	31-Mar-08	35713	35713	35713	35713	Completed	Rai
BDPO, Rai	RATHDHANA	IAY	const.of house	10-Dec-06	31-Mar-07	50000	50000	50000	50000	Completed	Rai

BDPO, Rai	LIWAN	TFC	Const.Of Nala/Nali	24-Oct-05	30-May-06	48006	48006	48006	48006	Completed	Rai
BDPO, Rai	BADMALIK	TFC	Const. of Nala/Nali	24-Oct-05	30-May-06	144776	144776	144776	144776	Completed	Rai
BDPO, Rai	RATHDHANA	SGRY	e/filling streets/phirni/nala,nali/rasta	23-May-07	31-Mar-08	219341	219341	219341	219341	Completed	Rai
BDPO, Rai	BADMALIK	SFC	Const. of Nala/Drain	25-Nov-05	31-Mar-06	121131	121131	121131	121131	Completed	Rai
BDPO, Rai	RATHDHANA	MPLAD	const.of c,c streets jile s/o puran to main road	31-Aug-07	31-Mar-08	219000	219000	219000	219000	Completed	Rai
BDPO, Rai	BADMALIK	SGRY	e/filling rastas part nali/drain	05-May-06	31-Mar-07	74287	74287	74287	74287	Completed	Rai
BDPO, Rai	BADMALIK	SGRY	Const. of water tanki 2 no.handpump	05-May-06	31-Mar-07	112716	112716	112716	112716	Completed	Rai
BDPO, Rai	RATHDHANA	TFC	const.of nala/nali	15-Dec-07	31-Mar-08	254828	254828	254828	254828	Completed	Rai
BDPO, Rai	RATHDHANA	SGRY	streets	23-May-07	31-Mar-08	31960	31960	31960	31960	Completed	Rai
BDPO, Rai	BADMALIK	SGRY	E/filling streets/phirni/nala,nali/rasta	25-May-07	31-Mar-08	164677	164677	164677	164677	Completed	Rai
BDPO, Rai	RATHDHANA	IAY	const.of house	05-Mar-08	31-Mar-08	75000	75000	75000	75000	Completed	Rai
BDPO, Rai	BADMALIK	ZP-SGRY	Const. of gali nirnajans/oramshing house to firni	24-Dec-07	31-Mar-08	120000	120000	120000	120000	Completed	Rai

BDPO, Rai	BADMALIK	TFC	Const. of Nala/Nali	15-Dec-07	30-May-06	149400	249400	249400	249400	Completed	Rai
BDPO, Rai	BHAIRA BAQIPUR	SGRY	e/filling & streets const.of street	23-Jun-05	31-Mar-06	47848	47848	47848	47848	Completed	Rai
BDPO, Rai	MALHA MAJRA	SGRY	E Filling & Streets,Nali	27-Jun-05	31-Mar-06	48073	48073	48073	48073	Completed	Rai
BDPO, Rai	MALHA MAJRA	M.P.	Special Repair of Govt.Prim.School	28-Jul-05	31-Mar-06	50000	50000	50000	50000	Completed	Rai
BDPO, Rai	BHAIRA BAQIPUR	M.P.	const.of firmi	14-Dec-05	31-Mar-06	216000	216000	216000	216000	Completed	Rai
BDPO, Rai	MALHA MAJRA	HRDF	Street & Drain	19-Jan-06	06-Sep-06	95500	95500	95500	95500	Completed	Rai
BDPO, Rai	MALHA MAJRA	LADT	Const.Of Nala/drain/Nali	21-Feb-06	12-Jul-06	7697	7697	7697	7697	Completed	Rai
BDPO, Rai	BHAIRA BAQIPUR	DP	cc streets jai ram wali	07-Dec-06	28-Oct-07	70000	70000	70000	70000	Completed	Rai
BDPO, Rai	MALHA MAJRA	TFC	Const.Of Nala/drain/Nali	24-Oct-05	30-May-06	79837	79837	79837	79837	Completed	Rai
BDPO, Rai	MALHA MAJRA	TFC	Const.of Nala/Nali	24-Oct-05	30-May-06	50000	50000	50000	50000	Completed	Rai
BDPO, Rai	MALHA MAJRA	SFC	Const.Of Nala/Drain/Nali	25-Nov-05	31-Mar-06	125233	125233	125233	125233	Completed	Rai
BDPO, Rai	MALHA MAJRA	IAY	Const.Of House	18-Dec-05	31-Mar-06	75000	75000	75000	75000	Completed	Rai

BDPO, Rai	MALHA MAJRA	SGRY	Part Of Streets ,Nala	05-May-06	31-Mar-07	50482	50482	50482	50482	Completed	Rai
BDPO, Rai	MALHA MAJRA	IAY	Const.Of House	02-Jan-06	31-Mar-07	50000	50000	50000	50000	Completed	Rai
BDPO, Rai	MALHA MAJRA	SGRY	E/Filling Streets/Phirni/Nala/Rasta	23-May-07	31-Mar-08	75430	75430	75430	75430	Completed	Rai
BDPO, Rai	MALHA MAJRA	ZP-SGRY	Const.Of Gali.Nali	25-Jan-08	31-Mar-08	24000	24000	24000	24000	Completed	Rai
BDPO, Rai	MALHA MAJRA	HRDF	Const.Of CC Street	15-Dec-07	31-Mar-08	278500	278500	278500	278500	Completed	Rai
BDPO, Rai	MALHA MAJRA	TFC	Const.Of Nala/Nali	15-Dec-07	31-Mar-08	99664	99664	99664	99664	Completed	Rai
BDPO, Rai	MALHA MAJRA	TFC	Const.Of Nala/Nali	15-Dec-07	31-Mar-08	150000	150000	150000	150000	Completed	Rai
BDPO, Rai	MALHA MAJRA	IAY	Const.Of House	06-Mar-08	31-Mar-08	75000	75000	75000	75000	Completed	Rai
BDPO, Rai	RAI	SGRY	Earth filling in vety.hosp.	27-Jun-05	31-Mar-06	52506	52506	52506	52506	Completed	Rai
BDPO, Rai	MOHMADABAD	SGRY	E/Filling& Street/Comp.	27-Jun-05	31-Mar-06	81677	81677	81677	81677	Completed	Rai
BDPO, Rai	MOHMADABAD	M.P.	Pav.Of Street	18-May-05	23-Dec-05	58000	58000	58000	58000	Completed	Rai
BDPO, Rai	BHAIRA BAQIPUR	DP	ins. Of 3 no handpump	24-Jan-06	28-Mar-06	60000	60000	60000	60000	Completed	Rai

BDPO, Rai	MOHMADABAD	M.P.	Rasta To H/O Rajender To Firni	01-Sep-05	30-Sep-05	7000	7000	7000	7000	Completed	Rai
BDPO, Rai	GARH MIRAKPUR	SGRY	Const. of gali E/filling nali and chaupal	27-Jun-05	31-Mar-06	120965	120965	120965	120965	Completed	Rai
BDPO, Rai	GARH MIRAKPUR	LADT	Const. of nala/Drain/nali	21-Feb-06	12-Jul-06	40984	40984	40984	40984	Completed	Rai
BDPO, Rai	BHAIRA BAQIPUR	DP	part of harijan street	24-Jan-06	28-Jul-06	50000	50000	50000	50000	Completed	Rai
BDPO, Rai	MOHMADABAD	LADT	Const.Of Nala/Drain/Nali	21-Feb-06	12-Jul-06	14639	14639	14639	14639	Completed	Rai
BDPO, Rai	RAI	DP	const.of BC chopal						125000	Completed	Rai
BDPO, Rai	GARH MIRAKPUR	TFC	Const. of nala/nali	24-Oct-05	30-May-06	39316	39316	39316	39316	Completed	Rai
BDPO, Rai	BHAIRA BAQIPUR	DP	cc flooring of street	24-Jan-06	28-Jul-06	70000	70000	70000	70000	Completed	Rai
BDPO, Rai	MOHMADABAD	TFC	Const.Of Nala/Nali	24-Oct-05	30-May-06	46984	46984	46984	46984	Completed	Rai
BDPO, Rai	GARH MIRAKPUR	SFC	Const. of nala/Drain/nali	25-Nov-05	31-Mar-06	135304	135304	135304	135304	Completed	Rai
BDPO, Rai	MOHMADABAD	SFC	Const.Of Nala/Drain/Nali	25-Nov-05	31-Mar-06	126494	126494	126494	126494	Completed	Rai
BDPO, Rai	RAI	LADT	const.of nala/drain/nali	21-Feb-06	12-Jul-06	19629	19629	19629	19629	Completed	Rai

BDPO, Rai	GARH MIRAKPUR	IAY	Const. of house	01-Aug-05	31-Mar-06	50000	50000	50000	50000	Completed	Rai
BDPO, Rai	GARH MIRAKPUR	SGRY	Part of streets, nali, e/filling in rasta	05-May-06	31-Mar-07	35786	35786	35786	35786	Completed	Rai
BDPO, Rai	MOHMADABAD	IAY	Const Of House	13-Feb-06	31-Mar-06	75000	75000	75000	75000	Completed	Rai
BDPO, Rai	BHAIRA BAQIPUR	HRDF	sc CHOPAL	16-Dec-05	30-May-06	125000	125000	125000	125000	Completed	Rai
BDPO, Rai	GARH MIRAKPUR	SGRY	E/filling streets/phirmi/nala/nali/ras ta	23-May-07	31-Mar-08	32294	32294	32294	32294	Completed	Rai
BDPO, Rai	RAI	TFC	const.of nala/nali	24-Oct-05	30-May-06	149867	149867	149867	149867	Completed	Rai
BDPO, Rai	MOHMADABAD	SGRY	Part Of Streets,Nala	05-May-06	31-Mar-07	52286	52286	52286	52286	Completed	Rai
BDPO, Rai	BHAIRA BAQIPUR	LADT	Const.of Nala/Drain	21-Feb-06	12-Jul-06	90075	90075	90075	90075	Completed	Rai
BDPO, Rai	RAI	SFC	const.of nala/drain/nali	25-Nov-05	31-Mar-06	63155	63155	63155	63155	Completed	Rai
BDPO, Rai	GARH MIRAKPUR	M.P.	Const. of community centre	15-Apr-07	31-Mar-08	200000	200000	200000	200000	Completed	Rai
BDPO, Rai	MOHMADABAD	SGRY	Streets/Shamshan,Rast a	05-May-06	31-Mar-07	100000	100000	100000	100000	Completed	Rai
BDPO, Rai	RAI	IAY	const.of house	10-Feb-06	31-Mar-06	25000	25000	25000	25000	Completed	Rai

BDPO, Rai	GARH MIRAKPUR	TFC	Const. of nala/nali	15-Dec-07	31-Mar-08	38628	38628	38628	38628	Completed	Rai
BDPO, Rai	RAI	SGRY	E/filling school street part of streets	05-May-06	31-Mar-07	66446	66446	66446	66446	Completed	Rai
BDPO, Rai	MOHMADABAD	IAY	Const.Of House	07-Feb-07	31-Mar-07	50000	50000	50000	50000	Completed	Rai
BDPO, Rai	GARH MIRAKPUR	TFC	Const. of house	28-Dec-07	31-Mar-08	38628	38628	38628	38628	Completed	Rai
BDPO, Rai	BHAIRA BAQIPUR	TFC	Const.of Nala/Nali	24-Oct-05	30-May-06	168659	168659	168659	168659	Completed	Rai
BDPO, Rai	MOHMADABAD	SGRY	E/Filling Streets/Phirni/Nala/Rasta	23-May-07	31-Mar-08	62421	62421	62421	62421	Completed	Rai
BDPO, Rai	HALALPUR	SGRY	Const. of gali/filling nali	27-Jun-05	31-Mar-06	39395	39395	39395	39395	Completed	Rohat
BDPO, Rai	RAI	IAY	const.of house	03-Feb-07	31-Mar-08	50000	50000	50000	50000	Completed	Rai
BDPO, Rai	MOHMADABAD	TFC	Const.Of Nala/Nali	15-Dec-07	31-Mar-08	53964	53964	53964	53964	Completed	Rai
BDPO, Rai	HALALPUR	DP	Spl. Repair of school	24-Jan-06	28-Apr-06	100000	100000	100000	100000	Completed	Rohat
BDPO, Rai	RAI	SGRY	E/filling streets/phirni/nala/rasta	23-May-07	31-Mar-08	83199	83199	83199	83199	Completed	Rai
BDPO, Rai	MOHMADABAD	TFC	Const.Of Nala/Nali	15-Dec-07	31-Mar-08	150000	150000	150000	150000	Completed	Rai

BDPO, Rai	HALALPUR	DP	Const. of harijan chaupal	24-Jan-06	28-Jul-06	50000	50000	50000	50000	Completed	Rohat
BDPO, Rai	BHAIRA BAQIPUR	TFC	Const. of Nala/Nali	24-Oct-05	30-May-06	50000	50000	50000	50000	Completed	Rai
BDPO, Rai	HALALPUR	LADT	Const. of nala/Drain			24097	24097	24097	24097	Completed	Rohat
BDPO, Rai	MOHMADABAD	SGRY	E/work In School /Const.Of Street	23-May-07	31-Mar-08	61515	61515	61515	61515	Completed	Rai
BDPO, Rai	RAI	TFC	const.of nala/nali	15-Dec-07	31-Mar-08	129720	129720	129720	129720	Completed	Rai
BDPO, Rai	HALALPUR	TFC	Const. of nala /nali	24-Oct-05	30-May-06	137376	137376	137376	137376	Completed	Rohat
BDPO, Rai	JHUNDPUR	SGRY	const. of gali/e filling /nala	27-Jun-05	31-Mar-06	214275	214275	214275	214275	Completed	Rai
BDPO, Rai	BHAIRA BAQIPUR	TFC	Const. of Nala/Nali	24-Oct-05	30-May-06	80000	80000	80000	80000	Completed	Rai
BDPO, Rai	MOHMADABAD	IAY	Const.Of House	12-Mar-08	31-Mar-08	275000	275000	275000	275000	Completed	Rai
BDPO, Rai	JHUNDPUR	DP	const. of SC chopal	24-Jan-06	28-Jun-06	130000	130000	130000	130000	Completed	Rai
BDPO, Rai	HALALPUR	TFC	Const. of nala/nali	24-Oct-05	30-May-06	75000	75000	75000	75000	Completed	Rohat
BDPO, Rai	SERSA	SGRY	gali/efilling,handpump	27-Jun-05	31-Mar-06	54425	54425	54425	54425	Completed	Rai

BDPO, Rai	MANAULI	SGRY	Streets/Retaining Wall&E/Filling	23-Jun-05	31-Mar-07	81670	81670	81670	81670	Completed	Rai
BDPO, Rai	HALALPUR	SFC	Const. of nala, drain	25-Nov-05	31-Mar-06	80099	80099	80099	80099	Completed	Rohat
BDPO, Rai	JHUNDPUR	LADT	const. of nala /drain	21-Feb-06	12-Jul-06	28238	28238	28238	28238	Completed	Rai
BDPO, Rai	HALALPUR	IAY	Const. of house	02-Aug-05	31-Mar-06	75000	75000	75000	75000	Completed	Rohat
BDPO, Rai	BHAIRA BAQIPUR	SFC	Const.of Nala/Nali	25-Nov-05	31-Mar-06	107147	107147	107147	107147	Completed	Rai
BDPO, Rai	SERSA	LADT	const.of nala/drain/nali	21-Feb-06	12-Jul-06	14099	14099	14099	14099	Completed	Rai
BDPO, Rai	JHUNDPUR	TFC	const. of nala/nali	24-Oct-05	30-May-06	206369	206369	206369	206369	Completed	Rai
BDPO, Rai	HALALPUR	SGRY	Part of streets and nala/nali	05-May-06	31-Mar-07	131523	131523	131523	131523	Completed	Rohat
BDPO, Rai	MANAULI	LADT	Const.Of Nala/Drain/Nali	21-Feb-06	12-Jul-06	7792	7792	7792	7792	Completed	Rai
BDPO, Rai	SERSA	TFC	const.of nala/nali	24-Oct-05	30-May-06	104289	104289	104289	104289	Completed	Rai
BDPO, Rai	JHUNDPUR	TFC	const. of nala/drain	24-Oct-05	30-May-06	70000	70000	70000	70000	Completed	Rai
BDPO, Rai	HALALPUR	M.P.	Const. of rasta Bodha baba	25-Sep-06	31-Mar-07	100300	100300	100300	100300	Completed	Rohat

BDPO, Rai	MANAULI	TFC	Const.Of Nala/Nali	24-Oct-05	30-May-06	130938	130938	130938	130938	Completed	Rai
BDPO, Rai	BHAIRA BAQIPUR	IAY	Const.of house	12-Aug-05	31-Mar-06	25000	25000	25000	25000	Completed	Rai
BDPO, Rai	JHUNDPUR	SFC	const. of nala /drain	25-Nov-05	31-Mar-06	143640	143640	143640	143640	Completed	Rai
BDPO, Rai	SERSA	SFC	const.of nala/drain/nali	25-Nov-05	31-Mar-06	65498	65498	65498	65498	Completed	Rai
BDPO, Rai	MANAULI	SFC	Const.Of Nala/Drain/Nali	25-Nov-05	31-Mar-06	28048	28048	28048	28048	Completed	Rai
BDPO, Rai	SERSA	SGRY	part of streets e/filling of rasta	05-May-06	31-Mar-07	57050	57050	57050	57050	Completed	Rai
BDPO, Rai	JHUNDPUR	IAY	const. of house	09-Aug-05	31-Mar-06	175000	175000	175000	175000	Completed	Rai
BDPO, Rai	BHAIRA BAQIPUR	SGRY	part of streets/nali	05-May-06	31-Mar-07	65043	65043	65043	65043	Completed	Rai
BDPO, Rai	MANAULI	IAY	Const.Of House	10-Feb-06	31-Mar-06	50000	50000	50000	50000	Completed	Rai
BDPO, Rai	JHUNDPUR	SGRY	part of streets nali, e/filling in rasta	05-May-06	31-Mar-07	257881	257881	257881	257881	Completed	Rai
BDPO, Rai	MANAULI	SGRY	Part Of Streets,Handpumps	05-May-06	31-Mar-07	44477	44477	44477	44477	Completed	Rai
BDPO, Rai	HALALPUR	DP	Part of streets	23-Oct-06	25-Dec-07	75000	75000	75000	100000	Completed	Rohat

BDPO, Rai	JHUNDPUR	M.P.	rep. of drain bhoras/o hansraj C.C street	11-Aug-06	31-Mar-07	232000	232000	232000	232000	Completed	Rai
BDPO, Rai	SERSA	DP	C.C streets	15-Aug-07	25-Dec-07	80000	80000	80000	80000	Completed	Rai
BDPO, Rai	MANAULI	HRDF	CC Street	21-Oct-06	31-Mar-07	143000	143000	143000	143000	Completed	Rai
BDPO, Rai	HALALPUR	SGRY	E/filling streets /phirni/nala/nali/rasta	23-May-07	31-Mar-08	129536	129536	129536	129536	Completed	Rohat
BDPO, Rai	JHUNDPUR	M.P.	const. of C.C street h/o satpal to surajbhan	25-Sep-06	31-Mar-07	180000	180000	180000	180000	Completed	Rai
BDPO, Rai	BHAIRA BAQIPUR	IAY	Const.of house	19-Aug-06	31-Mar-07	100000	100000	100000	100000	Completed	Rai
BDPO, Rai	MANAULI	SGRY	Streets/Ins.Of 2 No.Handpump	05-May-06	31-Mar-07	188182	188182	188182	188182	Completed	Rai
BDPO, Rai	SERSA	SGRY	streets	05-May-06	31-Mar-07	42992	42992	42992	42992	Completed	Rai
BDPO, Rai	JHUNDPUR	SGRY	inst. of health center Hp, const. of nala	08-Sep-06	03-Mar-07	187951	187951	187951	187951	Completed	Rai
BDPO, Rai	BHAIRA BAQIPUR	SGRY	E/filling streets/phirni/nala/rasta	23-May-07	31-Mar-08	79692	79692	79692	79692	Completed	Rai
BDPO, Rai	SERSA	SGRY	E/filling streets/phirni/nala,nali/ra sta	23-May-07	31-Mar-08	82158	82158	82158	82158	Completed	Rai
BDPO, Rai	MANAULI	IAY	Const.Of House	12-Dec-06	31-Mar-07	25000	25000	25000	25000	Completed	Rai

BDPO, Rai	HALALPUR	M.P.	Rattan s/o Daulti to Ramdhan numberdar & Bijender s/o Gordhan to	15-May-08	31-Mar-08	211000	211000	211000	211000	Completed	Rohat
BDPO, Rai	JHUNDPUR	IAY	const. of house	02-Aug-06	31-Mar-07	25000	25000	25000	25000	Completed	Rai
BDPO, Rai	MANAULI	SGRY	E/Filling Streets/Phirni/Nala/Rasta	23-May-07	31-Mar-08	37348	37348	37348	37348	Completed	Rai
BDPO, Rai	JHUNDPUR	SGRY	E/filling street/phirni/nala/rasta	23-May-07	31-Mar-08	331935	331935	331935	331935	Completed	Rai
BDPO, Rai	MANAULI	TFC	Const.Of Nala/Nali	15-Dec-07	31-Mar-08	76000	76000	76000	76000	Completed	Rai
BDPO, Rai	HALALPUR	TFC	Const. of nala/nali	15-Dec-07	31-Mar-08	164734	164734	164734	164734	Completed	Rohat
BDPO, Rai	JHUNDPUR	TFC	const. of nala/nali	15-Dec-07	31-Mar-08	12716	12716				Rai
BDPO, Rai	SERSA	ZP-SGRY	digg.of pond e/filling	23-Jan-08	31-Mar-08	100000	100000	100000	100000	Completed	Rai
BDPO, Rai	BHAIRA BAQIPUR	ZP-SGRY	siver line	22-Dec-07	31-Mar-08	100000	100000	100000	100000	Completed	Rai
BDPO, Rai	JAKHAULI	SGRY	gali/e filling in streets	27-Jun-05	31-Mar-06	27469	27469	27469	27469	Completed	Rai
BDPO, Rai	SERSA	TFC	const.of nala/nali	15-Dec-07	31-Mar-08	134564	134564	134564	134564	Completed	Rai
BDPO, Rai	BHAIRA BAQIPUR	TFC	const. of Nala/Nali	01-Feb-08	30-Jun-08	117306	117306	117306	117306	Completed	Rai

BDPO, Rai	JAKHAULI	DP	const. of balmiki chopal	24-Jan-05	28-Mar-06	100000	100000	100000	100000	Completed	Rai
BDPO, Rai	JAKHAULI	LADT	const. of nala/drain	21-Feb-06	12-Jul-06	40779	40779	40779	40779	Completed	Rai
BDPO, Rai	KHURAMUR	SGRY	E/Filling & Streets	27-Jun-05	31-Mar-06	236515	236515	236515	236515	Completed	Rai
BDPO, Rai	JINJOLI	SGRY	E/filling and Street/comp.	27-May-05	31-Mar-06	640124	640124	640124	640124	Completed	Rai
BDPO, Rai	JAKHAULI	TFC	const. of nala/nali	24-Oct-05	30-May-06	218729	218729	218729	218729	Completed	Rai
BDPO, Rai	JAKHAULI	SFC	const. of nala/drain	25-Nov-05	31-Mar-06	183634	183634	183634	183634	Completed	Rai
BDPO, Rai	JINJOLI	LADT	Const. of nali/drain	21-Feb-06	12-Jul-06	10776	10776	10776	10776	Completed	Rai
BDPO, Rai	BHAIRA BAQIPUR	IAY	const.of house	10-Oct-07	31-Mar-08	150000	150000	150000	150000	Completed	Rai
BDPO, Rai	KHURAMUR	DP	Const.Of R/Wall Of Park	24-Jan-06	28-Jun-06	100000	100000	100000	100000	Completed	Rai
BDPO, Rai	SAFIABAD	SGRY	efilling in rasta,gali	23-Jun-05	31-Mar-06	80893	80893	80893	80893	Completed	Rai
BDPO, Rai	JINJOLI	TFC	Cosnt. Of nala/nali	24-Oct-05	30-May-06	72382	72382	72382	72382	Completed	Rai
BDPO, Rai	JAKHAULI	SGRY	part of streets e/fillingf of rastas	05-May-06	31-Mar-07	232993	232993	232993	232993	Completed	Rai

BDPO, Rai	JAKHAULI	IAY	const. of house	01-Aug-06	31-Mar-07	50000	50000	50000	50000	Completed	Rai
BDPO, Rai	KHURAMUR	DP	CC Streets	07-Dec-06	28-Oct-07	80000	80000	80000	80000	Completed	Rai
BDPO, Rai	JAKHAULI	SGRY	E/filling streets/phirni/nala/rasta	23-May-07	31-Mar-08	235371	235371	235371	235371	Completed	Rai
BDPO, Rai	KHURAMUR	DP	B/Wall Of Park	07-Dec-06	28-Oct-07	60000	60000	60000	60000	Completed	Rai
BDPO, Rai	JAKHAULI	TFC	cosnt. Of nala nali	15-Dec-07	31-Mar-08	277428	277428	277428	277428	Completed	Rai
BDPO, Rai	CHHATEHARA BAHADURPUR	SGRY	e/work & streets/comp.	27-Jun-05	31-Mar-06	65344	65344	65344	65344	Completed	Rai
BDPO, Rai	JINJOLI	SFC	Const. of nala/drain	25-Nov-05	31-Mar-06	36557	36557	36557	36557	Completed	Rai
BDPO, Rai	SAFIABAD	LADT	const.of nala/drain/nali	21-Feb-06	12-Jul-06	17541	17541	17541	17541	Completed	Rai
BDPO, Rai	KHURAMUR	LADT	Const.Of Nala/Drain	21-Feb-06	12-Jul-06	6879	6879	6879	6879	Completed	Rai
BDPO, Rai	JAGDISHPUR	SGRY	e/filling& streets	27-Jun-05	31-Mar-06	56609	56609	56609	56609	Completed	Rai
BDPO, Rai	JINJOLI	IAY	Const. of hosue	02-Aug-05	31-Mar-06	25000	25000	25000	25000	Completed	Rai
BDPO, Rai	KHURAMUR	TFC	Const.Of Nala/Nali	24-Oct-05	30-May-06	139217	139217	139217	139217	Completed	Rai

BDPO, Rai	JAGDISHPUR	LADT	const. of nala/drain	21-Feb-06	12-Jul-06	7078	7078	7078	7078	Completed	Rai
BDPO, Rai	JINJOLI	SGRY	E/filling in rasta/school	05-May-06	31-Mar-07	42816	42816	42816	42816	Completed	Rai
BDPO, Rai	SAFIABAD	TFC	const.of nala/nali	24-Oct-05	30-May-06	83607	83607	83607	83607	Completed	Rai
BDPO, Rai	JAGDISHPUR	TFC	const. of nala/nali	24-Oct-05	30-May-06	54889	54889	54889	54889	Completed	Rai
BDPO, Rai	KHURAMUR	SFC	Const.Of Nala/Drain	25-Nov-05	31-Mar-06	93816	93816	93816	93816	Completed	Rai
BDPO, Rai	JINJOLI	SGRY	E/filling streets/phirni/nala/rasta	23-May-07	31-Mar-08	49560	49560	49560	49560	Completed	Rai
BDPO, Rai	JAGDISHPUR	SFC	const. of nala/drain	25-Nov-05	31-Mar-06	24467	24467	24467	24467	Completed	Rai
BDPO, Rai	CHHATEHARA BAHADURPUR	LADT	const. of Nala/drain	21-Feb-06	12-Jul-06	10936	10936	10936	10936	Completed	Rai
BDPO, Rai	JAGDISHPUR	SGRY	part of e/filling on rasta	05-May-06	31-Mar-07	35928	35928	35928	35928	Completed	Rai
BDPO, Rai	JINJOLI	TFC	Const. of nala/nali	15-Dec-07	31-Mar-08	74758	74758	74758	74758	Completed	Rai
BDPO, Rai	KHURAMUR	IAY	Const.Of House	28-Dec-06	31-Mar-07	100000	100000	100000	100000	Completed	Rai
BDPO, Rai	JAGDISHPUR	DP	comp. of community center	01-Jan-07	25-Mar-07	50000	50000	50000	50000	Completed	Rai

BDPO, Rai	SAFIABAD	TFC	const.of nala/nali	24-Oct-05	30-May-06	75000	75000	75000	75000	Completed	Rai
BDPO, Rai	JAGDISHPUR	SGRY	street	01-Jul-06	30-Aug-06	4990	4990	4990	4990	Completed	Rai
BDPO, Rai	KHURAMUR	SGRY	E/Filling Nali,part Of Street Nali	05-May-06	31-Mar-07	41705	41705	41705	41705	Completed	Rai
BDPO, Rai	CHHATEHARA BAHADURPUR	TFC	const.of Nala/Nali	24-Oct-05	30-May-06	87921	87921	87921	87921	Completed	Rai
BDPO, Rai	SAFIABAD	SFC	const.of nala/drain/nali	25-Nov-05	31-Mar-06	47419	47419	47419	47419	Completed	Rai
BDPO, Rai	JAGDISHPUR	SGRY	E/filling streets/phirni/nala/rasta	23-May-07	31-Mar-08	34483	34483	34483	34483	Completed	Rai
BDPO, Rai	JAGDISHPUR	M.P.	maman to sc chopals& lakhiram to pala s/o kaliram	31-Aug-07	31-Mar-08	145000	145000	145000	145000	Completed	Rai
BDPO, Rai	JATHERI	SGRY	Cosnt. Of gali flooring	27-Jun-05	31-Mar-06	151962	151962	151962	151962	Completed	Rai
BDPO, Rai	SAFIABAD	SGRY	part of streets, nali	05-May-06	31-Mar-07	59160	59160	59160	59160	Completed	Rai
BDPO, Rai	JAGDISHPUR	ZP-SGRY	const. of street dharpal to parveen house	21-Dec-07	31-Mar-08	70000	70000	70000	70000	Completed	Rai
BDPO, Rai	JATHERI	LADT	Const. of nala/drain	21-Feb-06	12-Jul-06	19100	19100	19100	19100	Completed	Rai
BDPO, Rai	JATHERI	TFC	Const. of nala/nali	24-Oct-05	30-May-06	132777	132777	132777	132777	Completed	Rai

BDPO, Rai	JAGDISHPUR	TFC	const. of nala/nali	15-Dec-07	31-Mar-08	49774	49774	49774	49774	Completed	Rai
BDPO, Rai	KHURAMUR	HRDF	CC Street	23-Sep-06	31-Mar-07	266000	266000	266000	266000	Completed	Rai
BDPO, Rai	JATHERI	TFC	Const. of nala/nali	24-Oct-05	30-May-06	67454	67454	67454	67454	Completed	Rai
BDPO, Rai	CHHATEHARA BAHADURPUR	SFC	const.of Nala/drain	25-Nov-05	31-Mar-06	167347	167347	167347	167347	Completed	Rai
BDPO, Rai	SAFIABAD	DP	part of street&dump clean water	01-Oct-07	25-Dec-07	120000	120000	120000	120000	Completed	Rai
BDPO, Rai	JAGDISHPUR	IAY	const. of house	15-Mar-08	31-Mar-08	25000	25000	25000	25000	Completed	Rai
BDPO, Rai	KHURAMUR	IAY	Const.Of House	23-May-06	31-Mar-07	175000	175000	175000	175000	Completed	Rai
BDPO, Rai	JAJAL	SGRY	E/filling in streets	27-Jun-05	31-Mar-06	80927	80927	80927	80927	Completed	Rai
BDPO, Rai	KHURAMUR	SGRY	E/Filling Streets/Phirni/Nala/rasta	23-May-07	31-Mar-08	42740	42740	42740	42740	Completed	Rai
BDPO, Rai	SAFIABAD	SGRY	E/filling path	05-May-06	31-Mar-07	18215	18215	18215	18215	Completed	Rai
BDPO, Rai	JATHERI	SFC	Const. of nala/drain	25-Nov-05	31-Mar-06	163568	163568	163568	163568	Completed	Rai
BDPO, Rai	KHURAMUR	TFC	Const.Of Nala/Nali	15-Dec-07	31-Mar-08	48428	48428	48428	48428	Completed	Rai

BDPO, Rai	JATHERI	SGRY	Part of streets , nali	05-May-06	31-Mar-07	69576	69576	69576	69576	Completed	Rai
BDPO, Rai	KHURAMUR	SGRY	B/Wall Of Pond/Const.Of Street	23-Sep-07	31-Mar-08	175000	175000	175000	175000	Completed	Rai
BDPO, Rai	JATHERI	IAY	Const. of house	03-Aug-06	31-Mar-07	25000	25000	25000	25000	Completed	Rai
BDPO, Rai	JAJAL	LADT	const. of nala/drain	21-Feb-06	12-Jul-06	11931	11931	11931	11931	Completed	Rai
BDPO, Rai	JATHERI	SGRY	E/filling streets/phirni/nala/rasta	23-Jul-07	31-Mar-08	91231	91231	91231	91231	Completed	Rai
BDPO, Rai	CHHATEHARA BAHADURPUR	SGRY	part of streets,nali,e/filling in rasta	05-May-06	31-Mar-07	52018	52018	52018	52018	Completed	Rai
BDPO, Rai	SAFIABAD	SGRY	E/filling streets/phirni/nala,nali/rasta	23-May-07	31-Mar-08	69552	69552	69552	69552	Completed	Rai
BDPO, Rai	KHURAMUR	IAY	Const.Of House	10-Oct-07	31-Mar-08	100000	100000	100000	100000	Completed	Rai
BDPO, Rai	JAJAL	TFC	const. pf ma;a/nali	24-Oct-05	30-May-06	71284	71284	71284	71284	Completed	Rai
BDPO, Rai	JATHERI	TFC	Const. of nala/nali	15-Dec-07	31-Mar-08	130988	130988	130988	130988	Completed	Rai
BDPO, Rai	JATHERI	IAY	Const. of house	04-Aug-07	31-Mar-07	75000	75000	75000	75000	Completed	Rai
BDPO, Rai	KUNDLI	SGRY	Const.OF Gali,E/Filling,Nali	27-Jun-05	31-Mar-06	37621	37621	37621	37621	Completed	Rai

BDPO, Rai	JANTI KALAN	SGRY	Const. of gali,nali	05-May-06	31-Mar-07	52700	52700	52700	52700	Completed	Rai
BDPO, Rai	CHHATEHARA BAHADURPUR	SGRY	E/filling streets/phirni/nala/rasta	23-May-07	31-Mar-08	56227	56227	56227	56227	Completed	Rai
BDPO, Rai	SAFIABAD	ZP-SGRY	const.of street	17-Jan-08	31-Mar-08	70000	70000	70000	70000	Completed	Rai
BDPO, Rai	JANTI KALAN	LADT	Cosnt. Of nala/drain	21-Feb-06	12-Jul-06	28603	28603	28603	28603	Completed	Rai
BDPO, Rai	KUNDLI	LADT	Const.Of Nala/Drain	21-Feb-06	12-Jul-06	50549	50549	50549	50549	Completed	Rai
BDPO, Rai	JANTI KALAN	TFC	Cosnt. Of nala/nali	24-Oct-05	30-May-06	127599	127599	127599	127599	Completed	Rai
BDPO, Rai	SAFIABAD	HRDF	const.of C.C street	15-Dec-07	31-Mar-08	240000	240000	240000	240000	Completed	Rai
BDPO, Rai	KUNDLI	TFC	Const.Of Nala/Nali	24-Oct-05	30-May-06	236730	236730	236730	236730	Completed	Rai
BDPO, Rai	JANTI KALAN	SFC	Const. of nala/drain	25-Nov-05	31-Mar-06	94830	94830	94830	94830	Completed	Rai
BDPO, Rai	CHHATEHARA BAHADURPUR	TFC	Const. of Nala/Nali	15-Dec-07	31-Mar-08	75834	75834	75834	75834	Completed	Rai
BDPO, Rai	SAFIABAD	TFC	const.of nala/anli	15-Dec-07	31-Mar-08	97204	97204	97204	97204	Completed	Rai
BDPO, Rai	KUNDLI	SFC	Const.Of Nala/Drain/Nali	25-Nov-05	31-Mar-06	216571	216571	216571	216571	Completed	Rai

BDPO, Rai	JAJAL	SFC	const. of nala/drain	25-Nov-05	31-Mar-06	40332	40332	40332	40332	Completed	Rai
BDPO, Rai	CHHATEHARA BAHADURPUR	IAY	const.of house	10-Oct-07	31-Mar-08	50000	50000	50000	50000	Completed	Rai
BDPO, Rai	JANTI KALAN	SGRY	Part of streets nali/handpump	27-Jun-05	31-Mar-06	52700	52700	52700	52700	Completed	Rai
BDPO, Rai	SAFIABAD	IAY	const.of house	05-Mar-08	31-Mar-08	25000	25000	25000	25000	Completed	Rai
BDPO, Rai	JAJAL	IAY	const. of house	10-Aug-05	31-Mar-06	100000	100000	100000	100000	Completed	Rai
BDPO, Rai	JANTI KALAN	M.P.	Const. of street h/o surender to jaibhagwan	11-Aug-06	31-Mar-07	200000	200000	200000	200000	Completed	Rai
BDPO, Rai	KUNDLI	SGRY	Part Streets Nali E/Filling In School	05-May-06	31-Mar-07	257263	257263	257263	257263	Completed	Rai
BDPO, Rai	JAJAL	SGRY	part of streets e/filling on rastas	05-May-06	31-Mar-07	39784	39784	39784	39784	Completed	Rai
BDPO, Rai	JANTI KALAN	HRDF	C.C street & drain	21-Oct-06	31-Mar-07	218000	218000	218000	218000	Completed	Rai
BDPO, Rai	DAHISERA	SGRY	e/work &streets/comp.	23-Jun-05	31-Mar-06	81111	81111	81111	81111	Completed	Rai
BDPO, Rai	KUNDLI	SGRY	E/Filling Streets/Phirni/Nala/Rast a	23-May-07	31-Mar-08	339871	339871	339871	339871	Completed	Rai
BDPO, Rai	JANTI KALAN	IAY	Const. of house	05-Aug-06	31-Mar-07	125000	125000	125000	125000	Completed	Rai

BDPO, Rai	SEVLI	SGRY	const.of gali			6248	6248	6248	6248	Completed	Rai
BDPO, Rai	JANTI KALAN	SGRY	E/filling streets/phirmi/nala/nali/rasta	23-May-07	31-Mar-08	220070	220070	220070	220070	Completed	Rai
BDPO, Rai	JAJAL	HRDF	C.C street	21-Oct-06	31-Mar-07	143000	143000	143000	143000	Completed	Rai
BDPO, Rai	KUNDLI	M.P.	Const.Of Street From G.T.Road To Shop Of Ramesh	15-May-07	31-Mar-08	150000	150000	150000	150000	Completed	Rai
BDPO, Rai	JAJAL	SGRY	street	05-May-06	31-Mar-07	9070	9070	9070	9070	Completed	Rai
BDPO, Rai	JANTI KALAN	TFC	Const. of nala/nali	15-Dec-07	31-Mar-08	195176	195176	195176	195176	Completed	Rai
BDPO, Rai	JAJAL	IAY	const. of house	11-Aug-06	31-Mar-07	75000	75000	75000	75000	Completed	Rai
BDPO, Rai	JAJAL	SGRY	E/filling streets/phirmi/nala/rasta	23-May-07	31-Mar-08	44017	44017	44017	44017	Completed	Rai
BDPO, Rai	JANTI KALAN	IAY	Const. of hosue	06-Aug-07	31-Mar-08	125000	125000	125000	125000	Completed	Rai
BDPO, Rai	KUNDLI	TFC	Const.Of Nala/Nali	15-Dec-07	31-Mar-08	343422	343422	343422	343422	Completed	Rai
BDPO, Rai	SEVLI	LADT	const.of nala/drain/nali	21-Feb-06	12-Jul-06	22120	22120	22120	22120	Completed	Rai
BDPO, Rai	DAHISERA	LADT	Const. of Nala/Drain	21-Feb-06	12-Jul-06	14002	14002	14002	14002	Completed	Rai

BDPO, Rai	JAJAL	TFC	const. of nala/nali	15-Dec-07	31-Mar-08	82560	82560	82560	82560	Completed	Rai
BDPO, Rai	JANTI KHURD	SGRY	Const. of nali e/filling rasta	23-Jun-05	31-Mar-06	48757	48757	48757	48757	Completed	Rai
BDPO, Rai	KUNDLI	IAY	Const.Of House	10-Mar-08	31-Mar-08	25000	25000	25000	25000	Completed	Rai
BDPO, Rai	JAJAL	IAY	const. of house	12-Mar-07	31-Mar-08	50000	50000	50000	50000	Completed	Rai
BDPO, Rai	SEVLI	TFC	const.of nala/nali	24-Oct-05	30-May-06	110235	110235	110235	110235	Completed	Rai
BDPO, Rai	JANTI KHURD	LADT	Const. of nala/drain	21-Feb-06	12-Jul-06	3767	3767	3767	3767	Completed	Rai
BDPO, Rai	JANTI KHURD	TFC	Const. of nala/nali	24-Oct-05	30-May-06	29396	29396	29396	29396	Completed	Rai
BDPO, Rai	SEVLI	SFC	const.of nala/drain/nali	25-Nov-05	31-Mar-06	58672	58672	58672	58672	Completed	Rai
BDPO, Rai	DAHISERA	TFC	Const. of Nala/Nali	24-Oct-05	30-Jun-06	143280	143280	143280	143280	Completed	Rai
BDPO, Rai	JANTI KHURD	SFC	Const. of nala drain	25-Nov-05	31-Mar-06	12377	12377	12377	12377	Completed	Rai
BDPO, Rai	KATLUPUR	SGRY	Conat.Of Street ,Nali,E/Filling	27-Jun-05	31-Mar-06	55302	55302	55302	55302	Completed	Rohat
BDPO, Rai	JANTI KHURD	SGRY	Part of streets,nali/handpump	05-May-06	31-Mar-07	57329	57329	57329	57329	Completed	Rai

BDPO, Rai	SEVLI	SGRY	part of streets e/filling rasta phini	05-May-06	31-Mar-07	87952	87952	87952	87952	Completed	Rai
BDPO, Rai	KATLUPUR	HRDF	Cow Ghat	21-Oct-06	31-Mar-07	60000	60000	60000	60000	Completed	Rohat
BDPO, Rai	DAHISERA	SFC	Const.of Nala/Drain	25-Nov-05	31-Mar-06	47103	47103	47103	47103	Completed	Rai
BDPO, Rai	SEVLI	SGRY	E/filling streets/phirni/nala/rasta	23-May-07	31-Mar-08	93331	93331	93331	93331	Completed	Rai
BDPO, Rai	KATLUPUR	LADT	Const.Of Nala/Drain/Nali	21-Feb-06	12-Jul-06	15897	15897	15897	15897	Completed	Rohat
BDPO, Rai	SEVLI	ZP-SGRY	no. handpump	02-Mar-08	31-Mar-08	27000	27000	27000	27000	Completed	Rai
BDPO, Rai	KATLUPUR	TFC	Const.Of Nala/Nali	24-Oct-05	30-May-06	75000	75000	75000	75000	Completed	Rohat
BDPO, Rai	DAHISERA	SGRY	e/filling in panchayat ghar	05-May-06	31-Mar-07	71057	51057	51057	51057	Completed	Rai
BDPO, Rai	KATLUPUR	SFC	Const.Of Nala/Drain/Nali	25-Nov-05	31-Mar-06	36147	36147	36147	36147	Completed	Rohat
BDPO, Rai	SEVLI	TFC	const.of nala/NALI	15-Dec-07	31-Mar-08	120458	120458	120458	120458	Completed	Rai
BDPO, Rai	KATLUPUR	IAY	Const.Of House	15-Dec-05	31-Mar-06	25000	25000	25000	25000	Completed	Rohat
BDPO, Rai	KATLUPUR	SGRY	Part Steets Nali,E/Filling Rasta School	05-May-06	31-Mar-07	40878	40878	40878	40878	Completed	Rohat

BDPO, Rai	TONKI	TFC	const.of nala /nali	24-Oct-05	30-May-06	50000	50000	50000	50000	Completed	Rai
BDPO, Rai	KATLUPUR	M.P.	Spl.Repair Of School Building	06-Sep-06	13-Jul-07	150000	150000	150000	150000	Completed	Rohat
BDPO, Rai	KATLUPUR	SGRY	Const.Of Streets	05-May-06	31-Mar-07	134914	134914	134914	134914	Completed	Rohat
BDPO, Rai	TONKI	SFC	const.of nala/drain/nali	25-Nov-05	31-Mar-06	62020	62020	62020	62020	Completed	Rai
BDPO, Rai	KATLUPUR	SGRY	E/Filling Streets /Firni/Nala/Rasta	23-May-07	31-Mar-08	40724	40724	40724	40724	Completed	Rohat
BDPO, Rai	TONKI	SGRY	e/filling	05-May-06	31-Mar-07	7734	7734	7734	7734	Completed	Rai
BDPO, Rai	KATLUPUR	TFC	Const.Of Nala/Nali	15-Dec-07	31-Mar-08	73912	73912	73912	73912	Completed	Rohat
BDPO, Rai	TONKI	SGRY	handpumps	05-May-06	31-Mar-07	59472	59472	59472	59472	Completed	Rai
BDPO, Rai	KATLUPUR	SGRY	Const.Of Street	23-May-07	31-Mar-08	50000	50000	50000	50000	Completed	Rohat
BDPO, Rai	KATLUPUR	IAY	Const.Of House	15-Mar-08	31-Mar-08	50000	50000	50000	50000	Completed	Rohat
BDPO, Rai	DAHISERA	M.P.	const. of rasta hazari h/o ring bandh	28-Dec-06	31-Mar-07	126000	126000	126000	126000	Completed	Rai
BDPO, Rai	TONKI	SGRY	E/filling streets/phirni/nala,nali/rasta	27-May-07	31-Mar-08	25323	25323	25323	25323	Completed	Rai

BDPO, Rai	TONKI	TFC	const.of nala/nali	15-Dec-07	31-Mar-08	30734	30734	30734	30734	Completed	Rai
BDPO, Rai	TONKI	SGRY	e/work in school & rasta	16-Feb-08	31-Mar-08	100000	100000	100000	100000	Completed	Rai
BDPO, Rai	DAHISERA	IAY	const. of house	28-Aug-06	31-Mar-07	100000	100000	100000	100000	Completed	Rai
BDPO, Rai	TONKI	IAY	const.of house	08-Mar-08	31-Mar-08	75000	75000	75000	75000	Completed	Rai
BDPO, Rai	DAHISERA	SGRY	E/filling streets/phirni/nala,nala/rasta	23-May-07	31-Mar-08	87157	87157	87157	87157	Completed	Rai
BDPO, Rai	KHATKAR	SGRY	E/Filling & Streets /Comp.	27-Jun-05	31-Mar-06	148762	148762	148762	148762	Completed	Rai
BDPO, Rai	JANTI KHURD	MPLAD	const.of C.C street h/o kundan to PWDroad	11-Aug-06	21-Feb-07	100000	100000	100000	100000	Completed	Rai
BDPO, Rai	KHATKAR	DP	Const.Of Nala/Drain	24-Jan-06	08-Sep-06	100000	100000	100000	100000	Completed	Rai
BDPO, Rai	DAHISERA	ZP-SGRY	const. of galiharidas home toraganath home	12-Dec-07	31-Mar-08	40000	40000	40000	40000	Completed	Rai
BDPO, Rai	KHATKAR	LADT	Const.Of Nala/Drain	21-Feb-06	12-Jul-06	11345	11345	11345	11345	Completed	Rai
BDPO, Rai	JANTI KHURD	SGRY	E/filling streets/phirni/nala,nali/rasta	23-May-07	31-Mar-08	28504	28504	28504	28504	Completed	Rai
BDPO, Rai	KHATKAR	TFC	Const.Of Nala/Nali	24-Oct-05	30-May-06	134304	134304	134304	134304	Completed	Rai

BDPO, Rai	DAHISERA	TFC	const.of Nala/Nali	15-Dec-07	31-Mar-08	96550	96550	96550	96550	Completed	Rai
BDPO, Rai	KHATKAR	SFC	Const.Of Nala/Drain	25-Nov-05	31-Mar-06	118417	118417	118417	118417	Completed	Rai
BDPO, Rai	KHATKAR	SGRY	Handpump Part Of Streets	05-May-06	31-Mar-07	37420	37420	37420	37420	Completed	Rai
BDPO, Rai	JANTI KHURD	TFC	const.of nala/nali	15-Dec-07	31-Mar-08	24790	24790	24790	24790	Completed	Rai
BDPO, Rai	GARHI BALA	SGRY	Const.of gali e/filling nali	27-Jun-05	31-Mar-06	27446	27446	27446	27446	Completed	Rai
BDPO, Rai	KHATKAR	SGRY	E/Filling Streets /Phirni/Nala/Rasra	23-May-07	31-Mar-08	53529	53529	53529	53529	Completed	Rai
BDPO, Rai	KHATKAR	TFC	Const.Of Nala/Nali	15-Dec-07	31-Mar-08	78600	78600	78600	78600	Completed	Rai
BDPO, Rai	JOSHI CHOHAN	SGRY	street e/filling SC/BC chaupal	27-Jun-05	31-Mar-06	28252	28252	28252	28252	Completed	Rai
BDPO, Rai	GARHI BALA	HRDF	B/Wall BC Chopal	31-Jan-06	28-Feb-06	116200	116200	116200	116200	Completed	Rai
BDPO, Rai	KHATKAR	SGRY	Const.Of Streets	23-Aug-07	31-Mar-08	100000	100000	100000	100000	Completed	Rai
BDPO, Rai	JOSHI CHOHAN	LADT	const.of nala/drain	21-Feb-06	12-Jul-06	12591	12591	12591	12591	Completed	Rai
BDPO, Rai	KHEWRA	SGRY	Const.Of Gali ,Nala/E/Filling Bc Chopal	27-Jun-05	31-Mar-06	38351	38351	38351	38351	Completed	Rai

BDPO, Rai	JOSHI CHOHAN	TFC	const.of nala/nali	24-Oct-05	30-May-06	73514	73514	73514	73514	Completed	Rai
BDPO, Rai	GARHI BALA	LADT	Const.of Nala/Drain	21-Feb-06	12-Jul-06	15590	15590	15590	15590	Completed	Rai
BDPO, Rai	KHEWRA	LADT	Const.Of Nala/Drain	21-Feb-06	12-Jul-06	45536	45536	45536	45536	Completed	Rai
BDPO, Rai	KHEWRA	TFC	Const.Of Nala/Nali	24-Oct-05	31-May-06	224797	224797	224797	224797	Completed	Rai
BDPO, Rai	GARHI BALA	TFC	Const .of Nala/Nali	24-Oct-05	30-May-06	93643	93643	93643	93643	Completed	Rai
BDPO, Rai	JOSHI CHOHAN	SFC	const. of nala /drain	25-Nov-05	31-Mar-06	42190	42190	42190	42190	Completed	Rai
BDPO, Rai	KHEWRA	SFC	Const.Of Nala/Drain	25-Nov-05	31-Mar-06	150184	150184	150184	150184	Completed	Rai
BDPO, Rai	KHEWRA	CFF	Const.Of House			75000	75000	75000	75000	Completed	Rai
BDPO, Rai	GARHI BALA	SFC	Const.of Nala/Drain	25-Nov-05	31-Mar-06	52292	52292	52292	52292	Completed	Rai
BDPO, Rai	KHEWRA	SGRY	Part Of Streets Nali,E/Filling In School	05-May-06	31-Mar-07	161662	161662	161662	161662	Completed	Rai
BDPO, Rai	JOSHI CHOHAN	IAY	const.of house	10-Aug-05	31-Mar-06	50000	50000	50000	50000	Completed	Rai
BDPO, Rai	JOSHI CHOHAN	SGRY	e/filling streets school child garden	05-May-06	31-Mar-07	52999	52999	52999	52999	Completed	Rai

BDPO, Rai	KHEWRA	SGRY	Streets ,10 Handpumps	05-May-06	31-Mar-07	144383	144383	144383	144383	Completed	Rai
BDPO, Rai	KHERI MANAJAT	SGRY	e/filling & streets /comp	27-Jun-05	31-Mar-06	30871	30871	30871	30871	Completed	Rai
BDPO, Rai	KHEWRA	IAY	Const.Of House	15-Dec-06	31-Mar-07	50000	50000	50000	50000	Completed	Rai
BDPO, Rai	JOSHI CHOHAN	SGRY	E/filling streets/phirni/nala/rasta	23-May-07	31-Mar-08	54460	54460	54460	54460	Completed	Rai
BDPO, Rai	KHEWRA	SGRY	E/Filling Streets/Phirni/Nala/Rasta	23-May-07	31-Mar-08	214969	214969	214969	214969	Completed	Rai
BDPO, Rai	GARHI BALA	SGRY	part of nala,nali,rasta sham.ghat	05-May-06	31-Mar-07	88195	88195	88195	88195	Completed	Rai
BDPO, Rai	KHEWRA	M.P.	Const.Of Plateform & Shed Of Stadium (Mohinder Sports Club)	31-May-07	31-Mar-08	510000	510000	510000	510000	In Progress	Rai
BDPO, Rai	GARHI BALA	M.P.	spl.repair of Khati communitycenter	18-Oct-06	31-Mar-07	79000	79000	79000	79000	Completed	Rai
BDPO, Rai	KHERI MANAJAT	LADT	const.of nala/drain	21-Feb-06	12-Jul-06	16355	16355	16355	16355	Completed	Rai
BDPO, Rai	KHEWRA	TFC	Const.Of Nala/Nali	15-Dec-07	31-Mar-08	309560	309560	309560	309560	Completed	Rai
BDPO, Rai	GARHI BALA	M.P.	const.of street Kuldeep to Harpal	18-Oct-06	31-Mar-07	97000	97000	97000	97000	Completed	Rai
BDPO, Rai	KHERI MANAJAT	TFC	const. of nala/nali	24-Oct-05	30-May-06	98255	98255	98255	98255	Completed	Rai

BDPO, Rai	GARHI BALA	IAY	const.of house	24-Aug-06	31-Mar-07	100000	100000	100000	100000	Completed	Rai
BDPO, Rai	GARHI BALA	SGRY	E/filling streets/phirni/nala,nali/rasta	23-May-07	31-Mar-08	88937	88937	88937	88937	Completed	Rai
BDPO, Rai	KHERI MANAJAT	TFC	const. of nala/nali	24-Oct-05	30-May-06	70000	70000	70000	70000	Completed	Rai
BDPO, Rai	GARHI BALA	TFC	const.of Nala/Nali	15-Dec-07	31-Mar-08	107200	107200	107200	107200	Completed	Rai
BDPO, Rai	KHERI MANAJAT	SFC	const. of nala/drain	25-Nov-05	31-Mar-06	56756	56756	56756	56756	Completed	Rai
BDPO, Rai	KHERI MANAJAT	IAY	const.of house	12-Aug-05	31-Mar-06	150000	150000	150000	150000	Completed	Rai
BDPO, Rai	KHERI MANAJAT	SGRY	part of streets nali/digging of pond	05-May-06	31-Mar-07	87995	87995	87995	87995	Completed	Rai
BDPO, Rai	KHERI MANAJAT	IAY	const.of house	14-Aug-06	31-Mar-07	150000	150000	150000	150000	Completed	Rai
BDPO, Rai	KHERI MANAJAT	SGRY	e/filling streets/phirni/nala/rasta	23-May-07	31-Mar-08	115432	115432	115432	115432	Completed	Rai
BDPO, Rai	KHERI MANAJAT	M.P.	s/o Maniram to Ranbir s/o Bheem Singh, Umed s/o Chandgi to temple	08-Aug-07	31-Mar-08	214000	214000	214000	214000	Completed	Rai
BDPO, Rai	KHERI MANAJAT	TFC	const. of nala/nali	15-Dec-07	31-Mar-08	116498	116498	116498	116498	Completed	Rai
BDPO, Rai	KHERI MANAJAT	TFC	const. of nala/nali	15-Dec-07	31-Mar-08	150000	150000	150000	150000	Completed	Rai

BDPO, Rai	KHERI MANAJAT	IAY	const. of house	10-Oct-07	31-Mar-08	375000	375000	375000	375000	Completed	Rai
BDPO, Rai	JOSI JAT	SGRY	Street/nali/pulls	27-Jun-05	31-Mar-06	237020	237020	237020	237020	Completed	Rai
BDPO, Rai	JOSI JAT	LADT	Const. of nala/drain	21-Feb-06	12-Jul-06	5172	5172	5172	5172	Completed	Rai
BDPO, Rai	JOSI JAT	TFC	Const. of nala/nali	24-Oct-05	30-May-06	55491	55491	55491	55491	Completed	Rai
BDPO, Rai	JOSI JAT	TFC	Const. of nala/nali	24-Oct-05	30-May-06	50000	50000	50000	50000	Completed	Rai
BDPO, Rai	JOSI JAT	SFC	Const. of nala/drain	25-Nov-05	31-Mar-06	15371	15371	15371	15371	Completed	Rai
BDPO, Rai	JOSI JAT	SGRY	E/filling in rasta/school/nali	05-May-06	31-Mar-07	36372	36372	36372	36372	Completed	Rai
BDPO, Rai	JOSI JAT	HRDF	C.C. Street	21-Oct-06	31-Mar-07	80300	80300	80300	80300	Completed	Rai
BDPO, Rai	JOSI JAT	SGRY	E/filling street/phirni/nala/rasta	03-May-07	31-Mar-08	28428	28428	28428	28428	Completed	Rai
BDPO, Rai	JOSI JAT	ZP-SGRY	6 No. of Handpump	12-Jan-08	31-Mar-08	162000	162000	162000	162000	Completed	Rai
BDPO, Rai	JOSI JAT	ZP-SGRY	Ins. Of Handpump	01-Feb-08	31-Mar-08	81000	81000	81000	81000	Completed	Rai
BDPO, Rai	JOSI JAT	ZP-SGRY	Digg. Of pond & e/filling	16-Jan-08	31-Mar-08	70000	70000	70000	70000	Completed	Rai

BDPO, Rai	JOSI JAT	TFC	Const. of Nala/nali	15-Dec-07	31-Mar-08	30980	30980	30980	30980	Completed	Rai
BDPO, Rai	JOSI JAT	IAY	Const. of house	12-Mar-07	31-Mar-08	50000	50000	50000	50000	Completed	Rai
DPC, SSA, Sonipat	BINDRLOI	SSA	cluster resource centre			200000	200000		200000	Completed	Rai
DPC, SSA, Sonipat	JAKHAULI	SSA	cluster resource centre			200000	200000		200000	Completed	Rai
DPC, SSA, Sonipat	JANTI KALAN	SSA	cluster resource centre			200000	200000		200000	Completed	Rai
DPC, SSA, Sonipat	KUNDLI	SSA	cluster resource centre			200000	200000		200000	Completed	Rai
DPC, SSA, Sonipat	NAHRA	SSA	cluster resource centre			200000	200000		200000	Completed	Rai
DPC, SSA, Sonipat	NAHARI	SSA	cluster resource centre			200000	200000		200000	Completed	Rai
DPC, SSA, Sonipat	RAI	SSA	cluster resource centre			200000	200000		200000	Completed	Rai
DPC, SSA, Sonipat	KHEWRA	SSA	CRC			200000	200000	200000	200000	Completed	Rai
DPC, SSA, Sonipat	AKBARPUR BAROTA	SSA	Addl. Class Room	31-Aug-08		203000	203000	203000	203000	Completed	Rai
DPC, SSA, Sonipat	NANGAL KALAN	SSA	Addl. Class Room			203000	203000	203000	203000	Completed	Rai

DPC, SSA, Sonipat	NAHRA	SSA	A.C.R.		186000	186000	186000	186000	Completed	Rai
DPC, SSA, Sonipat	KUNDLI	SSA	A.C.R.		347000	347000	347000	347000	Completed	Rai
DPC, SSA, Sonipat	AKBARPUR BAROTA	SSA	A.C.R.		694000	694000	694000	694000	Completed	Rai
DPC, SSA, Sonipat	BADMALIK	SSA	A.C.R.		186000	186000	186000	186000	Completed	Rai
DPC, SSA, Sonipat	JAKHAULI	SSA	A.C.R.		186000	186000	186000	186000	Completed	Rai
DPC, SSA, Sonipat	NASHIRPUR BANGER	SSA	b/wall		40000	40000	40000	40000	Completed	Rai
DPC, SSA, Sonipat	JAKHAULI	SSA	A.C.R.		186000	186000	186000	186000	Completed	Rai
DPC, SSA, Sonipat	JHUNDPUR	SSA	A.C.R.		186000	186000	186000	186000	Completed	Rai
DPC, SSA, Sonipat	GARHI BALA	SSA	b/wall		40000	40000	40000	40000	Completed	Rai
DPC, SSA, Sonipat	MANAULI	SSA	A.C.R.		186000	186000	186000	186000	Completed	Rai
DPC, SSA, Sonipat	HALALPUR	SSA	b/wall		40000	40000	40000	40000	Completed	Rohat
DPC, SSA, Sonipat	KHEWRA	SSA	b/wall		40000	40000	40000	40000	Completed	Rai

DPC, SSA, Sonipat	NANGAL KALAN	SSA	b/wall		40000	40000	40000	40000	Completed	Rai
DPC, SSA, Sonipat	TONKI	SSA	A.C.R.		186000	186000	186000	186000	Completed	Rai
DPC, SSA, Sonipat	NANGAL KALAN	SSA	A.C.R.		186000	186000	186000	186000	Completed	Rai
DPC, SSA, Sonipat	PATLA	SSA	b/wall		40000	40000	40000	40000	Completed	Rai
DPC, SSA, Sonipat	NANGAL KALAN	SSA	A.C.R.		186000	186000	186000	186000	Completed	Rai
DPC, SSA, Sonipat	LIWAN	SSA	b/wall		40000	40000	40000	40000	Completed	Rai
DPC, SSA, Sonipat	BHAIRA BAQIPUR	SSA	A.C.R.		347000	347000	347000	347000	Completed	Rai
DPC, SSA, Sonipat	LADPUR	SSA	b/wall		40000	40000	40000	40000	Completed	Rai
DPC, SSA, Sonipat	JAGDISHPUR	SSA	A.C.R.		186000	186000	186000	186000	Completed	Rai
DPC, SSA, Sonipat	KHURAMUR	SSA	A.C.R.		347000	347000	347000	347000	Completed	Rai
DPC, SSA, Sonipat	PALRI KHURD	SSA	A.C.R.		186000	186000	186000	186000	Completed	Rai
DPC, SSA, Sonipat	PATLA	SSA	R.C.R.		347000	347000	347000	347000	Completed	Rai

DPC, SSA, Sonipat	AKBARPUR BAROTA	SSA	additional class room		186000	186000		186000	Completed	Rai
DPC, SSA, Sonipat	ASSWARPUR	SSA	additional class room	31-Jul-08	186000	186000	186000	186000	In Progress	Rai
DPC, SSA, Sonipat	ATERNA	SSA	additional class room		186000	186000	186000	186000	Completed	Rai
DPC, SSA, Sonipat	BADMALIK	SSA	additional class room		186000	186000	186000	186000	Completed	Rai
DPC, SSA, Sonipat	BADMALIK	SSA	additional class room		186000	186000	186000	186000	Completed	Rai
DPC, SSA, Sonipat	BADMALIK	SSA	additional class room		186000	186000	186000	186000	Completed	Rai
DPC, SSA, Sonipat	HALALPUR	SSA	additional class room		186000	186000		186000	Completed	Rohat
DPC, SSA, Sonipat	JAJAL	SSA	additional class room		186000	186000		186000	Completed	Rai
DPC, SSA, Sonipat	JAJAL	SSA	additional class room		186000	186000		186000	Completed	Rai
DPC, SSA, Sonipat	JAKHAULI	SSA	additional class room		186000	186000		186000	Completed	Rai
DPC, SSA, Sonipat	KUNDLI	SSA	additional class room		186000	186000		186000	Completed	Rai
DPC, SSA, Sonipat	MANAULI	SSA	additional class room		186000	186000			In Progress	Rai

DPC, SSA, Sonipat	NATHUPUR	SSA	additional class room			186000	186000		186000	Completed	Rai
DPC, SSA, Sonipat	BADMALIK	SSA	additional class room			347000	347000		347000	Completed	Rai
DPC, SSA, Sonipat	RASOI	SSA	additional class room			186000	186000		186000	Completed	Rai
DPC, SSA, Sonipat	SAFIABAD	SSA	additional class room			347000	347000		347000	Completed	Rai
DPC, SSA, Sonipat	SEVLI	SSA	additional class room			186000	186000		186000	Completed	Rai
DPC, SSA, Sonipat	DAHISERA	SSA	Addl. Class Work	31-Aug-08		500000	500000			In Progress	Rai
DPC, SSA, Sonipat	JHUNDPUR	SSA	Addl. Class Work	31-Aug-08		500000	500000			In Progress	Rai
DPC, SSA, Sonipat	SERSA	SSA	Addl. Class Work	31-Aug-08		500000	500000			In Progress	Rai
DPC, SSA, Sonipat	TONKI	SSA	Addl. Class Work	31-Aug-08		500000	500000			In Progress	Rai
DPC, SSA, Sonipat	PALRA	SSA	Addl. Class Work	31-Aug-08		500000	500000			In Progress	Rai
Xen., Water Services, Rai	MANAULI	Flood Work	Const. of 8 no stone stud at jagdish pur complex of river yamuna	21-Apr-08		2700013	2700013		1000000	In Progress	Rai
GM, HSIIDC, Sonipat	KUNDLI	S Aap Dwar	Laying of Sewerage Scheme	13-Dec-03	12-Apr-05	4879000	4879000	3400000	3400000	Completed	Rai

GM, HSIIDC, Sonipat	KUNDLI	S Aap Dwar	Const of B/Wall around stadium	20-Jun-03	18-Aug-03	506000	506000	639000	639000	Completed	Rai
GM, HSIIDC, Sonipat	KUNDLI	S Aap Dwar	P & F of street Loight	20-Jun-03	18-Aug-03	87000	87000	173000	173000	Completed	Rai
GM, HSIIDC, Sonipat	KUNDLI	S Aap Dwar	Const Balmiki Chopal	20-Jun-03	18-Aug-03	225000	225000	189000	189000	Completed	Rai
GM, HSIIDC, Sonipat	KUNDLI	S Aap Dwar	Repiar Meintance of Chopal	20-Jun-03	18-Aug-03	113000	113000	100000	100000	Completed	Rai
GM, HSIIDC, Sonipat	KUNDLI	S Aap Dwar	Laying of Brick Paving in street	11-Feb-04	05-Oct-04	1929000	1929000	2105000	2105000	Completed	Rai
GM, HSIIDC, Sonipat	KUNDLI	S Aap Dwar	Water supply scheme	18-May-04	01-Jan-05	886000	886000	1112000	1112000	Completed	Rai
Xen., Marketing Board, Sonipat	SAFIABAD	Misc	Safiabad to Nahri	22-Jul-04	10-Jun-07	1264000	1264000	1329000	1329000	Completed	Rai
Xen., Marketing Board, Sonipat	RATHDHANA	Misc	Rathdhana to Bahalgarh Road.	25-Mar-04	31-Oct-06	1725000	1725000	1768000	1768000	Completed	Rai
Xen., Marketing Board, Sonipat	KHEWRA	Misc	Khewra to Dipalpur.	11-Aug-04	31-Mar-07	2546000	2546000	2373000	2373000	Completed	Rai
Xen., Marketing Board, Sonipat	RATHDHANA	Misc	Rathdhana to Bahalgarh (NH-I)	12-Jun-06	10-May-07	2889000	2889000	2717000	2717000	Completed	Rai
Xen., Marketing Board, Sonipat	PATLA	Misc	Patla to Aterna.	17-Oct-07		2840000	2840000	2188000	2188000	In Progress	Rai
Xen., Marketing Board, Sonipat	AKBARPUR BAROTA	Misc	Akbarpur Barota to Sapoli	08-Feb-08		5585000	5585000			Not Started	Rai

Xen., Marketing Board, Sonipat	JAGDISHPUR	Misc	Jagdispur to Jatheri.	18-Mar-04	08-May-06	2093000	2093000	2006000	2006000	Completed	Rai
Xen., Marketing Board, Sonipat	KHEWRA	Misc	Khewra to Aurangabad..	30-Jun-04	15-Oct-05	2165000	2165000	1955000	1955000	Completed	Rai
Xen., Marketing Board, Sonipat	JANTI KHURD	Misc	janti khurd to tajpur road.	10-Jun-04	30-Sep-05	747000	747000	706000	706000	Completed	Rai
Xen., Marketing Board, Sonipat	RAI	Misc	Rai to Rathdhana.	07-Mar-05		1067000	1067000	867000	867000	Completed	Rai
Xen., Marketing Board, Sonipat	KUNDLI	Misc	SR G.T. Road to Drain no.6	28-Nov-07	30-Sep-08	554000	554000			Not Started	Rai
Xen., Marketing Board, Sonipat	HALALPUR	Misc	const. of sports stadium halalpur	13-Dec-06		3979000	3979000	4125000	4125000	In Progress	Rohat
Xen., Marketing Board, Sonipat	NAHRA	Misc	const. of sports stadium nahra			3979000	3979000		3979000	Completed	Rai
Xen., Marketing Board, Sonipat	CHHATEHARA BAHADURPUR	Misc	Chhatera to Railway Station.	28-Nov-07		1014000	1014000			Not Started	Rai
Xen., Marketing Board, Sonipat	NAHARI	Misc	Nahri to Halalpur .	07-Mar-05		1166000	1166000		1166000	Completed	Rai
District Education Officer, Sonipat	ATERNA	Misc	Repair Work			245000	245000		245000	Completed	Rai
District Education Officer, Sonipat	KUNDLI	Misc	Repair Work			321600	321600		321600	Completed	Rai
District Education Officer, Sonipat	JAKHAULI	Misc	Repair Work			156000	156000		156000	Completed	Rai

District Education Officer, Sonipat	NANGAL KALAN	Misc	Repair Work			272400	272400		272400	Completed	Rai
District Education Officer, Sonipat	KHEWRA	Misc	Repair Work			651000	651000		651000	Completed	Rai
District Education Officer, Sonipat	HALALPUR	Misc	Repair Work			610000	610000		610000	Completed	Rohat
District Education Officer, Sonipat	BINDRLOI	Misc	Repair Work			721500	721500		721500	Completed	Rai
District Education Officer, Sonipat	JINJOLI	Misc	Repair Work	31-Aug-08		1323000	1323000			In Progress	Rai
District Education Officer, Sonipat	ATERNA	Misc	Education	01-May-08	31-Oct-08	395000	212000			In Progress	Rai
District Education Officer, Sonipat	NAHRA	Misc	Education	01-May-08	31-Oct-08	395000	60000			In Progress	Rai
District Education Officer, Sonipat	KUNDLI	Misc	Education	01-May-08	31-Oct-08	395000	75000			In Progress	Rai
District Education Officer, Sonipat	JHUNDPUR	Misc	Education		31-Dec-08	504845	504845			Not Started	Rai
District Education Officer, Sonipat	NANGAL KALAN	Misc	Construction of Computer Lab	01-May-08	31-Oct-08	395000	395000			In Progress	Rai
District Education Officer, Sonipat	AKBARPUR BAROTA	Misc	computer lab	01-Apr-08	31-Jul-08	350000	350000			Completed	Rai
District Education Officer, Sonipat	AKBARPUR BAROTA	TFC	repair work	01-May-08	31-Dec-08	1960000	1960000	70000		In Progress	Rai

District Education Officer, Sonipat	BADMALIK	Misc	repair			126800	126800			Completed	Rai
BDPO, Rai	TONKI	SGRY	const of gali	27-Jun-05	31-Mar-06	6248	6248	6248	6248	Completed	Rai
BDPO, Rai	SEVLI	SGRY	const of street	05-May-06	31-Mar-07	72300	72300	72300	72300	Completed	Rai
S.E., HVPN, Sonipat	RAI	Misc	132KVS S/Stn.HSIDC Rai			12000000			12000000	Completed	Rai
S.E., HVPN, Sonipat	KUNDLI	Misc	Aug. of 33KV S/S Kundli			900000			900000	Completed	Rai
S.E., HVPN, Sonipat	KUNDLI	Misc	Creation of 132KV S/S Phase IV HSIDC Kundli. (EPIP)			12000000				Not Started	Rai
S.E., HVPN, Sonipat	BHALGARH	Misc	Aug. of 33KV S/S Bhalgarh			700000			700000	Completed	Rai
S.E., HVPN, Sonipat	ATERNA	Misc	Aug. of 33KV S/S Atterna			700000			700000	Completed	Rai
S.E., HVPN, Sonipat	RAI	Misc	Aug. of 132 KV S/S Rai			10000000				Not Started	Rai
S.E., HVPN, Sonipat	NANGAL KALAN	Misc	Creation of 220KV S/Stn. Nangal Lalan.			20000000				Not Started	Rai
S.E., HVPN, Sonipat	RAI	Misc	Creation of new 132KV S.Stn. At TDI Rai.			12000000				Not Started	Rai
S.E., HVPN, Sonipat	KUNDLI	Misc	Aug. of 132KV S/S Kundli			10000000				Not Started	Rai

S.E., HVPN, Sonipat	NAHRA	Misc	Creation of 132KV S/STN NAHRA			10000000				Not Started	Rai
BDPO, Rai	NAHARI	HRDF	Rep. of Harijan Chopal		10-Aug-08	46000	46000	23000	23000	Completed	Rai
BDPO, Rai	PABSRA	HRDF	Const. of CC Street	04-Apr-08	05-Aug-08	242000	242000	242000	100000	In Progress	Rai
BDPO, Rai	NAHARI	HRDF	Const. of CC Street	15-Jul-08	15-Aug-08	267000	267000	267000	135000	In Progress	Rai
Xen(Panchayati Raj), Sonipat	JOSI JAT	HRDF	CC paving of phrining const. of nala	30-Oct-08	29-Dec-08	2344000	2344000	2344000	500000	In Progress	Rai
BDPO, Rai	KHEWRA	Nrega	Digging of pond			295000	150000	150000		In Progress	Rai
BDPO, Rai	PALRI KHURD	Nrega	Digging of pond			124000	50000	50000		In Progress	Rai
BDPO, Rai	PALRI KALAN	Nrega	Digging of pond			292000	146000	146000		In Progress	Rai
BDPO, Rai	JANTI KALAN	Nrega	Digging of pond			346200	175000	175000		In Progress	Rai
BDPO, Rai	NAHARI	Nrega	Digging of pond			260000	130000	130000		In Progress	Rai
Xen(Panchayati Raj), Sonipat	JANTI KALAN	HRDF	Pav. Of Street	14-Jul-08	14-Oct-08	718000	718000	500000	200000	In Progress	Rai
Xen(Panchayati Raj), Sonipat	JINJOLI	HRDF	Pav. Of Dada bhaya wala rasta	14-Jul-08	14-Oct-08	556000	556000	500000	50000	In Progress	Rai

Xen(Panchayati Raj), Sonipat	NANGAL KALAN	HRDF	CC Street	14-Jul-08	14-Oct-08	1474000	1474000	737000	600000	In Progress	Rai
Xen(Panchayati Raj), Sonipat	PALRI KHURD	HRDF	CC Street	14-Jul-08	14-Oct-08	436300	436300	436300		In Progress	Rai
Xen(Panchayati Raj), Sonipat	TONKI	HRDF	Pav. Of way from Toki to Manoli road	14-Aug-08	14-Oct-08	565000	565000	500000		In Progress	Rai
Xen(Panchayati Raj), Sonipat	TONKI										Rai
Xen(Panchayati Raj), Sonipat	NAHARI	HRDF	Const. of CC Street	25-Aug-08	24-Oct-08	305000	305000	305000		In Progress	Rai
Xen(Panchayati Raj), Sonipat	SAFIABAD	HRDF	Const. of Cc Street	25-Aug-08	24-Oct-08	393000	393000	393000		In Progress	Rai
Xen(Panchayati Raj), Sonipat	TANDA	HRDF	Const. of CC Street	25-Aug-08	24-Oct-08	393000	393000	393000		Not Started	Rai
Xen(Panchayati Raj), Sonipat	ATERNA	HRDF	Const. of CC Street	25-Aug-08	24-Oct-08	466000	466000	466000		In Progress	Rai
Xen(Panchayati Raj), Sonipat	KHATKAR	HRDF	Const. of CC Street	25-Aug-08	24-Oct-08	395000	395000	395000		Not Started	Rai
Xen(Panchayati Raj), Sonipat	RAI	HRDF	Const of CC Street	25-Jul-08	24-Oct-08	308000	308000	308000		Not Started	Rai
Xen(Panchayati Raj), Sonipat	KUNDLI	WTSC	Patwar Khana	30-Jul-08	29-Oct-08	20000	20000	20000		Not Started	Rai
District Education Officer, Sonipat	BAZIDPUR SABOLI	Misc	Repair Work			1276000	1276000		1276000	Completed	Rai

Xen., Marketing Board, Sonipat	BINDRLOI	Misc	Bindhrauli to Bhowanpur		2218000		Not Started	Rai
Xen., Marketing Board, Sonipat	JAKHAULI	Misc	jakhauli to patla		2473000		Not Started	Rai
Xen., Marketing Board, Sonipat	JAKHAULI	Misc	jakhauli link road to g. t. road via balgram		1718000		Not Started	Rai