

SONIPAT DEVELOPMENT WORK STATUS

Department	Village/MC	Scheme Name	Work_name	Start Date	Status on	Estimated cost	Sanction Amt	Release Amt	Utilize Amt	Status	Constitue ncy
BDPO, Sonipat	ASADPUR	TFC	Const. of nala & nali & hand pump	26-Oct-05	31-Mar-07	38973	38973	38973	38973	Completed	Rai
BDPO, Sonipat	ASADPUR	TFC	Nala PWD Road to Kanha pond	06-Dec-05	31-Mar-06	82962	82962	82962	82962	Completed	Rai
BDPO, Sonipat	ASADPUR	IAY	3 house	09-Dec-05	31-Mar-07	75000	75000	75000	75000	Completed	Rai
BDPO, Sonipat	ASADPUR	SGRY	Street & nali	18-Aug-06	31-Mar-07	42348	42348	42348	42348	Completed	Rai
BDPO, Sonipat	ASADPUR	TFC	Const. of nala	06-Nov-06	31-Mar-07	88748	88748	88748	88748	Completed	Rai
BDPO, Sonipat	ASADPUR	TFC	Const. of nali	06-Nov-06	31-Mar-07	30000	30000	30000	30000	Completed	Rai
BDPO, Sonipat	ASADPUR	SGRY	Street & nali	02-Nov-07	31-Mar-08	53285	53285	53285	53285	Completed	Rai
BDPO, Sonipat	ASADPUR	TFC	Nala pwd road to Khana pond	06-Nov-06	31-Mar-07	88748	88748	88748	88748	Completed	Rai
BDPO, Sonipat	ASADPUR	SGRY	Const. of comm. Centre	01-Nov-05	31-Mar-06	125000	125000	125000	125000	Completed	Rai
BDPO, Sonipat	AULDEPUR	SGRY	Diging of pond & const.of street	18-Oct-05	31-Mar-06	55040	55040	55040	55040	Completed	Sonipat

BDPO, Sonipat	AULDEPUR	TFC	Nala Pwd road to street	25-Dec-05	28-Feb-06	69884	69884	69884	69884	Completed	Sonipat
BDPO, Sonipat	AULDEPUR	IAY	4 house	10-Sep-05	31-Mar-06	100000	100000	100000	100000	Completed	Sonipat
BDPO, Sonipat	AULDEPUR	SGRY	E/fill. Phirni to link road	11-Feb-06	31-Mar-07	59844	59844	59844	59844	Completed	Sonipat
BDPO, Sonipat	AULDEPUR	HRDF	Submercible and tube well	25-Nov-06	28-Nov-06	100000	100000	100000	100000	Completed	Sonipat
BDPO, Sonipat	AULDEPUR	TFC	Nala Mandir to school	11-Jun-06	31-Mar-07	74758	74758	74758	74758	Completed	Sonipat
BDPO, Sonipat	AULDEPUR	TFC	Submercible pump	17-Mar-07	27-Mar-07	22000	22000	22000	22000	Completed	Sonipat
BDPO, Sonipat	AULDEPUR	TFC	Two hand pump	25-Jan-07	31-Jan-07	50000	50000	50000	50000	Completed	Sonipat
BDPO, Sonipat	AULDEPUR	TFC	Two hand pump	25-Jan-07	31-Jan-07	50000	50000	50000	50000	Completed	Sonipat
BDPO, Sonipat	AULDEPUR	SGRY	Submercible pump	11-Feb-06	20-Nov-06	46912	46912	46912	46912	Completed	Sonipat
BDPO, Sonipat	AULDEPUR	IAY	3 house	12-Jul-06	31-Mar-07	75000	75000	75000	75000	Completed	Sonipat
BDPO, Sonipat	AULDEPUR	SGRY	E/filling & Balmiki Street	13-Feb-08	25-Mar-08	49614	49614	49614	49614	Completed	Sonipat
BDPO, Sonipat	AULDEPUR	HRDF	C.C street	24-Sep-07	28-Feb-08	90000	90000	90000	90000	Completed	Sonipat

BDPO, Sonipat	AULDEPUR	TFC	Nala Rajpal house to chaupal rasta	12-Feb-07	31-Mar-08	74758	74758	74758	74758	Completed	Sonipat
BDPO, Sonipat	AULDEPUR	TFC	Hand pump	03-Jun-08	13-Mar-08	20000	20000	20000	20000	Completed	Sonipat
BDPO, Sonipat	BADSHAHPUR MACHHARI	SGRY	Street & nali	03-Mar-06	31-Mar-06	27200	27200	27200	27200	Completed	Sonipat
BDPO, Sonipat	BADSHAHPUR MACHHARI	TFC	pond to shamshan both side	02-Sep-06	31-Mar-06	45057	45057	45057	45057	Completed	Sonipat
BDPO, Sonipat	BADSHAHPUR MACHHARI	SFC	Nala Mehander house to drain	13-Nov-05	31-Jan-06	125000	125000	125000	125000	Completed	Sonipat
BDPO, Sonipat	BADSHAHPUR MACHHARI	SFC	Rep. of gen. chaupal	02-Feb-06	28-Feb-06	100000	100000	100000	100000	Completed	Sonipat
BDPO, Sonipat	BADSHAHPUR MACHHARI	SGRY	E/fill. Phirni to link road	02-Jan-07	31-Mar-07	33309	33309	33309	33309	Completed	Sonipat
BDPO, Sonipat	BADSHAHPUR MACHHARI	TFC	Tubwell & pipeline	02-Mar-07	31-Mar-07	48198	48198	48198	48198	Completed	Sonipat
BDPO, Sonipat	BADSHAHPUR MACHHARI	TFC	Harijan street and nali	12-Jun-06	28-Feb-07	90000	90000	90000	90000	Completed	Sonipat
BDPO, Sonipat	BADSHAHPUR MACHHARI	TFC	Const. of nala	10-Dec-06	31-Dec-06	60000	60000	60000	60000	Completed	Sonipat
BDPO, Sonipat	BADSHAHPUR MACHHARI	TFC	Side drain	19-Mar-07	27-Mar-07	10000	10000	10000	10000	Completed	Sonipat
BDPO, Sonipat	BADSHAHPUR MACHHARI	SGRY	street and nali	22-Mar-07	31-Mar-07	146707	146707	146707	146707	Completed	Sonipat

BDPO, Sonipat	BADSHAHPUR MACHHARI	SGRY	const. of comm. Centre	01-Nov-08	16-Feb-08	315805	315805	315805	315805	Completed	Sonipat
BDPO, Sonipat	BADSHAHPUR MACHHARI	TFC	Nala Mahavir house to phirni	03-Mar-08	31-Mar-08	48198	48198	48198	48198	Completed	Sonipat
BDPO, Sonipat	BADSHAHPUR MACHHARI	TFC	Harizan street	03-Mar-08		90000	90000	90000	24560	In Progress	Sonipat
BDPO, Sonipat	BADSHAHPUR MACHHARI	SFC	Harijan street	11-Jan-07	31-Mar-08	100000	100000	100000	100000	Completed	Sonipat
BDPO, Sonipat	BAGHRU	SGRY	Diging of pond E/Fil. in street	22-Nov-05	28-Jan-06	64833	64833	64833	64833	Completed	Sonipat
BDPO, Sonipat	BAGHRU	TFC	Nala Ekball house to pwd road	12-Feb-05	31-Mar-06	97047	97047	97047	97047	Completed	Sonipat
BDPO, Sonipat	BAGHRU	IAY	2 house	20-Dec-05	31-Mar-06	50000	50000	50000	50000	Completed	Sonipat
BDPO, Sonipat	BAGHRU	SGRY	Const. of nali & str.	20-Dec-06	31-Mar-07	70488	70488	70488	70488	Completed	Sonipat
BDPO, Sonipat	BAGHRU	MPLAD	comm. Centre	01-Jan-07	31-Mar-07	130000	130000	130000	130000	Completed	Sonipat
BDPO, Sonipat	BAGHRU	TFC	Tubwell & pipeline	11-Aug-06	31-Mar-07	103814	103814	103814	103814	Completed	Sonipat
BDPO, Sonipat	BAGHRU	IAY	4 house	12-Sep-06	31-Mar-07	100000	100000	100000	100000	Completed	Sonipat
BDPO, Sonipat	BAGHRU	SGRY	Const. of nala & nali	01-Jun-08	31-Mar-08	60881	60881	60881	60881	Completed	Sonipat

BDPO, Sonipat	BAGHRU	HRDF	C.C street	10-Jun-07	28-Feb-08	294000	294000	294000	294000	Completed	Sonipat
BDPO, Sonipat	BAGHRU	TFC	const. Of nali	01-Feb-08	28-Jan-08	25000	25000	25000	25000	Completed	Sonipat
BDPO, Sonipat	GARHI BAKHTAWARPUR	SGRY	B.C. street	03-Dec-06	31-Dec-06	62136	62136	62136	62136	Completed	Rai
BDPO, Sonipat	GARHI BAKHTAWARPUR	TFC	To connect the siveer line	10-Dec-05	28-Feb-06	69309	69309	69309	69309	Completed	Rai
BDPO, Sonipat	GARHI BAKHTAWARPUR	TFC	Harijan pond to Bhaiya pond	07-Feb-06	31-Mar-06	100000	100000	100000	100000	Completed	Rai
BDPO, Sonipat	GARHI BAKHTAWARPUR	SGRY	Re.const. of street	06-Nov-06	30-Nov-06	67576	67576	67576	67576	Completed	Rai
BDPO, Sonipat	GARHI BAKHTAWARPUR	TFC	Nala Sukhbir house to Harijan house	08-Mar-07	31-Mar-07	74142	74142	74142	74142	Completed	Rai
BDPO, Sonipat	GARHI BAKHTAWARPUR	SGRY	E/filling & pavt. Street	10-Dec-07	15-Jan-08	77980	77980	77980	77980	Completed	Rai
BDPO, Sonipat	GARHI BAKHTAWARPUR	TFC	Nala pvd road to ring bhand	01-Mar-08	31-Mar-08	103940	103940	103940	103940	Completed	Rai
BDPO, Sonipat	GARHI BAKHTAWARPUR	MPLAD	Karan Singh house to chaupal	13-May-08	31-Jul-08	156000	156000	156000	68679	In Progress	Rai
BDPO, Sonipat	BAROLI	SGRY	Hand pump	11-Dec-05	28-Jan-06	78292	78292	78292	78292	Completed	Rai
BDPO, Sonipat	BAROLI	TFC	Submursible pipe line & water tanki	11-Oct-05	31-Mar-06	113430	113430	113430	113430	Completed	Rai

BDPO, Sonipat	BAROLI	SGRY	Harizan street	16-Dec-05	31-Jan-06	115500	115500	115500	115500	Completed	Rai
BDPO, Sonipat	BAROLI	SGRY	Digging of pond E/filling in street	01-Feb-06	20-Feb-06	125000	125000	125000	125000	Completed	Rai
BDPO, Sonipat	BAROLI	IAY	1 house	12-Feb-05	31-Mar-06	25000	25000	25000	25000	Completed	Rai
BDPO, Sonipat	BAROLI	SGRY	E/fill. In school diging of pond	19-Feb-07	31-Mar-07	78588	78588	78588	78588	Completed	Rai
BDPO, Sonipat	BAROLI	TFC	Nala Thirth house to Main road	01-Mar-07	31-Mar-07	121342	121342	121342	121342	Completed	Rai
BDPO, Sonipat	BAROLI	SGRY	E/filling Mandir wala rasta	15-Feb-07	31-Mar-07	50000	50000	50000	50000	Completed	Rai
BDPO, Sonipat	BAROLI	SGRY	E/Fil.On samshan raste	01-Dec-06	31-Mar-06	62795	62795	62795	62795	Completed	Rai
BDPO, Sonipat	BAROLI	TFC	Nala with pwd road	12-Nov-07	31-Mar-08	74142	74142	74142	74142	Completed	Rai
BDPO, Sonipat	BAROLI	IAY	2 house	26-Dec-07	31-Mar-08	50000	50000	50000	50000	Completed	Rai
BDPO, Sonipat	BAROLI	MPLAD	Ramdia house to Charna House	05-Jun-08	31-Aug-08	300000	300000	300000	133200	In Progress	Rai
BDPO, Sonipat	BARWASHNI	SGRY	Diging of pond E/Fil. in street	11-Oct-05	31-Mar-06	96360	96360	96360	96360	Completed	Sonipat
BDPO, Sonipat	BARWASHNI	TFC	Const. of nala	12-Feb-05	28-Feb-06	177460	177460	177460	177460	Completed	Sonipat

BDPO, Sonipat	BARWASHNI	TFC	Instll. Of pipe in well and water tanky	06-Apr-06	22-Dec-06	120000	120000	120000	120000	Completed	Sonipat
BDPO, Sonipat	BARWASHNI	SFC	Rep. and B/Wall of vety. Hosp.	05-Apr-06	30-Nov-06	150000	150000	150000	150000	Completed	Sonipat
BDPO, Sonipat	BARWASHNI	SGRY	Const. of nala pale hosue to Samshan	01-Aug-05	28-Feb-06	200000	200000	200000	200000	Completed	Sonipat
BDPO, Sonipat	BARWASHNI	SGRY	Comp. of street	11-Dec-06	31-Jan-07	104730	104730	104730	104730	Completed	Sonipat
BDPO, Sonipat	BARWASHNI	DP	Tube well	09-Aug-06	12-Oct-06	35000	35000	35000	35000	Completed	Sonipat
BDPO, Sonipat	BARWASHNI	TFC	Nala Pwd road to street	01-Jul-07	31-Mar-07	189834	189834	189834	189834	Completed	Sonipat
BDPO, Sonipat	BARWASHNI	TFC	2 hand pump	18-Mar-07	24-Mar-07	55000	55000	55000	55000	Completed	Sonipat
BDPO, Sonipat	BARWASHNI	TFC	Hand pump	26-Mar-07	31-Mar-07	23000	23000	23000	23000	Completed	Sonipat
BDPO, Sonipat	BARWASHNI	SGRY	Digging of pond E/filling in Rasta	02-May-07	31-Mar-07	112575	112575	112575	112575	Completed	Sonipat
BDPO, Sonipat	BARWASHNI	SGRY	Street Arjan house to Ram Savrup	02-Sep-07	28-Feb-07	50000	50000	50000	50000	Completed	Sonipat
BDPO, Sonipat	BARWASHNI	SGRY	Digging of pond E/filling in Rasta	01-Mar-07	31-Mar-07	116000	116000	116000	116000	Completed	Sonipat
BDPO, Sonipat	BARWASHNI	IAY	3 house	19-Nov-06	31-Mar-07	75000	75000	75000	75000	Completed	Sonipat

BDPO, Sonipat	BARWASHNI	SGRY	Diging of pond E/Fil.On Dhank basti	10-Oct-07	20-Nov-07	97228	97228	97228	97228	Completed	Sonipat
BDPO, Sonipat	BARWASHNI	TFC	Nala Chandgi house to Juggi house	10-Sep-07	28-Feb-08	121342	121342	121342	121342	Completed	Sonipat
BDPO, Sonipat	BARWASHNI	TFC	Submercible pump with school	12-Jun-07	31-Dec-07	100000	100000	100000	100000	Completed	Sonipat
BDPO, Sonipat	BARWASHNI	TFC	const. of nali	01-May-08	31-Jan-08	30000	30000	30000	30000	Completed	Sonipat
BDPO, Sonipat	BARWASHNI	IAY	1 house	17-Feb-08	31-Mar-08	25000	25000	25000	25000	Completed	Sonipat
BDPO, Sonipat	BASODI	SGRY	Const. of nali	15-Mar-06	31-Mar-06	35546	35546	35546	35546	Completed	Rai
BDPO, Sonipat	BASODI	TFC	Nala Culvert to pond	15-Mar-06	31-Mar-06	66111	66111	66111	66111	Completed	Rai
BDPO, Sonipat	BASODI	SGRY	Nala Culvert to pond	10-Mar-06	31-Mar-06	66111	66111	66111	66111	Completed	Rai
BDPO, Sonipat	BASODI	SGRY	E/fill. Phirni & const. of nali	19-Mar-07	31-Mar-07	38634	38634	38634	38634	Completed	Rai
BDPO, Sonipat	BASODI	TFC	pond to shamshan both side	01-Mar-07	31-Mar-07	70722	70722	70722	70722	Completed	Rai
BDPO, Sonipat	BASODI	SGRY	E/filling in rasta & school	15-Mar-08	31-Mar-08	34659	34659	34659	34659	Completed	Rai
BDPO, Sonipat	BASODI	MPLAD	C.C street Bijender wali	25-Oct-07	02-Feb-08	100000	100000	100000	100000	Completed	Rai

BDPO, Sonipat	BASODI	MPLAD	C.C street Nirmala wali	25-Oct-07	02-Feb-08	157000	157000	157000	157000	Completed	Rai
BDPO, Sonipat	BASODI	TFC	Nala same wale well to pond with river	01-Mar-08	31-Mar-08	189834	189834	189834	189834	Completed	Rai
BDPO, Sonipat	BAYANPUR	SGRY	Comp. phirni	08-Mar-06	31-Mar-06	76935	76935	76935	76935	Completed	Sonipat
BDPO, Sonipat	GARHI BAKHTAWARPUR	TFC	10 hand pump & str. & E/filling in school & phirni	06-Mar-06	21-Mar-06	189820	189820	189820	189820	Completed	Rai
BDPO, Sonipat	BADSHAHPUR MACHHARI	SGRY	Nala Ekball house to pwd road	14-Nov-06	28-Feb-07	152679	152679	152679	152679	Completed	Sonipat
BDPO, Sonipat	BHATGAON MALYAN	TFC	Diging of pond E/Fil.On in street	10-Oct-06	31-Dec-06	203056	203056	203056	203056	Completed	Rohat
BDPO, Sonipat	BHATGAON DUHGRAN	SGRY	Pavt. Of rasta	10-Sep-07	30-Nov-07	143483	143483	143483	143483	Completed	Rohat
BDPO, Sonipat	BAROLI	SGRY	Nala Dariya house to Subhas house	02-Jun-08	31-Mar-08	75000	75000	75000	75000	Completed	Rai
BDPO, Sonipat	DEEPALPUR	TFC	2 house	01-Feb-08	28-Feb-08	70722	70722	70722	70722	Completed	Rai
BDPO, Sonipat	DEVRU	IAY	E/fill. In pry. school & rasta	12-Sep-07	31-Mar-08	50000	50000	50000	50000	Completed	Kailana
BDPO, Sonipat	BADHANA	SGRY	Ten hand pump	11-Nov-05	28-Feb-06	73935	73935	73935	73935	Completed	Sonipat
BDPO, Sonipat	BADHANA	TFC		02-Feb-06	26-Feb-06	119468	119468	119468	119468	Completed	Sonipat

BDPO, Sonipat	BADHANA	SGRY	E/fill. In Phirni & rasta	02-Aug-07	31-Mar-07	80370	80370	80370	80370	Completed	Sonipat
BDPO, Sonipat	BADHANA	TFC	To connect the siveer line	11-Jul-06	31-Mar-07	127798	127798	127798	127798	Completed	Sonipat
BDPO, Sonipat	BADHANA	SGRY	street	01-Feb-07	15-Jan-07	25000	25000	25000	25000	Completed	Sonipat
BDPO, Sonipat	BADHANA	SGRY	E/F On samshan raste	18-Nov-07	01-Oct-08	60325	60325	60325	60325	Completed	Sonipat
BDPO, Sonipat	BADHANA	SGRY	Pavt. Of Samshan rasta	03-Jan-08	31-Mar-08	50000	50000	50000	50000	Completed	Sonipat
BDPO, Sonipat	BADHANA	TFC	Ten hand pump	03-Apr-08	31-Mar-08	203056	203056	203056	203056	Completed	Sonipat
BDPO, Sonipat	BADHANA	SGRY	Compl. Of street	02-Feb-08	31-Mar-08	92400	92400	92400	92400	Completed	Sonipat
BDPO, Sonipat	BADHANA	IAY	1 house	20-Feb-08	31-Mar-08	25000	25000	25000	25000	Completed	Sonipat
BDPO, Sonipat	BHATANA ZAFRABAD	SGRY	Const. of street & nali	15-Mar-06	31-Mar-06	28883	28883	28883	28883	Completed	Sonipat
BDPO, Sonipat	BHATANA ZAFRABAD	HRDF	Const. of cow ghat	09-May-06	31-Dec-06	70600	70600	70600	70600	Completed	Sonipat
BDPO, Sonipat	BHATANA ZAFRABAD	TFC	Nala Tekram house to Chaupal rasta	02-Dec-05	28-Feb-05	39056	39056	39056	39056	Completed	Sonipat
BDPO, Sonipat	BHATANA ZAFRABAD	SGRY	E/Filling in phirni	01-Mar-06	31-Mar-06	100000	100000	100000	100000	Completed	Sonipat

BDPO, Sonipat	BHATANA ZAFRABAD	SGRY	e/filling in School	18-Mar-06	31-Mar-07	50000	50000	50000	50000	Completed	Sonipat
BDPO, Sonipat	BHATANA ZAFRABAD	SGRY	Hand pump in PHC	02-Dec-06	06-Dec-06	20169	20169	20169	20169	Completed	Sonipat
BDPO, Sonipat	BHATANA ZAFRABAD	SGRY	Diging of pond E/Fil. in children park	18-Mar-06	31-Mar-07	36627	36627	36627	36627	Completed	Sonipat
BDPO, Sonipat	BHATANA ZAFRABAD	MPLAD	Const. of P.H.C	03-Oct-06	03-Jan-07	150000	150000	150000	150000	Completed	Sonipat
BDPO, Sonipat	BHATANA ZAFRABAD	TFC	Submursible pipe line & water tanki	10-Nov-06	31-Dec-06	41780	41780	41780	41780	Completed	Sonipat
BDPO, Sonipat	BHATANA ZAFRABAD	TFC	Side drain	05-Mar-07	10-Mar-07	10000	10000	10000	10000	Completed	Sonipat
BDPO, Sonipat	BHATANA ZAFRABAD	SGRY	Diging of pond E/Fil.On in street	12-Dec-07	31-Dec-07	22838	22838	22838	22838	Completed	Sonipat
BDPO, Sonipat	BHATANA ZAFRABAD	TFC	Nala Bedhu to Lakhmi Balmiki	03-Dec-07	31-Jan-08	127798	127798	127798	127798	Completed	Sonipat
BDPO, Sonipat	BHATANA ZAFRABAD	TFC	Hand pump with chaupal	24-Mar-07	28-Mar-07	30000	30000	30000	30000	Completed	Sonipat
BDPO, Sonipat	BHATANA ZAFRABAD	TFC	Instll. Of hand pump in Pry. School	09-Feb-08	12-Feb-08	20000	20000	20000	20000	Completed	Sonipat
BDPO, Sonipat	BHATGAON DUHGRAN	SGRY	Const of street &nali	19-Oct-05	28-Feb-06	90606	90606	90606	90606	Completed	Rohat
BDPO, Sonipat	BHATGAON DUHGRAN	TFC	Const. of nala	10-Sep-05	31-Jan-06	119503	119503	119503	119503	Completed	Rohat

BDPO, Sonipat	BHATGAON DUHGRAN	IAY	2 house	01-Jun-07	31-Mar-07	50000	50000	50000	50000	Completed	Rohat
BDPO, Sonipat	BHATGAON DUHGRAN	SGRY	E/fill. In school & rasta	11-Jun-06	31-Mar-07	98515	98515	98515	98515	Completed	Rohat
BDPO, Sonipat	BHATGAON DUHGRAN	MPLAD	Compl. Of Cow shala shed	21-Sep-07	30-Sep-07	51000	51000	51000	51000	Completed	Rohat
BDPO, Sonipat	BHATGAON DUHGRAN	HRDF	Govt. school room	09-Aug-06	20-Feb-07	550000	550000	550000	550000	Completed	Rohat
BDPO, Sonipat	BHATGAON DUHGRAN	TFC	const. of nala and nali	14-Dec-06	31-Mar-07	127836	127836	127836	127836	Completed	Rohat
BDPO, Sonipat	BHATGAON DUHGRAN	IAY	1 house	18-Dec-06	31-Mar-07	25000	25000	25000	25000	Completed	Rohat
BDPO, Sonipat	BHATGAON DUHGRAN	SGRY	E/filling on rasta & to road	13-May-07	20-Jun-07	122024	122024	122024	122024	Completed	Rohat
BDPO, Sonipat	BHATGAON DUHGRAN	TFC	tube well and pipe line	11-Dec-07	31-Mar-08	127836	127836	127836	127836	Completed	Rohat
BDPO, Sonipat	BHATGAON DUHGRAN	IAY	5 house	11-Sep-07	31-Mar-08	125000	125000	125000	125000	Completed	Rohat
BDPO, Sonipat	BHATGAON MALYAN	SGRY	E/filling with nala on Jagan street	11-Mar-05	28-Feb-06	84010	84010	84010	84010	Completed	Rohat
BDPO, Sonipat	BHATGAON MALYAN	TFC	const. of nala	11-Oct-08	31-Mar-06	123204	123204	123204	123204	Completed	Rohat
BDPO, Sonipat	BHATGAON MALYAN	TFC	Tube well and pipe line	12-Apr-05	31-Mar-06	100000	100000	100000	100000	Completed	Rohat

BDPO, Sonipat	BHATGAON MALYAN	SGRY	Street & rasta	12-Jul-06	31-Mar-07	91313	91313	91313	91313	Completed	Rohat
BDPO, Sonipat	BHATGAON MALYAN	DP	Pavt. Of street	09-Aug-06	06-Dec-22	60000	60000	60000	60000	Completed	Rohat
BDPO, Sonipat	BHATGAON MALYAN	TFC	const. of nala and nali	10-Oct-06	31-Dec-06	125796	125796	125796	125796	Completed	Rohat
BDPO, Sonipat	BHATGAON MALYAN	TFC	Const. of nala	12-Feb-06	31-Jan-07	80000	80000	80000	80000	Completed	Rohat
BDPO, Sonipat	BHATGAON MALYAN	SGRY	E/filling with nala on Jagan street	01-May-08	31-Jan-08	63566	63566	63566	63566	Completed	Rohat
BDPO, Sonipat	BHATGAON MALYAN	HRDF	Const. of phirni	09-Aug-07	31-Oct-07	170000	170000	170000	170000	Completed	Rohat
BDPO, Sonipat	BHATGAON MALYAN	TFC	tube well and pipe line	11-Jul-07	31-Mar-08	125796	125796	125796	125796	Completed	Rohat
BDPO, Sonipat	BHATGAON MALYAN	IAY	3 house	11-Apr-07	31-Mar-08	75000	75000	75000	75000	Completed	Rohat
BDPO, Sonipat	BOHLA	SGRY	E/filling with B/wall Of school	13-Feb-06	25-Feb-06	28489	28489	28489	28489	Completed	Sonipat
BDPO, Sonipat	BOHLA	TFC	const. of nala	11-Mar-06	31-Mar-06	43584	43584	43584	43584	Completed	Sonipat
BDPO, Sonipat	BOHLA	SGRY	pond E/filling on salarpur Majra Rasta	01-Feb-06	28-Mar-06	100000	100000	100000	100000	Completed	Sonipat
BDPO, Sonipat	BOHLA	SGRY	Diging of pond E/Fil.in Akhara	05-Mar-07	20-Mar-07	36467	36467	36467	36467	Completed	Sonipat

BDPO, Sonipat	BOHLA	TFC	tube well and pipe line	14-Mar-07	14-Mar-07	46622	46622	46622	46622	Completed	Sonipat
BDPO, Sonipat	BOHLA	SGRY	E/filling with B/wall Of school	16-Mar-07	29-Mar-08	23930	23930	23930	23930	Completed	Sonipat
BDPO, Sonipat	BOHLA	TFC	Submercible pump with school	22-Mar-08	31-Mar-08	46622	46622	46622	46622	Completed	Sonipat
BDPO, Sonipat	CHATIA AULIA	SGRY	Pavt. Of street in Balmiki Basti	12-Jun-05	28-Feb-06	58559	58559	58559	58559	Completed	Sonipat
BDPO, Sonipat	CHATIA AULIA	TFC	const. of nala and nali	12-Mar-05	31-Mar-06	79688	79688	79688	79688	Completed	Sonipat
BDPO, Sonipat	CHATIA AULIA	SGRY	E/fill. In street & rasta	13-Oct-06	28-Feb-07	63653	63653	63653	63653	Completed	Sonipat
BDPO, Sonipat	CHATIA AULIA	TFC	submercible pump	11-Aug-06	11-Dec-06	85212	85212	85212	85212	Completed	Sonipat
BDPO, Sonipat	CHATIA AULIA	SGRY	Hamarayan wali street	11-Jan-06	30-Nov-06	50000	50000	50000	50000	Completed	Sonipat
BDPO, Sonipat	CHATIA AULIA	IAY	1 house	02-Apr-07	31-Mar-07	25000	25000	25000	25000	Completed	Sonipat
BDPO, Sonipat	CHATIA AULIA	SGRY	Pavt. Of street in Balmiki Basti	11-Sep-07	31-Mar-08	41710	41710	41710	41710	Completed	Sonipat
BDPO, Sonipat	CHATIA AULIA	TFC	tube well and pipe line	02-Feb-08	31-Mar-08	85212	85212	85212	85212	Completed	Sonipat
BDPO, Sonipat	CHITANA	SGRY	E/filling in street & school	12-Oct-05	15-Feb-06	46846	46846	46846	46846	Completed	Sonipat

BDPO, Sonipat	CHITANA	TFC	tube well and pipe line	12-Oct-05	31-Mar-06	48449	48449	48449	48449	Completed	Sonipat
BDPO, Sonipat	CHITANA	SGRY	Harijan street	17-Dec-06	27-Jan-08	50890	50890	50890	50890	Completed	Sonipat
BDPO, Sonipat	CHITANA	HRDF	Pavt. Of street	10-Jun-06	21-Jan-07	68600	68600	68600	68600	Completed	Sonipat
BDPO, Sonipat	CHITANA	TFC	submercible pump	10-Sep-06	31-Oct-06	105314	105314	105314	105314	Completed	Sonipat
BDPO, Sonipat	CHITANA	SGRY	E/filling in street & school	11-Jul-07	31-Jan-08	38735	38735	38735	38735	Completed	Sonipat
BDPO, Sonipat	CHITANA	TFC	tube well and pipe line	01-Feb-08	31-Mar-08	105314	105314	105314	105314	Completed	Sonipat
BDPO, Sonipat	CHITANA	TFC	Hand pump	15-Feb-08	28-Feb-08	50000	50000	50000	50000	Completed	Sonipat
BDPO, Sonipat	CHITANA	SGRY	Digging of pond E/filling on rasta	09-May-07	30-Oct-08	110000	110000	110000	110000	Completed	Sonipat
BDPO, Sonipat	CHITANA	IAY	4 house	12-Mar-07	31-Dec-08	100000	100000	100000	100000	Completed	Sonipat
BDPO, Sonipat	DEVRU	SGRY	Const of street &nali	18-Dec-05	31-Mar-06	59154	59154	59154	59154	Completed	Kailana
BDPO, Sonipat	DEVRU	TFC	const. of nala	12-Jun-05	31-Mar-06	79083	79083	79083	79083	Completed	Kailana
BDPO, Sonipat	DEVRU	IAY	4 house	11-Apr-05	31-Mar-06	100000	100000	100000	100000	Completed	Kailana

BDPO, Sonipat	DEVRU	SGRY	Diging of pond E/Fil. in street	12-Oct-06	31-Mar-07	64323	64323	64323	64323	Completed	Kailana
BDPO, Sonipat	DEVRU	MPLAD	Water Cooler in school	09-Dec-06	09-Dec-06	24000	24000	24000	24000	Completed	Kailana
BDPO, Sonipat	DEVRU	TFC	tube well and pipe line	01-Sep-07	31-Mar-07	84596	84596	84596	84596	Completed	Kailana
BDPO, Sonipat	DEVRU	IAY	7 house	12-Sep-06	31-Mar-07	175000	175000	175000	175000	Completed	Kailana
BDPO, Sonipat	DEVRU	SGRY	Const of street &nali	11-Sep-07	31-Mar-08	57270	57270	57270	57270	Completed	Kailana
BDPO, Sonipat	DEVRU	TFC	submercible pump and pipe line	02-Feb-08	31-Mar-08	84596	84596	84596	84596	Completed	Kailana
BDPO, Sonipat	DEEPALPUR	SGRY	Pavt.of street & E/filling in rasta	08-Nov-05	31-Jan-06	83978	83978	83978	83978	Completed	Rai
BDPO, Sonipat	DEEPALPUR	TFC	const. of nala	01-Mar-06	31-Mar-06	144482	144482	144482	144482	Completed	Rai
BDPO, Sonipat	DEEPALPUR	SGRY	Pavt.of street & E/fil.	10-Mar-07	31-Mar-07	66721	66721	66721	66721	Completed	Rai
BDPO, Sonipat	DEEPALPUR	TFC	tube well and pipe line	10-Nov-06	31-Dec-06	154664	154664	154664	154664	Completed	Rai
BDPO, Sonipat	DEEPALPUR	TFC	Hand pump	22-Feb-06	25-Feb-06	25000	25000	25000	25000	Completed	Rai
BDPO, Sonipat	DEEPALPUR	SGRY	Pavt.of street & E/fil.	15-Mar-08	31-Mar-08	77283	77283	77283	77283	Completed	Rai

BDPO, Sonipat	DEEPALPUR	TFC	const. of nala and nali	02-Feb-08	20-Mar-08	154664	154664	154664	154664	Completed	Rai
BDPO, Sonipat	DEEPALPUR	TFC	Hand pump with Brahman chauk	20-Mar-08	26-Mar-08	20000	20000	20000	20000	Completed	Rai
BDPO, Sonipat	DEEPALPUR	SGRY	Street	02-Dec-07	31-Dec-07	60000	60000	60000	60000	Completed	Rai
BDPO, Sonipat	DODWA	SGRY	Diging of pond E/Fil.On in comm..center	01-Jan-06	31-Jan-06	51489	51489	51489	51489	Completed	Gohana
BDPO, Sonipat	DODWA	TFC	const. of nala and nali	12-Oct-05	31-Mar-06	86735	86735	86735	86735	Completed	Gohana
BDPO, Sonipat	DODWA	SGRY	Pavt. Of street Ramesh wali	12-Aug-06	31-Dec-06	55977	55977	55977	55977	Completed	Gohana
BDPO, Sonipat	DODWA	DP	B/Wall of Govt. Pry.School	09-Aug-06	07-Mar-31	85000	85000	85000	85000	Completed	Gohana
BDPO, Sonipat	DODWA	DP	Pavt. Of street	10-Oct-06	12-Dec-06	75000	75000	75000	75000	Completed	Gohana
BDPO, Sonipat	DODWA	TFC	submercible pump and pipe line	01-Feb-07	31-Mar-07	92784	92784	92784	92784	Completed	Gohana
BDPO, Sonipat	DODWA	IAY	3 house	26-Nov-06	31-Mar-07	75000	75000	75000	75000	Completed	Gohana
BDPO, Sonipat	DODWA	SGRY	Diging of pond E/Fil.On in comm..center	02-May-08	31-Mar-08	53468	53468	53468	53468	Completed	Gohana
BDPO, Sonipat	DODWA	SGRY	Digging of pond	03-Jan-08	31-Mar-08	80000	80000	80000	80000	Completed	Gohana

BDPO, Sonipat	DODWA	TFC	tube well and pipe line	02-Jan-08	31-Mar-08	92784	92784	92784	92784	Completed	Gohana
BDPO, Sonipat	FAZILPUR	SGRY	Diging of pond E/Fil.On in chaupal	10-Jun-05	25-Nov-05	60797	60797	60797	60797	Completed	Rai
BDPO, Sonipat	FAZILPUR	TFC	tube well and tanky	02-Jun-06	31-Mar-06	156943	156943	156943	156943	Completed	Rai
BDPO, Sonipat	FAZILPUR	SGRY	E/fill. In Dhanak basti	12-Oct-06	31-Dec-06	66103	66103	66103	66103	Completed	Rai
BDPO, Sonipat	FAZILPUR	TFC	cosnt. Of nala and nali	12-Nov-06	31-Mar-07	167886	167886	167886	167886	Completed	Rai
BDPO, Sonipat	FAZILPUR	IAY	1 house	18-Dec-06	31-Mar-07	25000	25000	25000	25000	Completed	Rai
BDPO, Sonipat	FAZILPUR	SGRY	Diging of pond E/Fil.On in chaupal	19-Feb-08	31-Mar-08	77136	77136	77136	77136	Completed	Rai
BDPO, Sonipat	FAZILPUR	TFC	tube well and pipe line	11-May-07	31-Mar-08	167886	167886	167886	167886	Completed	Rai
BDPO, Sonipat	GARHI HAKIKAT	SGRY	E/filling on street & rasta	20-Dec-05	31-Mar-06	30804	30804	30804	30804	Completed	Sonipat
BDPO, Sonipat	GARHI HAKIKAT	TFC	tube well and pipe line	12-May-05	31-Mar-06	74017	74017	74017	74017	Completed	Sonipat
BDPO, Sonipat	GARHI HAKIKAT	SGRY	Const. of street	16-Dec-06	31-Mar-07	37389	37389	37389	37389	Completed	Sonipat
BDPO, Sonipat	GARHI HAKIKAT	TFC	const. of nala and nali	11-Jul-06	31-Mar-07	79178	79178	79178	79178	Completed	Sonipat

BDPO, Sonipat	GARHI HAKIKAT	IAY	2 house	21-Dec-06	31-Mar-07	50000	50000	50000	50000	Completed	Sonipat
BDPO, Sonipat	GARHI HAKIKAT	SGRY	E/filling on street & rasta	03-Jul-08	31-Mar-08	29130	29130	29130	29130	Completed	Sonipat
BDPO, Sonipat	GARHI HAKIKAT	TFC	tube well and pipe line	10-Oct-07	31-Mar-08	79178	79178	79178	79178	Completed	Sonipat
BDPO, Sonipat	GARHI HAKIKAT	IAY	1 house	12-Apr-07	31-Mar-08	25000	25000	25000	25000	Completed	Sonipat
BDPO, Sonipat	GUHNA	SGRY	E/fill. With Digi & const. R/wall	12-Feb-05	31-Mar-06	100767	100767	100767	100767	Completed	Gohana
BDPO, Sonipat	GUHNA	TFC	const. of nalies	10-Feb-05	31-Mar-06	162765	162765	162765	162765	Completed	Gohana
BDPO, Sonipat	GUHNA	SGRY	house to Dhanak Chaupal	09-Sep-05	30-Oct-06	100000	100000	100000	100000	Completed	Gohana
BDPO, Sonipat	GUHNA	SGRY	E/filling & Harijan street	23-Dec-06	31-Mar-07	109522	109522	109522	109522	Completed	Gohana
BDPO, Sonipat	GUHNA	DP	C.C street	10-Aug-06	06-Dec-30	80000	80000	80000	80000	Completed	Gohana
BDPO, Sonipat	GUHNA	TFC	tube well and pipe line	15-Nov-06	31-Mar-07	54114	54114	54114	54114	Completed	Gohana
BDPO, Sonipat	GUHNA	SGRY	Compl. Of street	12-Feb-07	31-Mar-08	50000	50000	50000	50000	Completed	Gohana
BDPO, Sonipat	GUHNA	IAY	1 house	01-Jun-07	31-Mar-07	25000	25000	25000	25000	Completed	Gohana

BDPO, Sonipat	GUHNA	SGRY	E/fill. With Digi & const. R/wall	03-Jul-08	31-Mar-08	81498	81498	81498	81498	Completed	Gohana
BDPO, Sonipat	GUHNA	MPLAD	Const. of two street	08-Aug-07	02-Feb-08	400000	400000	400000	400000	Completed	Gohana
BDPO, Sonipat	GUHNA	TFC	const. of nala	12-Feb-07	31-Mar-08	54114	54114	54114	54114	Completed	Gohana
BDPO, Sonipat	GUHNA	TFC	const. of nala and nali	01-Feb-07	31-Mar-07	50000	50000	50000	50000	Completed	Gohana
BDPO, Sonipat	GUHNA	TFC	const. of harizan gali and nali	12-Nov-07	31-Mar-08	40000	40000	40000	40000	Completed	Gohana
BDPO, Sonipat	GUHNA	IAY	5 house	19-Dec-07	31-Mar-08	125000	125000	125000	125000	Completed	Gohana
BDPO, Sonipat	HARSANA KALAN	SGRY	Const. of nala & nali	10-Oct-05	31-Mar-06	96109	96109	96109	96109	Completed	Rai
BDPO, Sonipat	HARSANA KALAN	TFC	const. of nala	08-Aug-05	31-Jan-07	184287	184287	184287	184287	Completed	Rai
BDPO, Sonipat	HARSANA KALAN	SGRY	E/fill. In street & rasta	11-Mar-06	31-Mar-07	104445	104445	104445	104445	Completed	Rai
BDPO, Sonipat	HARSANA KALAN	DP	B/Wall of Pry. School	09-Aug-06	31-Mar-07	100000	100000	100000	100000	Completed	Rai
BDPO, Sonipat	HARSANA KALAN	TFC	tube well and pipe line	11-Dec-06	31-Mar-07	197482	197482	197482	197482	Completed	Rai
BDPO, Sonipat	HARSANA KALAN	SGRY	Const. of nala & nali	01-Sep-07	31-Mar-08	82418	82418	82418	82418	Completed	Rai

BDPO, Sonipat	HARSANA KALAN	TFC	submercible pump and pipe line	01-Jul-08	31-Mar-08	197482	197482	197482	197482	Completed	Rai
BDPO, Sonipat	HARSANA KALAN	TFC	const. of nali	02-Jul-08	28-Feb-08	20000	20000	20000	20000	Completed	Rai
BDPO, Sonipat	HARSANA KALAN	IAY	6 house	02-Apr-07	31-Mar-08	150000	150000	150000	150000	Completed	Rai
BDPO, Sonipat	TIHAR KALAN	SGRY	Const. of nail with Dalip street	10-Feb-06	28-Feb-06	27501	27501	27501	27501	Completed	Rai
BDPO, Sonipat	TIHAR KALAN	TFC	const. of nala and nali	01-Mar-06	31-Mar-06	50195	50195	50195	50195	Completed	Rai
BDPO, Sonipat	TIHAR KALAN	IAY	1 house	28-Dec-05	31-Mar-06	25000	25000	25000	25000	Completed	Rai
BDPO, Sonipat	TIHAR KALAN	SGRY	Pavt. & E/fill. In street	10-Feb-06	28-Feb-06	36033	36033	36033	36033	Completed	Rai
BDPO, Sonipat	TIHAR KALAN	TFC	tube well and pipe line	09-Mar-08	31-Mar-08	53694	53694	53694	53694	Completed	Rai
BDPO, Sonipat	TIHAR KALAN	IAY	6 house	19-Oct-06	31-Mar-07	150000	150000	150000	150000	Completed	Rai
BDPO, Sonipat	TIHAR KALAN	SGRY	Const. of nail with Dalip street	06-Mar-06	31-Mar-07	25316	25316	25316	25316	Completed	Rai
BDPO, Sonipat	TIHAR KALAN	TFC	const. of nala	01-Mar-07	31-Mar-07	53694	53694	53694	53694	Completed	Rai
BDPO, Sonipat	HULLAHERI	SGRY	Digjng of pond	01-Feb-06	31-Jan-06	30187	30187	30187	30187	Completed	Sonipat

BDPO, Sonipat	HULLAHERI	MPLAD	Pavt. Of Rasta and phirni	25-Nov-05	24-Nov-05	125000	125000	125000	125000	Completed	Sonipat
BDPO, Sonipat	HULLAHERI	TFC	tube well and pipe line	18-Sep-05	31-Dec-05	68881	68881	68881	68881	Completed	Sonipat
BDPO, Sonipat	HULLAHERI	SGRY	Digging of pond E/filling in Rasta	15-May-05	31-Aug-05	149679	149679	149679	149679	Completed	Sonipat
BDPO, Sonipat	HULLAHERI	IAY	6 house	12-Sep-05	31-Mar-06	150000	150000	150000	150000	Completed	Sonipat
BDPO, Sonipat	HULLAHERI	SGRY	Const. of nala & nali & hand pump	12-Nov-06	15-Jan-07	37141	37141	37141	37141	Completed	Sonipat
BDPO, Sonipat	HULLAHERI	TFC	const. of nala and nali	02-Mar-08	18-Feb-08	73642	73642	73642	73642	Completed	Sonipat
BDPO, Sonipat	HULLAHERI	SGRY	Street	01-Jul-07	31-Jan-07	12498	12498	12498	12498	Completed	Sonipat
BDPO, Sonipat	HULLAHERI	SGRY	Digjng of pond	02-May-08	28-Feb-08	25404	25404	25404	25404	Completed	Sonipat
BDPO, Sonipat	HULLAHERI	HRDF	C.C street	09-Aug-07	18-Jan-08	114000	114000	114000	114000	Completed	Sonipat
BDPO, Sonipat	HULLAHERI	TFC	submercible pump	02-Sep-07	31-Mar-07	73642	73642	73642	73642	Completed	Sonipat
BDPO, Sonipat	HULLAHERI	IAY	3 house	10-Sep-07	31-Mar-08	75000	75000	75000	75000	Completed	Sonipat
BDPO, Sonipat	JAJI	SGRY	Diging of pond	17-Sep-05	30-Sep-05	32566	32566	32566	32566	Completed	Sonipat

BDPO, Sonipat	JAJI	MPLAD	Const. of room in school	07-Nov-05	22-Jan-06	130000	130000	130000	130000	Completed	Sonipat
BDPO, Sonipat	JAJI	TFC	cosnt. Of nala	12-Jan-05	31-Jan-06	49189	49189	49189	49189	Completed	Sonipat
BDPO, Sonipat	JAJI	TFC	Const. of nala Mange house to Bai pas	08-Nov-05	23-Nov-05	120000	120000	120000	120000	Completed	Sonipat
BDPO, Sonipat	JAJI	SGRY	pond & E/filling in school	02-Apr-06	28-Feb-06	100000	100000	100000	100000	Completed	Sonipat
BDPO, Sonipat	JAJI	SGRY	Diging of pond & const.of street	02-Dec-07	28-Feb-07	38110	38110	38110	38110	Completed	Sonipat
BDPO, Sonipat	JAJI	TFC	tube well and pipe line	11-Jun-06	28-Dec-06	52618	52618	52618	52618	Completed	Sonipat
BDPO, Sonipat	JAJI	TFC	const. of nala and nali	12-Feb-06	15-Jan-07	50000	50000	50000	50000	Completed	Sonipat
BDPO, Sonipat	JAJI	TFC	const. of nala and nali	02-Feb-07	31-Mar-07	65000	65000	65000	65000	Completed	Sonipat
BDPO, Sonipat	JAJI	SGRY	Harizan street	01-May-07	31-Jan-07	25000	25000	25000	25000	Completed	Sonipat
BDPO, Sonipat	JAJI	SGRY	Diging of pond	17-Jul-07	31-Aug-07	30168	30168	30168	30168	Completed	Sonipat
BDPO, Sonipat	JAJI	TFC	const. of nalies	01-Feb-08	31-Jan-08	52618	52618	52618	52618	Completed	Sonipat
BDPO, Sonipat	JAJI	IAY	2 house	12-Sep-07	31-Mar-08	50000	50000	50000	50000	Completed	Sonipat

BDPO, Sonipat	LUHARI TIBBA	SGRY	E/filling in street	09-Oct-06	31-Oct-06	26697	26697	26697	26697	Completed	Sonipat
BDPO, Sonipat	LUHARI TIBBA	TFC	const. of nala	15-Mar-06	31-Mar-06	36360	36360	36360	36360	Completed	Sonipat
BDPO, Sonipat	LUHARI TIBBA	SGRY	Street & nali	19-Mar-07	31-Mar-07	32444	32444	32444	32444	Completed	Sonipat
BDPO, Sonipat	LUHARI TIBBA	TFC	tube well and pipe line	10-Mar-07	31-Mar-07	38896	38896	38896	38896	Completed	Sonipat
BDPO, Sonipat	LUHARI TIBBA	SGRY	E/filling in street	20-Mar-08	31-Mar-08	13513	13513	13513	13513	Completed	Sonipat
BDPO, Sonipat	LUHARI TIBBA	TFC	submercible pump	24-Mar-08	31-Mar-08	38896	38896	38896	38896	Completed	Sonipat
BDPO, Sonipat	JAHARI	SGRY	Diging of pond E/Fil.	02-Feb-06	31-Mar-06	52321	52321	52321	52321	Completed	Sonipat
BDPO, Sonipat	JAHARI	TFC	const. of nala	06-Mar-05	20-Sep-05	102904	102904	102904	102904	Completed	Sonipat
BDPO, Sonipat	JAHARI	SGRY	R/Wall on pond	16-Jun-05	28-Sep-05	150000	150000	150000	150000	Completed	Sonipat
BDPO, Sonipat	JAHARI	SGRY	Diging of pond E/Fil. in street	08-Jul-06	15-Oct-06	56852	56852	56852	56852	Completed	Sonipat
BDPO, Sonipat	JAHARI	MPLAD	C.C street	16-Dec-06	31-Dec-07	150000	150000	150000	150000	Completed	Sonipat
BDPO, Sonipat	JAHARI	TFC	tube well and pipe line	01-Aug-07	31-Mar-07	110080	110080	110080	110080	Completed	Sonipat

BDPO, Sonipat	JAHARI	TFC	4 hand pump	15-Mar-07	22-Mar-07	100000	100000	100000	100000	Completed	Sonipat
BDPO, Sonipat	JAHARI	TFC	Const. of nala	13-Aug-06	31-Mar-07	240000	240000	240000	240000	Completed	Sonipat
BDPO, Sonipat	JAHARI	SGRY	Diging of pond E/Fil.	14-Jan-08	31-Mar-08	32580	32580	32580	32580	Completed	Sonipat
BDPO, Sonipat	JAHARI	TFC	const. of nala and nali	01-Feb-08	31-Mar-08	110080	110080	110080	110080	Completed	Sonipat
BDPO, Sonipat	JAHARI	IAY	2 house	12-Sep-07	31-Mar-08	50000	50000	50000	50000	Completed	Sonipat
BDPO, Sonipat	JUAN I	SGRY	E/fill. in main rasta	02-Apr-06	28-Feb-06	83528	83528	83528	83528	Completed	Sonipat
BDPO, Sonipat	JUAN I	TFC	cosnt. Of nala	08-May-05	31-Oct-05	147171	147171	147171	147171	Completed	Sonipat
BDPO, Sonipat	JUAN I	SGRY	Const. of comm. Centre	01-Feb-06	31-Mar-06	125000	125000	125000	125000	Completed	Sonipat
BDPO, Sonipat	JUAN I	IAY	3 house	12-Feb-05	31-Mar-06	75000	75000	75000	75000	Completed	Sonipat
BDPO, Sonipat	JUAN I	SGRY	B.C. street	12-Jun-06	31-Dec-06	90817	90817	90817	90817	Completed	Sonipat
BDPO, Sonipat	JUAN I	DP	Pavt. Of street	10-Nov-06	01-Feb-07	50000	50000	50000	50000	Completed	Sonipat
BDPO, Sonipat	JUAN I	DP	C.C street Girls school wali	23-Feb-07	26-May-07	200000	200000	200000	200000	Completed	Sonipat

BDPO, Sonipat	JUAN I	DP	B/Wall of girls school	18-Oct-06	31-Mar-07	150000	150000	150000	150000	Completed	Sonipat
BDPO, Sonipat	JUAN I	TFC	tube well and pipe line	11-Sep-06	31-Jan-07	157432	157432	157432	157432	Completed	Sonipat
BDPO, Sonipat	JUAN I	TFC	hand pump with chand house	17-Jan-06	31-Dec-06	20000	20000	20000	20000	Completed	Sonipat
BDPO, Sonipat	JUAN I	SGRY	pond E/filling in Naina wala rasta	17-Feb-07	31-Mar-07	100000	100000	100000	100000	Completed	Sonipat
BDPO, Sonipat	JUAN I	IAY	6 house	25-Oct-06	31-Mar-07	150000	150000	150000	150000	Completed	Sonipat
BDPO, Sonipat	JUAN I	TFC	tube well and pipe line	01-May-08	31-Mar-08	157432	157432	157432	157432	Completed	Sonipat
BDPO, Sonipat	JUAN I	TFC	Hand pump	03-Jul-08	03-Oct-08	20000	20000	20000	20000	Completed	Sonipat
BDPO, Sonipat	JUAN I	SGRY	Compl. Of comm. Centre	02-Sep-08	28-Feb-08	52418	52418	52418	52418	Completed	Sonipat
BDPO, Sonipat	JUAN I	IAY	6 house	20-Dec-07	31-Mar-08	150000	150000	150000	150000	Completed	Sonipat
BDPO, Sonipat	JUAN II	SGRY	Pavt.of street Gopi house to main rasta	12-Oct-05	31-Jan-06	83540	83540	83540	83540	Completed	Sonipat
BDPO, Sonipat	JUAN II	MPLAD	Const. of Gate S.C comm. Centre	14-Nov-05	29-Nov-05	10000	10000	10000	10000	Completed	Sonipat
BDPO, Sonipat	JUAN II	MPLAD	Const. of Greel and gare	03-May-06	22-Mar-06	20000	20000	20000	20000	Completed	Sonipat

BDPO, Sonipat	JUAN II	TFC	const. of nala	01-Aug-08	31-Jan-08	59356	59356	59356	59356	Completed	Sonipat
BDPO, Sonipat	JUAN II	TFC	const. of nala and nali	19-Nov-06	31-Jan-07	63496	63496	63496	63496	Completed	Sonipat
BDPO, Sonipat	JUAN II	IAY	1 house	02-Feb-06	31-Mar-07	25000	25000	25000	25000	Completed	Sonipat
BDPO, Sonipat	JUAN II	SGRY	Pavt.of street Gopi house to main rasta	03-Jan-08	31-Mar-08	65323	65323	65323	65323	Completed	Sonipat
BDPO, Sonipat	JUAN II	TFC	tube well and pipe line	02-Feb-08	31-Mar-08	63496	63496	63496	63496	Completed	Sonipat
BDPO, Sonipat	JUAN II	TFC	const. of nali	10-Jul-07	15-Oct-07	8000	8000	8000	8000	Completed	Sonipat
BDPO, Sonipat	JUAN II	SGRY	Digging of pond e/filling in rasta	17-Mar-08	31-Mar-08	50000	50000	50000	50000	Completed	Sonipat
BDPO, Sonipat	JUAN II	IAY	2house	22-Dec-07	31-Mar-08	50000	50000	50000	50000	Completed	Sonipat
BDPO, Sonipat	KABIRPUR	SGRY	Const. of nali & str.	01-Feb-06	31-Mar-06	149847	149847	149847	149847	Completed	Rai
BDPO, Sonipat	KABIRPUR	HRDF	School Boundary wall	11-Aug-05	31-Mar-06	117280	117280	117280	117280	Completed	Rai
BDPO, Sonipat	KABIRPUR	TFC	cosnt. Of nala	13-Nov-05	28-Feb-06	277166	277166	277166	277166	Completed	Rai
BDPO, Sonipat	KABIRPUR	IAY	4 house	10-Feb-05	31-Oct-06	100000	100000	100000	100000	Completed	Rai

BDPO, Sonipat	KABIRPUR	SGRY	Diging of pond E/Fil. in street	10-May-07	31-Mar-07	162954	162954	162954	162954	Completed	Rai
BDPO, Sonipat	KABIRPUR	TFC	tube well and pipe line	17-Dec-06	31-Mar-07	296492	296492	296492	296492	Completed	Rai
BDPO, Sonipat	KABIRPUR	IAY	6 house	12-Jun-06	31-Mar-07	150000	150000	150000	150000	Completed	Rai
BDPO, Sonipat	KABIRPUR	SGRY	Const. of nali & str.	12-Dec-07	31-Mar-08	185906	185906	185906	185906	Completed	Rai
BDPO, Sonipat	KABIRPUR	TFC	tube well and pipe line	09-Apr-07	31-Dec-07	296492	296492	296492	296492	Completed	Rai
BDPO, Sonipat	KAKROI	SGRY	Diging of pond E/Fil.On rasta	08-Aug-06	31-Aug-06	135012	135012	135012	135012	Completed	Rohat
BDPO, Sonipat	KAKROI	TFC	const. of nala	01-Feb-06	28-Feb-06	171352	171352	171352	171352	Completed	Rohat
BDPO, Sonipat	KAKROI	SGRY	Const. of nali	01-Oct-06	31-Oct-06	146804	146804	146804	146804	Completed	Rohat
BDPO, Sonipat	KAKROI	DP	C.C street	09-Aug-06	31-Dec-06	60000	60000	60000	60000	Completed	Rohat
BDPO, Sonipat	KAKROI	TFC	const. of nala and nali	01-Mar-08	31-Mar-08	183300	183300	183300	183300	Completed	Rohat
BDPO, Sonipat	KAKROI	SGRY	Street	01-Mar-07	31-Mar-07	75000	75000	75000	75000	Completed	Rohat
BDPO, Sonipat	KAKROI	SGRY	Diging of pond E/Fil.On rasta	10-Mar-08	31-Mar-08	118819	118819	118819	118819	Completed	Rohat

BDPO, Sonipat	KAKROI	MPLAD	C.C Street	21-Aug-07	28-Sep-07	286000	286000	286000	286000	Completed	Rohat
BDPO, Sonipat	KAKROI	SGRY	Pavt. Of street Rajesh wali	03-Mar-08	31-Mar-08	50000	50000	50000	50000	Completed	Rohat
BDPO, Sonipat	KAKROI	SGRY	Pavt. Of street Dharma wali	15-Mar-08	31-Mar-08	40000	40000	40000	40000	Completed	Rohat
BDPO, Sonipat	KAKROI	TFC	tube well and pipe line	09-Nov-06	31-Mar-07	183300	183300	183300	183300	Completed	Rohat
BDPO, Sonipat	KAKROI	TFC	up to master ramphal house	02-Feb-08	20-Mar-08	40000	40000	40000	40000	Completed	Rohat
BDPO, Sonipat	KAKROI	TFC	Hand pump with river	25-Mar-08	31-Mar-08	20000	20000	20000	20000	Completed	Rohat
BDPO, Sonipat	KAKROI	SGRY	Compl. Of street	19-Feb-08	08-Feb-08	40000	40000	40000	40000	Completed	Rohat
BDPO, Sonipat	KUMASPUR	SGRY	Const. of nala & nali	04-Jan-05	31-Mar-05	143726	143726	143726	143726	Completed	Rai
BDPO, Sonipat	KUMASPUR	TFC	cosnt. Of nala	02-Feb-06	31-Mar-06	186981	186981	186981	186981	Completed	Rai
BDPO, Sonipat	KUMASPUR	TFC	Const. of water tanky	13-Dec-05	31-Dec-05	53225	53225	53225	53225	Completed	Rai
BDPO, Sonipat	KUMASPUR	SGRY	Comp. phirni	07-Feb-07	31-Mar-07	156283	156283	156283	156283	Completed	Rai
BDPO, Sonipat	KUMASPUR	TFC	tube well and pipe line	01-Jan-07	31-Jan-07	200018	200018	200018	200018	Completed	Rai

BDPO, Sonipat	KUMASPUR	TFC	Water tanky	23-Feb-07	28-Feb-07	25000	25000	25000	25000	Completed	Rai
BDPO, Sonipat	KUMASPUR	SGRY	Const. of nala & nali	08-Nov-07	31-Jan-08	140350	140350	140350	140350	Completed	Rai
BDPO, Sonipat	KUMASPUR	TFC	Const. of nala	06-Feb-08	31-Mar-08	200018	200018	200018	200018	Completed	Rai
BDPO, Sonipat	KUMASPUR	TFC	Submercible pump on harizan chauk	09-Mar-08	15-Mar-08	25000	25000	25000	25000	Completed	Rai
BDPO, Sonipat	KUMASPUR	TFC	Hand pump with harizan chaupal	21-Mar-08	25-Mar-08	20000	20000	20000	20000	Completed	Rai
BDPO, Sonipat	KUMASPUR	SGRY	two submercible pump	06-Feb-07	12-Feb-07	50000	50000	50000	50000	Completed	Rai
BDPO, Sonipat	KAREWARI	SGRY	E/fill. In s.c. chaupal	01-Mar-06	31-Jan-06	62017	62017	62017	62017	Completed	Rohat
BDPO, Sonipat	KAREWARI	TFC	cosnt. Of nala	10-Jun-05	30-Nov-05	75452	75452	75452	75452	Completed	Rohat
BDPO, Sonipat	KAREWARI	TFC	Drain of street	15-Dec-05	31-Mar-06	42650	42650	42650	42650	Completed	Rohat
BDPO, Sonipat	KAREWARI	IAY	2 house	11-Apr-05	31-Mar-06	50000	50000	50000	50000	Completed	Rohat
BDPO, Sonipat	KAREWARI	SGRY	E/fill. In pry. school & rasta	12-Jul-06	31-Mar-07	67441	67441	67441	67441	Completed	Rohat
BDPO, Sonipat	KAREWARI	MPLAD	Dhanak Comm. Centre	28-Aug-06	15-Nov-06	58000	58000	58000	58000	Completed	Rohat

BDPO, Sonipat	KAREWARI	DP	Harijan Chaupal	21-Sep-06	31-Dec-06	50000	50000	50000	50000	Completed	Rohat
BDPO, Sonipat	KAREWARI	TFC	const. of nala and nali	01-Jan-07	31-Mar-07	80714	80714	80714	80714	Completed	Rohat
BDPO, Sonipat	KAREWARI	SGRY	E/fill. In s.c. chaupal	08-Jun-07	31-Aug-07	59288	59288	59288	59288	Completed	Rohat
BDPO, Sonipat	KAREWARI	TFC	tube well and pipe line	01-Sep-08	31-Mar-08	80714	80714	80714	80714	Completed	Rohat
BDPO, Sonipat	KAREWARI	SGRY	Pavt. Of street e/filling in street	02-Feb-08	31-Mar-08	110000	110000	110000	110000	Completed	Rohat
BDPO, Sonipat	KAREWARI	IAY	6 house	10-Dec-07	31-Mar-08	150000	150000	150000	150000	Completed	Rohat
BDPO, Sonipat	KHIJARPUR JAT MAJRA	SGRY	Diging of pond E/Fil.On in helth center	12-Dec-05	31-Mar-06	26785	26785	26785	26785	Completed	Sonipat
BDPO, Sonipat	KHIJARPUR JAT MAJRA	TFC	const. of nala	02-Jan-06	25-Feb-06	38840	38840	38840	38840	Completed	Sonipat
BDPO, Sonipat	KHIJARPUR JAT MAJRA	TFC	Tube well and pipe line	11-Jul-05	12-Dec-05	100000	100000	100000	100000	Completed	Sonipat
BDPO, Sonipat	KHIJARPUR JAT MAJRA	SFC	Rep. and B/Wall PHC	12-May-06	30-Jun-06	140000	140000	140000	140000	Completed	Sonipat
BDPO, Sonipat	KHIJARPUR JAT MAJRA	SGRY	Const. of street & nali	11-Sep-06	31-Mar-07	32873	32873	32873	32873	Completed	Sonipat
BDPO, Sonipat	KHIJARPUR JAT MAJRA	TFC	nala and nali	02-Sep-06	28-Feb-06	41548	41548	41548	41548	Completed	Sonipat

BDPO, Sonipat	KHIJARPUR JAT MAJRA	TFC	B/wall of hospital	18-Oct-06	31-Oct-06	85000	85000	85000	85000	Completed	Sonipat
BDPO, Sonipat	KHIJARPUR JAT MAJRA	SGRY	Digging of pond E/filling in school	03-Feb-06	31-Mar-07	150000	150000	150000	150000	Completed	Sonipat
BDPO, Sonipat	KHIJARPUR JAT MAJRA	IAY	4 house	16-Oct-06	31-Oct-07	100000	100000	100000	100000	Completed	Sonipat
BDPO, Sonipat	KHIJARPUR JAT MAJRA	SGRY	Diging of pond E/Fil.On in helth center	06-Jun-07	30-Jun-07	16177	16177	16177	16177	Completed	Sonipat
BDPO, Sonipat	KHIJARPUR JAT MAJRA	SGRY	Digging of pond E/filling in Play ground	11-Aug-07	12-Dec-07	180000	180000	180000	180000	Completed	Sonipat
BDPO, Sonipat	KHIJARPUR JAT MAJRA	TFC	tube well and pipe line	03-Apr-07	31-Mar-07	41548	41548	41548	41548	Completed	Sonipat
BDPO, Sonipat	KHIJARPUR JAT MAJRA	TFC	hand pump in Harizan mohalla	11-Nov-07	13-Nov-07	50000	50000	50000	50000	Completed	Sonipat
BDPO, Sonipat	KHIJARPUR JAT MAJRA	SGRY	pond E/filling in Ayurved disp.	03-Feb-08	31-Mar-08	150000	150000	150000	150000	Completed	Sonipat
BDPO, Sonipat	KHIJARPUR JAT MAJRA	IAY	1 house	11-Dec-07	31-Mar-08	25000	25000	25000	25000	Completed	Sonipat
BDPO, Sonipat	KILORAD	SGRY	Street & nali	05-Oct-05	31-Oct-05	50094	50094	50094	50094	Completed	Sonipat
BDPO, Sonipat	KILORAD	HRDF	Pavt. Of street	13-Oct-05	31-Mar-06	117000	117000	117000	117000	Completed	Sonipat
BDPO, Sonipat	KILORAD	TFC	submercible pump	15-Mar-07	18-Mar-07	53177	53177	53177	53177	Completed	Sonipat

BDPO, Sonipat	KILORAD	TFC	Const. of nala	11-Nov-05	13-Dec-05	120000	120000	120000	120000	Completed	Sonipat
BDPO, Sonipat	KILORAD	SGRY	E/filling & Balmiki Street	06-Dec-06	01-Jan-07	54478	54478	54478	54478	Completed	Sonipat
BDPO, Sonipat	KILORAD	TFC	const. of nala and nali	10-Dec-07	31-Jan-08	56884	56884	56884	56884	Completed	Sonipat
BDPO, Sonipat	KILORAD	IAY	10 house	06-Dec-06	31-Mar-07	250000	250000	250000	250000	Completed	Sonipat
BDPO, Sonipat	KILORAD	SGRY	Street & nali	11-Mar-08	31-Mar-08	44900	44900	44900	44900	Completed	Sonipat
BDPO, Sonipat	KILORAD	TFC	tube well and pipe line	04-Dec-07	31-Dec-07	56884	56884	56884	56884	Completed	Sonipat
BDPO, Sonipat	KILORAD	SGRY	Digging of pond e/filling in school	01-Jan-08	31-Mar-08	119364	119364	119364	119364	Completed	Sonipat
BDPO, Sonipat	LEHRARA	SGRY	E/fill. Phirni to link road	12-Oct-05	31-Mar-06	90554	90554	90554	90554	Completed	Sonipat
BDPO, Sonipat	LEHRARA	HRDF	Street	12-Sep-05	31-Mar-06	78500	78500	78500	78500	Completed	Sonipat
BDPO, Sonipat	LEHRARA	TFC	cosnt. Of nala	11-Sep-05	31-Mar-06	85729	85729	85729	85729	Completed	Sonipat
BDPO, Sonipat	LEHRARA	IAY	1 house	12-Sep-05	31-Mar-06	25000	25000	25000	25000	Completed	Sonipat
BDPO, Sonipat	LEHRARA	SGRY	E/ filling in street	19-Jan-06	31-Mar-07	98460	98460	98460	98460	Completed	Sonipat

BDPO, Sonipat	LEHRARA	TFC	const. of nala and nali	22-Dec-07	31-Mar-08	91708	91708	90708	91708	Completed	Sonipat
BDPO, Sonipat	LEHRARA	SGRY	E/fill. Phirni to link road	21-Dec-07	31-Mar-08	58734	58734	58734	58734	Completed	Sonipat
BDPO, Sonipat	LEHRARA	TFC	tube well and pipe line	11-Dec-06	31-Mar-07	91708	91708	90708	91708	Completed	Sonipat
BDPO, Sonipat	MEHLANA	SGRY	E/fill. Phirni to link road	09-Oct-05	31-Oct-05	97364	97364	97364	97364	Completed	Rohat
BDPO, Sonipat	MEHLANA	TFC	cosnt. Of nala	05-Nov-05	31-Dec-05	149218	149218	149218	149218	Completed	Rohat
BDPO, Sonipat	MEHLANA	SFC	Water tanky and hand pump	08-Oct-05	12-Oct-05	31988	31988	31988	31988	Completed	Rohat
BDPO, Sonipat	MEHLANA	IAY	2 house	12-Dec-05	31-Mar-07	50000	50000	50000	50000	Completed	Rohat
BDPO, Sonipat	MEHLANA	SGRY	Const. of nala & nali	05-Nov-06	31-Jan-07	105832	105832	105832	105832	Completed	Rohat
BDPO, Sonipat	MEHLANA	DP	C.C street	29-Dec-06	05-Feb-07	80000	80000	80000	80000	Completed	Rohat
BDPO, Sonipat	MEHLANA	TFC	submercible pump	07-Dec-06	31-Dec-06	159624	159624	159624	159624	Completed	Rohat
BDPO, Sonipat	MEHLANA	TFC	5 hand pump	08-Feb-07	31-Mar-07	115000	115000	115000	115000	Completed	Rohat
BDPO, Sonipat	MEHLANA	IAY	7 house	22-Oct-06	31-Mar-07	175000	175000	175000	175000	Completed	Rohat

BDPO, Sonipat	MEHLANA	SGRY	E/fill. Phirni to link road	03-Mar-08	31-Mar-08	81126	81126	81126	81126	Completed	Rohat
BDPO, Sonipat	MEHLANA	SGRY	Compl. Of peer wala rasta	10-Mar-08	31-Mar-08	166307	166307	166307	166307	Completed	Rohat
BDPO, Sonipat	MEHLANA	SGRY	Pavt. Of street pardeep wali	17-Feb-08	27-Feb-08	30000	30000	30000	30000	Completed	Rohat
BDPO, Sonipat	MEHLANA	TFC	tube well and pipe line	02-Feb-08	31-Mar-08	159624	159624	159624	159624	Completed	Rohat
BDPO, Sonipat	MEHLANA	TFC	hand pump on main chauk	06-Mar-08	10-Mar-08	20000	20000	20000	20000	Completed	Rohat
BDPO, Sonipat	MEHLANA	TFC	hand pump in Harizan mohalla	13-Dec-07	28-Dec-07	90000	90000	90000	90000	Completed	Rohat
BDPO, Sonipat	MAHRA	SGRY	Const. of nali & str.	10-Nov-05	31-Jan-06	110046	110046	110046	110046	Completed	Sonipat
BDPO, Sonipat	MAHRA	TFC	const. of nala	08-Nov-05	30-Nov-05	143614	143614	143614	143614	Completed	Sonipat
BDPO, Sonipat	MAHRA	IAY	1 house	09-Dec-06	31-Mar-06	25000	25000	25000	25000	Completed	Sonipat
BDPO, Sonipat	MAHRA	SGRY	E/filling & pavt. Street	04-Dec-06	31-Dec-06	119625	119625	119625	119625	Completed	Sonipat
BDPO, Sonipat	MAHRA	MPLAD	Const. of Library	01-Jan-07	02-May-07	225000	225000	225000	225000	Completed	Sonipat
BDPO, Sonipat	MAHRA	MPLAD	Ayur. Dispensary	01-Jun-07	26-Aug-07	250000	250000	250000	250000	Completed	Sonipat

BDPO, Sonipat	MAHRA	TFC	tube well and pipe line	04-Feb-07	31-Mar-07	153628	153628	153628	153628	Completed	Sonipat
BDPO, Sonipat	MAHRA	SGRY	Const. of nali & str.	03-Mar-08	31-Mar-08	84319	84319	84319	84319	Completed	Sonipat
BDPO, Sonipat	MAHRA	TFC	const. of nala and nali	14-Dec-07	31-Dec-07	153628	153628	153628	153628	Completed	Sonipat
BDPO, Sonipat	MUKIMPUR	SGRY	Re.const. of street	08-Dec-05	31-Dec-05	70246	70246	70246	70246	Completed	Rai
BDPO, Sonipat	MUKIMPUR	TFC	cosnt. Of nala	09-Dec-05	31-Mar-06	99490	99490	99490	99490	Completed	Rai
BDPO, Sonipat	MUKIMPUR	SGRY	E/Fil.On samshan raste	10-Oct-06	31-Oct-06	76365	76365	76365	76365	Completed	Rai
BDPO, Sonipat	MUKIMPUR	MPLAD	B/Wall of school	06-Nov-06	19-Jan-07	234000	234000	234000	234000	Completed	Rai
BDPO, Sonipat	MUKIMPUR	TFC	tube well and pipe line	08-Feb-07	31-Mar-07	106428	106428	106428	106428	Completed	Rai
BDPO, Sonipat	MUKIMPUR	SGRY	Re.const. of street	06-Dec-07	31-Dec-07	56749	56749	56749	56749	Completed	Rai
BDPO, Sonipat	MUKIMPUR	TFC	tube well and pipe line	09-Nov-07	12-Dec-07	106428	106428	106428	106428	Completed	Rai
BDPO, Sonipat	MALIKPUR	SGRY	E/fill. In school diging of pond	07-Feb-06	31-Mar-06	89488	89488	89488	89488	Completed	Rai
BDPO, Sonipat	MALIKPUR	TFC	cosnt. Of nala	02-Feb-06	28-Feb-06	167940	167940	167940	167940	Completed	Rai

BDPO, Sonipat	MALIKPUR	SGRY	Diging of pond E/Fil.On Dhank basti	15-Aug-06	30-Sep-06	97243	97243	97243	97243	Completed	Rai
BDPO, Sonipat	MALIKPUR	TFC	const. of nala and nali	06-Oct-07	31-Mar-08	179648	179648	179648	179648	Completed	Rai
BDPO, Sonipat	MALIKPUR	SGRY	E/filling in school	15-Aug-06	30-Sep-06	52000	52000	52000	52000	Completed	Rai
BDPO, Sonipat	MALIKPUR	IAY	1 house	06-Dec-06	31-Mar-07	25000	25000	25000	25000	Completed	Rai
BDPO, Sonipat	MALIKPUR	SGRY	E/fill. In school diging of pond	04-Mar-08	31-Mar-08	81162	81162	81162	81162	Completed	Rai
BDPO, Sonipat	MALIKPUR	TFC	tube well and pipe line	10-Dec-05	31-Jan-06	179648	179648	179648	179648	Completed	Rai
BDPO, Sonipat	MALIKPUR	TFC	const. of nala	14-Mar-08	31-Mar-08	12650	12650	12650	12650	Completed	Rai
BDPO, Sonipat	MALIKPUR	IAY	2 house	01-Jan-08	31-Mar-08	50000	50000	50000	50000	Completed	Rai
BDPO, Sonipat	MEHANDIPUR	SGRY	Comp. of street	08-Nov-05	30-Nov-05	52790	52790	52790	52790	Completed	Rai
BDPO, Sonipat	MEHANDIPUR	TFC	submercible pump	01-Feb-06	28-Feb-06	88030	88030	88030	88030	Completed	Rai
BDPO, Sonipat	MEHANDIPUR	TFC	Tube well and pipe line	17-Nov-05	31-Dec-05	100000	100000	100000	100000	Completed	Rai
BDPO, Sonipat	MEHANDIPUR	SGRY	Street	08-Mar-06	31-Mar-06	50000	50000	50000	50000	Completed	Rai

BDPO, Sonipat	MEHANDIPUR	SGRY	E/filling in rasta & school	09-Oct-06	31-Oct-06	57370	57370	57370	57370	Completed	Rai
BDPO, Sonipat	MEHANDIPUR	DP	C.C street	09-Aug-06	31-Mar-07	100000	100000	100000	100000	Completed	Rai
BDPO, Sonipat	MEHANDIPUR	TFC	tube well	06-Dec-06	15-Dec-06	94168	94168	94168	94168	Completed	Rai
BDPO, Sonipat	MEHANDIPUR	TFC	6 submercible pump	03-Mar-07	20-Mar-07	200000	200000	200000	200000	Completed	Rai
BDPO, Sonipat	MEHANDIPUR	TFC	Submercible pump	26-Mar-06	31-Mar-07	50000	50000	50000	50000	Completed	Rai
BDPO, Sonipat	MEHANDIPUR	SGRY	Street	02-Mar-06	28-Mar-06	80000	80000	80000	80000	Completed	Rai
BDPO, Sonipat	MEHANDIPUR	SGRY	Comp. of street	03-Mar-06	20-Mar-06	42214	42214	42214	42214	Completed	Rai
BDPO, Sonipat	MEHANDIPUR	MPLAD	Street Raj house wali	09-Sep-07	11-Oct-07	200000	200000	200000	200000	Completed	Rai
BDPO, Sonipat	MEHANDIPUR	TFC	const. of nalies	21-Mar-08	31-Mar-08	94168	94168	94168	94168	Completed	Rai
BDPO, Sonipat	MEHANDIPUR	TFC	hand pump	21-Mar-08	31-Mar-08	20000	20000	20000	20000	Completed	Rai
BDPO, Sonipat	MEHANDIPUR	TFC	const. of nala	05-Feb-08	28-Feb-08	100000	100000	100000	100000	Completed	Rai
BDPO, Sonipat	MOHANA	SGRY	E/fill. Phirni & const. of nali	18-Nov-05	31-Mar-06	126569	126569	126569	126569	Completed	Sonipat

BDPO, Sonipat	MOHANA	TFC	cons. Of nala	12-Feb-05	01-Feb-06	232935	232935	232935	232935	Completed	Sonipat
BDPO, Sonipat	MOHANA	SFC	Water Tanky and pipe line	29-Nov-05	31-Mar-06	100000	100000	100000	100000	Completed	Sonipat
BDPO, Sonipat	MOHANA	SFC	Oldage home and B/Wall of P. ghar	12-Apr-05	31-Mar-06	110000	110000	110000	110000	Completed	Sonipat
BDPO, Sonipat	MOHANA	SGRY	Diging of pond E/Fil.On in street	22-Dec-06	31-Mar-07	137554	137554	137554	137554	Completed	Sonipat
BDPO, Sonipat	MOHANA	DP	C.C street	19-Dec-06	30-Apr-07	115000	115000	115000	115000	Completed	Sonipat
BDPO, Sonipat	MOHANA	HRDF	C.C street	09-Jun-06	31-Mar-07	99600	99600	99600	99600	Completed	Sonipat
BDPO, Sonipat	MOHANA	TFC	tube well and pipe line	11-Oct-07	31-Jan-08	249178	249178	249178	249178	Completed	Sonipat
BDPO, Sonipat	MOHANA	SGRY	street	27-Jan-06	31-Mar-07	40000	40000	40000	40000	Completed	Sonipat
BDPO, Sonipat	MOHANA	IAY	1 house	12-Jun-06	31-Mar-07	25000	25000	25000	25000	Completed	Sonipat
BDPO, Sonipat	MOHANA	SGRY	E/fill. Phirni & const. of nali	01-Aug-07	31-Mar-08	145505	145505	145505	145505	Completed	Sonipat
BDPO, Sonipat	MOHANA	SGRY	Pavt. Of street Ghisan wali	15-Dec-07	31-Mar-08	55000	55000	55000	55000	Completed	Sonipat
BDPO, Sonipat	MOHANA	SGRY	Pavt. Of street Bhimran chaupal wali	11-Jul-07	31-Mar-08	40000	40000	40000	40000	Completed	Sonipat

BDPO, Sonipat	MOHANA	SGRY	Cow ghat on pond	01-Feb-08	31-Mar-08	70000	70000	70000	70000	Completed	Sonipat
BDPO, Sonipat	MOHANA	TFC	tube well and pipe line	19-Dec-06	31-Mar-07	249178	249178	249178	249178	Completed	Sonipat
BDPO, Sonipat	MOHANA	TFC	Hand pump with harizan chaupal	27-Feb-07	27-Feb-07	20000	20000	20000	20000	Completed	Sonipat
BDPO, Sonipat	MOHANA	TFC	Water tanky and motor in vety. Hosp.	11-Oct-07	15-Jan-08	30000	30000	30000	30000	Completed	Sonipat
BDPO, Sonipat	MOHANA	SGRY	Const. of water tanky	18-Nov-07	31-Mar-08	40000	40000	40000	40000	Completed	Sonipat
BDPO, Sonipat	MOHANA	IAY	5 house	12-Aug-07	31-Mar-08	125000	125000	125000	125000	Completed	Sonipat
BDPO, Sonipat	MOHANA	MPLAD	Floor in Saini Comm. Centre	27-Apr-08	30-May-08	100000	100000	100000	100000	Completed	Sonipat
BDPO, Sonipat	MURTHAL	SGRY	& str. & E/filling in school & phirni	08-Feb-06	31-Mar-06	294373	294373	294373	294373	Completed	Rai
BDPO, Sonipat	MURTHAL	TFC	const. of nala	01-Oct-05	31-Mar-06	562163	562163	562163	562163	Completed	Rai
BDPO, Sonipat	MURTHAL	TFC	Submercible pump and water tanky	04-Dec-05	31-Jan-06	100000	100000	100000	100000	Completed	Rai
BDPO, Sonipat	MURTHAL	SFC	Rep. of B.C chaupal	18-Jul-07	31-Aug-07	100000	100000	100000	100000	Completed	Rai
BDPO, Sonipat	MURTHAL	SGRY	Pavt. Of 3 street	17-Jan-06	28-Feb-06	140000	140000	140000	140000	Completed	Rai

BDPO, Sonipat	MURTHAL	SGRY	E/F On samshan raste	02-Nov-06	31-Mar-07	319996	319996	319996	319996	Completed	Rai
BDPO, Sonipat	MURTHAL	TFC	tube wells	05-Mar-07	31-Mar-07	601364	601364	601364	601364	Completed	Rai
BDPO, Sonipat	MURTHAL	TFC	Harizan street	18-Nov-06	30-Jan-06	30000	30000	30000	30000	Completed	Rai
BDPO, Sonipat	MURTHAL	SGRY	Compl. Of street	04-Feb-07	31-Mar-08	28900	28900	28900	28900	Completed	Rai
BDPO, Sonipat	MURTHAL	IAY	2 house	02-Feb-07	31-Mar-07	50000	50000	50000	50000	Completed	Rai
BDPO, Sonipat	MURTHAL	SGRY	& str.& E/filling in school & phirni	06-Feb-07	31-Mar-08	328739	328739	328739	328739	Completed	Rai
BDPO, Sonipat	MURTHAL	SGRY	pond back side Vety. Hospital	15-Jan-08	31-Mar-08	140000	140000	140000	140000	Completed	Rai
BDPO, Sonipat	MURTHAL	TFC	submercible pump	03-Aug-07	31-Mar-08	601364	601364	601364	601364	Completed	Rai
BDPO, Sonipat	MURTHAL	IAY	1 house	15-Oct-07	31-Mar-08	25000	25000	25000	25000	Completed	Rai
BDPO, Sonipat	NAINATATARPUR	SGRY	E/fill. In Phirni & rasta	01-Apr-06	31-Mar-06	53188	53188	53188	53188	Completed	Sonipat
BDPO, Sonipat	NAINATATARPUR	TFC	const. of nala	15-Dec-05	28-Feb-06	68842	68842	68842	68842	Completed	Sonipat
BDPO, Sonipat	NAINATATARPUR	TFC	Tube well and pipe line	01-Apr-06	17-Mar-06	100000	100000	100000	100000	Completed	Sonipat

BDPO, Sonipat	NAINATATARPUR	SGRY	Ramesh house to phirni	01-Sep-06	31-Mar-06	100000	100000	100000	100000	Completed	Sonipat
BDPO, Sonipat	NAINATATARPUR	SGRY	Diging of pond E/Fil.On in street	14-Dec-06	31-Mar-07	57825	57825	57825	57825	Completed	Sonipat
BDPO, Sonipat	NAINATATARPUR	MPLAD	Pavt. Of street	09-Jan-06	10-Apr-06	163000	163000	163000	163000	Completed	Sonipat
BDPO, Sonipat	NAINATATARPUR	HRDF	Const. of B. C chaupal	08-Dec-06	31-Mar-07	125000	125000	125000	125000	Completed	Sonipat
BDPO, Sonipat	NAINATATARPUR	TFC	submercible pump	02-Feb-07	02-Sep-07	73642	73642	73642	73642	Completed	Sonipat
BDPO, Sonipat	NAINATATARPUR	SGRY	E/filling salarpur Majra wala rasta	15-Dec-06	31-Mar-07	90000	90000	90000	90000	Completed	Sonipat
BDPO, Sonipat	NAINATATARPUR	SGRY	street	02-Jan-07	25-Feb-07	50000	50000	50000	50000	Completed	Sonipat
BDPO, Sonipat	NAINATATARPUR	IAY	3 house	11-Dec-06	31-Mar-07	75000	75000	75000	75000	Completed	Sonipat
BDPO, Sonipat	NAINATATARPUR	SGRY	E/fill. In Phirni & rasta	15-Feb-08	27-Mar-08	40895	40895	40895	40895	Completed	Sonipat
BDPO, Sonipat	NAINATATARPUR	TFC	tube well and pipe line	01-Feb-08	15-Mar-08	73642	73642	73642	73642	Completed	Sonipat
BDPO, Sonipat	NAINATATARPUR	TFC	Hand pump in school	17-Feb-08	25-Feb-08	60000	60000	60000	60000	Completed	Sonipat
BDPO, Sonipat	NAINATATARPUR	SGRY	compl. Of B. C chaupal	01-Jun-08	31-Mar-08	31132	31132	31132	31132	Completed	Sonipat

BDPO, Sonipat	NAINATATARPUR	SGRY	Digging of pond E/filling on rasta	11-Jul-07	31-Jan-08	125000	125000	125000	125000	Completed	Sonipat
BDPO, Sonipat	NANDNAUR	SGRY	Diging of pond E/Fil. in children park	03-Oct-05	31-Oct-05	40175	40175	40175	40175	Completed	Sonipat
BDPO, Sonipat	NANDNAUR	TFC	const. of nala	25-Oct-05	31-Mar-06	61656	61656	61656	61656	Completed	Sonipat
BDPO, Sonipat	NANDNAUR	SGRY	E/filling on rasta & to road	13-Mar-07	31-Mar-07	43673	43673	43673	43673	Completed	Sonipat
BDPO, Sonipat	NANDNAUR	TFC	submercible pump	22-Dec-05	28-Feb-07	65956	65956	65956	65956	Completed	Sonipat
BDPO, Sonipat	NANDNAUR	TFC	const. of nala up to pond	17-Dec-06	31-Mar-07	248000	248000	248000	248000	Completed	Sonipat
BDPO, Sonipat	NANDNAUR	SGRY	Diging of pond E/Fil. in children park	08-Nov-07	30-Nov-07	36064	36064	36064	36064	Completed	Sonipat
BDPO, Sonipat	NANDNAUR	TFC	const. of nala and nali	03-Jan-07	31-Jan-07	65956	65956	65956	65956	Completed	Sonipat
BDPO, Sonipat	NANDNAUR	TFC	hand pump in children park	11-Dec-06	15-Dec-06	20000	20000	20000	20000	Completed	Sonipat
BDPO, Sonipat	NANDNAUR	MPLAD	School Room	13-May-08	31-Aug-08	170000	170000	170000	59704	In Progress	Sonipat
BDPO, Sonipat	NANGAL KHURD	SGRY	E/fill. In school & rasta	15-Feb-06	27-Mar-06	26988	26988	26988	26988	Completed	Rai
BDPO, Sonipat	NANGAL KHURD	TFC	const. of nala	03-Nov-05	08-Feb-06	54110	54110	54110	54110	Completed	Rai

BDPO, Sonipat	NANGAL KHURD	SGRY	E/filling with nala on Jagan street	16-Feb-06	31-Mar-07	33768	33768	33768	33768	Completed	Rai
BDPO, Sonipat	NANGAL KHURD	TFC	const. of nala and nali	26-Oct-06	03-Jan-07	57884	57884	57884	57884	Completed	Rai
BDPO, Sonipat	NANGAL KHURD	SGRY	E/fill. In school & rasta	15-Feb-08	27-Mar-08	24124	24124	24124	24124	Completed	Rai
BDPO, Sonipat	NANGAL KHURD	SGRY	Instll. Of two submercible pump.	02-Mar-08	31-Mar-08	54000	54000	54000	54000	Completed	Rai
BDPO, Sonipat	NANGAL KHURD	TFC	tube well and pipe line	25-Mar-08	31-Mar-08	57884	57884	57884	57884	Completed	Rai
BDPO, Sonipat	NANGAL KHURD	IAY	1 house	12-Nov-06	31-Mar-07	25000	25000	25000	25000	Completed	Rai
BDPO, Sonipat	PINANA	SGRY	Street & rasta	08-Dec-06	31-Dec-06	130091	130091	130091	130091	Completed	Sonipat
BDPO, Sonipat	PINANA	TFC	tube well and pipe line	22-Feb-05	31-Mar-06	174010	174010	174010	174010	Completed	Sonipat
BDPO, Sonipat	PINANA	TFC	Tube well	14-Mar-05	18-Mar-06	29147	29147	29147	29147	Completed	Sonipat
BDPO, Sonipat	PINANA	TFC	Const. of nali	05-Feb-06	31-Mar-06	16549	16549	16549	16549	Completed	Sonipat
BDPO, Sonipat	PINANA	SFC	Const. of comm. Centre	04-Dec-05	31-Mar-06	300000	300000	300000	300000	Completed	Sonipat
BDPO, Sonipat	PINANA	SGRY	Ramkishan house to PWD Road	01-Mar-06	31-Mar-06	125000	125000	125000	125000	Completed	Sonipat

BDPO, Sonipat	PINANA	SGRY	Muktyara house to Ramphal	12-Feb-06	28-Feb-06	40000	40000	40000	40000	Completed	Sonipat
BDPO, Sonipat	PINANA	SGRY	E/filling with B/wall Of school	15-Feb-06	28-Mar-06	141418	141418	141418	141418	Completed	Sonipat
BDPO, Sonipat	PINANA	DP	C.C street	11-Jun-06	31-Mar-07	60000	60000	60000	60000	Completed	Sonipat
BDPO, Sonipat	PINANA	DP	Const. of comm. Centreq	11-Feb-06	31-Mar-07	150000	150000	150000	150000	Completed	Sonipat
BDPO, Sonipat	PINANA	TFC	const. of nala and nali	25-Mar-08	31-Mar-08	186144	186144	186144	186144	Completed	Sonipat
BDPO, Sonipat	PINANA	TFC	const. of nali	03-Mar-06	31-Mar-07	20000	20000	20000	20000	Completed	Sonipat
BDPO, Sonipat	PINANA	SGRY	Street PWD Road to school	04-Oct-06	31-Mar-07	50000	50000	50000	50000	Completed	Sonipat
BDPO, Sonipat	PINANA	SGRY	Jagdish house to suresh plot	08-Dec-06	31-Mar-07	50000	50000	50000	50000	Completed	Sonipat
BDPO, Sonipat	PINANA	SGRY	Const. of comm. Centre	09-Nov-06	31-Mar-07	270000	270000	270000	270000	Completed	Sonipat
BDPO, Sonipat	PINANA	IAY	1 house	12-Nov-06	31-Mar-07	25000	25000	25000	25000	Completed	Sonipat
BDPO, Sonipat	PINANA	SGRY	Street & rasta	09-Oct-07	31-Mar-08	103626	103626	103626	103626	Completed	Sonipat
BDPO, Sonipat	PINANA	TFC	submercible pump	08-Mar-08	15-Mar-08	186144	186144	186144	186144	Completed	Sonipat

BDPO, Sonipat	PINANA	SGRY	Compl. Of comm. Centre	12-Nov-07	31-Mar-08	82650	82650	82650	82650	Completed	Sonipat
BDPO, Sonipat	RAIPUR	SGRY	Diging of pond E/Fil.in Akhara	05-Aug-05	30-Sep-05	65504	65504	65504	65504	Completed	Rai
BDPO, Sonipat	RAIPUR	TFC	const. of nala pwd road	02-Feb-06	31-Mar-07	91909	91909	91909	91909	Completed	Rai
BDPO, Sonipat	RAIPUR	SGRY	Pavt. Of street in Balmiki Basti	06-Jan-06	30-Nov-06	71212	71212	71212	71212	Completed	Rai
BDPO, Sonipat	RAIPUR	TFC	tube well and pipe line	02-Feb-06	31-Mar-07	98318	98318	98318	98318	Completed	Rai
BDPO, Sonipat	RAIPUR	SGRY	Diging of pond E/Fil.in Akhara	02-Dec-07	31-Jan-08	48105	48105	48105	48105	Completed	Rai
BDPO, Sonipat	RAIPUR	TFC	submercible pump	10-Nov-08	31-Dec-08	98318	98318	98318	98318	Completed	Rai
BDPO, Sonipat	RATTANGARH	SGRY	E/fill. In street & rasta	04-Sep-05	31-Jan-06	36046	36046	36046	36046	Completed	Sonipat
BDPO, Sonipat	RATTANGARH	TFC	tube well and pipe line	04-Feb-06	31-Mar-06	43115	43115	43115	43115	Completed	Sonipat
BDPO, Sonipat	RATTANGARH	SFC	Tube well and pipe line	04-Dec-05	31-Mar-06	150000	150000	150000	150000	Completed	Sonipat
BDPO, Sonipat	RATTANGARH	SGRY	Kishan, Ramdia, PWD Wali	12-Dec-05	28-Dec-05	100000	100000	100000	100000	Completed	Sonipat
BDPO, Sonipat	RATTANGARH	SGRY	E/filling in street & school	10-Oct-06	31-Oct-06	39199	39199	39199	39199	Completed	Sonipat

BDPO, Sonipat	RATTANGARH	TFC	submercible pump	15-Feb-06	21-Feb-06	46122	46122	46122	46122	Completed	Sonipat
BDPO, Sonipat	RATTANGARH	TFC	Water pipe line	03-Mar-07	24-Mar-07	50000	50000	50000	50000	Completed	Sonipat
BDPO, Sonipat	RATTANGARH	TFC	Laying of pipe line	08-Sep-06	31-Mar-07	115000	115000	115000	115000	Completed	Sonipat
BDPO, Sonipat	RATTANGARH	SGRY	E/filling in Baghru rasta	09-Sep-06	31-Oct-06	50000	50000	50000	50000	Completed	Sonipat
BDPO, Sonipat	RATTANGARH	SGRY	Pavt. Of Garhi Hakikat wala rasta	15-Dec-06	28-Feb-06	100000	100000	100000	100000	Completed	Sonipat
BDPO, Sonipat	RATTANGARH	SGRY	Street PWD Road to Dharambir	02-Feb-06	28-Feb-06	120000	120000	120000	120000	Completed	Sonipat
BDPO, Sonipat	RATTANGARH	SGRY	Street Oma to Ragbir	11-Dec-06	31-Jan-07	40000	40000	40000	40000	Completed	Sonipat
BDPO, Sonipat	RATTANGARH	IAY	1 house	12-Nov-06	31-Mar-07	25000	25000	25000	25000	Completed	Sonipat
BDPO, Sonipat	RATTANGARH	SGRY	E/fill. In street & rasta	08-Aug-07	31-Aug-08	32698	32698	32698	32698	Completed	Sonipat
BDPO, Sonipat	RATTANGARH	TFC	const. of nala and nali	14-Feb-07	31-Jan-08	46122	46122	46122	46122	Completed	Sonipat
BDPO, Sonipat	RATTANGARH	TFC	Compl. Of pipe line	02-Mar-08	31-Mar-08	107000	107000	107000	107000	Completed	Sonipat
BDPO, Sonipat	REWLI	SGRY	Harijan street	10-Nov-05	30-Nov-05	30393	30393	30393	30393	Completed	Kailana

BDPO, Sonipat	REWLI	TFC	const. of nala	10-Dec-05	31-Mar-06	54146	54146	54146	54146	Completed	Kailana
BDPO, Sonipat	REWLI	SGRY	Digging of pond	15-Feb-06	20-Mar-06	70000	70000	70000	70000	Completed	Kailana
BDPO, Sonipat	REWLI	SGRY	Const of street &nali	02-Mar-06	18-Mar-06	37182	37182	37182	37182	Completed	Kailana
BDPO, Sonipat	REWLI	TFC	tube well and pipe line	05-Feb-06	28-Feb-06	57922	57922	57922	57922	Completed	Kailana
BDPO, Sonipat	REWLI	IAY	1 house	12-Nov-06	31-Mar-07	25000	25000	25000	25000	Completed	Kailana
BDPO, Sonipat	REWLI	SGRY	Harijan street	05-Mar-08	15-Mar-08	25786	25786	25786	25786	Completed	Kailana
BDPO, Sonipat	REWLI	SGRY	Pavt. Of Rasta	02-Oct-07	31-Oct-07	220000	220000	220000	220000	Completed	Kailana
BDPO, Sonipat	REWLI	TFC	submercible pump	03-Mar-08	31-Mar-08	57922	57922	57922	57922	Completed	Kailana
BDPO, Sonipat	ROLAD LATIF PUR	SGRY	Diging of pond E/Fil. in street	07-Nov-05	28-Feb-06	59871	59871	59871	59871	Completed	Gohana
BDPO, Sonipat	ROLAD LATIF PUR	TFC	tube well and pipe line	20-Feb-06	28-Feb-06	63651	63651	63651	63651	Completed	Gohana
BDPO, Sonipat	ROLAD LATIF PUR	SGRY	Const. of Nala	03-Mar-06	31-Mar-06	100000	100000	100000	100000	Completed	Gohana
BDPO, Sonipat	ROLAD LATIF PUR	IAY	1 house	09-Dec-05	31-Mar-06	25000	25000	25000	25000	Completed	Gohana

BDPO, Sonipat	ROLAD LATIF PUR	SGRY	Pavt.of street & E/fil.	02-Feb-06	28-Feb-06	65100	65100	65100	65100	Completed	Gohana
BDPO, Sonipat	ROLAD LATIF PUR	TFC	submercible pump	08-Feb-06	31-Mar-07	68838	68838	68838	68838	Completed	Gohana
BDPO, Sonipat	ROLAD LATIF PUR	IAY	2 house	15-Oct-06	31-Mar-07	50000	50000	50000	50000	Completed	Gohana
BDPO, Sonipat	ROLAD LATIF PUR	SGRY	Diging of pond E/Fil. in street	04-Mar-07	31-Mar-08	44012	44012	44012	44012	Completed	Gohana
BDPO, Sonipat	ROLAD LATIF PUR	TFC	tube well and pipe line	05-Mar-08	31-Mar-08	68838	68838	68838	68838	Completed	Gohana
BDPO, Sonipat	SALAR PUR MAJRA	SGRY	Pavt.of street & E/filling in rasta	17-Mar-06	31-Mar-06	34218	34218	34218	34218	Completed	Sonipat
BDPO, Sonipat	SALAR PUR MAJRA	TFC	tube well and pipe line	03-Mar-06	24-Mar-06	51056	51056	51056	51056	Completed	Sonipat
BDPO, Sonipat	SALAR PUR MAJRA	SFC	Dhanak to PWD road nala	04-Dec-05	31-Mar-06	100000	100000	100000	100000	Completed	Sonipat
BDPO, Sonipat	SALAR PUR MAJRA	SFC	Const. of nali	01-Nov-05	31-Mar-06	163454	163454	163454	163454	Completed	Sonipat
BDPO, Sonipat	SALAR PUR MAJRA	SGRY	3 Street Harijan & 6 street Gen.	01-Feb-05	31-Mar-06	215000	215000	215000	215000	Completed	Sonipat
BDPO, Sonipat	SALAR PUR MAJRA	SGRY	Digging of pond E/filling in Rasta	19-Oct-05	30-Nov-05	60480	60480	60480	60480	Completed	Sonipat
BDPO, Sonipat	SALAR PUR MAJRA	IAY	1 house	15-Oct-06	31-Mar-07	25000	25000	25000	25000	Completed	Sonipat

BDPO, Sonipat	SALAR PUR MAJRA	SGRY	Diging of pond E/Fil.On in comm..center	15-Mar-07	31-Mar-07	37195	37195	37195	37195	Completed	Sonipat
BDPO, Sonipat	SALAR PUR MAJRA	MPLAD	B/Wall of Kabristan	05-Jan-07	06-Mar-07	91000	91000	91000	91000	Completed	Sonipat
BDPO, Sonipat	SALAR PUR MAJRA	DP	C.C street	19-Dec-06	31-Mar-07	130000	130000	130000	130000	Completed	Sonipat
BDPO, Sonipat	SALAR PUR MAJRA	TFC	Const. of nala and nali	15-Mar-08	28-Mar-08	54616	54616	54616	54616	Completed	Sonipat
BDPO, Sonipat	SALAR PUR MAJRA	TFC	Const. of nala and nali	14-Feb-06	31-Mar-07	60000	60000	60000	60000	Completed	Sonipat
BDPO, Sonipat	SALAR PUR MAJRA	TFC	Water tanky and hand pump	03-Feb-07	28-Feb-07	74000	74000	74000	74000	Completed	Sonipat
BDPO, Sonipat	SALAR PUR MAJRA	SGRY	R/Wall and Cow Ghat	03-Nov-06	31-Jan-07	240000	240000	240000	240000	Completed	Sonipat
BDPO, Sonipat	SALAR PUR MAJRA	SGRY	Digging of pond E/filling on rasta	15-Mar-07	31-Mar-07	150000	150000	150000	150000	Completed	Sonipat
BDPO, Sonipat	SALAR PUR MAJRA	SGRY	Pavt. Of street	10-Sep-06	30-Sep-06	13068	13068	13068	13068	Completed	Sonipat
BDPO, Sonipat	SALAR PUR MAJRA	SGRY	R/wall and e/filling	05-Aug-06	30-Sep-06	180000	180000	180000	180000	Completed	Sonipat
BDPO, Sonipat	SALAR PUR MAJRA	SGRY	Pavt.of street & E/filling in rasta	17-Mar-08	31-Mar-08	28347	28347	28347	28347	Completed	Sonipat
BDPO, Sonipat	SALAR PUR MAJRA	TFC	tube well and pipe line	15-Mar-08	28-Mar-08	54616	54616	54616	54616	Completed	Sonipat

BDPO, Sonipat	SALAR PUR MAJRA	TFC	const. of nali and harizan street	22-Mar-08	26-Mar-08	30000	30000	30000	30000	Completed	Sonipat
BDPO, Sonipat	SALAR PUR MAJRA	TFC	Hand pump	14-Feb-06	31-Mar-07	25000	25000	25000	25000	Completed	Sonipat
BDPO, Sonipat	SALAR PUR MAJRA	TFC	Repair of nala	04-Mar-08	31-Mar-08	100000	100000	100000	100000	Completed	Sonipat
BDPO, Sonipat	SALAR PUR MAJRA	TFC	Hand pump with phirni	08-Mar-08	31-Mar-08	20000	20000	20000	20000	Completed	Sonipat
BDPO, Sonipat	SALAR PUR MAJRA	SGRY	Compl. Link road E/filling rasta	06-Jun-07	31-Jul-07	82428	82428	82428	82428	Completed	Sonipat
BDPO, Sonipat	SALAR PUR MAJRA	SGRY	pond e/filling naina wala rasta	01-Mar-08	31-Mar-08	102331	102331	102331	102331	Completed	Sonipat
BDPO, Sonipat	SALAR PUR MAJRA	SGRY	e/filling in Bohla wala rasta	11-Dec-07	31-Jan-08	125000	125000	125000	125000	Completed	Sonipat
BDPO, Sonipat	SALAR PUR MAJRA	SGRY	pond E/filling in Trauli wala rasta	07-Nov-07	31-Jan-08	78000	78000	78000	78000	Completed	Sonipat
BDPO, Sonipat	SALAR PUR MAJRA	SGRY	R/wall and cow ghat on pond	03-Mar-08	31-Mar-08	70000	70000	70000	70000	Completed	Sonipat
BDPO, Sonipat	SALIMSAR TURALI	SGRY	Pavt. Of street Ramesh wali	12-Feb-05	31-Dec-05	41803	41803	41803	41803	Completed	Sonipat
BDPO, Sonipat	SALIMSAR TURALI	HRDF	Pavt. Of street	12-Aug-05	31-Mar-06	61700	61700	61700	61700	Completed	Sonipat
BDPO, Sonipat	SALIMSAR TURALI	TFC	const. of nala	01-Mar-06	31-Jan-06	24074	24074	24074	24074	Completed	Sonipat

BDPO, Sonipat	SALIMSAR TURALI	IAY	1 house	02-Feb-06	31-Mar-06	25000	25000	25000	25000	Completed	Sonipat
BDPO, Sonipat	SALIMSAR TURALI	SGRY	Diging of pond E/Fil.On in chaupal	02-Jul-07	28-Feb-07	45467	45467	45467	45467	Completed	Sonipat
BDPO, Sonipat	SALIMSAR TURALI	TFC	Const. of nala and nali	01-Sep-07	31-Jan-07	25752	25752	25752	25752	Completed	Sonipat
BDPO, Sonipat	SALIMSAR TURALI	IAY	5 house	26-Dec-06	31-Mar-07	125000	125000	125000	125000	Completed	Sonipat
BDPO, Sonipat	SALIMSAR TURALI	SGRY	Pavt. Of street Ramesh wali	01-Feb-08	28-Feb-08	24219	24219	24219	24219	Completed	Sonipat
BDPO, Sonipat	SALIMSAR TURALI	TFC	tube wells	21-Feb-07	25-Feb-07	25752	25752	25752	25752	Completed	Sonipat
BDPO, Sonipat	SALIMSAR TURALI	IAY	4 house	20-Nov-07	31-Mar-08	100000	100000	100000	100000	Completed	Sonipat
BDPO, Sonipat	SALIMSER MAJRA	SGRY	E/fill. In Dhanak basti	07-Feb-07	28-Feb-07	88690	88690	88690	88690	Completed	Rohat
BDPO, Sonipat	SALIMSER MAJRA	TFC	cosnt. Of nala and nali	10-Dec-05	31-Dec-05	99347	99347	99347	99347	Completed	Rohat
BDPO, Sonipat	SALIMSER MAJRA	TFC	Const. of nala	08-Jan-06	31-Jan-06	110000	110000	110000	110000	Completed	Rohat
BDPO, Sonipat	SALIMSER MAJRA	SGRY	Dharambir,Ra mkishan & surender wali	19-Nov-05	31-Dec-06	250000	250000	250000	250000	Completed	Rohat
BDPO, Sonipat	SALIMSER MAJRA	SGRY	E/filling on street & rasta	07-Aug-06	30-Sep-06	96432	96432	96432	96432	Completed	Rohat

BDPO, Sonipat	SALIMSER MAJRA	TFC	Submercible pump	06-Mar-08	31-Mar-08	106314	106314	106314	106314	Completed	Rohat
BDPO, Sonipat	SALIMSER MAJRA	TFC	Const. of nala and nali	02-Feb-07	28-Feb-07	40000	40000	40000	40000	Completed	Rohat
BDPO, Sonipat	SALIMSER MAJRA	TFC	Const. of nala and nali	05-Nov-07	30-Nov-07	50000	50000	50000	50000	Completed	Rohat
BDPO, Sonipat	SALIMSER MAJRA	SGRY	Street	14-Sep-06	31-Oct-06	100000	100000	100000	100000	Completed	Rohat
BDPO, Sonipat	SALIMSER MAJRA	SGRY	Digging of pond E/filling in school	07-Dec-08	31-Dec-08	55000	55000	55000	55000	Completed	Rohat
BDPO, Sonipat	SALIMSER MAJRA	IAY	1 house	09-Nov-06	31-Mar-07	25000	25000	25000	25000	Completed	Rohat
BDPO, Sonipat	SALIMSER MAJRA	SGRY	E/fill. In Dhanak basti	07-Nov-07	11-Nov-07	65114	65114	65114	65114	Completed	Rohat
BDPO, Sonipat	SALIMSER MAJRA	MPLAD	C.C Street Fateh house to PWD road	05-Jul-07	26-Jul-07	200000	200000	200000	200000	Completed	Rohat
BDPO, Sonipat	SALIMSER MAJRA	TFC	tube well and pipe line	15-Mar-07	25-Mar-07	106314	106314	106314	106314	Completed	Rohat
BDPO, Sonipat	SALIMSER MAJRA	TFC	Tube well in pry. School	10-Mar-08	31-Mar-08	25000	25000	25000	25000	Completed	Rohat
BDPO, Sonipat	SALIMSER MAJRA	TFC	const. of nali road to	12-Mar-08	31-Mar-08	27650	27650	27650	27650	Completed	Rohat
BDPO, Sonipat	SALIMSER MAJRA	SGRY	Ramkishan house	05-Dec-07	31-Dec-07	60000	60000	60000	60000	Completed	Rohat

BDPO, Sonipat	SALIMSER MAJRA	IAY	3 house	26-Oct-08	31-Mar-08	75000	75000	75000	75000	Completed	Rohat
BDPO, Sonipat	SANDAL KALAN	SGRY	Const. of street	06-Feb-05	28-Feb-05	32541	32541	32541	32541	Completed	Sonipat
BDPO, Sonipat	SANDAL KALAN	MPLAD	Compl. Of Dhanka comm. Centre	26-Sep-05	21-Dec-05	75000	75000	75000	75000	Completed	Sonipat
BDPO, Sonipat	SANDAL KALAN	TFC	cosnt. Of nala	06-Mar-08	31-Mar-08	50480	50480	50480	50480	Completed	Sonipat
BDPO, Sonipat	SANDAL KALAN	IAY	1 house	22-Oct-06	31-Mar-07	25000	25000	25000	25000	Completed	Sonipat
BDPO, Sonipat	SANDAL KALAN	SGRY	E/fill. With Digi & const. R/wall	03-Feb-07	28-Feb-07	45298	45298	45298	45298	Completed	Sonipat
BDPO, Sonipat	SANDAL KALAN	DP	Spl. Repair of Balmiki Chaupal	24-Dec-06	31-Mar-07	30000	30000	30000	30000	Completed	Sonipat
BDPO, Sonipat	SANDAL KALAN	DP	Spl. Repair of Dhanak Chaupal	24-Dec-06	31-Mar-07	30000	30000	30000	30000	Completed	Sonipat
BDPO, Sonipat	SANDAL KALAN	TFC	tube well and pipe line	01-Mar-07	31-Mar-07	54848	54848	54848	54848	Completed	Sonipat
BDPO, Sonipat	SANDAL KALAN	IAY	6 house	06-Nov-06	31-Dec-07	150000	150000	150000	150000	Completed	Sonipat
BDPO, Sonipat	SANDAL KALAN	SGRY	Const. of street	18-Jan-08	31-Jan-08	32270	32270	32270	32270	Completed	Sonipat
BDPO, Sonipat	SANDAL KALAN	TFC	submercible pump	24-Mar-08	31-Mar-08	54848	54848	54848	54848	Completed	Sonipat

BDPO, Sonipat	SANDAL KALAN	IAY	1 house	04-Mar-08	31-Mar-08	25000	25000	25000	25000	Completed	Sonipat
BDPO, Sonipat	SANDAL NIWADA	SGRY	E/filling & Harijan street	01-Jun-06	28-Feb-06	61955	61955	61955	61955	Completed	Sonipat
BDPO, Sonipat	SANDAL NIWADA	TFC	const. of nala	13-Nov-05	31-Mar-06	62519	62519	62519	62519	Completed	Sonipat
BDPO, Sonipat	SANDAL NIWADA	SFC	Street and nala	11-Jan-05	31-Mar-06	100000	100000	100000	100000	Completed	Sonipat
BDPO, Sonipat	SANDAL NIWADA	SGRY	Const. of nala	01-Jun-06	31-Mar-06	40500	40500	40500	40500	Completed	Sonipat
BDPO, Sonipat	SANDAL NIWADA	IAY	2 house	12-Sep-05	31-Mar-06	50000	50000	50000	50000	Completed	Sonipat
BDPO, Sonipat	SANDAL NIWADA	SGRY	Const. of nala & nail	22-Dec-06	28-Feb-07	91043	91043	91043	91043	Completed	Sonipat
BDPO, Sonipat	SANDAL NIWADA	TFC	tube well and pipe line	13-Jan-07	13-Mar-07	66032	66032	66032	66032	Completed	Sonipat
BDPO, Sonipat	SANDAL NIWADA	SGRY	Submercible pump	15-Mar-07	18-Mar-07	25600	25600	25600	25600	Completed	Sonipat
BDPO, Sonipat	SANDAL NIWADA	SGRY	E/filling & Harijan street	01-Feb-08	31-Mar-08	64915	64915	64915	64915	Completed	Sonipat
BDPO, Sonipat	SANDAL NIWADA	HRDF	C.C street	12-Feb-07	31-Jan-08	63000	63000	63000	63000	Completed	Sonipat
BDPO, Sonipat	SANDAL NIWADA	TFC	submercible pump	02-Jun-08	02-Nov-08	66032	66032	66032	66032	Completed	Sonipat

BDPO, Sonipat	SANDAL NIWADA	TFC	Hand pump on Harizan chauk	03-Oct-08	03-Dec-08	20000	20000	20000	20000	Completed	Sonipat
BDPO, Sonipat	SANDAL NIWADA	IAY	1 house	11-Jun-07	31-Mar-08	25000	25000	25000	25000	Completed	Sonipat
BDPO, Sonipat	SANDAL KHURD	SGRY	E/fill. In street & rasta	01-Mar-06	02-Aug-06	40554	40554	40554	40554	Completed	Sonipat
BDPO, Sonipat	SANDAL KHURD	TFC	const. of nala	13-Nov-05	31-Mar-06	59681	59681	59681	59681	Completed	Sonipat
BDPO, Sonipat	SANDAL KHURD	IAY	1 house	02-Feb-06	31-Mar-06	25000	25000	25000	25000	Completed	Sonipat
BDPO, Sonipat	SANDAL KHURD	SGRY	Const. of nail with Dalip street	12-Nov-06	28-Feb-07	44093	44093	44093	44093	Completed	Sonipat
BDPO, Sonipat	SANDAL KHURD	DP	Hand pump	24-Dec-06	24-Dec-06	20000	20000	20000	20000	Completed	Sonipat
BDPO, Sonipat	SANDAL KHURD	TFC	tube well and pipe line	11-Feb-07	31-Mar-08	63842	63842	63842	63842	Completed	Sonipat
BDPO, Sonipat	SANDAL KHURD	TFC	7 hand pump	22-Jan-07	17-Feb-07	200000	200000	200000	200000	Completed	Sonipat
BDPO, Sonipat	SANDAL KHURD	SGRY	Hand pump	15-Feb-07	16-Feb-07	27300	27300	27300	27300	Completed	Sonipat
BDPO, Sonipat	SANDAL KHURD	SGRY	E/fill. In street & rasta	17-Nov-07	31-Jan-08	48257	48257	48257	48257	Completed	Sonipat
BDPO, Sonipat	SANDAL KHURD	HRDF	3 street	10-Sep-07	31-Mar-08	100600	100600	100600	100600	Completed	Sonipat

BDPO, Sonipat	SANDAL KHURD	TFC	Const. of nala and nali	13-Feb-07	31-Mar-07	63842	63842	63842	63842	Completed	Sonipat
BDPO, Sonipat	GARH SHAHJAN PUR	SGRY	Pavt. & E/fill. In street	03-Jan-06	31-Mar-06	27438	27438	27438	27438	Completed	Sonipat
BDPO, Sonipat	GARH SHAHJAN PUR	TFC	linking of civir line	10-Aug-05	31-Dec-05	68195	68195	68195	68195	Completed	Sonipat
BDPO, Sonipat	GARH SHAHJAN PUR	SGRY	Digjng of pond	10-Feb-06	31-Oct-06	29266	29266	29266	29266	Completed	Sonipat
BDPO, Sonipat	GARH SHAHJAN PUR	TFC	tube well and pipe line	11-Oct-06	31-Dec-06	72950	72950	72950	72950	Completed	Sonipat
BDPO, Sonipat	GARH SHAHJAN PUR	IAY	1 house	18-Feb-07	31-Mar-07	25000	25000	25000	25000	Completed	Sonipat
BDPO, Sonipat	GARH SHAHJAN PUR	SGRY	Pavt. & E/fill. In street	01-Jun-08	31-Jan-08	32684	32684	32684	32684	Completed	Sonipat
BDPO, Sonipat	GARH SHAHJAN PUR	TFC	submercible pump	17-Feb-08	24-Feb-08	72950	72950	72950	72950	Completed	Sonipat
BDPO, Sonipat	SHAHPUR TURK	SGRY	Street & nali	12-Nov-05	28-Feb-06	36148	36148	36148	36148	Completed	Kailana
BDPO, Sonipat	SHAHPUR TURK	MPLAD	Const. of gate high school	04-Apr-06	24-May-07	150000	150000	150000	150000	Completed	Kailana
BDPO, Sonipat	SHAHPUR TURK	HRDF	Cosnt. Of nala	13-Oct-05	31-Mar-06	56982	56982	56982	56982	Completed	Kailana
BDPO, Sonipat	SHAHPUR TURK	TFC	submercible pipe line	12-Jun-05	31-Mar-06	50806	50806	50806	50806	Completed	Kailana

BDPO, Sonipat	SHAHPUR TURK	SGRY	Diging of pond	03-Jan-07	31-Mar-07	39300	39300	39300	39300	Completed	Kailana
BDPO, Sonipat	SHAHPUR TURK	DP	Pavt. Of street	10-Sep-06	31-Mar-07	40000	40000	40000	40000	Completed	Kailana
BDPO, Sonipat	SHAHPUR TURK	TFC	Const. of nala and nali	22-Jan-07	28-Feb-07	54348	54348	54348	54348	Completed	Kailana
BDPO, Sonipat	SHAHPUR TURK	SGRY	Const. of nala & nali & hand pump	03-Jun-08	31-Mar-08	32073	32073	32073	32073	Completed	Kailana
BDPO, Sonipat	SHAHPUR TURK	TFC	tube well and pipe line	01-Jun-08	31-Mar-08	54348	54348	54348	54348	Completed	Kailana
BDPO, Sonipat	SAHZADPUR	SGRY	E/filling & Balmiki Street	01-Nov-05	30-Nov-05	102750	102750	102750	102750	Completed	Kailana
BDPO, Sonipat	SAHZADPUR	TFC	const. of nala	01-Nov-05	31-Dec-05	128379	128379	128379	128379	Completed	Kailana
BDPO, Sonipat	SAHZADPUR	SGRY	R/Wall on Bandey wala talab	05-Nov-05	31-Dec-05	150000	150000	150000	150000	Completed	Kailana
BDPO, Sonipat	SAHZADPUR	IAY	3 house	09-Dec-05	31-Mar-06	75000	75000	75000	75000	Completed	Kailana
BDPO, Sonipat	SAHZADPUR	SGRY	E/filling in street	12-Oct-06	31-Oct-06	111729	111729	111729	111729	Completed	Kailana
BDPO, Sonipat	SAHZADPUR	DP	C.C street	19-Dec-06	31-Mar-07	120000	120000	120000	120000	Completed	Kailana
BDPO, Sonipat	SAHZADPUR	TFC	Const. of nala and nali	18-Mar-07	28-Mar-07	137330	137330	137330	137330	Completed	Kailana

BDPO, Sonipat	SAHZADPUR	TFC	Water tanky	14-Aug-07	30-Oct-07	25000	25000	25000	25000	Completed	Kailana
BDPO, Sonipat	SAHZADPUR	SGRY	Diging of pond & const.of street	15-Oct-07	30-Nov-07	92835	92835	92835	92835	Completed	Kailana
BDPO, Sonipat	SAHZADPUR	SGRY	Pavt. Of street Bhima master wali	06-Feb-08	31-Mar-08	225000	225000	225000	225000	Completed	Kailana
BDPO, Sonipat	SAHZADPUR	TFC	tube well and pipe line	05-Mar-08	31-Mar-08	137330	137330	137330	137330	Completed	Kailana
BDPO, Sonipat	TAJPUR	SGRY	E/ filling in street	07-Feb-06	28-Feb-06	46296	46296	46296	46296	Completed	Rai
BDPO, Sonipat	TAJPUR	TFC	const. of nala and tube well	11-Nov-05	28-Feb-06	81812	81812	81812	81812	Completed	Rai
BDPO, Sonipat	TAJPUR	SGRY	Diging of pond E/Fil.	01-Mar-07	31-Mar-07	50321	50321	50321	50321	Completed	Rai
BDPO, Sonipat	TAJPUR	TFC	submercible pump	20-Mar-07	31-Mar-07	87518	87518	87518	87518	Completed	Rai
BDPO, Sonipat	TAJPUR	TFC	5 hand pump	21-Mar-07	31-Mar-07	150000	150000	150000	150000	Completed	Rai
BDPO, Sonipat	TAJPUR	SGRY	Street & nali	02-Feb-08	31-Mar-08	40707	40707	40707	40707	Completed	Rai
BDPO, Sonipat	TAJPUR	TFC	const. of nala and nali	01-Mar-08	31-Mar-08	87518	87518	87518	87518	Completed	Rai
BDPO, Sonipat	TIHAR KHURD	SGRY	Const. of nala & nali	15-Mar-06	31-Mar-06	28556	28556	28556	28556	Completed	Rai

BDPO, Sonipat	TIHAR KHURD	TFC	const. of nali	09-Mar-06	31-Mar-06	50338	50338	50338	50338	Completed	Rai
BDPO, Sonipat	TIHAR KHURD	SGRY	Digging of pond E/filling in school	03-Feb-06	28-Feb-06	100000	100000	100000	100000	Completed	Rai
BDPO, Sonipat	TIHAR KHURD	SGRY	lal house to Jai Bhagwan house	25-Feb-05	20-Mar-06	100000	100000	100000	100000	Completed	Rai
BDPO, Sonipat	TIHAR KHURD	IAY	7 house	28-Dec-05	31-Mar-06	175000	175000	175000	175000	Completed	Rai
BDPO, Sonipat	TIHAR KHURD	SGRY	E/fill. in main rasta	03-Mar-07	15-Mar-07	36491	36491	36491	36491	Completed	Rai
BDPO, Sonipat	TIHAR KHURD	TFC	const. of nala and nali	05-Mar-08	31-Mar-08	53848	53848	53848	53848	Completed	Rai
BDPO, Sonipat	TIHAR KHURD	TFC	2 submercible pump	25-Mar-07	31-Mar-07	40000	40000	40000	40000	Completed	Rai
BDPO, Sonipat	TIHAR KHURD	SGRY	Const. of comm. Centre	01-Dec-06	30-Oct-07	125000	125000	125000	125000	Completed	Rai
BDPO, Sonipat	TIHAR KHURD	IAY	4 house	09-Oct-06	31-Mar-07	100000	100000	100000	100000	Completed	Rai
BDPO, Sonipat	TIHAR KHURD	SGRY	Diging of pond E/Fil. in street	13-Mar-08	31-Mar-08	24662	24662	24662	24662	Completed	Rai
BDPO, Sonipat	TIHAR KHURD	TFC	tube well and pipe line	01-Mar-07	31-Mar-08	53848	53848	53848	53848	Completed	Rai
BDPO, Sonipat	TIHAR KHURD	SGRY	Compl. Of comm. Centre	13-Mar-08	31-Mar-08	24514	24514	24514	24514	Completed	Rai

BDPO, Sonipat	THARIA	SGRY	Pavt.of street Gopi house to main rasta	03-Mar-06	28-Mar-06	29873	29873	29873	29873	Completed	Sonipat
BDPO, Sonipat	THARIA	TFC	const. of nala and nali	02-Mar-05	31-Mar-06	48218	48218	48218	48218	Completed	Sonipat
BDPO, Sonipat	THARIA	TFC	Const. of nali	11-Mar-06	31-Mar-06	40000	40000	40000	40000	Completed	Sonipat
BDPO, Sonipat	THARIA	SGRY	E/filling & pavt. Street	03-Mar-06	28-Mar-06	26106	26106	26106	26106	Completed	Sonipat
BDPO, Sonipat	THARIA	TFC	tube well and pipe line	19-Mar-08	31-Mar-08	51580	51580	51580	51580	Completed	Sonipat
BDPO, Sonipat	THARIA	SGRY	B.C. street	05-Nov-06	22-Nov-06	11619	11619	11619	11619	Completed	Sonipat
BDPO, Sonipat	THARIA	TFC	submercible pump	01-Nov-06	28-Nov-06	51580	51580	51580	51580	Completed	Sonipat
BDPO, Sonipat	THARIA	TFC	Hand pump on masjid chauk	20-Mar-08	31-Mar-08	20000	20000	20000	20000	Completed	Sonipat
BDPO, Sonipat	THARU	SGRY	Const. of nali & str.	08-Feb-06	28-Feb-06	73874	73874	73874	73874	Completed	Sonipat
BDPO, Sonipat	THARU	TFC	const. of nali	05-Mar-06	31-Mar-06	63236	63236	63236	63236	Completed	Sonipat
BDPO, Sonipat	THARU	SGRY	Hand pump	25-Dec-06	03-Jan-07	63023	63023	63023	63023	Completed	Sonipat
BDPO, Sonipat	THARU	TFC	const. of nala and nali	04-Mar-07	31-Mar-07	67646	67646	67646	67646	Completed	Sonipat

BDPO, Sonipat	THARU	IAY	3 house	22-Oct-06	31-Mar-07	75000	75000	75000	75000	Completed	Sonipat
BDPO, Sonipat	THARU	SGRY	E/filling in street	03-Mar-08	31-Mar-08	45000	45000	45000	45000	Completed	Sonipat
BDPO, Sonipat	THARU	TFC	tube well and pipe line	06-Mar-08	31-Mar-08	67646	67646	67646	67646	Completed	Sonipat
BDPO, Sonipat	THARU	TFC	Const. of nali	15-Mar-08	31-Mar-08	30000	30000	30000	30000	Completed	Sonipat
BDPO, Sonipat	THARU	TFC	Hand pump in chaupal	24-Mar-08	31-Mar-08	20000	20000	20000	20000	Completed	Sonipat
BDPO, Sonipat	THARU	IAY	2 house	06-Nov-07	31-Mar-08	50000	50000	50000	50000	Completed	Sonipat
BDPO, Sonipat	TIKOLA	SGRY	Diging of pond E/Fil.On Dhank basti	05-Mar-06	31-Mar-06	40828	40828	40828	40828	Completed	Rai
BDPO, Sonipat	TIKOLA	TFC	const. of nala	03-Mar-07	31-Mar-07	75920	75920	75920	75920	Completed	Rai
BDPO, Sonipat	TIKOLA	SGRY	Nala Ajmer house to river	11-Dec-05	31-Dec-05	75920	75920	75920	75920	Completed	Rai
BDPO, Sonipat	TIKOLA	SGRY	Diging of pond E/Fil.On rasta	01-Mar-07	24-Mar-07	44369	44369	44369	44369	Completed	Rai
BDPO, Sonipat	TIKOLA	TFC	submercible pump	20-Mar-07	31-Mar-07	81214	81214	81214	81214	Completed	Rai
BDPO, Sonipat	TIKOLA	SGRY	Diging of pond E/Fil. in street	08-Mar-08	31-Mar-08	34475	34475	34475	34475	Completed	Rai

BDPO, Sonipat	TIKOLA	SGRY	E/filling and pavt. Of phirni	05-Feb-08	31-Mar-08	305000	305000	305000	305000	Completed	Rai
BDPO, Sonipat	TIKOLA	TFC	tube well and pipe line	01-Mar-07	31-Mar-08	81214	81214	81214	81214	Completed	Rai
BDPO, Sonipat	JAINPUR	SGRY	E/filling in rasta & school	08-Mar-05	31-Aug-05	69231	69231	69231	69231	Completed	Sonipat
BDPO, Sonipat	JAINPUR	TFC	tube well and pipe line	15-Nov-05	31-Mar-06	112354	112354	112354	112354	Completed	Sonipat
BDPO, Sonipat	JAINPUR	IAY	1 house	12-Sep-05	31-Mar-06	25000	25000	25000	25000	Completed	Sonipat
BDPO, Sonipat	JAINPUR	SGRY	Const. of nala & nali	10-Sep-06	31-Mar-07	75258	75258	75258	75258	Completed	Sonipat
BDPO, Sonipat	JAINPUR	TFC	const. of nala and nali	10-May-06	28-Feb-07	120188	120188	120188	120188	Completed	Sonipat
BDPO, Sonipat	JAINPUR	TFC	5 hand pump	17-Mar-07	31-Mar-07	150000	150000	150000	150000	Completed	Sonipat
BDPO, Sonipat	JAINPUR	TFC	const. of nala	11-Feb-06	31-Jan-07	132000	132000	132000	132000	Completed	Sonipat
BDPO, Sonipat	JAINPUR	TFC	Hand pump	25-Mar-07	25-Mar-07	25000	25000	25000	25000	Completed	Sonipat
BDPO, Sonipat	JAINPUR	SGRY	street	01-May-07	31-Jan-07	66000	66000	66000	66000	Completed	Sonipat
BDPO, Sonipat	JAINPUR	IAY	2 house	20-Oct-06	31-Mar-07	50000	50000	50000	50000	Completed	Sonipat

BDPO, Sonipat	JAINPUR	SGRY	Const. of nali	02-Oct-08	31-Mar-08	68111	68111	68111	68111	Completed	Sonipat
BDPO, Sonipat	JAINPUR	TFC	tube well and pipe line	10-Aug-07	31-Mar-08	120188	120188	120188	120188	Completed	Sonipat
BDPO, Sonipat	JAINPUR	TFC	with dharambir house	22-Feb-08	22-Feb-08	20000	20000	20000	20000	Completed	Sonipat
BDPO, Sonipat	MAHIPUR	SGRY	Diging of pond E/Fil.On in street	12-Feb-06	28-Feb-06	29226	29226	29226	29226	Completed	Rohat
BDPO, Sonipat	MAHIPUR	TFC	const. of nala	17-Mar-06	31-Mar-06	23465	23465	23465	23465	Completed	Rohat
BDPO, Sonipat	MAHIPUR	SGRY	E/fill. In s.c. chaupal	12-Feb-06	28-Feb-06	36765	36765	36765	36765	Completed	Rohat
BDPO, Sonipat	MAHIPUR	TFC	cosnt. Of nala and nali	10-Mar-07	31-Mar-07	25098	25098	25098	25098	Completed	Rohat
BDPO, Sonipat	MAHIPUR	SGRY	Comp. phirni	07-Mar-08	16-Mar-08	19951	19951	19951	19951	Completed	Rohat
BDPO, Sonipat	MAHIPUR	TFC	tube well and pipe line	11-Mar-08	31-Mar-08	25098	25098	25098	25098	Completed	Rohat
BDPO, Sonipat	MAHIPUR	SGRY	Ex. Sarpanch wali street	01-Nov-07	31-Jan-08	100000	100000	100000	100000	Completed	Rohat
BDPO, Sonipat	MAHIPUR	MPLAD	CC Street Harijan Basti to Phirni	13-May-07	31-Jul-08	83000	83000	83000	23405	In Progress	Rohat
BDPO, Sonipat	MACHRAULA	SGRY	E/F On samshan raste	12-Feb-06	28-Feb-06	27432	27432	27432	27432	Completed	Rai

BDPO, Sonipat	MACHRAULA	TFC	const. of nala	16-Mar-06	31-Mar-06	29320	29320	29320	29320	Completed	Rai
BDPO, Sonipat	MACHRAULA	SGRY	Diging of pond E/Fil.On in helth center	10-Feb-07	22-Feb-07	35729	35729	35729	35729	Completed	Rai
BDPO, Sonipat	MACHRAULA	TFC	tube well and pipe line	15-Mar-07	31-Mar-07	31364	31364	31364	31364	Completed	Rai
BDPO, Sonipat	MACHRAULA	SGRY	E/fill. In pry. school & rasta	20-Mar-08	31-Mar-08	18987	18987	18987	18987	Completed	Rai
BDPO, Sonipat	MACHRAULA	TFC	submercible pump	24-Feb-07	28-Feb-07	31364	31364	31364	31364	Completed	Rai
BDPO, Sonipat	BAYANPUR	SGRY	Const. of street & nali	03-Mar-06	31-Mar-06	105986	105986	105986	105986	Completed	Sonipat
BDPO, Sonipat	BAYANPUR	MPLAD	Street	11-Aug-05	21-Aug-05	90000	90000	90000	90000	Completed	Sonipat
BDPO, Sonipat	BAYANPUR	TFC	const. of nala	01-Mar-05	31-Mar-06	169518	169518	169518	169518	Completed	Sonipat
BDPO, Sonipat	BAYANPUR	SGRY	Const. of nala & nali & hand pump	01-Mar-07	31-Mar-07	95155	95155	95155	95155	Completed	Sonipat
BDPO, Sonipat	BAYANPUR	TFC	tube well and pipe line	01-Mar-06	31-Mar-06	181340	181340	181340	181340	Completed	Sonipat
BDPO, Sonipat	BAYANPUR	SGRY	Street up to Bhadar house	15-Mar-07	31-Mar-07	50000	50000	50000	50000	Completed	Sonipat
BDPO, Sonipat	BAYANPUR	SGRY	Street PWD Road to school	20-Mar-07	31-Mar-07	50000	50000	50000	50000	Completed	Sonipat

BDPO, Sonipat	BAYANPUR	SGRY	Pavt. Of street & E/.filling	20-Mar-08	31-Mar-08	31531	31531	31531	31531	Completed	Sonipat
BDPO, Sonipat	BAYANPUR	SGRY	Pavt. Of Ram kunwar S.C street	22-Mar-08	31-Mar-08	10000	10000	10000	10000	Completed	Sonipat
BDPO, Sonipat	BAYANPUR	TFC	tube well and pipe line	01-Mar-07	31-Mar-07	181340	181340	181340	181340	Completed	Sonipat
BDPO, Sonipat	BAYANPUR	TFC	Hand pump	18-Nov-07	22-Nov-07	20000	20000	20000	20000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Sai Mandir Model Town W/17	24-Jun-05	28-Apr-06	720000	720000	720000	720000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	From Ranchayat Bhawan to	24-Jun-05	28-Apr-06	437000	437000	437000	437000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	from Kajal Cable (Ghohana	24-Jun-05	28-Apr-06	685000	685000	685000	685000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	ng of Road Sham Mandir Purkhas Adda	24-Jun-05	28-Apr-06	177000	177000	177000	177000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	flooring side street Doon Public School	27-Jan-06	26-Jul-06	311000	311000	311000	311000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street gali no. 2 Vikas Nagar W/29	27-Jan-06	26-Jul-06	298000	298000	298000	298000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Const of Street in Idgah Colony W/31	27-Jan-06	26-Jul-06	300000	300000	300000	300000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Achar wali & Drain W/4	27-Jan-06	26-Jul-06	298000	298000	298000	298000	Completed	Sonipat

EO, MC, Sonipat	Sonipat	LADT	Street Diwan Singh Driver wali W/31	27-Jan-06	26-Jul-06	294000	294000	294000	294000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	gali Hanuman Mandir to Gyan Ganga	27-Jan-06	26-Jul-06	294000	294000	294000	294000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street near H/of 1638, 8 Marla W/17	27-Jan-06	26-Jul-06	173000	173000	173000	173000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street main gate towards Johar W/30	27-Jan-06	26-Jul-06	298000	298000	298000	298000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street H/of Rajendar towards H/of	27-Jan-06	26-Jul-06	300000	300000	300000	300000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Main Road to Masid (Mandrsa)	27-Jan-06	26-Jul-06	307000	307000	307000	307000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Phool Chand wali Janta Colony	27-Jan-06	26-Jul-06	257000	257000	257000	257000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Nandwani Nagar in font	27-Jan-06	26-Jul-06	294000	294000	294000	294000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Road Digamber Jain Mandir to	27-Jan-06	26-Jul-06	294000	294000	294000	294000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Road Shastri Library to Dayal Chowk	27-Jan-06	26-Jul-06	279000	279000	279000	279000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street side of Sahara Bank wali Adrash	27-Jan-06	26-Jul-06	282000	282000	282000	282000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Paving Lal Darwaja Chopal to Brij	27-Jan-06	26-Jul-06	289000	289000	289000	289000	Completed	Sonipat

EO, MC, Sonipat	Sonipat	LADT	Street Back of Mandir Sikka Colony W/13	27-Jan-06	26-Jul-06	304000	304000	304000	304000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Balmiki Basti Mahabir Colony	27-Jan-06	26-Jul-06	280000	280000	280000	280000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street M.C. Hooda wali gali & side	27-Jan-06	26-Jul-06	238000	238000	238000	238000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street back side of Excise Office W/22	27-Jan-06	26-Jul-06	285000	285000	285000	285000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Shri Niwas M.C. wali Dev	27-Jan-06	26-Jul-06	254000	254000	254000	254000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Krisan wali Jwahaar Nagar W/26	27-Jan-06	26-Jul-06	300000	300000	300000	300000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Const of Street Subhas Nagar W/23	27-Jan-06	26-Jul-06	289000	289000	289000	289000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Fezi wali Shastri Colony , W/31	27-Jan-06	26-Jul-06	242000	242000	242000	242000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Kailash Colony Laxmi Narain wali,	27-Jan-06	26-Jul-06	298000	298000	298000	298000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street B.S. Chhikara wali gali W/21	27-Jan-06	26-Jul-06	166000	166000	166000	166000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Rathee & Randhir W/16	27-Jan-06	26-Jul-06	300000	300000	300000	300000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Const of Street Dahiya wali gali W/18	27-Jan-06	26-Jul-06	300000	300000	300000	300000	Completed	Sonipat

EO, MC, Sonipat	Sonipat	LADT	Street Sujjan DSP wali W/20	27-Jan-06	26-Jul-06	773000	773000	773000	773000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street gali no. 2 Shastri Colony W/31	27-Jan-06	26-Jul-06	295000	295000	295000	295000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Vikas School to Dilbag W/29	27-Jan-06	26-Jul-06	300000	300000	300000	300000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street no. 3 Malviya Nagar, W/28	27-Jan-06	26-Jul-06	291000	291000	291000	291000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Ram Niwas God to Shri Bhan,	27-Jan-06	26-Jul-06	299000	299000	299000	299000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	flooring main gate to H/of Raj Singh	27-Jan-06	26-Jul-06	296000	296000	296000	296000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Quarter Back side of Barat Ghar	27-Jan-06	26-Jul-06	275000	275000	275000	275000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Hanuman Nagar W/2	27-Jan-06	26-Jul-06	314000	314000	314000	314000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street near Old Qctrai Post	27-Jan-06	26-Jul-06	282000	282000	282000	282000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Sh. Chander Singh wali	27-Jan-06	26-Jul-06	300000	300000	300000	300000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street from Prem to Batra Provision	27-Jan-06	26-Jul-06	196000	196000	196000	196000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Manoj wali Rishi Colony W/9	27-Jan-06	26-Jul-06	294000	294000	294000	294000	Completed	Sonipat

EO, MC, Sonipat	Sonipat	LADT	Street Ashok & Jagdish Patarkar wali	27-Jan-06	26-Jul-06	290000	290000	290000	290000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Jitender Advocate & attached	27-Jan-06	26-Jul-06	284000	284000	284000	284000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Hindu School to Gohana Road	27-Jan-06	26-Jul-06	300000	300000	300000	300000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Data Ram wali to Ram Bazar	27-Jan-06	26-Jul-06	271000	271000	271000	271000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Om Parkash wali New Tara	27-Jan-06	26-Jul-06	291000	291000	291000	291000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street back side of Primary	27-Jan-06	26-Jul-06	297000	297000	297000	297000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Main Road Rajender	27-Jan-06	26-Jul-06	287000	287000	287000	287000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Const of Street Subhas Chowk	27-Jan-06	26-Jul-06	745000	745000	745000	745000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Const of Street in Garhi Ghasita W/27	27-Jan-06	26-Jul-06	283000	283000	283000	283000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Pahwa Hawldar wali, W/18	27-Jan-06	26-Jul-06	273000	273000	273000	273000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Ram B.K.O. etc, W/19	27-Jan-06	26-Jul-06	296000	296000	296000	296000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street flooring side street Ram Bhatta	27-Jan-06	26-Jul-06	300000	300000	300000	300000	Completed	Sonipat

EO, MC, Sonipat	Sonipat	LADT	Street Doon School wali etc. W/19	27-Jan-06	26-Jul-06	284000	284000	284000	284000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Jaswant House to B.S.	27-Jan-06	26-Jul-06	292000	292000	292000	292000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Kuldeep Balyan W/28	27-Jan-06	26-Jul-06	280000	280000	280000	280000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	flooring gali Jain Bag Colony W/6	27-Jan-06	26-Jul-06	300000	300000	300000	300000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Park old D.C. Road near over	27-Jan-06	26-Jul-06	307000	307000	307000	307000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Shera Dharamshala to Pandit wali	27-Jan-06	26-Jul-06	300000	300000	300000	300000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street H/of Om Parkash ASI wali W/29	27-Jan-06	26-Jul-06	300000	300000	300000	300000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Rajender Vasisth wali	27-Jan-06	26-Jul-06	300000	300000	300000	300000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Rainbow School wali &	27-Jan-06	26-Jul-06	283000	283000	283000	283000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Rohtak Road to Thane wali	27-Jan-06	26-Jul-06	257000	257000	257000	257000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Road Sani Mandir to Purkash Adda	27-Jan-06	26-Jul-06	293000	293000	293000	293000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Anjali Beaty Paurler to Soda	17-Mar-06	28-Dec-06	273000	273000	273000	273000	Completed	Sonipat

EO, MC, Sonipat	Sonipat	LADT	Const of Street M.C. Colony Road	17-Mar-06	28-Dec-06	293000	293000	293000	293000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street HP Bhardwaj & Nain wali	17-Mar-06	28-Dec-06	283000	283000	283000	283000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street behind Janta Hospital W/23	17-Mar-06	28-Dec-06	137000	137000	137000	137000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Jash Park & Rija Ram Chowk	17-Mar-06	28-Dec-06	298000	298000	298000	298000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street side of Pretam wali W/27	17-Mar-06	28-Dec-06	300000	300000	300000	300000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Bhim wali Dev Nagar, W/27	17-Mar-06	28-Dec-06	722000	722000	722000	722000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Raj Singh Hooda wali W/28	17-Mar-06	28-Dec-06	291000	291000	291000	291000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Primary School Dev Nagar, W/27	17-Mar-06	28-Dec-06	289000	289000	289000	289000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Balmiki Basti near Viveka Nand	17-Mar-06	28-Dec-06	205000	205000	205000	205000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Anand Chanhama , Ashok Vihar,	17-Mar-06	28-Dec-06	247000	247000	247000	247000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street New Jeewan Nagar,	17-Mar-06	28-Dec-06	299000	299000	299000	299000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Om Parkash Thara wali	17-Mar-06	28-Dec-06	296000	296000	296000	296000	Completed	Sonipat

EO, MC, Sonipat	Sonipat	LADT	Street in Dhankan Basti W/3	17-Mar-06	28-Dec-06	300000	300000	300000	300000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Main Road Quche Quartar Ashok	17-Mar-06	28-Dec-06	176000	176000	176000	176000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Idgah Colony wali W/31	17-Mar-06	28-Dec-06	295000	295000	295000	295000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Const of Street Bagrian Mohlla W/5	17-Mar-06	28-Dec-06	295000	295000	295000	295000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Old Briham Colony W/14	17-Mar-06	28-Dec-06	299000	299000	299000	299000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Kangaroo wali W/2	17-Mar-06	28-Dec-06	518000	518000	518000	518000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Ashok J.E. wali opp. Gyan Ganga	17-Mar-06	28-Dec-06	202000	202000	202000	202000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Shani Mandir from Purkhas Adda	17-Mar-06	28-Dec-06	408000	408000	408000	408000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street in Shri Nagar Bahalgarh	17-Mar-06	28-Dec-06	219000	219000	219000	219000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Salim wali Nandwani Nagar W/15	17-Mar-06	28-Dec-06	256000	256000	256000	256000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street gali no. 4 Ashok Vihar, W/6	17-Mar-06	28-Dec-06	257000	257000	257000	257000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Sukhbir Dahiya wali & side Street	17-Mar-06	28-Dec-06	209000	209000	209000	209000	Completed	Sonipat

EO, MC, Sonipat	Sonipat	LADT	Const of Street Pipal wali W/28	17-Mar-06	28-Dec-06	299000	299000	299000	299000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Tran farmer wali New Jeewan	17-Mar-06	28-Dec-06	230000	230000	230000	230000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Madhu Sharma & Mandir wali,	17-Mar-06	28-Dec-06	299000	299000	299000	299000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Advocate Lane W/31	17-Mar-06	28-Dec-06	296000	296000	296000	296000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Dalip Chand & Ram Chander to	17-Mar-06	28-Dec-06	230000	230000	230000	230000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Devta wala rasta Jatwara W/1	17-Mar-06	28-Dec-06	244000	244000	244000	244000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Pappu Baje wali to Kartar Dairy	17-Mar-06	28-Dec-06	300000	300000	300000	300000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Ram Parkas Hooda Vikas Nagar	17-Mar-06	28-Dec-06	300000	300000	300000	300000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street W/16 work shop wali side	17-Mar-06	28-Dec-06	298000	298000	298000	298000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Sanjay Khatri wali W/30	17-Mar-06	28-Dec-06	301000	301000	301000	301000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Kumahro wali gali W/1	17-Mar-06	28-Dec-06	281000	281000	281000	281000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street side Road Jing Ghar Kache	17-Mar-06	28-Dec-06	195000	195000	195000	195000	Completed	Sonipat

EO, MC, Sonipat	Sonipat	LADT	Street Mamu Bhanja Moh. Asassad &	17-Mar-06	28-Dec-06	267000	267000	267000	267000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	H.B. Colony in front of H.No. 24	17-Mar-06	28-Dec-06	196000	196000	196000	196000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street near Park of Shani Mandir W/5	17-Mar-06	28-Dec-06	283000	283000	283000	283000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Opp. PNB Kumahar Gate PNB	17-Mar-06	28-Dec-06	280000	280000	280000	280000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street ShamShan Bhumi Road	17-Mar-06	28-Dec-06	300000	300000	300000	300000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Adras Nagar gali Mukhi Service	17-Mar-06	28-Dec-06	331000	331000	331000	331000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Dayal Chowk to Kumahar	17-Mar-06	28-Dec-06	297000	297000	297000	297000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Ram Parkash Sharma ,	17-Mar-06	28-Dec-06	299000	299000	299000	299000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street both side of Road Nandi Chowk	17-Mar-06	28-Dec-06	299000	299000	299000	299000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street in Ashok Vihar W/6	17-Mar-06	28-Dec-06	295000	295000	295000	295000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Ramesh Rajpat wali	17-Mar-06	28-Dec-06	289000	289000	289000	289000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	of Park Old D.C. Road near over	17-Mar-06	28-Dec-06	134000	134000	134000	134000	Completed	Sonipat

EO, MC, Sonipat	Sonipat	11th FC	Road Kumar Gate to Dayal Chowk	24-Jun-05	26-Sep-06	276000	276000	276000	276000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	11th FC	Road Faiz Bazar (Balance	24-Jun-05	26-Sep-06	279000	279000	279000	279000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	11th FC	Road Bodi Hawli to Baljeet Kataria	24-Jun-05	26-Sep-06	268000	268000	268000	268000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	11th FC	Road Baljeet Kataria to Shop of	24-Jun-05	26-Sep-06	282000	282000	282000	282000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	11th FC	Repair of Zandi Road	24-Jun-05	26-Sep-06	123000	123000	123000	123000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	11th FC	Road Rohilla Comm. Conter/Sunder	24-Jun-05	26-Sep-06	301000	301000	301000	301000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	11th FC	Sham Shan Bhumi Road Kami Road	24-Jun-05	26-Sep-06	1406000	1406000	1406000	1406000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	EIUS	Sham Shan Bhumi Mohan Nagar W/22	24-Jun-05	28-Apr-06	323000	323000	323000	323000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	EIUS	H/of Pram Mattur to Mohinder	24-Jun-05	28-Apr-06	204000	204000	204000	204000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	EIUS	side of Church/Holly Child School,	24-Jun-05	28-Apr-06	316000	316000	316000	316000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	EIUS	Deep Chand towards H/of Lahri Ramesh	24-Oct-05	26-Jul-06	254000	254000	254000	254000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	EIUS	Street in Balmiki Basti near	26-Jul-06	26-Jul-06	254000	254000	254000	254000	Completed	Sonipat

EO, MC, Sonipat	Sonipat	EIUS	Street Deha Basti / Sunder Sawari ward 1	24-Jun-05	28-Apr-06	255000	255000	255000	255000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	EIUS	Const of Street in Deha Basti ward 1	17-Jan-06	26-Jan-07	268000	268000	268000	268000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	EIUS	Drain & Street Dhan Khan Basti Ward 3	16-Feb-06	08-Dec-06	381000	381000	381000	381000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	12th CFC	Street Shri Ram Modern day Boarding	13-Oct-05	28-Apr-06	840000	840000	840000	840000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	12th CFC	Mandi Road to H/of Madan Lal M.C. &	13-Oct-05	28-Apr-06	718000	718000	718000	718000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	12th CFC	New Choppal Towards Ram Ground W/2	13-Oct-05	28-Apr-06	559000	559000	559000	559000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	12th CFC	Street Delhi Road to Drain No. 6	13-Oct-05	28-Apr-06	822000	822000	822000	822000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	12th CFC	Street Braham Colony Gali No. 2 & 3	13-Oct-05	28-Apr-06	739000	739000	739000	739000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	UI	Street H/of Azad Hawaldar to	26-Jun-05	09-May-06	137000	137000	137000	137000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	UI	Street Ashok Sharma to H/of Phool	26-Jun-05	09-May-06	148000	148000	148000	148000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	UI	Repair of Road in Hem Nagar	26-Jun-05	09-May-06	286000	286000	286000	286000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	UI	Road Happy Hair Dresser to triveni tool	26-Jun-05	09-May-06	158000	158000	158000	158000	Completed	Sonipat

EO, MC, Sonipat	Sonipat	UI	funds Purchase of Computer with	13-Oct-05	26-Jul-06	35000	35000	35000	35000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	UI	Street SBI to Bhawa Niwas New Colony	13-Oct-05	26-Jul-06	149000	149000	149000	149000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	UI	Street Satish Sharma wali New Jeevan	13-Oct-05	26-Jul-06	269000	269000	269000	269000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	UI	Street Dhan Khar wali gali New Jeevan	13-Oct-05	26-Jul-06	298000	298000	298000	298000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	UI	Street Mahabir Rathee wali	13-Oct-05	26-Jul-06	276000	276000	276000	276000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	UI	Street Ranbir Dhiya to Hawa Singh West	13-Oct-05	26-Jul-06	515000	515000	515000	515000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	UI	Street No. 3 Vishal Nagar W/22	13-Oct-05	26-Jul-06	569000	569000	569000	569000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	UI	3 Ashok Vihar Mehlana Road ward 6	13-Oct-05	26-Jul-06	423000	423000	423000	423000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	MPLAD	Street Little Angle School Patel Nagar	04-Sep-06	28-Dec-06	285000	285000	285000	285000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	DP	C.C. Street & Nali Dhankan Basti W/3	27-Dec-06	28-Dec-07	200000	200000	200000	200000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	DP	C.C. Street & Nali Jharre wali gali no. 4	27-Dec-06	28-Dec-08	100000	100000	100000	100000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	DP	C.C. Street & Nali in Rishi Colony W/9	27-Dec-06	28-Dec-06	110000	110000	110000	110000	Completed	Sonipat

EO, MC, Sonipat	Sonipat	DP	alongwith Minakshi Garden W/8	27-Dec-06	28-Dec-06	120000	120000	120000	120000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	DP	Const of SC Chopal Kalupur W/25	27-Dec-06	28-Dec-06	50000	50000	50000	50000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	DP	from Baljeet Chkikara Chowk to	27-Dec-06	28-Dec-06	150000	150000	150000	150000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	DP	Const of SC Chopal West Ram Nagar	27-Dec-06	28-Dec-06	50000	50000	50000	50000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	DP	Const of SC Chopal Dev Nagar W/27	27-Dec-06	28-Dec-06	80000	80000	80000	80000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	DP	Const of SC Chopal Anand Nagar	27-Dec-06	28-Dec-06	50000	50000	50000	50000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	DP	Ram Chander Shastri wali W/24	27-Dec-06	28-Dec-06	120000	120000	120000	120000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	DP	Chopal Garhi Brahmanan W/30	27-Dec-06	28-Dec-06	60000	60000	60000	60000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	DP	Ramphal Malik wali gali Behind Shiv	27-Dec-06	28-Dec-06	100000	100000	100000	100000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	Cen. 12 FC	Street Surender Dahiya to Dr.	05-Oct-06	28-Dec-06	300000	300000	300000	300000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	Cen. 12 FC	Street Master Dhrram Singh to Pandit	05-Oct-06	28-Dec-06	300000	300000	300000	300000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	Cen. 12 FC	Street Gali Deepak Jain wali W/27 Dev	05-Oct-06	28-Dec-06	300000	300000	300000	300000	Completed	Sonipat

EO, MC, Sonipat	Sonipat	Cen. 12 FC	Street Kanwar Singh to Ramesh &	05-Oct-06	28-Dec-06	190000	190000	190000	190000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	Cen. 12 FC	Street Prem Attri wali Mayur Vihar	05-Oct-06	28-Dec-06	156000	156000	156000	156000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	Cen. 12 FC	Street Shastri wali gali no. 7 Narender	05-Oct-06	28-Dec-06	291000	291000	291000	291000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	Cen. 12 FC	of Park Sujan Singh Park W/19	05-Oct-06	28-Dec-06	217000	217000	217000	217000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	Cen. 12 FC	Street H/of Hargyan and Amil Goel wali	05-Oct-06	28-Dec-06	298000	298000	298000	298000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	Cen. 12 FC	Development of Park in 4 Marla	05-Oct-06	28-Dec-06	260000	260000	260000	260000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	Cen. 12 FC	Street Ramesh Hooda wali	05-Oct-06	28-Dec-06	300000	300000	300000	300000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	Cen. 12 FC	Street Baljeet wali New Tara Nagar W/18	05-Oct-06	28-Dec-06	304000	304000	304000	304000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	Cen. 12 FC	Street Jagdish Sarpanch wali W/19	05-Oct-06	28-Dec-06	300000	300000	300000	300000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	Cen. 12 FC	Const of Street Back of Bikaer W/15	05-Oct-06	28-Dec-06	179000	179000	179000	179000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	Cen. 12 FC	Const of Street M.C. Colony W/15	05-Oct-06	28-Dec-06	212000	212000	212000	212000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	Cen. 12 FC	Street No. 6 Rish Colony W/9	05-Oct-06	28-Dec-06	282000	282000	282000	282000	Completed	Sonipat

EO, MC, Sonipat	Sonipat	Cen. 12 FC	Street near shop of tiwari wali W/13	05-Oct-06	28-Dec-06	282000	282000	282000	282000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	SFS	Street Dhankan Basti W/3	02-Nov-06	27-Dec-06	182000	182000	182000	182000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	SFS	Paving Drain No. 6 in front of Shopping	02-Nov-06	27-Dec-06	282000	282000	282000	282000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	SFS	drain system on Devru Road upto	02-Nov-06	27-Dec-06	160000	160000	160000	160000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	SFS	of Park in M.C. Complied	02-Nov-06	27-Dec-06	236000	236000	236000	236000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	SFS	Street gali No. 3 Rishi Colony W/9	02-Nov-06	27-Dec-06	298000	298000	298000	298000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	2nd SFC	Jagdish Halwai wali W/4	30-Mar-07	31-Jan-07	300000	300000	300000	300000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	2nd SFC	Street Garhi Brahmnan W/30	30-Mar-07	31-Jan-07	300000	300000	300000	300000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	2nd SFC	Garhi Brahmnan W/30	30-Mar-07	31-Jan-07	299000	299000	299000	299000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	2nd SFC	in Garhi Brahmnan W/ 30	30-Mar-07	31-Jan-07	298000	298000	298000	298000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	2nd SFC	Const of Road Mayur Vihar gali no. 1	30-Mar-07	31-Jan-07	242000	242000	242000	242000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	2nd SFC	Const of Road in Prem Nager W/20	30-Mar-07	31-Jan-07	218000	218000	218000	218000	Completed	Sonipat

EO, MC, Sonipat	Sonipat	2nd SFC	Const of Road Prem Nagar W/20	30-Mar-07	31-Jan-07	290000	290000	290000	290000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	2nd SFC	Const of Road in Ram Bhaj wali W/ 25	30-Mar-07	31-Jan-07	165000	165000	165000	165000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	2nd SFC	Const of Road in Pargati Nagar W/31	30-Mar-07	31-Jan-07	96000	96000	96000	96000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	2nd SFC	gali No. 7 Gohana Road W/ 30	30-Mar-07	31-Jan-07	297000	297000	297000	297000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	2nd SFC	Const of Road in Ashok Vihar gali no. 1 W/6	30-Mar-07	31-Jan-07	285000	285000	285000	285000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	2nd SFC	Const of Road gali Dharpal wali W/20	30-Mar-07	31-Jan-07	290000	290000	290000	290000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	2nd SFC	Const of Road Batra Colony W/16	30-Mar-07	31-Jan-07	235000	235000	235000	235000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	2nd SFC	in M.T. Gali Gurdwara W/ 31	30-Mar-07	31-Jan-07	250000	250000	250000	250000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	2nd SFC	Shera Dharmshala wali Malveya	30-Mar-07	31-Jan-07	271000	271000	271000	271000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	2nd SFC	Const of Road gali Mohinder wali W/31	30-Mar-07	31-Jan-07	263000	263000	263000	263000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	2nd SFC	in Chintpuriony Shamshan	30-Mar-07	31-Jan-07	298000	298000	298000	298000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Harkish Chakki to Mattu Ram	12-Jun-06	27-Dec-06	280000	280000	280000	280000	Completed	Sonipat

EO, MC, Sonipat	Sonipat	LADT	Street gali Rajputon wali W/18	12-Jun-06	27-Dec-06	265000	265000	265000	265000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	B/Paving side of C.C. street near Shani	12-Jun-06	27-Dec-06	185000	185000	185000	185000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Anand Singh to Kaptan Singh	12-Jun-06	27-Dec-06	30000	30000	30000	30000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Chhatri wala Kuan wali W/28	12-Jun-06	27-Dec-06	315000	315000	315000	315000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Chopal wali Garhi Ghasita W/28	12-Jun-06	27-Dec-06	311000	311000	311000	311000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Ashok Jain wali back of Jai Narain	12-Jun-06	27-Dec-06	300000	300000	300000	300000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	flooring gali Garhi Brahmnan	12-Jun-06	27-Dec-06	263000	263000	263000	263000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Prem Chakki wali Sikka Colony	12-Jun-06	27-Dec-06	122000	122000	122000	122000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Satpal Patwari wali W/29	12-Jun-06	27-Dec-06	306000	306000	306000	306000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Pawan Pandit wali no. 27 Dev Nagar	12-Jun-06	27-Dec-06	289000	289000	289000	289000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Suresh & Vidya who wali gali W/30	12-Jun-06	27-Dec-06	275000	275000	275000	275000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Main gali Laxmi Nagar W/30	12-Jun-06	27-Dec-06	278000	278000	278000	278000	Completed	Sonipat

EO, MC, Sonipat	Sonipat	LADT	Street Jolley wale ki, Vikas Nagar W/29	12-Jun-06	27-Dec-06	294000	294000	294000	294000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Balwant Dahiya wali Kailash	12-Jun-06	27-Dec-06	313000	313000	313000	313000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Bani Singh to Shiv Dev etc, W/19	12-Jun-06	27-Dec-06	235000	235000	235000	235000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Bijender Singh wali W/20	12-Jun-06	27-Dec-06	315000	315000	315000	315000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Naresh Dahiya to Sehrawat	12-Jun-06	27-Dec-06	248000	248000	248000	248000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Gopi Ram to Man Singh gali no.	12-Jun-06	27-Dec-06	268000	268000	268000	268000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Laxmi Nagar gali No. 1 to 5 , W/30	12-Jun-06	27-Dec-06	297000	297000	297000	297000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Shiva Clinic wali Old Rohtak Road ,	12-Jun-06	27-Dec-06	254000	254000	254000	254000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Satpal Propdealer West Ram	12-Jun-06	27-Dec-06	276000	276000	276000	276000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Rajender Khatri to	12-Jun-06	27-Dec-06	238000	238000	238000	238000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Dharampal Duhiya, J.E.	12-Jun-06	27-Dec-06	247000	247000	247000	247000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street H/of Bharat Singh to Om	12-Jun-06	27-Dec-06	297000	297000	297000	297000	Completed	Sonipat

EO, MC, Sonipat	Sonipat	LADT	Street Ranjeet to Service Station.	12-Jun-06	27-Dec-06	269000	269000	269000	269000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Nafe Singh to Ram Kumar gali no.	12-Jun-06	27-Dec-06	309000	309000	309000	309000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street B/Paving Nainpal wali	12-Jun-06	27-Dec-06	301000	301000	301000	301000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street B/Paving Bijender M.C.	12-Jun-06	27-Dec-06	297000	297000	297000	297000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street No. 5 Dahiya Ktri to Pinana Foji	12-Jun-06	27-Dec-06	311000	311000	311000	311000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street no.1 branch gali Kunal	12-Jun-06	27-Dec-06	312000	312000	312000	312000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street B/Paving gali no. 1 Shastri	12-Jun-06	27-Dec-06	127000	127000	127000	127000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Nand Ram Sharma wali W/8	12-Jun-06	27-Dec-06	259000	259000	259000	259000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Allabadi wali W/19 Jeewan Nagar	12-Jun-06	27-Dec-06	308000	308000	308000	308000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Ram gali New Jeewan Nagar	12-Jun-06	27-Dec-06	293000	293000	293000	293000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Dharambir Patwari wali	12-Jun-06	27-Dec-06	303000	303000	303000	303000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street in Deha Basti & Tubewall wali	12-Jun-06	27-Dec-06	305000	305000	305000	305000	Completed	Sonipat

EO, MC, Sonipat	Sonipat	LADT	Street Deswal to Krishan Mayur Vihar	12-Jun-06	27-Dec-06	301000	301000	301000	301000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Shop of Channa to Satyam	12-Jun-06	27-Dec-06	289000	289000	289000	289000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street shop of Channa to Satyam	12-Jun-06	27-Dec-06	288000	288000	288000	288000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street near Shiv Mandir Shiv Colony	12-Jun-06	27-Dec-06	315000	315000	315000	315000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Hari Om to Vijay Singh W/29	12-Jun-06	27-Dec-06	270000	270000	270000	270000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Rajesh Patwari wali W/31	12-Jun-06	27-Dec-06	306000	306000	306000	306000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street both side of Pulia , Nandwani	12-Jun-06	27-Dec-06	225000	225000	225000	225000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street H/of Ramesh to Baldai house	12-Jun-06	27-Dec-06	290000	290000	290000	290000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Satpal Malik wali Pargati Nagar	12-Jun-06	27-Dec-06	264000	264000	264000	264000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Anand Sharma wali gali Shastri	12-Jun-06	27-Dec-06	290000	290000	290000	290000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street gali no. 9 to 10 Mayur Vihar W/31	12-Jun-06	27-Dec-06	306000	306000	306000	306000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Moh. Khatikan ward no. 7	12-Jun-06	27-Dec-06	304000	304000	304000	304000	Completed	Sonipat

EO, MC, Sonipat	Sonipat	LADT	Street gali Rishi Colony W/9	12-Jun-06	27-Dec-06	308000	308000	308000	308000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Const of Street Lal Darwaja W/5	12-Jun-06	27-Dec-06	99000	99000	99000	99000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Shiv Mandir wali Adras Nagar,	12-Jun-06	27-Dec-06	302000	302000	302000	302000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Dhankan Basti W/3	12-Jun-06	27-Dec-06	182000	182000	182000	182000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Ashok Dhankhar, Suresh	12-Jun-06	27-Dec-06	284000	284000	284000	284000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Kehar Singh wali gali W/29	12-Jun-06	27-Dec-06	304000	304000	304000	304000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Amar welding wali Sikka Colony, W/13	12-Jun-06	27-Dec-06	308000	308000	308000	308000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Surender Cont. wali	12-Jun-06	27-Dec-06	303000	303000	303000	303000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Pardeep M.C. wali W/1	12-Jun-06	27-Dec-06	285000	285000	285000	285000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Surender Tanwar wali,	12-Jun-06	27-Dec-06	180000	180000	180000	180000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Tara Chand wali W/8	12-Jun-06	27-Dec-06	305000	305000	305000	305000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Chauhan and Rana wali	12-Jun-06	27-Dec-06	299000	299000	299000	299000	Completed	Sonipat

EO, MC, Sonipat	Sonipat	LADT	Street Prem Singh Rana wali W/8	12-Jun-06	27-Dec-06	295000	295000	295000	295000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Raj Kumar to Randhir Dairy	12-Jun-06	27-Dec-06	266000	266000	266000	266000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Satbir ADO wali Gali Mayur Vihar	12-Jun-06	27-Dec-06	238000	238000	238000	238000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Bhardwaj to Ramesh wali	12-Jun-06	27-Dec-06	312000	312000	312000	312000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Road Holly Child School Road W/20	12-Jun-06	27-Dec-06	276000	276000	276000	276000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Ashok Deswal Ramphal gali	12-Jun-06	27-Dec-06	313000	313000	313000	313000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Brick paving in Patel Nagar	12-Jun-06	27-Dec-06	294000	294000	294000	294000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street attaching gali no. 5 & 6	12-Jun-06	27-Dec-06	228000	228000	228000	228000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Fate Singh to Sant Ram W/27	12-Jun-06	27-Dec-06	142000	142000	142000	142000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street B/Paving Sham Shan	12-Jun-06	27-Dec-06	224000	224000	224000	224000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street S.S. Sharma wali gali Ashok	12-Jun-06	27-Dec-06	309000	309000	309000	309000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Const of Street in Patel Nagar W/20	12-Jun-06	27-Dec-06	290000	290000	290000	290000	Completed	Sonipat

EO, MC, Sonipat	Sonipat	LADT	Street back side of Narayan	12-Jun-06	27-Dec-06	299000	299000	299000	299000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Nurssary to H/of Pundir	12-Jun-06	27-Dec-06	315000	315000	315000	315000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Pundir House to Pritam Singh	12-Jun-06	27-Dec-06	294000	294000	294000	294000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Indira Colony Hari Parkash	12-Jun-06	27-Dec-06	225000	225000	225000	225000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Hariram Sharma &	12-Jun-06	27-Dec-06	276000	276000	276000	276000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Misra Colony Main gali Mehiana	12-Jun-06	27-Dec-06	252000	252000	252000	252000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Madom School wali W/28	12-Jun-06	27-Dec-06	304000	304000	304000	304000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street SDO Telephone Kendre wali	12-Jun-06	27-Dec-06	63000	63000	63000	63000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Hindu College/Schoo l to Gohana	12-Jun-06	27-Dec-06	309000	309000	309000	309000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Phogat bank Manager wali Malik	12-Jun-06	27-Dec-06	303000	303000	303000	303000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Varadhmin Bifli wali to	12-Jun-06	27-Dec-06	308000	308000	308000	308000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Dilbag JE to H/of Anil Gaur W/8	12-Jun-06	27-Dec-06	300000	300000	300000	300000	Completed	Sonipat

EO, MC, Sonipat	Sonipat	LADT	Street back side of School Mohlla Kot	12-Jun-06	27-Dec-06	291000	291000	291000	291000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Gupta Chhakki wali W/13	12-Jun-06	27-Dec-06	257000	257000	257000	257000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Karna Jat wali W/13 Janta Colony	12-Jun-06	27-Dec-06	265000	265000	265000	265000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Bittu wali Old D.C. Road	12-Jun-06	27-Dec-06	247000	247000	247000	247000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Const of Street Gali no. 6 Mayur Vihar	12-Jun-06	27-Dec-06	300000	300000	300000	300000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Const of Street Bidro wali gali W/5	12-Jun-06	27-Dec-06	157000	157000	157000	157000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Naresh Sharma to Sethi House	01-Apr-07	31-Oct-07	300000	300000	300000	300000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Bhim wali Dev Nagar W/27	01-Apr-07	31-Oct-07	227000	227000	227000	227000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street H/of Banga to Jai Nanarain Dev	01-Apr-07	31-Oct-07	300000	300000	300000	300000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Chiranji Lal Pandit wali Subhas Nagar	01-Apr-07	31-Oct-07	275000	275000	275000	275000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Raju Shop to Kakori Road	01-Apr-07	31-Oct-07	300000	300000	300000	300000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Mangat Ram House to Ram Niwas House	01-Apr-07	31-Oct-07	300000	300000	300000	300000	Completed	Sonipat

EO, MC, Sonipat	Sonipat	LADT	Street Rai Singh Mistri wali Shiv	01-Apr-07	31-Oct-07	300000	300000	300000	300000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Dewan Park wali 8 Marla W/17	01-Apr-07	31-Oct-07	300000	300000	300000	300000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Rohtak Road to Hindu Vidya Peeth P	01-Apr-07	31-Oct-07	300000	300000	300000	300000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Rohtak Road to Hindu Vidya Peeth P	01-Apr-07	31-Oct-07	300000	300000	300000	300000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Atlas Mass to Friends Park	01-Apr-07	31-Oct-07	298000	298000	298000	298000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street in Shiviji Colony W/10	01-Apr-07	31-Oct-07	229000	229000	229000	229000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Const of Street Shri Nagar W/12	01-Apr-07	31-Oct-07	206000	206000	206000	206000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	B/Paving and other balance work gali	01-Apr-07	31-Oct-07	220000	220000	220000	220000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street front of Soraj Mata Ashram Adras	01-Apr-07	31-Oct-07	294000	294000	294000	294000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Bhim Balmiki wali Subhas Nagar	01-Apr-07	31-Oct-07	300000	300000	300000	300000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Pandit Surender wali Subhas Nagar	01-Apr-07	31-Oct-07	300000	300000	300000	300000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	house of Gulshan Caba to Bus Adda	01-Apr-07	31-Oct-07	299000	299000	299000	299000	Completed	Sonipat

EO, MC, Sonipat	Sonipat	LADT	Road/Street Durga Mandir wali Model	01-Apr-07	31-Oct-07	245000	245000	245000	245000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street/Road Mukhija Hospital wali	01-Apr-07	31-Oct-07	300000	300000	300000	300000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Man Singh to Ram Kumar, West	01-Apr-07	31-Oct-07	132000	132000	132000	132000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Chander Parbha wali	01-Apr-07	31-Oct-07	290000	290000	290000	290000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Rishi Parkas wali W/31	01-Apr-07	31-Oct-07	299000	299000	299000	299000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Puran to Ramesh Vikas Nagar,	01-Apr-07	31-Oct-07	300000	300000	300000	300000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Rama Nand to Maman Vikas	01-Apr-07	31-Oct-07	300000	300000	300000	300000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Blmikhu Ram wali Garhi	01-Apr-07	31-Oct-07	300000	300000	300000	300000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Chauhano wali Garhi	01-Apr-07	31-Oct-07	300000	300000	300000	300000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Maman Hawldar Garhi Brahmnan	01-Apr-07	31-Oct-07	300000	300000	300000	300000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Vijay Singh to Sandeep	01-Apr-07	31-Oct-07	300000	300000	300000	300000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Const of Sharda Public School W/30	01-Apr-07	31-Oct-07	300000	300000	300000	300000	Completed	Sonipat

EO, MC, Sonipat	Sonipat	LADT	Street Atlas Park M/Town W/17	01-Apr-07	31-Oct-07	300000	300000	300000	300000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Jagbir Nain wali W/31 Shastri	01-Apr-07	31-Oct-07	251000	251000	251000	251000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Mayur Vihar gali No. 2	01-Apr-07	31-Oct-07	258000	258000	258000	258000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Ram Kumar Sharma to	01-Apr-07	31-Oct-07	300000	300000	300000	300000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Ram Kumar Fauji to Surrender	01-Apr-07	31-Oct-07	300000	300000	300000	300000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street from Idgeh Colony to Pargati	01-Apr-07	31-Oct-07	289000	289000	289000	289000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Ramesh wali Idgah Colony	01-Apr-07	31-Oct-07	82000	82000	82000	82000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Shastri Colony Marjit wali gali W/31	01-Apr-07	31-Oct-07	27000	27000	27000	27000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Road/Street Arya Smaj Mandir wali	01-Apr-07	31-Oct-07	299000	299000	299000	299000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street M.C. chaudhary Model Town	01-Apr-07	31-Oct-07	299000	299000	299000	299000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Raj Kumar Sardana wali	01-Apr-07	31-Oct-07	250000	250000	250000	250000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Surrender Mohan Ex MC	01-Apr-07	31-Oct-07	300000	300000	300000	300000	Completed	Sonipat

EO, MC, Sonipat	Sonipat	LADT	Street Balwan Police wala Shastri Colony	01-Apr-07	31-Oct-07	295000	295000	295000	295000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Master Baldev wali Narender	01-Apr-07	31-Oct-07	215000	215000	215000	215000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	from Narender Zhamb to Dalniya House	01-Apr-07	31-Oct-07	296000	296000	296000	296000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	LADT	Street Om Parkesh to Hardeva	01-Apr-07	31-Oct-07	255000	255000	255000	255000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	SFC	Street Batra wali Batra Colony W/16	10-Dec-07	16-Jan-08	193000	193000	193000	193000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	SFC	Street Sugar Mill Hanuman Nagar W/2	10-Dec-07	16-Jan-08	296000	296000	296000	296000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	SFC	Street up to Raj Pargati Nagar, W/31	10-Dec-07	16-Jan-08	272000	272000	272000	272000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	SFC	Street Majid Pargati Nagar W/31	10-Dec-07	16-Jan-08	260000	260000	260000	260000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	SFC	Drain in Jatwara to Kammi Road	10-Dec-07	16-Jan-08	278000	278000	278000	278000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	SFC	in Masad Moh. Gali Farhan	10-Dec-07	16-Jan-08	250000	250000	250000	250000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	SFC	in Vikas Nagar Main Road to M.S.	10-Dec-07	16-Jan-08	298000	298000	298000	298000	Completed	Sonipat
PWD(B&R), Prov.-I, Sonipat	Sonipat	CRF	Gohana road Km. 99.00 to 112.60	24-Aug-06	24-Aug-06	71300000	71300000	80514000	80514000	Completed	Sonipat

PWD(B&R), Prov.-I, Sonipat	Sonipat	PMGSY	Sonepat Gohana road to Guhna.	31-Jan-05	31-Jan-05	11500000	11500000	10375000	10375000	Completed	Sonipat
PWD(B&R), Prov.-I, Sonipat	Sonipat	CRF	Sonepat Gohana road Km. 80.00 to	24-Aug-06	24-Aug-06	99600000	99600000	99600000	99600000	Completed	Sonipat
PWD(B&R), Prov.-I, Sonipat	Sonipat	NCRPB	Old D.C. Road at Sonepat.	17-Dec-04	17-Dec-04	6210000	6210000	2842000	2842000	Completed	Sonipat
PWD(B&R), Prov.-I, Sonipat	Sonipat	5054	Chowk to Gandhi Chowk	28-Feb-05	28-Feb-05	655000	655000	1820000	1820000	Completed	Sonipat
PWD(B&R), Prov.-I, Sonipat	Sonipat	5054	House to Rathdhana road	01-Jun-04	01-Jun-04	16526000	16526000	11069000	11069000	Completed	Sonipat
PWD(B&R), Prov.-I, Sonipat	Sonipat	5054	Kakroi road within M.C. Limit Sonepat.	02-Feb-07	02-Feb-07	9476000	9476000	2328000	2328000	Completed	Sonipat
PWD(B&R), Prov.-I, Sonipat	PINANA	3054	C.C. Block on Pinana Dodwa road	19-Nov-04	19-Nov-04	614000	614000	545000	545000	Completed	Sonipat
PWD(B&R), Prov.-I, Sonipat	JUAN I	3054	Juan to Govt. High School Juan	26-Mar-07	26-Mar-07	3892000	3892000	5415000	5415000	Completed	Sonipat
PWD(B&R), Prov.-I, Sonipat	CHITANA	3054	Chitana to Juan road	17-Apr-07	17-Apr-07	3425000	3425000	3897000	3897000	Completed	Sonipat
PWD(B&R), Prov.-I, Sonipat	Sonipat	3054	PC on various roads in Sonepat	28-May-07	28-May-07	5880000	5880000	8019000	8019000	Completed	Sonipat
PWD(B&R), Prov.-I, Sonipat	KHIJARPUR JAT MAJRA	3054	Khizarpur Jat Majra	28-May-07	28-May-07	250000	250000	240000	240000	Completed	Sonipat
PWD(B&R), Prov.-I, Sonipat	KILORAD	3054	Kilohard app. Road	28-May-07	28-May-07	250000	250000	250000	250000	Completed	Sonipat

PWD(B&R), Prov.-I, Sonipat	BARWASHNI	3054	Barwasni Mahra road	28-May-07	28-May-07	1020000	1020000	1000000	1000000	Completed	Sonipat
PWD(B&R), Prov.-I, Sonipat	Sonipat	3054	Circular road Phase -I Sonepat	28-May-07	28-May-07	2750000	2750000	2700000	2700000	Completed	Sonipat
PWD(B&R), Prov.-I, Sonipat	MOHANA	3054	Mohana Garhi app. Road	28-May-07	28-May-07	4300000	4300000	4300000	4300000	Completed	Sonipat
PWD(B&R), Prov.-I, Sonipat	Sonipat	3054	M.S. road K.M. 76.20 to 80.00	28-May-07	28-May-07	9254000	9254000	9200000	9200000	Completed	Sonipat
PWD(B&R), Prov.-I, Sonipat	Sonipat	3054	M.S.K.J. road 14.55 to 18.65	28-May-07	28-May-07	3000000	3000000	3000000	3000000	Completed	Sonipat
PWD(B&R), Prov.-I, Sonipat	Sonipat	3054	Guruduwara Kami road	28-May-07	28-May-07	1000000	1000000	1000000	1000000	Completed	Sonipat
PWD(B&R), Prov.-I, Sonipat	Sonipat	3054	R.O.B. to Kalupur Octoroi post.	15-Oct-07	15-Oct-07	3307000	3307000	3300000	3300000	Completed	Sonipat
PWD(B&R), Prov.-I, Sonipat	Sonipat	LADT	20 mm thick P.C. i/c tack coat & seal	18-Jul-06	18-Jul-06	4307000	4307000	3975000	3975000	Completed	Sonipat
PWD(B&R), Prov.-I, Sonipat	Sonipat	LADT	20 mm thick P.C. on various roads	07-Aug-06	07-Aug-06	3885000	3885000	3664000	3664000	Completed	Sonipat
PWD(B&R), Prov.-I, Sonipat	BARWASHNI	Deposit	Gohana road to Sitawali alongwith	22-Jan-07	22-Jan-07	29846000	29846000	22652000	22652000	Completed	Sonipat
PWD(B&R), Prov.-I, Sonipat	Sonipat	Deposit	cut made by public health department	17-May-07	17-May-07	997000	997000	600000	600000	Completed	Sonipat
PWD(B&R), Prov.-I, Sonipat	Sonipat	3054	Sonepat Kakroi Bidhlan road	22-Jul-04	22-Jul-04	2063000	2063000	1913000	1913000	Completed	Sonipat

PWD(B&R), Prov.-I, Sonipat	BHATGAON DUHGRAN	3054	Coop. Bank app. Road Km. 0 to 0.30	17-Oct-07	17-Oct-07	150000	150000	150000	150000	Completed	Rohat
PWD(B&R), Prov.-I, Sonipat	JAJI	3054	Jaji app. Road	17-Oct-07	17-Oct-07	1000000	1000000	1000000	1000000	Completed	Sonipat
PWD(B&R), Prov.-I, Sonipat	Sonipat	3054	Gohana road to Karewari Juan Km. 0 to	17-Oct-07	17-Oct-07	2500000	2500000	2500000	2500000	Completed	Sonipat
PWD(B&R), Prov.-I, Sonipat	BADHANA	3054	Bhadana app. Road Km. 0 to 2.00	17-Oct-07	17-Oct-07	1000000	1000000	1000000	1000000	Completed	Sonipat
PWD(B&R), Prov.-I, Sonipat	RATTANGARH	3054	Rattangarh Bhatgaon road	17-Oct-07	17-Oct-07	2250000	2250000	2250000	2250000	Completed	Sonipat
PWD(B&R), Prov.-I, Sonipat	Sonipat	Deposit	-do- Geeta Bhawan to Rest House	17-May-07	17-May-07	656000	656000	0	0	Completed	Sonipat
PWD(B&R), Prov.-I, Sonipat	Sonipat	5054	Mehlana Farmana Jasrana	15-Apr-06	15-Apr-06	12583000	12583000	13943000	13943000	Completed	Sonipat
PWD(B&R), Prov.-I, Sonipat	Sonipat	3054	Sonepat Kharkhauda Jhajjar road	25-Jan-07	25-Jan-07	2630000	2630000	2690000	2690000	Completed	Sonipat
PWD(B&R), Prov.-I, Sonipat	Sonipat	LADT	of various roads in M.C. Limit at	30-Apr-06	30-Apr-06	4592000	4592000	4022000	4022000	Completed	Sonipat
PWD(B&R), Prov.-I, Sonipat	Sonipat	4059	Constg. Tehsil Building at Kharkhauda	11-Jul-05	11-Jul-05	4755000	4755000	7494000	7494000	Completed	Sonipat
PWD(B&R), Prov.-I, Sonipat	Sonipat	Deposit	Constg. Bus Stand at Kharkhauda	08-Jun-06	08-Jun-06	4321000	4321000	13298000	13298000	Completed	Sonipat
PWD(B&R), Prov.-II, Sonipat	DEVRU	5054	stg. of road from Sonipat Murthal road	03-May-08	02-Nov-08	16716000	16716000	36000	36000	In Progress	Kailana

PWD(B&R), Prov-II, Sonipat	NANDNAUR	PMGSY	Murthal, Nandnaur , Basodi , Plari	04-Jan-08	03-Oct-08	64223000	64223000	5610000	5610000	In Progress	Sonipat
PWD(B&R), Prov-II, Sonipat	MURTHAL	2059	of Pd. 20mm thick P.C. with seal coat type-	24-Mar-06	30-Sep-06	3088000	3088000	3334000	3334000	Completed	Rai
PWD(B&R), Prov-II, Sonipat	Sonipat	3054 (R&B)	Sonepat Gohana road on various	16-Aug-04	30-May-05	2936000	2936000	3304000	3304000	Completed	Sonipat
PWD(B&R), Prov-II, Sonipat	Sonipat	3054 (R&B)	coat on Meerut Sonipat	08-Sep-05	31-Dec-05	3536000	3536000	2520000	2520000	Completed	Sonipat
PWD(B&R), Prov-II, Sonipat	MURTHAL	3054 (R&B)	pavement on Murthal to Mehandipur	01-May-07	01-Jul-07	1689000	1689000	1877000	1877000	Completed	Rai
PWD(B&R), Prov-II, Sonipat	Sonipat	TFC	by pdg. 50mm thick BM and 20mm thick	10-Feb-07	31-Mar-07	33300000	33300000	34096000	34096000	Completed	Sonipat
PWD(B&R), Prov-II, Sonipat	FAZILPUR	3054 (R&B)	by pdg. cement concrete block	15-May-07	30-Sep-07	408000	408000	1104000	1104000	Completed	Rai
PWD(B&R), Prov-II, Sonipat	Sonipat	3054 (R&B)	strengthening Sonipat Narela road to	01-Jan-07	31-Jul-07	3958000	3958000	4224000	4224000	Completed	Sonipat
PWD(B&R), Prov-II, Sonipat	Sonipat	3054 (R&B)	fixing A.C. road reflector on various	24-Apr-08	31-May-08	493000	493000	487000	636000	Completed	Sonipat
PWD(B&R), Prov-II, Sonipat	MALIKPUR	3054 (R&B)	G.T.Road to Malikpur via Dhaturi	21-Mar-05	20-Jul-05	5845000	5845000	5324000	5324000	Completed	Rai
PWD(B&R), Prov-II, Sonipat	KUMASPUR	3054 (R&B)	of road from G.T.Road to Quamspur in	10-Apr-06	31-Dec-06	2822000	2822000	2782000	2782000	Completed	Rai
PWD(B&R), Prov-II, Sonipat	Sonipat	2059	road of civil hospital in Sonepat	18-Oct-06	31-Jan-07	705000	705000	816000	816000	Completed	Sonipat

PWD(B&R), Prov-II, Sonipat	Sonipat	2059	20mm thickPC i/c Tack coat & B	15-Jan-07	31-Mar-07	2404000	2404000	2283000	2283000	Completed	Sonipat
PWD(B&R), Prov-II, Sonipat	Sonipat	2203	20mm thick P.C. with seal coat on	09-Mar-07	31-Mar-07	596000	596000	600000	600000	Completed	Sonipat
PWD(B&R), Prov-II, Sonipat	Sonipat	4059	mini Sectt. Admn. Block at Sonipat			74900000	74900000	94000	94000	Not Started	Sonipat
PWD(B&R), Prov-II, Sonipat	Sonipat	4216	residential in Mini Sectt. at Sonipat.			16200000	16200000	0	0	Not Started	Sonipat
PWD(B&R), Prov-II, Sonipat	Sonipat	4202	of Girls Hostel for SC Students at			37095000	37095000	8000	8000	In Progress	Sonipat
PWD(B&R), Prov-II, Sonipat	Sonipat	2059	repair/mainten ance of Non- Residential	01-Nov-08	31-Jul-08	2280000	2280000	641000	641000	In Progress	Sonipat
PWD(B&R), Prov-II, Sonipat	Sonipat	2059	estimate for pdg & fixing vitrified tiles	01-Jan-08	30-Jun-08	308000	308000	0	0	Not Started	Sonipat
PWD(B&R), Prov-II, Sonipat	Sonipat	2059	Admn. Block Women wing & boys hostel	01-Mar-08	31-Jul-08	1562000	1562000	428000	428000	In Progress	Sonipat
PWD(B&R), Prov-II, Sonipat	Sonipat	4059	Hall in Mini Sectt. at Sonepat.	05-Feb-07	30-Jun-08	6836000	6836000	6538000	6538000	In Progress	Sonipat
PWD(B&R), Prov-II, Sonipat	Sonipat	4059	library & bar room in litigent shed in Mlni	08-Apr-08	22-Jun-08	692000	692000	231000	231000	In Progress	Sonipat
PWD(B&R), Prov-II, Sonipat	Sonipat	4202	of new teaching block in Govt.	01-Jul-07	03-Oct-08	23472000	23472000	6123000	6123000	In Progress	Sonipat
PWD(B&R), Prov-II, Sonipat	Sonipat	4202	extension of teaching block in Govt.	15-Jul-07	01-Aug-08	20707000	20707000	11678000	11678000	In Progress	Sonipat

PWD(B&R), Prov-II, Sonipat	Sonipat	4250-(ITI)	of cycle stand for boys and girls including	10-Feb-08	09-May-08	426000	426000	62000	62000	Completed	Sonipat
PWD(B&R), Prov-II, Sonipat	Sonipat	2059	works Rest House Rai & Larsoli,	25-Jan-07	31-Dec-07	3036000	3036000	5125000	5125000	Completed	Sonipat
PWD(B&R), Prov-II, Sonipat	Sonipat	2059	Executive Office Provl. Divn. No.II	01-Jan-07	30-Sep-07	273000	273000	220000	220000	Completed	Sonipat
PWD(B&R), Prov-II, Sonipat	Sonipat	2059	concrete pavement in parking proper	01-Jan-07	30-Sep-07	337000	337000	272000	272000	Completed	Sonipat
PWD(B&R), Prov-II, Sonipat	Sonipat	2235	tiles on GF is 7 nos Judicial houses & 1	01-Jan-07	31-Jul-07	339000	339000	0	0	Completed	Sonipat
PWD(B&R), Prov-II, Sonipat	Sonipat	2216	estimate of 770 sft , 600 sft , 440 sft	01-Nov-07	31-Dec-07	355000	355000	13000	13000	Completed	Sonipat
PWD(B&R), Prov-II, Sonipat	Sonipat	2216	vitrified tiles in Judicial House No. 5 (Distt. &	01-Jan-08	31-Mar-08	175000	175000	0	0	Completed	Sonipat
PWD(B&R), Prov-II, Sonipat	Sonipat	2235	feet high boundary wall in observation	16-Mar-07	31-Oct-07	655000	655000	212000	212000	Completed	Sonipat
PWD(B&R), Prov-II, Sonipat	Sonipat	4202	60 students girls hostel on first floor in	01-Apr-07	31-Dec-07	6627000	6627000	4070000	4070000	Completed	Sonipat
PWD(B&R), Prov-II, Sonipat	Sonipat	4202	drawing hall at first floor on Library	15-Mar-07	31-Dec-07	2685000	2685000	2030000	2030000	Completed	Sonipat
PWD(B&R), Prov-II, Sonipat	Sonipat	8443	War Memorial in Mini Sectt. at Sonepat.	04-Apr-06	29-Feb-08	1059000	1059000	908000	908000	Completed	Sonipat
PWD(B&R), Prov-II, Sonipat	Sonipat	8443	addl. two rooms and garrage in the	01-Apr-06	30-Jul-07	277000	277000	276000	276000	Completed	Sonipat

PWD(B&R), Prov-II, Sonipat	Sonipat	8443	no. chwokidar house in Distt. library	30-Apr-07	30-Jun-07	142000	142000	208000	208000	Completed	Sonipat
PWD(B&R), Prov-II, Sonipat	Sonipat	8443	of boundary wall repair of godown PR	15-Jul-07	31-Mar-08	644000	644000	42000	42000	Completed	Sonipat
PWD(B&R), Prov-II, Sonipat	Sonipat	8443	440 sft area houses & kitchen in	10-Jul-07	29-Feb-08	790000	790000	135000	135000	Completed	Sonipat
PWD(B&R), Prov-II, Sonipat	Sonipat	2059	of doors, windows and plaster in side	15-Dec-05	15-Mar-07	247000	247000	109000	109000	Completed	Sonipat
PWD(B&R), Prov-II, Sonipat	Sonipat	2059	hospital building in Sonepat Distt.	01-Nov-06	31-Mar-07	392000	392000	110000	110000	Completed	Sonipat
PWD(B&R), Prov-II, Sonipat	Sonipat	2059	and laying RCC shelves, cup	19-Jun-06	31-Mar-07	110000	110000	167000	167000	Completed	Sonipat
PWD(B&R), Prov-II, Sonipat	Sonipat	2059	work in ITI Sonipat (Carpantary	20-Mar-07	31-May-08	3216000	3216000	3865000	3865000	Completed	Sonipat
PWD(B&R), Prov-II, Sonipat	Sonipat	2059	/maintenance of building of Distt. Jail,	01-Oct-07	25-Dec-07	195000	195000	185000	185000	Completed	Sonipat
PWD(B&R), Prov-II, Sonipat	Sonipat	2059	glazed tiles CC pavement toilet for	01-Sep-07	30-Nov-07	123000	123000	0	0	Completed	Sonipat
PWD(B&R), Prov-II, Sonipat	Sonipat	2059	of tehsil building (Old) at Sonipat in	01-Jan-08	30-Apr-08	489000	489000	150000	150000	Completed	Sonipat
PWD(B&R), Prov-II, Sonipat	Sonipat	2059	ssft area houses 51,52 & 81 in Mini	04-Jan-08	01-Feb-08	486000	486000	462000	462000	Completed	Sonipat
PWD(B&R), Prov-II, Sonipat	Sonipat	2203	Additional Internal roads in Govt.	20-Apr-07	30-Aug-07	200000	200000	191000	191000	Completed	Sonipat

PWD(B&R), Prov-II, Sonipat	Sonipat	2203	workshop building in Govt.	01-Jul-07	31-Dec-07	668000	668000	556000	556000	Completed	Sonipat
PWD(B&R), Prov-II, Sonipat	Sonipat	2216	to SDM and CTM Residence at	30-Nov-05	31-Mar-06	19000	19000	19000	19000	Completed	Sonipat
PWD(B&R), Prov-II, Sonipat	Sonipat	2216	to Camp Office in D.C. Residence at	30-Nov-05	31-Mar-06	50000	50000	99000	99000	Completed	Sonipat
PWD(B&R), Prov-II, Sonipat	Sonipat	2216	residence in old Tehsil in Dist. Sonipat	01-Mar-07	31-Mar-07	44000	44000	0	0	Completed	Sonipat
PWD(B&R), Prov-II, Sonipat	Sonipat	2216	fixing glazed tiles and pavement in	01-Mar-07	31-Mar-07	107000	107000	0	0	Completed	Sonipat
PWD(B&R), Prov-II, Sonipat	Sonipat	2216	of J.E. room and chowkidar house in PWD	04-Dec-06	31-Dec-06	165000	165000	100000	100000	Completed	Sonipat
PWD(B&R), Prov-II, Sonipat	Sonipat	2216	glazed tiles CC pavement of ADJ	01-Aug-07	31-Aug-07	112000	112000	281000	281000	Completed	Sonipat
PWD(B&R), Prov-II, Sonipat	Sonipat	2216	tiles and S/R to Judicial house in Mini	01-Sep-07	31-Dec-07	314000	314000	0	0	Completed	Sonipat
PWD(B&R), Prov-II, Sonipat	Sonipat	2216	fixing vetrified tiles at first floor and fiber	01-Sep-07	30-Nov-07	76000	76000	0	0	Completed	Sonipat
PWD(B&R), Prov-II, Sonipat	Sonipat	2216	2 Nos 1220 sft area in PWD Colony rest	01-Nov-07	31-Dec-07	393000	393000	410000	410000	Completed	Sonipat
PWD(B&R), Prov-II, Sonipat	Sonipat	2216	of 1220 sft area houses in PWD	01-Nov-07	31-Mar-08	271000	271000	178000	178000	Completed	Sonipat
PWD(B&R), Prov-II, Sonipat	Sonipat	4059	Security cell in Distt. Jail building at	02-Aug-05	31-Oct-06	3202000	3202000	5386000	5386000	Completed	Sonipat

PWD(B&R), Prov-II, Sonipat	Sonipat	4059	of generator room in Distt. Jail at	13-Nov-04	30-Jul-05	157000	157000	137000	137000	Completed	Sonipat
PWD(B&R), Prov-II, Sonipat	Sonipat	4059	5feet 11inch high boundary around the	30-Mar-06	31-Oct-06	2659000	2659000	2216000	2216000	Completed	Sonipat
PWD(B&R), Prov-II, Sonipat	Sonipat	4059	of Gurad Room, Security Post	10-Dec-06	31-Dec-07	1665000	1665000	1161000	1161000	Completed	Sonipat
PWD(B&R), Prov-II, Sonipat	Sonipat	4059	constg. 2 Nos. connecting passage	20-Aug-06	31-Dec-06	482000	482000	338000	338000	Completed	Sonipat
PWD(B&R), Prov-II, Sonipat	Sonipat	8443	toilet block in the campus of state after	06-May-05	31-Jul-05	95000	95000	163000	163000	Completed	Sonipat
PWD(B&R), Prov-II, Sonipat	Sonipat	8443	of Operation theatre/labour room in PHC	22-Aug-05	28-Feb-06	680000	680000	692000	692000	Completed	Sonipat
PWD(B&R), Prov-II, Sonipat	Sonipat	8443	cement concrete floor in observation	01-Nov-06	30-Nov-06	75000	75000	82000	82000	Completed	Sonipat
PWD(B&R), Prov-II, Sonipat	Sonipat	8443	boundary wall in Govt. polytechnic at	01-Oct-07	31-Dec-07	308000	308000	286000	286000	Completed	Sonipat
Xen(Panchay ati Raj), Sonipat	MAHIPUR	LADT	Pav. Of Street	01-Jan-08	15-Sep-08	1000000	1000000	1000000	200000	In Progress	Rohat
Xen(Panchay ati Raj), Sonipat	NAINATATARPUR	Misc	Govt. Middle school	29-Apr-05	31-Mar-07	281500	281500	281500	281514	Completed	Sonipat
Xen(Panchay ati Raj), Sonipat	NAINATATARPUR	LADT	Pav. Of Street	01-Jan-08	15-Sep-08	1000000	1000000	1000000	300000	In Progress	Sonipat
Xen(Panchay ati Raj), Sonipat	TIHAR KHURD	LADT	Pav. Of Street	01-Jan-08	31-Jul-08	1000000	1000000	1000000	8.5	Completed	Rai

Xen(Panchayati Raj), Sonipat	BAROLI	LADT	Pav. Of Street	01-Jan-08	15-Jul-08	1000000	1000000	1000000	972000	Completed	Rai
Xen(Panchayati Raj), Sonipat	BADSHAHPUR MACHHARI	Misc	Govt. Middle school	04-Mar-06	31-Oct-06	250000	250000	250000	214000	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	BADSHAHPUR MACHHARI	HRDF	Pav.of Street	01-Jan-08	31-May-08	1000000	1000000	1000000	1000000	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	BARWASHNI	HRDF	Pav. Of Street	01-Jan-08	31-Jul-08	1000000	1000000	1000000	990000	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	BASODI	LADT	Pav. Of Street	01-Jan-08	15-Sep-08	1000000	1000000	1000000	400000	In Progress	Rai
Xen(Panchayati Raj), Sonipat	BADHANA	WS Report	CC Street	15-Feb-07	30-Sep-07	100000	100000	100000	106747	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	BADHANA	LADT	Pav. Of Street	01-Jan-08	15-Sep-08	1000000	1000000	1000000	820000	In Progress	Sonipat
Xen(Panchayati Raj), Sonipat	BADHANA	VETY	Reconst. Of GVH	25-Jun-08	24-Dec-08	2100000	2100000	1050000	500000	In Progress	Sonipat
Xen(Panchayati Raj), Sonipat	BAGHRU	LADT	Pav. Of Street	01-Jan-08	31-Jul-08	1000000	1000000	1000000	100000	In Progress	Sonipat
Xen(Panchayati Raj), Sonipat	BHATANA ZAFRABAD	LADT	Pav. Of Street	01-Jan-08	15-Sep-08	1000000	1000000	1000000	800000	In Progress	Sonipat
Xen(Panchayati Raj), Sonipat	BHATGAON DUHGRAN	Anganwadi	Anganwadi Center	15-Dec-05	31-May-07	233000	233000	233000	233000	Completed	Rohat
Xen(Panchayati Raj), Sonipat	BHATGAON DUHGRAN	LADT	Pav. Of Street	01-Jan-08	15-Sep-08	1000000	1000000	1000000	650000	In Progress	Rohat

Xen(Panchayati Raj), Sonipat	BAYANPUR	HRDF	Pav. Of Street	01-Jan-08	31-May-08	1000000	1000000	1000000	970000	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	BAYANPUR	HRDF	Pav. Of Street	01-Jan-08	31-May-08	1000000	1000000	1000000	1000000	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	BOHLA	LADT	Pav. Of Street	01-Jan-08	15-Sep-08	1000000	1000000	1000000	0	In Progress	Sonipat
Xen(Panchayati Raj), Sonipat	CHATIA AULIA	Misc	Govt. Middle school	03-Apr-05	31-May-07	191000	191000	191000	176900	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	CHATIA AULIA	LADT	Pav. Of Street	01-Jan-08	15-Sep-08	1000000	1000000	1000000	0	In Progress	Sonipat
Xen(Panchayati Raj), Sonipat	CHITANA	LADT	Pav. Of Street	01-Jan-08	31-Jul-08	1000000	1000000	1000000	800000	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	DEVRU	HRDF	Pav. Of Street	01-Jan-08	31-May-08	1000000	1000000	1000000	1000000	Completed	Kailana
Xen(Panchayati Raj), Sonipat	DEEPALPUR	HRDF	Pav. Of Street	01-Jan-08	31-May-08	1000000	1000000	1000000	900000	Completed	Rai
Xen(Panchayati Raj), Sonipat	DODWA	HRDF	Pav. Of Street	01-Jan-08	31-May-08	1000000	1000000	1000000	950000	Completed	Gohana
Xen(Panchayati Raj), Sonipat	FAZILPUR	LADT	Pav. Of Street	01-Jan-08	15-Sep-08	1000000	1000000	1000000	900000	In Progress	Rai
Xen(Panchayati Raj), Sonipat	GARH SHAHJANPUR	HRDF	Pav. Of Street	01-Jan-08	31-May-08	1000000	1000000	1000000	996000	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	GARHI BAKHTAWARPUR	Anganwadi	Anganwadi Center	10-Dec-07	15-May-08	344000	344000	344000	313700	Completed	Rai

Xen(Panchayati Raj), Sonipat	GARHI BAKHTAWARPUR	LADT	Pav. Of Street	01-Jan-08	15-Sep-08	1000000	1000000	1000000	600000	In Progress	Rai
Xen(Panchayati Raj), Sonipat	GARHI HAKIKAT	HRDF	Pav. Of Street	01-Jan-08	31-May-08	1000000	1000000	1000000	1000000	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	HARSANA KALAN	Anganwadi	Anganwadi Center	23-Feb-07	15-Jan-08	233000	233000	233000	233000	Completed	Rai
Xen(Panchayati Raj), Sonipat	HARSANA KALAN	Anganwadi	Anganwadi Center	23-Feb-07	15-Jan-08	233000	233000	233000	233000	Completed	Rai
Xen(Panchayati Raj), Sonipat	HARSANA KALAN	LADT	Pav. Of Street	01-Jan-08	15-Sep-08	1000000	1000000	1000000	500000	In Progress	Rai
Xen(Panchayati Raj), Sonipat	HARSANA KALAN	VETY	Reconst. Of GVH	29-Jul-08	28-Jan-09	2100000	2100000	1050000	100000	In Progress	Rai
Xen(Panchayati Raj), Sonipat	HARSANA KHURD	Anganwadi	Anganwadi Center	10-Dec-07	15-May-08	344000	344000	344000	344000	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	HULLAHERI	LADT	Pav. Of Street	01-Jan-08	31-Jul-08	1000000	1000000	1000000	900000	In Progress	Sonipat
Xen(Panchayati Raj), Sonipat	JAHARI	HRDF	Pav. Of Street	01-Jan-08	31-May-08	1000000	1000000	1000000	960000	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	JAJI	HRDF	Pav. Of Street	01-Jan-08	31-May-08	1000000	1000000	1000000	1000000	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	LUHARI TIBBA	LADT	Pav. Of Street	01-Jan-08	15-Sep-08	1000000	1000000	1000000	200000	In Progress	Sonipat
Xen(Panchayati Raj), Sonipat	JUAN I	VETY	Repair of GVH	13-Mar-08	31-Jul-08	147300	147300	147300	80000	Completed	Sonipat

Xen(Panchayati Raj), Sonipat	SALIMSER MAJRA	TFC	Const of Nala	08-Jan-07	30-Jun-07	30000	30000	30000	30000	Completed	Rohat
Xen(Panchayati Raj), Sonipat	JUAN I	HRDF	Pav. Of Street	01-Jan-08	15-Jul-08	1000000	1000000	1000000	950000	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	JUAN II	LADT	Pav. Of Street	01-Jan-08	15-Sep-08	1000000	1000000	1000000	200000	In Progress	Sonipat
Xen(Panchayati Raj), Sonipat	NAINATATARPUR	ZP-SGRY	Street	06-Feb-06	17-Feb-06	34965	34965	34965	34965	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	NAINATATARPUR	HRDF	Brick pav. Of Phrini	30-Mar-07	29-Jun-07	512000	512000	500000	511620	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	NAINATATARPUR	HRDF	Pav. Of Street	20-Jun-08	19-Sep-08	500000	500000	500000	400000	In Progress	Sonipat
Xen(Panchayati Raj), Sonipat	ASADPUR	HRDF	Repair of GHS	25-May-06	30-Nov-07	626500	626500	626500	626500	Completed	Rai
Xen(Panchayati Raj), Sonipat	ASADPUR	LADT	Pav. Of Street	13-Jul-07	15-Dec-07	1000000	1000000	1000000	850000	Completed	Rai
Xen(Panchayati Raj), Sonipat	BAROLI	HRDF	Pav of Rasta	01-Feb-07	06-May-07	475000	475000	475000	347419	Completed	Rai
Xen(Panchayati Raj), Sonipat	BAROLI	HRDF	Repair of GSSS	17-Jul-07	31-Jul-07	732000	732000	732000	732000	Completed	Rai
Xen(Panchayati Raj), Sonipat	BADSHAHPUR MACHHARI	ZP-SGRY	Digginh of Pond	01-Sep-06	30-Sep-06	50000	50000	49756	49756	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	BANDEPUR	ZP-SGRY	Nala Near Kaushik Nearsery	01-Feb-06	28-Feb-06	56000	56000	56000	55698	Completed	Sonipat

Xen(Panchayati Raj), Sonipat	BANDEPUR	TFC	Const. Of Nala	31-Mar-07	30-Jun-07	70000	70000	70000	68736	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	BARWASHNI	HRDF	Pav. Of Street	28-Feb-06	30-Sep-07	163200	163200	163200	163200	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	BARWASHNI	HRDF	Repair of GHS	22-Jun-06	30-Sep-07	550000	550000	550000	550000	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	BARWASHNI	HRDF	CC Street	23-Apr-07	31-Oct-07	392000	392000	392000	359437	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	BARWASHNI	HRDF	CC Street	01-Jul-08	30-Sep-08	632000	632000	500000	0	In Progress	Sonipat
Xen(Panchayati Raj), Sonipat	KAKROI	WS Report	CC Street	15-Feb-07	31-Jul-07	120000	120000	120000	120000	Completed	Rohat
Xen(Panchayati Raj), Sonipat	BADHANA	ZP-SGRY	Street	10-Aug-05	21-Feb-06	75964	75964	75964	75964	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	BADHANA	HRDF	CC Street	28-Feb-06	31-Oct-06	140000	140000	140000	142192	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	BADHANA	HRDF	Repair of GHS	22-Jun-06	31-Jul-07	911000	911000	911000	911000	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	BADHANA	TFC	Const. Of Nala waste water	08-Jan-07	30-Jun-07	30000	30000	30000	30000	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	KAKROI	Misc	Patwar Khana	31-Mar-08	31-Aug-08	192400	192400	192400	192400	Completed	Rohat
Xen(Panchayati Raj), Sonipat	BADHANA	HRDF	CC Street	14-Mar-07	13-Jun-07	360000	360000	360000	303817	Completed	Sonipat

Xen(Panchayati Raj), Sonipat	BADHANA	ZP-SGRY	Rasta	01-Mar-07	31-Mar-07	40000	40000	40000	42532	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	BAGHRU	ZP-SGRY	Street	01-Mar-07	15-Sep-08	40000	40000	40000	40256	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	BHATANA ZAFRABAD	ZP-SGRY	Street	01-Nov-06	30-Nov-06	9000	9000	9000	8984	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	BHATGAON DUHGRAN	HRDF	Repair of GHS	19-Jun-06	22-Sep-06	627000	627000	627000	627000	Completed	Rohat
Xen(Panchayati Raj), Sonipat	BHATGAON DUHGRAN	TFC	Const of Nala	31-Mar-07	30-Jun-07	40000	40000	40000	40000	Completed	Rohat
Xen(Panchayati Raj), Sonipat	BHATGAON DUHGRAN	ZP-SGRY	Nala & Street	01-Mar-07	31-Mar-07	100000	100000	100000	98116	Completed	Rohat
Xen(Panchayati Raj), Sonipat	BHATGAON MALYAN	LADT	Pav. Of Street	01-Jan-08	31-Jul-08	1000000	1000000	1000000	500000	In Progress	Rohat
Xen(Panchayati Raj), Sonipat	BHATGAON MALYAN	ZP-SGRY	Digging of Pond & Filling	01-Mar-06	30-Mar-06	100000	100000	100000	99900	Completed	Rohat
Xen(Panchayati Raj), Sonipat	BAYANPUR	HRDF	Repair of GPS	01-Oct-06	31-Oct-06	69500	69500	69500	68085	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	BAYANPUR	HRDF	CC Street	28-Feb-06	30-Oct-06	281000	281000	281000	298945	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	BAYANPUR	HRDF	Repair of GHS	09-Jun-06	08-Jan-08	505000	505000	505000	505000	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	BAYANPUR	ZP-SGRY	Street	01-Mar-07	31-Mar-07	60000	60000	60000	57782	Completed	Sonipat

Xen(Panchayati Raj), Sonipat	BAYANPUR	ZP-SGRY	Earth filling	01-Sep-06	30-Sep-06	50000	50000	50000	50228	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	BAYANPUR	HRDF	Pav. Of Street	28-Feb-06	30-Apr-06	245000	245000	245000	240000	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	BAYANPUR	ZP-SGRY	Gali Lakshman to fatak	01-Mar-06	15-Mar-06	17000	17000	17000	17425	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	BAYANPUR	TFC	Const. Of side drain	31-Mar-07	30-Jun-07	20000	20000	20000	24591	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	BAYANPUR	TFC	Const. Of Nalies	20-Dec-07	28-Feb-08	40000	40000	40000	39550	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	KAKROI	LADT	Pav. Of Street	01-Jan-08	15-Sep-08	1000000	1000000	1000000	700000	In Progress	Rohat
Xen(Panchayati Raj), Sonipat	CHATIA AULIA	HRDF	Repair of GHS	10-Jan-07	30-Sep-07	101000	101000	101000	98743	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	CHATIA AULIA	HRDF	CC Street	28-Feb-06	30-Nov-06	280000	280000	280000	280000	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	CHITANA	ZP-SGRY	Pond & Filling in Shamshan Rasta	01-Feb-06	28-Feb-06	54000	54000	54000	54000	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	CHITANA	ZP-SGRY	Pav. Of Street	01-Mar-06	31-Mar-06	98190	98190	98190	98190	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	CHITANA	ZP-SGRY	R/Wall	01-Mar-07	31-Mar-07	50000	50000	50000	150875	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	CHITANA	TFC	Const. Of Nala	27-Feb-08	15-Aug-08	75000	75000	75000	75000	Completed	Sonipat

Xen(Panchayati Raj), Sonipat	CHITANA	HRDF	CC Street	20-Jun-08	19-Sep-08	400000	400000	400000	380000	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	DEVRU	HRDF	Repair of GPS	01-Dec-06	31-Dec-06	107000	107000	107000	107000	Completed	Kailana
Xen(Panchayati Raj), Sonipat	KAREWARI	HRDF	Pav. Of Street	01-Jan-08	31-May-08	1000000	1000000	1000000	1000000	Completed	Rohat
Xen(Panchayati Raj), Sonipat	DEEPALPUR	HRDF	Repair of GSSS	01-Jun-06	31-Dec-06	387000	387000	387000	387817	Completed	Rai
Xen(Panchayati Raj), Sonipat	DODWA	HRDF	Repair of GMS	19-Jul-06	31-Jul-07	388000	388000	388000	369400	Completed	Gohana
Xen(Panchayati Raj), Sonipat	DODWA	HRDF	CC Street	23-Apr-07	15-Mar-08	559000	559000	500000	539453	Completed	Gohana
Xen(Panchayati Raj), Sonipat	DODWA	HRDF	CC Street	01-Jun-08	30-Sep-08	1000000	1000000	500000	600000	In Progress	Gohana
Xen(Panchayati Raj), Sonipat	GARHI BAKHTAWARPUR	TFC	Hand pump 2Nos	08-Jan-07	30-Jun-07	50000	50000	50000	50141	Completed	Rai
Xen(Panchayati Raj), Sonipat	GARHI BAKHTAWARPUR	ZP-SGRY	Handpump	21-Dec-06	26-Dec-06	53803	53803	53803	53803	Completed	Rai
Xen(Panchayati Raj), Sonipat	GARHI BAKHTAWARPUR	ZP-SGRY	Handpump	14-Mar-07	15-Mar-07	26338	26338	26338	26338	Completed	Rai
Xen(Panchayati Raj), Sonipat	GUHNA	ZP-SGRY	Khel	01-Mar-07	31-Mar-07	22289	22289	22289	22289	Completed	Gohana
Xen(Panchayati Raj), Sonipat	GUHNA	LADT	Pav. Of Street	13-Jul-07	31-Jan-08	1000000	1000000	1000000	950000	Completed	Gohana

Xen(Panchayati Raj), Sonipat	KHIJARPUR JAT MAJRA	WS Report	CC Street	15-Feb-07	31-May-07	100000	100000	100000	93082	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	HARSANA KHURD	HRDF	Repair of GHS	07-Jul-06	30-Sep-07	431000	431000	431000	431000	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	HULLAHERI	HRDF	Repair of GHS	25-May-06	31-Oct-07	199000	199000	199000	186386	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	JAHARI	HRDF	Pav. Of Way	28-Feb-06	30-Apr-06	206000	206000	206000	209703	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	JAHARI	HRDF	Pav. Of Street	01-Jul-08	30-Sep-08	324000	324000	324000	1500000	In Progress	Sonipat
Xen(Panchayati Raj), Sonipat	JAINPUR	ZP-SGRY	2 No's hand Pump	25-Mar-06	27-Mar-06	48940	48940	48940	48940	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	JAINPUR	ZP-SGRY	Three Hand pump	03-Oct-05	09-Oct-05	72761	72761	72761	72761	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	JAINPUR	TFC	Hand Pump	08-Jan-07	30-Jun-07	25000	25000	25000	24773	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	JAINPUR	LADT	Pav. Of Street	13-Jul-07	31-Jan-08	1000000	1000000	1000000	900000	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	KHIJARPUR JAT MAJRA	LADT	Pav. Of Street	01-Jan-08	15-Sep-08	1000000	1000000	1000000	200000	In Progress	Sonipat
Xen(Panchayati Raj), Sonipat	JUAN I	HRDF	Repair of GSSS	01-Sep-06	30-Sep-06	56000	56000	56000	57388	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	JUAN I	HRDF	CC Street	30-Mar-07	30-Sep-08	462000	462000	462000	248824	In Progress	Sonipat

Xen(Panchayati Raj), Sonipat	JUAN II	HRDF	CC Street	28-Feb-06	31-Aug-06	234300	234300	234300	239149	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	KABIRPUR	HRDF	Repair of GPS	17-Oct-06	31-Jan-08	462500	462500	231250	246222	Completed	Rai
Xen(Panchayati Raj), Sonipat	KABIRPUR	LADT	Pav. Of Street	13-Jul-07	30-Nov-07	1000000	1000000	1000000	1000000	Completed	Rai
Xen(Panchayati Raj), Sonipat	KAKROI	HRDF	Repair of GPS	19-Jan-07	31-Mar-07	146225	146225	146225	146593	Completed	Rohat
Xen(Panchayati Raj), Sonipat	KAKROI	ZP-SGRY	Rasta Kakroi to Tiharwala	31-Jan-06	18-Feb-06	300000	300000	300000	308390	Completed	Rohat
Xen(Panchayati Raj), Sonipat	KAKROI	ZP-SGRY	Room of GPS	10-Oct-05	21-Feb-06	141000	141000	141000	141243	Completed	Rohat
Xen(Panchayati Raj), Sonipat	KAKROI	TFC	Facility of Submercybl pump	31-Mar-07	30-Jun-07	30000	30000	30000	30000	Completed	Rohat
Xen(Panchayati Raj), Sonipat	KAKROI	LADT	Dranins of waste water	30-Mar-06	31-Mar-07	40000	40000	40000	40000	Completed	Rohat
Xen(Panchayati Raj), Sonipat	KAKROI	TFC	Const. Of Nala of waste water	08-Jan-07	30-Jun-07	40000	40000	40000	40000	Completed	Rohat
Xen(Panchayati Raj), Sonipat	KAKROI	ZP-SGRY	Street	01-Mar-07	31-Mar-07	76227	76227	76227	76227	Completed	Rohat
Xen(Panchayati Raj), Sonipat	KILORAD	LADT	Pav. Of Street	01-Jan-08	15-Sep-08	1000000	1000000	1000000	300000	In Progress	Sonipat
Xen(Panchayati Raj), Sonipat	LEHRARA	HRDF	Pav. Of Street	01-Jan-08	31-May-08	1000000	1000000	1000000	990000	Completed	Sonipat

Xen(Panchayati Raj), Sonipat	KAKROI	TFC	Const. Of side Drain	20-Dec-07	15-May-08	30000	30000	30000	10000	Completed	Rohat
Xen(Panchayati Raj), Sonipat	KAKROI	TFC	Const. Of Nali	20-Dec-07	15-May-08	80000	80000	80000	80000	Completed	Rohat
Xen(Panchayati Raj), Sonipat	KAKROI	TFC	Const. Of Nala of waste water	27-Feb-08	15-May-08	120000	120000	120000	120000	Completed	Rohat
Xen(Panchayati Raj), Sonipat	KAKROI	HRDF	Const. Of B/Wall	07-Jan-08	30-Nov-08	927000	927000	500000	450000	In Progress	Rohat
Xen(Panchayati Raj), Sonipat	KAKROI	HRDF	CC Street	07-Jan-08	30-Nov-08	2048000	2048000	1024000	400000	In Progress	Rohat
Xen(Panchayati Raj), Sonipat	KUMASPUR	LADT	Pav. Of Street	13-Jul-07	30-Nov-07	1000000	1000000	1000000	1000000	Completed	Rai
Xen(Panchayati Raj), Sonipat	MACHRAULA	LADT	Pav. Of Street	01-Jan-08	15-Sep-08	1000000	1000000	1000000	800000	In Progress	Rai
Xen(Panchayati Raj), Sonipat	KHIJARPUR JAT MAJRA	HRDF	CC Street	11-Dec-06	31-Jan-07	140000	140000	140000	138969	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	KHIJARPUR JAT MAJRA	TFC	Const. Of Nala	31-Mar-07	30-Jun-07	80000	80000	80000	80000	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	KHIJARPUR JAT MAJRA	TFC	Const. Of Nali	08-Jan-07	15-Sep-08	100000	100000	100000	100000	In Progress	Sonipat
Xen(Panchayati Raj), Sonipat	KHIJARPUR JAT MAJRA	TFC	Busting Station	27-Feb-08	30-Sep-08	85000	85000	85000	30000	In Progress	Sonipat
Xen(Panchayati Raj), Sonipat	KHIJARPUR JAT MAJRA	TFC	Const. Of Nala	20-Dec-07	30-Sep-08	100000	100000	100000	50000	In Progress	Sonipat

Xen(Panchayati Raj), Sonipat	KHIJARPUR JAT MAJRA	TFC	Const. Of Nala	28-Feb-08	30-Sep-08	100000	100000	100000	0	In Progress	Sonipat
Xen(Panchayati Raj), Sonipat	KILORAD	HRDF	CC Street	23-Apr-07	22-Jul-07	521000	521000	500000	491919	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	MACHRAULA	ZP-SGRY	One Hand Pump	07-Oct-05	15-Oct-05	24420	24420	24420	24420	Completed	Rai
Xen(Panchayati Raj), Sonipat	MAHIPUR	ZP-SGRY	Pav. Of Street	01-Feb-06	10-Feb-06	34500	34500	34500	34500	Completed	Rohat
Xen(Panchayati Raj), Sonipat	MAHIPUR	ZP-SGRY	Digging of Pond	01-Dec-06	31-Dec-06	50000	50000	50000	47080	Completed	Rohat
Xen(Panchayati Raj), Sonipat	MAHRA	HRDF	Repair of GSSS	01-Jun-06	28-Feb-07	339000	339000	339000	339000	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	MAHRA	HRDF	CC Street	23-Apr-07	22-Jul-07	400000	400000	400000	320348	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	MALIKPUR	HRDF	Repair of GHS	03-Jul-06	20-Oct-06	343800	343800	343800	361496	Completed	Rai
Xen(Panchayati Raj), Sonipat	MALIKPUR	TFC	Hand pump 2Nos	08-Jan-07	30-Jun-07	50000	50000	50000	50482	Completed	Rai
Xen(Panchayati Raj), Sonipat	MALIKPUR	ZP-SGRY	Hand Pump	15-Mar-07	19-Mar-07	79014	79014	79014	79014	Completed	Rai
Xen(Panchayati Raj), Sonipat	MALIKPUR	HRDF	CC Street	14-Mar-07	13-Jun-07	345000	345000	345000	330000	Completed	Rai
Xen(Panchayati Raj), Sonipat	MALIKPUR	LADT	Pav. Of Street	13-Jul-07	31-Jan-08	1000000	1000000	1000000	800000	Completed	Rai

Xen(Panchayati Raj), Sonipat	MALIKPUR	TFC	Hand Pump	27-Feb-08	15-Jul-08	150000	150000	150000	150000	Completed	Rai
Xen(Panchayati Raj), Sonipat	MUKIMPUR	LADT	Pav. Of Street	13-Jul-07	31-Dec-07	1000000	1000000	1000000	1000000	Completed	Rai
Xen(Panchayati Raj), Sonipat	MEHLANA	HRDF	Repair of GHS	22-Jun-06	30-Sep-06	774000	774000	774000	650000	Completed	Rohat
Xen(Panchayati Raj), Sonipat	MEHLANA	ZP-SGRY	Rasta Peer Baba	01-Nov-05	30-Nov-05	50000	50000	50000	41070	Completed	Rohat
Xen(Panchayati Raj), Sonipat	MEHLANA	ZP-SGRY	Street	01-Mar-07	31-Mar-07	36648	36648	36648	36648	Completed	Rohat
Xen(Panchayati Raj), Sonipat	MEHLANA	TFC	Const. Nala	08-Jan-07	30-Jun-07	40000	40000	40000	40000	Completed	Rohat
Xen(Panchayati Raj), Sonipat	MAHRA	LADT	Pav. Of Street	01-Jan-08	31-Jul-08	1000000	1000000	1000000	800000	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	MOHANA	ZP-SGRY	Street	20-Mar-06	31-Mar-06	40800	40800	40800	40800	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	MOHANA	LADT	Dranins of waste water	30-Mar-06	30-Sep-06	45000	45000	45000	45000	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	MOHANA	ZP-SGRY	Digging of Pond	01-Mar-06	25-Mar-06	49680	49680	49680	49680	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	MOHANA	TFC	Const of Nala	08-Jan-07	30-Jun-07	80000	80000	80000	90904	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	MOHANA	HRDF	Repair of GHS	12-Jun-06	12-Oct-07	1277000	1277000	1277000	1237606	Completed	Sonipat

Xen(Panchayati Raj), Sonipat	MOHANA	ZP-SGRY	Street	01-Sep-06	30-Sep-06	80031	80031	80031	80031	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	MOHANA	DP	Const. Of General chopal	04-Aug-06	31-Dec-06	200000	200000	200000	215012	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	MOHANA	HRDF	CC Street	23-Apr-07	30-Nov-07	416000	416000	416000	387291	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	MOHANA	ZP-SGRY	School Room	01-Mar-07	31-Mar-07	130000	130000	130000	123695	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	MOHANA	TFC	Const of PWD Road to Pond	27-Feb-08	15-May-08	100000	100000	100000	94246	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	MURTHAL	LADT	Hand pump 2Nos	30-Mar-06	28-Apr-06	60000	60000	60000	56242	Completed	Rai
Xen(Panchayati Raj), Sonipat	MURTHAL	HRDF	Repair of GPS	18-Oct-06	29-Jan-07	205595	205595	205595	180000	Completed	Rai
Xen(Panchayati Raj), Sonipat	MURTHAL	ZP-SGRY	R/Wall	01-Nov-05	26-Feb-06	340000	340000	340000	338240	Completed	Rai
Xen(Panchayati Raj), Sonipat	MURTHAL	TFC	Const. Of side drain	31-Mar-07	30-Jun-07	40000	40000	40000	40000	Completed	Rai
Xen(Panchayati Raj), Sonipat	MURTHAL	TFC	Water Tank	31-Mar-07	30-Jun-07	60000	60000	60000	60000	Completed	Rai
Xen(Panchayati Raj), Sonipat	MURTHAL	TFC	Samarsibal Pump	08-Jan-07	30-Jun-07	100000	100000	100000	100901	Completed	Rai
Xen(Panchayati Raj), Sonipat	MURTHAL	ZP-SGRY	Rasta	01-Mar-07	31-Mar-07	70000	70000	70000	67696	Completed	Rai

Xen(Panchayati Raj), Sonipat	MURTHAL	ZP-SGRY	Rasta & Tubewell	01-Oct-06	31-Mar-06	260000	260000	260000	251623	Completed	Rai
Xen(Panchayati Raj), Sonipat	MURTHAL	ZP-SGRY	Water Tank	01-Mar-07	31-Mar-07	35000	35000	35000	38044	Completed	Rai
Xen(Panchayati Raj), Sonipat	MURTHAL	TFC	Const. Of Nala/Nali	27-Feb-08	15-Sep-08	80000	80000	80000	30000	In Progress	Rai
Xen(Panchayati Raj), Sonipat	MURTHAL	HRDF	CC Street	20-Sep-07	31-Dec-07	398000	398000	398000	314082	Completed	Rai
Xen(Panchayati Raj), Sonipat	MURTHAL	HRDF	CC Street	22-Dec-07	31-Mar-08	844000	844000	500000	733000	Completed	Rai
Xen(Panchayati Raj), Sonipat	MURTHAL	HRDF	Const. Of CC Path	22-Sep-07	30-Nov-07	845000	845000	500000	600000	Completed	Rai
Xen(Panchayati Raj), Sonipat	MURTHAL	HRDF	Const. Of CC Phrini	15-Nov-07	31-Mar-08	1354000	1354000	677000	1036123	Completed	Rai
Xen(Panchayati Raj), Sonipat	MURTHAL	HRDF	Wall of Govt.Girls College	01-Apr-08	30-Sep-08	1373000	1373000	1373000	950000	In Progress	Rai
Xen(Panchayati Raj), Sonipat	NAINATATARPUR	HRDF	Repair of GMS	07-Nov-06	30-Jun-07	274000	274000	274000	274000	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	NANDNAUR	ZP-SGRY	Harijan street	04-Dec-05	31-Dec-05	36472	36472	36472	36472	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	NANDNAUR	LADT	Pav. Of Street	13-Jul-07	15-Apr-08	1000000	1000000	1000000	950000	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	NANGAL KHURD	HRDF	Repair og GMS	22-Jun-06	08-Jun-07	363000	363000	363000	357027	Completed	Rai

Xen(Panchayati Raj), Sonipat	PINANA	HRDF	Pav.of Street	21-Mar-06	31-Dec-06	362800	362800	362800	362800	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	PINANA	HRDF	Repair of GHS	22-Jun-06	30-Jun-07	491000	491000	491000	506777	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	PINANA	HRDF	CC Street	23-Apr-07	22-Jul-07	480000	480000	480000	482296	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	PINANA	HRDF	CC Street	01-Jul-08	30-Sep-08	574000	574000	500000	573000	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	MUKIMPUR	LADT	Pav. Of Street	01-Jan-08	15-Sep-08	1000000	1000000	1000000	0	In Progress	Rai
Xen(Panchayati Raj), Sonipat	RATTANGARH	ZP-SGRY	Street	01-Mar-07	31-Mar-07	39295	39295	39295	39295	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	RATTANGARH	HRDF	Pav of Rasta	14-Mar-07	30-Nov-07	457500	457500	457500	429216	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	REWLI	HRDF	CC Gali	01-Jul-08	30-Sep-08	384000	384000	384000	384000	Completed	Kailana
Xen(Panchayati Raj), Sonipat	ROLAD LATIF PUR	HRDF	Pav Of Samshan rasta	23-Apr-07	22-Jul-07	339000	339000	339000	309429	Completed	Gohana
Xen(Panchayati Raj), Sonipat	ROLAD LATIF PUR	TFC	Handpump	20-Dec-07	15-Sep-08	50000	50000	50000	0	In Progress	Gohana
Xen(Panchayati Raj), Sonipat	ROLAD LATIF PUR	HRDF	CC Street	01-Jun-08	30-Sep-08	1000000	1000000	500000	800000	In Progress	Gohana
Xen(Panchayati Raj), Sonipat	SALAR PUR MAJRA	ZP-SGRY	Pond & Filling in Street	01-Jan-06	28-Jan-06	152190	152190	152190	152190	Completed	Sonipat

Xen(Panchayati Raj), Sonipat	SALAR PUR MAJRA	HRDF	Repair of GMS	28-Aug-06	31-Mar-07	536000	228000	228000	253057	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	SALAR PUR MAJRA	HRDF	CC Street	21-Mar-06	30-Sep-06	350000	350000	350000	350000	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	SALAR PUR MAJRA	HRDF	CC Street	03-May-06	31-Oct-06	375000	375000	375000	375000	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	SALAR PUR MAJRA	HRDF	CC Street	30-Mar-07	02-Jul-08	829000	829000	829000	725361	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	SALAR PUR MAJRA	HRDF	R/Wall Cow Ghat	20-Jun-08	30-Sep-08	347000	347000	347000	50000	In Progress	Sonipat
Xen(Panchayati Raj), Sonipat	SALAR PUR MAJRA	HRDF	CC Street	01-Jul-08	30-Sep-08	632000	632000	500000	400000	In Progress	Sonipat
Xen(Panchayati Raj), Sonipat	MEHLANA	LADT	Pav. Of Street	01-Jan-08	15-Sep-08	1000000	1000000	1000000	500000	In Progress	Rohat
Xen(Panchayati Raj), Sonipat	SANDAL KALAN	HRDF	Repair of GHS	06-Sep-06	31-Oct-06	255000	255000	255000	265822	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	SANDAL KALAN	ZP-SGRY	Street	01-Mar-07	31-Mar-07	50000	50000	50000	49648	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	SANDAL KHURD	HRDF	CC Street	20-Jun-08	19-Sep-08	493000	493000	493000	400000	In Progress	Sonipat
Xen(Panchayati Raj), Sonipat	SANDAL NIWADA	HRDF	CC Street	30-Mar-07	29-Jul-07	423000	423000	423000	416144	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	SANDAL NIWADA	HRDF	CC Street	30-Mar-07	15-Jul-08	717000	717000	500000	501115	Completed	Sonipat

Xen(Panchayati Raj), Sonipat	SHAHPUR TURK	HRDF	Repair of GHS	30-Jun-06	28-Feb-07	361000	361000	361000	361000	Completed	Kailana
Xen(Panchayati Raj), Sonipat	SAHZADPUR	HRDF	CC Street	28-Feb-06	22-Sep-06	217000	217000	217000	268727	Completed	Kailana
Xen(Panchayati Raj), Sonipat	Sonipat	DP	Park & Water Facilities	30-Mar-06	20-Apr-06	50000	50000	50000	18229	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	Sonipat	DP	CC Street	30-Jan-06	31-Jul-06	60000	60000	60000	70693	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	Sonipat	DP	Pav. Of Street	30-Jan-06	31-Aug-06	75000	75000	75000	76502	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	Sonipat	DP	CC Street	30-Mar-06	21-Jul-06	75000	75000	75000	67833	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	Sonipat	DP	CC Street	30-Mar-06	31-Mar-07	80000	80000	80000	74519	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	Sonipat	MPLAD	CC Road	30-Jun-05	31-Aug-05	91000	91000	91000	91000	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	Sonipat	MPLAD	Const. Of Samshanghat	08-Aug-05	31-Oct-05	100000	100000	100000	100885	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	Sonipat	DP	Repair of Panchayat Bhawan	30-Jan-06	02-Mar-07	200000	200000	200000	200000	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	Sonipat	DP	Const. Of Nala	30-Mar-06	31-May-07	270000	270000	270000	296432	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	Sonipat	DP	Const. Of Nala	30-Jan-06	31-May-07	300000	300000	300000	300000	Completed	Sonipat

Xen(Panchayati Raj), Sonipat	Sonipat	DP	Const. Of culvert	13-Apr-06	17-Aug-07	10000	10000	10000	8190	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	Sonipat	MPLAD	/Building Sr. Sec School	25-Mar-08	15-Jul-08	300000	300000	300000	290177	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	Sonipat	Misc	DRDA Building	07-Jul-07	31-Jul-08	2000000	2000000	1300000	1300000	In Progress	Sonipat
Xen(Panchayati Raj), Sonipat	Sonipat	Misc	Traning lab Sonipat	07-Jul-07	31-Jul-08	1600000	1600000	1600000	1200000	In Progress	Sonipat
Xen(Panchayati Raj), Sonipat	TAJPUR	ZP-SGRY	Three Hand pump	07-Oct-05	15-Oct-05	72761	72761	72761	72761	Completed	Rai
Xen(Panchayati Raj), Sonipat	TAJPUR	HRDF	Repair of GSSS	03-Jul-06	31-Jul-07	257600	257600	257600	258176	Completed	Rai
Xen(Panchayati Raj), Sonipat	TAJPUR	TFC	Hand Pump	08-Jan-07	30-Jun-07	25000	25000	25000	25439	Completed	Rai
Xen(Panchayati Raj), Sonipat	TAJPUR	LADT	Pav. Of Street	13-Jul-07	20-Dec-07	1000000	1000000	1000000	960000	Completed	Rai
Xen(Panchayati Raj), Sonipat	THARIA	HRDF	CC Street	31-Mar-06	31-Aug-06	222000	222000	222000	227441	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	THARU	HRDF	CC Street	28-Feb-06	30-Jun-06	248400	248400	248400	252161	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	THARU	HRDF	Repair of GMS	01-Jun-06	30-Sep-07	345000	345000	345000	345000	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	THARU	HRDF	CC Street	14-Mar-07	13-Jun-07	392000	392000	392000	318885	Completed	Sonipat

Xen(Panchayati Raj), Sonipat	THARU	HRDF	CC Street	25-Jun-08	24-Sep-08	581000	581000	500000	200000	In Progress	Sonipat
Xen(Panchayati Raj), Sonipat	TIHAR KALAN	ZP-SGRY	Filling & Rasta	01-Mar-06	31-Mar-06	50000	50000	50000	50020	Completed	Rai
Xen(Panchayati Raj), Sonipat	TIHAR KALAN	ZP-SGRY	Street	01-Mar-07	31-Mar-07	50000	50000	50000	48737	Completed	Rai
Xen(Panchayati Raj), Sonipat	TIHAR KALAN	ZP-SGRY	Street	01-Mar-07	31-Mar-07	60000	60000	60000	65558	Completed	Rai
Xen(Panchayati Raj), Sonipat	TIHAR KALAN	HRDF	R/Wall	20-Mar-08	30-Sep-08	325000	325000	325000	0	In Progress	Rai
Xen(Panchayati Raj), Sonipat	TIHAR KHURD	HRDF	CC Street	20-Mar-08	31-Jul-08	405000	405000	405000	390000	Completed	Rai
Xen(Panchayati Raj), Sonipat	TIKOLA	ZP-SGRY	2No's Hand Pump	25-Mar-06	27-Mar-06	48940	48940	48940	48940	Completed	Rai
Xen(Panchayati Raj), Sonipat	TIKOLA	ZP-SGRY	Three Hand pump	03-Oct-05	31-Oct-05	72261	72261	72261	72261	Completed	Rai
Xen(Panchayati Raj), Sonipat	TIKOLA	TFC	Hand Pump	08-Jan-07	30-Jun-07	25000	25000	25000	25241	Completed	Rai
Xen(Panchayati Raj), Sonipat	TIKOLA	ZP-SGRY	Hand Pump	25-Dec-06	30-Dec-06	78004	78004	78004	78004	Completed	Rai
Xen(Panchayati Raj), Sonipat	TIKOLA	TFC	Hand Pump 4NO's	31-Mar-07	30-Jun-07	104000	104000	104000	104598	Completed	Rai
Xen(Panchayati Raj), Sonipat	TIKOLA	HRDF	CC Street	07-Feb-07	06-May-07	464000	464000	464000	445452	Completed	Rai

Xen(Panchayati Raj), Sonipat	TIKOLA	LADT	Pav. Of Street	13-Jul-07	01-Dec-07	1000000	1000000	1000000	9890000	Completed	Rai
Xen(Panchayati Raj), Sonipat	TIKOLA	ZP-SGRY	Street	01-Feb-07	28-Feb-07	50000	50000	50000	66212	Completed	Rai
Xen(Panchayati Raj), Sonipat	MOHANA	WS Report	Const. Of Bc chopal	15-Feb-07	31-May-07	100000	100000	100000	105763	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	MOHANA	LADT	Pav. Of Street	01-Jan-08	15-Sep-08	1000000	1000000	1000000	0	In Progress	Sonipat
Xen(Panchayati Raj), Sonipat	MURTHAL	WS Report	Const. Of water tank	15-Feb-07	10-Jun-07	30000	30000	30000	30000	Completed	Rai
Xen(Panchayati Raj), Sonipat	MURTHAL	WS Report	Const. Of Khel	15-Feb-07	10-Jun-07	70000	70000	70000	70000	Completed	Rai
Xen(Panchayati Raj), Sonipat	MURTHAL	LADT	Pav. Of Street	01-Jan-08	15-Sep-08	1000000	1000000	1000000	900000	In Progress	Rai
Xen(Panchayati Raj), Sonipat	NANGAL KHURD	HRDF	Pav. Of Street	01-Jan-08	31-May-08	1000000	1000000	1000000	956000	Completed	Rai
Xen(Panchayati Raj), Sonipat	PINANA	LADT	Pav. Of Street	01-Jan-08	15-Sep-08	1000000	1000000	1000000	0	In Progress	Sonipat
Xen(Panchayati Raj), Sonipat	PINANA	VETY	Reconst. Of GVH	25-Jun-08	24-Dec-08	2100000	2100000	2100000	1050000	In Progress	Sonipat
Xen(Panchayati Raj), Sonipat	RAIPUR	HRDF	Pav. Of Street	01-Jan-08	31-May-08	1000000	1000000	1000000	830000	Completed	Rai
Xen(Panchayati Raj), Sonipat	RATTANGARH	HRDF	Pav. Of Street	01-Jan-08	31-May-08	1000000	1000000	1000000	975000	Completed	Sonipat

Xen(Panchayati Raj), Sonipat	REWLI	WS Report	Earth filling	11-Dec-07	31-Mar-08	176000	176000	176000	175695	Completed	Kailana
Xen(Panchayati Raj), Sonipat	REWLI	HRDF	Pav. Of Street	01-Jan-08	31-May-08	1000000	1000000	1000000	816000	Completed	Kailana
Xen(Panchayati Raj), Sonipat	KUMASPUR	TFC	Submercyble Pump & Hand Pump	20-Dec-07	15-Apr-08	100000	100000	100000	101796	Completed	Rai
Xen(Panchayati Raj), Sonipat	ROLAD LATIF PUR	HRDF	Pav. Of Street	01-Jan-08	31-May-08	1000000	1000000	1000000	900000	Completed	Gohana
Xen(Panchayati Raj), Sonipat	SALAR PUR MAJRA	LADT	Pav. Of Street	01-Jan-08	15-Aug-08	1000000	1000000	1000000	200000	In Progress	Sonipat
Xen(Panchayati Raj), Sonipat	SALIMSAR TURALI	HRDF	Pav. Of Street	01-Jan-08	31-Jul-08	1000000	1000000	1000000	950000	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	SALIMSER MAJRA	LADT	Pav. Of Street	01-Jan-08	15-Sep-08	1000000	1000000	1000000	300000	In Progress	Rohat
Xen(Panchayati Raj), Sonipat	SANDAL KALAN	WS Report	Hanp pump	15-Feb-07	05-Apr-07	25000	25000	25000	26419	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	SANDAL KALAN	LADT	Pav. Of Street	01-Jan-08	15-Sep-08	1000000	1000000	1000000	400000	In Progress	Sonipat
Xen(Panchayati Raj), Sonipat	SANDAL KHURD	LADT	Pav. Of Street	01-Jan-08	31-Jul-08	1000000	1000000	1000000	9900000	In Progress	Sonipat
Xen(Panchayati Raj), Sonipat	SHAHPUR TURK	HRDF	Pav. Of Street	01-Jan-08	31-May-08	1000000	1000000	1000000	886000	Completed	Kailana
Xen(Panchayati Raj), Sonipat	SAHZADPUR	HRDF	Pav. Of Street	01-Jan-08	31-May-08	1000000	1000000	1000000	1000000	Completed	Kailana

Xen(Panchayati Raj), Sonipat	Sonipat	Misc	Kot Sonipat School Repair	29-Apr-05	31-Mar-07	191700	191700	191700	192346	Completed	Sonipat
Xen(Panchayati Raj), Sonipat	TAJPUR	VETY	VETY Hospital	25-Jun-08	24-Dec-08	2100000	2100000	0	0	In Progress	Rai
Xen(Panchayati Raj), Sonipat	THARIA	LADT	Pav. Of Street	01-Jan-08	15-Sep-08	1000000	1000000	1000000	600000	In Progress	Sonipat
Xen(Panchayati Raj), Sonipat	THARU	LADT	Pav. Of Street	01-Jan-08	15-Sep-08	1000000	1000000	1000000	400000	In Progress	Sonipat
Xen(Panchayati Raj), Sonipat	TIHAR KALAN	LADT	Pav. Of Street	01-Jan-08	15-Sep-08	1000000	1000000	1000000	250000	In Progress	Rai
Xen(Panchayati Raj), Sonipat	AULDEPUR	LADT	Pav. Of Street	01-Jan-08	15-Sep-08	1000000	1000000	1000000	400000	In Progress	Sonipat
PWD(B&R), Prov.-I, Sonipat	JUAN I	4210(Med.	of Building of Community Health Centre	31-Aug-08		35521000	35521000	22867000	22867000	In Progress	Sonipat
S.E. Public Health, Sonipat	BHATGAON MALYAN	NABARD	Sch. Bhatgaon Gp. Of 3 Nos.	01-Oct-07	30-Sep-09	24087000	24087000	14080000	7444000	In Progress	Rohat
S.E. Public Health, Sonipat	BADHANA	NABARD	Independent W/W in village Bhadana	01-Dec-07	31-Mar-09	9690000	9690000	5660000	4438000	In Progress	Sonipat
S.E. Public Health, Sonipat	FAZILPUR	NABARD	Aug. W/S Scheme Fazil Pur	01-Dec-07	31-Dec-08	2291000	2291000	1660000	792000	In Progress	Rai
S.E. Public Health, Sonipat	KAKROI	AUG W/S	Aug. W/S Scheme Kakroi	31-Dec-07	31-Mar-09	5940000	5940000	2500000	4804000	In Progress	Rohat
S.E. Public Health, Sonipat	BHATGAON DUHGRAN	IGDWS	connection to S.C house hold	01-Apr-08	31-Mar-09	9735000	9735000	5840000	2370000	In Progress	Rohat

S.E. Public Health, Sonipat	PINANA	ARWSP	W/S Sch Pinana W/W	16-Jul-08	14660000	14660000	3700000	9783000	In Progress	Sonipat
DPC, SSA, Sonipat	JUAN I	SSA	cluster resource centre	31-Jul-08	200000	200000		200000	Completed	Sonipat
DPC, SSA, Sonipat	JUAN I	SSA	b/Wall cluster resource centre		400000	400000		400000	Completed	Sonipat
DPC, SSA, Sonipat	KAREWARI	SSA	cluster resource centre		200000	200000	200000	200000	Completed	Rohat
DPC, SSA, Sonipat	BHATGAON MALYAN	SSA	Addl. Class Room		203000	203000	203000	203000	Completed	Rohat
DPC, SSA, Sonipat	SHAHPUR TURK	SSA	C.R.C.		200000	200000	200000	200000	Completed	Kailana
DPC, SSA, Sonipat	SALAR PUR MAJRA	SSA	Addl Class Room		203000	203000	203000	203000	Completed	Sonipat
DPC, SSA, Sonipat	MALIKPUR	SSA	Addl. Class Room		203000	203000	203000	203000	Completed	Rai
DPC, SSA, Sonipat	JAINPUR	SSA	Addl. Class Room		203000	203000	203000	203000	Completed	Sonipat
DPC, SSA, Sonipat	MURTHAL	SSA	C.R.C.		200000	200000	200000	200000	Completed	Rai
DPC, SSA, Sonipat	NANDNAUR	SSA	Addl. Class Room		203000	203000	203000	203000	Completed	Sonipat
DPC, SSA, Sonipat	SAHZADPUR	SSA	CRC		200000	200000	200000	200000	Completed	Kailana

DPC, SSA, Sonipat	TAJPUR	SSA	CRC		200000	200000	200000	200000	Completed	Rai
DPC, SSA, Sonipat	KAKROI	SSA	CRC		200000	200000	200000	200000	Completed	Rohat
DPC, SSA, Sonipat	MURTHAL	SSA	b/wall		40000	40000	40000	40000	Completed	Rai
DPC, SSA, Sonipat	TIKOLA	SSA	addl. Clases room		203000	203000	203000	203000	Completed	Rai
DPC, SSA, Sonipat	HARSANA KALAN	SSA	addl. Class Room		203000	203000	203000	203000	Completed	Rai
DPC, SSA, Sonipat	MURTHAL	SSA	b/wall		40000	40000	40000	40000	Completed	Rai
DPC, SSA, Sonipat	GARHI BAKHTAWARPUR	SSA	b/wall		40000	40000	40000	40000	Completed	Rai
DPC, SSA, Sonipat	KAKROI	SSA	Addl. Class room		347000	347000	347000	347000	Completed	Rohat
DPC, SSA, Sonipat	Sonipat	SSA	b/wall		40000	40000	40000	40000	Completed	Sonipat
DPC, SSA, Sonipat	Sonipat	SSA	A.C.R.		186000	186000	186000	186000	Completed	Sonipat
DPC, SSA, Sonipat	JAJI	SSA	b/wall		40000	40000	40000	40000	Completed	Sonipat
DPC, SSA, Sonipat	HULLAHERI	SSA	A.C.R.		374000	374000	347000	347000	Completed	Sonipat

DPC, SSA, Sonipat	MAHRA	SSA	A.C.R.		186000	186000	186000	186000	Completed	Sonipat
DPC, SSA, Sonipat	LUHARI TIBBA	SSA	b/wall		40000	40000	40000	40000	Completed	Sonipat
DPC, SSA, Sonipat	Sonipat	SSA	A.C.R.		347000	347000	347000	347000	Completed	Sonipat
DPC, SSA, Sonipat	MURTHAL	SSA	A.C.R.		186000	186000	186000	186000	Completed	Rai
DPC, SSA, Sonipat	SALIMSER MAJRA	SSA	A.C.R.		186000	186000	186000	186000	Completed	Rohat
DPC, SSA, Sonipat	SANDAL KALAN	SSA	A.C.R.		186000	186000	186000	186000	Completed	Sonipat
DPC, SSA, Sonipat	Sonipat	SSA	A.C.R.		347000	347000	347000	347000	Completed	Sonipat
DPC, SSA, Sonipat	TAJPUR	SSA	A.C.R.		347000	347000	347000	347000	Completed	Rai
DPC, SSA, Sonipat	DEEPALPUR	SSA	b/wall		40000	40000	40000	40000	Completed	Rai
DPC, SSA, Sonipat	Sonipat	SSA	additional class room		347000	347000	347000	347000	Completed	Sonipat
DPC, SSA, Sonipat	JAHARI	SSA	additional class room		186000	186000	186000	186000	Completed	Sonipat
DPC, SSA, Sonipat	KILORAD	SSA	additional class room		186000	186000	186000	186000	Completed	Sonipat

DPC, SSA, Sonipat	Sonipat	SSA	additional class room		347000	347000	347000	347000	Completed	Sonipat
DPC, SSA, Sonipat	NAINATATARPUR	SSA	additional class room		186000	186000	186000	186000	Completed	Sonipat
DPC, SSA, Sonipat	Sonipat	SSA	additional class room		500000	500000	500000	500000	Completed	Sonipat
DPC, SSA, Sonipat	Sonipat	SSA	additional class room		186000	186000	186000	186000	Completed	Sonipat
DPC, SSA, Sonipat	SALAR PUR MAJRA	SSA	additional class room		186000	186000	186000	186000	Completed	Sonipat
DPC, SSA, Sonipat	DEEPALPUR	SSA	additional class room		186000	186000		186000	Completed	Rai
DPC, SSA, Sonipat	Sonipat	SSA	additional class room	31-Aug-08	500000	500000	500000	500000	In Progress	Sonipat
DPC, SSA, Sonipat	Sonipat	SSA	additional class room	31-Aug-08	500000	500000	500000	500000	In Progress	Sonipat
DPC, SSA, Sonipat	LUHARI TIBBA	SSA	Addl. Class Room	31-Aug-08	500000	500000	500000	500000	In Progress	Sonipat
DPC, SSA, Sonipat	THARIA	SSA	Addl. Class room	31-Aug-08	500000	500000			In Progress	Sonipat
DPC, SSA, Sonipat	MOHANA	SSA	Addl. Class Work	31-Aug-08	500000	500000		500000	Completed	Sonipat
DPC, SSA, Sonipat	Sonipat	SSA	Tiolet		20000	20000		20000	Completed	Sonipat

DPC, SSA, Sonipat	RAIPUR	SSA	Tiolet		20000	20000		20000	Completed	Rai
DPC, SSA, Sonipat	Sonipat	SSA	Tiolet		20000	20000		20000	Completed	Sonipat
DPC, SSA, Sonipat	CHATIA AULIA	SSA	additional class room		186000	186000		186000	Completed	Sonipat
DPC, SSA, Sonipat	SHADIPUR	SSA	Tiolet		20000	20000		20000	Completed	Sonipat
DPC, SSA, Sonipat	BAROLI	SSA	toilet		20000	20000		20000	Completed	Rai
DPC, SSA, Sonipat	NANDNAUR	SSA	TOLIET		20000	20000	20000	20000	Completed	Sonipat
DPC, SSA, Sonipat	Sonipat	SSA	Tiolet		20000	20000		20000	Completed	Sonipat
DPC, SSA, Sonipat	TAJPUR	SSA	Tiolet		20000	20000		20000	Completed	Rai
DPC, SSA, Sonipat	TIHAR KALAN	SSA	Tiolet		20000	20000		20000	Completed	Rai
DPC, SSA, Sonipat	BANDEPUR	SSA	toilet		20000	20000		20000	Completed	Sonipat
DPC, SSA, Sonipat	BADHANA	SSA	TOLIET		20000	20000		20000	Completed	Sonipat
DPC, SSA, Sonipat	TIKOLA	SSA	Tiolet		20000	20000		20000	Completed	Rai

DPC, SSA, Sonipat	BAYANPUR	SSA	toilet		20000	20000		20000	Completed	Sonipat
DPC, SSA, Sonipat	LEHRARA	SSA	toilet		20000	20000		20000	Completed	Sonipat
DPC, SSA, Sonipat	Sonipat	SSA	TOLIET		20000	20000		20000	Completed	Sonipat
DPC, SSA, Sonipat	BADHANA	SSA	toilet		20000	20000		20000	Completed	Sonipat
DPC, SSA, Sonipat	Sonipat	SSA	toilet		20000	20000		20000	Completed	Sonipat
DPC, SSA, Sonipat	PINANA	SSA	Tiolet		20000	20000		20000	Completed	Sonipat
DPC, SSA, Sonipat	GARHI BAKHTAWARPUR	SSA	toilet		20000	20000		20000	Completed	Rai
DPC, SSA, Sonipat	NANGAL KHURD	SSA	Tiolet		20000	20000		20000	Completed	Rai
DPC, SSA, Sonipat	Sonipat	SSA	toilet		20000	20000		20000	Completed	Sonipat
DPC, SSA, Sonipat	Sonipat	SSA	Tiolet		20000	20000		20000	Completed	Sonipat
DPC, SSA, Sonipat	MEHLANA	SSA	Tiolet		20000	20000		20000	Completed	Rohat
DPC, SSA, Sonipat	Sonipat	SSA	toilet		20000	20000		20000	Completed	Sonipat

DPC, SSA, Sonipat	Sonipat	SSA	Tiolet		20000	20000		20000	Completed	Sonipat
DPC, SSA, Sonipat	MALIKPUR	SSA	Tiolet		20000	20000		20000	Completed	Rai
DPC, SSA, Sonipat	GARHI HAKIKAT	SSA	tiolet		20000	20000		20000	Completed	Sonipat
DPC, SSA, Sonipat	MAHRA	SSA	Tiolet		20000	20000		20000	Completed	Sonipat
DPC, SSA, Sonipat	MACHRAULA	SSA	Tiolet		20000	20000		20000	Completed	Rai
DPC, SSA, Sonipat	TIKOLA	SSA	tiolet		20000	20000		20000	Completed	Rai
DPC, SSA, Sonipat	MACHRAULA	SSA	tiolet		20000	20000		20000	Completed	Rai
DPC, SSA, Sonipat	GUHNA	SSA	tiolet		20000	20000		20000	Completed	Gohana
DPC, SSA, Sonipat	MACHRAULA	SSA	Tiolet		20000	20000		20000	Completed	Rai
DPC, SSA, Sonipat	HARSANA KALAN	SSA	tiolet		20000	20000		20000	Completed	Rai
DPC, SSA, Sonipat	LEHRARA	SSA	Tiolet		20000	20000		20000	Completed	Sonipat
DPC, SSA, Sonipat	HARSANA KALAN	SSA	tiolet		20000	20000		20000	Completed	Rai

DPC, SSA, Sonipat	KUMASPUR	SSA	Tiolet			20000	20000		20000	Completed	Rai
DPC, SSA, Sonipat	HARSANA KALAN	SSA	toliet			20000	20000		20000	Completed	Rai
DPC, SSA, Sonipat	Sonipat	SSA	Tiolet			20000	20000		20000	Completed	Sonipat
DPC, SSA, Sonipat	HULLAHERI	SSA	toliet			20000	20000		20000	Completed	Sonipat
Xen., Water Services, Rai	JUAN I	Flood Work	clearance of east jua drain from rd 0-	10-Jun-08	30-Jun-08	248000	248000			Not Started	Sonipat
Civil Surgeon, Sonipat	Sonipat	Ganga Ram	Ram Tele Medicine Center at GH			336500	336500	336500	336500	Completed	Sonipat
Civil Surgeon, Sonipat	Sonipat	Sp. Repair	Spl. Repair at GH Sonipat			3600000	3600000	3600000	2941074	In Progress	Sonipat
Civil Surgeon, Sonipat	Sonipat	IPHS	GH Sonipat			2000000	2000000	2000000	2000000	Completed	Sonipat
Civil Surgeon, Sonipat	Sonipat	Arogaya Ko	Cash Assistants to Patients of			700000	700000	700000	176814	In Progress	Sonipat
Civil Surgeon, Sonipat	Sonipat	JSY	Cash Assistants to Mothers of			836100	836100	836100	1081822	In Progress	Sonipat
Civil Surgeon, Sonipat	Sonipat	Janani	Anti Natal- Care, Natal & Post Natal to						4433295	In Progress	Sonipat
Civil Surgeon, Sonipat	Sonipat	Unt. Fund	of Sub Center & purchase of Emergency			1610000	1610000	1610000	355520	In Progress	Sonipat

Civil Surgeon, Sonipat	Sonipat	Immuniz	to Workers for taking Vaccines		411900	411900	411900	555850	In Progress	Sonipat
Civil Surgeon, Sonipat	Sonipat	Unt. Fund	of PHC & purchase of Emergency		2025000	2025000	2025000	1181589	In Progress	Sonipat
Civil Surgeon, Sonipat	Sonipat	AFHCS	Youth Festivals		230200	230200	230200	107100	In Progress	Sonipat
Civil Surgeon, Sonipat	Sonipat	ASHA	been appointed in all the villages		540000	540000	540000	653076	In Progress	Sonipat
Civil Surgeon, Sonipat	Sonipat	VHSC	To maintane the Clean Water Supply		820000	820000	820000		In Progress	Sonipat
Civil Surgeon, Sonipat	Sonipat	Vikalp	Care for BPL Families in Urban Areas		100000	100000	100000	60000	In Progress	Sonipat
Civil Surgeon, Sonipat	Sonipat	Sterli	Cash Assistants to Who have		1938160	1938160	1938160	1630127	In Progress	Sonipat
Civil Surgeon, Sonipat	Sonipat	NSV	Non Scaple Vesectomy		770609	770609	770609	408801	In Progress	Sonipat
Civil Surgeon, Sonipat	Sonipat	PNDT	For IEC		500000	500000	500000	500000	Completed	Sonipat
Civil Surgeon, Sonipat	Sonipat	Health Far	Mela organize for Patients	20-Jan-08	800000	800000	800000	770972	Completed	Sonipat
Civil Surgeon, Sonipat	Sonipat	DeliveryH	Center for institunational Deliveries in		999000	999000	999000	953911	Completed	Sonipat
Civil Surgeon, Sonipat	Sonipat	DeliveryH	Center for institunational Deliveries in		981000	981000	981000	786803	Completed	Sonipat

Civil Surgeon, Sonipat	Sonipat	DeliveryH	Center for institunational Deliveries in		150000	150000	150000	144870	Completed	Sonipat
Deputy Dir., Agriculture, Sonipat	Sonipat	Misc	Pulses & Oilseed Development	31-Mar-06	437200	437200	437200	384441	Completed	Sonipat
Deputy Dir., Agriculture, Sonipat	Sonipat	Misc	Cotton Crop Development	31-Mar-06	570100	570100	570100	490810	Completed	Sonipat
Deputy Dir., Agriculture, Sonipat	Sonipat	Misc	Cereal Crops Development	31-Mar-06	311900	311900	311900	307607	Completed	Sonipat
Deputy Dir., Agriculture, Sonipat	Sonipat	Misc	Vermi- Composting	31-Mar-06	6000	6000	6000	6000	Completed	Sonipat
Deputy Dir., Agriculture, Sonipat	Sonipat	Misc	Maize Crop Development	31-Mar-06	61000	61000	61000	61000	Completed	Sonipat
Deputy Dir., Agriculture, Sonipat	Sonipat	Misc	Bio-Gas Development	31-Mar-06	185500	185500	185500	185500	Completed	Sonipat
Deputy Dir., Agriculture, Sonipat	Sonipat	Misc	Agri. Implements Distribution	31-Mar-06	2372250	2372250	2372250	2372250	Completed	Sonipat
Deputy Dir., Agriculture, Sonipat	Sonipat	Misc	Sugarcane Crop Development	31-Mar-06	760000	760000	760000	760000	Completed	Sonipat
Deputy Dir., Agriculture, Sonipat	Sonipat	Misc	Agriculture Development	31-Mar-06	1625000	1625000	1625000		Completed	Sonipat
Deputy Dir., Agriculture, Sonipat	Sonipat	Misc	Land Leveling & UPGL	31-Mar-06	180000	180000	180000	180000	Completed	Sonipat
Deputy Dir., Agriculture, Sonipat	Sonipat	Misc	Pulses & Oilseed Development	31-Mar-07	527000	527000	527000	330022	Completed	Sonipat

Deputy Dir., Agriculture, Sonipat	Sonipat	Misc	Cotton Crop Development	31-Mar-07	983000	983000	983000	759864	Completed	Sonipat
Deputy Dir., Agriculture, Sonipat	Sonipat	Misc	Cereal Crops Development	31-Mar-07	874800	874800	874800	810355	Completed	Sonipat
Deputy Dir., Agriculture, Sonipat	Sonipat	Misc	Vermi- Composting	31-Mar-07	80000	80000	80000	80000	Completed	Sonipat
Deputy Dir., Agriculture, Sonipat	Sonipat	Misc	Maize Crop Development	31-Mar-07						Sonipat
Deputy Dir., Agriculture, Sonipat	Sonipat	Misc	Bio-Gas Development	31-Mar-07	175000	175000	175000	175000	Completed	Sonipat
Deputy Dir., Agriculture, Sonipat	Sonipat	Misc	Agri. Implements Distribution	31-Mar-07	3752500	3752500	3752500	3752500	Completed	Sonipat
Deputy Dir., Agriculture, Sonipat	Sonipat	Misc	Sugarcane Crop Development	31-Mar-07	2126500	2126500	2126500	2126500	Completed	Sonipat
Deputy Dir., Agriculture, Sonipat	Sonipat	Misc	Agriculture Development	31-Mar-07	2751432	2751432	2751432	2751432	Completed	Sonipat
Deputy Dir., Agriculture, Sonipat	Sonipat	Misc	Land Leveling & UPGL	31-Mar-07	92400	92400	92400	92400	Completed	Sonipat
Deputy Dir., Agriculture, Sonipat	Sonipat	Misc	Pulses & Oilseed Development	31-Mar-08	1398000	1398000	1398000	1139528	Completed	Sonipat
Deputy Dir., Agriculture, Sonipat	Sonipat	Misc	Cotton Crop Development	31-Mar-08	886000	886000	886000	853490	Completed	Sonipat
Deputy Dir., Agriculture, Sonipat	Sonipat	Misc	Cereal Crops Development	31-Mar-08	2568000	2568000	2568000	2539325	Completed	Sonipat

Deputy Dir., Agriculture, Sonipat	Sonipat	Misc	Vermi- Composting	31-Mar-08		129000	129000	129000	129000	Completed	Sonipat
Deputy Dir., Agriculture, Sonipat	Sonipat	Misc	Maize Crop Development	31-Mar-08							Sonipat
Deputy Dir., Agriculture, Sonipat	Sonipat	Misc	Bio-Gas Development	31-Mar-08		121000	121000	121000	121000	Completed	Sonipat
Deputy Dir., Agriculture, Sonipat	Sonipat	Misc	Agri. Implements Distribution	31-Mar-08		4165212	4165212	4165212	4165212	Completed	Sonipat
Deputy Dir., Agriculture, Sonipat	Sonipat	Misc	Sugarcane Crop Development	31-Mar-08		3022500	3022500	3022500	3022500	Completed	Sonipat
Deputy Dir., Agriculture, Sonipat	Sonipat	Misc	Strengthening of Kisan Club	31-Mar-08		75000	75000	75000	75000	Completed	Sonipat
Deputy Dir., Agriculture, Sonipat	Sonipat	Misc	Summer Monng Cultivation	31-Mar-08		180000	180000	180000	180000	Completed	Sonipat
Deputy Dir., Agriculture, Sonipat	Sonipat	Misc	Agriculture Development	31-Mar-08		2523710	2523710	2523710	1969061	Completed	Sonipat
Deputy Dir., Agriculture, Sonipat	Sonipat	Misc	Pulse Development	31-Mar-08		635000	635000	635000	635000	Completed	Sonipat
Deputy Dir., Agriculture, Sonipat	Sonipat	Misc	Land Leveling & UPGL	31-Mar-08		296000	296000	296000	294767	Completed	Sonipat
Deputy Dir., Agriculture, Sonipat	Sonipat	Misc	Pulses & Oilseed Development	31-Mar-09		0	0	0		In Progress	Sonipat
Deputy Dir., Agriculture, Sonipat	Sonipat	Misc	Cotton Crop Development	31-Mar-09		50000	50000	50000	50000	In Progress	Sonipat

Deputy Dir., Agriculture, Sonipat	Sonipat	Misc	Cereal Crops Development	31-Mar-09		0	0	0		In Progress	Sonipat
Deputy Dir., Agriculture, Sonipat	Sonipat	Misc	Vermi- Composting	31-Mar-09		216000	216000	216000		In Progress	Sonipat
Deputy Dir., Agriculture, Sonipat	Sonipat	Misc	Maize Crop Development	31-Mar-09		0	0	0		In Progress	Sonipat
Deputy Dir., Agriculture, Sonipat	Sonipat	Misc	Bio-Gas Development	31-Mar-09		0	0	0		In Progress	Sonipat
Deputy Dir., Agriculture, Sonipat	Sonipat	Misc	Agri. Implements Distribution	31-Mar-09		0	0	0		In Progress	Sonipat
Deputy Dir., Agriculture, Sonipat	Sonipat	Misc	Sugarcane Crop Development	31-Mar-09		0	0	0		In Progress	Sonipat
Deputy Dir., Agriculture, Sonipat	Sonipat	Misc	Agriculture Development	31-Mar-09		0	0	1093990	434000	In Progress	Sonipat
Deputy Dir., Agriculture, Sonipat	Sonipat	Misc	Pulses Development	31-Mar-09		0	0	0		In Progress	Sonipat
Deputy Dir., Agriculture, Sonipat	Sonipat	Misc	Agriculture Development	31-Mar-09		0	0	0		In Progress	Sonipat
Deputy Dir., Agriculture, Sonipat	Sonipat	Misc	Land Leveling & UPGL	31-Mar-09		0	0	0		In Progress	Sonipat
BDPO, Gohana	SALAR PUR MAJRA	Not Applic	Salarpur Majra to Bohla			1942000	1942000	1951000	1951000	Completed	Sonipat
BDPO, Gohana	SALAR PUR MAJRA	Not Applic	Salarpur Majra to Nainataitarpur			4184000	4184000			Not Started	Sonipat

BDPO, Gohana	KAREWARI	Not Applic	Karewari to Chitana			5511000	5511000			Not Started	Rohat
Marketing Board, Sonipat	SALAR PUR MAJRA	Misc	Salarpur majra to bohla	28-Feb-07		1942000	1942000	1951000	1951000	Completed	Sonipat
Marketing Board, Sonipat	SALAR PUR MAJRA	Misc	Salarpur majra to naina tatarpur	22-Feb-08		4184000	4184000			In Progress	Sonipat
Marketing Board, Sonipat	KAREWARI	Misc	Karewari to chitana			5511000	5511000			Not Started	Rohat
Marketing Board, Sonipat	TIKOLA	Misc	Tikola to Mimarpur.	25-Oct-07		1741000	1741000	213000	213000	Pending	Rai
Marketing Board, Sonipat	BAROLI	Misc	Barauli to Nandnaur.	17-Oct-07		5437000	5437000	678000	678000	Pending	Rai
Marketing Board, Sonipat	ROLAD LATIF PUR	Misc	SR Rolad to bhadi	25-Nov-04		558000	558000	516000	516000	Completed	Gohana
Marketing Board, Sonipat	ROLAD LATIF PUR	Misc	SR Latifpur to dodwah	25-Nov-04		761000	761000	709000	709000	Completed	Gohana
Marketing Board, Sonipat	JAINPUR	Misc	jainpur to bakhtawarpur.	08-Sep-04	23-Feb-06	1945000	1945000	1901000	1901000	Completed	Sonipat
Marketing Board, Sonipat	SALAR PUR MAJRA	Misc	Salarpur Majra to Pinana.	25-Nov-04	14-Jan-05	601000	601000	601000	601000	Completed	Sonipat
Marketing Board, Sonipat	KAKROI	Misc	kakroi to tihar khurd			5857000	5857000			Not Started	Rohat
Marketing Board, Sonipat	KAKROI	Misc	kakroi to bayanpur			8009000	8009000			Not Started	Rohat

Marketing Board, Sonipat	JUAN I	Misc	sports stadium bhatgaon	21-Feb-07		3979000	3979000	8000	8000	In Progress	Sonipat
Marketing Board, Sonipat	BHATGAON DUHGRAN	Misc	sports stadium bhatgaon	21-Feb-07		3979000	3979000	4534000	4534000	In Progress	Rohat
Marketing Board, Sonipat	MURTHAL	Misc	PWD Road to P.C. Murthal.	20-Jun-05	29-Dec-05	1027000	1027000	1067000	1067000	Completed	Rai
Marketing Board, Sonipat	TAJPUR	Misc	SR Tajpur to Malikpur.	28-Nov-07	08-Sep-30	2781000	2781000			Not Started	Rai
Marketing Board, Sonipat	MURTHAL	Misc	Murthal to Kumashpur.	28-Nov-07		1578000	1578000			Not Started	Rai
Marketing Board, Sonipat	MAHRA	Misc	Mahra to Purkhas	15-Nov-07		5047000	5047000	545000	545000	Pending	Sonipat
Marketing Board, Sonipat	BHATGAON MALYAN	Misc	SR Bhatgaon to Nakloi.	07-Mar-05	01-Oct-05	891000	891000		891000	Completed	Rohat
Marketing Board, Sonipat	BHATGAON MALYAN	Misc	to Nakioi (Balance langth)	28-Nov-07		996000	996000	775000	775000	Completed	Rohat
Education Officer, Sonipat	BARWASHNI	Misc	Edusat			81965	81965			Completed	Sonipat
Xen., Water Services, Sonipat	BARWASHNI	Not Applic	Drainage crossing at RD 33400-			2973000	2973000	2950000	2950000	Completed	Sonipat
Xen., Water Services, Sonipat	JUAN I	Not Applic	capacity of Jua Dy. From RD 0 to			16424000	16424000	15341000	15341000	Completed	Sonipat
Education Officer, Sonipat	MAHRA	Misc	Repair Work			180000	180000		180000	In Progress	Sonipat

Xen., Water Services, Sonipat	JUAN I	Not Applic	Regulation gate and on Delhi Br. At			1674000	1674000	1674000	1674000	Completed	Sonipat
Education Officer, Sonipat	Sonipat	Misc	Repair Work			208000	208000		208000	Completed	Sonipat
Education Officer, Sonipat	BADHANA	Misc	Repair Work			193400	193400		193400	Completed	Sonipat
Education Officer, Sonipat	Sonipat	Misc	Repair Work			150000	150000		150000	Completed	Sonipat
Education Officer, Sonipat	Sonipat	Misc	Repair Work			750000	750000		750000	Completed	Sonipat
Education Officer, Sonipat	KAREWARI	Misc	Repair Work			484500	484500		484500	Completed	Rohat
Education Officer, Sonipat	TAJPUR	Misc	Edusat			81965	81965			In Progress	Rai
Education Officer, Sonipat	BARWASHNI	Misc	Repair Work			674100	674100		674100	Completed	Sonipat
Education Officer, Sonipat	BARWASHNI	Misc	Education	01-Apr-08	31-Jul-08	350000	350000		350000	Completed	Sonipat
Education Officer, Sonipat	PINANA	Misc	Repair Work			942100	942100			Not Started	Sonipat
Education Officer, Sonipat	Sonipat	Misc	Repair Work	30-Sep-08		1208000	1208000			Completed	Sonipat
Education Officer, Sonipat	Sonipat	Misc	Repair Work			1224000	1224000		1224000	Completed	Sonipat

Education Officer, Sonipat	Sonipat	Misc	Construction of Computer Lab			395000	395000		Not Started	Sonipat	
Education Officer, Sonipat	Sonipat	Misc	Construction of Computer Lab	01-May-08	31-Oct-08	395000	395000		In Progress	Sonipat	
Education Officer, Sonipat	JAHARI	Misc	Repair Work			455000	455000	455000	Completed	Sonipat	
Education Officer, Sonipat	TAJPUR	Misc	Repair Work			1258000	1258000	1258000	Completed	Rai	
Education Officer, Sonipat	KAREWARI	Misc	Repair Work			199500	199500	199500	Completed	Rohat	
Xen., Water Services, Sonipat	JUAN I	Not Applic	Basin at RD. 1700 Jua Disty.			3570000	3570000	1474000	1474000	In Progress	Sonipat
Education Officer, Sonipat	SAHZADPUR	Misc	Repair work			708000	708000		Completed	Kailana	
Education Officer, Sonipat	BHATGAON DUHGRAN	Misc	Education	01-May-08	31-Oct-08	395000	110000		In Progress	Rohat	
Education Officer, Sonipat	JUAN I	Misc	Education	01-May-08	31-Oct-08	395000	71000		In Progress	Sonipat	
Education Officer, Sonipat	MURTHAL	Misc	Education	01-May-08	30-Sep-08	395000	395000	230000	In Progress	Rai	
Education Officer, Sonipat	MURTHAL	Misc	Education	01-May-08	31-Oct-08	395000	395000	52000	In Progress	Rai	
Education Officer, Sonipat	MAHRA	Misc	Education	01-May-08	31-Oct-08	395000	218000		In Progress	Sonipat	

Education Officer, Sonipat	SAHZADPUR	Misc	Education	01-May-08	31-Oct-08	395000	55000		In Progress	Kailana
Education Officer, Sonipat	TAJPUR	Misc	Education	01-May-08	31-Oct-08	395000	395000	30000	In Progress	Rai
Education Officer, Sonipat	JUAN I	Misc	Education	01-May-08	31-Oct-08	395000	57000		In Progress	Sonipat
Education Officer, Sonipat	Sonipat	Misc	Education	01-May-08	31-Oct-08	395000	395000	72000	In Progress	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	roads in HBC Sec-23, Sonipat	30-Jun-08		814000	814000		In Progress	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	18 mtr. Wide roads in Sec-15, Sonipat			835000	835000	698000	In Progress	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	roads in HBC Sec-14, Sonipat			555000	555000	413000	Completed	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	18 mtr. Wide roads in Sec-12, Sonipat			1440000	1440000	777000	Completed	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	Shamshan Ghat in Sec-13, Sonipat			2520000	2520000	2373000	In Progress	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	Installation of 1 No. Tubewell at			340000	340000		Completed	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	service road alongwith 30mtr.	31-May-06		300000	300000	246000	Completed	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	of main entry from Sec-3, Auto market	30-Jun-08		5580000	5580000	3069000	Completed	Sonipat

Estate Officer, HUDA, Sonipat	Sonipat	Misc	18 mtr. Wide dividing roads in Sec-	31-Dec-05	4325000	4325000	4114000	Completed	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	entry road alongwith Sec- 3&7, Sonipat		500000	500000		Completed	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	dividing roads in Sec-14&15, Sonipat		610000	610000		Completed	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	dividing roads in Sec-14&15, Sonipat		480000	480000		Completed	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	30 mtr. Wide roads in Sec- 14&15,		630000	630000	123000	In Progress	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	Water Supply Scheme in Sec-15,	31-Aug-06	350000	350000	348000		Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	main entry point Murthal Chowk, Sec-	31-Oct-07	935000	935000	933000		Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	Spl. Repair of 30mtr. Wide road in	31-Oct-07	1815000	1815000	1898000		Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	widening of road of Sec- 12 to Fazilpur		955000	955000		Completed	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	Spl. Repair of Sec-15, Sonipat	30-Sep-08	985000	985000		In Progress	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	installation of 1 No. generating set		400000	400000		Completed	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	Strom Water Drainage Scheme in		1080000	1080000	177000	In Progress	Sonipat

Estate Officer, HUDA, Sonipat	Sonipat	Misc	boundary wall of Primary School		185000	185000		Completed	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	diving roads in Sec-3&7, Sonipat		90000	90000		Completed	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	Dev. Of road in Sec-14, Sonipat		100000	100000		Completed	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	Dev. Of road in Sec-15, Sonipat		95000	95000		Completed	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	Dev. Of road in Sec-12, Sonipat		85000	85000		Completed	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	various entry point in U/E, Sonipat		725000	725000		Completed	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	Nos. staff quarters for440 sft. At		700000	700000		Completed	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	sewerage scheme for Part1 in Sec-	31-Aug-08	62300000	62300000	30093000	In Progress	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	in low laying area sector- 12, sonapat		200000	200000		Completed	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	Leisure Valley in Sec-3 Commercial,		535000	535000		Completed	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	mtr. Wide external road of Sec-61&62		685000	685000		Completed	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	Cement Store in Sec-12, Sonepat		750000	750000	778000	Completed	Sonipat

Estate Officer, HUDA, Sonipat	Sonipat	Misc	mtr. Wide external road of Sec-58&61		865000	865000		Completed	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	30mtr. Wide dividing road of Sec-12&13,		7535000	7535000		Completed	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	Community Centre Building &		2300000	2300000		Completed	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	Dev. Of road in Sec-15, sonapat		200000	200000		Completed	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	spl.repair of 30mtr.wide road between	31-Mar-08	4640000	4640000	4353000	Completed	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	dividing road Sec-14&15, Sonipat		200000	200000		Completed	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	in Sec-7, internal sonapat		200000	200000		Completed	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	circular pump chamber in Auto market		100000	100000		Completed	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	Sec-7, external sonapat		180000	180000		Completed	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	of entry of entary damp/water		100000	100000		Completed	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	Prov. Water Supply in Sec- 13, Sonipat		200000	200000		Completed	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	Sewerage Scheme in Sec-12,		150000	150000		Completed	Sonipat

Estate Officer, HUDA, Sonipat	Sonipat	Misc	18mtr. Wide road in Sec- 12,Sonepat	30-Sep-08	4015000	4015000	553000	In Progress	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	Dev. Road in Sec-13, sonapat		200000	200000		Completed	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	Dev. Road of Sec-23, sonapat		200000	200000		Completed	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	of MS grill in town park Sec- 7, sonapat		200000	200000		Completed	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	9mtr. Wide internal road Sec-	30-Sep-08	3765000	3765000	1363000	In Progress	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	Building for solar system in sport school	31-Aug-08	1590000	1590000	86000	In Progress	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	pavement & parking in Sec- 7, sonapat		200000	200000		Completed	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	building in Sec-14 sonapat		100000	100000		Completed	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	Gymkhana club in Sec-6 sonapat		78000	78000		Completed	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	in part area of Sec-23 sonapat		950000	950000		Completed	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	65mtr.wide road between Sec-7-29,6-	31-May-08	22300000	22300000	21269000	Completed	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	Sewerage scheme in part area of		680000	680000	133000	Completed	Sonipat

Estate Officer, HUDA, Sonipat	Sonipat	Misc	Sewerage scheme in sec- 3, Phase-I,		660000	660000		Completed	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	45mtr. Wide road Sector dividing road		13585000	13585000	11456000	Completed	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	dev.of 45m						Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	in part area of sec-23, sonapat		950000	950000		Completed	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	main entry point Murthal Chowk	31-Jan-08	935000	935000	3378000	Completed	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	water drainage scheme in		950000	950000		Completed	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	mtr.wide master external road		106000	106000	1149600	Completed	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	boundary Wall around Police Post building	31-Mar-08	330000	330000	326000	Completed	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	wide road connecting to Bahalgarh	31-Oct-07	200000	200000	197000	Completed	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	Dev of roadin Sec7&8 part,Sonapat	31-Mar-08	550000	550000	548000	Completed	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	instalation of 1 no. gen.set in sec-3,		500000	500000		Completed	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	building for salar system in sports	31-Aug-08	555000	555000		In Progress	Sonipat

Estate Officer, HUDA, Sonipat	Sonipat	Misc	of ms grill in office building sec -15,		300000	300000		Completed	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	roads connecting GT Road to	31-Jul-08	630000	630000		In Progress	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	mtr.wide master external road	31-Dec-08	272000	272000	1124700	In Progress	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	supply &sewerage scheme area	31-Mar-08	100000	100000	94000	Completed	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	mtr.&45mtr. Wide master external road	31-Aug-08	149200	149200	665200	In Progress	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	2Nos.staff quarters in Sec7,Sonepat	31-May-08	680000	680000		In Progress	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	in Sec23,Sonep at	30-Nov-08	1125000	1125000		Not Started	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	roads in sector-23, sonapat	31-Dec-07	212000	212000	222500	Completed	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	supply scheme for U/E Village	30-Oct-08	8880000	8880000		In Progress	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	100/60mtr.wid e sector dividing road	31-Aug-08	377000	377000	228680	Completed	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	in U/E Village Asawarpur,Dis tt.Snp	31-Oct-08	8085000	8085000		In Progress	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	in U/E Village Asawarpur,Dis tt.Snp	30-Oct-08	4845000	4845000		In Progress	Sonipat

Estate Officer, HUDA, Sonipat	Sonipat	Misc	main roads in sector0-14, sonapat	31-May-07	350000	350000	317000	Completed	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	supply & sewerage scheme in	31-Mar-08	350000	350000	363000	Completed	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	external and internal roads ph-1, sec-3,		380000	380000		Completed	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	60mtr.&45mtr. wide master external road	31-Dec-08	289500	289500	410000	Completed	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	mtr.wide Sector road of Sec2-	31-Mar-09	67010000	67010000		In Progress	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	sewerage scheme for part-4 in sec-	31-Dec-08	234800	234800	787600	In Progress	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	of internal road in sector 15-P-	26-Sep-08	4674000	4674000		In Progress	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	boundary wall in sec-66&67, edu city,	12-Apr-07	935000	935000	728000	Completed	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	master sewerage scheme for	26-May-09	76995000	76995000		In Progress	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	special reapi of 30mtr.wode in Murthal		1815000	1815000		Completed	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	dev.of road in sec-7, sonapat	31-Jan-08	865000	865000	767000	Completed	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	SWD scheme in Sector - 23,Sonapat		990000	990000	1913000	Completed	Sonipat

Estate Officer, HUDA, Sonipat	Sonipat	Misc	in murthal Industrial area Phase-I,		1365000	1365000		Completed	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	murthal industrial areaph-1,		660000	660000		Completed	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	main entry from sonepat Murthal road	31-Dec-06	1640000	1640000	1881000	Completed	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	of community Centre in Sector -	31-Mar-08	2300000	2300000	2490000	Completed	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	dev. Of road in sector-23, sonepat	31-Dec-07	625000	625000	650000	Completed	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	main road in Sec-14, sonepat	31-Dec-06	4995000	4995000	1429000	Completed	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	Water Supply scheme in Sector-	31-Aug-08	500000	500000	340000	Completed	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	18mtr.wide roads in group housing area	31-Jan-08	228000	228000	221700	Completed	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	30mtr wide dividing road of Sec-12&15,	31-Dec-06	4920000	4920000	4919000	Completed	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	30mtr wide road at Sector- 12&13,Sonep	30-Jun-07	7535000	7535000	7848000	Completed	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	18mtr. Wide roads in group housing area	31-Dec-08	136500	136500	923000	Completed	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	road in HBC Sec-15, sonepat		1730000	1730000		Completed	Sonipat

Estate Officer, HUDA, Sonipat	Sonipat	Misc	Wide master external road of Sec-8-9,8-	31-Aug-08		4760000	4760000		36269000	In Progress	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	sewerage scheme for part-1 in sec.-	31-Aug-08		155800	155800		468300	In Progress	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	of main road in HBC in Sector -15	30-Jun-07		1730000	1730000		1442000	Completed	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	water supply scheme in Sector-	28-Feb-07		500000	500000		499000	Completed	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	45mtr. Wide master external road	30-Jun-08		3100000	3100000		33989000	Completed	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	water supply scheme in Sector -	31-May-07		350000	350000		307000	Completed	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	mtr.&45 wide master external road	31-Aug-08		2020000	2020000		14180000	In Progress	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	65mtr wide in Sector-3 to Bahalgarh	31-May-07		465000	465000		454000	Completed	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	mtr. Master external road of Sec-	30-Jun-08		19320000	19320000		20319000	Completed	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	of road in Sector- 23,Sonipat	31-Oct-07		2120000	2120000		2225000	Completed	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	45mtr. Wide master external road	30-Jun-08		6600000	6600000		7282000	Completed	Sonipat
Estate Officer, HUDA, Sonipat	Sonipat	Misc	sewerage scheme Part Area in sector-	30-Jun-08		680000	680000		600000	Completed	Sonipat

Estate Officer, HUDA, Sonipat	Sonipat	Misc	demarcation of education city in Sec-			500000	500000		Completed	Sonipat	
Xen, Irrigation, Gohana	DODWA	Misc	V.R. Bridge at RD 5400 Rolad Latifpur	30-Jun-06		400000	400000		400000	Completed	Gohana
Xen, Irrigation, Gohana	ROLAD LATIF PUR	Misc	retaining wall R/S RD 32350 to 32750	30-Apr-08		600000	600000		600000	Completed	Gohana
Animal Husbandry, Sonipat	Sonipat	Misc	const. of poly clynec	01-Jul-08		23200000	23200000	20000000	20000000	In Progress	Sonipat
Education Officer, Sonipat	MURTHAL	Misc	Education set			81965	81965		81965	Completed	Rai
Education Officer, Sonipat	MURTHAL	Misc	Education Set			81965	81965		81965	Completed	Rai
Education Officer, Sonipat	MURTHAL	Misc	Repair work			165000	165000		165000	Completed	Rai
Education Officer, Sonipat	Sonipat	Misc	Repair work			145900	145900		145900	Completed	Sonipat
Education Officer, Sonipat	Sonipat	Misc	Repair work			1447200	1447200		1330000	Completed	Sonipat
Education Officer, Sonipat	Sonipat	Misc	Repair work			153600	153600		153600	Completed	Sonipat
Education Officer, Sonipat	DEEPALPUR	Misc	repair works			23000	23000			Completed	Rai
Education Officer, Sonipat	DEEPALPUR	Misc	computer lab	01-May-08	31-Jan-08	395000	395000			In Progress	Rai

BDPO, Sonipat	JUAN I	SGRY	Pavt. Of street	20-Mar-07	30-Mar-07	15300	15300	15300	15300	Completed	Sonipat
S.E., HVPN, Sonipat	Sonipat	Misc	Aug. of 33KV S/S Suraj Steel			700000			700000	Completed	Sonipat
S.E., HVPN, Sonipat	Sonipat	Misc	Aug. of 220 KV S/S Sonipat			10000000				In Progress	Sonipat
S.E., HVPN, Sonipat	MOHANA	Misc	new 132KV S/S at V.Mohana			120000000			120000000	Not Started	Sonipat
S.E., HVPN, Sonipat	Sonipat	Misc	new 132KV S/Stn. At Sector - 6			150000000				Not Started	Sonipat
S.E., HVPN, Sonipat	Sonipat	Misc	Aug. of 33 KV S/Stn. Sugar Mill				4000000			Not Started	Sonipat
S.E., HVPN, Sonipat	CHITANA	Misc	Creation of 33KV S/S at V: Chitana			13000000				Not Started	Sonipat
S.E., HVPN, Sonipat	HARSANA KALAN	Misc	Aug. of 132 KV S/S Harsana			10000000				Not Started	Rai
S.E., HVPN, Sonipat	MURTHAL	Misc	Aug. of 132KV S/S Murthal			10000000				Not Started	Rai
S.E., HVPN, Sonipat	DEEPALPUR	Misc	Creation of 132KC S/S at Vill. Deepalpur			150000000				Not Started	Rai
Xen(Panchay ati Raj), Sonipat	BHATGAON MALYAN	HRDF	Pav. Of Street	01-Jan-08	15-Jul-08	1000000	1000000	1000000	950000	Completed	Rohat
Xen(Panchay ati Raj), Sonipat	GUHNA	HRDF	C.C Street	01-Jun-08	30-Sep-08	1000000	1000000	500000	700000	In Progress	Gohana

Xen(Panchayati Raj), Sonipat	SALIMSER MAJRA	Anganwadi	Anganwadi	15-Dec-05	03-Jun-08	233000	233000	233000	233000	Completed	Rohat
BDPO, Sonipat	FAZILPUR	HRDF	Pav. Of Street	30-Mar-07	31-Jul-08	118000	118000	118000	118000	Completed	Rai
BDPO, Sonipat	BAYANPUR	HRDF	Const. of Street	30-Mar-07	31-Aug-08	250000	250000	250000	120000	In Progress	Sonipat
BDPO, Sonipat	BAROLI	HRDF	Const. of CC street	30-Mar-07	30-Jul-08	282000	282000	282000	282000	Completed	Rai
BDPO, Sonipat	TIHAR KALAN	HRDF	Const. of CC Street	26-Sep-07	30-Jun-08	236000	236000	236000	236000	Completed	Rai
BDPO, Sonipat	JUAN II	HRDF	Const. of CC street	02-Nov-07	30-Jun-08	94000	94000	94000	94000	Completed	Sonipat
BDPO, Sonipat	BAGHRU	HRDF	Const. of CC street	08-Apr-07		158000	158000	158000	158000	Completed	Sonipat
BDPO, Sonipat	ROLAD LATIF PUR	HRDF	Const. of CC street	29-Jan-08	15-Aug-08	230000	230000	230000	71000	In Progress	Gohana
BDPO, Sonipat	TIKOLA	HRDF	Const. of CC Street	04-Apr-08	15-Aug-08	200000	200000	200000	40000	In Progress	Rai
BDPO, Sonipat	SHAHPUR TURK	HRDF	Const. of CC street	04-Apr-08		73400	73400	73400	73400	Completed	Kailana
BDPO, Sonipat	SAHZADPUR	HRDF	Pev. Of Street	10-Apr-08	30-Jun-08	127000	127000	127000	127000	Completed	Kailana
BDPO, Sonipat	SANDAL NIWADA	HRDF	Const. of CC street	10-Apr-08		50000	50000	50000	50000	Completed	Sonipat

BDPO, Sonipat	BANDEPUR	HRDF	Shamshan Rasta	10-Apr-08	31-Aug-08	250000	250000	250000	55000	In Progress	Sonipat
BDPO, Sonipat	GUHNA	HRDF	Rep .of SC Chopal	20-Jul-08	31-Aug-08	50000	50000	50000	25000	In Progress	Gohana
BDPO, Sonipat	DODWA	HRDF	Rep. of SC chopal	20-Jul-08	31-Aug-08	50000	50000	50000	25000	In Progress	Gohana
BDPO, Sonipat	DODWA	HRDF	Rep. of SC chopal	20-Jul-08	31-Aug-08	50000	50000	50000	25000	In Progress	Gohana
Xen(Panchay ati Raj), Sonipat	Sonipat	MPLAD	CC Gali	10-Jul-08	15-Sep-08	120000	120000	120000		Not Started	Sonipat
Xen(Panchay ati Raj), Sonipat	Sonipat	DP	Const. of Balmiki Chopal	14-Jul-08	15-Sep-08	200000	200000	100000	50000	In Progress	Sonipat
Xen(Panchay ati Raj), Sonipat	Sonipat	DP	Comp. of SC Chopal	14-Jul-08	15-Sep-08	150000	150000	75000	0	In Progress	Sonipat
BDPO, Sonipat	BADHANA	HRDF	Repair/com. Purbiya choupal			181900	181900	181900	0	Not Started	Sonipat
BDPO, Sonipat	BADHANA	HRDF	com. Of O.A.H.			65000	65000	65000	0	Not Started	Sonipat
BDPO, Sonipat	HARSANA KALAN	HRDF	B/wall samshal ghat (Malcha)			287000	287000	287000	0	Not Started	Rai
BDPO, Sonipat	HARSANA KALAN	HRDF	samshan ghat & kabristan rasta			237000	237000	237000	0	Not Started	Rai
BDPO, Sonipat	HARSANA KALAN	HRDF	shamshan ghat (harsana khurd)			220000	220000	220000	0	Not Started	Rai

BDPO, Sonipat	HARSANA KALAN	HRDF	choupal (harsana khurd)			205000	205000	205000	0	Not Started	Rai
BDPO, Sonipat	RATTANGARH	HRDF	SC choupal			178000	178000	178000	0	Not Started	Sonipat
Xen(Panchay ati Raj), Sonipat	Sonipat	DP	Const of civial hospital	14-Jul-08	15-Sep-08	200000	200000	100000	0	In Progress	Sonipat
Xen(Panchay ati Raj), Sonipat	Sonipat	DP	paver block floring from gohana road	14-Jul-08	31-Aug-08	200000	200000	100000	150000	Completed	Sonipat
Xen(Panchay ati Raj), Sonipat	Sonipat	DP	paver block floring from gohana road	14-Jul-08	31-Aug-08	200000	200000	100000	150000	Completed	Sonipat
Xen(Panchay ati Raj), Sonipat	Sonipat	DP	paver block floring round sketting group	14-Jul-08	31-Aug-08	200000	200000	100000	150000	Completed	Sonipat
BDPO, Sonipat	JAJI	Nrega	R/wall			795000	397500	397500		In Progress	Sonipat
BDPO, Sonipat	KAREWARI	Nrega	R/wall			584000	292000	292000		In Progress	Rohat
BDPO, Sonipat	KAREWARI	Nrega	Digging of pond			218835	109000	109000		In Progress	Rohat
BDPO, Sonipat	SALIMSAR TURALI	Nrega	Digging of pond			807000	403500	403500	403500	Completed	Sonipat
BDPO, Sonipat	TAJPUR	Nrega	Digging of pond new			728000	364000	364000		In Progress	Rai
BDPO, Sonipat	CHATIA AULIA	Nrega	Digging of pond			599400	299700	299700		In Progress	Sonipat

Xen(Panchayati Raj), Sonipat	BAGHRU	HRDF	R/Wall	14-Jul-08	14-Oct-08	521000	521000	500000		Not Started	Sonipat
Xen(Panchayati Raj), Sonipat	BADHANA	HRDF	CC Street	14-Jul-08	14-Oct-08	5275000	5275000	2637500		In Progress	Sonipat
Xen(Panchayati Raj), Sonipat	BADHANA	HRDF	R/Wall	14-Jul-08	14-Oct-08	678000	678000	500000		Not Started	Sonipat
Xen(Panchayati Raj), Sonipat	MEHLANA	HRDF	Nala of Draining of village water	14-Jul-08	14-Oct-08	1730000	1730000	865000		In Progress	Rohat
Xen(Panchayati Raj), Sonipat	MEHLANA	HRDF	CC Street	14-Jul-08	14-Oct-08	1467000	1467000	733500		In Progress	Rohat
Xen(Panchayati Raj), Sonipat	GUHNA	HRDF	CC Street	28-Aug-08	31-Oct-08	1829000	1829000	914500		Not Started	Gohana
Xen(Panchayati Raj), Sonipat	GUHNA	HRDF	R/Wall	28-Aug-08	31-Oct-08	1280000	1280000	640000		Not Started	Gohana
Xen(Panchayati Raj), Sonipat	BAROLI	WTSC	Patwar Khana	30-Jul-08	29-Oct-08	256000	256000	256000		Not Started	Rai
Xen(Panchayati Raj), Sonipat	MALIKPUR	WTSC	Patwar Khana	30-Jul-08	29-Oct-08	256000	256000	256000		Not Started	Rai
Xen(Panchayati Raj), Sonipat	JAINPUR	WTSC	Patwarkhana	30-Jul-08	29-Oct-08	256000	256000	256000		Not Started	Sonipat
Xen(Panchayati Raj), Sonipat	MURTHAL	WTSC	Patwar Khana	30-Aug-08	29-Oct-08	20000	20000	20000			Rai
Xen(Panchayati Raj), Sonipat	MURTHAL	WTSC	Patwar Khana	30-Jul-08	29-Oct-08	20000	20000	20000		Not Started	Rai

EO, MC, Sonipat	Sonipat	MPLAD	sidh scince community center w/19	09-May-06	21-Dec-06	35000	35000	35000	35000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	MPLAD	Const of road tika ram girls college	07-Dec-08		175000	175000	72500	72500	Completed	Sonipat
EO, MC, Sonipat	Sonipat	MPLAD	community center in kailash colony			178500	178500	178500			Sonipat
EO, MC, Sonipat	Sonipat	MPLAD	in jain vidhiya mandhir high school			170000	170000	170000			Sonipat
EO, MC, Sonipat	Sonipat	MPLAD	Const of rohila chupal	05-Oct-08		200000	200000	200000	200000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	MPLAD	Const of road tika ram girls college	07-Dec-08		175000	175000	155000	72500	Completed	Sonipat
EO, MC, Sonipat	Sonipat	SFC	street h/of jai singh to joginder west	30-Jan-08	27-May-08	290000	290000	290000	290000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	SFC	Const of street in w/31 shanti wali	04-Jan-08	22-May-08	229000	229000	229000	229000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	SFC	street bishan to master w/31	04-Jan-08	20-May-08	257000	257000	257000	257000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	SFC	Const of street pargati nagar w/31	04-Jan-08	25-May-08	300000	300000	300000	300000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	SFC	footpath geeta bahawan to nirkari bhawan	02-May-08		300000	300000	300000	300000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	SFC	footpath geeta vidha mandhir to lg	02-May-08		300000	300000	300000	300000	Completed	Sonipat

EO, MC, Sonipat	Sonipat	SFC	footpath railway road co oprative	02-May-08		300000	300000	300000	300000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	SFC	Const of street laying baba colony	03-Feb-08	30-May-08	277000	277000	277000	277000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	SFC	Const of park prem nagar	02-Jan-07	03-Dec-08	211000	211000	211000	211000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	SFC	Const of street laxmi to dalbir w/31	02-Apr-08	27-May-08	287000	287000	287000	287000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	SFC	purchase of street light matirial			1057000	1057000	1057000	1057000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	SFC	tiles from rd 360to420mtr geeta bahwan	02-Jul-08		225000	225000	225000	225000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	SFC	tiles from rd 420to480mtr geeta bahwan	02-Aug-08		215000	215000	215000	215000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	SFC	tiles from rd 480to540mtr geeta bahwan	02-Aug-08		282000	282000	282000	282000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	SFC	tiles in front of laxmi narayan mandhir hb	02-Aug-08		269000	269000	269000	269000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	SFC	tiles near h.no.24&park hb colony w/9	02-Aug-08		210000	210000	210000	210000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	SFC	tiles backside of park & gas agency hb	02-Aug-08		278000	278000	278000	278000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	SFC	of saini wali kailashpur w/10	29-Jan-08	22-Mar-08	283000	283000	283000	283000	Completed	Sonipat

EO, MC, Sonipat	Sonipat	SFC	baba dham mandir to hb colony w/9	26-Feb-08	25-Apr-08	272000	272000	272000	272000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	SFC	mtr pardeep to surrender w31	27-Mar-08	07-Jul-08	296000	296000	296000	296000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	SFC	kartarpur h/of tarif west ram nagar w26	06-Jan-08	15-Jul-08	103000	103000	103000	103000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	SFC	tiles frpm rd 600to 660mtr geeta bahwan	02-Jul-08		290000	290000	290000	290000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	SFC	tiles frpm rd 540to600mtr geeta bahwan	03-Oct-08		292000	292000	292000	292000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	SFC	jai singh malik wali west ram nagar w/26	06-Jan-08	07-Apr-08	286000	286000	286000	286000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	SFC	joinig to ifco factory double story w21	02-Jan-08	06-Mar-08	300000	300000	300000	300000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	SFC	const of road industriyal area	30-Mar-08	22-May-08	1904000	1904000	1904000	1904000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	SFC	balbir foji wali arya nagar w24	25-Apr-08	25-May-08	294000	294000	294000	294000	Completed	Sonipat
EO, MC, Sonipat	Sonipat	SFC	Const of arora wali w16	07-May-08	08-Oct-08	261000	261000	261000	261000	Completed	Sonipat
Marketing Board, Sonipat	GUHNA	Misc	Guhna to Bhanswal			6835000				Not Started	Gohana
Marketing Board, Sonipat	KILORAD	Misc	Kilorad to Shahzadpur			1966000				Not Started	Sonipat

Marketing Board, Sonipat	BAGHRU	Misc	Bagru kalan to Bagru khurd	798000	Not Started	Sonipat
Marketing Board, Sonipat	BAGHRU					Sonipat
Marketing Board, Sonipat	REWLI	Misc	rewali to shahpur	2128000	Not Started	Kailana